

सड़क परिवहन और राजमार्ग मंत्रालय
MINISTRY OF ROAD TRANSPORT & HIGHWAYS
भारत सरकार Government of India

National Highways Authority of India
(Ministry of Road Transport & Highways)

Four Laning of Cholopuram Thanjavur from Km. 116.440 to Km. 164.275 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.

PATEL CHOLOPURAM THANJAVUR HIGHWAY PRIVATE LIMITED



MONTHLY PROGRESS REPORT
JUNE 2023

Table of Content

Table of Content	02
List of Tables	04
List of Figures	05
Executive Summary	06
Project Synopsis	06
1. Background and Project Details	11
1.1. Project Overview.....	11
1.2. Salient Project Features	13
1.3. Contractual Project Milestones	14
1.4. Payment Milestones During Construction Period.....	16
1.5. Permits & Approvals.....	17
2. Right of Way Status	18
2.1. Land Acquisition	18
2.2. Removal of Religious Structures.....	19
2.3. Shifting of Utilities and Electrical HT/LT Lines	20
2.4. Tree Felling.....	21
3. Progress Briefing – Contractor Activities	22
3.1. Pre-Construction Activities	22
4. Physical Progress of Work	23
4.1. Physical Progress of Work	23
5. Financial & Physical Progress of Work.....	53
5.1. Escrow account details/ Financial Expenses details.....	56
6. Quality Control and Quality Assurance	57
6.1. List of Lab Equipment’s	57
6.2. Quality Control Test Summary	64
7. Weather Report	68
8. Safety	69
9. Support required from NHAI	70

10. Important Events.....	71
11. Organization Chart.....	72
12. List of Plants, Machinery and Equipments and man power..	75
13 Change of Scope Proposals	77
14 Details of Correspondences.....	78
15 Progress Photographs.....	83

List of Tables

Table 1.1: Details of Project Alignment	09
Table 2.1-1: Details of proposed ROW as per Schedule-A	18
Table 2.1-2: Compensation disbursement for land	19
Table 2.1-3: Compensation disbursement for Structures	19
Table 2.2-1: Status of Removal of Religious structures	19
Table 2.3-1: Status of sanction of Estimates - Relocation of RWS Pipe Line	20
Table 2.3-2: Status of sanction of Estimates- Electrical Lines Relocation	20
Table 2.3-3: Status of Utility Relocation	21
Table 2.4-1: Status of Tree Cutting	21
Table 3.1-1: Status of Highway Design and Drawings as per Concession Agreement	22
Table 3.1-2: Status of Structure Design and Drawings as per Concession Agreement	22
Table 3.1-3: Status of Structure Design and Drawings additionally included under Positive Change of Scope due to demand of local public	22
Table 4.1 : Physical Progress of Works	25
Table 4.2 : Strip Chart for Highway Works	28
Table 4.3 - 1 : Strip Chart for status of Box Culverts on Existing Road	41
Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass	43
Table 4.3 - 3 : Strip Chart for status of MNB	45
Table 4.3 - 4 : Strip Chart for status of PUP	48
Table 4.3 - 5 : Strip Chart for status of MJB	49
Table 4.3 - 6 : Strip Chart for status of FLYOVER	50
Table 4.3 - 7 : Strip Chart for status of VUP	51
Table 4.3 - 8 : Strip Chart for status of ROB	52
Table 5.1- 1 : Pen Picture Escrow	56
Table 5.1- 2 : Escrow Details	56
Table 6.1 - 1 QA/QC Lab Equipment at Pateeswaram Lab	57
Table 6.2-1: Summary of Quality Control Tests	64
Table 10.1 : Details of Important Events	71
Table 12.1 - List of Plants, Machinery and Equipment's	75
Table 13.1 - Status of Change of Scope Proposals	77
Table 14.1. - Concessionaire to NHAI	79
Table 14.2. - NHAI to Concessionaire	80

Table 14.3. - Concessionaire to Independent Engineer	81
Table 14.4. - Independent Engineer to Concessionaire	82

List of Figures

Figure 1 : Project Location Map	07
Figure 2 : Project Alignment Map	08
Figure 3a : Financial Progress - Planned vs Achieved	54
Figure 3b : Physical Progress - Planned vs Achieved	55
Figure 4 : Organization Chart - EPC Team	73
Figure 5 : Organization Chart - SPV Team	74

Executive Summary

The old National Highway (NH -36) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 36 (NH-36). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 45C. It links Chennai with Thanjavur and is 418 km long.


The Cholopuram to Thanjavur section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Kumbakonam, Thanjavur, Tiruchirapalli. The project is also expected to provide improved connectivity to other religious places & other major cities like Thanjavur, Rameswaram, Madurai, Tiruchirappalli, etc.

Project Synopsis


The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 116.440 to Km 164.275 (approx. 47.835 Km). The Authority had resolved to augment for four Laning of Cholopuram - Thanjavur from Km 116.440 to Km 164.275 section of NH - 45C in the State of Tamilnadu under NHDP Phase-IV on "Hybrid Annuity" basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map



STRIP PLAN - CHOLAPURAM TO THANJAVUR HIGHWAY PROJECT OF NH45 C



CHENNAI

THANJAVUR

Design Chainage:

Existing Chainage:

SI No	Description	Unit	Quantity
1.	Widening of Existing Road Km: 116+440 to 117+600	Culvert	Nos. 57
2.	Km: 120+000 to 134+000	Minor Bridge	Nos. 07
3.	Km: 163+600 to 164+275	Major Bridge	Nos. 01
4.	VUP/LVUP	Nos.	Nos. 05
5.	Grade Separator	Nos.	Nos. 01

SI No	Description	Unit	Quantity
1.	Pappanasam Bypass Km: 134+000 to 163+600	Culvert	Nos. 45
2.	Minor Bridge	Nos.	Nos. 46
3.	Major Bridge	Nos.	Nos. 01
4.	VUP/LVUP	Nos.	Nos. 07
5.	Grade Separator	Nos.	Nos. 03
6.	ROB	Nos.	Nos. 01

SI No	Description	Unit	Quantity
1.	Cholapuram Bypass Km: 117+600 to 120+000	Culvert	Nos. 1
2.	Minor Bridge	Nos.	Nos. 06
3.	Major Bridge	Nos.	Nos. -
4.	VUP/LVUP	Nos.	Nos. -
5.	Grade Separator	Nos.	Nos. 02

LEGEND:

- Major Bridge(MJB)
- Minor Bridge(MB)
- Grade Separated Structure
- ROB
- Vehicle Under Pass (LVUP/VUP)
- Toll Plaza
- Reconstruction of Existing Road
- Bypass/Newconstruction

Salient Features of Project:

SI No	Description	Unit	Scope
1.	Total Length of Project	Km	47.835
2.	Length of Widening Portion	Km	15.335
3.	Length of Bypass	Km	32.000
4.	Length of service/Ship Road	Km	27.100
5.	Culverts	Nos.	74
6.	Slab Culvert	Nos.	29
7.	Minor Bridge	Nos.	59
8.	Major Bridge	Nos.	06
9.	VUP/PJP	Nos.	12
10.	Grade Separated Structure	Nos.	06
11.	Minor Intersection	Nos.	22
12.	Major Intersection	Nos.	20
13.	Bus Bays and Shelters	Nos.	05
14.	Toll Plaza	Nos.	01
15.	ROB	Nos.	01

Drawing Title
Strip Plan - Cholapuram to Thanjavur Highway Project

Date: 30-09-2018

Project No. PCTHP/NHAI/TN/001

Table- 01: Details of Project Alignments

Sr. no.	Design Chainage (Km)		Length (Km)	TCS Type	Remarks
	From	To			
1	116.440	117.200	0.760	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
2	117.200	117.900	0.700	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
3	117.900	119.600	1.700	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	119.600	120.420	0.820	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
5	120.420	122.000	1.580	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
6	122.000	125.300	3.300	Type-A-3 (Fig 2.4 of the manual)	Eccentric widening
7	125.300	125.700	0.400	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
8	125.700	127.700	2.000	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
9	127.700	128.300	0.600	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
10	128.300	129.100	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
11	129.100	129.970	0.870	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
12	129.970	130.700	0.730	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
13	130.700	131.050	0.350	Type-B (Fig 2.6 of the manual) without service road	Concentric widening
14	131.050	131.850	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
15	131.850	132.100	0.250	Type-A-3 (Fig 2.4 of the manual)	Eccentric widening
16	132.100	133.580	1.480	Type-B (Fig 2.6 of the manual) without service road	Concentric widening

Sr. no.	Design Chainage (Km)		Length (Km)	TCS Type	Remarks
	From	To			
17	133.580	134.800	1.220	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
18	134.800	136.000	1.200	Type-A-3 (Fig 2.4 of the manual)	Bypass
19	136.000	136.600	0.600	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
20	136.600	138.500	1.900	Type-A-3 (Fig 2.4 of the manual)	Bypass
21	138.500	139.750	1.250	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
22	139.750	141.100	1.350	Type-A-3 (Fig 2.4 of the manual)	Bypass
23	141.100	141.800	0.700	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
24	141.800	144.450	2.650	Type-A-3 (Fig 2.4 of the manual)	Bypass
25	144.450	145.580	1.130	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
26	145.580	147.600	2.020	Type-A-3 (Fig 2.4 of the manual)	Bypass
27	147.600	148.320	0.720	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
28	148.320	149.720	1.400	Type-A-3 (Fig 2.4 of the manual)	Bypass
29	149.720	150.450	0.730	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
30	150.450	152.700	2.250	Type-A-3 (Fig 2.4 of the manual)	Bypass
31	152.700	153.300	0.600	Toll Plaza	
32	153.300	156.000	2.700	Type-A-3 (Fig 2.4 of the manual)	Bypass
33	156.000	157.350	1.350	Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road	
34	157.350	164.275	6.925	Type-A-3 (Fig 2.4 of the manual)	Bypass
		Total Length	47.835		

1. Background and Project Details

1.1. Project Overview

Name of Work	Four Laning of Cholopuram-Thanjavur from km. 116.440 to Km.164.275 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis
Name of Employer	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
Name of Concessionaire	Patel Cholopuram-Thanjavur Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Chanani Road, Vadodara. Gujarat- 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
Independent Engineer	M/s. Theme Engineering Services Pvt. Ltd, 8, Thomaiyammal Nagar, 6 th Street, R.S College (Post), Thanjavur-613005.
EPC Contractor	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Chanani Road,Vadodara Gujarat- 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
Design Consultant	CTL Global Services Pvt. Ltd. 101, IST Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
Senior Lender	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
Lenders Independent Engineers	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
Length of Road (Design Length)	47.835 Kms.
Total Bid Cost	Rs. 1345.60 Crores (as per concession agreement)
Date of Concession Agreement	October 12, 2017
Concession Period	17 Years (Construction Period 2 Years from Appointed date, Operation period 15 years from COD)

Appointed Date	06.09.2018
Construction Period	02 years from Appointed date
Completion Date	04.09.2020
Date of Settlement Agreement No.01	04.03.2021
Date of Settlement Agreement No.02	20.03.2023
Maintenance Period	15 years from COD

1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:-

4 - Lane Divided Carriage Way	47.835 Kms
Service Road/ Slip Road	13.550 Kms
Major Bridge	06 Nos.
Minor Bridge	56 Nos.
Grade Separate Intersection	06 Nos.
Vehicular Underpass	10 Nos.
Pedestrian Underpass	02 Nos.
Rail-road Bridges	01 Nos
Culverts	103 Nos.
Major Intersections	20 Nos.
Minor Intersections	22 Nos.
Bus Bays	20 Nos.
Rest Area	01 Nos
Toll Plaza	01 Nos.

1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:-

Mile Stone	Description	Target Dates as per CA	Dates as per Settlement Agreement Signed on dated 04.03.2021	Revised target dates as per Settlement Agreement Signed on dated 20.03.2023
Mile Stone -I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 th day from the Appointed Date.	07 th April 2019	➤ 31 st May'2021- Total 22.846 Km. four lane to be completed for PCOD-I.	➤ 27 th Aug'2021- Total 22.846 Km. four lane to be completed for PCOD-I .
Mile Stone -II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 th day from the Appointed Date.	05 th August 2019	➤ 30 th Nov'2021- Total 34.675 Km. four lane to be completed for PCOD-II.	➤ 27 th Feb'2023- Total 32.500 Km. four lane to be completed for PCOD-II . ➤ 01 st June'2023- Total 35.314 Km. four lane to be completed for PCOD-III .
Mile Stone -III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 th day from the Appointed Date.	11 th April 2020	➤ 31 st July'2022- Total 46.665 Km. four lane to be completed for PCOD-III.	➤ 30 th June 2024- Total 47.835 Km four lane to be completed for final completion.
Sched uled Com pletio n	Concessionaire shall have completed Project on 730 th day from the Appointed Date.	04 th September 2020	➤ Balance 1.170 Km. to be de-scoped from the scope of Concessionaire.	

Note:- The Settlement Agreement was signed between Authority and Concessionaire for the completion of 22.846 Kms length by 31.05.2021, and further completion of additional 11.829 Kms length by 30.11.2021 i.e. up to Payment Date of 1st Annuity. The non-workable length/non-handed over length is 13.160 Km as per joint site verification by Concessionaire, IE and NHAI. Out of the total non-workable length/non-handed over length of 13.160 Kms, length equal to 11.990 Kms shall be handed over to the Concessionaire by 31.05.2021 and shall be completed by 31.07.2022. Remaining length of 1.170 Kms (i.e. 13.160 kms -11.990 kms) shall be de-scoped from the scope of work of Concessionaire as per the provision given in Article 16.6 of the Concession Agreement.

However, out of 11.990 Kms, only 2.870 Kms was handed over to the Concessionaire by 31.05.2021. Out of the balance length equal to 9.120 Kms (i.e. 11.990 kms - 2.870 kms), Concessionaire considered 1.599 Kms length as workable length and remaining length equal to 7.521 Kms (i.e. 9.120 kms - 1.599 kms) was under approval of descope proposal at NHAI, HQ in addition to 1.170 Kms which was already descope from the scope of work of Concessionaire.

The Independent Engineer (IE) also requested to Authority to provide EOT of 105 days for PCOD - 2 & PCOD - 3 on account of 2nd wave of COVID-19 and the request for EOT is also under approval at NHAI, HQ.

The Concessionaire had also requested to Authority/IE for the extension of time for PCOD-2 up to 28.02.2023 and PCOD-3 up to 28.06.2023 due to constraints of issue in obtaining permission for extracting soils from borrow area and also due to interruption in the availability of pond ash.

The Concessionaire had also submitted the proposal for additional descope to Authority/IE in 1.840 Km length in addition to the already proposed descope of 8.691 Km length due to interruption in the availability of pond ash required for the construction of RE Wall stretches, also due to local villagers were not allowing the concessionaire to continue the construction activities in some stretches and due to presence of existing irrigation canal within the project alignment. Hence, the concessionaire was not able to execute any construction activity in 1.840 Km length up to 31.05.2021 and submitted the proposal of additional descope to Authority/IE.

In line of the submission done by the concessionaire, Independent Engineer has examined both the proposals submitted by the concessionaire and Independent Engineer vide IE letter no. 4896 Dt. 04.11.2022 has recommended both the proposals to PIU, NHAI (i.e. total comprehensive descope proposal in 10.531 Km length (8.691Km+1.84Km) and extension of time proposal for PCOD-02 (completion of 34.675 Km) up to 27.02.2023 and extension of time proposal for PCOD-03 (completion of 37.304 Km duly considering the descope proposal of 10.531 Km length) up to 01.06.2023 for the approval of competent authority.

In line of the recommendation done by IE, PIU NHAI vide letter no. 3152 Dt. 04.11.2022 has also recommended both the proposals to RO, NHAI (i.e. total comprehensive descope proposal in 10.531 Km length (8.691Km+1.84Km) and extension of time proposal for PCOD-02 (completion of 34.675 Km) up to 27.02.2023 and extension of time proposal for PCOD-03 (completion of 37.304 Km duly considering the descope proposal of 10.531 Km length) up to 01.06.2023 for getting the approval from the competent authority.

In line of the recommendation given by PIU, NHAI regarding total comprehensive descope proposal in 10.531 Km length & additional EOT for 200 days, Settlement Agreement has been signed between NHAI (Authority) & PCTHPL (Concessionaire) on dated 20.03.2023 and the following has been finalized between NHAI (Authority) & PCTHPL (Concessionaire):-

1. The cumulative length for the completion of PCC-2 has been revised from 34.675 Km to 32.500 Km due to local public not allowing the concessionaire to execute the construction activities & demanding for the construction of additional scope of work and hence the same need to be considered under the proposal of change of scope.
2. The cumulative length for the completion of PCC-3 has been revised from 37.304 Km (duly considering the descope proposal of 10.531 Km length) to 35.314 Km due to local public not allowing the concessionaire to execute the construction activities & demanding for the construction of additional scope of work and hence the same need to be considered under the proposal of change of scope.
3. It was acknowledged by both the parties i.e. NHAI (Authority) & PCTHPL (Concessionaire) that 100% encumbrance free land is now available for the completion of entire project. Hence, from the project completion point of view, the descope length (i.e. 10.531 Km) & the length affected due to additional change of scope (i.e. 1.99 Km) has been considered for PCC-4 and the target date finalized for the completion of PCC-4 (i.e. 10.531 Km + 1.99 Km = 12.521 Km) is 30.06.2024.

Status of Progress of Work as per Settlement Agreement signed on Dated 20.03.2023:-

Sr. No.	Description	Target Length & Date	Tentative BPC	Achieved as on date	Remarks
1	PCC-01	Completion of 22.846 kms by 27.08.2021	605.62 Cr.	71.20%	Presently, Work is in Progress in the PCC-04 Stretches by concessionaire.
2	PCC-02	Completion of 32.500 kms by 27.02.2023	898.19 Cr.		
3	PCC-03	Completion of 35.314 kms by 01.06.2023	987.68 Cr*		
4	PCC-04	Completion of 47.835 kms by 30.06.2024	1345.60 Cr*		
*NOTE:- Approximate amount mentioned for PCC-03 & PCC-04. The revised BPC would be derived for PCC-03 & PCC-04 and accordingly the subsequent payment would be paid to the concessionaire.					

1. IE vide letter no. 987 dated 02.11.2021 has issued the Provisional Completion Certificate-1 (PCC-1) for the completion of 22.846 Kms w.e.f. 27.08.2021.

2. IE vide letter no. 1438 dated 16.06.2023 has issued the Provisional Completion Certificate-2 (PCC-2) for the completion of 32.500 Kms w.e.f. 18.02.2023.

3. Concessionaire vide letter no. 1949 dated 25.05.2023 has informed to IE that the scheduled target for PCC-3 stretches will be achieved by the concessionaire as per the provisions defined in the settlement agreement signed on dated 20.03.2023 and also intimated to IE for conducting the necessary tests in the PCC-3 Stretches.

1.4. Payment milestone during Construction Period

Payment Milestone	Eligibility Criteria	Payment Amount (Rs.)
Milestone-I	On Achievement of 10% of Physical Progress	107.65 Crs.
Milestone-II	On Achievement of 30% of Physical Progress	107.65 Crs.
Milestone-III	On Achievement of 50% of Physical Progress	107.65 Crs.
Milestone-IV	On Achievement of 75% of Physical Progress	107.65 Crs.
Milestone-V	On Achievement of 90% of Physical Progress	107.65 Crs.

1.5. Permits & Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	Dist. Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	
6	Environmental Clearance		NA	
7	Trees Cutting Permission	Forest department through NHAI	Obtained	
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work is in Progress
9	Water Pipes Shifting	Tamil Nadu Water Supply and Drainage Board	Obtained	Work is in Progress
10	Drawing Water from river/ reservoir	-	NA	-

2. Right of Way Status

2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
(i) Full Right of Way (full width)				
Stretch	116.440 to 117.600	1.160	30	Within 15 (Fifteen) days from the date of Agreement.
Stretch	117.600 to 120.000	2.400	60	
Stretch	120.000 to 134.000	14.000	30	
Stretch	134.000 to 164.275	30.280	60	
Total Length		47.835		

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Stretch	116.440 to 117.600	1.160	30	Within 90 (Ninety) days of the Appointed date
Stretch	120.000 to 120.340	0.34	20	
Stretch	124.700 to 126.100	1.40	20	
Stretch	126.700 to 127.655	0.95	20	
Stretch	130.600 to 134.000	3.40	20	
Total Length		7.250		

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays/Bus Shelter, turning radius at Minor & Major junctions. The location of Bus bays/Bus Shelter as per Schedule C of Concession Agreement & Finalized by IE is given below in the tabular form:-

Sr. No.	Design Chainage	Side	Remarks
1	116.487	Both Hand Side	
2	116.860	Both Hand Side	
3	117.460	Both Hand Side	
4	120.600	Both Hand Side	
5	121.250	Both Hand Side	
6	121.630	Both Hand Side	
7	123.200	Both Hand Side	
8	123.850	Both Hand Side	
9	125.500	Both Hand Side	
10	126.100	Both Hand Side	
11	127.330	Both Hand Side	
12	128.715	Both Hand Side	

13	130.349	Both Hand Side	
14	131.750	Both Hand Side	
15	133.240	Both Hand Side	
16	134.010	Both Hand Side	
17	136.307	Both Hand Side	
18	145.165	Both Hand Side	
19	157.188	Both Hand Side	
20	163.620	Both Hand Side	

The status of compensation disbursed for Land & Structure is as below:-

Table 2.1-2: Compensation disbursement for land					
Sr. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Thanjavur	1467	1467	0	
	Total in Nos.	1467	1467	0	
	Total in %		100%	0	

Table 2.1-3 - Compensation disbursement for Structures					
Sr. No.	Name of the District	Total No. of structures	Amount paid (in Nos)	Balance to be Paid (in Nos)	Remarks
1	Thanjavur	813	813	0	
	Total in Nos	813	813	0	
	Total in %		100%	0	

2.2. Removal of Religious Structures

The following structures coming within the ROW are required to be demolished:-

Table 2.2-1: Status of Removal of Religious structures				
Sl. No.	Name of the District	Total No. of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Thanjavur	13	10	3 (125+670-RHS 126+870-RHS 133+180-LHS)
Note: Pending for disbursement of payment to the Religious structures.				

2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Table 2.3-1: Status of sanction of Estimates - Relocation of RWS Pipe line

Sl. No	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Thanjavur	116+440	164+275	47.835	32	Work is in Progress

Table 2.3-2: Status of sanction of Estimates - Electrical Lines Relocation

Sl. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Thanjavur	116+440	164+275	47.835	20	Work Completed	
2	Thanjavur	116+440	164+275	47.835	6	Work is in progress	

Table 2.3-3: Status of Utility Relocation

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE, TWAD	Water Supply Pipe Line (including DI and PVC lines)	Kms.	35.750	12.400	23.350	Work is in Progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	16	3	13	
3	BDO of Concern Union	Over Head Tank	Nos.	2	2	0	Completed
4	TNEB	Electrical Lines	Kms.	19.215	15.605	3.610	Work is in Progress

2.4. Tree felling

Table 2.4-1: Status of Tree felling

Sl. No.	Name of the District	Chainages			Effectuated Length in Kms	Total No. of Trees	Felled/ Removed as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Thanjavur	116+440	164+275	47.835	15.310	1461	1461	0	
2	Thanjavur	116+440	164+275	47.835	-	508	508	0	Teak Wood trees
Total				47.835					

3. Progress Briefing – Contractor Activities

3.1. Pre-Construction Activities

Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 47.835 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Highway Design and Drawings as per concession agreement

Sl. No.	Description	Unit	Total Scope as per Sch.-B	Design/ Drawings submitted	Design/ Drawings Approved
1	Pavement Design	Km	47.835	47.835	47.835
2	Plan & Profile	Km	47.835	47.835	47.835
3	Typical Cross Sections	Type	5	5	-
4	Major Intersections	No	20	9	1
5	Minor Intersections	No	22	2	-
6	Toll Plaza	No	01	01	01
7	Rest Area	No	02	01	01
8	Bus Bay	No	20	20	20
9	Service Roads	No	27.10	26.97	26.97

Table 3.1-2 : Status of Structure Design and Drawings as per concession agreement

Sr. No	Description	Unit	Total Scope as per Sch. B	Design/ Drawings Submitted	Design/ Drawings Approved
1	Major Bridges	No	05	03	03
2	Minor Bridges	No	56	56	53
3	Grade Separated Intersection	No	06	06	06
4	VUP/PUP	No	12	12	12
5	Box /Slab Culvert	No	103	103	103
6	ROB	No	01	01	Structural drawing approved

Table 3.1-3: Status of Structure Design and Drawings additionally included under Positive Change of Scope due to demand of local public

Sr. No.	Location	Type of Structure	Unit	Design/ Drawings Submitted	Design/ Drawings Approved
1	118+730	LVUP	Nos	01	01
2	131+750	BOX CULVERT	Nos	01	-
3	147+430	PUP	Nos	-	-
4	153+940	LVUP	Nos	-	-

4. Physical Progress of Work

4.1. Physical Progress of Work

The following table summarize the quantum of work achieved towards the construction of the various elements of the highway.

The Progress of the Major works carried out at the Site till the month of June 2023 is as follows.

CUMULATIVE STATEMENT

For Main Carriageway

Sr. No.	Description	Total Length of Project (in. Km.)	Progress up to Previous Report (in Km)	Progress during this Report (In Km.)	Cumulative Progress Achieved up to this Report (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Clearing and Grubbing							
	LHS	47.835	43.590	3.600	47.190	0.000	0.645	98.65%
	RHS	47.835	43.709	3.481	47.190	0.000	0.645	98.65%
2	Embankment Top							
	LHS	47.835	36.140	1.200	37.340	4.920	10.495	78.06%
	RHS	47.835	35.960	1.230	37.190	4.850	10.645	77.75%
3	Subgrade Top							
	LHS	47.835	35.500	1.630	37.130	0.210	10.705	77.62%
	RHS	47.835	35.490	1.680	37.170	0.020	10.665	77.70%
4	GSB/ Cement Treated Sub-Base							
	LHS	47.835	35.430	1.200	36.630	0.000	11.205	76.58%
	RHS	47.835	35.440	1.315	36.755	0.000	11.080	76.84%
5	Wet Mix Macadam							
	LHS	47.835	35.370	1.110	36.480	0.000	11.355	76.26%
	RHS	47.835	35.400	1.175	36.575	0.000	11.260	76.46%
6	Dense Bituminous Macadam							
	LHS	47.835	35.360	1.110	36.470	0.000	11.365	76.24%
	RHS	47.835	35.390	1.080	36.470	0.000	11.365	76.24%
7	Bituminous Concrete							
	LHS	47.835	35.340	1.110	36.450	0.000	11.385	76.20%
	RHS	47.835	35.370	1.080	36.450	0.000	11.385	76.20%

For Service Road

Sr. No.	Description	Total Length of Service Road (Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment Top	27.100	10.080	0.940	11.020	0.000	16.080	40.66%
2	Sub grade Top	27.100	10.080	0.940	11.020	0.000	16.080	40.66%
3	GSB/ Cement Treated Sub Base	27.100	10.080	0.360	10.440	0.000	16.660	38.52%
4	Wet Mix Macadam	27.100	9.300	1.130	10.430	0.000	16.670	38.49%
5	Dense Bitumen Macadam	27.100	9.290	1.130	10.420	0.000	16.680	38.45%
6	Bituminous Concrete	27.100	7.800	0.880	8.680	0.000	18.420	32.03%

For Structure Work

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures					Remarks
			Completed up to previous Report	Completed during this Report	Completed up to this Report	In Progress	Balance	
1	Culvert	103	92.775	0	92.775	9.225	1.00	
2	Pedestrian Underpass (PUP)	2	2	0	2	0	0	
3	Vehicular Under Pass (VUP)	10	9.00	0	9.00	0	1.00	Balance 1 No. has been included under Negative COS.
4	Minor Bridges (MNB)	56	49.00	0.50	49.50	4.50	2.00	Balance 2 Nos. has been included under Negative COS.
5	Major Bridges (MJB)	5	3.00	0	3.00	0	2.00	Balance 2 Nos. will be constructed as minor bridge as there is no requirement for Major Bridge as per site condition and the same will be considered under COS.
6	Flyover	6	6	0	6	0	0	
7	ROB	1	1.00	0	1.00	0	0	

The Physical Progress of the Project up to the month of June 2023 as per the weightages finalized in the approved Schedule G is given below:-

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	Progress Achieved upto June'2023		Remarks
					Quantity	Physical Progress (%)	
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/Major Bridges/Structures (but excluding service roads)	A- Widening and strengthening of existing road						
	(1) Earthwork up to top of the sub-grade	Km.	28.70	4.26%	19.694	2.921%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km.	28.70	1.40%	18.634	0.910%	
	(b) WMM/ Cement Treated Base	Km.	28.70	2.10%	18.054	1.321%	
	(3) Shoulders	Km.	7.10	0.03%	7.10	0.030%	
	(4) Bituminous work						
	(a) DBM	Km.	28.70	1.61%	18.034	1.010%	
	(b) BC	Km.	28.70	1.48%	17.994	0.930%	
	(5) Rigid Pavement						
	Concrete Work	Km.					
	(6) Widening and Repair of Culverts	Nos.	33	0.57%	31.650	0.548%	
	(7) Widening and Repair of Minor Bridges	Nos.	3	0.38%	2.850	0.362%	
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	Km.	63.33	16.30%	52.974	13.638%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km.	62.13	3.39%	51.731	2.827%	
	(b) WMM/ Cement Treated Base	Km.	62.13	3.83%	51.681	3.184%	
	(3) Shoulders	Km.	48.19	0.10%	42.260	0.088%	
	(4) Bituminous work						
	(a) DBM	Km.	62.13	3.48%	51.298	2.873%	
	(b) BC	Km.	62.13	3.21%	51.298	2.652%	
	(5) Rigid Pavement						
	Concrete Work	Km					
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:						
	(1) Culverts	Nos.	70	5.95%	61.125	5.191%	
(2) Minor bridges							
(i) Foundation	Nos.	170	6.71%	131.00	5.172%		
(ii) Substructure	Nos.	270	3.50%	218.00	2.822%		
(iii) Superstructure (including crash barrier etc. complete)	Nos.	142	3.78%	99.20	2.638%		
(3) Cattle/Pedestrian underpasses							


	(i) Foundation	Nos.	4	0.15%	4.00	0.150%	
	(ii) Substructure	Nos.	8	0.08%	8.00	0.084%	
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	4	0.06%	3.70	0.052%	
	(4) Pedestrian overpasses						
	(i) Foundation	Nos.					
	(ii) Substructure	Nos.					
	(iii) Superstructure (including crash barrier etc. complete)	Nos.					
	(5) Grade separated structures						
	(a) Underpass (10 VUP)						
	(i) Foundation	Nos.	40	2.50%	36.00	2.249%	
	(ii) Substructure	Nos.	40	0.91%	36.00	0.818%	
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	20	1.14%	16.05	0.912%	
	(c) Vehicular Overpass (VOP)						
	(i) Foundation	Nos.					
	(ii) Substructure	Nos.					
	(iii) Superstructure (including crash barrier etc. complete)	Nos.					
	(c) Flyover						
	(i) Foundation	Nos.	24	2.25%	24.00	2.250%	
	(ii) Substructure	Nos.	24	0.82%	24.00	0.818%	
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	12	1.02%	10.65	0.908%	
Major Bridge works and ROB/RUB	Major Bridge works and ROB/RUB						
	A- Widening and Repair of Minor Bridges						
	(1) Foundations						
		(a) Open Foundation	Nos.				
		(b) Pile foundation/ well foundation	Nos.				
	(2) Substructure						
		(3) Superstructure (including crash barrier etc. complete)	Nos.				
	C- New Major Bridges						
	(1) Foundations						
		(a) Open Foundation	Nos.				
		(b) Pile foundation/ well foundation	Nos.	76	2.17%	50.00	1.431%
		(2) Substructure	Nos.	76	1.23%	50.00	0.810%
		(3) Superstructure (including crash barrier etc. complete)	Nos.	62	1.50%	37.50	0.905%
	D- New rail-road bridges						
	(a) ROB						
		(i) Foundation	Nos.	8	1.50%	8.00	1.500%
	(ii) Substructure	Nos.	8	0.80%	8.00	0.800%	
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	6	1.49%	5.10	1.264%	

Structures (elevated sections, reinforced earth)	Structures (elevated sections, reinforced earth)						
	(1) Foundation	Nos.					
	(2) Substructure	Nos.					
	(3) Superstructure (including crash barrier etc. complete)	Nos.					
	(4) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)						
	(a) Construction of RS Wall Facia	Sqm.	179469	7.52%	59,787.48	2.505%	
Other Works	Other Works						
	(i) Service roads/ Slip Roads	Km	27.1	3.86%	8.680	1.238%	
	(ii) Toll Plaza	Nos.	1	1.38%			
	(iii) Road side drains	Km	12.08	1.64%	3.129	0.424%	
	(iv) Road signs, markings, km stones, safety devices,						
	(a) Road signs, markings, km stones, ...	Km	95.67	2.02%	65.000	1.373%	
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km					
	(i) Concrete Crash Barrier	Km	25.42	2.01%	8.378	0.664%	
	(ii) W-Beam Crash Barrier	Km	32.75	0.70%	20.940	0.449%	
	(v) Project facilities						
	(a) Bus Bays	No.	20	0.01%	3.00	0.001%	
	(b) Truck Lay-byes	No.					
	(b) Rest areas	No.	2	0.22%			
	(vi) Repairs to bridges/structures	Nos.	4	0.01%			
	(vii) Road side plantation	Km	22.54	0.60%	15.460	0.410%	
	(viii) Protection works						
	(a) Boulder pitching on slopes	Km	32.75	0.19%	11.340	0.065%	
	(b) Toe/Retaining wall	Km					
	(x) Miscellaneous	Ls.	100%	0.150%			
	Total			100.00%		71.20%	

Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.


Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Cholopuram - Thanjavur Project





Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.


Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Cholopuram - Thanjavur Project





Strip Chart as on 30.06.2023



Four Lining of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.


Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Lining of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Cholopuram - Thanjavur Project




Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Lining of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Cholopuram - Thanjavur Project


Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.





Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Cholopuram - Thanjavur Project


Strip Chart as on 30.06.2023



Four Lining of Cholapuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Cholapuram - Thanjavur Project





Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Cholopuram - Thanjavur Project





Strip Chart as on 30.06.2023



Four Lining of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Cholopuram - Thanjavur Project

Strip Chart as on 30.06.2023



Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 1 : Strip Chart for status of Box Culverts on Existing Road (Service Road)						IN PROGRESS							COMPLETED									
MPR JUNE 2023						LHS							RHS									
Sr. No.	Design Chainage As per CA	Revised Design Chainage	Number and Length of Spans (m)	Remarks (As per Schd B)	Type of Existing Structure	Protection Work	Return Wall & Parapet	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Return Wall & Parapet	Protection Work	
1	120.068	120.077	1 x 3.0	Reconstruction	Slab Culvert																	
2	120.280	120.289	1 x 1.5	Reconstruction	Slab Culvert																	
3	120.346	120.356	1 x 1.5	Reconstruction	Box Culvert																	
4	126.836	126.854	1 x 3.0	Reconstruction	Slab Culvert																	
5	126.987	127.007	1 x 2.0	Reconstruction	Slab Culvert																	
6	127.488	127.498	1 x 1.2	Reconstruction	Pipe Culvert																	
7	127.600	127.612	3 x 1.2	Reconstruction	Pipe Culvert																	
8	128.494	128.505	1 x 1.2	Reconstruction	Pipe Culvert																	
9	128.675	128.667	1 x 2.0	Reconstruction	Box Culvert																	
10	128.682	128.693	1 x 2.0	Reconstruction	Slab Culvert																	
11	128.727	128.724	3 x 1.2	Reconstruction	Pipe Culvert																	
12	128.904	128.916	1 x 1.2	Reconstruction	Pipe Culvert																	
13	129.067	129.079	1 x 1.2	Reconstruction	Pipe Culvert																	
14	130.096	130.109	1 x 1.2	Reconstruction	Pipe Culvert																	
15	130.307	130.318	1 x 1.5	Reconstruction	Slab Culvert																	
16	130.357	130.369	1 x 1.5	Reconstruction	Slab Culvert																	
17	130.680	130.693	2 x 1.2	Reconstruction	Pipe Culvert																	
18	131.146	131.159	1 X 0.9	Widening	Pipe Culvert																	
19	131.505	131.517	1 x 3.0	Reconstruction	Slab Culvert																	
20	131.722	131.733	1 x 1.2	Reconstruction	Pipe Culvert																	
21	131.780	131.792	1 x 1.2	Reconstruction	Pipe Culvert																	
22	133.635	133.579	1 x 2.0	Reconstruction	Slab Culvert																	
23	133.734	133.748	1 x 2.0	Reconstruction	Slab Culvert																	
24	133.935	133.948	1 x 1.2	Reconstruction	Pipe Culvert																	
25	133.987	133.979	1 x 1.2	Reconstruction	Pipe Culvert																	

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass (Main Carriageway)						IN PROGRESS								COMPLETED								
MPR JUNE 2023						LHS								RHS								
Sr. No.	Design Chainage As per CA	Revised Design Chainage	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Return Wall & Parapet	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Return Wall & Parapet	Protection Work	
1	119.971	119.879	1 x 1.5m	Reconstruction	Slab Culvert																	
2	134.500	134.514	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
3	138.492	138.523	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
4	139.827	139.856	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
5	140.010	140.040	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
6	140.292	140.322	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
7	140.911	140.945	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
8	142.189	142.048	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
9	142.776	142.812	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
10	144.426	144.500	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
11	146.049	146.079	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
12	147.060	147.075	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
13	148.650	148.650	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
14	150.237	150.265	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
15	150.780	150.791	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
16	152.390	152.418	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
17	153.781	153.809	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
18	154.129	154.157	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
19	154.900	154.927	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
20	155.381	155.407	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
21	155.601	155.628	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
22	155.645	155.672	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
23	155.743	155.770	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
24	155.938	155.962	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
25	156.984	157.012	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
26	157.283	157.310	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
27	157.678	157.701	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
28	158.283	158.310	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
29	158.531	158.558	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
30	158.639	158.665	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
31	158.852	158.882	1 x 5.0m x 2.0m	New Costruction	Box Culvert																	
32	159.282	159.300	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
33	159.361	159.385	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
34	160.157	160.176	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
35	160.326	160.350	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
36	160.420	160.445	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
37	160.572	160.594	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
38	160.635	160.658	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
39	160.733	160.754	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
40	160.798	160.850	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
41	161.288	161.310	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
42	161.499	161.501	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
43	161.573	161.595	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
44	161.693	161.717	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
45	161.757	161.759	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
46	162.243	162.255	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass (Service Road)						IN PROGRESS								COMPLETED								
MPR JUNE 2023						LHS								RHS								
Sr. No.	Design Chainage As per CA	Revised Design Chainage	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Return Wall & Parapet	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Return Wall & Parapet	Protection Work	
1	119.971	119.879	1 x 1.5m	Reconstruction	Slab Culvert																	
2	134.500	134.514	1 x 2.0m x 2.0m	New Costruction	Box Culvert																	
3	138.492	138.523	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
4	144.426	144.500	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
5	150.237	150.265	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	
6	156.984	157.012	1 x 3.0m x 2.0m	New Costruction	Box Culvert																	
7	157.283	157.310	1 x 4.0m x 2.0m	New Costruction	Box Culvert																	

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 3 : Strip Chart for status of MNB - Box Type (Main Carriageway)						IN PROGRESS								COMPLETED							
MPR JUNE 2023						LHS								RHS							
Sr. No.	Design Chainage As per CA	Revised Chainage	Number and Length of Spans (m)	Type of Structure	Stretch	Protection Work	Retaining Wall + CB	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Retaining Wall + CB	Protection Work
MNB IN EXISTING LENGTH																					
1	121.024	121.035	1 x 6.0m	MNBB	Existing																
2	122.046	122.058	3 x 7.5m	MNBB	Existing																
MNB IN BYPASS																					
1	117.764	117.779	2 x 10.0m	MNBB	Bypass																
2	118.217	118.110	1 x 8.0m	MNBB	Bypass																
3	118.400	119.570	1 x 6.0m	MNBB	Bypass																
4	118.480	118.480	1 x 6.0m	MNBB	Bypass																
5	118.539	118.548	1 x 8.0m	MNBB	Bypass																
6	118.919	119.100	1 x 6.0m	MNBB	Bypass																
7	126.134	126.134	2 X 10.0m	MNBB	Bypass																
8	134.320	134.320	2x 10.0m	MNBB	Bypass																
9	134.770	134.774	1 x 10.0m	MNBB	Bypass																
10	136.705	136.738	1 x 6.0m	MNBB	Bypass																
11	138.555	138.585	1 x 6.0m	MNBB	Bypass																
12	138.901	138.935	6 x 7.5m	MNBB	Bypass																
13	139.105	139.138	2 x 15m	MNBB	Bypass																
14	139.299	139.335	4 x 7.5m	MNBB	Bypass																
15	139.453	139.485	1 x 7.0m	MNBB	Bypass																
16	140.605	140.637	1 x 6.0m	MNBB	Bypass																
17	140.860	140.892	1 x 8.0m	MNBB	Bypass																
18	141.164	141.145	1 x 10.0m	MNBB	Bypass																
19	141.445	141.466	1 x 8.0m	MNBB	Bypass																
20	141.727	141.760	1 x 8.0m	MNBB	Bypass																
21	142.204	142.235	1 x 8.0m	MNBB	Bypass																
22	142.657	142.687	1 x 6.0m	MNBB	Bypass																
23	142.897	142.932	2 x 8.0m	MNBB	Bypass																
24	143.115	143.136	6 x 7.5m	MNBB	Bypass																
25	143.823	143.852	2 x 8.0m	MNBB	Bypass																
26	144.000	143.995	2 x 10.0m	MNBB	Bypass																
27	144.880	144.916	4 x 7.5m	MNBB	Bypass																
28	146.639	146.671	1 x 10.0m	MNBB	Bypass																
29	147.396	147.426	1 x 8.0m	MNBB	Bypass																
30	148.560	148.592	1 x 8.0m	MNBB	Bypass																
31	149.940	149.962	1 x 10.0m	MNBB	Bypass																
32	149.997	150.028	1 x 6.0m	MNBB	Bypass																
32	150.800			MNBB	Bypass																
32	152.876	152.911	2 x 10.0m	MNBB	Bypass																
32	153.263	153.287	1 x 10.0m	MNBB	Bypass																
35	153.528	153.557	1 x 6.0m	MNBB	Bypass																
36	153.939	153.968	1 x 10.0m	MNBB	Bypass																
37	154.626	154.659	1 x 6.0m	MNBB	Bypass																
38	154.739	154.764	1 x 10.0m	MNBB	Bypass																
39	155.049	155.082	2 x 7.5m	MNBB	Bypass																
40	156.014	156.040	1 x 8.0m	MNBB	Bypass																
41	156.216	156.244	1 x 6.0m	MNBB	Bypass																
42	156.336	156.366	1 x 6.0m	MNBB	Bypass																
43	156.707	156.734	1 x 10.0m	MNBB	Bypass																
44	157.458	157.485	1 x 7.0m	MNBB	Bypass																
45	157.494	157.517	1 x 8.0m	MNBB	Bypass																
46	158.128	158.155	1 x 7.0m	MNBB	Bypass																
47	158.972	158.994	1 x 6.0m	MNBB	Bypass																
48	159.076	159.103	1 x 8.0m	MNBB	Bypass																
49	159.723	159.742	1 x 6.0m	MNBB	Bypass																
50	159.801	159.835	1 x 6.0m	MNBB	Bypass																
51	161.208	161.227	1 x 8.0m	MNBB	Bypass																
52	162.595	162.618	2 x 15m	MNBB	Bypass																

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 3 : Strip Chart for status of MNB - Deck Type (Main Carriageway)				IN PROGRESS								COMPLETED																
MPR JUNE 2023				LHS								RHS																
SR. NO.	MNB at Chainage	Span	Pier/ Abutment	Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap/Abt cap	Pier/Abt	Open Foundation	PCC For foundation	PCC For foundation/Piling work	Open Foundation/Pile Cap	Pier/Abt	Piercap/Abt cap	Girder Casting	Girder Launching	Slab	Crash Barrier									
1	133+345	3x12.5m	A1	EXISTING STRUCTURE																								
			P1																									
			P2																									
			A2																									
2	159+522	1x15.0m	A1																									
			A2																									

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 3 : Strip Chart for status of MNB - Box Type (Service Road)						IN PROGRESS							COMPLETED							
MPR JUNE 2023						LHS							RHS							
Sr. No.	Design Chainage As per CA	Revised Chainage	Number and Length of Spans (m)	Type of Structure	Stretch	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
MNB SERVICE ROAD IN BYPASS																				
1	117.764	117.779	2 x 10.0m	MNBB	Bypass															
2	126.134	126.134	2 X 10.0m	MNBB	Realign															
3	134.320	134.320	2x 10.0m	MNBB	Bypass															
4	134.770	134.774	1 x 10.0m	MNBB	Bypass															
5	138.555	138.585	1 x 6.0m	MNBB	Bypass															
6	138.901	138.935	6 x 7.5m	MNBB	Bypass															
7	139.105	139.138	2 x 15m	MNBB	Bypass															
8	139.299	139.335	4 x 7.5m	MNBB	Bypass															
9	139.453	139.485	1 x 7.0m	MNBB	Bypass															
10	141.164	141.145	1 x 10.0m	MNBB	Bypass															
11	141.445	141.466	1 x 8.0m	MNBB	Bypass															
12	141.727	141.760	1 x 8.0m	MNBB	Bypass															
13	144.880	144.916	4 x 7.5m	MNBB	Bypass															
14	149.940	149.962	1 x 10.0m	MNBB	Bypass															
15	149.997	150.028	1 x 6.0m	MNBB	Bypass															
16	156.014	156.040	1 x 8.0m	MNBB	Bypass															
17	156.216	156.244	1 x 6.0m	MNBB	Bypass															
18	156.336	156.366	1 x 6.0m	MNBB	Bypass															
19	156.707	156.734	1 x 10.0m	MNBB	Bypass															

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 4 : Strip Chart for status of PUP				IN PROGRESS	COMPLETED										
MPR JUNE 2023				LHS						RHS					
Sr. No.	Design Chainage As per CA	Chainage as Per Site	Number and Length of Spans (m)	Protection Work	Slab	Wall	Raft	PCC	Excavation	Excavation	PCC	Raft	Wall	Slab	Protection Work
1	147.917	147.951	1 X 7 m	BYPASS											
2	149.988	150.023	1 X 7 m	BYPASS											

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3- 5 : Strip Chart for status of MJB (Main Carriageway)										IN PROGRESS		COMPLETED						
MPR JUNE 2023																		
MJB at Chainage 131+980 (3x20) -WIDENING RHS																		
LHS/LSR									RHS/RSR									
Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile		Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Girder Launching	Slab	Crash Barrier		
A1	Existing Bridge (Repair Only)																	
P1	Existing Bridge (Repair Only)																	
P2	Existing Bridge (Repair Only)																	
A2	Existing Bridge (Repair Only)																	
MJB at Chainage 149+334 (3x20)- BYPASS																		
LHS/LSR									RHS/RSR									
Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile		Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Girder Launching	Slab	Crash Barrier		
A1																		
P1																		
P2																		
P3																		
A2																		
MJB at Chainage 156+559 (6x20)- BYPASS																		
LHS/LSR									RHS/RSR									
Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile		Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Girder Launching	Slab	Crash Barrier		
P2																		
P3																		
P4																		
P5																		
P6																		
A2																		
MJB at Chainage 161+019 (6x20)- BYPASS																		
LHS/LSR									RHS/RSR									
Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile		Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Girder Launching	Slab	Crash Barrier		
A1																		
P1																		
P2																		
P3																		
P4																		
P5																		
P6																		
A2																		

**Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode**

Table 4.3 - 6 : Strip Chart for status of Flyover				IN PROGRESS										COMPLETED									
MPR JUNE 2023				LHS										RHS									
Sr. No.	FO at Chainage	Span		Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap/Abt cap	Pier/Abt	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Pier/Abt	Piercap/Abt cap	Girder Casting	Girder Launching	Slab	Crash Barrier		
1	117+600	1 x 30 m	BYPASS+ EXISTING	A1																			
				A2																			
2	120+000	1 x 30 m	BYPASS+ EXISTING	A1																			
				A2																			
3	127+300	1 x 30 m	EXISTING	A1																			
				A2																			
4	134+000	1 x 30 m	BYPASS+ EXISTING	A1																			
				A2																			
5	145+140	1 x 30 m	BYPASS	A1																			
				A2																			
6	157+100	1 x 30 m	BYPASS	A1																			
				A2																			

**Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode**

Table 4.3 - 7 : Strip Chart for status of VUP				IN PROGRESS										COMPLETED								
MPR JUNE 2023				LHS										RHS								
Sr. No.	VUP at Chainage	Span		Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap/Abtc ap	Pier/Abt	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Pier/Abt	Piercap/Abtc ap	Girder Casting	Girder Launching	Slab	Crash Barrier	
1	126+100	1x25	EXISTING	A1																		
				A2																		
2	126+600	1x25	EXISTING	A1	Negative Change of Scope										Negative Change of Scope							
				A2																		
3	128+700	1x25	EXISTING	A1																		
				A2																		
4	130+335	1x25	EXISTING	A1																		
				A2																		
5	131+500	1x25	EXISTING	A1																		
				A2																		
6	136+282	1x25	BYPASS	A1																		
				A2																		
7	138+720	1x25	BYPASS	A1																		
				A2																		
8	139+440	1x25	BYPASS	A1																		
				A2																		
9	141+450	1x25	BYPASS	A1																		
				A2																		
10	156+446	1x25	BYPASS	A1																		
				A2																		

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode


Table 4.3 - 8 : Strip Chart for status of ROB			IN PROGRESS											COMPLETED							
MPR JUNE 2023		ROB at Chainage 134+345 (1 x 20.285m+1 x 30.426m+1 x 20.285m (Skew 9.6 °))- EXISTING																			
LHS/LSR											RHS/RSR										
	Crash Barrier	Slab	Steel Girder Launching	Steel Girder Fabrication	Girder Launching	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile		Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Girder Launching	Steel Girder Fabrication	Steel Girder Launching	Slab	Crash Barrier
A1			NA	NA														NA	NA		
P1					NA	NA										NA	NA				
P2					NA	NA										NA	NA				
A2			NA	NA														NA	NA		

Figure 3a : Financial Progress - Planned vs Achieved - S Curve

Figure 3b : Physical Progress - Planned vs Achieved - S Curve

Four Laning of Cholopuram - Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.


Fig. 03a- Financial Progress (Revised S-Curve) as per Settlement Agreement signed on dated 20.03.2023.



Schedule	2023												2024					
	Up to February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
Monthly Planned	866.68	24.49	32.97	39.02	39.83	40.10	31.89	30.01	23.82	17.90	16.82	21.26	30.41	32.83	37.00	37.14	23.44	
Monthly Achieved	866.68	22.50	20.10	29.92	19.48													
Cumulative Planned	866.68	891.17	924.13	963.16	1002.99	1043.08	1074.98	1104.98	1128.80	1146.70	1163.52	1184.78	1215.19	1248.02	1285.02	1322.16	1345.60	
Cumulative Achieved	866.68	889.17	909.27	939.19	958.68													
Monthly Planned (%)	64.41%	1.8%	2.5%	2.9%	3.0%	3.0%	2.4%	2.2%	1.8%	1.3%	1.3%	1.6%	2.3%	2.4%	2.8%	2.8%	1.7%	
Monthly Achieved (%)	64.41%	1.67%	1.49%	2.22%	1.45%													
Cumulative Planned (%)	64.41%	66.2%	68.7%	71.6%	74.5%	77.5%	79.9%	82.1%	83.9%	85.2%	86.5%	88.0%	90.3%	92.7%	95.5%	98.3%	100.0%	
Cumulative Achieved (%)	64.41%	66.08%	67.57%	69.80%	71.25%													

Four Laning of Cholopuram - Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

Fig. 03b- Physical Progress (Revised S-Curve) as per Settlement Agreement signed on dated 20.03.2023.



Schedule	2023												2024						
	Up to February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June		
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Revised Target vs Achieved as per Revised Target set forth in the Settlement Agreement signed on dated 20.03.2023	Monthly Planned	63.87%	1.90%	2.51%	2.92%	2.96%	2.98%	2.37%	2.23%	1.77%	1.33%	1.25%	1.58%	2.27%	2.46%	2.79%	2.83%	1.98%	
	Monthly Achieved	63.87%	1.90%	1.72%	2.19%	1.52%													
	Cumulative Planned	63.87%	65.77%	68.28%	71.20%	74.16%	77.14%	79.51%	81.74%	83.51%	84.84%	86.09%	87.67%	89.94%	92.40%	95.19%	98.02%	100.00%	
	Cumulative Achieved	63.87%	65.77%	67.49%	69.68%	71.20%													

5.1 Escrow Details/Financial Expenses Details

The Escrow Details / Financial Expenses details up to the month of June 2023 are given below in the tabular form:-

Table 5.1- 1 Pen Picture Escrow

Total Project Cost (Cr.)	Cumulative inflow to Escrow till June-2023 (Cr.)	Cumulative out flow from escrow till June-2023 (Cr.)	Inflow to Escrow During June-2023 (Cr.)	Outflow from Escrow during June-2023 (Cr.)
1,345.60	1,302.81	1,302.34	0.41	3.13

Table 5.1- 2 Escrow Details

Total Project Cost (Cr.)	Cumulative expenses till June-2023 (Cr.)	Escrow Plan till June-2023 - Debt (HAM) (Cr.)	Escrow Plan till June-2023 - Equity (HAM) (Cr.)	Escrow Plan till June-2023 - VGF (HAM) (Cr.)	Escrow actual till June-2023 - Debt (HAM) (Cr.)	Escrow actual till June-2023 - Equity (HAM) (Cr.)	Escrow actual till June-2023 - VGF (HAM) (Cr.)
1,345.60	992.20	645.89	161.47	538.24	367.47	118.51	432.95

6.1. List of Lab Equipment's

A site laboratory has been set up with all equipments required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Pateeswaram Lab.

Sl. No	Equipment List	Quantity
A) SOIL		
1	Proctor Moulds (Big) Collar or Base plate & Rammer 4.89 kg	6
2	Proctor Moulds (Small) Collar or Base plate & Rammer 2.6 kg	4
3	Atterberg Limits Test(Apparatus)	1
4	Soil Cone Penetrometer	1
5	CBR Moulds with collar or Base Plate	60
6	CBR Plunger	4
7	Proving Ring(25 KN)	1
8	Proving Ring(10 KN)	1
9	Proving Ring(2.5 KN)	1
10	FSI JARS BOROSIL -100 ml	40
11	Spacer Disc(with Handle)	4
12	CBR Testing Machine	1
13	CBR Surcharge Central Hole Weights 2.5 kg	60
14	CBR Surcharge Slotted Weights 2.5 kg	60
15	CBR Perorated Brass plates	60
16	Sand Pouring Cylinders (100 mm Dia) Complete with Calibrating Container with Trays	2
17	Sand Pouring Cylinders (150 mm Dia) Complete with Calibrating Container with Trays	2
18	Sand Pouring Cylinders (200 mm Dia) Complete with Calibrating Container with Trays	2
19	Rapid Moisture Meters	4
20	Calcium Carbide Bottles	10
21	Spatula Big	10
22	Spatula Small	10
23	Hammers big	4
24	Chisels big	20

25	Electronic Balance Capacity 100 kg (10 gram accuracy)	1
26	Electronic Balance Capacity 50 kg (1 gram accuracy)	2
27	Electronic Balance Capacity 30 kg (1 gram accuracy)	2
28	Electronic Balance Capacity 10 kg (1 gram accuracy)	1
29	Electronic Balance Capacity 5 kg (0.5 gram accuracy)	1
30	Electronic Balance Capacity 600gram(0.01 gram accuracy)	2
31	Hot Air Oven (Big)250oC	1
32	Hot Air Oven (Small)250oC	1
33	Direct Shear Test Apparatus	1
34	Filter Paper Dia 100 mm	10
35	Filter Paper Dia 150 mm	10
36	Pipettes	4
37	Plastic Bottles	4
38	Enamel tray -450x300x40 mm	12
39	G.I tray-1500x1500x100mm	4
40	French Curves	2
B) CONCRETE WORKS		
41	Compressive Testing machine(2000KN)	1
42	Flexural strength testing machine digital	1
43	Concrete Cube Moulds With Base Plate(15cm)	200
44	Concrete Cube Moulds With Base Plate(10cm)	18
45	Motor Cube Moulds (7.06cm) with Base Plate	12
46	Motor Cube Vibrating Machine(12000 Rmp)	1
47	Concrete Mixer Electrically Operated	1
48	Cube Vibrating Machine (Big)	1
49	Slump Cone Testing Apparatus	10
50	Vicat Needle Apparatus , with dash pot complete with set of needles and brass mould	2
51	Soundness Testing Apparatus	2
52	Trowels With Wooden Handles	4
53	A I V Testing Machine	1
54	Loss Angels abrasion Testing Machine	1
55	Sand Equivalent Testing Apparatus	1
56	Flakiness Index Test Gauge	1

57	Elongation Index Test Gauge	1
58	Density Basket	2
59	Bulk Density Cylinder (5lt)	1
60	Bulk Density Cylinder (15lt)	1
61	Bulk Density Cylinder (30lt)	1
62	Gi trays -450x600x50mm	9
63	Enamel trays -300x250x40 mm	9
64	Trays for Samples Collections	12
65	Riffle Box (40 MM)	1
66	Riffle Box (20 MM)	1
67	Pycnometer Bottles (1000 ml)	4
68	Specific Gravity & water absorption test apparatus with Electronic balance	1
69	DLC Compaction vibrating hammer	1
70	Cement mortar cube mould 5.0 cm	12
71	Standard Sand Grade-1 bag of 25 kg	2
72	Standard Sand Grade-2 bag of 25 kg	2
73	Standard Sand Grade-3 bag of 25 kg	2
C) BITUMINOUS WORKS		
74	Specific Gravity Bottles (50 ml)	2
75	Specific Gravity Bottles (100 ml)	2
76	Pen Sky- Martins closed Tester (Flash & Fire point)	2
77	Dial gauge 0.01x30 mm adis make	4
78	Ring & Ball Apparatus (Softening Point)	1
79	Bitumen Penetrometer (automatic)	1
80	Marshall Stability Apparatus (set)	1
81	Marshall Compaction Pedestal	2
82	Marshall Compaction Rammer 4.53 KG	4
83	Marshall Moulds (101.6 mm Dia)	30
84	Modified Marshall Compaction Pedestal	1
85	Modified Marshall Compaction Rammer 10.2 KG	4
86	viscometer u tub size no 12	2
87	Breaker - glass 600 ml for ring and ball apparatus	4
88	Bitumen Extraction Apparatus (centrifuge Type)	1

89	Proving Ring(50 KN)	1
90	Proving Ring(100 KN)	1
91	Digital Thermometers	10
92	Glass Thermometer	10
93	IR Thermometer	5
94	Core Cutting Machine With Apparatus (set)	1
95	Diamond Core Cutting Bit (100mm Dia)	1
96	Core Barrels for Core Cutting Machine	1
97	Vacuum Pump (specific Gravity of Bitumen Mix GMM)	1
98	Constant temperature Water bath (Digital)	2
99	Penetration cup 55x70 mm	2
100	penetration cup 55x35 mm	2
101	Specific Gravity Flask (2000 ml)	1
102	Specific Gravity Flask (5000 ml)	1
103	Specimen Extractor (Tikki, Goli & Rod)Marshall	1
104	Emulsion Trays	6
105	Viscometer viscosity of emulsified bitumen	1
106	Stop Watch	4
107	Hot Plates Electrical	2
108	Viscometer viscosity of bitumen	1
FOR I.S SIEVES 450 MM DIA		
109	100MM	2
110	90MM	2
111	75MM	2
112	63MM	2
113	53MM	2
114	50MM	2
115	45MM	2
116	40MM	2
117	37.5MM	2
118	31.5MM	2
119	26.5MM	2
120	25MM	2
121	22.4MM	2

122	20MM	2
123	19MM	2
124	16 MM	2
125	14MM	2
126	13.2MM	2
127	12.5MM	2
128	11.2MM	2
129	10MM	2
130	9.5MM	2
131	6.3MM	2
132	5.6MM	2
133	4.75MM	2
134	2.36 MM	2
FOR I.S SIEVES 200 MM DIA		
135	37.5MM	2
136	6.5MM	2
137	22.4MM	2
138	19MM	2
139	16MM	2
140	14 MM	2
141	13.2MM	2
142	12.5MM	2
143	11.2MM	2
144	10MM	2
145	9.5MM	2
146	5.6MM	2
147	4.75MM	2
148	2.80MM	2
149	2.36MM	2
150	2.00MM	2
151	1.80MM	2
152	1.40MM	2
153	1.18MM	2
154	1.00MM	2

155	0.710 mc	1
156	0.600 mc	2
157	0.500 mc	1
158	0.45 mc	1
159	0.425 mc	2
160	0.355 mc	2
161	0.300 mc	2
162	0.150 mc	2
163	0.090 mc	2
164	0.075 mc	6
GENERAL & CONTROL OF PROFILE AND SURFACE EVENNESS		
165	Rain Gauge	1
166	Vernier Calliper	1
167	Glass Measuring Cylinder -1000 ml	2
168	Glass Measuring Cylinder -500 ml	2
169	Glass Measuring Cylinder -250 ml	2
170	Glass Measuring Cylinder -250 ml	2
171	Plastic Measuring Cylinder- 1000 ml	2
172	Plastic Measuring Cylinder- 500 ml	2
173	Plastic Measuring Cylinder- 250 ml	2
174	Plastic Measuring Cylinder- 250 ml	2
175	Depth gauge	4
176	Digital thermo hygrometer	2
177	Sampling containers 100 gms	200
178	3 Meter straight edge and measuring wedge	1
179	Camber template board	2
180	5 mtr tape	2
181	10 mtr tape	2
182	30 mtr tape	4
183	50 mtr tape	4

6.2 Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of June 2023 are tabulated below:-

Four Laning of Cholopuram - Thanjavur From Km 116.440 to Km 164.275 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - Month : June 2023

Sr. No.	Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month June 2023				Tests conducted upto this month			
				No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE
1.0 Tests on OGL															
1.1	Grain size analysis	IS:2720 (Part4)	1 test/250 meters	421	421	0	224	0	0	0	0	421	421	0	224
1.2	Atterberg Limits	IS:2720 (Part5)	1 test/250 meters	421	421	0	224	0	0	0	0	421	421	0	224
1.3	Proctor	IS:2720 (Part8)	1 test/250 meters	233	233	0	68	0	0	0	0	233	233	0	68
1.4	Free Swell index	IS:2720 (Part40)	1 test/250 meters	421	403	18	224	0	0	0	0	421	403	18	224
2.0 Cutting & Existing Portion for EMB/Subgrade (MoRT&H 305)															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	114	114	0	42	0	0	0	0	114	114	0	42
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	114	114	0	42	0	0	0	0	114	114	0	42
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	114	114	0	42	0	0	0	0	114	114	0	42
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	114	114	0	42	0	0	0	0	114	114	0	42
2.5	California bearing ratio	IS:2720 (Part16)	1 test /3000 m ³	108	108	0	44	0	0	0	0	108	108	0	44
3.0 Borrow Area for EMB/Subgrade (MoRT&H 305)															
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	2817	2817	0	615	59	59	0	15	2876	2876	0	630
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	2817	2817	0	615	59	59	0	15	2876	2876	0	630
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	2868	2868	0	621	59	59	0	15	2927	2927	0	636
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	2813	2813	0	615	59	59	0	15	2872	2872	0	630
3.5	California bearing ratio	IS:2720 (Part16)	1 test /3000 m ³	340	340	0	137	3	3	0	1	343	343	0	138
3.6	Angle of Internal Friction (ø)	IS:2720 (Part13)	As required	346	346	0	85	12	12	0	5	358	358	0	90
4.0 Field Density Test (MoRT&H 305)															
4.1	Field density (OGL)	IS:2720 (Part28)	10 test /3000 sqm	7096	7081	15	2298	40	40	0	10	7136	7121	15	2308
4.2	Field density (EMB)	IS:2720 (Part28)	10 test /3000 sqm	30437	30228	209	24448	3690	3690	0	415	34127	33918	209	24863
4.3	Field density (SG)	IS:2720 (Part28)	10 test /2000 sqm	14015	14305	3	2565	150	150	0	50	14165	14455	3	2615
4.4	Field density (Shoulder)	IS:2720 (Part28)	10 test /2000 sqm	742	742	0	149	10	10	0	3	752	752	0	152
5.0 Safe Bearing capacity of soil (Highway & Structure)															
5.1	Grain size analysis	IS:2720 (Part4)	As required	169	169	0	41	1	1	0	1	170	170	0	42
5.2	Atterberg Limits	IS:2720 (Part5)	As required	169	169	0	41	1	1	0	1	170	170	0	42
5.3	Proctor	IS:2720 (Part8)	As required	169	169	0	40	1	1	0	1	170	170	0	41
5.4	Free Swell index	IS:2720 (Part40)	As required	169	162	7	41	1	1	0	1	170	163	7	42
5.5	Bearing Capacity	IS:6403 / IS:1888	As required	169	18	151	41	1	1	0	1	170	19	151	42
5.6	Plate Load Test	IS:6403 / IS:1888	As required	36	36	0	27	4	4	0	2	40	40	0	29
6.0 Filter Media & Back filling (MoRT&H 2500)															
6.1	Gradation		As required	482	482	0	138	15	15	0	5	497	497	0	143
6.2	Backfilling field density		1 test /1000 m ³	48	48	0	36	0	0	0	0	48	48	0	36
7.0 Granular Bedding Material (For Structures-Ground Improvement)-Stock & Site Testing															
7.1	Gradation	Table 400-1	As required	262	262	0	59	15	15	0	3	277	277	0	62
7.2	Atterberg Limits	IS:2720 (Part5)	As required	262	262	0	59	15	15	0	3	277	277	0	62
7.3	Proctor	IS:2720 (Part8)	As required	139	139	0	26	1	1	0	1	140	140	0	27
7.4	CBR Test	IS:2720 (Part16)	As required	30	30	0	25	0	0	0	0	30	30	0	25
7.5	Aggregate Impact value	IS:2386 (Part4)	As required	43	43	0	30	7	7	0	3	50	50	0	33
7.6	Field Density	IS:2720 (Part28)	As required	2231	2231	0	483	25	25	0	10	2256	2256	0	493
8.0 CTSB															
8.1	Gradation	Table 400-4	1 test/400m ³	591	591	0	146	5	5	0	2	596	596	0	148
8.2	Atterberg Limits	IS:2720 (Part5)	1 test/400m ³	589	589	0	145	5	5	0	2	594	594	0	147
8.3	Proctor	IS:2720 (Part8)	As required	26	26	0	24	1	1	0	1	27	27	0	25
8.4	Aggregate Impact value	IS:2386 (Part4)	As required	129	129	0	76	1	1	0	1	130	130	0	77
8.5	Field Density	IS:2720 (Part28)	1 set of 2 Test per 500 Sqm	6272	6272	0	1276	25	25	0	10	6297	6297	0	1286
8.6	Specific gravity & Water absorption	IS:2386 (Part3)	As required	5	5	0	5	0	0	0	0	5	5	0	5
8.7	Cubes casting & Testing (Sets)	IRC:SP:89 (2010)	A set of 3 specimens	1575	1575	0	338	15	15	0	10	1590	1590	0	348
8.8	CBR Test	IS:2720 (Part16)	As required	16	16	0	13	0	0	0	0	16	16	0	13

Four Laning of Cholopuram - Thanjavur From Km 116.440 to Km 164.275 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - Month : June 2023

Sr. No.	Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month June 2023				Tests conducted upto this month			
				No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE
9.0 WMM															
9.1	Individual / Combined Gradation	Table 400-3	1 test/200m ³	581	581	0	125	1	1	0	1	582	582	0	126
9.2	Aggregate Impact Value	IS:2386 (Part4)	1 test/1000m ³	334	334	0	82	1	1	0	1	335	335	0	83
9.3	Flakiness & Elongation index	IS:2386 (Part1)	1 test/500m ³	326	326	0	90	1	1	0	1	327	327	0	91
9.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m ³	547	547	0	120	1	1	0	1	548	548	0	121
9.5	Proctor	IS:2720 (Part8)	As required	20	20	0	17	0	0	0	0	20	20	0	17
9.6	CBR	IS:2720 (Part16)	As required	16	16	0	14	0	0	0	0	16	16	0	14
9.7	Field Density	IS:2720 (Part28)	1 set Test per 1000 Sqm / 3 pits	2170	2170	0	524	9	9	0	9	2179	2179	0	533
10.0 Dense Bituminous Macadam (Grade - II)															
10.1	Gradation	MoRT&H Section-500/Clause-507 & Table 500-10	One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix produced subject to minimum of two Tests per day per plant	528	528	0	158	0	0	0	0	528	528	0	158
10.2	Flakiness & Elongation Index	IS:2386 (Part1)	1 Test for 350 m ³	183	183	0	68	0	0	0	0	183	183	0	68
10.3	Aggregate Impact Value Test	IS:2386 (Part4)	1 Test for 350 m ³	183	183	0	68	0	0	0	0	183	183	0	68
10.4	Binder content and grading of mix	IRC:SP:11-1988 (APP-5)	One Test for each 400 tonnes of mix produced subject to a minimum of two tests per day per plant	212	212	0	78	0	0	0	0	212	212	0	78
10.5	Marshall Stability of mix	ASTM D 2726/1188	3 Tests for stability flow value density and void contents for each 400 tonnes of mix produced subject to minimum of two Tests per plant per day	306	306	0	93	0	0	0	0	306	306	0	93
10.6	Core Cutting and Density of Compacted Layer	Table 900-4 of MoRT&H	1 set Test per 700 Sqm / 1 pits	948	948	0	278	0	0	0	0	948	948	0	278
10.7	Sand Equivalent Test	IS:2720 (Part37)	One Test for each source	16	16	0	15	0	0	0	0	16	16	0	15
10.8	Los Angeles Abrasion Value	IS:2386 (Part3)	1 Test for 350 m ³	145	145	0	49	0	0	0	0	145	145	0	49
10.9	Stripping	IS:6241	One Test for each source	7	7	0	7	0	0	0	0	7	7	0	7
10.10	Retained Tensile Strength	AASHTO 284	One Test for each source	8	8	0	8	0	0	0	0	8	8	0	8
10.11	Water absorption of Aggregates	IS:2386 (Part3)	One Test for each source	3	3	0	1	0	0	0	0	3	3	0	1
10.12	Plasticity Index	IS:2720 (Part5)	One Test for each source	6	6	0	5	0	0	0	0	6	6	0	5
11.0 Bituminous Concrete (Grade - II)															
11.1	Gradation	MoRT&H Section-500/Clause-507 & Table 500-10	One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix produced subject to minimum of two Tests per day per plant	270	270	0	65	3	3	0	3	273	273	0	68
11.2	Flakiness & Elongation Index	IS:2386 (Part1)	1 Test for 350 m ³	95	95	0	29	1	1	0	1	96	96	0	30
11.3	Aggregate Impact Value Test	IS:2386 (Part4)	1 Test for 350 m ³	95	95	0	29	1	1	0	1	96	96	0	30
11.4	Binder content and grading of mix	IRC:SP:11-1988 (APP-5)	One Test for each 400 tonnes of mix produced subject to a minimum of two tests per day per plant	140	140	0	48	1	1	0	1	141	141	0	49
11.5	Marshall Stability of mix	ASTM D 2726/1188	3 Tests for stability flow value density and void contents for each 400 tonnes of mix produced subject to minimum of two Tests per plant per day	563	563	0	46	1	1	0	1	564	564	0	47
11.6	Core Cutting and Density of Compacted Layer	Table 900-4 of MoRT&H	1 set Test per 700 Sqm / 1 pits	874	874	0	239	9	9	0	9	883	883	0	248
11.7	Sand Equivalent Test	IS:2720 (Part37)	One Test for each source	1	1	0	1	0	0	0	0	1	1	0	1
11.8	Los Angeles Abrasion Value	IS:2386 (Part3)	1 Test for 350 m ³	95	95	0	28	1	1	0	1	96	96	0	29
11.9	Stripping	IS:6241	One Test for each source	2	2	0	2	0	0	0	0	2	2	0	2
11.10	Retained Tensile Strength	AASHTO 284	One Test for each source	2	2	0	2	0	0	0	0	2	2	0	2
11.11	Water absorption of Aggregates	IS:2386 (Part3)	One Test for each source	2	2	0	2	0	0	0	0	2	2	0	2
11.12	Plasticity Index	IS:2720 (Part5)	One Test for each source	2	2	0	2	0	0	0	0	2	2	0	2

Four Laning of Cholopuram - Thanjavur From Km 116.440 to Km 164.275 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - Month : June 2023

Sr. No.	Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month June 2023				Tests conducted upto this month			
				No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE
12.0 Bitumen test															
12.1	Absolute Viscosity at 60°C poise, Minimum	IS:1206-1978	As per table 2 of IS: 73-2013	198	198	0	62	15	15	0	5	213	213	0	67
12.2	Penetration Test at 25°C, 100 gr, 0.1 mm, 5 sec	IS:1203-1978	As per table 2 of IS: 73-2013	278	278	0	64	15	15	0	5	293	293	0	69
12.3	Softening point (R&B) Min	IS:1205-1978	As per table 2 of IS: 73-2013	325	325	0	84	15	15	0	5	340	340	0	89
12.4	Elastic Recovery of half thread in ductilometer at 15°C, Percent, min	IS:15462-2019	As per table 2 of IRC:SP:53	132	132	0	40	10	10	0	3	142	142	0	43
12.5	Separation, Difference in Softening Point (R&B)°C max	IS:15462-2019	As per table 2 of IRC:SP:53	126	126	0	40	10	10	0	3	136	136	0	43
12.6	Test on Residue from TFOT														
12.7	Viscosity ratio at 60°C max	IS:1206-1978	1 Test per Lot	56	56	0	30	5	5	0	3	61	61	0	33
12.8	Ductility at 25°C, cm, Min	IS:1208-1978	1 Test per Lot	56	56	0	30	5	5	0	3	61	61	0	33
13.0 Emulsion SS1 & RS1															
13.1	Saybolt furol Viscosity	IS:13117	1 Test per Lot	38	38	0	24	1	1	0	1	39	39	0	25
13.2	Residue on 600 micron IS sieve	IS:8887	1 Test per Lot	38	38	0	24	1	1	0	1	39	39	0	25
13.3	Water Content, Percent by mass	IS:8887	1 Test per Lot	38	38	0	24	1	1	0	1	39	39	0	25
14.0 Emulsion Prime coat & Tack Coat															
14.1	Rate of Spread of Binder	IRC:SP:16	Three test per Day	846	846	0	201	6	6	0	3	852	852	0	204
15.0 Coarse/Fine Aggregate (MoRT&H 1007 & 1008)															
15.1	Gradation	IS:2386 (Part2)	As required	1244	1244	0	390	4	4	0	2	1248	1248	0	392
15.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	80	80	0	44	0	0	0	0	80	80	0	44
15.3	Aggregate Impact Value	IS:2386 (Part4)	As required	254	254	0	91	2	2	0	2	256	256	0	93
15.4	Flakiness index	IS:2386 (Part1)	As required	251	251	0	89	2	2	0	2	253	253	0	91
16.0 Cement (MoRT&H 1006)															
16.1	Fineness	IS:4031 (Part1)	500mt (or) Every week	322	322	0	121	5	5	0	2	327	327	0	123
16.2	Normal Consistency	IS:4031 (Part4)	500mt (or) Every week	322	322	0	121	5	5	0	2	327	327	0	123
16.3	Initial & Final setting time	IS:4031 (Part5)	500mt (or) Every week	322	322	0	121	5	5	0	2	327	327	0	123
16.4	Soundness of Cement	IS:4031 (Part3)	500mt (or) Every week	167	167	0	73	0	0	0	0	167	167	0	73
16.5	Compressive Strength-set	IS:4031 (Part6)													
	3 days		500mt (or) Every week	344	344	0	129	5	5	0	2	349	349	0	131
	7 days		500mt (or) Every week	330	330	0	125	5	5	0	2	335	335	0	127
	28 days		500mt (or) Every week	331	331	0	104	4	4	0	2	335	335	0	106
17.0 Concrete Cube Strength of Site Cubes 28 Days															
17.1	M15 PCC	IS:516 / IS:456	MoRT&H Sec. 1700	1370	1370	0	477	535	535	0	63	1905	1905	0	540
17.2	M20 PCC	IS:516 / IS:456	MoRT&H Sec. 1700	47	47	0	16	99	99	0	33	146	146	0	49
17.3	M20 RCC	IS:516 / IS:456	MoRT&H Sec. 1700	435	435	0	51	0	0	0	0	435	435	0	51
17.4	M20 KERB	IS:516 / IS:456	MoRT&H Sec. 1700	607	607	0	442	0	0	0	0	607	607	0	442
17.5	M25 RCC	IS:516 / IS:456	MoRT&H Sec. 1700	444	444	0	100	3	3	0	3	447	447	0	103
17.6	M30 RCC	IS:516 / IS:456	MoRT&H Sec. 1700	2654	2654	0	672	0	0	0	0	2654	2654	0	672
17.7	M30 RCC PUMPABLE	IS:516 / IS:456	MoRT&H Sec. 1700	960	960	0	240	81	81	0	25	1041	1041	0	265
17.8	M35 RCC	IS:516 / IS:456	MoRT&H Sec. 1700	1110	1093	17	375	0	0	0	0	1110	1093	17	375
17.9	M35 RCC PILING	IS:516 / IS:456	MoRT&H Sec. 1700	3050	3050	0	1008	0	0	0	0	3050	3050	0	1008
17.10	M35 RCC PUMPABLE	IS:516 / IS:456	MoRT&H Sec. 1700	5427	5427	0	1490	385	385	0	156	5812	5812	0	1646
17.11	M35 RE BLOCK	IS:516 / IS:456	MoRT&H Sec. 1700	1916	1916	0	613	15	15	0	3	1931	1931	0	616
17.12	M40 RCC	IS:516 / IS:456	MoRT&H Sec. 1700	1875	1875	0	380	33	33	0	5	1908	1908	0	385
17.13	M45 PUMP	IS:516 / IS:456	MoRT&H Sec. 1700	656	656	0	170	0	0	0	0	656	656	0	170
17.14	Cement Grout	IS:516 / IS:456	MoRT&H Sec. 1700	56	56	0	13	0	0	0	0	56	56	0	13

Four Laning of Cholopuram - Thanjavur From Km 116.440 to Km 164.275 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - Month : June 2023

Sr. No.	Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month June 2023				Tests conducted upto this month			
				No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted	Passed	Failed	Nos. of test witnessed by IE
18.0 Bentonite															
18.1	Density	MoRT&H Sec. 1115.2.3	As required	446	446	0	136	0	0	0	0	446	446	0	136
18.2	Marsh Cone Viscosity			446	446	0	136	0	0	0	0	446	446	0	136
18.3	pH Value			446	446	0	136	0	0	0	0	446	446	0	136
18.4	Silt Content			15	15	0	6	0	0	0	0	15	15	0	6
18.5	Liquid Limit			18	18	0	7	0	0	0	0	18	18	0	7
19.0 Fine Aggregate (MoRT&H 1008)-(RE-Block)															
19.1	Grade / Sieve analysis	IS:2386 (Part1)	As required	728	728	0	223	3	3	0	2	731	731	0	225
19.2	Fineness Modulus	MoRT&H Sec. 1008 & 383	As required	728	728	0	223	3	3	0	2	731	731	0	225
19.3	Specific gravity & Water absorption	IS:2386 (Part2)	As required	24	24	0	12	0	0	0	0	24	24	0	12
20.0 Coarse Aggregate (MoRT&H 1007)-(RE-Block)															
20.1	Gradation	IS:2386 (Part2)	As required	676	676	0	182	3	3	0	2	679	679	0	184
20.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	27	27	0	19	0	0	0	0	27	27	0	19
20.3	Aggregate Impact Value	IS:2386 (Part4)	1 test / each source & monthly	72	72	0	36	2	2	0	1	74	74	0	37
20.4	Flakiness index	IS:2386 (Part1)	1 test / each source & monthly	52	52	0	23	2	2	0	1	54	54	0	24
21.0 Dense Lean Concrete (DLC)															
21.1	Gradation	MoRT&H Section-601	1 test/400m ³	11	11	0	5	0	0	0	0	11	11	0	5
21.2	Field Density	MoRT&H Sec 903.5.1	3 Sample for 2000 Sqm	43	43	0	10	0	0	0	0	43	43	0	10
21.3	Cubes casting & Testing (Sets)	IS:516	1 set for 1000 Sqm	20	20	0	6	0	0	0	0	20	20	0	6
22.0 Pavement Quality Concrete (PQC)															
22.1	Gradation	IS:2386 (Part1)	1 Test per day	35	35	0	11	0	0	0	0	35	35	0	11
22.2	Aggregate Impact Value	IS:2386 (Part4)	As required	16	16	0	7	0	0	0	0	16	16	0	7
22.3	Los Angeles Abrasion Value	IS:2386 (Part4)	As required	16	16	0	7	0	0	0	0	16	16	0	7
22.4	Compressive Strength	IS:516	2 Cubes/150 cum (min 6 cubes)	42	42	0	13	0	0	0	0	42	42	0	13
22.5	Flexural Strength	IS:516	2 Beams /150 cum (min 6 Beams)	42	42	0	14	0	0	0	0	42	42	0	14
22.6	Measurement of thickness for trial length	IS:516	3 cores per trial length	16	16	0	7	0	0	0	0	16	16	0	7
23.0 Steel Third Party															
23.1	8 mm Dia	IS:1786	Physical & Chemical Properties:- (1) Test on first lot. (2) Further supply will be provided with mtc. (3) As required by engineer.	23	23	0	14	0	0	0	0	23	23	0	14
23.2	10 mm Dia	IS:1786		26	26	0	17	0	0	0	0	26	26	0	17
23.3	12 mm Dia	IS:1786		30	30	0	19	0	0	0	0	30	30	0	19
23.4	16 mm Dia	IS:1786		32	32	0	20	0	0	0	0	32	32	0	20
23.5	20 mm Dia	IS:1786		25	25	0	13	0	0	0	0	25	25	0	13
23.6	25 mm Dia	IS:1786		25	25	0	15	0	0	0	0	25	25	0	15
23.7	32 mm Dia	IS:1786		10	10	0	5	0	0	0	0	10	10	0	5

7. Weather Report

Date	Temperature (Celsius)		Humidity (%)		Rainfall (mm)	Remarks
	Min	Max	Min	Max		
01-06-2023	27.8	38.6	40	79	0.00	Sunny
02-06-2023	28.8	38.5	42	77	0.00	Sunny
03-06-2023	28.0	39.4	40	81	0.00	Sunny
04-06-2023	27.8	39.4	40	81	0.00	Sunny
05-06-2023	26.5	39.4	39	85	12.00	Rainy
06-06-2023	28.0	36.5	43	83	0.00	Sunny
07-06-2023	27.0	36.5	45	73	0.00	Sunny
08-06-2023	27.0	37.1	37	73	0.00	Sunny
09-06-2023	27.0	38.0	37	73	0.00	Sunny
10-06-2023	27.0	38.5	37	73	0.00	Sunny
11-06-2023	27.5	39.1	37	69	0.00	Sunny
12-06-2023	26.8	38.5	39	80	30.50	Rainy
13-06-2023	27.8	38.5	39	80	0.00	Sunny
14-06-2023	27.0	38.3	40	71	0.00	Sunny
15-06-2023	27.9	39.2	36	77	0.00	Sunny
16-06-2023	27.4	39.3	34	77	0.00	Sunny
17-06-2023	27.4	34.4	50	72	0.00	Sunny
18-06-2023	27.2	34.4	50	89	15.00	Rainy
19-06-2023	27.4	34.0	52	89	0.00	Sunny
20-06-2023	26.1	34.0	52	82	0.00	Sunny
21-06-2023	27.6	34.2	50	79	5.00	Rainy
22-06-2023	26.4	33.9	49	79	0.00	Sunny
23-06-2023	27.0	37.1	37	73	0.00	Sunny
24-06-2023	25.5	37.3	37	86	0.00	Sunny
25-06-2023	26.5	36.9	37	75	0.00	Sunny
26-06-2023	26.2	37.5	36	75	0.00	Sunny
27-06-2023	26.0	38.2	37	68	0.00	Sunny
28-06-2023	27.4	37.9	39	74	0.00	Sunny
29-06-2023	27.2	38.3	38	74	0.00	Sunny
30-06-2023	27.2	38.3	37	74	0.00	Sunny

8. Safety

Various issues related to environment and safety, such as safety signages, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc., are being taken care of during the execution of the construction work in the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are given below:-



Safety instructions given to labours at Ch. 145+200

Concessionaire requests NHA to take early action on the following issues:-

1. Permission from Local Authorities for procurement of Borrow Earth from Irrigation Tanks.
2. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.667 Kms).
3. Additional land acquisition for the construction of Bus bays/Bus Shelter, Turning radius at Minor & Major junctions.
4. Removal of Religious structures of 03 Nos. and Bus stand from the proposed ROW.
5. Required State Support Agreement between NHA & Govt. of Tamil Nadu as due priority will be given to NH Projects by the State Govt. officials.
6. Estimate for shifting of water supply utilities in Missing locations-Request Authority for earlier Approval.
7. Unprecedented/Unseasonal heavy rainfall within the project alignment affecting the construction activities and progress of work at site.

10. Important Events

Table 10.1. Details of Important Events

Sl. No	Date of Events	Description of Events	Remarks
1	05.06.2023 & 06.06.2023	Site visit by PD, NHAI, Thanjavur.	

The following figures represent the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team

2. Fig. 5 - Organization Chart - SPV Team

Figure - 4 Organization Chart of EPC





Figure - 5 Organization Chart of Concessionaire



12. List of Plants, Machinery and Equipment's and Man power

Table 12.1 List of Plants, Machinery and Equipment's

S.No	Name of the Machinery	Capacity / Model	Mobilized at Site	Remarks
1	Grader	120K2	5	
2	Excavator/JCB	JCB-220	3	
3	PT Roller		1	
4	Soil Compactor	HAMM 311	7	
5	Backhoe Loader	JCB 3DX	4	
6	Tipper	Bharat Benz- 3128C	21	
7	Transit Mixer	2523C	06	
8	Loader	455 ZX	10	
9	Trailer		2	
10	Water Tanker		9	
11	Diesel Tanker		2	
12	Tandem Roller		3	
13	Tractor	5036 D V-2	4	
14	Mobile Service Van		1	
15	Tower Light	AJASKY	7	
16	Hydra Crane		2	
17	Asphalt Batch Mix Plant		1	
18	Wet Mix Plant	250 TPH	1	
14	Concrete Batch Mix Plant 45 cum	45 cum	2	
15	Bitumen sprayer		2	
16	Crusher Plant (3 Stage)	250 TPH	2	
17	Weigh Bridge for Camp 100MT	100MT	4	
18	Weigh Bridge for Crusher 100MT	100MT	3	
19	Genset Base Camp	25KV	2	
20	Genset (Crusher) 63KVA	63KVA	1	
21	Genset (H.M & B/P)	82.50KV	2	
22	Genset (B/P-CP-45)	125KV	2	
23	Genset 650 KVA	650 KVA	1	
26	Genset (Crusher)	500KVA	2	

27	Genset 15KVA	45KVA	1	
28	Light moving vehicles-car, Jeep, Van		21	
29	Paver		3	
30	Kerb laying Machine		1	

13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

Sl. No.	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Replacement of Pipe Culvert with box Culvert	25.04.2018	Approval obtained from the Authority.	3.76 Cr.	06.02.2020
2	Upgradation strengthening the Incident Management services.	10.05.2019	IE recommended to Authority vide ref. 148 for issuance under COS and is under scrutiny with Authority	NA	NA
3	Comprehensive Change of Scope proposal	19.03.2019	Approval obtained from the Authority.	9.37 Cr.	23.03.2022
4	Interchanging of Structures	26.09.2020	IE recommended to Authority for approval.	(-) 2.99 Cr.	NA
5	Additional work required to be done as per demand of local public	17.03.2023	Tentative cost estimate recommended by IE for obtaining the receipt of Change of Scope notice from the competent authority.	13.10 Cr. (Tentative cost estimate as recommended by IE)	NA

14. Details of Correspondences

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

Four laning of Cholapuram to Thanjavur from Km 116+440 to 164+275 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

Sr. No.	Date	Letter No	Subject	Remarks
1	09.06.2023	PCTHPL/CTP/NHAI/2023/1976	Recording of drone video for May 2023	
2	09.06.2023	PCTHPL/CTP/NHAI/2023/1977	Submission of RA Bill-05 for recording of drone video-reg	
3	19.06.2023	PCTHPL/CTP/NHAI/2023/1991	Compliance for Internal Audit Observation for FY 2022-23 (HY-2) Reply-Reg	
4	19.06.2023	PCTHPL/CTP/NHAI/2023/1992	Submission of RA Bill 26 of Electrical utilities	
5	27.06.2023	PCTHPL-HO-CTP-PIU-023-2023	Reimbursement 50% cost & Expenditure IEs Payment for the month of April 2023	
6	30.06.2023	PCTHPL-HO-CTP-PIU-024-2023	Submission of Extension of BG against Mobilization Advance 2nd Installment as per CI 3.1 (v) of Settlement agreement.	

Four laning of Cholapuram to Thanjavur from Km 116+440 to 164+275 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE

Sr. No.	Date	Letter No	Subject	Remarks
1	02.06.2023	NHAI/12015/1/2018/RO Madurai/871	Office order	
2	06.06.2023	NHAI/14013/30/2022/RO Madurai/881	Construction target for the year 2023-24-reg	
3	07.06.2023	NHAI/14013/19/2020/RO Madurai/908	Plantation drive in view of Azadi ka Amrit mahotsav	
4	07.06.2023	NHAI/PIU/Thanj/11021/112/CWSS-134/2022/1627	Permission to lay pipeline-Issuance of NOC-signing of agreement	
5	07.06.2023	NHAI/PIU/Thanj/11021/112/CWSS-67/2022/1628	Permission to lay pipeline-Issuance of NOC-signing of agreement	
6	09.06.2023	NHAI/PIU/Thanjavur/11026/15/2018/1641	Submission of compliance for inspection notes of RO	
7	12.06.2023	NHAI/PIU/Thanjavur/11026/15/2018/1654	Extension of BG submitted for Mobilization advance 2nd installment	
8	15.06.2023	NHAI/PIU/Thanj/11013/01/2021/1694	Internal Audit observation for FY-2022-23-Reply	
9	17.06.2023	NHAI/PIU/Thanj/11026/32/2019/1713	Drainage system adequacy-Consent required-reg	
10	19.06.2023	NHAI/14013/40/2019/RO Madurai/995	Celebration of 9th international yoga day on 21.06.2023	
11	19.06.2023	NHAI/PIU/Thanj/11019/51/2017/1722	Independent consultancy services for April-2023-50% claim	
12	20.06.2023	NHAI/PIU/Thanj/11026/12/2018/1731	Shifting of electrical utiliiies in thirukarukavur section-report called for	
13	23.06.2023	NHAI/PIU/Thanj/11013/01/2021/1762	Submission of audited financial report for FY 2021-22	
14	26.06.2023	11041/263/2017/(Admin)/E-25965	Eradication of TB	
15	28.06.2023	NHAI/14013/47/2023/RO Madurai/1059	Eradicaton of TB	

Four laning of Cholapuram to Thanjavur from Km 116+440 to 164+275 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER

Sr. No.	Date	Letter No	Subject	Remarks
1	06.06.2023	PCTHPL/CTP/IE/2023/1969	Submission of Monthly status and management O&M report for May-2023	
2	06.06.2023	PCTHPL/CTP/IE/2023/1970	Submission of Monthly Progress Report for the month of May 2023	
3	08.06.2023	PCTHPL/CTP/IE/2023/1973	Submission of Compliance report for Inspection notes of Sh. Ajay Bishnoi CGM (T)/RO Madurai for PCC-2 stretches	
4	10.06.2023	PCTHPL/CTP/IE/2023/1979	Submission of company profile of M/s KADTECH Geoinfra Pvt Ltd for construction of Reinforced Earth wall-Reg	
5	13.06.2023	PCTHPL/CTP/IE/2023/1982	Submission of Revised D & D of RE wall at 134 GSI & ROB	
6	16.06.2023	PCTHPL/CTP/IE/2023/1987	Submission of PMS-04 and IPC-01 of PMS 05	
7	23.06.2023	PCTHPL/CTP/IE/2023/1994	Submission of test certificate for epoxy resin material BASF master flow	
8	25.06.2023	PCTHPL/CTP/IE/2023/1995	Compliance report-Review of MPR for May 2023	

Four laning of Cholapuram to Thanjavur from Km 116+440 to 164+275 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI

Sr. No.	Date	Letter No	Subject	Remarks
1	06.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1053	Insufficient RoW w.r.t. land handed over-Remarks called for	
2	07.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1055	Information sought under RTI-report called for-reg	
3	08.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1056	Submission of compliance report for RO inspection notes	
4	16.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1438	Issuance of PCC-2 Certificate	
5	19.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1060	Inspection report for the month of May 2023	
6	19.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1061	O&M inspection report for the month of May 2023 for PCC-1	
7	19.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1397	Review of MPR for the month of May 2023	
8	19.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1398	Review of MSR for the month of May 2023-reg	
9	22.06.2023	THEME/NHAI/CHO-TNJR/ATH/0623/1063	Petition received for the bus shelter-Report requested	
10	22.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1400	Review of submission of Revisd D & D for GSI 134.000 & ROB-134.345	
11	23.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1401	Drainage system adequacy-Consent required	
12	28.06.2023	THEME/NHAI/CHO-TNJR/CON/0623/1403	Proposal of nonwoven polyester reinforced membrane	

15. Progress Photographs

Sr. No	Description	Location	Side	Remarks
1.	RE Wall Embankment Layer work in progress	156+735	RHS	Bypass
2.	RE Wall Embankment Layer work in progress	130+150	LHS	Existing Road




Sr. No	Description	Location	Side	Remarks
3.	Subgrade Layer work in progress	130+150	LHS	Existing Road
4.	Subgrade Layer work in progress	116+890	RHS	Existing Road



Sr. No	Description	Location	Side	Remarks
5.	CTSB Layer work in progress	135+200	LHS	Bypass
6.	CTSB Layer work in progress	138+960	LSR	Bypass



Sr. No	Description	Location	Side	Remarks
7.	WMM Layer work in progress	147+580	RHS	Bypass
8.	WMM Layer work in progress	138+960	LSR	Bypass



Sr. No	Description	Location	Side	Remarks
9.	DBM Layer work in progress	133+270	LHS	Existing Road
10.	DBM Layer work in progress	118+095	LHS	Bypass



Sr. No	Description	Location	Side	Remarks
11.	BC Layer work in progress	155+920	LHS	Bypass
12.	BC Layer work in progress	156+380	RSR	Bypass



Sr. No	Description	Location	Side	Remarks
13.	Superstructure work in progress	155+672	RSR	Box culvert
14.	Deck Slab work in progress	131+980	RHS </td <td>Major Bridge</td>	Major Bridge



Sr. No	Description	Location	Side	Remarks
15.	Concrete pouring work in progress	144+916	RSR	Minor Bridge

