

National Highways Authority of India
(Ministry of Road Transport & Highways)

Four Laning of Cholopuram Thanjavur from Km. 116.440 to Km. 164.275 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.

PATEL CHOLOPURAM THANJAVUR HIGHWAY PRIVATE LIMITED



MONTHLY PROGRESS REPORT
JANUARY 2022

Table of Content

| | |
|---|----|
| Table of Content | 02 |
| List of Tables | 03 |
| List of Figures | 03 |
| Executive Summary | 04 |
| Project Synopsis | 04 |
| 1. Background and Project Details | 09 |
| 1.1. Project Overview..... | 09 |
| 1.2. Salient Project Features | 10 |
| 1.3. Contractual Project Milestones | 11 |
| 1.4. Payment Milestones During Construction Period..... | 12 |
| 1.5. Permits & Approvals..... | 13 |
| 2. Right of Way Status | 14 |
| 2.1. Land Acquisition | 14 |
| 2.2. Removal of Religious Structures..... | 30 |
| 2.3. Shifting of Utilities and Electrical HT/LT Lines | 30 |
| 2.4. Tree Felling..... | 31 |
| 3. Progress Briefing – Contractor Activities | 32 |
| 3.1. Pre-Construction Activities | 32 |
| 4. Physical Progress of Work | 33 |
| 4.1. Physical Progress of Work | 33 |
| 5. Financial & Physical Progress of Work..... | 62 |
| 6. Quality Control and Quality Assurance | 65 |
| 6.1. List of Lab Equipment’s | 65 |
| 6.2. Quality Control Test Summary | 70 |
| 7. Weather Report | 74 |
| 78. Safety | 75 |
| 9. Support required from NHAI | 76 |
| 10. Important Events..... | 79 |
| 11. Organization Chart..... | 80 |
| 12. List of Plants, Machinery and Equipments..... | 83 |
| 13 Change of Scope Proposals | 84 |
| 14 Details of Correspondences..... | 85 |
| 15 Progress Photographs..... | 90 |

List of Tables

| | |
|--|----|
| Table 1.1: Details of Project Alignment | 07 |
| Table 2.1-1: Details of proposed ROW as per Schedule-A | 14 |
| Table 2.1-2: Status of Land Acquisition | 14 |
| Table 2.1-3: Compensation disbursement for land | 15 |
| Table 2.1-4: Compensation disbursement for Structures | 15 |
| Table 2.1-5: Details of Stretches under Hindrance | 16 |
| Table 2.1-6: Details of Stretches under Hindrance Photographs | |
| Table 2.2-1: Status of Removal of Religious structures | 30 |
| Table 2.3-1: Status of sanction of Estimates - Relocation of RWS Pipe Line | 30 |
| Table 2.3-2: Status of sanction of Estimates- Electrical Lines Relocation | 30 |
| Table 2.3-3: Status of Utility Relocation | 30 |
| Table 2.4-1: Status of Tree Cutting | 31 |
| Table 3.1-1: Status of Design and Drawings -Highway | 32 |
| Table 3.1-2: Status of Design and Drawings - Structures | 32 |
| Table 4.1 : Physical Progress of Works | 33 |
| Table 4.2 : Strip Chart for Highway Works | 37 |
| Table 4.3 - 1 : Strip Chart for status of Box Culverts on Existing Road | 50 |
| Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass | 52 |
| Table 4.3 - 3 : Strip Chart for status of MNB | 53 |
| Table 4.3 - 4 : Strip Chart for status of PUP | 57 |
| Table 4.3 - 5 : Strip Chart for status of MJB | 58 |
| Table 4.3 - 6 : Strip Chart for status of FLYOVER | 59 |
| Table 4.3 - 7 : Strip Chart for status of VUP | 60 |
| Table 4.3 - 8 : Strip Chart for status of ROB | 61 |
| Table 6.1 - 1 QA/QC Lab Equipment at Pateeswaram Lab | 65 |
| Table 6.2-1: Summary of Quality Control Tests | 70 |
| Table 10.1 : Details of Important Events | 80 |
| Table 12.1 - List of Plants, Machinery and Equipment's | 83 |
| Table 13.1 - Status of Change of Scope Proposals | 84 |
| Table 14.1. - Concessionaire to NHAI | 86 |
| Table 14.2. - NHAI to Concessionaire | 87 |
| Table 14.3. - Concessionaire to Independent Engineer | 88 |
| Table 14.4. - Independent Engineer to Concessionaire | 89 |

List of Figures

| | |
|--|----|
| Figure 1 : Project Location Map | 05 |
| Figure 2 : Project Alignment Map | 06 |
| Figure 3a : Financial Progress - Planned vs Achieved | 63 |
| Figure 3b : Physical Progress - Planned vs Achieved | 64 |
| Figure 4 : Organization Chart - EPC Team | 81 |
| Figure 5 : Organization Chart - SPV Team | 82 |

Executive Summary

The old National Highway (NH -36) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 36 (NH-36). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 45C. It links Chennai with Thanjavur and is 418 km long.


The Cholopuram to Thanjavur section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Kumbakonam, Thanjavur, Tiruchirapalli. The project is also expected to provide improved connectivity to other religious places & other major cities like Thanjavur, Rameswaram, Madurai, Tiruchirappalli, etc.

Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 116.440 to Km 164.275 (approx. 47.835 Km). The Authority had resolved to augment for four Laning of Cholopuram - Thanjavur from Km 116.440 to Km 164.275 section of NH - 45C in the State of Tamilnadu under NHDP Phase-IV on "Hybrid Annuity" basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

STRIP PLAN - CHOLAPURAM TO THANJAVUR HIGHWAY PROJECT OF NH45 C



Cholapuram Bypass
Km: 117+600 to 120+000

| SI No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 1 |
| 2. | Minor Bridge | Nos. | 06 |
| 3. | Major Bridge | Nos. | - |
| 4. | VUP/LVUP | Nos. | - |
| 5. | Grade Separator | Nos. | 02 |

Papanasam Bypass
Km: 134+000 to 163+600

| SI No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 45 |
| 2. | Minor Bridge | Nos. | 46 |
| 3. | Major Bridge | Nos. | 05 |
| 4. | VUP/PUP | Nos. | 07 |
| 5. | Grade Separator | Nos. | 03 |
| 6. | ROB | Nos. | 01 |

Widening of Existing Road
Km: 116+440 to 117+600
Km: 120+000 to 134+000
Km: 163+600 to 164+275

| SI No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 57 |
| 2. | Minor Bridge | Nos. | 07 |
| 3. | Major Bridge | Nos. | 01 |
| 4. | VUP/PUP | Nos. | 05 |
| 5. | Grade Separator | Nos. | 01 |

Toll Plaza
Km: 152+00

| SI No | Description | Unit | Quantity |
|-------|-----------------------------|------|----------|
| 1. | Total Length of Project | Km | 47.835 |
| 2. | Length of Widening Portion | Km | 15.335 |
| 3. | Length of Bypass | Km | 32.000 |
| 4. | Length of service/Slip Road | Km | 27.100 |
| 5. | Box Culvert | Nos. | 74 |

Salient Features of Project:

| SI No | Description | Unit | Scope |
|-------|---------------------------|------|-------|
| 1. | Slab Culvert | Nos. | 29 |
| 2. | Minor Bridge | Nos. | 59 |
| 3. | Major Bridge | Nos. | 06 |
| 4. | VUP/PUP | Nos. | 12 |
| 5. | Grade Separated Structure | Nos. | 06 |
| 6. | ROB | Nos. | 01 |

Salient Features of Project:

| SI No | Description | Unit | Scope |
|-------|-----------------------|------|-------|
| 1. | Minor Intersection | Nos. | 22 |
| 2. | Major Intersection | Nos. | 20 |
| 3. | Bus Bays and Shelters | Nos. | 05 |
| 4. | Toll Plaza | Nos. | 01 |

LEGEND:

- Major Bridge(MJB)
- Minor Bridge(MB)
- Grade Separated Structure
- ROB
- Vehicle Under Pass (LVUP/VUP)
- Toll Plaza
- Reconstruction of Existing Road
- Bypass/Newconstruction

Salient Features of Project:

| SI No | Description | Unit | Scope |
|-------|-----------------------------|------|--------|
| 1. | Total Length of Project | Km | 47.835 |
| 2. | Length of Widening Portion | Km | 15.335 |
| 3. | Length of Bypass | Km | 32.000 |
| 4. | Length of service/Slip Road | Km | 27.100 |
| 5. | Box Culvert | Nos. | 74 |

Drawing Title
Strip Plan - Cholapuram to Thanjavur Highway Project

Date: 30-09-2018

Project No. PCHP/NHAI/TN/001

Figure 1: Project Location Map




Table- 01: Details of Project Alignments

| Sr. no. | Design Chainage (Km) | | Length (Km) | TCS Type | Remarks |
|---------|----------------------|---------|-------------|--|---------------------|
| | From | To | | | |
| 1 | 116.440 | 117.200 | 0.760 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 2 | 117.200 | 117.900 | 0.700 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 3 | 117.900 | 119.600 | 1.700 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 4 | 119.600 | 120.420 | 0.820 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 5 | 120.420 | 122.000 | 1.580 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 6 | 122.000 | 125.300 | 3.300 | Type-A-3 (Fig 2.4 of the manual) | Eccentric widening |
| 7 | 125.300 | 125.700 | 0.400 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 8 | 125.700 | 127.700 | 2.000 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 9 | 127.700 | 128.300 | 0.600 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 10 | 128.300 | 129.100 | 0.800 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 11 | 129.100 | 129.970 | 0.870 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 12 | 129.970 | 130.700 | 0.730 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 13 | 130.700 | 131.050 | 0.350 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 14 | 131.050 | 131.850 | 0.800 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 15 | 131.850 | 132.100 | 0.250 | Type-A-3 (Fig 2.4 of the manual) | Eccentric widening |
| 16 | 132.100 | 133.580 | 1.480 | Type-B (Fig 2.6 of the manual) without service road | Concentric widening |
| 17 | 133.580 | 134.800 | 1.220 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 18 | 134.800 | 136.000 | 1.200 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 19 | 136.000 | 136.600 | 0.600 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 20 | 136.600 | 138.500 | 1.900 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 21 | 138.500 | 139.750 | 1.250 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |

| Sr. no. | Design Chainage (Km) | | Length (Km) | TCS Type | Remarks |
|---------|----------------------|---------------------|---------------|--|---------|
| | From | To | | | |
| 22 | 139.750 | 141.100 | 1.350 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 23 | 141.100 | 141.800 | 0.700 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 24 | 141.800 | 144.450 | 2.650 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 25 | 144.450 | 145.580 | 1.130 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 26 | 145.580 | 147.600 | 2.020 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 27 | 147.600 | 148.320 | 0.720 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 28 | 148.320 | 149.720 | 1.400 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 29 | 149.720 | 150.450 | 0.730 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 30 | 150.450 | 152.700 | 2.250 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 31 | 152.700 | 153.300 | 0.600 | Toll Plaza | |
| 32 | 153.300 | 156.000 | 2.700 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 33 | 156.000 | 157.350 | 1.350 | Figure 7.8- Grade separator and its approaches with RE wall and both side 7.5 m wide Slip road | |
| 34 | 157.350 | 164.275 | 6.925 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| | | Total Length | 47.835 | | |

1.1. Project Overview

| | |
|---------------------------------------|--|
| Name of Work | Four Laning of Cholopuram-Thanjavur from km. 116.440 to Km.164.275 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis |
| Name of Employer | National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075 |
| Name of Concessionaire | Patel Cholopuram-Thanjavur Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Chanani Road, Vadodara. Gujarat- 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878 |
| Independent Engineer | M/s. Theme Engineering Services Pvt. Ltd, 8, Thomaiyammal Nagar, 6 th Street, R.S College (Post), Thanjavur-613005. |
| EPC Contractor | M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Chanani Road,Vadodara Gujarat- 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878 |
| Design Consultant | CTL Global Services Pvt. Ltd. 101, IST Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017 |
| Senior Lender | Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009 |
| Lenders Independent Engineers | Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028. |
| Length of Road (Design Length) | 47.835 Kms. |
| Total Bid Cost | Rs. 1345.60 Crores (as per concession agreement) |
| Date of Concession Agreement | October 12, 2017 |
| Concession Period | 17 Years (Construction Period 2 Years from Appointed date, Operation period 15 years from COD) |
| Appointed Date | 06.09.2018 |
| Construction Period | 02 years from Appointed date |
| Completion Date | 04.09.2020 |
| Maintenance Period | 15 years from COD |

1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

| | |
|-------------------------------|------------|
| 4 - Lane Divided Carriage Way | 47.835 Kms |
| Service Road/ Slip Road | 27.100 Kms |
| Major Bridge | 06 Nos. |
| Minor Bridge | 56 Nos. |
| Grade Separate Intersection | 06 Nos. |
| Vehicular Underpass | 10 Nos. |
| Pedestrian Underpass | 02 Nos. |
| Rail-road Bridges | 01 Nos |
| Box Culverts | 74 Nos. |
| Slab Culverts | 29 Nos. |
| Major Intersections | 20 Nos. |
| Minor Intersections | 22 Nos. |
| Bus Bays | 05 Nos. |
| Rest Area | 01 Nos |
| Toll Plaza | 01 Nos. |

1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

| Mile Stone | Description | Target Date |
|----------------------|---|---------------------------------|
| Mile Stone-I | Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 th day from the Appointed Date. | 07 th April 2019 |
| Mile Stone-II | Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 th day from the Appointed Date. | 05 th August 2019 |
| Mile Stone-III | Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 th day from the Appointed Date. | 11 th April 2020 |
| Scheduled Completion | Concessionaire shall have completed Project on 730 th day from the Appointed Date | 04 th September 2020 |

Note : The Settlement Agreement has been signed between Authority and Concessionaire for the completion of 22.846 Kms length by 31.05.2021, and further completion of additional 11.829 Kms length by 30.11.2021 i.e. up to Payment Date of 1st Annuity. The non-workable length/non-handed over length is 13.160 Km as per joint site verification by Concessionaire, IE and NHAI. Out of the total non-workable length/non-handed over length of 13.160 Kms, length equal to 11.990 Kms shall be handed over to the Concessionaire by 31.05.2021 and shall be completed by 31.07.2022. Remaining length of 1.170 Kms (i.e. 13.160 kms -11.990 kms) shall be de-scoped from the scope of work of Concessionaire as per the provision given in Article 16.6 of the Concession Agreement. However, both party shall be mutually free to decide and take up this remaining length of 1.170 kms, if the length will be made available.

Status of PCOD Proposal:-

| Sr. No. | Description | Target | Achieved as on date | Remarks |
|---------|---|------------------------|---------------------|---------|
| 1 | Completion of 22.846 kms by 31.05.2021 | 45.01% (605.62 Cr.) | 54.108% | |
| 2 | Completion of 34.675 kms (i.e. 22.846 Kms + 11.829 Kms) by 30.11.2021 | 68.41% (920.48 Cr.) | | |
| 3 | Completion of balance 11.990 kms by 31.07.2022 | 27.25% (366.74 Cr.) | | |
| 4 | Estimate of balance 1.170 kms length (i.e. 13.160 Kms - 11.990 Kms) | 4.34% (58.38 Cr.) | | |

1.4. Payment milestone during Construction Period

| Payment Milestone | Eligibility Criteria | Payment Amount (Rs.) |
|-------------------|--|----------------------|
| Milestone-I | On Achievement of 10% of Physical Progress | 107.65 Crs. |
| Milestone-II | On Achievement of 30% of Physical Progress | 107.65 Crs. |
| Milestone-III | On Achievement of 50% of Physical Progress | 107.65 Crs. |
| Milestone-IV | On Achievement of 75% of Physical Progress | 107.65 Crs. |
| Milestone-V | On Achievement of 90% of Physical Progress | 107.65 Crs. |

1.5. Permits & Approvals

| Sr. No. | Details | Authority | Current Status | Remarks |
|---------|--------------------------------------|--|----------------|--|
| 1 | Extraction of Boulders from Quarries | Dist. Mining Officer | Obtained | PIL (EPC Contractor) have engaged Agate Infra Engineering for supply of boulders that is having a valid license for extraction of boulders and other required permission for the quarry at Kalpadi Village, Perambalur District. |
| 2 | Installation of Crusher | Village Panchayat Head | Obtained | |
| 3 | -----D O----- | Pollution Control Board | Obtained | |
| 4 | Use of Explosives | Dist. Collector | Obtained | |
| 5 | Labour License | Labour Commissioner | Obtained | |
| 6 | Environmental Clearance | | NA | |
| 7 | Trees Cutting Permission | Forest department through NHAI | Obtained | Work in Progress (Permission for removal of Teak wood trees is awaited) |
| 8 | Electric Poles Shifting | Tamil Nadu Electricity Board | Obtained | Work in Progress |
| 9 | Water Pipes Shifting | Tamil Nadu Water Supply and Drainage Board | Obtained | Work in Progress |
| 10 | Drawing Water from river/ reservoir | - | NA | - |

2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

| Table 2.1-1: Details of proposed ROW as per Schedule-A | | | | |
|--|----------------------|--------------------|-----------|--|
| | Design Chainage (Km) | Design Length (Km) | Width (m) | Remarks |
| (i) Full Right of Way (full width) | | | | |
| Stretch | 116.440 to 117.600 | 1.160 | 30 | Within 15 (Fifteen) days from the date of Agreement. |
| Stretch | 117.600 to 120.000 | 2.400 | 60 | |
| Stretch | 120.000 to 134.000 | 14.000 | 30 | |
| Stretch | 134.000 to 164.275 | 30.280 | 60 | |
| Total Length | | 47.835 | | |

| Balance Right of way (width) | | | | |
|------------------------------|----------------------|--------------------|-----------|---|
| | Design Chainage (Km) | Design Length (Km) | Width (m) | Remarks |
| Stretch | 116.440 to 117.600 | 1.160 | 30 | Within 90 (Ninety) days of the Appointed date |
| Stretch | 120.000 to 120.340 | 0.34 | 20 | |
| Stretch | 124.700 to 126.100 | 1.40 | 20 | |
| Stretch | 126.700 to 127.655 | 0.95 | 20 | |
| Stretch | 130.600 to 134.000 | 3.40 | 20 | |
| Total Length | | 7.250 | | |

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, turning radius at Major junctions.

| Table 2.1-2: Status of Land Acquisition as per Site Condition | | | | |
|---|--|-----------|----------------|---------|
| Sl. No. | Description | Unit | Present Status | Remarks |
| A) | Total Length of the Project Highway | Km | 47.835 | |
| i) | Use of Existing Road Portion | Km | 15.835 | |
| ii) | Proposed Bypass / Realignment portion | Km | 32.000 | |
| B) | Hindered Length | | | |
| i) | LA Pending/Land under disputes | Km | 6.030 | |
| ii) | Existing Buildings | Km | 2.480 | |
| iii) | Pending for Disbursement of Payment | Km | 4.735 | |
| iv) | Electrical Lines | Km | 3.610 | |
| v) | Rural Water Supply lines | Km | 10.580 | |
| C) | Net Hindered Length (both Side) | Km | 13.160 | |
| D) | Total Project Length (both Side) | Km | 47.835 | |
| E) | % Hindered Length | % | 27.511% | |

There has been increase in the Hindered length due to Diversion not possible at RE Wall stretches as Land not yet made available. The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

| Table 2.1-3: Compensation disbursement for land | | | | | |
|---|----------------------|-------------------------|-----------------------|------------------------------|---------|
| Sr. No. | Name of the District | Total No. of Land cases | Amount paid (in Nos.) | Balance to be Paid (in Nos.) | Remarks |
| 1 | Thanjavur | 1467 | 1074 | 393 | |
| | Total in Nos. | 1467 | 1074 | 393 | |
| | Total in % | | 73.21% | 26.79% | |

| Table 2.1-4 - Compensation disbursement for Structures | | | | | |
|--|----------------------|-------------------------|----------------------|-----------------------------|---------|
| Sr. No. | Name of the District | Total No. of structures | Amount paid (in Nos) | Balance to be Paid (in Nos) | Remarks |
| 1 | Thanjavur | 813 | 670 | 143 | |
| | Total in Nos | 813 | 670 | 143 | |
| | Total in % | | 82.41% | 17.59% | |






The details of Chainage under hindrance due to such balance compensation issues to their land owners, structure payment issues, standing crops, water pipe lines etc. which are jointly inspected by the Independent Engineer and Authority are as below:-


The 8.691 Km. length is still under non-workable length out of 13.16 km. non-workable length as per Settlement Agreement executed on dated 04.03.2021.

Four laning of Cholapuram-Thanjavur from Km. 116.440 to Km. 164.275 section of NH-45C in the state of Tamil Nadu under NHDP Phase-IV on Hybrid Annuity Mode.

Table 2.1-5 - Details of Stretches Under Hindrance

| Sr. No. | Chainage | | Side | Non workable length as on 31.01.2022 (Km) | Reason | Remarks |
|---------|---------------------|---------|-----------|---|---|---------|
| | From | To | | | | |
| 1 | 116.440 | 117.900 | BHS | 1.460 | Removal of structures | |
| 2 | 119.600 | 120.721 | BHS | 1.121 | Removal of structures | |
| 3 | 125.580 | 127.300 | BHS | 1.720 | Removal of structures | |
| 4 | 128.300 | 129.100 | BHS | 0.800 | Removal of structures | |
| 5 | 133.580 | 134.800 | BHS | 1.220 | Removal of structures | |
| 6 | 138.300 | 139.500 | BHS | 1.200 | Removal of structures | |
| 7 | 146.550 | 147.000 | BHS | 0.450 | PWD Canal for a length of 700m is to be shifted for which NOC to be granted by PWD/WRD. The proposal for the same has been recommended by the Chief Engineer, WRD/PWD, Trichy to the Engineer-in-Chief, WRD, Chennai on 03.11.2020. | |
| 8 | 147.600 | 148.320 | BHS | 0.720 | | |
| | Total Length | | Km | 8.691 | | |

| Hindrane List in the Project | | | | | | | | | | | Date:- 31-01-2022 | |
|---|----------|---------|----------------|------|---------------------|--------------------|------------------------|--------------------------|------------|----------------|---|--------------------------------|
| Details of Stretches Under Hindrance with Photographs | | | | | | | | | | | | |
| S.No | CHAINAGE | | Effectd Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
| | FROM | TO | | | | | | | | | | |
| 1 | 116+475 | 116+490 | 15 | LHS | Manambadi | Tiled House | 1 | Rajangam S/O Ponnusamy | 43/1 | Paid |  | This Week Ready to Dismantled |
| 2 | 116+480 | 116+495 | 15 | LHS | Manambadi | Hut | 1 | Kullammal W/O Annasamy | 43/16 | Paid |  | This Week Ready to Dismantled |
| 3 | 116+480 | 116+490 | 15 | LHS | Manambadi | Hut | 1 | Tamilselvan S/o Annasamy | 43/2A | Paid |  | This Week Ready to Dismantled |
| 4 | 116+630 | 116+650 | 20 | LHS | Manambadi | Sheet House | 1 | Ethiraj | 49/7 | Not paid |  | Proper Documents not Submitted |
| 5 | 116+640 | 116+660 | 20 | LHS | Manambadi | Hut | 1 | Elangovan Rajathi | 49/11A,11B | Not paid |  | Family distibute Problem |

| S.No | CHAINAGE | | Effectd Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
|------|----------|---------|----------------|------|---------------------|--------------------|------------------------|----------------------------|------------|----------------|---|--|
| | FROM | TO | | | | | | | | | | |
| 6 | 116+660 | 116+680 | 20 | LHS | Manambadi | Sheet House | 1 | Sitarasu S/O Thambusamy | 49/7C, 2B | Paid |  | Paid for 1st Payment and Awaiting for 2nd Payment |
| 7 | 116+670 | 116+690 | 20 | LHS | Manambadi | Temple | 1 | - | - | Not paid |  | Land Owner not Identifie |
| 8 | 116+880 | 116+910 | 30 | RHS | Manambadi | Church | 1 | Edison | 127/19 | Paid |  | Payment Deposit for court (Request for 10 days time) |
| 9 | 116+860 | 116+900 | 30 | LHS | Manambadi | Sheet House | 1 | Sinnayan S/O Kaliyaperumal | 129/32 | Not paid |  | Proper Documents not Submitted |
| 10 | 116+890 | 116+910 | 20 | LHS | Manambadi | Hut | 1 | Chinnadurai S/O Murugesan | 129/11, 12 | Not paid |  | RTO Problem(Survey Number Change) |

| S.No | CHAINAGE | | Effectd Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
|------|----------|---------|----------------|------|---------------------|--------------------|------------------------|----------------------------|-----------|----------------|---|--|
| | FROM | TO | | | | | | | | | | |
| 11 | 116+895 | 116+905 | 10 | LHS | Manambadi | Sheet House | 1 | Sellakannu S/O Swaminathan | 129/9 | Not paid |  | RTO Problem(Survey Number Change) |
| 12 | 116+890 | 116+910 | 20 | LHS | Manambadi | RCC House | 1 | Ganesan S/o lakshmanan | 129/8 | Not paid |  | RTO Problem(Survey Number Change) |
| 13 | 116+905 | 116+920 | 15 | LHS | Manambadi | RCC House | 1 | AyiPonnu W/o Chinnaiyan | 129/6,7 | Not paid |  | RTO Problem(Survey Number Change) |
| 14 | 116+950 | 116+970 | 20 | RHS | Manambadi | Sheet House | 1 | Shanmugam S/o Subramaniam | 117/6A | Not paid |  | Proposal sent to DRO & Payment Pending |
| 15 | 117+030 | 117+200 | 20 | LHS | Manambadi | Tile House | 1 | Kulandaisamy+1 | 121/11B | Paid |  | Land Owner Request for 10 days time |

| S.No | CHAINAGE | | Effected Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
|------|----------|---------|-----------------|------|---------------------|--------------------|------------------------|----------------------------|-----------|----------------|--|--------------------------------------|
| | FROM | TO | | | | | | | | | | |
| 16 | 117+060 | 117+080 | 20 | LHS | Manambadi | RCC House | 1 | Santhanam S/o Rayappan | 121/12A2 | Paid |  | Land Owner Request for one week time |
| 17 | 117+090 | 117+120 | 30 | LHS | Manambadi | RCC House | 1 | Vasudevan S/o Paneerselvam | 121/6A2 | Paid |  | |
| 18 | 117+100 | 117+300 | 200 | RHS | Manambadi | RCC & Tile Houses | 3 | Periyasamy Ravi Mohan | 123/121C | Paid |    | Land Owner Request for one week time |

| S.No | CHAINAGE | | Effectd Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
|------|----------|---------|----------------|------|---------------------|--------------------|------------------------|---------------------------|-----------|----------------|---|--------------------------------------|
| | FROM | TO | | | | | | | | | | |
| 19 | 117+240 | 117+280 | 15 | RHS | Manambadi | Sheet House | 2 | Sundarambal W/o Nagarajan | 117/10,11 | Not paid |  | Awaiting for DRO aproval |
| 20 | 117+240 | 117+280 | 15 | RHS | Manambadi | Sheet House | 1 | Mullaikodi W/o Shanmugam | 117/10,11 | Not paid |  | Awaiting for DRO aproval |
| 21 | 117+240 | 117+280 | 15 | RHS | Manambadi | Hut | 1 | Padmavathy W/o Raja | 117/6A | Not paid |  | Awaiting for DRO aproval |
| 22 | 117+250 | 117+270 | 20 | RHS | Manambadi | RCC House | 1 | kannadasan S/o Perumal | 117/13A | Not paid |  | Awaiting for DRO aproval |
| 23 | 117+250 | 117+270 | 20 | RHS | Manambadi | Sheet House | 1 | Joseph S/o Antonysamy | 117/6A | Not paid |  | Awaiting for DRO aproval |
| 24 | 120+150 | 120+160 | 10 | RHS | Vilanthakandam | WOODSHOP & HOUSE | 1 | PARAMESWARAN | 29/4A1B | Paid |  | Land Owner Request for one week time |

| S.No | CHAINAGE | | Effectd Length | Side | Name of the Village | Type of Hindrances | Total No of Structures | Name of the Owner | Survey No | Payment Status | Photos | Remarks |
|------|----------|---------|----------------|------|---------------------|--|------------------------|---|-----------|----------------|---|--|
| | FROM | TO | | | | | | | | | | |
| 25 | 120+465 | 120+500 | 35 | RHS | Kovilacheri | RCC BUILDING -1NOS | 4 | SUBRAMANIYAN PATTANABRAMAN -Thangathammal | 32/7A | Paid |  | Dismantle Work in Progress |
| 26 | 120+685 | 120+695 | 10 | LHS | Kovilacheri | RCC BUILDING | 1 | SANTHOSH KUMAR | 48/7 | Paid |  | Building Payment Paid Land Payment not Paid |
| 27 | 122+080 | 122+100 | 20 | RHS | Bagavathapuram | BIG BANIYAN TREE WITH VANAKALIAMMAN TEMPLE | 1 | MANOHARAN | | Not Paid |  | |
| 28 | 127+120 | 127+125 | 5 | RHS | Koranattukarpur-II | Borewell | 1 | SALEEM | | Paid |  | Waiting for free Current Shifting approval |
| 29 | 129+030 | 129+040 | 10 | LHS | Asoor | DEVAR STATUE | 1 | | | Paid |  | Awaiting Approval from District Administration |
| 30 | 133+585 | 133+645 | 60 | LHS | Valayapettai | ANANDHA HOTEL | 1 | | 187/B,C | Paid |  | Litigation issue |

2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

| Sl. No. | Name of the District | Total No. of structures | Removed as on Date (in Nos.) | Balance (in Nos.) |
|---------|----------------------|-------------------------|------------------------------|-------------------|
| 1 | Thanjavur | 13 | 3 | 10 |

Note: Pending for disbursement of payment to the Religious structures.

2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

| Sl. No | Name of the District | Chainages | | | Total Number of Estimates | Remarks |
|--------|----------------------|-----------|---------|--------------|---------------------------|---------------------|
| | | From | To | Length in Km | | |
| 1 | Thanjavur | 116+440 | 164+275 | 47.835 | 32 | Work is in Progress |

| Sl. No | Name of the District | Chainages | | | Number of Estimates | Present Status | Remarks |
|--------|----------------------|-----------|---------|--------------|---------------------|------------------|---------|
| | | From | To | Length in Km | | | |
| 1 | Thanjavur | 116+440 | 164+275 | 47.835 | 16 | Work in Progress | |

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is approximately Rs. 10.50 crores.

| Sl. No. | Authority | Description | Unit | Total Length/ Nos. | Work done | Balance | Remarks |
|---------|----------------------|---|------|--------------------|-----------|---------|------------------|
| 1 | BDO & EE, TWAD | Water Supply Pipe Line (including DI and PVC lines) | Kms. | 35.750 | 7.960 | 27.79 | Work in Progress |
| 2 | BDO of Concern Union | Hand Pump/Pump Room with Bore well | Nos. | 16 | 3 | 13 | |
| 3 | BDO of Concern Union | Over Head Tank | Nos. | 2 | 2 | 0 | Completed |
| 4 | TNEB | Electrical Lines | Kms. | 19.215 | 15.605 | 3.610 | Work in Progress |

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The estimated cost is approximately Rs. 6.8 crores.

2.4. Tree felling

Table 2.4-1: Status of Tree felling

| Sl. No. | Name of the District | Chainages | | | Effectuated Length in Kms | Total No. of Trees | Felled/ Removed as on Date | Balance no. of Trees | Remarks |
|--------------|----------------------|-----------|---------|---------------|---------------------------|--------------------|----------------------------|----------------------|------------------|
| | | From | To | Length in Km | | | | | |
| 1 | Thanjavur | 116+440 | 164+275 | 47.835 | 15.310 | 1461 | 1448 | 13 | Work in Progress |
| 2 | Thanjavur | 116+440 | 164+275 | 47.835 | - | 508 | 508 | 0 | Teak Wood trees |
| Total | | | | 47.835 | | | | | |

3.1. Pre-Construction Activities

Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 47.835 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Design and Drawings-Highway

| Sl. No. | Description | Unit | Total Scope as per Sch.-B | Design/ Drawings submitted | Design/ Drawings Approved |
|---------|--|------|---------------------------|----------------------------|---------------------------|
| 1 | Pavement Design | Km | 47.835 | 47.835 | 47.835 |
| 2 | Plan & Profile | Km | 47.835 | 47.835 | 47.835 |
| 3 | Typical Cross Sections | Type | 5 | 5 | - |
| 4 | Major Intersections | No | 20 | 9 | 1 |
| 5 | Minor Intersections | No | 22 | 2 | - |
| 6 | Toll Plaza, (a) Toll Plaza Layout, (b) Toll Building, (c) Toll Booth, (d) Toll Canopy, (e) Toll Tunnel, | No | 05 | 05 | 05 |
| 7 | Rest Area | No | 01 | - | |
| 8 | Bus Bay | No | 05 | 05 | 05 |
| 9 | Service Roads | No | 27.10 | 26.97 | 26.97 |

Table 3.1-2 : Status of Design and Drawings –Structures

| Sr. No | Description | Unit | Total Scope as per Sch. B | Design/ Drawings Submitted | Design/ Drawings Approved |
|--------|------------------------------|------|---------------------------|----------------------------|---|
| 1 | Major Bridges | No | 06 | 04 | 04 (02 Nos of Major Bridges Proposed for Descoping) |
| 2 | Minor Bridges | No | 56 | 56 | 54 |
| 3 | Grade Separated Intersection | No | 06 | 06 | 06 |
| 4 | VUP/PUP | No | 12 | 12 | 12 |
| 5 | Box /Slab Culvert | No | 103 | 103 | 103 |
| 6 | ROB | No | 01 | 01 | Structural drawing approved |

4.1. Physical Progress of Work

The following table summarize the quantum of work achieved towards the construction of the various elements of the highway.

The Progress of the Major works carried out at the Site in the Month of January 2022 is as follows.

CUMMULATIVE STATEMENT**For Main Carriageway**

| Sr. No. | Description | Total Length of Highway Excluding Toll Plaza (in. Km.) | Progress up to Previous Report (in Km) | Progress during this Report (In Km.) | Cumulative Progress Achieved up to this Report (In Km) | In Progress (In Km.) | Balance Length to be Completed | Cumulative % of Progress Achieved |
|---------|-------------------------------------|--|--|--------------------------------------|--|----------------------|--------------------------------|-----------------------------------|
| 1 | Clearing and Grubbing | | | | | | | |
| | LHS | 46.925 | 42.980 | 0.000 | 42.980 | 0.000 | 3.945 | 91.59% |
| | RHS | 46.925 | 42.910 | 0.000 | 42.910 | 0.000 | 4.015 | 91.44% |
| 2 | Embankment | | | | | | | |
| | LHS | 46.925 | 30.530 | 0.000 | 30.530 | 1.540 | 16.395 | 65.06% |
| | RHS | 46.925 | 29.930 | 0.000 | 29.930 | 2.040 | 16.995 | 63.78% |
| 3 | Subgrade | | | | | | | |
| | LHS | 46.925 | 27.455 | 0.130 | 27.585 | 2.945 | 19.340 | 58.79% |
| | RHS | 46.925 | 26.565 | 0.000 | 26.565 | 3.365 | 20.360 | 56.61% |
| 4 | GSB/ Cement Treated Sub-Base | | | | | | | |
| | LHS | 46.925 | 26.155 | 0.490 | 26.645 | 0.100 | 20.280 | 56.78% |
| | RHS | 46.925 | 25.735 | 0.490 | 26.225 | 0.100 | 20.700 | 55.89% |
| 5 | Wet Mix Macadam | | | | | | | |
| | LHS | 46.925 | 25.915 | 0.490 | 26.405 | 0.000 | 20.520 | 56.27% |
| | RHS | 46.925 | 25.605 | 0.490 | 26.095 | 0.000 | 20.830 | 55.61% |
| 6 | Dense Bituminous Macadam | | | | | | | |
| | LHS | 46.925 | 25.400 | 0.375 | 25.775 | 0.000 | 21.150 | 54.93% |
| | RHS | 46.925 | 24.715 | 0.540 | 25.255 | 0.000 | 21.670 | 53.82% |
| 7 | Bituminous Concrete | | | | | | | |
| | LHS | 46.925 | 24.180 | 0.000 | 24.180 | 0.000 | 22.745 | 51.53% |
| | RHS | 46.925 | 23.560 | 0.000 | 23.560 | 0.000 | 23.365 | 50.21% |

For Service Road

| Sr. No. | Description | Total Length of Service Road (Km.) | Progress up to Previous Month (in Km) | Progress during this Month (In Km.) | Cumulative Progress Achieved up to this Month (In Km) | In Progress (In Km.) | Balance Length to be Completed | Cumulative % of Progress Achieved |
|---------|--------------------------|------------------------------------|---------------------------------------|-------------------------------------|---|----------------------|--------------------------------|-----------------------------------|
| 1 | Embankment | 27.1 | 5.370 | 0.000 | 5.370 | 0 | 21.730 | 19.82% |
| 2 | Sub grade | 27.1 | 5.370 | 0.000 | 5.370 | 0 | 21.730 | 19.82% |
| 3 | GSB/ Cement Treated Base | 27.1 | 5.355 | 0.000 | 5.355 | 0 | 21.745 | 19.76% |
| 4 | Wet Mix Macadam | 27.1 | 5.275 | 0.000 | 5.275 | 0 | 21.825 | 19.46% |
| 5 | Dense Bituminous Macadam | 27.1 | 5.275 | 0.000 | 5.275 | 0 | 21.825 | 19.46% |

| | | | | | | | | |
|---|---------------------|------|-------|-------|-------|---|--------|-------|
| 6 | Bituminous Concrete | 27.1 | 2.400 | 0.000 | 2.400 | 0 | 24.700 | 8.86% |
|---|---------------------|------|-------|-------|-------|---|--------|-------|

For Structure Works

| Sr. No. | Type of Structure | Total No. of Structures | No. of Structures | | | | |
|---------|---------------------------|-------------------------|---------------------------------|------------------------------|----------------------------|-------------|---------|
| | | | Completed up to previous Report | Completed during this Report | Completed up to this Month | In Progress | Balance |
| 1 | Culvert | 103 | 77.00 | 3.00 | 80.00 | 20.00 | 3.00 |
| 2 | Light Vehicular Underpass | 2 | 2 | 0 | 2 | 0 | 0 |
| 3 | Vehicular Underpass | 10 | 8.00 | 0 | 8.00 | 2.00 | 0 |
| 4 | Minor Bridges | 56 | 44.50 | 0.50 | 45.00 | 5.00 | 6.00 |
| 5 | Major Bridge | 5 | 0 | 0 | 0 | 4 | 1 |
| 6 | Flyover | 6 | 6.0 | 0 | 6 | 0 | 0 |
| 7 | ROB | 1 | 0 | 0 | 0 | 1 | 0 |

Physical Progress of Project up to **January 2022** as per approved Schedule G:-

Table 4.1 : Physical Progress of Works

| Item | Stage for Payment | Unit | Qty. | Weightage in % to Contract Price | Completed up to Jan '2022 | % Physical Progress | Remarks |
|--|---|-------|-------|----------------------------------|---------------------------|---------------------|---------|
| Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads) | A- Widening and strengthening of existing road | | | | | | |
| | (1) Earthwork up to top of the sub-grade | Km. | 28.70 | 4.26% | 16.890 | 2.505% | |
| | (2) Granular work (sub-base, base, shoulders) | Km. | | | | | |
| | (a) GSB/ Cement Treated Base | Km. | 28.70 | 1.40% | 16.070 | 0.785% | |
| | (b) WMM/ Cement Treated Base | Km. | 28.70 | 2.10% | 15.860 | 1.160% | |
| | (3) Shoulders | Km. | 7.10 | 0.03% | 7.10 | 0.030% | |
| | (4) Bituminous work | | | | | | |
| | (a) DBM | Km. | 28.70 | 1.61% | 15.820 | 0.886% | |
| | (b) BC | Km. | 28.70 | 1.48% | 14.870 | 0.769% | |
| | (5) Rigid Pavement Concrete Work | Km. | | | | | |
| | (6) Widening and Repair of Culverts | Nos. | 33 | 0.57% | 27.20 | 0.471% | |
| | (7) Widening and Repair of Minor Bridges | Nos. | 3 | 0.38% | 1.70 | 0.216% | |
| | B- New realignment/bypass | | | | | | |
| | (1) Earthwork up to top of the sub-grade | Km. | 63.33 | 16.30% | 37.260 | 9.592% | |
| | (2) Granular work (sub-base, base, shoulders) | Km. | | | | | |
| (a) GSB/ Cement Treated Base | Km. | 62.13 | 3.39% | 36.800 | 2.011% | | |
| (b) WMM/ Cement Treated Base | Km. | 62.13 | 3.83% | 36.640 | 2.257% | | |


| | | | | | | | |
|---|--|------|-------|-------|--------|--------|--|
| Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads) | (3) Shoulders | Km. | 48.19 | 0.10% | 30.140 | 0.063% | |
| | (4) Bituminous work | | | | | | |
| | (a) DBM | Km. | 62.13 | 3.48% | 35.210 | 1.972% | |
| | (b) BC | Km. | 62.13 | 3.21% | 32.870 | 1.699% | |
| | (5) Rigid Pavement | | | | | | |
| | Concrete Work | Km | | | | | |
| | C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses: | | | | | | |
| | (1) Culverts | Nos. | 70 | 5.95% | 52.25 | 4.437% | |
| | (2) Minor bridges | | | | | | |
| | (i) Foundation | Nos. | 170 | 6.71% | 99 | 3.908% | |
| | (ii) Substructure | Nos. | 270 | 3.50% | 186.00 | 2.408% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 142 | 3.78% | 77.35 | 2.057% | |
| | (3) Cattle/Pedestrian underpasses | | | | | | |
| | (i) Foundation | Nos. | 4 | 0.15% | 4.00 | 0.150% | |
| | (ii) Substructure | Nos. | 8 | 0.08% | 8.00 | 0.084% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 4 | 0.06% | 3.70 | 0.052% | |
| | (4) Pedestrian overpasses | | | | | | |
| | (i) Foundation | Nos. | | | | | |
| | (ii) Substructure | Nos. | | | | | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | | | | | |
| | (5) Grade separated structures | | | | | | |
| | (a) Underpass (10 VUP) | | | | | | |
| | (i) Foundation | Nos. | 40 | 2.50% | 36.00 | 2.249% | |
| | (ii) Substructure | Nos. | 40 | 0.91% | 36.00 | 0.818% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 20 | 1.14% | 14.80 | 0.841% | |
| | (c) Vehicular Overpass (VOP) | | | | | | |
| | (i) Foundation | Nos. | | | | | |
| | (ii) Substructure | Nos. | | | | | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | | | | | |
| | (c) Flyover | | | | | | |
| | (i) Foundation | Nos. | 24 | 2.25% | 24.00 | 2.250% | |
| | (ii) Substructure | Nos. | 24 | 0.82% | 24.00 | 0.818% | |
| (iii) Superstructure (including crash barrier etc. complete) | Nos. | 12 | 1.02% | 11.10 | 0.946% | | |
| Major Bridge works and ROB/RUB | Major Bridge works and ROB/RUB | | | | | | |
| | A- Widening and Repair of Minor Bridges | | | | | | |
| | (1) Foundations | | | | | | |
| | (a) Open Foundation | Nos. | | | | | |
| | (b) Pile foundation/ well foundation | Nos. | | | | | |
| | (2) Substructure | Nos. | | | | | |
| | (3) Superstructure (including crash barrier etc. complete) | Nos. | | | | | |
| C- New Major Bridges | | | | | | | |

| | | | | | | | |
|---|---|--------------|--------|--------|----------------|--------|---|
| | (1) Foundations | | | | | | |
| | (a) Open Foundation | Nos. | | | | | |
| | (b) Pile foundation/ well foundation | Nos. | 76 | 2.17% | 47.00 | 1.345% | |
| | (2) Substructure | Nos. | 76 | 1.23% | 30.00 | 0.486% | |
| | (3) Superstructure (including crash barrier etc. complete) | Nos. | 62 | 1.50% | 10.20 | 0.246% | |
| | D- New rail-road bridges | | | | | | |
| | (a) ROB | | | | | | |
| | (i) Foundation | Nos. | 8 | 1.50% | 8.00 | 1.500% | |
| | (ii) Substructure | Nos. | 8 | 0.80% | 8.00 | 0.800% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 6 | 1.49% | 1.70 | 0.421% | |
| Structures (elevated sections, reinforced earth) | Structures (elevated sections, reinforced earth) | | | | | | |
| | (1) Foundation | Nos. | | | | | |
| | (2) Substructure | Nos. | | | | | |
| | (3) Superstructure (including crash barrier etc. complete) | Nos. | | | | | |
| | (4) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc) | Sqm | 179469 | 7.52% | 29,079.81 | 1.218% | Only RE Block Erection Quantity is considered |
| Other Works | Other Works | | | | | | |
| | (i) Service roads/ Slip Roads | Km | 27.1 | 3.86% | 2.400 | 0.342% | |
| | (ii) Toll Plaza | Nos. | 1 | 1.38% | | | |
| | (iii) Road side drains | Km | 12.08 | 1.64% | 1.737 | 0.235% | |
| | (iv) Road signs, markings, km stones, safety devices, | | | | | | |
| | (a) Road signs, markings, km stones, ... | Km | 95.67 | 2.02% | 46.820 | 0.989% | |
| | (b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work | Km | | | | | |
| | (i) Concrete Crash Barrier | Km | 25.42 | 2.01% | 2.870 | 0.227% | |
| | (ii) W-Beam Crash Barrier | Km | 32.75 | 0.70% | 11.340 | 0.243% | |
| | (v) Project facilities | | | | | | |
| | (a) Bus Bays | No. | 20 | 0.01% | 8.00 | 0.002% | |
| | (b) Truck Lay-byes | No. | | | | | |
| | (b) Rest areas | No. | 2 | 0.22% | | | |
| | (vi) Repairs to bridges/structures | Nos. | 4 | 0.01% | | | |
| | (vii) Road side plantation | Km | 22.54 | 0.60% | 17.906 | 0.475% | |
| | (viii) Protection works | | | | | | |
| | (a) Boulder pitching on slopes | Km | 32.75 | 0.19% | 11.340 | 0.065% | |
| | (b) Toe/Retaining wall | Km | | | | | |
| | (x) Miscellaneous | Ls. | 100% | 0.150% | 51% | 0.076% | |
| | | Total | | | 100.00% | | 54.108% |

Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Cholopuram - Thanjavur Project


Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Cholopuram - Thanjavur Project





Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode


Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022




Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Cholopuram - Thanjavur Project


Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Cholopuram - Thanjavur Project


Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode


Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022




Four Laning of Cholopuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
Cholopuram - Thanjavur Project

Strip Chart as on 31.01.2022



Four Laning of Cholapuram to Thanjavur from Km. 116.440 to Km. 164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
Cholapuram - Thanjavur Project

Strip Chart as on 31.01.2022



Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 1 : Strip Chart for status of Box Culverts on Existing Road (Main Carriageway) | | | | | | IN PROGRESS | | | | | | | | COMPLETED | | | | | | | | |
|---|---------------------------|-------------------------|--------------------------------|-------------------------|----------------------------|-----------------|-----------------------|------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------------|-----------------|--|
| MPR JANUARY 2022 | | | | | | LHS | | | | | | | | RHS | | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Design Chainage | Number and Length of Spans (m) | Remarks (As per Schd B) | Type of Existing Structure | Protection Work | Return Wall & Parapet | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Return Wall & Parapet | Protection Work | |
| 1 | 116.602 | 116.612 | 1 x 2.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 2 | 116.837 | 116.846 | 1 x 2.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 3 | 116.954 | 116.963 | 1 x 1.6m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 4 | 120.068 | 120.077 | 1 x 3.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 5 | 120.280 | 120.289 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 6 | 120.346 | 120.356 | 1 x 1.5m | Reconstruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 7 | 120.836 | 120.845 | 1 x 2.0m | Widening | Box Culvert | | | | | | | | | | | | | | | | | |
| 8 | 121.540 | 121.550 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 9 | 121.683 | 121.693 | 1 x 1.5m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 10 | 121.885 | 121.895 | 2 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 11 | 122.375 | 122.385 | 1 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 12 | 122.497 | 122.508 | 2 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 13 | 122.678 | 122.688 | 2 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 14 | 122.835 | 122.845 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 15 | 122.943 | 122.952 | 2 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 16 | 124.118 | 124.120 | 1 x 1.5m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 17 | 124.820 | 124.823 | 1 x 1.0m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 18 | 125.682 | 125.685 | 1 x 1.5m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 19 | 126.836 | 126.854 | 1 x 3.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 20 | 126.987 | 127.007 | 1 x 2.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 21 | 127.488 | 127.498 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 22 | 127.600 | 127.612 | 3 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 23 | 127.788 | 127.800 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 24 | 128.267 | 128.279 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 25 | 128.494 | 128.505 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 26 | 128.675 | 128.667 | 1 x 2.0m | Reconstruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 27 | 128.682 | 128.693 | 1 x 2.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 28 | 128.727 | 128.724 | 3 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 29 | 128.904 | 128.916 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 30 | 129.067 | 129.079 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 31 | 129.246 | 129.260 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 32 | 129.507 | 129.519 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 33 | 129.707 | 129.719 | 1 x 2.5m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 34 | 129.823 | 129.835 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 35 | 130.096 | 130.109 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 36 | 130.307 | 130.318 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 37 | 130.357 | 130.369 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 38 | 130.680 | 130.693 | 2 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 39 | 130.827 | 130.839 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 40 | 130.989 | 130.999 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 41 | 131.146 | 131.159 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 42 | 131.505 | 131.517 | 1 x 3.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 43 | 131.722 | 131.733 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 44 | 131.780 | 131.792 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 45 | 132.300 | 132.319 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 46 | 132.557 | 132.571 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 47 | 132.730 | 132.742 | 1 x 3.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 48 | 132.789 | 132.803 | 1 x 2.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 49 | 133.115 | 133.128 | 1 x 5.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 50 | 133.210 | 133.222 | 1 x 2.0m | Widening | Slab Culvert | | | | | | | | | | | | | | | | | |
| 51 | 133.240 | 133.268 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 52 | 133.635 | 133.579 | 1 x 2.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 53 | 133.734 | 133.748 | 1 x 2.0m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 54 | 133.935 | 133.948 | 1 x 1.2m | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 55 | 133.987 | 133.979 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 56 | 163.700 | 163.700 | 2 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 57 | 163.793 | 163.828 | 1 x 0.9m | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 1 : Strip Chart for status of Box Culverts on Existing Road (Service Road) | | | | | | IN PROGRESS | | | | | | | COMPLETED | | | | | | | | | |
|--|---------------------------|-------------------------|--------------------------------|-------------------------|----------------------------|-----------------|-----------------------|------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------------|-----------------|--|
| MPR JANUARY 2022 | | | | | | LHS | | | | | | | RHS | | | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Design Chainage | Number and Length of Spans (m) | Remarks (As per Schd B) | Type of Existing Structure | Protection Work | Return Wall & Parapet | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Return Wall & Parapet | Protection Work | |
| 1 | 120.068 | 120.077 | 1 x 3.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 2 | 120.280 | 120.289 | 1 x 1.5 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 3 | 120.346 | 120.356 | 1 x 1.5 | Reconstruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 4 | 126.836 | 126.854 | 1 x 3.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 5 | 126.987 | 127.007 | 1 x 2.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 6 | 127.488 | 127.498 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 7 | 127.600 | 127.612 | 3 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 8 | 128.494 | 128.505 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 9 | 128.675 | 128.667 | 1 x 2.0 | Reconstruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 10 | 128.682 | 128.693 | 1 x 2.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 11 | 128.727 | 128.724 | 3 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 12 | 128.904 | 128.916 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 13 | 129.067 | 129.079 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 14 | 130.096 | 130.109 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 15 | 130.307 | 130.318 | 1 x 1.5 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 16 | 130.357 | 130.369 | 1 x 1.5 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 17 | 130.680 | 130.693 | 2 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 18 | 131.146 | 131.159 | 1 X 0.9 | Widening | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 19 | 131.505 | 131.517 | 1 x 3.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 20 | 131.722 | 131.733 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 21 | 131.780 | 131.792 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 22 | 133.635 | 133.579 | 1 x 2.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 23 | 133.734 | 133.748 | 1 x 2.0 | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 24 | 133.935 | 133.948 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |
| 25 | 133.987 | 133.979 | 1 x 1.2 | Reconstruction | Pipe Culvert | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass (Main Carriageway)

| MPR JANUARY 2022 | | | | | | IN PROGRESS | | | | | | | | COMPLETED | | | | | | | | |
|------------------|---------------------------|-------------------------|--------------------------------|-----------------|-------------------|-----------------|-----------------------|------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------------|-----------------|--|
| | | | | | | LHS | | | | | | | | RHS | | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Design Chainage | Number and Length of Spans (m) | Remarks | Type of Structure | Protection Work | Return Wall & Parapet | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Return Wall & Parapet | Protection Work | |
| 1 | 119.971 | 119.879 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 2 | 134.500 | 134.514 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 3 | 138.492 | 138.523 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 4 | 139.827 | 139.856 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 5 | 140.010 | 140.040 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 6 | 140.292 | 140.322 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 7 | 140.911 | 140.945 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 8 | 142.189 | 142.048 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 9 | 142.776 | 142.812 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 10 | 144.426 | 144.500 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 11 | 146.049 | 146.079 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 12 | 147.060 | 147.075 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 13 | 148.650 | 148.650 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 14 | 150.237 | 150.265 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 15 | 150.780 | 150.791 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 16 | 152.390 | 152.418 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 17 | 153.781 | 153.809 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 18 | 154.129 | 154.157 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 19 | 154.900 | 154.927 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 20 | 155.381 | 155.407 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 21 | 155.601 | 155.628 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 22 | 155.645 | 155.672 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 23 | 155.743 | 155.770 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 24 | 155.938 | 155.962 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 25 | 156.984 | 157.012 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 26 | 157.283 | 157.310 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 27 | 157.678 | 157.701 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 28 | 158.283 | 158.310 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 29 | 158.531 | 158.558 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 30 | 158.639 | 158.665 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 31 | 158.852 | 158.882 | 1 x 5.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 32 | 159.282 | 159.300 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 33 | 159.361 | 159.385 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 34 | 160.157 | 160.176 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 35 | 160.326 | 160.350 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 36 | 160.420 | 160.445 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 37 | 160.572 | 160.594 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 38 | 160.635 | 160.658 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 39 | 160.733 | 160.754 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 40 | 160.798 | 160.850 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 41 | 161.288 | 161.310 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 42 | 161.499 | 161.501 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 43 | 161.573 | 161.595 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 44 | 161.693 | 161.717 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 45 | 161.757 | 161.759 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 46 | 162.243 | 162.255 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 2 : Strip Chart for status of Box Culverts on Bypass (Service Road) | | | | | | IN PROGRESS | | | | | | | | COMPLETED | | | | | | | | |
|---|---------------------------|-------------------------|--------------------------------|-----------------|-------------------|-----------------|-----------------------|------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------------|-----------------|--|
| MPR JANUARY 2022 | | | | | | LHS | | | | | | | | RHS | | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Design Chainage | Number and Length of Spans (m) | Remarks | Type of Structure | Protection Work | Return Wall & Parapet | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Return Wall & Parapet | Protection Work | |
| 1 | 119.971 | 119.879 | 1 x 1.5m | Reconstruction | Slab Culvert | | | | | | | | | | | | | | | | | |
| 2 | 134.500 | 134.514 | 1 x 2.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 3 | 138.492 | 138.523 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 4 | 144.426 | 144.500 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 5 | 150.237 | 150.265 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 6 | 156.984 | 157.012 | 1 x 3.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |
| 7 | 157.283 | 157.310 | 1 x 4.0m x 2.0m | New Costruction | Box Culvert | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 3 : Strip Chart for status of MNB - Box (Main Carriageway) | | | | | | IN PROGRESS | | | | | | | | | | COMPLETED | | | | | | | |
|---|------------------------------|------------------|--------------------------------------|-------------------|----------|--------------------|------------------------|------|------|------|-----|---------------------|------------|------------|---------------------|-----------|------|------|------|------------------------|--------------------|--|--|
| MPR JANUARY 2022 | | | | | | LHS | | | | | | | | | | RHS | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Chainage | Number and Length of Spans (m) | Type of Structure | Stretch | Protection Work | Retaining Wall + CB | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Retaining Wall + CB | Protection Work | | |
| MNB IN EXISTING LENGTH | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 121.024 | 121.035 | 1 x 6.0m | MNBB | Existing | | | | | | | | | | | | | | | | | | |
| 2 | 122.046 | 122.058 | 3 x 7.5m | MNBB | Existing | | | | | | | | | | | | | | | | | | |
| MNB IN BYPASS | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 117.764 | 117.779 | 2 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 2 | 118.217 | 118.110 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 3 | 118.400 | 119.570 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 4 | 118.480 | 118.480 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 5 | 118.539 | 118.548 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 6 | 118.919 | 119.100 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 7 | 126.134 | 126.134 | 2 X 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 8 | 134.320 | 134.320 | 2x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 9 | 134.770 | 134.774 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 10 | 136.705 | 136.738 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 11 | 138.555 | 138.585 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 12 | 138.901 | 138.935 | 6 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 13 | 139.105 | 139.138 | 2 x 15m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 14 | 139.299 | 139.335 | 4 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 15 | 139.453 | 139.485 | 1 x 7.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 16 | 140.605 | 140.637 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 17 | 140.860 | 140.892 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 18 | 141.164 | 141.145 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 19 | 141.445 | 141.466 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 20 | 141.727 | 141.760 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 21 | 142.204 | 142.235 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 22 | 142.657 | 142.687 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 23 | 142.897 | 142.932 | 2 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 24 | 143.115 | 143.136 | 6 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 25 | 143.823 | 143.852 | 2 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 26 | 144.000 | 143.995 | 2 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 27 | 144.880 | 144.916 | 4 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 28 | 146.639 | 146.671 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 29 | 147.396 | 147.426 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 30 | 148.560 | 148.592 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 31 | 149.940 | 149.962 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 32 | 149.997 | 150.028 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 33 | 152.876 | 152.911 | 2 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 34 | 153.263 | 153.287 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 35 | 153.528 | 153.557 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 36 | 153.939 | 153.968 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 37 | 154.626 | 154.659 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 38 | 154.739 | 154.764 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 39 | 155.049 | 155.082 | 2 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 40 | 156.014 | 156.040 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 41 | 156.216 | 156.244 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 42 | 156.336 | 156.366 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 43 | 156.707 | 156.734 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 44 | 157.458 | 157.485 | 1 x 7.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 45 | 157.494 | 157.517 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 46 | 158.128 | 158.155 | 1 x 7.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 47 | 158.972 | 158.994 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 48 | 159.076 | 159.103 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 49 | 159.723 | 159.742 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 50 | 159.801 | 159.835 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 51 | 161.208 | 161.227 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |
| 52 | 162.595 | 162.618 | 2 x 15m | MNBB | Bypass | | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 3 : Strip Chart for status of MNB - Deck Type (Main Carriageway) | | | | IN PROGRESS | | | | | | | | COMPLETED | | | | | | | | | |
|--|-----------------|---------|----------------|--------------------|------|------------------|----------------|-----------------|----------|-----------------|--------------------|--------------------|-----------------|----------|-----------------|----------------|------------------|------|---------------|--|--|
| MPR JANUARY 2022 | | | | LHS | | | | | | | | RHS | | | | | | | | | |
| SR. NO. | MNB at Chainage | Span | Pier/ Abutment | Crash Barrier | Slab | Girder Launching | Girder Casting | Piercap/Abt cap | Pier/Abt | Open Foundation | PCC For foundation | PCC For foundation | Open Foundation | Pier/Abt | Piercap/Abt cap | Girder Casting | Girder Launching | Slab | Crash Barrier | | |
| 1 | 133+345 | 3x12.5m | A1 | EXISTING STRUCTURE | | | | | | | | | | | | | | | | | |
| | | | P1 | | | | | | | | | | | | | | | | | | |
| | | | A2 | | | | | | | | | | | | | | | | | | |
| 2 | 159+522 | 1x15.0m | A1 | | | | | | | | | | | | | | | | | | |
| | | | A2 | | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 3 : Strip Chart for status of MNB - Box (Service Road)

| MPR JANUARY 2022 | | | | | | IN PROGRESS | | | | | | | COMPLETED | | | | | | | |
|-----------------------------------|---------------------------|------------------|--------------------------------|-------------------|---------|-----------------|------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------|--|
| MPR JANUARY 2022 | | | | | | LHS | | | | | | | RHS | | | | | | | |
| Sr. No. | Design Chainage As per CA | Revised Chainage | Number and Length of Spans (m) | Type of Structure | Stretch | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Protection Work | |
| MNB SERVICE ROAD IN BYPASS | | | | | | | | | | | | | | | | | | | | |
| 1 | 117.764 | 117.779 | 2 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 2 | 126.134 | 126.134 | 2 X 10.0m | MNBB | Realign | | | | | | | | | | | | | | | |
| 3 | 134.320 | 134.320 | 2x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 4 | 134.770 | 134.774 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 5 | 138.555 | 138.585 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 6 | 138.901 | 138.935 | 6 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 7 | 139.105 | 139.138 | 2 x 15m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 8 | 139.299 | 139.335 | 4 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 9 | 139.453 | 139.485 | 1 x 7.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 10 | 141.164 | 141.145 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 11 | 141.445 | 141.466 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 12 | 141.727 | 141.760 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 13 | 144.880 | 144.916 | 4 x 7.5m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 14 | 149.940 | 149.962 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 15 | 149.997 | 150.028 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 16 | 156.014 | 156.040 | 1 x 8.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 17 | 156.216 | 156.244 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 18 | 156.336 | 156.366 | 1 x 6.0m | MNBB | Bypass | | | | | | | | | | | | | | | |
| 19 | 156.707 | 156.734 | 1 x 10.0m | MNBB | Bypass | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 4 : Strip Chart for status of PUP | | | | IN PROGRESS | | | | | | COMPLETED | | | | | | |
|---|---------------------------|----------------------|--------------------------------|-------------|-----------------|------|------|------|-----|------------|------------|-----|------|------|------|-----------------|
| MPR JANUARY 2022 | | | | LHS | | | | | | RHS | | | | | | |
| Sr. No. | Design Chainage As per CA | Chainage as Per Site | Number and Length of Spans (m) | | Protection Work | Slab | Wall | Raft | PCC | Excavation | Excavation | PCC | Raft | Wall | Slab | Protection Work |
| 1 | 147.917 | 147.951 | 1 X 7 m | BYPASS | | | | | | | | | | | | |
| 2 | 149.988 | 150.023 | 1 X 7 m | BYPASS | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3- 5 : Strip Chart for status of MJB (Main Carriageway) | | | | | | | | | IN PROGRESS | | | | COMPLETED | | | | |
|--|-------------------------------|------------------|----------------|------------------|----------|----------|------|--|-------------|----------|----------|------------------|----------------|------------------|------|---------------|--|
| MPR JANUARY 2022 | | | | | | | | | | | | | | | | | |
| MJB at Chainage 131+980 (3x20) -WIDENING RHS | | | | | | | | | | | | | | | | | |
| LHS/LSR | | | | | | | | | RHS/RSR | | | | | | | | |
| Crash Barrier | Slab | Girder Launching | Girder Casting | Pier Cap/Abt Cap | Pier/Abt | Pile Cap | Pile | | Pile | Pile Cap | Pier/Abt | Pier Cap/Abt Cap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| A1 | Existing Bridge (Repair Only) | | | | | | | | | | | | | | | | |
| P1 | Existing Bridge (Repair Only) | | | | | | | | | | | | | | | | |
| P2 | Existing Bridge (Repair Only) | | | | | | | | | | | | | | | | |
| A2 | Existing Bridge (Repair Only) | | | | | | | | | | | | | | | | |
| MJB at Chainage 149+334 (3x20)- BYPASS | | | | | | | | | RHS/RSR | | | | | | | | |
| Crash Barrier | Slab | Girder Launching | Girder Casting | Pier Cap/Abt Cap | Pier/Abt | Pile Cap | Pile | | Pile | Pile Cap | Pier/Abt | Pier Cap/Abt Cap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| A1 | | | | | | | | | | | | | | | | | |
| P1 | | | | | | | | | | | | | | | | | |
| P2 | | | | | | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | | | | | | |
| A2 | | | | | | | | | | | | | | | | | |
| MJB at Chainage 156+559 (6x20)- BYPASS | | | | | | | | | RHS/RSR | | | | | | | | |
| Crash Barrier | Slab | Girder Launching | Girder Casting | Pier Cap/Abt Cap | Pier/Abt | Pile Cap | Pile | | Pile | Pile Cap | Pier/Abt | Pier Cap/Abt Cap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| P2 | | | | | | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | | | | | | |
| P4 | | | | | | | | | | | | | | | | | |
| P5 | | | | | | | | | | | | | | | | | |
| P6 | | | | | | | | | | | | | | | | | |
| A2 | | | | | | | | | | | | | | | | | |
| MJB at Chainage 161+019 (6x20)- BYPASS | | | | | | | | | RHS/RSR | | | | | | | | |
| Crash Barrier | Slab | Girder Launching | Girder Casting | Pier Cap/Abt Cap | Pier/Abt | Pile Cap | Pile | | Pile | Pile Cap | Pier/Abt | Pier Cap/Abt Cap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| A1 | | | | | | | | | | | | | | | | | |
| P1 | | | | | | | | | | | | | | | | | |
| P2 | | | | | | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | | | | | | |
| P4 | | | | | | | | | | | | | | | | | |
| P5 | | | | | | | | | | | | | | | | | |
| P6 | | | | | | | | | | | | | | | | | |
| A2 | | | | | | | | | | | | | | | | | |

**Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode**

| Table 4.3 - 6 : Strip Chart for status of FLYOVER | | | | IN PROGRESS | | | | | | | | | | COMPLETED | | | | | | | | |
|---|----------------|----------|------------------|---------------|------|------------------|----------------|----------------|----------|----------|-----|------|------|-----------|----------|----------|----------------|----------------|------------------|------|---------------|--|
| MPR JANUARY 2022 | | | | LHS | | | | | | | | | | RHS | | | | | | | | |
| Sr. No. | FO at Chainage | Span | | Crash Barrier | Slab | Girder Launching | Girder Casting | Piercap/Abtcap | Pier/Abt | Pile Cap | PCC | Pile | Pile | PCC | Pile Cap | Pier/Abt | Piercap/Abtcap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| 1 | 117+600 | 1 x 30 m | BYPASS+ EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 2 | 120+000 | 1 x 30 m | BYPASS+ EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 3 | 127+300 | 1 x 30 m | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 4 | 134+000 | 1 x 30 m | BYPASS+ EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 5 | 145+140 | 1 x 30 m | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 6 | 157+100 | 1 x 30 m | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode

| Table 4.3 - 7 : Strip Chart for status of VUP | | | | IN PROGRESS | | | | | | | | | | COMPLETED | | | | | | | | |
|---|-----------------|------|----------|---------------|------|------------------|----------------|-----------------|----------|----------|-----|------|------|-----------|----------|----------|-----------------|----------------|------------------|------|---------------|--|
| MPR JANUARY 2022 | | | | LHS | | | | | | | | | | RHS | | | | | | | | |
| SR. NO. | VUP at Chainage | Span | | Crash Barrier | Slab | Girder Launching | Girder Casting | Piercap/Abt cap | Pier/Abt | Pile Cap | PCC | Pile | Pile | PCC | Pile Cap | Pier/Abt | Piercap/Abt cap | Girder Casting | Girder Launching | Slab | Crash Barrier | |
| 1 | 126+100 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 2 | 126+600 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 3 | 128+700 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 4 | 130+335 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 5 | 131+500 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 6 | 136+282 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 7 | 138+720 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 8 | 139+440 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 9 | 141+450 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |
| 10 | 156+446 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram to Thanjavur from Km.116.440 to Km.164.275 Section of NH45C in the state of Tamil Nadu
Under NHDP Phase-IV on Hybrid Annuity Mode

Table 4.3 - 8 : Strip Chart for status of ROB

IN PROGRESS

COMPLETED

MPR JANUARY 2022

ROB at Chainage 134+345 (1 x 20.285m+1 x 30.426m+1 x 20.285m (Skew 9.6 °))- EXISTING

LHS/LSR

RHS/RSR


| | Crash Barrier | Slab | Steel Girder Launching | Steel Girder Fabrication | Girder Launching | Girder Casting | Pier Cap/Abt Cap | Pier/Abt | Pile Cap | Pile | Pile | Pile Cap | Pier/Abt | Pier Cap/Abt Cap | Girder Casting | Girder Launching | Steel Girder Fabrication | Steel Girder Launching | Slab | Crash Barrier |
|----|---------------|------|------------------------|--------------------------|------------------|----------------|------------------|----------|----------|------|------|----------|----------|------------------|----------------|------------------|--------------------------|------------------------|------|---------------|
| A1 | | | NA | NA | | | | | | | | | | | | | NA | NA | | |
| P1 | | | | | NA | NA | | | | | | | | | NA | NA | | | | |
| P2 | | | | | NA | NA | | | | | | | | | NA | NA | | | | |
| A2 | | | NA | NA | | | | | | | | | | | | | NA | NA | | |

5. Financial & Physical Progress of Work

Figure 3a : Financial Progress - Planned vs Achieved - S Curve
Figure 3b : Physical Progress - Planned vs Achieved - S Curve

Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode


Fig. 03a- Financial Progress (S-Curve) as per revised target



| Schedule | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | 2021 | | | | | | | | | | | | 2022 | | | | | | | |
|-------------------------|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|---------|---------|---------|---------|---------|---------|---------|--|--|--|--|------|--|--|--|--|--|--|--|
| | Upto Dec 1 | Jan 2 | Feb 3 | Mar 4 | Apr 5 | May 6 | Jun 7 | Jul 8 | Aug 9 | Sep 10 | Oct 11 | Nov 12 | Dec 13 | Jan 14 | Feb 15 | Mar 16 | Apr 17 | May 18 | Jun 19 | Jul 20 | Aug 21 | Sep 22 | Oct 23 | Nov 24 | Dec 25 | Jan 26 | Feb 27 | Mar 28 | Apr 29 | May 30 | Jun 31 | Jul 32 | | | | | | | | | | | | |
| Monthly Planned | 214.25 | 17.68 | 34.28 | 32.13 | 0.00 | 9.92 | 39.76 | 38.61 | 34.85 | 32.58 | 31.91 | 24.64 | 14.86 | 20.36 | 31.02 | 35.63 | 37.59 | 43.02 | 39.31 | 48.38 | 59.49 | 47.49 | 28.92 | 25.70 | 25.23 | 48.25 | 69.22 | 72.54 | 76.67 | 54.51 | 32.01 | 24.80 | | | | | | | | | | | | |
| Monthly Achieved | 16.43 | 13.33 | 31.69 | 25.90 | 0.00 | 5.26 | 33.36 | 23.29 | 17.95 | 27.11 | 23.83 | 19.46 | 7.50 | 7.92 | 21.67 | 33.95 | 24.15 | 37.21 | 26.63 | 33.66 | 29.81 | 23.23 | 12.75 | 5.61 | 8.37 | 6.34 | | | | | | | | | | | | | | | | | | |
| Cumulative Planned | 214.25 | 231.94 | 266.22 | 298.35 | 298.35 | 308.27 | 348.03 | 386.64 | 421.49 | 454.07 | 485.98 | 510.61 | 525.48 | 545.83 | 576.85 | 612.48 | 650.07 | 693.09 | 732.40 | 780.77 | 840.26 | 887.76 | 916.67 | 942.37 | 967.60 | 1015.85 | 1085.07 | 1167.61 | 1234.27 | 1288.78 | 1320.79 | 1345.60 | | | | | | | | | | | | |
| Cumulative Achieved | 230.23 | 243.55 | 275.24 | 301.14 | 301.14 | 306.40 | 339.76 | 363.05 | 381.00 | 408.11 | 431.94 | 451.40 | 458.90 | 466.82 | 488.49 | 522.44 | 546.59 | 583.81 | 610.43 | 644.09 | 673.91 | 697.13 | 709.88 | 715.50 | 723.87 | 730.21 | | | | | | | | | | | | | | | | | | |
| Monthly Planned (%) | 15.92% | 1.31% | 2.55% | 2.39% | 0.00% | 0.74% | 2.95% | 2.87% | 2.59% | 2.42% | 2.37% | 1.83% | 1.10% | 1.51% | 2.31% | 2.65% | 2.79% | 3.20% | 2.92% | 3.60% | 4.42% | 3.53% | 2.15% | 1.91% | 1.88% | 3.59% | 5.14% | 5.39% | 5.70% | 4.05% | 2.38% | 1.84% | | | | | | | | | | | | |
| Monthly Achieved (%) | 1.22% | 0.99% | 2.35% | 1.92% | 0.00% | 0.39% | 2.48% | 1.73% | 1.33% | 2.01% | 1.77% | 1.45% | 0.56% | 0.59% | 1.61% | 2.52% | 1.80% | 2.77% | 1.98% | 2.50% | 2.22% | 1.73% | 0.95% | 0.42% | 0.62% | 0.47% | | | | | | | | | | | | | | | | | | |
| Cumulative Planned (%) | 15.92% | 17.24% | 19.78% | 22.17% | 22.17% | 22.91% | 25.86% | 28.73% | 31.32% | 33.74% | 36.12% | 37.95% | 39.05% | 40.56% | 42.87% | 45.52% | 48.31% | 51.51% | 54.43% | 58.02% | 62.45% | 65.97% | 68.12% | 70.03% | 71.91% | 75.49% | 80.64% | 86.03% | 91.73% | 95.78% | 98.16% | 100.00% | | | | | | | | | | | | |
| Cumulative Achieved (%) | 17.11% | 18.10% | 20.45% | 22.38% | 22.38% | 22.77% | 25.25% | 26.98% | 28.31% | 30.33% | 32.10% | 33.55% | 34.10% | 34.69% | 36.30% | 38.83% | 40.62% | 43.39% | 45.36% | 47.87% | 50.08% | 51.81% | 52.76% | 53.17% | 53.80% | 54.27% | | | | | | | | | | | | | | | | | | |

Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03b- Physical Progress (S-Curve) as per revised target



| Schedule | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | 2021 | | | | | | | | | | | | 2022 | | | | | | |
|---------------------|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|---------|---------|---------|---------|---------|--------|--------|--------|--------|--------|--------|---------|--|--|--|--|------|--|--|--|--|--|--|
| | Upto Dec 1 | Jan 2 | Feb 3 | Mar 4 | Apr 5 | May 6 | Jun 7 | Jul 8 | Aug 9 | Sep 10 | Oct 11 | Nov 12 | Dec 13 | Jan 14 | Feb 15 | Mar 16 | Apr 17 | May 18 | Jun 19 | Jul 20 | Aug 21 | Sep 22 | Oct 23 | Nov 24 | Dec 25 | Jan 26 | Feb 27 | Mar 28 | Apr 29 | May 30 | Jun 31 | Jul 32 | | | | | | | | | | | |
| Monthly Planned | 0.50% | 0.82% | 2.31% | 1.05% | 0.00% | 0.52% | 5.28% | 2.23% | 0.49% | 3.31% | 2.15% | 1.66% | 0.63% | 1.00% | 2.09% | 4.63% | 6.62% | 5.50% | 3.02% | 4.04% | 4.38% | 3.20% | 2.32% | 1.88% | 1.70% | 3.92% | 5.11% | 5.34% | 5.24% | 3.97% | 2.90% | 2.08% | | | | | | | | | | | |
| Monthly Achieved | 0.73% | 1.80% | 2.67% | 2.58% | 0.00% | 0.69% | 2.85% | 1.70% | 1.44% | 2.67% | 2.15% | 1.66% | 0.63% | 1.00% | 1.35% | 2.71% | 1.45% | 2.16% | 2.78% | 2.49% | 2.333% | 1.695% | 1.02% | 0.44% | 0.61% | 0.36% | | | | | | | | | | | | | | | | | |
| Cumulative Planned | 10.61% | 11.43% | 13.74% | 14.79% | 14.79% | 15.31% | 20.59% | 22.82% | 23.31% | 26.62% | 28.77% | 30.43% | 31.06% | 32.06% | 34.15% | 38.78% | 45.40% | 50.90% | 53.92% | 57.96% | 62.34% | 65.54% | 67.86% | 69.74% | 71.44% | 75.36% | 80.47% | 85.81% | 91.05% | 95.02% | 97.92% | 100.00% | | | | | | | | | | | |
| Cumulative Achieved | 12.88% | 14.68% | 17.35% | 19.93% | 19.93% | 20.61% | 23.46% | 25.16% | 26.60% | 29.27% | 31.42% | 33.08% | 33.71% | 34.71% | 36.07% | 38.78% | 40.23% | 42.38% | 45.16% | 47.65% | 49.985% | 51.680% | 52.700% | 53.142% | 53.750% | 54.11% | | | | | | | | | | | | | | | | | |

6.1. List of Lab Equipment's

A site laboratory has been set up with all equipments required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Pateeswaram Lab.

Table 6.1 - 2 QA/QC Lab Equipment at Pateeswaram Lab

| Sl. No | Equipment List | Quantity |
|----------------|--|----------|
| A) SOIL | | |
| 1 | Proctor Moulds (Big) Collar or Base plate & Rammer 4.89 kg | 6 |
| 2 | Proctor Moulds (Small) Collar or Base plate & Rammer 2.6 kg | 4 |
| 3 | Atterberg Limits Test(Apparatus) | 1 |
| 4 | Soil Cone Penetrometer | 1 |
| 5 | CBR Moulds with collar or Base Plate | 60 |
| 6 | CBR Plunger | 4 |
| 7 | Proving Ring(25 KN) | 1 |
| 8 | Proving Ring(10 KN) | 1 |
| 9 | Proving Ring(2.5 KN) | 1 |
| 10 | FSI JARS BOROSIL -100 ml | 40 |
| 11 | Spacer Disc(with Handle) | 4 |
| 12 | CBR Testing Machine | 1 |
| 13 | CBR Surcharge Central Hole Weights 2.5 kg | 60 |
| 14 | CBR Surcharge Slotted Weights 2.5 kg | 60 |
| 15 | CBR Perorated Brass plates | 60 |
| 16 | Sand Pouring Cylinders (100 mm Dia) Complete with Calibrating Container with Trays | 2 |
| 17 | Sand Pouring Cylinders (150 mm Dia) Complete with Calibrating Container with Trays | 2 |
| 18 | Sand Pouring Cylinders (200 mm Dia) Complete with Calibrating Container with Trays | 2 |
| 19 | Rapid Moisture Meters | 4 |
| 20 | Calcium Carbide Bottles | 10 |
| 21 | Spatula Big | 10 |
| 22 | Spatula Small | 10 |
| 23 | Hammers big | 4 |
| 24 | Chisels big | 20 |
| 25 | Electronic Balance Capacity 100 kg (10 gram accuracy) | 1 |
| 26 | Electronic Balance Capacity 50 kg (1 gram accuracy) | 2 |
| 27 | Electronic Balance Capacity 30 kg (1 gram accuracy) | 2 |
| 28 | Electronic Balance Capacity 10 kg (1 gram accuracy) | 1 |
| 29 | Electronic Balance Capacity 5 kg (0.5 gram accuracy) | 1 |
| 30 | Electronic Balance Capacity 600gram(0.01 gram accuracy) | 2 |
| 31 | Hot Air Oven (Big)250oC | 1 |
| 32 | Hot Air Oven (Small)250oC | 1 |
| 33 | Direct Shear Test Apparatus | 1 |

| | | |
|----------------------------|---|-----|
| 34 | Filter Paper Dia 100 mm | 10 |
| 35 | Filter Paper Dia 150 mm | 10 |
| 36 | Pipettes | 4 |
| 37 | Plastic Bottles | 4 |
| 38 | Enamel tray -450x300x40 mm | 12 |
| 39 | G.I tray-1500x1500x100mm | 4 |
| 40 | French Curves | 2 |
| B) CONCRETE WORKS | | |
| 41 | Compressive Testing machine(2000KN) | 1 |
| 42 | Flextural strength testing machine digital | 1 |
| 43 | Concrete Cube Moulds With Base Plate(15cm) | 200 |
| 44 | Concrete Cube Moulds With Base Plate(10cm) | 18 |
| 45 | Motor Cube Moulds (7.06cm) with Base Plate | 12 |
| 46 | Motor Cube Vibrating Machine(12000 Rmp) | 1 |
| 47 | Concrete Mixer Electrically Operated | 1 |
| 48 | Cube Vibrating Machine (Big) | 1 |
| 49 | Slump Cone Testing Appratus | 10 |
| 50 | Vicat Needle Apparatus , with dash pot complete with set of needles and brass mould | 2 |
| 51 | Soundness Testing Apparatus | 2 |
| 52 | Trowels With Wodden Handles | 4 |
| 53 | A I V Testing Machine | 1 |
| 54 | Loss Angels abrasion Testing Machine | 1 |
| 55 | Sand Equivalant Testing Apparatus | 1 |
| 56 | Flakiness Index Test Guage | 1 |
| 57 | Elongation Index Test Guage | 1 |
| 58 | Density Basket | 2 |
| 59 | Bulk Density Cylinder (5lt) | 1 |
| 60 | Bulk Density Cylinder (15lt) | 1 |
| 61 | Bulk Density Cylinder (30lt) | 1 |
| 62 | Gi trays -450x600x50mm | 9 |
| 63 | Enamel trays -300x250x40 mm | 9 |
| 64 | Trays for Samples Collections | 12 |
| 65 | Riffle Box (40 MM) | 1 |
| 66 | Riffle Box (20 MM) | 1 |
| 67 | PYcnometer Bottels (1000 ml) | 4 |
| 68 | Specific Gravity & water absorption test apparatus with Electronic balance | 1 |
| 69 | DLC Compaction vibrating hammer | 1 |
| 70 | Cement mortar cube mould 5.0 cm | 12 |
| 71 | Sandard Sand Grade-1 bag of 25 kg | 2 |
| 72 | Sandard Sand Grade-2 bag of 25 kg | 2 |
| 73 | Sandard Sand Grade-3 bag of 25 kg | 2 |
| C) BITUMINOUS WORKS | | |
| 74 | Specific Gravity Bottels (50 ml) | 2 |
| 75 | Specific Gravity Bottels (100 ml) | 2 |
| 76 | Pen Sky- Martins closed Tester (Flash & Fire point) | 2 |

| | | |
|----------------------------------|--|----|
| 77 | Dial gauge 0.01x30 mm adis make | 4 |
| 78 | Ring & Ball Apparatus (Softening Point) | 1 |
| 79 | Bitumen Penetrometer (automatic) | 1 |
| 80 | Marshall Stability Apparatus (set) | 1 |
| 81 | Marshall Compaction Pedestal | 2 |
| 82 | Marshall Compaction Rammer 4.53 KG | 4 |
| 83 | Marshall Moulds (101.6 mm Dia) | 30 |
| 84 | Modified Marshall Compaction Pedestal | 1 |
| 85 | Modified Marshall Compaction Rammer 10.2 KG | 4 |
| 86 | viscometer u tub size no 12 | 2 |
| 87 | Breaker - glass 600 ml for ring and ball apparatus | 4 |
| 88 | Bitumen Extraction Apparatus (centrifuge Type) | 1 |
| 89 | Proving Ring(50 KN) | 1 |
| 90 | Proving Ring(100 KN) | 1 |
| 91 | Digital Thermometers | 10 |
| 92 | Glass Thermometer | 10 |
| 93 | IR Thermometer | 5 |
| 94 | Core Cutting Machine With Apparatus (set) | 1 |
| 95 | Diamond Core Cutting Bit (100mm Dia) | 1 |
| 96 | Core Barrels for Core Cutting Machine | 1 |
| 97 | Vacuum Pump (specific Gravity of Bitumen Mix GMM) | 1 |
| 98 | Constant temperature Water bath (Digital) | 2 |
| 99 | Penetration cup 55x70 mm | 2 |
| 100 | penetration cup 55x35 mm | 2 |
| 101 | Specific Gravity Flask (2000 ml) | 1 |
| 102 | Specific Gravity Flask (5000 ml) | 1 |
| 103 | Specimen Extractor (Tikki, Goli & Rod)Marshall | 1 |
| 104 | Emulsion Trays | 6 |
| 105 | Viscometer viscosity of emulsified bitumen | 1 |
| 106 | Stop Watch | 4 |
| 107 | Hot Plates Electrical | 2 |
| 108 | Viscometer viscosity of bitumen | 1 |
| FOR I.S SIEVES 450 MM DIA | | |
| 109 | 100MM | 2 |
| 110 | 90MM | 2 |
| 111 | 75MM | 2 |
| 112 | 63MM | 2 |
| 113 | 53MM | 2 |
| 114 | 50MM | 2 |
| 115 | 45MM | 2 |
| 116 | 40MM | 2 |
| 117 | 37.5MM | 2 |
| 118 | 31.5MM | 2 |
| 119 | 26.5MM | 2 |
| 120 | 25MM | 2 |
| 121 | 22.4MM | 2 |
| 122 | 20MM | 2 |

| | | |
|--|-----------------------------------|---|
| 123 | 19MM | 2 |
| 124 | 16 MM | 2 |
| 125 | 14MM | 2 |
| 126 | 13.2MM | 2 |
| 127 | 12.5MM | 2 |
| 128 | 11.2MM | 2 |
| 129 | 10MM | 2 |
| 130 | 9.5MM | 2 |
| 131 | 6.3MM | 2 |
| 132 | 5.6MM | 2 |
| 133 | 4.75MM | 2 |
| 134 | 2.36 MM | 2 |
| FOR I.S SIEVES 200 MM DIA | | |
| 135 | 37.5MM | 2 |
| 136 | 6.5MM | 2 |
| 137 | 22.4MM | 2 |
| 138 | 19MM | 2 |
| 139 | 16MM | 2 |
| 140 | 14 MM | 2 |
| 141 | 13.2MM | 2 |
| 142 | 12.5MM | 2 |
| 143 | 11.2MM | 2 |
| 144 | 10MM | 2 |
| 145 | 9.5MM | 2 |
| 146 | 5.6MM | 2 |
| 147 | 4.75MM | 2 |
| 148 | 2.80MM | 2 |
| 149 | 2.36MM | 2 |
| 150 | 2.00MM | 2 |
| 151 | 1.80MM | 2 |
| 152 | 1.40MM | 2 |
| 153 | 1.18MM | 2 |
| 154 | 1.00MM | 2 |
| 155 | 0.710 mc | 1 |
| 156 | 0.600 mc | 2 |
| 157 | 0.500 mc | 1 |
| 158 | 0.45 mc | 1 |
| 159 | 0.425 mc | 2 |
| 160 | 0.355 mc | 2 |
| 161 | 0.300 mc | 2 |
| 162 | 0.150 mc | 2 |
| 163 | 0.090 mc | 2 |
| 164 | 0.075 mc | 6 |
| GENERAL & CONTROL OF PROFILE AND SURFACE EVENNESS | | |
| 165 | Rain Guage | 1 |
| 166 | Vernier Calliper | 1 |
| 167 | Glass Measuring Cylinder -1000 ml | 2 |

| | | |
|-----|---|-----|
| 168 | Glass Measuring Cylinder -500 ml | 2 |
| 169 | Glass Measuring Cylinder -250 ml | 2 |
| 170 | Glass Measuring Cylinder -250 ml | 2 |
| 171 | Plastic Measuring Cylinder- 1000 ml | 2 |
| 172 | Plastic Measuring Cylinder- 500 ml | 2 |
| 173 | Plastic Measuring Cylinder- 250 ml | 2 |
| 174 | Plastic Measuring Cylinder- 250 ml | 2 |
| 175 | Depth gauge | 4 |
| 176 | Digital thermo hygrometer | 2 |
| 177 | Sampling containers 100 gms | 200 |
| 178 | 3 Meter straight edge and measuring wedge | 1 |
| 179 | Camber template board | 2 |
| 180 | 5 mtr tape | 2 |
| 181 | 10 mtr tape | 2 |
| 182 | 30 mtr tape | 4 |
| 183 | 50 mtr tape | 4 |

6.2 Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of January 2022 are tabulated below:-

Four Laning of Cholopuram - Thanjavur From km 116.440 to km 164.275 Section of NH-45C in the State of TamilNadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : January 2022

| Sr. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous month | | | | Tests conducted during reporting month January 2022 | | | | Test conducted upto this month | | | |
|--|--------------------------------------|-------------------------|------------------------------|------------------------------------|--------|--------|-----------------------------|--|--------|--------|-----------------------------|--------------------------------|--------|--------|-----------------------------|
| | | | | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE |
| 1.0 Tests on OGL | | | | | | | | | | | | | | | |
| 1.1 | Grain size analysis | IS:2720 (Part4) | 1 test / 250 meters | 421 | 421 | 0 | 224 | 0 | 0 | 0 | 0 | 421 | 421 | 0 | 224 |
| 1.2 | Atterberg Limits | IS:2720 (Part5) | 1 test / 250 meters | 421 | 421 | 0 | 224 | 0 | 0 | 0 | 0 | 421 | 421 | 0 | 224 |
| 1.3 | Proctor | IS:2720 (Part8) | 1 test / 250 meters | 233 | 233 | 0 | 68 | 0 | 0 | 0 | 0 | 233 | 233 | 0 | 68 |
| 1.4 | Free Swell index | IS:2720 (Part40) | 1 test / 250 meters | 421 | 403 | 18 | 224 | 0 | 0 | 0 | 0 | 421 | 403 | 18 | 224 |
| 2.0 Cutting portion & Existing for EMB/SG (MoRT&H 305) | | | | | | | | | | | | | | | |
| 2.1 | Grain size analysis | IS:2720 (Part4) | 1 test /1500 m ³ | 112 | 112 | 0 | 41 | 0 | 0 | 0 | 0 | 112 | 112 | 0 | 41 |
| 2.2 | Atterberg Limits | IS:2720 (Part5) | 1 test /1500 m ³ | 112 | 112 | 0 | 41 | 0 | 0 | 0 | 0 | 112 | 112 | 0 | 41 |
| 2.3 | Proctor | IS:2720 (Part8) | 1 test /1500 m ³ | 112 | 112 | 0 | 41 | 0 | 0 | 0 | 0 | 112 | 112 | 0 | 41 |
| 2.4 | Free Swell index | IS:2720 (Part40) | 1 test /1500 m ³ | 112 | 112 | 0 | 41 | 0 | 0 | 0 | 0 | 112 | 112 | 0 | 41 |
| 2.5 | California bearing ratio | IS:2720 (Part16) | 1 test / 3000 m ³ | 107 | 107 | 0 | 43 | 0 | 0 | 0 | 0 | 107 | 107 | 0 | 43 |
| 3.0 Borrow Area for EMB/Subgrade (MoRT&H 305) | | | | | | | | | | | | | | | |
| 3.1 | Grain size analysis | IS:2720 (Part4) | 1 test /1500 m ³ | 2049 | 2049 | 0 | 483 | 3 | 3 | 0 | 1 | 2052 | 2052 | 0 | 484 |
| 3.2 | Atterberg Limits | IS:2720 (Part5) | 1 test /1500 m ³ | 2049 | 2049 | 0 | 483 | 3 | 3 | 0 | 1 | 2052 | 2052 | 0 | 484 |
| 3.3 | Proctor | IS:2720 (Part8) | 1 test /1500 m ³ | 2049 | 2049 | 0 | 483 | 3 | 3 | 0 | 1 | 2052 | 2052 | 0 | 484 |
| 3.4 | Free Swell index | IS:2720 (Part40) | 1 test /1500 m ³ | 2049 | 2049 | 0 | 483 | 3 | 3 | 0 | 1 | 2052 | 2052 | 0 | 484 |
| 3.5 | California bearing ratio | IS:2720 (Part16) | 1 test / 3000 m ³ | 269 | 269 | 0 | 117 | 0 | 0 | 0 | 0 | 269 | 269 | 0 | 117 |
| 3.7 | Angle of Internal Friction(ϕ) | IS:2720 (Part13) | As required | 193 | 193 | 0 | 45 | 2 | 2 | 0 | 1 | 195 | 195 | 0 | 46 |
| 4.0 Field Density Test (MoRT&H 305) | | | | | | | | | | | | | | | |
| 4.1 | Field density (OGL) | IS:2720 (Part28) | 10 test /3000 sqm | 6655 | 6640 | 15 | 2238 | 0 | 0 | 0 | 0 | 6655 | 6640 | 15 | 2238 |
| 4.2 | Field density (EMB) | IS:2720 (Part28) | 10 test /3000 sqm | 80013 | 80013 | 209 | 13017 | 590 | 590 | 0 | 118 | 80603 | 80603 | 209 | 13135 |
| 4.3 | Field density (SG) | IS:2720 (Part28) | 10 test / 2000 sqm | 11465 | 11465 | 3 | 2045 | 0 | 0 | 0 | 0 | 11465 | 11465 | 3 | 2045 |
| 4.4 | Field density (Shoulder) | IS:2720 (Part28) | 10 test / 2000 sqm | 422 | 422 | 0 | 104 | 0 | 0 | 0 | 0 | 422 | 422 | 0 | 104 |
| 5.0 Safe Bearing capacity of soil (Highway & Structure) | | | | | | | | | | | | | | | |
| 5.1 | Grain size analysis | IS:2720 (Part40) | As required | 169 | 169 | 0 | 41 | 0 | 0 | 0 | 0 | 169 | 169 | 0 | 41 |
| 5.2 | Atterberg Limits | IS:2720 (Part4) | As required | 169 | 169 | 0 | 41 | 0 | 0 | 0 | 0 | 169 | 169 | 0 | 41 |
| 5.3 | Proctor | IS:2720 (Part5) | As required | 169 | 169 | 0 | 40 | 0 | 0 | 0 | 0 | 169 | 169 | 0 | 40 |
| 5.4 | Free Swell index | IS:2720 (Part8) | As required | 169 | 162 | 7 | 41 | 0 | 0 | 0 | 0 | 169 | 162 | 7 | 41 |
| 5.5 | Bearing Capacity | IS:6403 / IS 1888 | As required | 169 | 18 | 151 | 41 | 0 | 0 | 0 | 0 | 169 | 18 | 151 | 41 |
| 5.6 | Plate Load Test | IS:6403 / IS 1888 | As required | 36 | 36 | 0 | 27 | 0 | 0 | 0 | 0 | 36 | 36 | 0 | 27 |
| 6.0 Filter Media & Back filling MoRT&H 2500 | | | | | | | | | | | | | | | |
| 6.1 | Gradation | | As required | 330 | 330 | 0 | 94 | 0 | 0 | 0 | 0 | 330 | 330 | 0 | 94 |
| 6.2 | Backfilling field density | | 1 test /1000 m ³ | 48 | 48 | 0 | 36 | 0 | 0 | 0 | 0 | 48 | 48 | 0 | 36 |
| 7.0 Granular Bedding Material (For Structures-Ground Improvement)- Stock & Site Testing | | | | | | | | | | | | | | | |
| 7.1 | Gradation | Table 400-1 | As required | 195 | 195 | 0 | 43 | 22 | 22 | 0 | 4 | 217 | 217 | 0 | 47 |
| 7.2 | Atterberg Limits | IS:2720 (Part5) | As required | 195 | 195 | 0 | 43 | 22 | 22 | 0 | 4 | 217 | 217 | 0 | 47 |
| 7.3 | Proctor | IS:2720 (Part8) | As required | 132 | 132 | 0 | 20 | 0 | 0 | 0 | 0 | 132 | 132 | 0 | 20 |
| 7.4 | CBR Test | IS:2720 (Part16) | As required | 24 | 24 | 0 | 19 | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 19 |
| 7.5 | Aggregate Impact value | IS:2386 Part-4 | As required | 35 | 35 | 0 | 23 | 1 | 1 | 0 | 1 | 36 | 36 | 0 | 24 |
| 7.6 | Field Density | IS:2720 (Part28) | As required | 2018 | 2018 | 0 | 443 | 73 | 73 | 0 | 13 | 2091 | 2091 | 0 | 456 |
| 8.0 CTSB | | | | | | | | | | | | | | | |
| 8.1 | Gradation | Table 400-4 | 1 test/400m ³ | 418 | 418 | 0 | 104 | 0 | 0 | 0 | 0 | 418 | 418 | 0 | 104 |
| 8.2 | Atterberg Limits | IS:2720 (Part5) | 1 test/400m ³ | 416 | 416 | 0 | 103 | 0 | 0 | 0 | 0 | 416 | 416 | 0 | 103 |
| 8.3 | Proctor | IS:2720 (Part8) | As required | 18 | 18 | 0 | 16 | 0 | 0 | 0 | 0 | 18 | 18 | 0 | 16 |
| 8.4 | Aggregate Impact value | IS:2386 Part-4 | As required | 116 | 116 | 0 | 67 | 0 | 0 | 0 | 0 | 116 | 116 | 0 | 67 |
| 8.5 | Field Density | IS:2720 (Part28) | 1 set of 2 Test per 500 Sqm | 4847 | 4847 | 0 | 906 | 0 | 0 | 0 | 0 | 4847 | 4847 | 0 | 906 |
| 8.6 | Specific gravity & Water absorption | IS:2386 (Part3) | As required | 5 | 5 | 0 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 5 |
| 8.7 | Cubes casting & Testing (Sets) | IRC SP 89 (2010) | A set of 3 specimens | 977 | 977 | 0 | 207 | 0 | 0 | 0 | 0 | 977 | 977 | 0 | 207 |
| 8.8 | CBR Test | IS:2720 (Part16) | As required | 15 | 15 | 0 | 12 | 0 | 0 | 0 | 0 | 15 | 15 | 0 | 12 |

Four Laning of Cholopuram - Thanjavur From km 116.440 to km 164.275 Section of NH-45C in the State of TamilNadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : January 2022

| Sr. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous month | | | | Tests conducted during reporting month January 2022 | | | | Test conducted upto this month | | | |
|---|---|--|--|------------------------------------|--------|--------|-----------------------------|--|--------|--------|-----------------------------|--------------------------------|--------|--------|-----------------------------|
| | | | | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE |
| 9.0 WMM | | | | | | | | | | | | | | | |
| 9.1 | Individual / Combined Gradation | Table 400-3 | 1 test/200m ³ | 438 | 438 | 0 | 94 | 6 | 6 | 0 | 1 | 444 | 444 | 0 | 95 |
| 9.2 | Aggregate Impact Value | IS:2386 Part-4 | 1 test/ 1000 m ³ | 267 | 267 | 0 | 63 | 3 | 3 | 0 | 1 | 270 | 270 | 0 | 64 |
| 9.3 | Flakiness & Elongation index | IS:2386 Part1 | 1 test/ 500 m ³ | 259 | 259 | 0 | 67 | 4 | 4 | 0 | 1 | 263 | 263 | 0 | 68 |
| 9.4 | Atterberg Limits | IS:2720 (Part5) | 1 test/200m ³ | 404 | 404 | 0 | 88 | 6 | 6 | 0 | 1 | 410 | 410 | 0 | 89 |
| 9.5 | Proctor | IS:2720 (Part8) | As required | 14 | 14 | 0 | 12 | 0 | 0 | 0 | 0 | 14 | 14 | 0 | 12 |
| 9.6 | CBR | IS:2720 (Part16) | As required | 12 | 12 | 0 | 10 | 0 | 0 | 0 | 0 | 12 | 12 | 0 | 10 |
| 9.7 | Field Density | IS:2720 (Part28) | 1 set Test per 1000 Sq.m / 3 pits | 1575 | 1575 | 0 | 365 | 60 | 60 | 0 | 11 | 1635 | 1635 | 0 | 376 |
| 10.0 Dense Bituminous Macadam (Grade - II) | | | | | | | | | | | | | | | |
| 10.1 | Gradation | MoRT&H Section-500/Clause-507 & Table 500-10 | One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix subject to minimum of two Tests per day per plant | 384 | 384 | 0 | 125 | 12 | 12 | 0 | 2 | 396 | 396 | 0 | 127 |
| 10.2 | Flakiness & Elongation Index | IS: 2386 (Part 1)1963 | 1 Test for 350 m ³ | 128 | 128 | 0 | 49 | 4 | 4 | 0 | 1 | 132 | 132 | 0 | 50 |
| 10.3 | Aggregate Impact Value Test | IS: 2386 (Part 4)1963 | 1 Test for 350 m ³ | 128 | 128 | 0 | 49 | 4 | 4 | 0 | 1 | 132 | 132 | 0 | 50 |
| 10.4 | Binder content and grading of mix | IRC: SP 11-1988 (APP-5) | One Test for each 400 tonnes of mix produced subject to a minimum of two test per day per plant | 132 | 132 | 0 | 56 | 12 | 12 | 0 | 2 | 144 | 144 | 0 | 58 |
| 10.5 | Marshall Stability of mix | ASTM D 2726/1188 | 3 Tests for stability flow value density and void contents for each 400 tonnes of mix subject to minimum of two Tests per plant per day | 224 | 224 | 0 | 71 | 12 | 12 | 0 | 2 | 236 | 236 | 0 | 73 |
| 10.6 | Core Cutting and Density Of Compacted Layer | Table 900-4 of Morth | 1 set Test per 700 Sq.m / 1 pits | 695 | 695 | 0 | 221 | 13 | 13 | 0 | 2 | 708 | 708 | 0 | 223 |
| 10.7 | Sand Equivalent Test | IS: 2720 Part 37)1963 | One Test for each each source | 16 | 16 | 0 | 15 | 0 | 0 | 0 | 0 | 16 | 16 | 0 | 15 |
| 10.8 | Los Angeles Abrasion Value | IS: 2386 (Part 3)1963 | 1 Test for 350 m ³ | 86 | 86 | 0 | 29 | 4 | 4 | 0 | 1 | 90 | 90 | 0 | 30 |
| 10.9 | Stripping | IS : 6241 | One Test for each source | 7 | 7 | 0 | 7 | 0 | 0 | 0 | 0 | 7 | 7 | 0 | 7 |
| 10.10 | Retained Tensile Strength | AASHTO 284 | One Test for each source | 8 | 8 | 0 | 8 | 0 | 0 | 0 | 0 | 8 | 8 | 0 | 8 |
| 10.11 | Water absorption of Aggregates | IS:2386 (Part3) | One Test for each source | 3 | 3 | 0 | 1 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 1 |
| 10.12 | Plasticity Index | IS: 2720(Part 5) | One Test for each source | 6 | 6 | 0 | 5 | 0 | 0 | 0 | 0 | 6 | 6 | 0 | 5 |
| 11.0 Bituminous Concrete Grade - (II) | | | | | | | | | | | | | | | |
| 11.1 | Gradation | MoRT&H Section-500/Clause-507 & Table 500-10 | One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix subject to minimum of two Tests per day per plant | 195 | 195 | 0 | 45 | 0 | 0 | 0 | 0 | 195 | 195 | 0 | 45 |
| 11.2 | Flakiness & Elongation Index | IS: 2386 (Part 1)1963 | 1 Test for 350 m ³ | 72 | 72 | 0 | 18 | 0 | 0 | 0 | 0 | 72 | 72 | 0 | 18 |
| 11.3 | Aggregate Impact Value Test | IS: 2386 (Part 4)1963 | 1 Test for 350 m ³ | 72 | 73 | 0 | 18 | 0 | 0 | 0 | 0 | 72 | 73 | 0 | 18 |
| 11.4 | Binder content and grading of mix | IRC: SP 11-1988(APP-5) | One Test for each 400 tonnes of mix produced subject to a minimum of two test per day per plant | 102 | 102 | 0 | 31 | 0 | 0 | 0 | 0 | 102 | 102 | 0 | 31 |
| 11.5 | Marshall Stability of mix | ASTM D 2726/1188 | 3 Tests for stability flow value density and void contents for each 400 tonnes of mix subject to minimum of two Tests per plant per day | 522 | 522 | 0 | 27 | 0 | 0 | 0 | 0 | 522 | 522 | 0 | 27 |

Four Laning of Cholopuram - Thanjavur From km 116.440 to km 164.275 Section of NH-45C in the State of TamilNadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : January 2022

| Sr. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous month | | | | Tests conducted during reporting month January 2022 | | | | Test conducted upto this month | | | |
|---|---|-------------------------|----------------------------------|------------------------------------|--------|--------|-----------------------------|--|--------|--------|-----------------------------|--------------------------------|--------|--------|-----------------------------|
| | | | | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE |
| 11.6 | Core Cutting and Density Of Compacted Layer | Table 900-4 of Morth | 1 set Test per 700 Sq.m / 1 pits | 732 | 732 | 0 | 193 | 0 | 0 | 0 | 0 | 732 | 732 | 0 | 193 |
| 11.7 | Sand Equivalent Test | IS: 2720 Part 37)1963 | One Test for each each source | 1 | 1 | 0 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | 1 |
| 11.8 | Los Angeles Abrasion Value | IS: 2386 (Part 3)1963 | 1 Test for 350 m³ | 72 | 72 | 0 | 19 | 0 | 0 | 0 | 0 | 72 | 72 | 0 | 19 |
| 11.9 | Stripping | IS : 6241 | One Test for each source | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.10 | Retained Tensile Strength | AASHTO 284 | One Test for each source | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.11 | Water absorption of Aggregates | IS:2386 (Part3) | One Test for each source | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.12 | Plasticity Index | IS: 2720(Part 5) | One Test for each source | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 12.0 Bitumen test | | | | | | | | | | | | | | | |
| 12.1 | Absolute Viscosity at 60° C poise,Minimum | IS: 1206-1978 part-2 | As per table 2 of IS 73-2013 | 152 | 152 | 0 | 47 | 2 | 2 | 0 | 1 | 154 | 154 | 0 | 48 |
| 12.2 | Penetration Test at 25° C,100gr,0.1 mm,5sec | IS: 1203-1978 | As per table 2 of IS 73-2013 | 217 | 217 | 0 | 56 | 2 | 2 | 0 | 1 | 219 | 219 | 0 | 57 |
| 12.3 | Softening point (R&B) Min | IS: 1205-1978 | As per table 2 of IS 73-2013 | 259 | 259 | 0 | 65 | 2 | 2 | 0 | 1 | 261 | 261 | 0 | 66 |
| 12.4 | Elastic Recovery of half thread in ductilometer at 15°C, Percent, min | IS:15462 -2019 | As per table 2 of IRC SP 53 | 107 | 107 | 0 | 30 | 0 | 0 | 0 | 0 | 107 | 107 | 0 | 30 |
| 12.5 | Separation, Difference In Softening Point (R&B)° C max | IS:15462 -2019 | As per table 2 of IRC SP 53 | 107 | 107 | 0 | 30 | 0 | 0 | 0 | 0 | 107 | 107 | 0 | 30 |
| 12.6 | Test on Residue from TFOT | | | | | | | | | | | | | | |
| 12.7 | Viscosity ratio at 60° C max | IS: 1206-1978 part-2 | 1 Test per Lot | 37 | 37 | 0 | 21 | 1 | 1 | 0 | 1 | 38 | 38 | 0 | 22 |
| 12.8 | Ductility at 25° C, cm, Min | IS: 1208-1978 | 1 Test per Lot | 37 | 37 | 0 | 21 | 1 | 1 | 0 | 1 | 38 | 38 | 0 | 22 |
| 13.0 Emulsion SS1 & RS1 | | | | | | | | | | | | | | | |
| 13.1 | Say bolt furol Viscosity | IS: 13117 | 1 Test per Lot | 28 | 28 | 0 | 17 | 1 | 1 | 0 | 1 | 29 | 29 | 0 | 18 |
| 13.2 | Residue on 600 micron IS sieve | IS: 8887 | 1 Test per Lot | 28 | 28 | 0 | 17 | 1 | 1 | 0 | 1 | 29 | 29 | 0 | 18 |
| 13.3 | Water Content, Percent by mass | IS: 8887 | 1 Test per Lot | 28 | 28 | 0 | 17 | 1 | 1 | 0 | 1 | 29 | 29 | 0 | 18 |
| 14.0 Emulsion Prime coat & Tack Coat | | | | | | | | | | | | | | | |
| 14.1 | Rate of Spread of Binder | IRC: SP 16 | Three test per Day | 620 | 620 | 0 | 147 | 9 | 9 | 0 | 2 | 629 | 629 | 0 | 149 |
| 15.0 Coarse/Fine Aggregate MoRT&H 1007 | | | | | | | | | | | | | | | |
| 15.1 | Gradation | IS:2386 (Part2) | As required | 1156 | 1156 | 0 | 358 | 8 | 8 | 0 | 1 | 1164 | 1164 | 0 | 359 |
| 15.2 | Specific gravity & Water absorption | IS:2386 (Part3) | As required | 54 | 54 | 0 | 32 | 8 | 8 | 0 | 1 | 62 | 62 | 0 | 33 |
| 15.3 | Aggregate Impact Value | IS:2386 (Part4) | As required | 205 | 205 | 0 | 69 | 3 | 3 | 0 | 1 | 208 | 208 | 0 | 70 |
| 15.4 | Flakiness index | IS:2386 (Part1) | As required | 203 | 203 | 0 | 67 | 3 | 3 | 0 | 1 | 206 | 206 | 0 | 68 |
| 16.0 Cement MoRT&H 1006 | | | | | | | | | | | | | | | |
| 16.1 | Fineness | IS:4031 (Part1) | 500mt (or) Every week | 233 | 233 | 0 | 93 | 5 | 5 | 0 | 1 | 238 | 238 | 0 | 94 |
| 16.2 | Normal Consistency | IS:4031 (Part4) | 500mt (or) Every week | 233 | 233 | 0 | 93 | 5 | 5 | 0 | 1 | 238 | 238 | 0 | 94 |
| 16.3 | Initial, Final setting time | IS:4031 (Part5) | 500mt (or) Every week | 233 | 233 | 0 | 93 | 5 | 5 | 0 | 1 | 238 | 238 | 0 | 94 |
| 16.4 | Soundness of Cement | IS:4031 (Part3) | 500mt (or) Every week | 163 | 163 | 0 | 72 | 0 | 0 | 0 | 0 | 163 | 163 | 0 | 72 |
| 16.5 | Compressive Strength-set | | | | | | | | | | | | | | |
| | 3 days | | 500mt (or) Every week | 257 | 257 | 0 | 100 | 4 | 4 | 0 | 1 | 261 | 261 | 0 | 101 |
| | 7 days | | 500mt (or) Every week | 250 | 250 | 0 | 97 | 5 | 5 | 0 | 1 | 255 | 255 | 0 | 98 |
| | 28 days | | 500mt (or) Every week | 251 | 251 | 0 | 76 | 5 | 5 | 0 | 1 | 256 | 256 | 0 | 77 |

Four Laning of Cholopuram - Thanjavur From km 116.440 to km 164.275 Section of NH-45C in the State of TamilNadu Under NHDP Phase-IV on Hybrid Annuity Mode.

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : January 2022

| Sr. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous month | | | | Tests conducted during reporting month January 2022 | | | | Test conducted upto this month | | | | |
|--|---|-------------------------|--|------------------------------------|--------|--------|-----------------------------|--|--------|--------|-----------------------------|--------------------------------|--------|--------|-----------------------------|-----|
| | | | | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted | Passed | Failed | Nos.of test witnessed by IE | |
| 17.0 Concrete Cube Strength of Site Cubes 28 Days | | | | | | | | | | | | | | | | |
| 17.1 | M15 PCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 1452 | 1452 | 0 | 406 | 18 | 18 | 0 | 3 | 1470 | 1470 | 0 | 409 | |
| 17.2 | M20 PCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 46 | 46 | 0 | 15 | 0 | 0 | 0 | 0 | 46 | 46 | 0 | 15 | |
| 17.3 | M20 RCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 380 | 380 | 0 | 41 | 0 | 0 | 0 | 0 | 380 | 380 | 0 | 41 | |
| 17.4 | M20 KERB | IS:516 / IS:456 | MoRT&H Sec. 1700 | 559 | 559 | 0 | 125 | 0 | 0 | 0 | 0 | 559 | 559 | 0 | 125 | |
| 17.5 | M25 RCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 272 | 272 | 0 | 65 | 2 | 2 | 0 | 1 | 274 | 274 | 0 | 66 | |
| 17.6 | M30 RCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 2478 | 2478 | 0 | 639 | 8 | 8 | 0 | 1 | 2486 | 2486 | 0 | 640 | |
| 17.7 | M30 RCC PUMPABLE | IS:516 / IS:456 | MoRT&H Sec. 1700 | 551 | 551 | 0 | 156 | 5 | 5 | 0 | 1 | 556 | 556 | 0 | 157 | |
| 17.8 | M35 RCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 1064 | 1047 | 17 | 367 | 3 | 3 | 0 | 1 | 1067 | 1050 | 17 | 368 | |
| 17.9 | M35 RCC PILING | IS:516 / IS:456 | MoRT&H Sec. 1700 | 2699 | 2699 | 0 | 949 | 0 | 0 | 0 | 0 | 2699 | 2699 | 0 | 949 | |
| 17.1 | M35 RCC PUMPABLE | IS:516 / IS:456 | MoRT&H Sec. 1700 | 4077 | 4077 | 0 | 1233 | 86 | 86 | 0 | 11 | 4163 | 4163 | 0 | 1244 | |
| 17.11 | M35 RE BLOCK | IS:516 / IS:456 | MoRT&H Sec. 1700 | 1916 | 1916 | 0 | 613 | 0 | 0 | 0 | 0 | 1916 | 1916 | 0 | 613 | |
| 17.12 | M40 RCC | IS:516 / IS:456 | MoRT&H Sec. 1700 | 1517 | 1517 | 0 | 283 | 61 | 61 | 0 | 10 | 1578 | 1578 | 0 | 293 | |
| 17.13 | M45 PUMP | IS:516 / IS:456 | MoRT&H Sec. 1700 | 583 | 583 | 0 | 145 | 9 | 9 | 0 | 1 | 592 | 592 | 0 | 146 | |
| 17.14 | Cement Grout | IS:516 / IS:456 | MoRT&H Sec. 1700 | 46 | 46 | 0 | 11 | 8 | 8 | 0 | 1 | 54 | 54 | 0 | 12 | |
| 18.0 BENTONITE | | | | | | | | | | | | | | | | |
| 18.1 | Density | MoRT&H Sec. 1115.2.3 | As required | 427 | 427 | 0 | 130 | 0 | 0 | 0 | 0 | 427 | 427 | 0 | 130 | |
| 18.2 | Marsh Cone Viscosity | | | 427 | 427 | 0 | 130 | 0 | 0 | 0 | 0 | 0 | 427 | 427 | 0 | 130 |
| 18.3 | pH Value | | | 427 | 427 | 0 | 130 | 0 | 0 | 0 | 0 | 0 | 427 | 427 | 0 | 130 |
| 18.4 | Silt Content | | | 15 | 15 | 0 | 6 | 0 | 0 | 0 | 0 | 0 | 15 | 15 | 0 | 6 |
| 18.5 | Liquid Limit | | | 18 | 18 | 0 | 7 | 0 | 0 | 0 | 0 | 0 | 18 | 18 | 0 | 7 |
| 19.0 Fine Aggregate MoRT&H 1008-(RE-Block) | | | | | | | | | | | | | | | | |
| 19.1 | Grade / Sieve analysis | IS:2386 (Part1) | As required | 728 | 728 | 0 | 223 | 0 | 0 | 0 | 0 | 728 | 728 | 0 | 223 | |
| 19.2 | Fineness Modulus | MoRT&H Sec. 1008 & 383 | As required | 728 | 728 | 0 | 223 | 0 | 0 | 0 | 0 | 728 | 728 | 0 | 223 | |
| 19.3 | Specific gravity & Water absorption | IS:2386 (Part2) | As required | 24 | 24 | 0 | 12 | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 12 | |
| 20.0 Coarse/Fine Aggregate MoRT&H 1007-(RE-Block) | | | | | | | | | | | | | | | | |
| 20.1 | Gradation | IS:2386 (Part2) | As required | 676 | 676 | 0 | 182 | 0 | 0 | 0 | 0 | 676 | 676 | 0 | 182 | |
| 20.2 | Specific gravity & Water absorption | IS:2386 (Part3) | As required | 27 | 27 | 0 | 19 | 0 | 0 | 0 | 0 | 27 | 27 | 0 | 19 | |
| 20.3 | Aggregate Impact Value | IS:2386 (Part4) | 1 test / each source & monthly | 72 | 72 | 0 | 36 | 0 | 0 | 0 | 0 | 72 | 72 | 0 | 36 | |
| 20.4 | Flakiness index | IS:2386 (Part1) | 1 test / each source & monthly | 52 | 52 | 0 | 23 | 0 | 0 | 0 | 0 | 52 | 52 | 0 | 23 | |
| 21.0 DLC | | | | | | | | | | | | | | | | |
| 21.1 | Gradation | MORTH Section-601 | 1 test/400m ³ | 6 | 6 | 0 | 2 | 3 | 3 | 0 | 1 | 9 | 9 | 0 | 3 | |
| 21.2 | Field Density | MORTH Sec 903.5.1 | 3 Sample for 2000 Sqm | 9 | 9 | 0 | 3 | 30 | 30 | 0 | 5 | 39 | 39 | 0 | 8 | |
| 21.3 | Cubes casting & Testing (Sets) | IS : 516 | 1 set for 1000 Sqm | 9 | 9 | 0 | 3 | 9 | 9 | 0 | 1 | 18 | 18 | 0 | 4 | |
| 22.0 Pavement Quality Concrete | | | | | | | | | | | | | | | | |
| 22.1 | Gradation | IS : 2386 (P-1) | 1 Test per day | 0 | 0 | 0 | 0 | 10 | 10 | 0 | 3 | 10 | 10 | 0 | 3 | |
| 22.2 | Aggregate Impact Value | IS: 2386 (Part 4)1963 | As required | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 1 | 3 | 3 | 0 | 1 | |
| 22.3 | Los Angeles Abrasion Value | IS: 2386 (Part 4)1963 | As required | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 1 | 3 | 3 | 0 | 1 | |
| 22.4 | Compressive Strength | IS 516 | 2 Cubes /150 cum (min 6 cubes) | 0 | 0 | 0 | 0 | 10 | 10 | 0 | 3 | 10 | 10 | 0 | 3 | |
| 22.5 | Flexural Strength | IS 516 | 2 Beams /150 cum (min 6 Beams) | 0 | 0 | 0 | 0 | 10 | 10 | 0 | 3 | 10 | 10 | 0 | 3 | |
| 22.6 | Thickness of measurement for trail length | IS 516 | 3 cores per trail length | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| 23.0 Steel Third Party | | | | | | | | | | | | | | | | |
| 23.1 | 8 mm Dia | IS 1786 | Physical & Chemical Properties (1) Test on first lot. (2) Further supply will be provided with mtc. (3) As required by engineer. | 20 | 20 | 0 | 11 | 0 | 0 | 0 | 0 | 20 | 20 | 0 | 11 | |
| 23.2 | 10 mm Dia | IS 1786 | | 23 | 23 | 0 | 15 | 0 | 0 | 0 | 0 | 23 | 23 | 0 | 15 | |
| 23.3 | 12 mm Dia | IS 1786 | | 26 | 26 | 0 | 15 | 0 | 0 | 0 | 0 | 26 | 26 | 0 | 15 | |
| 23.4 | 16 mm Dia | IS 1786 | | 29 | 29 | 0 | 17 | 0 | 0 | 0 | 0 | 29 | 29 | 0 | 17 | |
| 23.5 | 20 mm Dia | IS 1786 | | 22 | 22 | 0 | 10 | 0 | 0 | 0 | 0 | 22 | 22 | 0 | 10 | |
| 23.6 | 25 mm Dia | IS 1786 | | 24 | 24 | 0 | 13 | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 13 | |
| 23.7 | 32 mm Dia | IS 1786 | | 10 | 10 | 0 | 5 | 0 | 0 | 0 | 0 | 10 | 10 | 0 | 5 | |

7. Weather Report

| Date | Temperature (Celsius) | | Humidity (%) | | Rainfall (mm) | Remarks |
|----------|-----------------------|------|--------------|-----|---------------|---------|
| | Min | Max | Min | Max | | |
| 01-01-22 | 26.8 | 38.2 | 88 | 94 | 42.00 | Rainy |
| 02-01-22 | 26.4 | 33.0 | 69 | 94 | 2.00 | Rainy |
| 03-01-22 | 24.8 | 27.4 | 82 | 90 | 0.00 | Sunny |
| 04-01-22 | 25.6 | 32.7 | 66 | 93 | 0.00 | Sunny |
| 05-01-22 | 23.5 | 33.8 | 55 | 91 | 0.00 | Sunny |
| 06-01-22 | 25.4 | 33.2 | 62 | 92 | 0.00 | Sunny |
| 07-01-22 | 25.4 | 34.3 | 60 | 91 | 0.00 | Sunny |
| 08-01-22 | 25.8 | 33.5 | 64 | 90 | 0.00 | Sunny |
| 09-01-22 | 24.9 | 35.4 | 52 | 95 | 0.00 | Sunny |
| 10-01-22 | 26.0 | 34.5 | 54 | 92 | 0.00 | Sunny |
| 11-01-22 | 25.6 | 34.9 | 57 | 89 | 0.00 | Sunny |
| 12-01-22 | 26.8 | 35.8 | 55 | 90 | 0.00 | Sunny |
| 13-01-22 | 25.8 | 34.6 | 56 | 90 | 0.00 | Sunny |
| 14-01-22 | 26.7 | 35.5 | 55 | 92 | 0.00 | Sunny |
| 15-01-22 | 26.5 | 33.6 | 54 | 86 | 0.00 | Sunny |
| 16-01-22 | 25.4 | 35.6 | 55 | 89 | 0.00 | Sunny |
| 17-01-22 | 25.5 | 35.6 | 56 | 90 | 0.00 | Sunny |
| 18-01-22 | 23.8 | 38.5 | 45 | 91 | 0.00 | Sunny |
| 19-01-22 | 22.5 | 33.2 | 49 | 86 | 0.00 | Sunny |
| 20-01-22 | 22.7 | 34.4 | 42 | 87 | 0.00 | Sunny |
| 21-01-22 | 23.7 | 35.0 | 47 | 87 | 0.00 | Sunny |
| 22-01-22 | 23.5 | 34.6 | 48 | 88 | 0.00 | Sunny |
| 23-01-22 | 24.5 | 37.3 | 39 | 80 | 0.00 | Sunny |
| 24-01-22 | 26.0 | 34.2 | 51 | 89 | 0.00 | Sunny |
| 25-01-22 | 24.5 | 35.2 | 54 | 88 | 0.00 | Sunny |
| 26-01-22 | 22.7 | 33.3 | 52 | 89 | 0.00 | Sunny |
| 27-01-22 | 23.7 | 32.9 | 52 | 91 | 0.00 | Sunny |
| 28-01-22 | 23.8 | 32.8 | 57 | 90 | 0.00 | Sunny |
| 29-01-22 | 25.1 | 34.7 | 49 | 89 | 0.00 | Sunny |
| 30-01-22 | 25.6 | 31.6 | 67 | 89 | 0.00 | Sunny |
| 31-01-22 | 25.8 | 31.4 | 76 | 92 | 0.00 | Sunny |

Various issues related to environment and safety, such as traffic management, safety signage's, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc., are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below:-

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment.
2. Permission from Local Authorities for procurement of Borrow Earth for Irrigation Tanks.
3. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of Major Bridge (02 Nos)
4. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.667 Kms).
5. Additional land acquisition for Toll plaza location, Bus bays. Turning radius at Major junctions.
6. Removal of Religious structures of 10 Nos. and Bus stand from the proposed ROW.
7. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc. in 15 nos. of locations.
8. Removal of unauthorized occupations in 25 nos. of locations in the project highways.
9. Required State Support Agreement between NHAI & Govt. of Tamil Nadu as due priority will be given to NH Projects by the State Govt. officials.
10. Removal of Fuel Stations at Km: 120+400
11. Estimate for shifting of water supply utilities in Missing locations-Request Authority for earlier Approval.
12. Removal of Existing Motor Rooms of 22 nos. from the project highway. – Request Authority to advise/instruct the competent department to take the possession of land.
13. With reference to our several correspondence time to time vide which we intimated the matter of enforced nationwide lockdown as well as its impact on the Project Highway, the World Health Organization (WHO) on 11th March' 2020 had characterized the Novel Coronavirus Disease (COVID-19) outbreak as a global Pandemic. In view of the WHO's announcement and over all prevailing condition of the nation, the Union Government of India (GOI) had invoked section 2 of Epidemic Disease Act 1897 on 12.03.2020 to prevent the spread of novel coronavirus in India. Accordingly, the State Government of Tamilnadu has enforced complete lockdown of the entire state from 24.03.2020 to 31.03.2020 to avoid the spread of COVID-19. Subsequently, The Ministry of Home Affairs (MHA) vide Order No. 40-3/2020-DM-I(A), dated 24.03.2020 directed to enforce complete nationwide lockdown for the period of 21 days from 25.03.2020 to 14.04.2020.

Further, based on the outcome of COVID-19 spread containment during 1st nationwide lockdown till 14th April' 2020 & condition of country as a whole, Ministry of Home Affairs (MHA), Govt. of India in exercise of powers conferred under Section 10(2)(l) of Disaster Management Act 2005, has issued an Order bearing no. 40-3/2020-DM-I(A), dated 15.04.2020 that the nationwide lockdown will remain continue till 3rd May' 2020 to contain the spread of COVID-19 in the country. However, to mitigate hardship of the public select additional activities will be allowed with effect from 20th April' 2020 including Road Construction Activities as per sr. no. 16 of Consolidated Revised Guidelines on the

measures to be taken by Ministries / Departments of GOI, State/ UT Govt. and State/ UT Authorities incorporating these guidelines are enclosed with the MHA order.

Accordingly, we have submitted the detailed work program during the extended lock down period up to 03.05.2020 along with the list of Manpower & Machineries to be involved in the Construction work to take suitable action for the issuance of necessary permission from District Administration in this regard.

Further, vide our letter no. 12 dated 23.04.2020 we informed that Press released no. 280 dated 20.04.2020 issued by Government of Tamilnadu that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 03.05.2020.

After that, a notification issued by Revenue and Disaster Management (D-II) Department, Govt. of Tamilnadu bearing no. 203 dated 23.04.2020 vide which it is informed that resumption of construction of road & bridge project can be done with taking all precaution as per Standard Operating Procedure (SOPs) for social distancing and obtain permission from District Administration.

Further, vide our letter no. 16 dated 08.05.2020 & 19 dated 20.05.2020 we informed that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 31.05.2020.

Furthermore, we also notified in our earlier correspondence that Ministry of Home Affairs, Govt. of India vide their order dated 29.04.2020 allowed the movement of stranded migrant workers to their home town and subsequently, Local officials of District Administration are now approaching to our staff/ labours directly & taking their willingness for movement to their home town; Due to this and havoc of spreading of coronavirus, our workers and labours are putting their voice/desire for roaming to their home town. Based on prevailing situation and circumstances thereto & on human ground we could not restrict them from going to their home town and many migrant labours/ staffs have registered their name for the movement to their home town.

Further, Concessionaire has also reported that order dated 31.05.2020 issued by Health and Family Welfare (P1) Department, Government of Tamilnadu vide which they notified that state of Tamilnadu has been divided into 8 zones and issued additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

After that Government of India has announced "Unlock 1.0" in entire country except containment zones but Government of Tamilnadu has instructed to extended all restrictions issued vide additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

In addition to that due to surge of cases of COVID-19 in State of Tamilndau, Government of these states has given instruction to compulsory quarantine period of 14 days for passenger/ people who are coming in the state from another state.

Thus, Concessionaire started construction activities in Project Highway after getting permission from District Administration as well as tried to get momentum of the Progress of work as like they have on 20.03.2020 but they are facing lots of challenges like non-availability of desired nos. of skilled labours, non-availability of desired staff for operation of our machineries, non-availability of spare parts in

local market due to disturbance of supply chain, due to enforcement of 14 days Quarantine as per Govt. norms labours are also not willing to come back to work considering upcoming Monsoon season, etc. which are beyond of control of Concessionaire.

14. The second wave of COVID-19 in India appears to be ascending faster than the first wave that peaked in mid-September last year. Nevertheless, India is already leading the world in terms of average daily cases detected and registers the third-highest average daily deaths. The whole country is facing big difficulties and struggling for the survival of human life. The impact of this event is an extremely painful and great loss to the nation. Looking to such an uncontrolled situation, Supreme Court intervened on 22.04.2021 and asked for the national plan for COVID-19 with the central Government and took own cognizance of what it called a national health emergency situation. The Health System has been collapsed due to the severe scarcity of oxygen. The spread of Coronavirus cases in Tamil Nadu right now is so fast, that it took only half the duration to overtake the daily infection peak number reported in the first wave.

Due to many restrictions in persisting conditions arise due to occurring of 2nd wave of Extra ordinary event COVID-19, the supply chain of required material is being disturbed and not in smooth shape which leads to hampering the work progress during this valuable working season. Due to surge in cases of 2nd wave of COVID-19 drastically day by day and additional lockdown like restriction imposing by State Government, migrants labours are leaving the state and going to their native place under the fear of prevailing situation. Further migrants labours who were gone to their home at Holi Festival are not returning back due to fear and precarious situation of the spike of COVID-19 pandemic. Due to this condition, we are facing acute shortage of labour/operator/driver for the construction activities in Project Highway and work is being affected because of the impediments beyond the control of the Concessionaire. It is also pertaining to mention that despite taking all necessary precaution and follow the safety guidelines of COVID-19, unfortunately, our many manpower including senior-level deployed at Project i.e. have been infected by COVID-19.

15. COVID-19 cases due to 3rd wave is being drastically increased and occurring never-seen before spikes in infected cases of COVID-19 day by day. You may also aware that in our country 3.47 Lakh new cases in a day have been recorded on 20.01.2022, which is already bigger than the peak of the first wave of this pandemic in India and continuously increasing day by day.

It clearly shows that the 3rd wave of COVID-19 is spreading rapidly. It is also pertinent to mention that in Tamil Nadu 28,561 cases in a day have been recorded on 20.01.2022 (for reference, the highest number of cases per day in Tamil Nadu during the peak of 2nd wave was 36,184 cases per day on 21st May 2021) and continuously increasing day by day

In view of rising daily cases of the coronavirus disease (Covid-19), the Tamil Nadu government has imposed a complete lockdown in the state on Sunday (January 16, 2022) in view of the rising Covid-19 cases. The state government has been reimposing a Sunday lockdown in the state since January 9. The Tamil Nadu government had also extended the existing Covid-19 lockdown restrictions, including night curfew and imposed fresh restrictions around the Pongal festival till January 31. The city of Thanjavur has been continuing to report majority of cases in Tiruchirapalli region along with Tiruchi. This is the first time such a high number has been reported after the second wave in May 2021.

10. Important Events

Table 10.1. Details of Important Events

| Sl. No | Date of Events | Description of Events | Remarks |
|--------|----------------|-----------------------|---------|
| | | | |

The following figures represent the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

Figure - 4 Organization Chart of EPC





Figure - 5 Organization Chart of Concessionaire



12. List of Plants, Machinery and Equipment's

| S.No | Name of the Machinery | Capacity / Model | Mobilized at Site | Remarks |
|------|---------------------------------|--------------------|-------------------|---------|
| 1 | Grader | 120K2 | 7 | |
| 2 | Excavator/JCB | JCB-220 | 14 | |
| 3 | Dozer | | 4 | |
| 4 | Soil Compactor | HAMM 311 | 8 | |
| 5 | Backhoe Loader | JCB 3DX | 5 | |
| 6 | Tipper | Bharat Benz- 3128C | 290 | |
| 7 | Transit Mixer | 2523C | 11 | |
| 8 | Loader | 455 ZX | 6 | |
| 9 | Trailer | | 4 | |
| 10 | Water Tanker | | 8 | |
| 11 | Diesel Tanker | | 3 | |
| 12 | Boom Placer | S-36 | 1 | |
| 13 | Tractor | 5036 D V-2 | 3 | |
| 14 | Mobile Service Van | | 1 | |
| 15 | Tower Light | AJASKY | 3 | |
| 16 | Hydra Crane | | 4 | |
| 17 | Asphalt Batch Mix Plant | | 1 | |
| 18 | Wet Mix Plant | 250 TPH | 1 | |
| 14 | Concrete Batch Mix Plant 45 cum | 45 cum | 2 | |
| 15 | Concrete Batch Mix Plant 60 cum | 60 cum | 1 | |
| 16 | Crusher Plant (3 Stage) | 250 TPH | 4 | |
| 17 | Weigh Bridge for Camp 100MT | 100MT | 4 | |
| 18 | Weigh Bridge for Crusher 100MT | 100MT | 1 | |
| 19 | Genset Base Camp | 25KV | 8 | |
| 20 | Genset (Crusher) 63KVA | 63KVA | 6 | |
| 21 | Genset (H.M & B/P) | 82.50KV | 3 | |
| 22 | Genset (B/P-CP-45) | 125KV | 1 | |
| 23 | Genset 650 KVA | 650 KVA | 1 | |
| 26 | Genset (Crusher) | 1010KVA | 4 | |
| 27 | Genset 15KVA | 15KVA | 6 | |

13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

| Sl. No. | Proposal Details | Date of Proposal | Current Status | COS Amount | Actual Date of Approval |
|---------|---|------------------|---|------------|-------------------------|
| 1 | Replacement of Pipe Culvert with box Culvert | 25.04.2018 | Approved by the Authority. | 3.76 Cr. | 06.02.2020 |
| 2 | Upgradation strengthening the Incident Management services. | 10.05.2019 | IE recommended to Authority vide ref. 148 for issuance under COS and is under scrutiny with Authority | NA | NA |
| 3 | Comprehensive Change of Scope proposal | 19.03.2019 | In-Principle Approval obtained from the Competent Authority (9.40 Cr) | NA | NA |
| 4 | Interchanging of Structures | 26.09.2020 | In-Principle Approval obtained from the Competent Authority (-6.04 Cr) | NA | NA |

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

Project Name:- Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

| S.No | Date | Letter No | Subject | Remarks |
|------|------------|---------------------------|---|---------|
| 1 | 07.01.2022 | PCTHPL/CTP/NHAI/2022/1352 | Restrictions announced by the Government of Tamilnadu due to sudden raising of COVID-19 cases – Request relaxation for movement of construction materials during the night curfew and all | |

Project Name:- Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE

| S.No | Date | Letter No | Subject | Remarks |
|------|------------|----------------------------------|--|---------|
| 1 | 06.01.2022 | NHAI/PIU/Thanj/11026/12/2018/033 | Final IPC of milestone-III Payment details | |
| 2 | 06.01.2022 | NHAI/PIU/Thanj/11026/05/2018/036 | Road safety measures at palliagraharam Bypass-Request for submission estimate | |
| 3 | 06.01.2022 | NHAI/PIU/Thanj/11026/21/2018/037 | Proposed design section by IIT Hyderabad-clarification on the issues in execution of trail section | |
| 4 | 06.01.2022 | NHAI/PIU/Thanj/11026/05/2018/041 | Road Safety Audit Report - Compliance report called for | |
| 5 | 11.01.2022 | NHAI/PIU/Thanj/11017/02/2007/102 | Chief Minister's Cell petition – Request to provide speed breakers – requested | |
| 6 | 13.01.2022 | NHAI/PIU/Thanj/11019/51/2017/119 | Independent Consultancy Services for the month of Oct'2021–50% Claim | |
| 7 | 13.01.2022 | NHAI/PIU/Thanj/11019/51/2017/118 | Independent Consultancy Services for the month of Nov'2021–50% Claim | |
| 8 | 18.01.2022 | NHAI/PIU/Thanj/11026/12/2018/143 | Shifting of Utilities – Installation of High Power Electric poles or Mini Towers Requested | |
| 9 | 18.01.2022 | NHAI/PIU/Thanj/11026/05/2009/142 | Road Safety provisions of Speed Breakers and erectionof caution boards requested | |
| 10 | 28.01.2022 | NHAI/PIU/Thanj/11026/15/2018/220 | Reimbursement of GST | |

Project Name:- Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER

| S.No | Date | Letter No | Subject | Remarks |
|------|------------|-------------------------|---|---------|
| 1 | 01.01.2022 | PCTHPL/CTP/IE/2022/1346 | Submission of yearly maintenance program as per clause 17.4 of Concession Agreement | |
| 2 | 01.01.2022 | PCTHPL/CTP/IE/2022/1347 | Compliance Report- Inspection Report of Independent Engineer for the Month of October 2021 | |
| 3 | 03.01.2022 | PCTHPL/CTP/IE/2022/1348 | Compliance Report- Inspection Report of Independent Engineer for the Month of November 2021 | |
| 4 | 04.01.2022 | PCTHPL/CTP/IE/2022/1349 | Submission of IPC - 02 of 4th Payment milestone against monthly executed work as per NHA Policy Guidelines date 22.06.2020 | |
| 5 | 07.01.2022 | PCTHPL/CTP/IE/2022/1351 | Submission of monthly progress report for the month of December -2021 | |
| 6 | 19.01.2022 | PCTHPL/CTP/IE/2022/1353 | Submission of Monthly Status Report (O&M) for the month of December-2021 | |
| 7 | 24.01.2022 | PCTHPL/CTP/IE/2022/1354 | Submission of Comprehensive details towards the proposal for deletion of 7.521 Km of Non-workable stretches in the project as of 31.05.2021 | |
| 8 | 24.01.2022 | PCTHPL/CTP/IE/2022/1355 | Force Majeure Non- Political Event on account of the outbreak of 3rd wave of COVID-19 and Omicron Variant under Article-28, Clause 28.5 of Concession Agreement | |
| 9 | 27.01.2022 | PCTHPL/CTP/IE/2022/1356 | COS-03-Addition & Deletion & Alteration of structures under Change of scope-Submission of Design & Drawings for Box Culvert at Km 160+754 | |
| 10 | 31.01.2022 | PCTHPL/CTP/IE/2022/1357 | Submission of plate load test report for RE wall foundation level at Km 145+158 (A1 side) | |
| 11 | 31.01.2022 | PCTHPL/CTP/IE/2022/1358 | Resubmission of maintenance manual as per clause 17.3 of concession agreement | |

Project Name:- Four Laning of Cholopuram – Thanjavur from Km. 116.440 to 164.275 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI

| S.No | Date | Letter No | Subject | Remarks |
|------|------------|------------------------------------|--|---------|
| 1 | 08.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1059 | COS-3 addition deletion alteration of structures under COS-Request to issue the COS order as per clause 16.2.3 of concession agreement | |
| 2 | 08.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1060 | Review for revised layout plan & rigid pavement details for toll plaza at Km 152+000 | |
| 3 | 08.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1061 | Review for yearly maintenance program as per clause 17.4 of concession agreement | |
| 4 | 10.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1063 | Road Safety measures at palliagraharam bypass-Request for submission of estimate | |
| 5 | 10.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1064 | Replace the dead theft plants in median and avenue plantation | |
| 6 | 11.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1065 | Submission of design & drawings of proposed LVUP at Km 118+800 | |
| 7 | 12.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1066 | Notice on Occurrence of Force Majeure Non -political event on account of the outbreak of 3rd wave of covid-19 and omicron variant under articles -28, clause 28.5 of CA | |
| 8 | 12.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1067 | Submission of IPC-02 of 4th payment milestone against monthly executed work as per NHAI policy guidelines date 22.06.2020 | |
| 9 | 13.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1069 | Review of Monthly Progress Report for the Month of December-2021 | |
| 10 | 19.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1073 | Design and drawings of Toll Plaza to be submitted | |
| 11 | 20.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1075 | Pending design and drawings of the project highway to be submitted | |
| 12 | 21.01.2022 | THEME/NHAI/CHO -TNJR/ATH/0122/711 | The details required for finalizing the comprehensivedetails towards the proposal for deletion of 7.521Km of Non-workable stretchesin the project as on 31.05.2021 | |
| 13 | 27.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1079 | Regarding occurrence of "Force Majeure Non- Political Event " on account of the outbreak of 3rd wave of COVID-19 and Omicron Variant under Article-28, Clause 28.5 of Concession Agreement | |
| 14 | 27.01.2022 | THEME/NHAI/CHO -TNJR/CON/0122/1080 | Road safety provisions of speed breakers and erection of caution boards requested | |

15. Progress Photographs

| Sl. No | Description | Location | Side | Remarks |
|--------|---|--------------------|------|---------|
| 1. | Embankment Layer Rolling Work in Progress | 161+130 to 161+220 | LHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|-----------------------------|--------------------|------|---------|
| 2. | DLC Laying Work in Progress | 152+110 to 152+220 | LHS | |
| 3. | DLC Laying Work in Progress | 152+035 to 152+110 | RHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|---|--------------------|------|---------|
| 4. | Toll Plaza – PQC Laying & Leveling Work in Progress | 152+070 to 152+133 | RHS | |
| 5. | DBM Top Laying Work in Progress | 157+210 to 157+410 | LHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|---|----------|------|---------|
| 6. | MNB – Retaining Wall 2 nd lift Concrete Work in Progress | 152+911 | RHS | |
| 7. | MNB – Slab Reinforcement Work in Progress | 126+134 | RHS | |

