

PIL/DVE30/AE/437/2022

Date: 08.07.2022

To,

Team Leader
M/s. L. N. Malivya Infra Project Pvt. Ltd.
100 B, Vittalesh Apartment,
Near Utsav Banglows,
Bamroli Road Area, Godhra
E-mail id: - Inmipplgodhra@gmail.com

Project: Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch.803+420 to 824+920; design Ch.351+000 to Ch.372+500) section of Delhi-Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat. Package-30.

Subject: Submission of Monthly Progress Report for the month of June, 2022 of Pkg. DVE-30

Ref: 1. EPC Contract Agreement executed on date 11.12.2021
2. Article- 11.7 of EPC Contract Agreement

Dear Sir,

With reference to the above-cited subject and Contractual obligation of Article-11.7 of EPC contract agreement executed on date 11.12.2020, we are herewith submitting the monthly progress report for the month of June, 2022 for your information & records please.

Thanking you,
Yours faithfully,
For, Patel Infrastructure Ltd.

Authorized Signatory




Encl.: Set of MPR.

1. Copy to:- General Manager (T)/Project Director, NHAI, PIU – Godhra, Plot No.27, Gayatri Nagar, Near Royal Residency, Bamroli Residenc, Godhra- 389001, Dist. Panchmahal (Gujarat)- For your information, please.

Patel Infrastructure Limited

Regd. Office

"PATEL HOUSE", Beside Prakruti Resort, Chhani Road, Chhani, Vadodara - 391 740, Gujarat, India
Ph.: +91 265 277 6678, 277 7778 | Fax: +91 265 277 7878 | Email: ho@patelinfra.com | Website : www.patelinfra.com
CIN : U45201GJ2004PLC043955





सड़क परिवहन और राजमार्ग मंत्रालय
MINISTRY OF ROAD TRANSPORT & HIGHWAYS

भारत सरकार

Government of India



National Highway Authority of India

(Ministry of Road Transport & Highways Government of India)

Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to 824+920; design Ch. 351+000 to Ch. 372+500) section of Delhi – Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat Vadodara District [PKG-30]

MONTHLY PROGRESS REPORT

June'2022



Client

National Highway Authority of India



Authority Engineer

L.N.Malviya Infra Projects Pvt. Ltd

PATEL

Every Milestone is our Value

EPC Contractor

PATEL INFRASTRUCTURE LTD



Table of Contents

1.	Abbreviations.....	4
2.	Salient Features of the Project	7
1.	Introduction:-	7
2.	Project Map:-.....	8
3.	Project Key Plan:-.....	9
2.	Scope of work:-	10
3.	Executive Summary	12
4.	Technical Specification	13
5.	Abstract of the progress report.....	13
1.	Status of Highways:.....	13
2.	Status of Structures:-	14
3.	Financial Progress:-	14
4.	Physical Progress: -	14
5.	S-CURVE:-	15
(i).	Financial S-CURVE.....	15
(ii).	Physical S-CURVE.....	16
6.	Critical Issues of the Project:-.....	17
1.	Critical issues:-	17
7.	Status of Land Acquisition & Utility shifting.....	19
1.	Details of Land Acquisition- Hindrance/Possession	19
2.	Details of Land Acquisition- Hindrance List	37
3.	Electrical Utilities & Public Health Utilities	39
4.	Tree Cutting:.....	39
8.	Mobilization status	40
1.	Manpower List of the project:-	40
2.	List of Plant & Machinery	43
9.	Quality Maintenance & Safety	44
10.	Milestone of the progress	45
11.	Annexure: -	46
1.	Status of approval for Applicable Permits	46
2.	Status of NCR.....	47
3.	Status of COS Details.....	47
4.	Status of Plantation.....	48
5.	Status of Drawings.....	49
6.	Correspondences:-.....	52
(i).	Incoming:-	52
(ii).	Outgoing:-	54
7.	Strip Chart Land Acquisition.....	57
(i)	Work Front Availability.....	60
(ii)	Physical Progress W.R.T. Available land.....	60
8.	Progress Strip Chart of Expressway and Structure Work	61
1.	Annexure-I-Highway:-.....	62
2.	Annexure-II- Structure Strip Chart:-.....	63
9.	Organization Charts of EPC Contractor	74
10.	Quality Control Tests	75



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

11.	Laboratory Equipment's:-	89
12.	Weather Report	98
13.	Photographs.....	99





Abbreviations

Abbreviations	Meaning
3A / 3D	Clause of Land Acquisition
AASHTO	American Association of State Highway and Transport Officials
Abt	Abutment
SMA	Stone Mastic Asphalt
DBM	Dense Bituminous Macadam
CBR	California Bearing Ratio Test
C&G	Clearing and Grubbing
Ch	Chainage
Cm	Centimeter
C/s	Cross-Section
Cum	Cubic Meter
CW	Carriageway
DFO	District Forest Officer
Dia	Diameter
DPR	Detailed Project Report
Emb	Embankment
EPC	Engineering Procurement Construction
Exc	Excavation
FST	Final Setting Time
GFC	Good for Construction
GSB	Granular Sub Base
HP	Hume Pipe
Ht	Height
Hyd	Hydraulic
AE	Authority Engineer
IS	Indian Standard

**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

**Monthly Progress Report**

Abbreviations	Meaning
IST	Initial Setting Time
JV	Joint Venture
Kg	Kilogram
Km	Kilometer
LHS	Left Hand Side
LL	Liquid Limit
Ltr	Liter
M	Meter
M	Mix
M/s	Messer's
MB	Minor Bridge
MDD	Maximum Dry Density
Misc	Miscellaneous
Mm	Millimeter
MJB	Major Bridge
MNB	Minor Bridge
MORT&H	Ministry of Road Transport & Highways
NA	Not Applicable
NH	National Highway
NHAI	National Highway Authority of India
NOC	No Objection Certificate
Nos	Numbers
°C	Centigrade
OGL	Original Ground Level
OMC	Optimum Moisture Content
PCC	Plain Cement Concrete
PI	Plastic Index
PD	Project Director

**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL
Every Milestone is our Value**Monthly Progress Report**

Abbreviations	Meaning
PHE	Public Health and Environment
PL	Plastic Limit
PSC	Pre-stressed Concrete
PTR	Pneumatic Tire Roller
PUP	Pedestrian Underpass
Pvt. Ltd.	Private Limited
QC	Quality Control
RBI	Reserve Bank of India
RE	Reinforced Earth
RCC	Reinforced Cement Concrete
RHS	Right Hand Side
ROB	Road over Bridge / Rail over Bridge
ROW	Right Of Way
Rs.	Rupees
Sec	Section
SG	Sub-Grade
T	Tone
TMT	Thermo Mechanically Treated
TBM	Temporary Bench Mark
TPH	Tones Per Hour
VUP	Vehicular Underpass
W	Watt
WMM	Wet Mix Macadam



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATEL
Every Milestone is our Value**Monthly Progress Report**

Salient Features of the Project

Introduction:-

Name of the Project	-	Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to Ch. 824+920; Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat.(Pkg-30)
Name of Client	-	National Highway Authority of India
Name of Independent Engineer	-	L N Malviya Infra Projects Pvt. Ltd.
Name of EPC Contractor	-	M/S Patel Infrastructure limited
Design Consultant	-	Highway Works- Aartav Engineering Pvt. Ltd. Structure Works- Consulting Engineers Group Ltd.
Proof Consultant	-	Sparsh Engineering Co. (P) Ltd.
Safety Consultant	-	SES Pvt. Ltd.
LOA Issued	-	05 th October,2020
Date of Signing of Concession Agreement	-	11 th December,2020
Appointed Date	-	08 th September,2021
Construction Period	-	730 Days
Schedule Completion Date	-	07 th September,2023
Maintenance Period	-	10 Years
Project Cost	-	Rs.850.79 Crores







Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022


patel®
Every Milestone is our Value

Monthly Progress Report

Project Map:-



patel®
Every Milestone is our Value





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

patel
Every Milestone is our Value

Monthly Progress Report

3. Project Key Plan:-



patel
Every Milestone is our Value



4. Scope of work:-

Sr. No	Component	Qty.	Remarks
1	Construction of Eight lane	21.5 Km	Development of the Project Highway shall include design and construction of the Project Highway as described in this Schedule-B and in Schedule-C. The alignment plans of the Project Highway are specified in Annex-III of Schedule A and shall be deemed to be part of this Schedule B.
2	Connecting Roads / Service Roads /Slip Roads	1.140 Km	Total Length of Slip Road – Wayside Amenities @ Ch. 363+440 and Ch. 363+460
3	SVUP	3 Nos.	3 Nos. Of RCC Box type SVUP having span arrangement= 1x7x3.5m shall be constructed.
4	LVUP	6 Nos.	5 Nos. Of RCC Box type LVUP having span arrangement 1x12x4.5m shall be constructed and 1 Nos. Of PSC Girder & Beam type LVUP having span arrangement 1x35.0x4.5m shall be constructed.
5	VUP	1 Nos.	1 Nos. Of VUP having span arrangement 1x30x5.5m shall be constructed.
6	RCC Box Culverts	54 Nos.	34 nos. of RCC Box Culverts having span between 1x2x2m to 1x5x3m shall be constructed as new. Additional 20 nos. box culverts of size 2m x 2m shall be provided as per site requirements.
7	Major Bridge	7 Nos.	1 nos. of PSC I Girder & Steel Composite type Major Bridge over canal body having span from 18m to 66m and 6 Nos. of Major Bridge having span from 25m to 70m shall be constructed as new.
8	Minor Bridge	3 Nos.	3 Nos. of MNB having span between 6m to 40m shall be constructed as new.
9	Way side Amenities / Service Areas	2 No.	1 no at 363+440 RHS and 1 no at 363+460 LHS.
10	Retaining Wall & RE Wall	4.590Km	2.332 Km Retaining Wall and 2.258 Km RE Wall.
11	Diversion of Irrigation Canal	1.488 Km	As per cross-section in Appendix B-2a
12	Embankment Protection	0.280 km	-
13	Lighting		EPC Contractor shall provide lighting as per Schedule-B
14	Road side Furniture		EPC contractor shall provide Kilometer and hectometer Stones, Road Signs, Road Marking, Road Delineators, Solar Studs, Crash Barriers, Boundary Wall etc. as per schedule B and Schedule D.

**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

**Monthly Progress Report**

Sr. No	Component	Qty.	Remarks
15	Environmental Management Plan		
16	Landscaping & tree plantation		Contractor shall plant trees and shrubs of required numbers and types at the appropriate locations within ROW and in land embarked by authority for a forestation as per Schedule B
17	ATMS		Advanced traffic management system shall be provided as per schedule D
18	Utilities		In the locations where distance between two culverts is more than 1 Km utility duct will be provided
19	Rain water harvesting		EPC contractor shall provide rain water harvesting as per schedule B





Executive Summary

The Ministry of Road Transport & Highways through National Highways Authority of India is engaged in the development of National Highways and as part of this endeavor, it has been decided to undertake Construction of Delhi Mumbai Expressway total 1352 km of expressways and includes construction of about 844 km long Delhi - Vadodara Expressway proposed to be implemented under Engineering Procurement Construction mode (EPC) contracts. The proposed Main Expressway passes through the states of Haryana, Rajasthan, Madhya Pradesh and Gujarat. The total length of the proposed expressway is about 844 km is a Greenfield alignment.

Project Network and Importance:- The project corridor apart from connecting Madhya Pradesh Border, Garoth, Jaora, Ratlam, Pancherla, Godhra, and Mandasaur- Vadodara. It provides connectivity to the urban areas, tourist locations and Irrigation project along it. These centers are to become crucial given the likely high level of investments getting attracted in the future. The project corridor, which passes through and near from Delhi, Haryana, Rajasthan, Madhya Pradesh and Gujarat state are characterized by the presence of districts that are the major economic drivers of the state. Apart from connectivity considerations, the development of this corridor has been perceived to be important from the perspective of enhanced mobility levels of people, and with time more importantly in terms of direct benefits to the community by the way of Vehicle operating time and Vehicle operating cost savings, towards achieving development on our alignment.

M/SPatel Infrastructure Ltd (the "EPC Contractor") has been awarded the stretch "from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to 824+920; design Ch. 351+000 to Ch. 372+500) section of Delhi – Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat ("the Project") through International Competitive Bidding.

The scope of work broadly construction of new 8 lane Expressway, Construction of Service Roads/Slip Roads/Connecting Roads, Construction of Major and Minor bridges, Vehicular Underpass, Culverts, Road Intersections, Drains, Road side facilities etc.

The project road is a section of Delhi-Vadodara Eight Lane access-controlled Expressway, which starts at design chainage 351+000 near Baletiya village and terminates at design chainage 372+500 near Pratap Nagar village. Total length of Project Road is 21.500 Km.



Technical Specification

1. Pavement Width of Carriageway (8 lane) : 15.00 m
2. Pavement Width of Carriageway (8lane) : 18.75m
With paved shoulder
1. Pavement Width of Slip road (in 2 lane) : 9 m
With paved shoulder
2. Thickness of Flexible Pavement: **MCW-**

SMA - 50mm	Slip Road
DBM-III - 90mm	BC - 40mm
DBM-II - 85mm	DBM - 50mm
DBM-I - 75mm	WMM II - 125mm
WMM - 150mm	WMM I - 125mm
GSB - 200mm	GSB - 200mm
SG - 500mm	SG - 500mm
3. Type of Foundation in Structures : Open Foundations/Pile Foundations
4. Type of Super Structures : PSC Girder/Composite Steel Girders

Abstract of the progress report

Status of Highways:

Summarized progress of highway works are as below: -

Sl. No.	Work Activity	Unit	Total Qty.	Completed up to Previous month (Km.)	Completed during this month (km.)	Completed till date (Km.)	In Progress to (Km.)	Balance to taken-up (Km.)	
1	C&G	MCW	Km	75.452	42.18	17.68	59.86	1.2	14.392
		SR	Km	2.28			0		2.28
2	Earthwork up to Subgrade top	MCW	Km	75.452	23.08	5.02	28.1	3.6	43.752
		SR	Km	2.28			0		2.28
3	Sub-Base Course	MCW	Km	75.452	17.76	3.86	21.62	1.45	52.382
		SR	Km	2.28			0		2.28
4	Non Bituminous Base	MCW	Km	75.452	15.12	3.54	18.66	0.9	55.892
		SR	Km	2.28			0		2.28
5	Bituminous Base Course (DBM-I)	MCW	Km	75.452	8.14	3.0	11.14	0.65	63.662
		SR	Km	2.28			0		2.28
6	Wearing Coat	MCW	Km	75.452			0		75.452
		SR	Km	2.28			0		2.28

* Total Length of Project Road considering the work on LHS & RHS of the Road excluding the Length of Structures above progress shown as chart as subheading **Expressway Progress Chart 1**



Status of Structures:-

Summarized Progress of Structure Work Is As Below–

Sr. No.	Description	Unit	Project Scope	Completed	Work in Progress	Remarks
1	Major Bridge	Nos	7		5	
2	Minor Bridge	Nos	3		2	
3	SVUP	Nos	3	2	1	
4	LVUP	Nos	6	4	1	
5	VUP	Nos	1	-	1	
6	Box Culvert	Nos	54	28	9	
	Total	Nos	74	34	19	


*Strip Chart Showing Progress of Structure work is shown as subheading **Structure Strip Chart 1**

Financial Progress:-

Sl. No.	Financial progress till last month	%age Financial progress till last month	Financial progress for this month	Cumulative financial progress up to this month	% age Cumulative Financial progress up to this month	Remarks
	(cr.)	(%)	(cr.)	(cr.)	(%)	
1	139.04	16.34%	23.00	162.05	19.05%	AD.08.09.2021

Physical Progress: -

Sl. No.	Physical progress till last month	Physical progress for this month	Cumulative Physical progress up to this month	Remarks
	(%)	(%)	(%)	
1	19.19%	3.55%	22.74%	AD.08.09.2021



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #
MPR-10/June-2022



Monthly Progress Report

S-CURVE:-
(i) FINANCIAL S-CURVE:-

DELHI-VADODARA EXPRESSWAY PKG-30]-[S-CURVE-FINANCIAL PROGRESS AS PER SCH-H.






Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

patel®
Every Milestone is our Value

Monthly Progress Report

(ii) PHYSICAL S-CURVE:-



patel®
Every Milestone is our Value

**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Every Milestone is our Value

Monthly Progress Report**Critical Issues of the Project:-****Critical issues:-**

There are showing critical issues/obstructions of the project:-

Sr. no.	Issues	Description	Remarks
1	Land Acquisition	90.85 % Land Cleared yet Details are attached in Hindrance Summary & Hindrance Chart	
2	Obstruction	Some permanent structure (Religious, Home, water tank etc.) are locate at site details are attached in hindrance list. Need to support of local administration to remove.	
3	SSNL Permission	Drawings & Design with methodology of structure which is cross SSNNL canal has submitted in department. Details as following.	
A	At Ch. 352+700 – Sama Minor	Location marked along project alignment/ photos submitted vide PIL Letter: > PIL/DVE-30/AE/310/2022 dated: 08/04/2022 > PIL/DVE-30/AE/271/2022 dated: 07/03/2022	Awaiting for Permission/ NOC
B	353+100 - Nahra Branch Canal	NHA through letter No. 4841 dt: 06/09/2021 pursued Permission from SSNNL Division No.17. Hence 2X2 box culvert placed for temporary crossing as per PIL Letter no. 107 dt. 24/08/2021	Awaiting for Permission/ NOC
C	At. Ch. 353+500 – Zadaka Minor	GAD & Location marked along project alignment/photos submitted vide PIL Letter: > PIL/DVE-30/AE/310/2022 dated: 08/04/2022 > PIL/DVE-30/AE/271/2022 dated: 07/03/2022	Awaiting for Permission/ NOC
D	At. Ch. 355+250 – Bhadroli Minor	Location marked along project alignment/photos submitted vide PIL Letter: > PIL/DVE-30/AE/310/2022 dated: 08/04/2022 > PIL/DVE-30/AE/271/2022 dated: 07/03/2022	Awaiting for Permission/ NOC
E	At. Ch. 357+312 – SSNNL Canal Division no. 17	Permission seeked from NHA through PIL Letter No: 107 dt. 24/08/21	Awaiting for Permission/ NOC
F	At. Ch. 357+312 - Branch Canal	GAD submitted vide PIL Letter: > PIL/DVE-30/AE/150/2021 dated: 18/02/2021	Awaiting for Permission/ NOC
G	At. Ch. 361+839 SSNNL Canal Division no. 17	GAD submitted vide PIL Letter: > PIL/DVE-30/AE/092/2021 dated: 06/08/2021	Awaiting for Permission/ NOC
H	At. Ch. 365+593 SSNNL Canal Division no. 17	GAD submitted vide PIL Letter: > PIL/DVE-30/AE/297A/2021 dated: 30/03/2022	Awaiting for Permission/ NOC
I	At. Ch. 371+902 SSNNL Canal Division no. 17	GAD & Location marked along project alignment/photos submitted vide PIL Letter: > PIL/DVE-30/AE/310/2022 dated: 08/04/2022 > PIL/DVE-30/AE/271/2022 dated: 07/03/2022	Awaiting for Permission/ NOC



Sr. no.	Issues	Description	Remarks
		There are several Nos location where UGPL (SSNNL dept.) and 4 Nos location where GWSS <u>underground water pipe line has encountered.</u>	The Authority Engineer has been forward the same to NHAI-PIU for In-
4	COS for Water Pipe line shifting	Shifting work for this line is to be considered in COS as per contract Agreement clause 13.2 (ii). COS request for In-principal approval with detailed cost estimate (certified by department) already has been submitted in your good office vide PIL letter no. 317 & 318 Dt. 09-04-2022, Awaiting for your approval	principal approval vide letter no. 515 & 516, Dt. 26.04.2022
5	EHT Line Shifting	Process of Estimation of GETCO line is almost final, but we have lots of observation for (WTGL) ADANI EHT line mentioned in letter.	
6	Major Bridge	1-Approval pending of COS for MJB 365+593 as per PIL Letter No. PIL/HO/DVE30/PIU/294/2022 Dt: 22.03.2022 2-Approval pending of revised design drawing for MJB 365+593 as per PIL Letter No.PIL/HO/DVE30/AE/298/2022 Dt: 30.03.2022.& PIL/HO/DVE30/AE/335/2022 Dt: 25.04.2022. In Compliance to SSNNL Letter No. NPCDN.17/PB/470 of 2022 dt.10.03.2022	
7	370+887 Major Bridge (Gas Pipe Line	As per letter received from NHAI-PIU letter no. 6744, Dt. 06.05.2022 where is mentioned 4 nos of piling location is falling close vicinity of the Gas pipeline/ ROU. In such a situation, there may be an obstacle in the construction activities.	
8	At Ch. 355+415 355+964 356+610 359+118 366+300	Demand of Villagers for construction of underpass. In this regard during the joint inspection of Project Director, PIU, Godhara, AE's representative and PIL's representative on dated 20/04/2022, it was directed by Competent Authority to conduct local survey to establish feasibility of underpass at the locations identified by local villagers.	The Details of local Survey submit in your good office vide PIL letter no. 339, Dt. 29-04-2022
9	361+839 Major Bridge	At the location there is a Hydraulic Regulator (HR) at Sakarda Canal Ch.3+630 that need shifting to extra ROW at Canal ch. 3+706 acquired for canal diversion. In this regard we have already sent the information in your good office vide PIL letter no. 338, Dt. 28-04-2022	Awaiting for permission
10	Force Majeure	There has been a indefinite state-wide strike announced by "Gujarat Quarry Association" in the state of Gujarat from 01.05.2022. Which has stalled the production & supply of raw aggregate and sand material in the project highway and thereby hampered/disrupted the ongoing & planned construction activities of the subject-project.	



Status of Land Acquisition & Utility shifting

Details of Land Acquisition- Hindrance/Possession

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
1	3510 00	3522 00	Tehsil- Kalol Village Derol		1200	-		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			235	0.4237			07-Jul-21	Physical Possession Received
			237	0.2834			07-Jul-21	
			238	0.5692			Payment on 21.12.21	Inheritance in Process
			256	0.0067			Payment on 21.12.21	
			239	0.1931			Payment on 21.12.21	3 Person Died Varsai is Pending
			242	0.0567			Payment on 21.12.21	
			245	0.1512			Payment on 21.12.21	
			240	0.1888			07-Jul-21	Physical Possession Received
			243	0.0833			07-Jul-21	
			244	0.2248			05-Jul-21	Physical Possession Received
			255	0.0081				Document Pending
			246	0.2812			05-Jul-21	Physical Possession Received
			378	0.0132			05-Jul-21	Physical Possession Received
			383	0.2776			05-Jul-21	
			379	0.0282			05-Jul-21	
			309	0.0716			05-Jul-21	
			747	0.3402			05-Jul-21	
			380	0.1951			Payment on 28.03.2022	Payment on 28.03.2022
			385	0.0283			12-Sep-21	Possession received but Payment Pending From CALA Office, Land is Mortgage
			386	0.1074			12-Sep-21	Possession received but Case Paper Preparation in Process
			382	0.4214			05-Jul-21	Physical Possession Received
			387	0.0303			05-Jul-21	Physical Possession Received
			392	0.0745			05-Jul-21	Physical Possession Received
			388	0.159			05-Jul-21	Physical Possession Received
			390	0.1863			05-Jul-21	Physical Possession Received
			389	0.0026			05-Jul-21	Physical Possession Received
			391	0.0037			12-Sep-21	Possession received but Land Mortgage
			381	0.241			06-08-2021	Payment Pending From CALA Office
			319	0.116			05-Jul-21	Physical Possession Received
			316	0.1106			05-Jul-21	
			363	0.0992			05-Jul-21	



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			370	0.2306			05-Jul-21	
			369	0.2875			05-Jul-21	
			368	0.197			05-Jul-21	Physical Possession Received
			371	0.2225			05-Jul-21	Physical Possession Received
			364	0.1087			05-Jul-21	Physical Possession Received
			365	0.3795			04-Aug-21	Physical Possession Received
			367	0.1457			04-Aug-21	
			366	0.1909			04-Aug-21	Physical Possession Received
			350	0.468			04-Aug-21	Physical Possession Received
			349	0.0065			06-08-2021	
			315	0.0163			06-08-2021	Death Inheritance is Pending
			345	0.0707			06-08-2021	Shankuben is not ready to sign on Paper
			310	0.1024			04-Aug-21	Physical Possession Received
			311	0.208			05-Jun-21	Physical Possession Received
			308	0.0702			05-Jun-21	Physical Possession Received
			314	0.2396			05-Jun-21	Physical Possession Received
			312	0.1746			05-Jun-21	Physical Possession Received
			313	0.1795			05-Jun-21	Physical Possession Received
			323	0.3066			05-Jun-21	Physical Possession Received
			322	0.0315			05-Jun-21	Physical Possession Received
			288	0.074			05-Jun-21	Physical Possession Received
			286	0.1198			05-Jun-21	
			287	0.1235			05-Jun-21	
			750	0.2032			05-Jun-21	Physical Possession Received
			318	0.0165			18-Oct-21	Physical Possession Received
			317	0.2041			18-Oct-21	Physical Possession Received
			284	0.1416			18-Oct-21	Physical Possession Received
			285	0.1589			18-Oct-21	Physical Possession Received
			281	0.0195			18-Oct-21	
			282	0.0012			18-Oct-21	Physical Possession Received
			279	0.0129			12-Sep-21	Possession received but Payment Pending From CALA Office
			326	0.0232			05-Jul-21	Physical Possession Received
			283	0.3392			Payment on 28.03.2022	Payment on 28.03.2022
			746	0.1962			05-Jul-21	Physical Possession Received
			748	0.0912			05-Jun-21	
			749	0.0536			05-Jun-21	Physical Possession Received





Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			755	0.4661			05-Jun-21	
			751	0.009				Payment Pending From CALA Office
			740	0.3664			07-Jul-21	Physical Possession Received
			741	0.1591			07-Jul-21	Physical Possession Received
			745	0.552			05-Jul-21	Physical Possession Received
			742	0.2211			05-Jul-21	Physical Possession Received
			743	0.1947			05-Jul-21	Physical Possession Received
			744	0.1394			05-Jul-21	Physical Possession Received
			403	0.2046			05-Jul-21	
			396	0.1883			05-Jul-21	Physical Possession Received
			405	0.009			05-Jul-21	Physical Possession Received
			395	0.4213			05-Jul-21	Physical Possession Received
			397	0.1123			05-Jul-21	Physical Possession Received
2	3522 00	3536 00	Tehsil- Kalol Village Sama		1400	-		Work excuting in this strech with force possession
			889	0.0075			05-Jun-21	Physical Possession Received
			761	0.0473			13-Sep-21	Possession received but Owner is Out of India
			764	0.0148			05-Jun-21	
			784	0.2862			05-Jun-21	
			956	0.1013			05-Jun-21	
			957	0.2168			05-Jun-21	Physical Possession Received
			763	0.0034			13-Sep-21	Possession Received Death inheritance left. MathurbhaiKalidas.
			762	0.1504			05-Jun-21	
			955	0.0022			05-Jun-21	Physical Possession Received
			787	0.0351			13-Sep-21	Possession received but Payment Pending From CALA Office
			785	0.2441			05-Jun-21	
			922	0.4535			05-Jun-21	
			965	0.0414			05-Jun-21	Physical Possession Received
			786	0.088			05-Jun-21	Physical Possession Received
			765	0.0399			05-Jun-21	Physical Possession Received
			783	0.1928			05-Jun-21	Physical Possession Received
			959	0.2443			05-Jun-21	Physical Possession Received
			958	0.3005			19-Jul-21	
			918	0.0692			19-Jul-21	
			968	0.196			19-Jul-21	
			964	0.1716			19-Jul-21	
			782	0.0442			19-Jul-21	Physical Possession Received





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022



Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gth (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			923	0.1169			19-Jul-21	
			954	0.1035			Payment on 21.12.21	Inheritance Pending
			920	0.0072			23-Sep-21	
			961	0.02			23-Sep-21	Physical Possession Received
			960	0.1794			23-Sep-21	Physical Possession Received
			963	0.1358			23-Sep-21	Physical Possession Received
			962	0.0681			23-Sep-21	
			919	0.0728			23-Sep-21	Physical Possession Received
			967	0.0253			23-Sep-21	Physical Possession Received
			917	0.014			18-Oct-21	
			916	0.006			18-Oct-21	
			969	0.0532			18-Oct-21	Physical Possession Received
			879	0.1787			18-Oct-21	Physical Possession Received
			881	0.0089			18-Oct-21	Physical Possession Received
			880	0.0839			18-Oct-21	
			873	0.2678			18-Oct-21	Physical Possession Received
			878	0.1367			18-Oct-21	
			876	0.211			18-Oct-21	Physical Possession Received
			93	0.1882			18-Oct-21	
			866	0.6373			18-Oct-21	
			867	0.9746			18-Oct-21	Physical Possession Received
			877	0.2327			18-Oct-21	Physical Possession Received
			875	0.116			04-Aug-21	Physical Possession Received
			92	0.3211			04-Aug-21	
			865	0.1346			04-Aug-21	
			96	0.2087			04-Aug-21	Physical Possession Received
			95	0.4208			14-Sep-21	Physical Possession Received
			94	0.5662			06-Oct-21	
			864	0.1049			06-Oct-21	
			874	0.3277			06-Oct-21	Physical Possession Received
			933	0.2111			06-Oct-21	Physical Possession Received
			932	0.0636			05-Jun-21	Physical Possession Received
			931	0.0436			13-Sep-21	
			930	0.001			13-Sep-21	Possession received but Land in Dispute. Payment Stopped
			872	0.0646			13-Sep-21	Possession received but Document not submit
			871	0.243			19-Jul-21	Physical Possession Received





Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			869	0.002			19-Jul-21	Physical Possession Received
			870	0.0664			19-Jul-21	Physical Possession Received
			109	0.3548			19-Jul-21	Physical Possession Received
			85	0.1513			19-Jul-21	
			110	0.0159			14-Sep-21	Physical Possession Received
			86	0.1595			14-Sep-21	Physical Possession Received
			88	0.0218			14-Sep-21	Physical Possession Received
3	3536 00	3558 00	Tehsil- Kalol Village BhadroliBujurg		2200	-		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			952	0.0844			14-Sep-21	Physical Possession Received
			977	0.0007			20-01-2021	Physical Possession Received
			968	0.3173			12-01-2021	Physical Possession Received
			969	0.078				Inheritance Pending
			970	0.0772			12-01-2021	Physical Possession Received
			973	0.2521			18-10-2021	Physical Possession Received
			971	0.009				Documents Pending
			974	0.4072			06-10-2021	Physical Possession Received
			960	0.015				Inheritance Pending
			962	0.006				Inheritance entry not certified
			436	0.0208			05-07-2021	Physical Possession Received
			435	0.2144			12-01-2021	Physical Possession Received
			965	0.0377				Death is in Dispute
			964	0.1962				
			963	0.3272				
			420	0.1718			05-Jun-21	Physical Possession Received
			419	0.2674			05-Jun-21	Physical Possession Received
			418	0.5995			20-01-2021	Physical Possession Received
			417	0.3861			12-01-2021	Physical Possession Received
			403	0.016			12-01-2021	Physical Possession Received
			404	0.0943				Documents still Pending
			416	0.2908			12-01-2021	Physical Possession Received
			392	0.0623			12-01-2021	Physical Possession Received
			406	0.1841			12-01-2021	
			407	0.157			12-01-2021	
			396	0.2326			12-01-2021	Physical Possession Received
			397	0.0931			12-01-2021	
			405	0.2227			05-Jun-21	Physical Possession Received



Project-
Delhi – Vadodra Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022



Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gth (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			385	0.0512				
			387	0.0389				Re survey done additional Award pending
			388	0.2795			12-01-2021	Physical Possession Received
			394	0.2317			12-01-2021	Physical Possession Received
			395	0.451			21-01-2021	Physical Possession Received
			393	0.1315			28-09-2021	Physical Possession Received
			391	0.1114			28-01-2021	Physical Possession Received
			408	0.0297			24-08-2021	Physical Possession Received
			414	0.0573				Payment Pending at CALA
			415	0.1098			24-05-2021	Physical Possession Received
			431	0.0015			05-07-2021	
			432	0.1667			05-07-2021	Physical Possession Received
			433	0.2339			28-01-2021	
			449	0.2888			28-01-2021	Physical Possession Received
			434	0.4706			12-01-2021	Physical Possession Received
			447	0.0264			12-01-2021	Physical Possession Received
			448	0.508			12-01-2021	Physical Possession Received
			351	0.1572			05-Jun-21	Physical Possession Received
			350	0.2064			12-01-2021	
			349	0.3208			12-01-2021	Physical Possession Received
			312	0.1458			28-01-2021	
			313	0.1476			28-01-2021	
			311	1.429			28-01-2021	
			230	0.3237			28-01-2021	
			239	0.4249			28-01-2021	Physical Possession Received
			314	0.3098			12-01-2021	Physical Possession Received
			315	0.0217				Documents Pending
			348	0.6327			06-08-2021	Force possession but not received
			347	0.2872			15-07-2021	Physical Possession Received
			346	0.0251			06-08-2021	Physical Possession Received
			306	0.4037				Death is in dispute
			305	0.0133				Documents Pending
			310	0.1018			20-10-2021	Physical Possession Received
			364	0.8662			20-01-2021	Physical Possession Received
			229	0.1275			12-01-2021	Physical Possession Received
			366	0.2529			05-Jun-21	Physical Possession Received





Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gh (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			367	0.172			12-06-2021	Physical Possession Received
			365	0.8191			12-06-2021	Physical Possession Received
			228	0.3245			12-06-2021	Physical Possession Received
			231	0.1616				Payment Pending From CALA Office
			238	0.3166			12-06-2021	Physical Possession Received
			235	0.4916			12-06-2021	Physical Possession Received
			236	0.55			06-08-2021	Physical Possession Received
			237	0.0232			06-08-2021	Inheritance Pending
			369	0.1394			20-10-2021	Physical Possession Received
			954	0.2713			02-08-2021	Documents Pending
			976	0.3265			02-08-2021	
			955	0.0603				
			975	0.4691				
			946	0.0084			28-09-2021	
			951	0.1292				Payment Pending From CALA Office
			953	0.2529			02-02-2021	Physical Possession Received
			950	0.1494			02-02-2021	Physical Possession Received
			947	0.205			02-02-2021	Physical Possession Received
			949	0.3661			20-01-2021	Physical Possession Received
			948	0.0008			02-02-2021	Physical Possession Received
			307	0.2353			20-10-2021	Physical Possession Received
			450	0.0979			02-02-2021	Physical Possession Received
4	3558 00	3569 00	Tehsil- Kalol Village Bakrol		1100	-		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			1386	0.0155			02-02-2021	Physical Possession Received
			1391	0.1441			14-10-2020	Physical Possession Received
			1395	0.1467			12-06-2021	Physical Possession Received
			1394	0.1645			20-01-2021	Physical Possession Received
			1393	0.1623			12-01-2021	Physical Possession Received
			1396	0.1477			02-02-2021	Physical Possession Received
			1397	0.3				Structure payment done land payment pending
			1398	0.0791			05-07-2021	Physical Possession Received
			1401	0.0181			15-07-2021	Physical Possession Received
			1621	0.4319			Payment on 10.12.21	Payment Pending at CALA
			1642	0.3672			14-10-2020	Physical Possession Received
			1641	0.3314			02-02-2021	Physical Possession Received
			1643	0.0592			02-02-2021	



Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			1657	0.0925			02-02-2021	
			1644	0.1205			20-01-2021	Physical Possession Received
			1645	0.1187			07-08-2021	Inheritance Pending but Possession Paper signed
			1658	0.1533			12-06-2021	Physical Possession Received
			1662	0.161			07-08-2021	Disputed Land but Possession Paper signed
			1661	0.0802			12-01-2021	Physical Possession Received
			1665	0.2422			02-02-2021	
			1666	0.2457			02-02-2021	
			1667	0.3451			02-02-2021	Physical Possession Received
			1668	0.2214				Inheritance Pending
			1669	0.4898			12-06-2021	Physical Possession Received
			1670	0.0393				Inheritance Pending
			1671	0.2279			02-02-2021	Physical Possession Received
			1672	0.004				
			1673	0.1071				Documents Pending
			1674	0.3747			02-02-2021	Physical Possession Received
			1675	0.653			14-10-2020	Physical Possession Received
			1676	0.3525			20-01-2021	Physical Possession Received
			1680	0.1568				Payment Pending From CALA Office
			1681	0.0189			19-01-2021	Physical Possession Received
			1717	0.0703				Payment Pending From CALA Office
			1718	0.3888			05-Jun-21	Physical Possession Received
			1719	0.0553				Payment Pending From CALA Office
			1720	0.133			12-01-2021	Physical Possession Received
			1725	0.0542			02-02-2021	Physical Possession Received
5	3569 00	3589 00	Tehsil- Kalol Village Ratanpura		2000	0.29		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			655	0.2488			02-02-2021	Physical Possession Received
			505	0.2125			09-10-2020	Physical Possession Received
			503	0.0033			12-10-2021	Inheritance Pending
			504	0.0144			14-10-2020	Physical Possession Received
			508	0.0083			14-10-2020	Physical Possession Received
			506	0.1619			02-02-2021	Physical Possession Received
			509	0.243			19-10-2020	Physical Possession Received
			514	0.6966			09-10-2020	Physical Possession Received
			513	0.1695			22-01-2021	Physical Possession Received
			66	0.2827			09-10-2020	Physical Possession Received



Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description	
	From	To							
			31	0.2212			14-10-2020	Physical Possession Received	
			37	0.0378			22-10-2020		
			64	0.2803			22-10-2020		
			65	0.3844			22-10-2020		
			32	0.3174			22-10-2020		
			39	0.1755			22-10-2020		
			38	0.0949			22-10-2020		Physical Possession Received
			33	0.0179			09-10-2020		Physical Possession Received
			34	0.0185			09-10-2020		
			36	0.3491			09-10-2020		
			35	0.928			09-10-2020		Physical Possession Received
			25	0.2107			09-10-2020	Physical Possession Received	
			24	0.1526			09-10-2020	Physical Possession Received	
			23	0.6758			22-01-2021		
			18	0.183			22-01-2021		
			17	0.2125			22-01-2021		Physical Possession Received
			21	0.0032			12-10-2021	Payment Pending From CALA Office	
			15	0.0011			09-10-2020	Physical Possession Received	
			12	0.0069			12-10-2021	Disputed Land but Possession Paper signed	
			16	0.3695			09-10-2020	Physical Possession Received	
			48	0.0196			12-10-2021	Documents Pending	
			19	0.0588				Payment Pending From CALA Office	
			22	0.4271			22-10-2020	Physical Possession Received	
			94	0.05			12-10-2021	Documents Pending	
			9	0.0374			09-10-2020		
			95	0.1276			09-10-2020		Physical Possession Received
			97	0.0109			12-10-2021	Documents Pending	
			98	0.0193			12-10-2021	Documents Pending	
			96	0.4049			19-10-2020	Physical Possession Received	
			103	0.2467			09-10-2020	Physical Possession Received	
			104	0.9822			12-10-2021	Payment Pending From CALA Office	
			107	0.4666			09-10-2020	Physical Possession Received	
			106	0.0577			09-10-2020	Physical Possession Received	
			108	0.4605			09-10-2020	Physical Possession Received	
			109	0.4606			06-10-2021		
			110	0.2219			06-10-2021		Physical Possession Received



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATEL[®]
Every Milestone is our Value

Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gth (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			111	0.2751			14-10-2020	Physical Possession Received
			112	0.3031			05-Jun-21	Physical Possession Received
			195	0.0107			05-Jun-21	Physical Possession Received
			198	0.3339			05-Jun-21	
			194	0.0744			12-10-2021	Documents Pending
			197	0.7089			14-10-2020	Physical Possession Received
			199	0.141			14-10-2020	Physical Possession Received
			528	0.2738			14-10-2020	Physical Possession Received
			527	0.5088			04-08-2021	Physical Possession Received
			519	0.652			19-10-2020	Physical Possession Received
			526	0.0064			19-10-2020	
			518	0.0384			19-10-2020	Physical Possession Received
			512	0.0394			12-10-2021	Owner Not Found
			515	0.8771			19-07-2021	Physical Possession Received
			643	0.0383			19-10-2020	Physical Possession Received
			517	0.0004				Documents Pending
			650	0.1319			19-10-2020	Physical Possession Received
			651	0.0781			19-10-2020	Physical Possession Received
			652	0.2745			19-10-2020	
			654	0.2283			19-10-2020	Physical Possession Received
6	3589 00	3623 00	Tehsil- Kalol Village Nevariya		3400	0.25		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			100	0.0432			19-10-2020	Physical Possession Received
			101	0.236			12-10-2021	Land is Sale to other person
			111	0.497			05-Jun-21	Physical Possession Received
			116	0.06			12-06-2021	Physical Possession Received
			12	0.2122			22-01-2021	Physical Possession Received
			13	0.8416			19-10-2020	Physical Possession Received
			133	0.0684			23-09-2021	Physical Possession Received
			135	0.2119			14-09-2021	Physical Possession Received
			170	0.8357			12-01-2021	Physical Possession Received
			171	0.6166			12-10-2021	Physical Possession Received
			201	0.0221			Payment on 28.03.2022	Payment on 28.03.2022
			202	1.0456			06-10-2021	Physical Possession Received
			216	0.1304			12-10-2021	Physical Possession Received .
			218	0.1804			12-10-2021	Physical Possession Received
			226	0.0461			14-09-2021	Physical Possession Received





Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			227	1.015			25-11-2021	Physical Possession Received
			239	0.6739			25-11-2021	Physical Possession Received
			240	0.255			25-11-2021	
			253	0.5462			06-10-2021	Physical Possession Received
			254	0.1234			07-08-2021	Physical Possession Received
			257	0.1216			12-10-2021	Document Pending
			265	0.7738			12-10-2021	Payment Pending From CALA Office
			267	1.0481			18-10-2021	Physical Possession Received
			4	0.0893			19-07-2021	Physical Possession Received
			424	0.0461			05-07-2021	Physical Possession Received
			428	0.116			14-09-2021	Physical Possession Received
			429	0.0696			12-10-2021	Document Pending but Possession Paper signed
			466	0.2725			23-09-2021	Physical Possession Received
			467	0.2167			07-08-2021	Physical Possession Received
			468	0.3433			07-08-2021	Physical Possession Received
			469	0.2462			07-08-2021	
			470	0.3472			05-07-2021	Physical Possession Received
			471	0.5671			12-10-2021	Documents Pending but Possession Paper signed
			472	0.2394			12-01-2021	Physical Possession Received
			5	0.4285			12-06-2021	Physical Possession Received
			74	0.1183			10-07-2021	Physical Possession Received
			75	0.5242			12-01-2021	Physical Possession Received
			76	0.4345			07-Jul-21	Physical Possession Received
			77	0.053			12-01-2021	Physical Possession Received
			96	0.1787			12-01-2021	
			97	0.6782			07-Jul-21	Physical Possession Received
			98	0.9442			09-11-2021	Physical Possession Received
7	3623 00	3629 00	Tehsil- Savli Village Kambola		600	-		Work executing in this stretch with force possession
			93/1				12-01-2021	Physical Possession Received
			93/2	1.1296			12-01-2021	
			94	1.0115			12-01-2021	Physical Possession Received
			96/1	0.0014				Payment Pending From CALA Office but Possession Paper signed
			96/2 Paiki 1				06-08-2021	Physical Possession Received
			96/2 Paiki 2	1.2769			17-08-2021	Payment Pending From CALA Office but Possession Paper signed
			96/3/ba/1	1.0337			17-08-2021	Physical Possession Received
			96/3/ba/2	0.0046			17-08-2021	Physical Possession Received





Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gh (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			96/3/a	0.6176				Payment Pending From CALA Office but Possession Paper signed
			96/5	1.2088				Documents Pending for reserve Measurement
			96/6	0.0067			12-01-2021	Physical Possession Received
			91paiki 2	0.1145			17-08-2021	Payment Pending From CALA Office but Possession Paper signed
8	3629 00	3654 00	Tehsil- Savli Village Mal Ankaliya		2500	-		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			150	1.0627				Death (M.P) lives in Madhya Pradesh
			158	0.6299				Payment done but Possession not received
			159	2.0548				There is a question of jantri. And the measurement goes to the tube well as well.
			160	0.0064				There is a question of jantri.
			163/6	0.5036				There is a question of jantri.
			164	0.2778				There is a question of jantri.
			165	0.7999				There is a question of jantri.
			167/1A pai	5.2421				Payment done but Possession not received (Principal Civil court)
			167/1 ba				06-Aug-21	
			167/2 pai				06-Aug-21	
			167/1	0.2854				There is a question of jantri.
			168/1	0.1857				3 There is a question of death as well as death.
			168/2	0.0746				There is a question of jantri.
			168/3	0.0542				There is a question of jantri.
			187	0.1679				There is a question of jantri.
			188	0.6841				There is a question of jantri.
			189	0.6237				There is a question of jantri.
			207	0.2406				There is a question of jantri.
			208	0.3417				There is the question of death as well as measurement and jantri.
			209	0.7693				
			211/1 / 211/2	0.3276				There is a question of jantri.
			212/1	1.0929				There is a question of jantri.
			212/2	0.454				Death is a tube well bush room. As well as the question of Jantri.
			213	0.148				
			245/1	0.0422				There is a question of jantri.
			251/1	0.4891				There is a question of jantri.
			256/2	0.2524				
			251/3	0.1491				
			251/5	0.1177				There is a question of jantri.
			251/4	0.3449				There is a question of jantri.



Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			251/2	0.0063				
			252	0.434				There is a question of jantri.
			253	1.0179				There is a question of jantri.
			254	0.5358				Lives in Vadodara. Jantri no question.
			256/1	0.4909				
			255	0.7953				Lives in Vadodara. Jantri no question.
			256/3	0.0173				There is the question of the jantri and the bush.
			259	0.2608				There is a question of jantri.
			288	0.0484				Payment Deposit in court Possession not received
			289	0.2738				There is a question of jantri.
			290	0.2987				
			291	0.4555				
			292/4	0.0535				Applicants not found.
			210	0.0569				There is a jantri and a tube well.
			149/3	0.0175				There is a question of jantri.
			149/4	0.0426				There is a question of jantri.
			150/1	1.9866				Payment done but Possession not received
			150/2					
			150/3					
			150/3 Pai 1					
			150/3 pai 2					
			157	0.033				Payment done but Possession not received
			158	0.4998			27-Aug-21	Payment done but Possession not received
			160	0.0066				There is a question of jantri.
			159 paiki	2.2738				There is a question of jantri.
			164	0.8006				There is a question of jantri.
			165 paiki	0.2449				Lives in Vadodara.
			167/1 a paiki	0.0358				Payment Deposit in court Possession not received
			167/1 ba				06-Aug-21	
			167/2 paiki				06-Aug-21	
			187	0.0063				There is a question of jantri.
			191/1 paiki 1	0.1554				There is a question of jantri. And there are trees here.
			260/a	0.7478				
			260/ba					
9	3654 00	3681 00	Tehsil- Savli Village Ranipura		2700	0.57		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			102	0.0111				Death of Kashiben Amar Singh. Savli Gujarat State.co.O Bank's burden



Monthly Progress Report

Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land.	Len gth (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
								Rs.1,00,000 / - Corporation Bank Kalol's burden Rs.6,00,000, / ..
			104/1	0.2177				Payment Pending From CALA Office Back to Baroda (BOB) burden. Rs.1,50,000 / - Survey No. 102/1/7 has collected the area of VanrajsinhManubhai which is really different.
			105	0.249			05-Jun-21	Physical Possession Received
			106	0.3845			06-08-2021	Physical Possession Received
			107	0.3642			12-01-2021	Physical Possession Received
			108 Paiki 1	0.2627			05-Jun-21	Physical Possession Received
			110	0.5246			05-Jun-21	Physical Possession Received
			110/1/a	0.0609				The land goes over. Re-survey Done measurement sheet awaited
			111	0.3322			05-Jun-21	Physical Possession Received
			112	0.1687				The land goes over. Re-survey Done measurement sheet awaited
			112/1	0.0048				Documents Pending
			161	0.0336			05-Jun-21	Physical Possession Received
			162/1	0.0042			05-Jun-21	Physical Possession Received
			162/2	0.1331				Documents Pending
			165	0.4151			06-08-2021	Physical Possession Received
			166	0.1019			05-Jun-21	Physical Possession Received
			168	0.0435			27-08-2021	Physical Possession Received
			169	1.2486			05-Jun-21	Physical Possession Received
			170	0.3058			05-Jun-21	Physical Possession Received
			171	0.245			05-Jun-21	Physical Possession Received
			181/1	0.216			22-05-2021	The land goes from 182/2.
			182	0.8066			06-08-2021	Physical Possession Received
			183	0.2732			05-Jun-21	Physical Possession Received
			184	0.0833			05-Jun-21	
			184/1	0.2178			05-07-2021	Physical Possession Received
			185	0.0126				Document Pending
			190	0.1135			05-Jun-21	Physical Possession Received
			195	0.0764			05-Jun-21	
			197	0.2015			05-Jun-21	Physical Possession Received
			198	0.5561			05-Jun-21	Physical Possession Received
			199	0.2623			12-06-2021	Physical Possession Received
			202	0.4553			05-07-2021	Physical Possession Received
			203/2	0.4047				Document Pending
			204	0.0207			05-07-2021	Physical Possession Received



Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description	
	From	To							
			220	0.3511			05-Jun-21	Physical Possession Received	
			230	0.2786			05-Jun-21		
			231	0.7393			05-Jun-21		
			232/a	0.0703			05-07-2021		
			233/a	0.8661			05-Jun-21		
			27/3/Ba	0.1053			05-Jun-21		
			27/6/ba	0.1953			12-06-2021		
			31/a	0.013			05-07-2021		
			32	0.2083			05-07-2021		
			33	0.7792			05-07-2021		
			52/13/3	0.0203					Gu.Sat.Bank.Savli no Burden 1001 Vav The Burden Of The Society Is Rs.500 / -.
			52/25 paiki 1	2.187					Land Owner not submitting documents for payment
			52/25 paiki 1 paiki 1						
			52/25 paiki 2						
			52/26/a paiki 1	2.1351			01-Oct-20		Physical Possession Received
			585	0.1235					Document Pending
			61	0.0098			01-Oct-20		Physical Possession Received
			65	0.4611			01-Oct-20		Physical Possession Received
			73	0.6928			01-Oct-20		Physical Possession Received
			109/a	0.0612			06-08-2021	Physical Possession Received	
			163	0.0691			01-Oct-20	Physical Possession Received	
			168/2	0.0489			27-08-2021	Physical Possession Received	
			169 paiki	0.0338			05-Jun-21	Physical Possession Received	
			170	0.0066			05-Jun-21	Physical Possession Received	
			174/a/ paiki 1	0.366			05-Jun-21	Physical Possession Received	
			174/a/ paiki 2						
			174/ba	0.2672				Re-survey done pending with CALA office	
			182	0.0637				Re-survey done pending with CALA office	
			184/1	0.0387			05-Jun-21	Physical Possession Received	
			196	0.2569			05-Jun-21	Physical Possession Received	
			203/1	0.1056				Re-survey done pending with CALA office	
			203/2						
			204	0.0463			05-Jun-21	Physical Possession Received	
			245	0.0045				Documents Pending	
			52/12/a	0.0061				Re-survey done pending additional award pending from CALA	
			63/1/1	0.2514				Payment Pending From CALA Office	



Monthly Progress Report


Sr No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Len gh (Km)	Hindran ce Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
								Measuring anew.
			63/1/2					Payment Pending From CALA Office The land does not go away in 63/1/2
10	3681 00	3705 00	Tehsil- Savli Village NaniBhadol		2400	2.826		Temple, Home, Underground water Pipe Line & Payment Issues of Land
			611	0.0039			05-Jun-21	Physical Possession Received
			612	0.5822				Not awarded according to calendar.
			613	0.2529				
			622	0.0059			05-Jun-21	Physical Possession Received
			624	0.8531				Documents Pending
			632	1.1852				
			625/1	0.4458			05-Jun-21	Physical Possession Received
			625/2	0.0255			05-Jun-21	Physical Possession Received
			625/7	0.8348				Not awarded according to calendar.
			625/8	0.3593			05-Jun-21	Physical Possession Received
			633	0.2119				Document Pending
			634	0.0001				
			636/1	1.8683				Document Pending
			636/2	0.0706				Document Pending
			637	0.3571				Document Pending
			638	1.3876				Document Pending
			638/1	1.056				Document Pending
			640/10	0.0743			05-Jun-21	Physical Possession Received
			640/11	0.0592				Document Pending
			640/12	0.0131				
			640/9	0.3672				Document Pending
			640/13	0.264				Document Pending
			640/6	0.5832			05-Jun-21	Physical Possession Received
			640/8	0.534			14-10-2020	Physical Possession Received
			641	0.6927			14-10-2020	Physical Possession Received
			641/1	0.7596			05-Jun-21	Physical Possession Received
			642	0.1167				Document Pending
			642/3	0.5842				Document Pending
			642/4	0.4037				Document Pending
			642/5	0.2529				
			642/6	0.3136				
			642/7	0.639			05-Jun-21	Physical Possession Received





Monthly Progress Report

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			642/8/1/2	1.2755				Document Pending
			643/4	0.6346				Document Pending
			643	2.4716			10-07-2021	Physical Possession Received
			623/A	0.027			10-07-2021	Physical Possession Received.
			623/B	0.3652			10-07-2021	
			625/pai/1					
			625/pai/2					
			625/1					
			625/2					
			625/3					
			625/3/1					
			625/4					
			625/6					
			625/7					
			625/8					
			625/5	1.2755				Document Pending
			631/A	0.5653			10-07-2021	Physical Possession Received
			631/B	0.2726			10-07-2021	
11	3705 00	3717 00	Tehsil- Savli Village Gangediya		1200	-		Temple, Home, Underground water Pipe Line & Payment Issues of Land
							06-Aug-21	
			79/44	1.3314			06-Aug-21	Physical Possession Received
			79/1	0.0018				Documents Pending
			79/ 20/ a	0.9086				Documents Pending
			79/21	0.7516			06-Aug-21	Physical Possession Received
			79/29	0.3532			06-Aug-21	Physical Possession Received
			79/30	2.8033			06-Aug-21	Physical Possession Received
			79/31	1.8982				Documents Pending
			79/32	0.0116				Documents Pending
			79/39/a	0.119				Documents Pending
			79/39/b	0.3471				Documents Pending
			79/40	0.8985				Documents Pending
			79/41/a	0.5473			17-06-2021	Physical Possession Received
			79/41/b	0.8717			17-06-2021	
			79/42/a	0.3094			17-06-2021	Physical Possession Received
			79/43/a/1	0.0341				Documents Pending
			79/45/a	0.8683				Documents Pending



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL[®]
Every Milestone is our Value**Monthly Progress Report**

Sr. No.	Chainage		Block / Survey Number	Area in Hec of 3G Land	Length (Km)	Hindrance Length (Km)	Date of Land Hand over / Physical Possession Received / Force Possession	Hindrances Description
	From	To						
			79/46/a	0.3274			17-06-2021	Physical Possession Received
12	371+700	372+500	Tehsil- Savli Village Pratapnagar		0.8			Temple, Home, Underground water Pipe Line & Payment Issues of Land
			35/2	0.7137				Re-Survey done pending from CALA office
			36	0.1265			07-Jul-21	Physical Possession Received
			39/A	0.0003			07-Jul-21	Physical Possession Received
			39/B	1.9715			07-Jul-21	Physical Possession Received
			40/A Paiki	2.353			07-Jul-21	Physical Possession Received
			40/B	0.0022			07-Jul-21	Physical Possession Received
			41	2.3246			07-Jul-21	Physical Possession Received
			42	1.7374			07-Jul-21	Physical Possession Received
Total Length (km)					21.5	3.936		

Total Land of the Project BHS in Km.	21.500
Hindered Land in Km out of 21.50 Km.	1.968
Total Net Effective Hindered Length (%)	9.15%



Details of Land Acquisition- Hindrance List

Land Acquisition Hindrance details of the project shown in below table:-

Sr. No.	CH From	CH To	Length (Km)		Hindrance Length (M)	Hindrances Description
			LHS	RHS		
1	358440	358530	90		90	3A Done Award Pending
2	358550	358680	130	70	200	Partly Payment done but at spot more land used than award Re- Serve Needed 3D Pending
3	361520	361650	130	120	250	3D & 3G Pending time to time villagers Stop the work Survey No. 0Z38 & 0Z43
4	366060	366150	90		90	Survey No. 63/1
5	366330	366350	20		20	Survey No. 110/1 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
6	366400	366450		50	50	Survey No. 112 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
7	366670	366700	30		30	Survey No. 102 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
8	366830	366920		90	90	Survey No. 168/174a Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
9	367000	367100	100		100	Survey No. 181/1 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
10	367100	367200		100	100	Survey No. 203 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
11	367220	367300		80	80	Survey No. 220 Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate
12	368090	368100	10	0	10	Survey No.52/11, 52/12a,52/13/1 & 3 Award Pending
13	368469	368830	361		361	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Nilgiri Forest
14	368830	369146	316		316	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Open (Access not Available)
15	369146	369500	354		354	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Nilgiri Forest



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

16	369500	369710	210		210	
17	368415	368952		537	537	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Nilgiri Forest
18	368952	369093		141	141	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Open (Access not Available)
19	369093	369500		407	407	Villagers Stop the work & Creating violence at site. They Demanding of difference of DLC rate- Nilgiri Forest
20	369500	370000		500	500	
Total Length (M)			1841	2095	3936	

* Land Acquisition details of the project shown in attached strip chart Structure Strip Chart 1



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL
Every Milestone is our Value**Monthly Progress Report****Electrical Utilities & Public Health Utilities**

Sr. No.	Particulars	Unit	Total	Completed	Balance	Remarks
A	Electrical Utilities					
A1	EHT Line	Km.	0.30	0	0.30	
A2	HT/LT Line (including transformers if any)	Km.	11.90	7.90	4.00	
A3	HT/LT Crossings	Nos.	18	12	6	

Tree Cutting:

S. No.	Particular	Unit	Quantity as per CA	Completed as per site	Balance	Remark
1	Trees within ROW	Nos.	2734	5253	-	Additional tree cut 2519 nos.





Mobilization status

Manpower List of the project:-

Manpower mobilized and functioning at project Delhi – Vadodara Greenfield Alignment (Pkg. No-30).

SR. NO.	DESCRIPTION OF STAFF	NO	REMARK
Project Management			
1	General Manager	1	
2	Sr. Project Manager	1	
3	Project Manager	1	
Highway (Technical)			
4	DPM(Highway)	1	
5	Sr. Engineer (Highway)	2	
6	Engineer (Highway)	3	
7	Asstt. Engg (Highway)	5	
8	Jr. Engineer(Highway)	4	
9	Sr.Sup(High)	10	
Structure (Technical)			
10	DPM(Structure)	3	
11	Sr. Engineer(Structure)	6	
12	Engineer Structure	4	
13	Asst. Engineer (structure)	3	
14	Jr. Engineer (Structure)	4	
15	Supervisor (Structure)	6	
Planning & Billing Dept.			
16	Dy. Project Manager (Planning)	1	
17	Asst. Manager (Billing)	1	
18	Sr. Engineer(Planning)	2	
19	Engineer(Planning & Billing)	1	
20	Engineer QS	1	
Survey Dept.			
21	DPM	1	
22	Sr. Surveyor	1	
23	Surveyor	4	
24	Helper Survey	3	
QA & QC Dept.			
25	DPM (QA& QC)	1	
26	Sr. Engineer (QA& QC)	2	
27	Engineer (QA& QC)	2	
28	Jr. Engineer (QA& QC)	7	
29	Lab Technician	7	

**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATEL
Every Milestone is our Value**Monthly Progress Report**

SR. NO.	DESCRIPTION OF STAFF	NO	REMARK
30	Helper-Lab	6	
HR & Admin Dept.			
31	Dy. Manager (HR/Admin)	1	
32	Sr. Executive (HR/Admin)	1	
33	Executive (Admin)	2	
34	Camp Supervisor	1	
35	Office Assistant	1	
36	Office boy	2	
Finance & Accounts			
37	Sr. Accountant	1	
38	Jr. Accountant	1	
Liaison Dept.			
39	Dy. Manager (Liaison)	1	
40	Sr. Executive(Liaison)	1	
41	Executive (Liaison)	1	
42	Jr. Executive (Liaison)	1	
IT Dept.			
43	Sr. Executive (IT)	1	
44	Executive (IT)	1	
Store Dept.			
45	Dy. Manager (Store)	1	
46	Sr. Executive (Store)	1	
47	Executive (Store)	3	
48	Jr. Executive (Store)	18	
Purchase Dept.			
49	Purchase Executive	1	
HSE. Dept.			
50	Sr. Officer Safety	1	
51	Executive Safety	2	
52	Jr. Executive Safety	2	
53	Male Nurse	1	
S&V Dept.			
54	Sr. Officer (S&V)	4	
55	Officer (S&V)	1	
Mechanical Dept.			
56	Sr. Manager (Mech)	1	
57	Dy. Manager (P&M)	1	
58	Sr. Engineer (Mech)	2	
59	Engineer (Mech)	3	



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

SR. NO.	DESCRIPTION OF STAFF	NO	REMARK
60	Executive (Mech)	2	
61	Fleet Supervisor	3	
	PLANT & MACHINERY		
62	OPERATORS/WELDER/TYRE FITTE/PLUMBER/HELPER/DRIVER	206	
Total>>		366	





List of Plant & Machinery

SL. NO	PROJECT NAME	EQUIPMENT NAME	QTY	Remarks
1	DVE/30	WMM Plant-250TPH-Macadam	1	
2	DVE/30	Batch Mix Plant-MA-45-	3	Macon's
3	DVE/30	Hot Mix Plant 200 TPH (Marini)	1	
4	DVE/30	Hot Mix Plant 160 TPH	1	
5	DVE/30	Automatic TMT cutting/Binding PLANT	1	SCHNEEL PLANT
6	DVE/30	BC Segment PRE-CAST PLANT	1	Pakona plant
7	DVE/30	GANTRY CRANE -EOT	6	
8	DVE/30	RE Block casting plant	1	Apollo Zenith plant
9	DVE/30	PILING RIG MACHINE	4	
10	DVE/30	Weigh Bridge-	5	
11	DVE/30	Hydra Crane	8	
12	DVE/30	LMV	28	
13	DVE/30	Water Tanker-	23	
14	DVE/30	DG Set	16	
15	DVE/30	Baby Roller	2	
16	DVE/30	Tandem Roller	5	
17	DVE/30	Excavator-	15	
18	DVE/30	Motor Grader-	9	
19	DVE/30	Wheel Loader	6	
20	DVE/30	Backhoe loader (JCB)	6	
21	DVE/30	HIGH MAST - TOWER LIGHT	4	
22	DVE/30	CONTAINER WORK SHOP	3	
23	DVE/30	TRACTOR	4	
24	DVE/30	Soil Compactor-	13	
25	DVE/30	Transit Mixer	20	
26	DVE/30	Concrete Pump	3	
27	DVE/30	Boom Placer	2	
28	DVE/30	Diesel Tanker	2	
29	DVE/30	SERVICE VAN	1	
30	DVE/30	TIPPER	69	
31	DVE/30	TOWER LIGHT (DG)	6	
32	DVE/30	250 MT TYRE MOUNTED CRANE	1	
33	DVE/30	50 MT TYRE MOUNTED CRANE	1	
34	DVE/30	45 MT CRAWLER CRANE	1	
35	DVE/30	Vogele Paver	1	
36	DVE/30	Volvo Paver	2	
37	DVE/30	Bitumen Sprayer	3	
38	DVE/30	Broomer	2	
39	DVE/30	Air Compressor	2	
40	DVE/30	Trailer	8	



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL[®]
Every Milestone is our Value

Monthly Progress Report

Quality Maintenance & Safety

1. EPC contractor has established one No. laboratory at main camp at Chainage - 352+250 RHS near Khandoli village .
2. All required tests as per the frequencies and requirements of IRC Code provisions are being carried out.
3. Safety Officer along with supporting staff is deployed at Site to take care of Safety aspects.
4. Regular Test conducted of Covid-19 precautionary with the all staff.
5. Tool Box meeting to be conducted before starting the work.
6. Induction training conducted regularly to all newly appointed staff and all the Workmen will follow the Safety Rules as per the CA.
7. All Workers and Supervisory Staff at site shall wear Protective and Safety Gear (PPE)during execution
8. First Aid facilities are available at site.
9. Mock drill regularly conducted at site.
10. Project Overviews given in subheading no.11.1.
11. List of plant and machinery is given in 7.2.
12. List of quality control equipment's is given in 11.8.
13. Weather report for the month is given in 11.9.



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATEL
Every Milestone is our Value**Monthly Progress Report****Milestone of the progress**

Various project milestone laid down at schedule J of CA with respect to appointed date as follows: -

Sr. No.	Milestones	Target From Appointed Date	Scheduled Milestone Date	Description	Remarks
1	Milestone - I	256 days	21.05.2022	EPC Contractor has to complete minimum 10% financial progress of the contract price within 256 days from appointed date to achieved 1 st milestone.	Milestone-I Achieved as per certified stage Payment(Schedule-H) by Authority Engineer &Financial progress 11.12% as on dated 31 st March.2022
2	Milestone - II	438 days	19.11.2022	EPC Contractor has to complete minimum 35% financial progress of the contract price within 438 days from appointed date to achieved 2 nd milestone.	
3	Milestone - III	621 days	24.05.2023	EPC Contractor has to complete minimum 70% financial progress of the contract price within 621 days from appointed date to achieved 3 rd milestone.	
4	Scheduled Completion Date	730 days	07.09.2023	EPC Contractor shall have to completed Construction of Eight laning Expressway within 730 days.	



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

Annexure:-**Status of approval for Applicable Permits**

The Concessionaire has obtained all the requisite permits and approvals required as per Concession Agreement Clause 4.1,3,

Sl.No.	Applicable Various Permits	Status as	Reference & Validity
1	Permission of the State government for extraction of boulders from quarry;	NA	
2	Permission of Village Panchayats and Pollution Control Board for installation of crushers;	NA	
3	License for use of explosives;	NA	
4	Permission of the State Government for drawing water from river/reservoir;	NA	
5	License from Inspector of Factories or other Competent Authority for setting up batching plant;	Obtained	FPCB/NOC-PN-1290/ID..80982/622137 Dated-01.02.2022
6	Clearance of Pollution Control Board for setting up batching plant;	Obtained	CTE No.116774,
7	Clearance of village Panchayats & Pollution Control Board for setting up Asphalt Plant;	Obtained	FPCB/NOC-PN-1290/ID..80982/622137 Dated-01.02.2022
8	Permission of Village Panchayats and State Government for borrow earth	Obtained	FPCB/NOC-PN-1290/ID..80982/622137 Dated-01.02.2022
9	Any other permits or clearances required under Applicable laws	Labour Licence	CLRA/AHMEDABAD/2021/L-256 Dated-13.09.2021 ISMW/AHMEDABAD/2022/L-1 Dated-18.02.2022 BOCW/ALCAHMEDABAD/2021/R-76 Dated-14.09.2021
10	Tree cutting from forest department	Obtained	



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #


MPR-10/June-2022

**Monthly Progress Report****Status of NCR:-**

Status of NCR Issued as on 30.06.2022:-						
Sr. No.	NCR No.	Description	Issued on	Compliance by PIL	Status	Remarks
1	1	NCR No-01 issued by Authority Engineer Due to Roller Coaster profile at Chainage 356+250	06.06.2022	Our comment's submitted vide PIL Letter No. 420 Dt. 22.06.2022	Closed	

COS Details:-

Status of Change of Scope								
Sr. No.	Type of Structure	Locations/ Chainage	Submitted by EPC Contractor		Recommended by AE		Approved by NHAI	
			Letter No	Estimated Cost (Rs)	Letter No	Estimated Cost (Rs)	Letter No	Estimated Cost (Rs)
1	Underground Water Pipe line	4 Nos of Locations -GWSS	COS Request has been submitted vide PIL letter no. 317 Dt. 09-04-2022	-	COS Request Recommendation has been submitted to PIU vide letter no. 516, Dated. 26.04.2022	-	Awaiting for COS Notice	-
2	Underground Water Pipe line	17 Nos of Locations -SSNLL	COS Request has been submitted vide PIL letter no. 318 Dt. 09-04-2022	-	COS Request Recommendation has been submitted to PIU vide letter no. 515, Dated. 26.04.2022	-	Awaiting for COS Notice	-
3	Change in Span Length by SSNLL.	Major Bridge at Ch. 365+593	COS Request has been Submitted vide PIL Letter No. PIL/HO/DVE30/PIU/294/2022 Dt: 28.03.2022	-	Awaiting for Recommendation	-	Awaiting for COS Notice	-



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

**Monthly Progress Report****Status of Plantation:-**

Sr. No.	Description	Location (Km)	Remarks
1	Avenue Plantation	Available open land within ROW 31,182 nos. of Trees of desired type in two rows @ 3 m c/c near edge of ROW on both side	
2	Median Plantation	Three rows @ 3 m c/c on central median (As per Schedule-D) preferably local varieties like Mango, Neem, Sheesham, Babul, Peepal, Imli etc. shall be planted	



**Project-**

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

**Monthly Progress Report****Status of Drawings**

The following drawings have been submitted to Authority Engineer / NHA for review and approvals.

S. No.	Description	Scope	Submitted	Approved	Approval Awaited	Remarks
Highway						
1	Pavement Design Report	1	1	1	-	
2	Typical Cross Section	1	1	1	-	
3	Plan & Profile MCW	1	1	1	-	
Structure						
	Box Culvert					
	Precast Box Culvert i) Detailed Location Wise GAD	40	28	16	12.00	
	ii) Cast In Situ Box Culvert	14	14	4	10.00	
	LVUP	6	6	6	-	
	a)371+700					
	i) Foundation	1	1	1	-	
	a) Test pile	1	1	0	1.00	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	SVUP	3	3	3	-	
	VUP (GAD)	1	1	1	-	
	a)364+746					
	i) Foundation	1	1	1	-	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	Minor Bridge (GAD)	3	3	2	1.00	
	a) 357+312					
	i) Foundation	1	1	1	-	
	a) Test pile	1	1	0	1.00	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	Major Bridge (GAD)	7	7	5	2.00	
	a)352+281 (GAD)					



S. No.	Description	Scope	Submitted	Approved	Approval Awaited	Remarks
					-	
	i) Foundation	1	1	1	-	
	a) Test Pile	8	8	8	-	
	ii) Substructure	1	1	0	1.00	
	iii) Superstructure				-	
	1) PSC Girder	1	1	0	1.00	
	Span 45m	1	1	0	1.00	
	Span 35m	1	1	0	1.00	
	2) Composite Girder	1	1	1	-	
	Span 63 m	1	1	1	-	
	Span 69 m	1	1	1	-	
	3) RCC Girder	1	1	0	1.00	
	4) Slab	1	1	0	1.00	
	5) Bearing	1	1	0	1.00	
	b) 355+789				-	
	i) Foundation	1	1	1	-	
	a) Test pile	1	1	1	-	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	c) 358+050				-	
	i) Foundation	1	1	1	-	
	a) Test pile	1	1	1	-	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	d) 359+936				-	
	i) Foundation	1	1	1	-	
	ii) Substructure	1	1	1	-	



S. No.	Description	Scope	Submitted	Approved	Approval Awaited	Remarks
	iii) Superstructure	1	1	1	-	
	e) 361+839				-	
	i) Foundation	1	1	1	-	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	0	0	-	
	f) 365+593				-	
	i) Foundation	1	0	0	-	
	ii) Substructure	1	0	0	-	
	iii) Superstructure	1	0	0	-	
	g) 370+887				-	
	i) Foundation	1	1	1	-	
	a) Test Pile	1	0	0	-	
	ii) Substructure	1	1	1	-	
	iii) Superstructure	1	1	1	-	
	Miscellaneous				-	
	Boundary Wall	1	1	0	1.00	
	Way Side Amenity (All Drawings)	1	1	0	1.00	
	Curtain Wall	1	1	0	1.00	
	Friction Slab with Crash Barrier	1	1	0	1.00	
	Median Drain	1	1	0	1.00	
	Retaining Wall	1	1	0	1.00	
	Toe Wall	1	1	0	1.00	
	Expansion Joint, Retainer & Crash Barrier	1	1	0	1.00	





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL[®]
Every Milestone is our Value

Monthly Progress Report

Correspondences:-

1. Incoming:-

All types of correspondence which received from Authority Engineer (AE) and Project Implement Unit (PIU) Godhra, in the month of May'2022 as tabulated:-

Sr.No.	Letter No.	Issue Date	To	Letter Subject
1	PIL.DVE30.AE.386.2022	01-06-22	PIL	MPC-07
2	PIL.DVE30.AE.387.2022	01-06-22	PIL	Authorize representative to collect released original mobilization advance Bank Guarantee
3	PIL.DVE30.AE.388.2022	02-06-22	PIL	Submission of Revised Detailed Design and Drawing for Superstructure of MJB at Ch. 365+503_R1
4	PIL.DVE30.AE.389.2022	02-06-22	PIL	Submission of Revised Detailed Design and Drawing for Retaining wall
5	PIL.DVE30.AE.390.2022	03-06-22	PIL	Regarding theft of tree in Village- NaniBhadol, Dist: Vadodara
6	PIL.DVE30.AE.391.2022	05-06-22	PIL	Submission of Revised Detailed Design and Drawing for Superstructure of LVUP 371+700
7	PIL.DVE30.AE.392.2022	05-06-22	PIL	Submission of Revised Detailed Design and Drawing for Superstructure of VUP 364+746
8	PIL.DVE30.AE.393.2022	05-06-22	PIL	Submission of Borrow Area Test Reports and location plan for BA-11 Extension-B and BA-12 Extension-C to Client.
9	PIL.DVE30.AE.394.2022	05-06-22	PIL	Submission of RKC source aggregate to CIMEC
10	PIL.DVE30.AE.395.2022	07-06-22	PIL	Compliance to NCR on Revised Plan & Profile from Ch. 351+000 to Ch. 372+500
12	PIL.DVE30.AE.397.2022	08-06-22	PIL	Submission of PMC Aggregate to CIMEC
13	PIL.DVE30.AE.398.2022	08-06-22	PIL	Submission of Bitumen Design Mix
14	PIL.DVE30.AE.399.2022	09-06-22	PIL	MPR May'2022
15	PIL.DVE30.AE.400.2022	11-06-22	PIL	Submission of Revised GAD (R2) and Detailed Design and Drawing for Substructure (R1) of MJB at Ch. 365+593
16	PIL.DVE30.AE.401.2022	11-06-22	PIL	Compliance to Notice from Advocate Shri Ahemadalli K. Saiyyed of village Gothda, Taluka Sovli, District Vadodara
17	PIL.DVE30.AE.402.2022	11-06-22	PIL	Submission of GPS & TBM list for the Highway DVE Pkg-(30) Project.
18	PIL.DVE30.AE.403.2022	11-06-22	PIL	Submission of Filter Media Mix Design
19	PIL.DVE30.AE.404.2022	11-06-22	PIL	Submission of Concrete Mix Design of M-15,M-20,M-25,M-30,M-35,M-40,M-45
20	PIL.DVE30.AE.405.2022	13-06-22	PIL	Submission of Revised GAD and Revised Drawing of Foundation & Substructure for MNB at design ch. 357+312
21	PIL.DVE30.AE.406.2022	13-06-22	PIL	Submission of Revised Design and Drawing of Superstructure of 40m Span (RHS) and Bearing for MJB at Ch. 370+887.



PATTEL[®]
Every Milestone is our Value



Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch.
372+500.

REPORT #
MPR-10/June-2022

PATEL®
Every Milestone is our Value

Monthly Progress Report

Sr.No.	Letter No.	Issue Date	To	Letter Subject
22	PIL.DVE30.AE.407.2022	13-06-22	PIL	Regarding Drone Video Recording of Pkg-30 DVE Section NH-148N in Vadodara District.
23	PIL.DVE30.AE.408.2022	13-06-22	PIL	Lab-01
24	PIL.DVE30.AE.409.2022	14-06-22	PIL	Submission of Drawing rain Water Harvesting for DVE-30
25	PIL.DVE30.AE.410.2022	15-06-22	PIL	Lab
26	PIL.DVE30.AE.411.2022	16-06-22	PIL	Lab
27	PIL.DVE30.AE.412.2022	18-06-22	PIL	Request to change the Bank Account for processing payments of above said project
28	PIL.DVE30.AE.413.2022	18-06-22	PIL	Submission of Revised Design and Drawing of Sub-Structure of Span P46 to P49 (BHS) and Superstructure of Span P46 to P50 (BHS) for MJB at Ch. 352+281 in above said Project in Package-30
29	PIL.DVE30.AE.414.2022	19-06-22	PIL	Lab
30	PIL.DVE30.AE.415.2022	20-06-22	PIL	Submission of Borrow Area Test Reports to be used for above said project in package-30
31	PIL.DVE30.AE.416.2022	21-06-22	PIL	Submission of GAD of Pre-Cast Box Culvert at Chainage 356+610 and 355+887 for above said Project.
32	PIL.DVE30.AE.417.2022	21-06-22	PIL	Reg.-Present status of actual land available for construction as on date
33	PIL.DVE30.AE.418.2022	21-06-22	PIL	Reg. Theft of Tree In Village-Naribhadol, Dist Vadodara
34	PIL.DVE30.AE.419.2022	22-06-22	PIL	Regarding the Factory Visit of "Gurukrupa Industries" & "Giriraj Hume Pipe Industries" (RCC Hume Pipe) for the Source Approval of Highway Structure Works for above said Project.
35	PIL.DVE30.AE.420.2022	22-06-22	PIL	Regarding-Reply to NCR Compliance for revised Plan and Profile_R1
36	PIL.DVE30.AE.421.2022	28-06-22	PIL	Submission of Credentials and Company Profile of BITCOL
37	PIL.DVE30.AE.422.2022	29-06-22	PIL	Submission of Box Culvert 370+713,371+028, 371+270
38	PIL.DVE30.AE.423.2022	29-06-22	PIL	Submission of Design and Drawing for Superstructure of 25m Span (PR27-PR28 & P50-P51) of MJB-352+281
39	PIL.DVE30.AE.424.2022	29-06-22	PIL	Submission of Revised Design and Drawing for 25m Superstructure of MJB-358+050 and MJB-359+936
40	PIL.DVE30.AE.425.2022	29-06-22	PIL	Land owner Objection at Ch.367+800 Box Culvert- Part2





Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

PATTEL[®]
Every Milestone is our Value

Monthly Progress Report


2. Outgoing:-

All outgoing letters which dispatched to Authority Engineer (AE) and Project Implement Unit (PIU) Godhra, in the month of May'2022 as tabulated:-

Sr. No.	Letter No.	Issue Date	From	Letter Subject
1	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2284	01-06-22	AE	PKG-30_Inspection for works Package-30
2	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2285	01-06-22	AE	PKG-30_Crash Testing for source approval of metal beam crash barrier
3	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2288	06-06-22	AE	Approval of Borrow Areas No.82,85 and 86
4	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2289	06-06-22	AE	PKG-30_NCR (Non Conformance Report) Issued No.01
5	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2292	10-06-22	AE	PKG-30_Notice from Advocate Shri Ahemadali K. Saiyyed of village Gothda, Taluka Savli, District Vadodara
6	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2293	10-06-22	AE	PKG-30_Review the Flood preparedness
7	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2294	10-06-22	AE	Intimation of force Indirect Political event on account of indefinite state wise strike announced by Gujarat Quarry Associates as per clause 21.3 (B) of EPC Contract Agreement
8	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2299	11-06-22	AE	PKG-30_Submission of DBM Mix design Grading-2 at 4% air voids with HPCL
9	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2300	11-06-22	AE	PKG-30_Present status of Actual Land available for construction as on date after Hand over Memorandum as per Article-8 of EPCA
10	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2301	11-06-22	AE	PKG-30_Submission of GSB Mix Design - Revision-1
11	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2302	14-06-22	AE	PKG-30_Information regarding use to SMA technology in DVE-148N
12	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2303	14-06-22	AE	Approval of Borrow Area PKG-30 Letter no. 2303 and 2304
13	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2304	14-06-22	AE	Approval of Borrow Area no.11EX-b and BA-12 EX-c
14	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2306	16-06-22	AE	PKG-30_Regarding Theft of Tree In Village-Nanibhadol, Dist Vadodra PKG-30
15	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2307	17-06-22	AE	PKG-30_Status of Road Safety Audit
16	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2305	18-06-22	AE	PKG-30_Regarding encountering land owner objection in construction of CA proposed Box culvert 5x3 structures at Ch.367+898 in Delhi-Vadodara (DVE-30) Expressway
17	LNMIPPL.GODHRA.DVE-NH148N.Pkg-30.22-23.2309	20-06-22	AE	PKG-30_Inspection of Construction Works on Daily Basis
18	LNMIPPL/As-Patel/Vadodara/2022-23/1448	20-06-22	AE	Review of Submission of General Arrangement drawing of 16 Nos. Precast Box Culvert (2X2 and 3X3)



PATTEL[®]
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPP-10/June-2022

PATEL[®]
Every Milestone is our Value

Monthly Progress Report

Sr. No.	Letter No.	Issue Date	From	Letter Subject
19	LNMIPPL/As-Patel/Delhi-Vadodara/2022-23/1449	20-06-22	AE	Review of Submission of Revised Design & Drawing of Deck Slab (With Precast Plank) for Superstructure of 35m Span for MIB at Ch. 352+281 for above said Project
20	LNMIPPL/GODHRA/DVE-NH148N/Pkg-30/22-23-2305 A	18-06-22	AE	PKG-30_Regarding Land owner Objection at Ch.367+898 Box Culvert const
21	LNMIPPL/GODHRA/DVE-NH148N/Pkg-30/22-23-2310	24-06-22	AE	PKG-30_Submission of Concrete Mix Designs M-15, M-20,M-25, M-30, M-35, M-35(Pile) M-40, and M-45 Grades
22	LNMIPPL/GODHRA/DVE-NH148N/Pkg-30/22-23-2311	24-06-22	AE	pkg-30_Submission of Filter Media Mix design
23	LNMIPPL/PIL/DVE-30/2022-23/1557	25-06-22	AE	Review of Submission of Typical Design & Individual GAD's for Precast Box Culvert of 2m x 2m size with 6m to 9m of cushion
24	LNMIPPL/AS/Patel/Delhi-Vadodara/2022-23/1459	20-06-22	AE	Review of Regarding Submission of Detailed Design and Drawing of Foundation and Sub-Structure of Abutment A1, A2 and Pier - P1, P2, P3, PR18, PL19, PR20, P21, PL22, PR24, P25, PL26, PR27, P28 and P51 for Major Bridge at Km. 352+281
25	LNMIPPL/GODHRA/DVE-NH148N/Pkg-30/21-22-2222	26-06-22	AE	PKG-30_Source Approval of Total_Oil_India_ & Hindustan Colas Bitumen Godhara_Pkg_30
26	LNMIPPL/GODHRA/DVE-NH148N/Pkg-30/22-23-2286	01-06-22	AE	Source Approval of M/s PetroChemSpecialities for Anti Stripping additive.
27	NHAI/PIU-Godhra/2021/12025/DVE-148N/Pkg-30/F& A-MPC/Vol.1/D-6960	01-06-22	NHAI-PIU	Release of Bank Guarantee submitted against Construction machinery/equipment Mobilization Advance-reg
28	NHAI/PIU-Godhra/11070/DVE-148N/Pkg-30/EPC-PIL/Vol.15/D-7012	06-06-22	NHAI-PIU	Intimation of force Indirect Political event on account of indefinite state wise strike announced by Gujarat Quarry Associates as per clause 21.3 (B) of EPC Contract Agreement
29	NHAI/PIU-Godhra/2021/12018/DVE-29_30 & 31/General/Vol.1/D-7025	07-06-22	NHAI-PIU	Review the Flood Preparedness
30	NHAI/PIU-Godhra/2021/12018/DVE-29_30 & 31/General/Vol.15/D-7030	08-06-22	NHAI-PIU	(Pkg-30 & 31): Notice from Advocate Shri Ahemadali K. Saiyyed of village Gothda, Taluka Savli, District Vadodara- reg
31	NHAI/11001/RSC/2021/NonTRW-BSIE-81719/5025	06-06-22	NHAI-PIU	Annual Road Safety Action Plan
32	NHAI/PIU-Godhra/2021/12025/DVE-148N/Pkg-30/F& A-MPC/Vol.1/D-7079	15-06-22	NHAI-PIU	Request to release Monthly Payment Certificate - 07 (KPC-7) for unbilled executed work for the month period of May 2022; as per NHAI circular under Atmanirbhar Bharat- reg
33	NHAI/PIU-Godhra/2021/12018/DVE-29_30&31/General/Vol.2/D-7109	16-06-22	NHAI-PIU	Status of Road Safety Audit
34	NHAI/PIU-Godhra/2020/11070/DVE-148N/Pkg-30/EPC-PIL/Vol.70/D-7111	16-06-22	NHAI-PIU	Theft of Trees in village Nani Bhadol District Vadodara
35	NHAI/PIU-Godhra/2018/11024/DVE-148N/LA-PMS/Vol.70/D-7137	22-06-22	NHAI-PIU	Approval of Award under section 3 (G) of NH Act, 1956 for disbursement of compensation amount to land owners in village Bhadroli Bujurg & Ratanpura of Taluka Kalol, District Panchmahal.



PATEL[®]
Every Milestone is our Value



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022


PATEL[®]
Every Milestone is our Value

Monthly Progress Report

Sr. No.	Letter No.	Issue Date	From	Letter Subject
36	NHAI/PIU-Godhra/2018/11030/DVE-148N/Utility/Vol.15/D-7164	24-06-22	NHAI-PIU	Shifting existing 66 KV Chandrapura Ankaliya & Kalol Ankaliya Transmission Line
37	NHAI/PIU-Godhra/2021/12018/DVE-29_30 & 31/General/Vol.1/D-7184	30-06-22	NHAI-PIU	Mandating the use of New/Alternate Material and Technology in construction of Highways- reg



PATEL[®]
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022



Monthly Progress Report

Station	BC	DBM	WMM	GSB	SG	Hindrance	CHAINAGE
LHS							361.200
							361.300
							361.400
							361.500
							361.600
							361.700
							361.800
							361.900
							362.000
							362.100
RHS							362.200
							362.300
							362.400
							362.500
							362.600
							362.700
							362.800
							362.900
							363.000
							363.100
LHS							363.200
							363.300
							363.400
							363.500
							363.600
							363.700
							363.800
							363.900
							364.000
							364.100
RHS							364.200
							364.300
							364.400
							364.500
							364.600
							364.700
							364.800
							364.900
							365.000
							365.100
LHS							365.200
							365.300
							365.400
							365.500
							365.600
							365.700
							365.800
							365.900
							366.000
							366.100
RHS							366.200
							366.300
							366.400
							366.500
							366.600
							366.700
							366.800
							366.900
							367.000
							367.100
LHS							367.200
							367.300
							367.400
							367.500
							367.600
							367.700
							367.800
							367.900
							368.000
							368.100
RHS							368.200
							368.300
							368.400
							368.500
							368.600
							368.700
							368.800
							368.900
							369.000
							369.100
LHS							369.200
							369.300
							369.400
							369.500
							369.600
							369.700
							369.800
							369.900
							370.000
							370.100
RHS							370.200
							370.300
							370.400
							370.500
							370.600
							370.700
							370.800
							370.900
							371.000
							371.100
LHS							371.200
							371.300
							371.400
							371.500
							371.600
							371.700
							371.800
							371.900
							372.000
							372.100





Work Front Availability

Work Front Availability					
Sr. No.	Description	Unit	Length		Remarks
			MCW	SR	
1	Total Scope Length	Km	21.50	2.28	
2	Major Hindrance	Km	1.968	0.00	
3	Sub- Grade completed	Km	7.03	0.00	
4	Structure Approach (Toe wall portion)	Km	0.00	0.00	
5	Structure Approach (RE wall portion) -WIP	Km	0.520	0.00	
6	Available front-WIP	Km	11.99	2.28	

Physical Progress w.r.t. available land

Physical Progress w.r.t. available land								
Sr. No.	Event	Month	Hindered Length			Available Length	Available % of the total length of the Project Highway	Physical Progress achievement as per the work front availability
			LHS (m)	RHS (m)	BHS (m)	BHS (m)		
			A	B	C=(A+B)/2	D=21.50 Km-C	(D) /21.50 x100	
1	At the time of Appointed date	Sep-21	10.983	10.998	10.99	10.51	48.88	Project Started
2	180 days from the Appointed date	Mar-22	9.15	9.19	9.17	12.33	57.35	23.14%
3	Present Status as on 30.06.2022	Jun-22	1.841	2.095	1.968	19.53	90.85	25.05%



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report

Progress Strip Chart of Expressway and Structure Work

1. Annexure-I-Highway:-





Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #


MPR-10/June-2022



Monthly Progress Report

2. Annexure-II- Structure Strip Chart:-






Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

patel®
Every Milestone is our Value

Monthly Progress Report



patel®
Every Milestone is our Value



Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #

MPR-10/June-2022



Monthly Progress Report

Construction of Eight lane access-controlled expressway from junction with SH-175 near Boleliya village of Panchmahal district to junction with SH-43 near Pralip Nagar village of Vadodra district (Ch. 351+000 to Ch. 372+500). Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat.(Pkg.30)






Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

patel®
Every Milestone is our Value

Monthly Progress Report

Construction of Eight Lane access-controlled expressway from junction with SH-175 near Bolehya village of Paschimhal district to junction with SH-43 near Pralap Bagar village of Vadodara district (Ch. 803+420 to Ch. 824+920; Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-140R) on ITC. Mode under Bharatmala Pariyojana in the State of Gujarat (Fig-30)





Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022




Monthly Progress Report

Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to Ch. 824+920; Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat.(Pkg-30)

CB	LVUP 351+372	LVUP 356+849	LVUP 359+485
Deck Slab	LHS	LHS	LHS
Lift	RHS	RHS	RHS
Lift			
Lift			
Raff			
PCC			
Excavation			
Chainage	LVUP 361+992	LVUP 367+170	
CB	LHS	LHS	
Deck Slab	RHS	RHS	
Lift			
Lift			
Lift			
Raff			
PCC			
Excavation			
			LVUP 6 NOS. Box Type=5 Girder Type=1





Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022


PATEL®
Every Milestone is our Value

Monthly Progress Report

Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baletiya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to Ch. 824+920; Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Pariyojana in the State of Gujarat.(Pkg-30)



PATEL®
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022


patel®
Every Milestone is our Value

Monthly Progress Report

Construction of Eight Lane access-controlled expressway from junction with SH-175 near Baleliya village of Panchmahal district to junction with SH-63 near Pratap Nagar village of Vadodara district (Ch. 803+420 to Ch. 824+920; Design Ch. 351+000 to Ch. 372+500) section of Delhi - Vadodara Greenfield Alignment (NH-148N) on EPC Mode under Bharatmala Paryojana in the State of Gujarat.(Pkg-30)

VUP-364+748 LHS

VUP-364+748 RHS



patel®
Every Milestone is our Value




Project -
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

patel[®]
Every Milestone is our Value

Monthly Progress Report



patel[®]
Every Milestone is our Value




Project-
Delhi - Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022



Monthly Progress Report






Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATTEL®
Every Milestone is our Value

Monthly Progress Report

Organization Charts of EPC Contractor





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022




Monthly Progress Report

Quality Control Tests

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022

SL NO	DESCRIPTION	TYPE OF TEST	FREQUENCY OF TESTING	TEST CONDUCTED UPTO PREVIOUS MONTH			UPTO PREVIOUS MONTH WITNESS BY AE			TEST CONDUCTED FOR THIS MONTH			THIS MONTH WITNESS BY AE			TOTAL TEST CONDUCTED UPTO THIS MONTH			UPTO THIS MONTH WITNESS BY AE				
				NO. Of Test Conducted	Pass	Fail	NO. Of Test Conducted	Pass	Fail	NO. Of Test Conducted	Pass	Fail	NO. Of Test Conducted	Pass	Fail	NO. Of Test Conducted	Pass	Fail	NO. Of Test Conducted	Pass	Fail		
1	OGL	GSA	1 Test/250mtr	160	160	0	0	0	0	0	0	0	0	0	0	0	160	160	0	0	0	0	
		Proctor (MDD)	1 Test/250mtr	160	160	0	0	0	0	0	0	0	0	0	0	0	160	160	0	0	0	0	
		Free Swell Index	1 Test/250mtr	160	160	0	0	0	0	0	0	0	0	0	0	0	160	160	0	0	0	0	
		Atterberg Limits	1 Test/250mtr	160	160	0	0	0	0	0	0	0	0	0	0	0	160	160	0	0	0	0	
		CBR	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		FDD Test	1 Set/3000m ²	133	131	2	114	114	0	50	50	0	35	35	0	183	181	2	149	149	0	0	0
2	BORROW AREA SOIL FOR EMBANKMENT	GSA	1 Test/1500 m ³	1047	1047	0	430	430	0	214	214	0	133	133	0	1261	1261	0	563	563	0	0	
		Proctor (MDD)	1 Test/1500 m ³	1047	1047	0	426	426	0	214	214	0	134	134	0	1261	1261	0	560	560	0	0	
		Free Swell Index	1 Test/1500 m ³	1059	1047	12	431	431	0	214	214	0	132	132	0	1273	1261	12	563	563	0	0	
		Atterberg Limits	1 Test/1500 m ³	1047	1047	0	433	433	0	214	214	0	132	132	0	1261	1261	0	565	565	0	0	
		CBR	1 Test/3000 m ³	345	345	0	210	210	0	79	79	0	50	50	0	424	424	0	260	260	0	0	
		FDD Test	1 Set/3000m ²	2123	2082	41	1152	1152	0	368	364	4	229	229	0	2491	2446	45	1381	1381	0	0	
3	BORROW AREA	GSA	1 Test/1500 m ³	605	605	0	436	436	0	54	54	0	33	33	0	659	659	0	469	469	0	0	





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351 +000 to Ch. 372+500.


REPORT #


MPR-10/June-2022



Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022																				
SOIL FOR SUBGRADE, SHOULDER & REINFORCED SOIL	Proctor (MDD)	605	605	0	439	439	0	54	54	0	34	34	0	659	659	0	473	473	0	
	Atterberg Limits	605	605	0	436	436	0	54	54	0	33	33	0	659	659	0	469	469	0	
	Free Swell Index	605	605	0	440	440	0	54	54	0	35	35	0	659	659	0	475	475	0	
	CBR	508	508	0	347	347	0	27	27	0	17	17	0	535	535	0	364	364	0	
	FDD Test for Subgrade	219	211	8	161	161	0	71	71	0	44	44	0	290	282	8	205	205	0	
	FDD Test for Shoulder /R. E Wall	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Gradation	168	168	0	88	88	0	26	26	0	17	17	0	194	194	0	105	105	0	
	Proctor (MDD)	6	6	0	3	3	0	0	0	0	0	0	0	6	6	0	3	3	0	
	Atterberg Limits	101	101	0	83	83	0	26	26	0	16	16	0	127	127	0	99	99	0	
	Moisture Content (Prior to Compaction)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
GRANULAR SUB-BASE [G.S.B]	CBR	2	2	0	1	1	0	0	0	0	0	0	2	2	0	1	1	0		
	Water Absorption	3	3	0	2	2	0	0	0	0	0	0	3	3	0	2	2	0		
	A.I. V	6	6	0	3	3	0	0	0	0	0	0	6	6	0	3	3	0		
	FDD Test	212	212	0	194	194	0	60	60	0	37	37	0	272	272	0	231	231	0	
	Gradation	123	123	0	71	71	0	21	21	0	14	14	0	144	144	0	85	85	0	
WET MIX MACADAM [WMM]	123	123	0	71	71	0	21	21	0	14	14	0	144	144	0	85	85	0		





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #
MPR-10/June-2022




Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022

6	PRIME COAT	Atterberg Limits	114	0	73	0	73	0	21	0	15	0	135	0	135	0	88	0	88	0	
		Proctor (MDD)	2	0	1	0	0	0	0	0	0	0	0	2	0	2	0	1	0	1	0
		A.I.V	63	0	38	0	38	0	16	16	0	10	0	79	0	79	0	48	0	48	0
		FI & EI Index	68	0	42	0	42	0	17	17	0	11	0	85	0	85	0	53	0	53	0
		FDD Test	149	0	98	0	98	0	24	24	0	15	0	173	0	173	0	113	0	113	0
7	TACK COAT	Quality of Binder	12	0	7	0	7	0	2	0	2	0	14	0	14	0	9	0	9	0	
		Rate of Spread of Binder	83	0	52	0	52	0	90	90	0	58	0	173	0	173	0	110	0	110	0
		Binder Temperature	6	0	3	0	3	0	0	0	0	0	0	6	0	6	0	3	0	3	0
		Quality of Binder	2	0	1	0	1	0	0	0	0	0	0	2	0	2	0	1	0	1	0
		Rate of Spread of Binder	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	Binder (Bitumen) VG-40	Binder Temperature	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Penetration	31	0	20	0	20	0	12	12	0	8	0	43	0	43	0	28	0	28	0
		Softening Point	30	0	19	0	19	0	12	12	0	8	0	42	0	42	0	27	0	27	0
		Viscosity	32	0	22	0	22	0	12	12	0	8	0	44	0	44	0	30	0	30	0
		Extraction Test (Binder Content)	52	0	36	0	36	0	23	23	0	14	0	75	0	75	0	50	0	50	0
9	DENSE BITUMINOUS MACADAM [DBM]	A.I.V	37	0	26	0	26	0	10	10	0	7	0	47	0	47	0	33	0	33	0
		EI & FI Index	36	0	25	0	25	0	10	10	0	6	0	46	0	46	0	31	0	31	0





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #


MPR-10/June-2022

patel®
Every Milestone is our Value

Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022

Mix-Gradation	1 Set/400 MT 'or' (2 Test/Plant/Day)	76	76	0	50	50	0	23	23	0	15	15	0	99	99	0	65	65	0
Marshall Stability Test	1 set=3specimens Per 400MT 'or' (2 set/Plant/Day)	52	52	0	35	35	0	23	23	0	15	15	0	75	75	0	50	50	0
Max. Sp.Gr of Mix (GMM)	1 Test/400 MT 'or' (2 Test/Plant/Day)	61	61	0	40	40	0	25	25	0	16	16	0	86	86	0	56	56	0
Stripping Value	1 Test/Source	5	5	0	3	3	0	2	2	0	1	1	0	7	7	0	4	4	0
Sp. Gr. & W.A	1 Test/Source	30	30	0	20	20	0	8	8	0	6	6	0	38	38	0	26	26	0
Temp. of Blinder & Agg. At Mixing, Production & Laying	At Regular Interval	133	133	0	90	90	0	60	60	0	37	37	0	193	193	0	127	127	0
Surface Regularity	Running KiloMeter	0	0	0	0	0	0	4.76	4.76	0	4.76	4.76	0	4.76	4.76	0	4.76	4.76	0
International Roughness Index	Running KiloMeter	0	0	0	0	0	0	4.76	4.76	0	4.76	4.76	0	4.76	4.76	0	4.76	4.76	0
Pavement Quality Indicator Gauge (PQI)	5 test/100rm	0	0	0	0	0	0	100	100	0	63	63	0	100	100	0	63	63	0
Field Density	1 Test/700 m ²	42	42	0	27	27	0	19	19	0	12	12	0	61	61	0	39	39	0



patel®
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATEL
Every Milestone is our Value

Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022																	
1	Extractio n Test (Binder Content)	1 Set/400MT 'or' (2 Test/Plant/ Day)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	A.I.V	1 Test/100 m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	EI & FI Index	1 Test/100 m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Percenta ge of Fractured Face	1 Test/50 m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Mix- Gradatio n	1 Set/400 MT 'or' (2 Test/Plant/ Day)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Air Voids,VM A & GMM	3 Tests/Day	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Stripping Value	1 Test/Source	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Sp. Gr. & W.A	1 Test/Source	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Temp. of Binder & Agg. At Mixing, Producti on & Laying	At Regular Interval	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Field Density (Core)	1 Test/250 m ²	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	M-10	07 Days	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	STRENGTH OF CONCRETE MIX- DSIGN(CUBE IN	28 Days	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
1		M-15	18	18	0	0	0	0	0	0	0	0	0	0	18	18	0
2			18	18	0	0	0	0	0	0	0	0	0	0	18	18	0



PATEL
Every Milestone is our Value



Project- Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATTEL®
Every Milestone is our Value


Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022

M-35	07 Days	118	118	0	73	73	0	24	24	0	15	15	0	142	142	0	88	88	0
	28 Days	593	593	0	372	372	0	119	119	0	73	73	0	712	712	0	415	445	0
M-35 (Pile)	07 Days	762	762	0	443	443	0	62	62	0	38	38	0	824	824	0	481	481	0
	28 Days	2303	2303	0	1444	1444	0	162	162	0	103	103	0	2465	2465	0	1547	1547	0
M-35(R.E Block)	07 Days	3	3	0	5	5	0	4	4	0	3	3	0	7	7	0	8	8	0
	28 Days	21	21	0	13	13	0	12	12	0	8	8	0	33	33	0	21	21	0
M-40 PRECAST	07 Days	44	44	0	37	37	0	4	4	0	3	3	0	48	48	0	40	40	0
	28 Days	299	299	0	182	182	0	3	3	0	3	3	0	302	302	0	185	185	0
M-40 PILE	07 Days	105	105	0	73	73	0	25	25	0	15	15	0	130	130	0	88	88	0
	28 Days	210	210	0	134	134	0	36	36	0	22	22	0	246	246	0	116	156	0
M-40 RCC	07 Days	137	137	0	87	87	0	65	65	0	41	41	0	202	202	0	118	128	0
	28 Days	466	466	0	294	294	0	112	112	0	71	71	0	578	578	0	345	365	0
M-45	07 Days	24	24	0	16	16	0	5	5	0	3	3	0	29	29	0	19	19	0
	28 Days	40	40	0	28	28	0	5	5	0	3	3	0	45	45	0	31	31	0
M-50 RCC & PSC	07 Days	15	15	0	10	10	0	10	10	0	7	7	0	25	25	0	17	17	0
	28 Days	135	135	0	86	86	0	42	42	0	26	26	0	177	177	0	112	112	0
Fineness	1 Test/Lot	628	628	0	356	356	0	71	71	0	44	44	0	699	699	0	400	400	0
Consistency	1 Test/Lot	628	628	0	357	357	0	71	71	0	45	45	0	699	699	0	402	402	0
Initial and Final Setting Time	1 Test/Lot	628	628	0	361	361	0	71	71	0	44	44	0	699	699	0	405	405	0
Soundness	1 Test/Lot	3	3	0	0	0	0	0	0	0	0	0	0	3	3	0	0	0	0
Compressive Strength	1 Test/Lot	51	51	0	26	26	0	5	5	0	3	3	0	56	56	0	29	29	0
	1 Test/Lot	51	51	0	26	26	0	5	5	0	3	3	0	56	56	0	29	29	0
	1 Test/Lot	82	82	0	47	47	0	5	5	0	3	3	0	87	87	0	50	50	0
Particle retained on	Every Lot	169	169	0	96	96	0	24	24	0	15	15	0	193	193	0	111	111	0

1
4
CEMENT OPC-43

1
5
FLY-ASH



PATTEL®
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch.
372+500.

REPORT #
MPR-10/June-2022



Monthly Progress Report

Summary of Quality Control Report / Monthly Progress Report (QC) - MONTH : June-2022																					
		As per QAP	33	33	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Proctor Mould	As per QAP	33	33	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Proctor Rammer	As per QAP	17	17	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Slump Cone	As per QAP	20	20	0	4	4	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Concrete Cube Moulds	As per QAP	619	619	0	133	133	0	0	0	0	0	0	0	0	0	0	0	0	0	
	CBR Moulds	As per QAP	123	123	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Electric Oven	As per QAP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Proving Ring	As per QAP	8	8	0	3	3	0	1	1	0	1	0	1	0	9	9	0	4	4	
	CTM 2000 KN	As per QAP	2	2	0	0	0	0	0	0	0	0	0	0	0	2	2	0	0	0	
	Electronic Balance	As per QAP	34	34	0	0	0	0	0	0	0	0	0	0	0	34	34	0	0	0	
THIRD PARTY TEST																					
19	STEEL	All Physical & Chemical	210	210	0	130	130	0	44	44	0	0	0	0	0	0	0	0	0	0	
		Stripping Value	2	2	0	0	0	0	0	0	0	0	0	0	0	0	2	2	0	0	0
20	COARSE AGGREGATES	Sp. Gr. & W. A	8	8	0	0	0	0	2	2	0	0	0	0	0	0	10	10	0	0	
		A.I.V Test	8	8	0	0	0	0	0	0	0	0	0	0	0	0	8	8	0	0	0
		Loss-Angles	7	7	0	0	0	0	0	0	0	0	0	0	0	0	7	7	0	0	0
		Soundness	8	8	0	0	0	0	4	4	0	3	3	0	12	12	0	3	3	0	0
		El & Fl Index	5	5	0	0	0	0	0	0	0	0	0	0	5	5	0	0	0	0	0
		Stone Polished Value	1	1	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0
		MR Value test	5	5	0	3	3	0	0	0	0	0	0	5	5	0	3	3	0	0	
		Alkali	3	3	0	0	0	0	0	0	0	0	0	3	3	0	0	0	0	0	





Laboratory Equipment's:-

LIST OF LABORATORY EQUIPMENT				
Sl. No	Equipment Name	Reference Code	Qty	Remarks
A	Balance			
1	100 Kg capacity Semi-Self indicating type-Accuracy 2 gm electronic		2	
2	50 Kg capacity Semi-Self indicating type-Accuracy 1 gm electronic		2	
3	30 Kg capacity Semi-Self indicating type-Accuracy 1 gm Electronic		4	
4	20 Kg capacity Semi-Self indicating type-Accuracy 1 gm Electronic		1	
5	10 Kg capacity Semi-Self indicating type-Accuracy 0.5gm And 0.1 gm Electronic		2	
6	7.5 Kg capacity Semi-Self indicating type-Accuracy 0.5gm Electronic		1	
7	6 Kg capacity Semi-Self indicating type-Accuracy 0.5 gm Electronic		1	
8	5 Kg capacity Semi-Self indicating type-Accuracy 0.5 gm and 1 gm Electronic		4	
9	600 gm capacity- semi-self indicating Type Accuracy .01 gm Electronic		2	
10	500 gm capacity- semi-self indicating Type Accuracy .01 gm Electronic		0	
11	Ovens-electrically operated, thermostatically controlled (including thermometer), stainless steel interior		2	
12	Sieves: as per IS:2386 PART I			
13	Test sieve set 450mm internal dia. As per IS complete with lid and pan	IS-460 & ISO-565		
14	100 mm		2	
15	90 mm		1	
16	80 mm		1	
17	75 mm		2	
18	63 mm		2	
19	53 mm		2	
20	50 mm		2	
21	31.5 mm		2	
22	16 mm		2	
23	14 mm		1	
24	11.2mm		2	
25	5.6 mm		2	
26	5.0 mm		2	
27	2.8 mm			
28	Test sieve set 450mm internal dia. As per IS complete with lid and pan	IS-460 & ISO-565		
29	45 mm		2	
30	40 mm		2	
31	37.5 mm		2	

**Project-**


Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022

**Monthly Progress Report****LIST OF LABORATORY EQUIPMENT**

Sl. No	Equipment Name	Reference Code	Qty	Remarks
32	26.5 mm		2	
33	25 mm		3	
34	22.4 mm		2	
35	20 mm		4	
36	19 mm		1	
37	13.2 mm		2	
38	12.5 mm		3	
39	10 mm		6	
40	9.5 mm		2	
41	6.3 mm		2	
42	4.75 mm		6	
43	2.36 mm		1	
44	Test sieve set 200mm internal dia(brass frame and brass wire cloth mesh) as per IS complete with lid and pan	IS-460 & ISO-565		
45	2.8mm		3	
46	1.40 mm		1	
47	0.850 mm		3	
48	0.710 mm		3	
49	0.355 mm		3	
50	0.250 mm		2	.
51	0.212 mm		2	.
52	0.125 mm		2	.
53	0.045 mm		4	.
54	0.015 mm		5	.
55	Test sieve set 200mm internal dia(brass frame and brass wire cloth mesh) as per IS complete with lid and pan	IS-460 & ISO-565	.	
56	4.75mm		2	
57	2.36 mm		10	
58	2.0 mm		2	
59	1.7 mm		3	
60	1.18 mm		6	
61	0.090 mm		5	
62	Test sieve set 200mm internal dia(brass frame and brass wire cloth mesh) as per IS complete with lid and pan	IS-460 & ISO-565	.	
63	1.00 mm		4	
64	0.432 mm		1	
65	0.600 mm		8	
66	0.425 mm		7	
67	0.300 mm		7	





LIST OF LABORATORY EQUIPMENT

Sl. No	Equipment Name	Reference Code	Qty	Remarks
68	0.180 mm		6	
69	0.150 mm		4	
70	0.075 mm		13	
71	0.015 mm		2	
72	2000 kN compression testing machine DIGITAL Electric operated	IS-516	1	
73	stop watches 1/5 sec. accuracy		2	
74	Flakiness and Elongation test gauges as per IS:2386, Part-1	IS:2386(part-1)	2	
75	Aggregate Impact Value Test apparatus as per IS 2386(part-iv)	IS:2386(part-4)	1	
76	Glass ware comprising beakers, pipettes, dishes, measuring cylinders (100 to 1000cc capacity glass rods and funnels, glass beakers)			
77	50ml		6	
78	100ml Graduation (0-100mm) - Borosil Make		33	
79	250ml		13	
80	500ml		10	
81	600ml			
82	1000ml		7	
83	Beaker - 1000 ml		3	
84	Beaker - 600 ml			
85	Beaker - 500 ml		13	
86	Beaker - 250 ml		9	
87	Glass rod		8	
88	Glass Funnel			
89	Pipettes			
90	Hot plates 200mm dia(1500watt)		2	
91	Rifle box of slot size 75mm as per ASTM C-136		1	
92	Rifle box of slot size 50mm as per ASTM C-136		1	
93	Spatula set of 100,200 and 300 mm long		10	5 Small, 5 Big
94	First aid box		2	
95	Enamel TRAYS (600 mm X 450 mm x 50 mm)		9	
96	Enamel trays (300 mm X 300 mm x 40 mm)		15	
97	Enamel trays (300 mm X 450 mm x 40 mm)		9	
98	GI Trays (600mm*600mm*50mm)		1	
99	GI Trays (900 mm X 600 mm x 50 mm)		4	
100	Enamel TRAYS (300 mm X 250 mm x 40 mm)		9	
101	Enamel trays (450 mm X 300 mm x 40 mm)		6	
102	GI Trays (1000 mm X 750 mm x 75 mm)		6	
103	GI Trays (600mm*450mm*50mm)		2	



LIST OF LABORATORY EQUIPMENT

Sl. No	Equipment Name	Reference Code	Qty	Remarks
104	GI Trays (2200 mm X 600 mm x 80 mm)		3	
105	Trays for Tack coat		16	
106	Hygrometer (Max. / Min. Thermometer with Humidity meter)		4	
107	Rainfall Gauge		2	
108	Rainfall Gauge - Measures		4	
109	PVC WARES			
110	25ml		0	
111	50ml		0	
112	100ml		0	
113	250ml		1	
114	500ml		1	
115	1000ml		2	
116	Funnel		0	
117	Wash bottle		3	
118	Wind Velocity Meter (Anemometer)		0	
119	Scoop Small size (500 gm)		8	
120	Scoop large size (2.0 kg)		3	
121	Scoop Medium size (1.0 kg)		1	
122	Digital Thermometer range (0° to 300°)		7	
123	Dial Thermometer range (0° to 300°)		0	
124	Laser Thermometer range (0° to 300°)			
125	Glass Thermometer range (-10° to 100°)		2	
126	Glass Thermometer range (-10° to 300°)		1	
127	Venire Calipers calibrated 200 mm (Digital Type)		1	
128	Venire Calipers calibrated 45cm long Calibrated		1	
129	Steel Tape 5m and 30 meter		1	
130	Standard Weights Calibrated 2000kg, (0.5 kg to 50 kg)-Plant calibration	As required	0	
131	Standard Weights Box Calibrated (1gm to 200gm)		1	
132	Spirit Level		2	
133	Depth Gauge 300 mm		9	
134	Liquid limit and plastic limit - IS-2720 (Part-5)		0	
135	a) Liquid limit device with Casagrande and grooving tools and as per IS:2720	IS-9259	1	
136	b) Single point LL device (Penetrometer)	IS : 11196	0	
137	c) Moisture content containers Aluminum 50 gm capacity		200	
138	c) Moisture content containers Steel 50 gm capacity		25	



LIST OF LABORATORY EQUIPMENT				
Sl. No	Equipment Name	Reference Code	Qty	Remarks
139	d) Moisture content containers Aluminum 100 gm capacity		130	
140	e) Plastic Limit Apparatus	IS-2720 (Part-5)	1	
141	Sampling pipettes fitted with pressure and suction inlets, 10ml capacity			
142	Laboratory compaction as per IS-2720(Part-8)			
143	a) Compaction apparatus (heavy) 1000cc mould	IS : 10074	10	
144	b) Compaction apparatus (heavy) 2250cc Mould	IS : 10074	6	
145	c) Compaction hammer (heavy) 4.89 kg rammer	IS : 9198	5	
146	c) Compaction hammer (Light) 2.6 kg rammer	IS : 9198	3	
147	Sand pouring cylinder (100mm) with conical funnel and top and base plate as per IS:2720 (Part-28)			
148	100 mm dia	IS:2720 (Part-28)	4	
149	150 mm dia		5	
150	200 mm dia	IS:2720 (Part-28)	3	
151	Sand Pouring Trays 100 mm	IS:2720 (Part-28)	10	
152	Sand Pouring Trays 150 mm		9	
153	Sand Pouring Trays 200 mm	IS:2720 (Part-28)	8	
154	a) Floor mounted electro-mechanical load frame 5 tone capacity with automatic strain control CBR plunger with penetration dial gauge holder	IS : 9669	1	
155	b) CBR mould complete with collar, base plate, etc.	IS : 9669	61	
156	c) Swell stands for holding dial gauge with dial gauge	IS : 9669		
157	e) Surcharge weight with central hole of 2.5 kg. weight with central hole	IS : 9669	60	
158	e) Surcharge weight with central hole of 5 kg. weight with central hole		5	
159	e) Surcharge weight with central hole of 2.5 kg. weight with slotted hole		64	
160	e) Surcharge weight with central hole of 5 kg. weight with slotted hole		2	
161	f) Spacer disc with handle	IS : 9669	2	
162	g) Perforated brass swell plate with adjustable cap on handle	IS : 9669	63	
163	h) High tensile strain calibrated proving rings of 2.5 kN		1	
164	h) High tensile strain calibrated proving rings of 10 kN		2	
165	h) High tensile strain calibrated proving rings of 25 kN		1	
166	h) High tensile strain calibrated proving rings of 30 kN		1	
167	h) High tensile strain calibrated proving rings of 50 kN		1	
168	i) Dial gauge, 25 mm travel-0.01mm/division		9	



LIST OF LABORATORY EQUIPMENT				
Sl. No	Equipment Name	Reference Code	Qty	Remarks
169	Speedy moisture tester complete with carrying case and supply of reagent (with 25% dial gauge)	IS:2720 (Part-2)	6	
170	Rubber/Wooden Mallet		7	
171	Cutting Edge 30 cm long		1	
172	FILTER PAPER 150 mm dia		4	
173	Hydrometer for Bentonite density test (graduation 1.00 to 1.2 g/cc)		5	
174	Hydrometer for Soil Grain Size Analysis		0	
175	Direct Shear Testing Machine		1	
176	Nuclear gauge for density and moisture content determination to the requirements of AASHTO 238 AND 239		1	
177	Standard Penetration Test Equipment		0	
178	Unconfined Compression test Apparatus		0	
179	Vicat needle apparatus for setting time with plungers	IS : 5513	1	
180	Moulds		-	
181	a) 150mm x 150mm x 150mm cube moulds	IS:10086	184	
182	b) 70.6mm moulds(each size) as per IS	IS:10080	18	
183	c) 50mm moulds(each size) as per IS	IS:10086	6	
184	d) 100mm x 100mm x 100mm moulds	IS:10086	9	
185	e) 150x150x700mm Beam moulds	IS:10086	0	
186	e) 150x150x750mm Beam moulds		9	
187	f) 150 mm x 300 mm Height cylinder with Capping Set	IS:10086	0	
188	High frequency mortar cube vibrator for cement testing with poking Rod	IS:10080	1	
189	Concrete mixer (Drum Type) power driven, 2 cu.ft. capacity		1	
190	Concrete mixer (Pan Type) power driven, 150 kg. capacity		0	
191	Vibrating Table for PQC Beam Casting 1m X 1m as per relevant British standard		1	
192	Equipment for slump test(C-143)/compacting factor Apparatus complete	IS:1199	-	
193	Slump cone		7	
194	Slump Rod		5	
195	Flow table as per IS:712-1973	IS:1199	0	
196	Equipment for Determination of specific gravity for fine aggregate as per IS:2386(part-3)	IS-2386(Part-II)	7	
197	Equipment for Determination of specific gravity for coarse aggregate as per IS:2386(part-3)	IS-2386(Part-II)	2	



LIST OF LABORATORY EQUIPMENT

Sl. No	Equipment Name	Reference Code	Qty	Remarks
198	Le-chatelier Soundness testing apparatus for cement	IS : 5514	6	
199	Ennore Sand (grade-I,II& III) each	IS : 650	1	
200	Permeability Test Apparatus	For concrete	1	
201	Vibratory Hammer for DLC	MoRT&H	1	
202	Cement Gauging Trowel	IS:10086	4	
203	Temping bar square section with temping face 25 mm and 400 mm long with 2 kg weight.	IS:10086	1	
204	Standard measures of 30, 15, 3 litre capacity along with standard tamping rod	IS:10079	1	
205	Constant Water bath for Marshal test with Digital controller		2	
206	Core Cutting machine (Hilti Make) 150 mm dia for DLC and PQC		1	
207	Sand Patch test Apparatus (Tinning Measurement)	As per MoRT&H	0	
208	Marsh Cone Apparatus		1	
209	Diesel/Electrical Needle Vibrator with 25mm lead		0	
210	Concrete Penetrometer (Initial Setting Time)	IS:8142	0	
211	Bump Integrator (Roughometer)		0	
212	3 meter Straight edge and measuring wedge		1	
213	Constant temperature bath for accommodating bitumen test specimen , electrically operated, and thermostatically controlled, stainless steel interior, 50 litres capacity, ambient to 100 degree temperature range		0	
214	Bitumen pentrometer automatic type, including adjustable weight arrangement, and needles as per IS 1203	IS:1203	1	
215	PENETRATION CUP (Small)	IS:1203	2	
216	PENETRATION CUP (Big)		0	
217	Soxhlet Extraction or Centrifuge type motorized bitumen extraction apparatus to the requirement of AASHTO T164	AASHTO T164	1	
218	FILTER PAPER		200	
219	AUTOMATIC COMPACTOR FOR MARSHAL TEST-(4" AND 6" DIA. SPECIMEN)-(UNIVERSAL MODEL)		1	
220	a) Marshall compaction Testing apparatus as per ASTM 1559-62 T and complete with electrically operated automatic loading unit, compaction pedestal, breaking assembly for Marshall Stability & Retained tensile Strength (100mm & 150mm),flow meter, load transfer bar and Plate	MS-2, IRC-111-2009 and AASHTO T 283	1	
221	b) compaction pedestal 100 mm and 150mm dia - Each		1	
222	c) Specimen moulds 100 mm dia with base plate, collars		21	
223	c) Specimen moulds 150mm dia with base plate, collars		21	
224	d) compaction hammer 4.53 kgx457 mm fall 100mm		3	
225	d) compaction hammer 150 mm dia		3	



LIST OF LABORATORY EQUIPMENT

Sl. No	Equipment Name	Reference Code	Qty	Remarks
226	f) Distance Reading Digital Thermometer range (0° to 300°)		0	
227	h) Breaking Head 100mm		2	
228	h) Breaking Head 150mm		2	
229	Ring and ball Apparatus as per IS 1205 with stirrer and all Accessories	IS:1205	1	
230	Ring and ball - Accessories		2	
231	SAYBOLT Floro Viscometer for Emulsion	IS-3117	1	
232	SAYBOLT Emulsion - 60ml borosil		4	
233	Core cutting machine Diesel operated / Electrical operated (Hilti Preferably) with barrel (30mm long) and diamond cutting Bit		0	
234	Extra 10cm dia diamond cutting edge (Bit) without Barrel		0	
235	Extra 15cm dia diamond cutting edge (Bit) without barrel		0	
236	Apparatus for Determination of specific Gravity IS-1202 (50ml and 100ml)	IS:1208	5	
237	Maximum specific gravity Apparatus for - 5 lts bottle capacity	ASTM D2041 & IRC-111	1	
238	Maximum specific gravity Apparatus for - 2 lts bottle capacity		0	
239	Vacuum Pump		1	
240	Viscosity Test Apparatus including water bath and viscosity tubes for Absolute and Kinematic viscosity as per IS -1206(part-II & III) with calibration Certificate of Tubes (Micro cotroller)	IS -1206(part-II & III)	1	
241	Viscosity Test Apparatus - Absolute viscosity Tube		8	
242	Viscosity Test Apparatus - Kinematic viscosity Tube		4	
243	Bitumen laboratory mixer including required accessories (20 litres.)		0	
244	Freeze Temperature Maintaining -25°C to 50°C		1	
245	Marshall mouldde mouders (Pressure type)		1	
246	Thin film oven test apparatus to the requirement of AASHTO T 179 including accessories (for Modified Bitumen)	AASHTO T 179	1	
247	Apparatus for Determination of ductility test as per IS 1208 with Elastic Recovery Mould (for Modified Bitumen)	IS:1208	0	
248	Ductility test -Mould		0	
249	Elastic Recovery test -Mould		0	
250	Flash Point Apparatus	IS:1209	0	
251	Soxhlet Bitumen Impurities test apparatus		0	
252	Calcium Carbide (Box)		4	
253	Gas Stove Single Bumer		5	
254	Trowels Big and Medium		8	
255	Concrete Finisher		13	
256	Spade		0	



LIST OF LABORATORY EQUIPMENT				
Sl. No	Equipment Name	Reference Code	Qty	Remarks
257	Crowbar and Gaity		1	
258	Ground glass plate with rounded edges 600mmx600mmx10mm		2	
259	Spoon Medium size		2	
260	Local Filter Paper		0	
261	French Curve		2	
262	Computer With Printer		1	
263	Stationeries, Almira and Racks		2	Almira
264	AC (2 tons capacity)		1	
265	Hand Gloves (asbestos and Rubber)		4	
266	Gas Stove Double Burner		1	
267	Heating Pans		2	
268	density Spoon		4	
269	Spoons		2	
270	Emersion Rod		3	
271	Spirit level		2	
272	Chisel		13	
273	Hammer		7	
274	Enamel Pot		5	
275	Blower Heater		1	
276	Green Net (Bundle)		0	
277	White Marker Board (2ft X 3ft)		1	
278	Metal ramp plate for core cutting machine Loading and unloading		0	
279	Water Heater		4	
280	PH Meter Range (0 to 14)		1	
281	MS Rack (Old)		3	
282	Cauldron (Kadai) Small Size		1	
283	Cauldron (Kadai) Big Size		1	
284	Pavement Quality Indicator (PQI)		1	
285	Road Surface Profilometer (Laser Profilometer)		1	





Weather Report

In this Table showing weather report for the month of June-2022.

WEATHER REPORT June 2022- Khandoli Camp								
Sl. No.	Date	Temperature °C		Humidity (%)		Rainfall (mm)	Cum.Rainfall (mm)	Weather Condition
		Max	Min	Max	Min			
1	1-Jun-22	41.60	29.20	78.00	25.00	0.00	0.00	sunny
2	2-Jun-22	41.60	29.00	76.00	24.00	0.00	0.00	sunny
3	3-Jun-22	41.40	29.30	77.00	23.00	0.00	0.00	sunny
4	4-Jun-22	41.20	29.50	75.00	24.00	0.00	0.00	sunny
5	5-Jun-22	41.60	29.10	78.00	20.00	0.00	0.00	sunny
6	6-Jun-22	41.30	29.40	77.00	21.00	0.00	0.00	sunny
7	7-Jun-22	41.60	29.10	78.00	20.00	0.00	0.00	sunny
8	8-Jun-22	41.60	30.50	74.00	35.00	0.00	0.00	sunny
9	9-Jun-22	40.30	31.10	71.00	35.00	0.00	0.00	sunny
10	10-Jun-22	41.80	31.00	74.00	34.00	0.00	0.00	sunny
11	11-Jun-22	40.80	30.20	74.00	37.00	0.00	0.00	sunny
12	12-Jun-22	39.20	28.30	84.00	39.00	44.00	44.00	Rainy
13	13-Jun-22	37.60	28.80	82.00	50.00	0.00	44.00	Cloudy/Sunny
14	14-Jun-22	38.50	28.10	81.00	42.00	0.00	44.00	sunny
15	15-Jun-22	36.10	28.80	81.00	54.00	0.00	44.00	Cloudy/Sunny
16	16-Jun-22	37.90	28.20	80.00	40.00	0.00	44.00	Cloudy/Sunny
17	17-Jun-22	36.60	29.00	82.00	46.00	0.00	44.00	Cloudy/Sunny
18	18-Jun-22	37.20	29.20	82.00	50.00	5.00	49.00	Cloudy/Sunny
19	19-Jun-22	37.80	29.10	82.00	50.00	0.00	49.00	Cloudy/Sunny
20	20-Jun-22	39.50	28.60	85.00	39.00	0.00	49.00	Cloudy/Sunny
21	21-Jun-22	37.20	28.80	81.00	41.00	0.00	49.00	Cloudy/Sunny
22	22-Jun-22	41.20	26.80	81.00	35.00	30.00	79.00	Cloudy/Rainy
23	23-Jun-22	37.90	27.90	83.00	49.00	38.00	117.00	Cloudy/Rainy
24	24-Jun-22	37.50	29.30	82.00	50.00	0.00	117.00	Cloudy/Sunny
25	25-Jun-22	39.20	29.90	79.00	40.00	0.00	117.00	Cloudy/Sunny
26	26-Jun-22	41.00	28.50	82.00	40.00	15.00	132.00	Cloudy/Rainy
27	27-Jun-22	34.30	28.50	85.00	60.00	0.00	132.00	Cloudy/Sunny
28	28-Jun-22	35.20	28.50	84.00	58.00	45.00	177.00	Cloudy/Rainy
29	29-Jun-22	38.60	28.50	84.00	44.00	0.00	177.00	Cloudy/Sunny
30	30-Jun-22	39.50	27.30	85.00	45.00	0.00	177.00	Cloudy/Sunny



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATEL®
Every Milestone is our Value

Monthly Progress Report

Photographs



Cleaning and Grubbing work progress at project site



PATEL®
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #
MPR-10/June-2022



Monthly Progress Report



Black cotton soil removing at site





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATTEL[®]
Every Milestone is our Value


Monthly Progress Report



C&G work in progress at ch.363+310



PATTEL[®]
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATTEL®
Every Milestone is our Value


Monthly Progress Report



Girder launching at Major Bridge Ch-359+936



PATTEL®
Every Milestone is our Value



Project-
Delhi – Vaadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch.
372+500.


REPORT #
MPR-10/June-2022

PATEL[®]
Every Milestone is our Value

Monthly Progress Report



FDD checking at Project Site



UGPL pipe laying work in progress 356+700 rhs





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATEL[®]
Every Milestone is our Value

Monthly Progress Report



RE block casting and curing at camp casting yard



PATEL[®]
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch.
372+500.

REPORT #

MPR-10/June-2022

PATEL[®]
Every Milestone is our Value

Monthly Progress Report



Embankment Layer in progress



PATEL[®]
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATTEL®
Every Milestone is our Value


Monthly Progress Report



Embankment Layer in progress



PATTEL®
Every Milestone is our Value



Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #
MPR-10/June-2022




Monthly Progress Report



DBM-1st Rolling In Progress





Project-

Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #

MPR-10/June-2022



Monthly Progress Report



WMM laying in progress





Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.


REPORT #
MPR-10/June-2022

patel®
Every Milestone is our Value

Monthly Progress Report



GSB Top Rolling in progress



patel®
Every Milestone is our Value




Project-
Delhi – Vadodara Greenfield Alignment (Pkg. No-30) from Ch.351+000 to Ch. 372+500.

REPORT #
MPR-10/June-2022

PATEL®
Every Milestone is our Value

Monthly Progress Report



C&G work and Roots removal in progress



PATEL®
Every Milestone is our Value