



NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

MONTHLY PROGRESS REPORT 10 FOR THE MONTH OF DECEMBER-2019



Client	: NATIONAL HIGHWAYS AUTHORITY OF INDIA.
Concessionaire	: Patel Vadodara - Kim Expressway Private Limited.
Independent Engineer	: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
EPC Contractor	: Patel infrastructure Limited.

Table of Contents

Contents

1.0 EXECUTIVE SUMMARY.....	1
1.1 Construction progress in current month.....	1
1.2 Project Synopsis.....	2
1.3 Strip Plan (Summary).....	3
Project Location Map.....	5
2.0 Project Overview.....	6
2.1 Salient Features of Project.....	6
2.2 Project Overview.....	7
2.3 Project Milestones.....	9
2.4 Critical Issues & Action Log.....	9
3.0 Physical Progress.....	9
3.0 A)Progress Details as per Schedule-B- Highway.....	10
3.0 B) Progress Details as per Schedule-B-Structures.....	11
3.1 Detailed Scope of Work & Physical Progress by Component.....	19
4.0 Land Acquisition and Clearance.....	37
4.1 LA Summary:	
A)Length Wise:.....	37
B)Area Wise:.....	38
4.2 Clearances Summary: -.....	40
A) Status of Permissions & Approvals:-.....	40
4.3 Status of utility shifting: -.....	42
A) Utility shifting/ Tree Cutting Progress Status.-Length.....	43
B) Utility shifting/ Tree Cutting Progress Status-Nos.....	44
5.0 Change of Scope.....	45
6.0 Mobilization of Resources.....	46
7.0 Financial Progress Details.....	47
7.1 Pen Picture - Escrow.....	47
7.2 Escrow detail.....	47

8.0 QA/QC Report.....	48
8.1 Test conducted on site.....	48
8.2 Weather report.....	54
9.0 Safety Features.....	56
9.1 Pen picture of safety features.....	56
9.2 Accident report.....	56
10.0 Review status of drawings/design reports.....	57
10.1 Structure drawing status.....	57
10.2 Highway drawing status.....	62
10.3 Review status of source approvals.....	69
Borrow Area Location Map.....	75
Annexure-01 Correspondence details.....	
Annexure-02 Organization Chart.....	
Annexure-03 RFI summary.....	
Annexure-04 S-Curve.....	
Annexure-05 Utility Status	
Annexure-06 Highway Strip Chart.....	
Annexure-07 Structure Strip chart.....	
Annexure-08 LAB Equipment Calibration Status.....	
Annexure-9 Project photographs.....	
Annexure-10 A Safety at Site	
Annexure-10 B Environmental Mitigation Measures.....	
Annexure-11 Monthly monitoring of ongoing works	

1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of December 2019. The Embankment work of the main carriageway is started and 24.9 Km of work is in progress and Embankment top in 3.46 Km has been completed and Sub grade top has been completed in 1.37 Km. The overall Physical progress as on 31st December 2019 is assessed to be approximately 27.04%. The financial progress achieved s on 31st December 2019 is assessed to be 27.32 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	26.62 %
Cumulative Physical Progress up to current month (%)	27.04 %
Physical Progress targeted during current month (%)	3.87 %
Physical Progress Achieved during current month (%)	4.28 %
Financial progress (%)	27.32 %
Cumulative Expenditure till date (Rs Cr)	444.46 Cr.
Tests passed as % of total tests witnessed by IE	95.2%
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.

Proposed alignment

Sr.No	Design Chainage		Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad	
2	321600	318+900	2.70	Suthodara	
3	318+900	317+200	1.70	Danda	
4	317+200	314+300	2.90	Dora	
5	314+300	310+900	3.40	Simartha	
6	310+900	307+750	3.15	Kurchan	
7	307+750	305+550	2.20	Karela	
8	305+550	301+200	4.35	Kelod	
9	301+200	300+500	0.70	Tralsa	
10	300+500	297+550	2.95	Dayadara	
11	297+550	296+050	1.50	Tralsi	
12	296+050	293+850	2.20	Derol	
13	293+850	292+700	1.15	Tham	
14	292+700	292+000	0.70	Manubar	
		Total	31	Km	

1.3 Strip Plan (Summary)

1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)				3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)		% Total Length		Length (km)	%Total Length
				Completed	In Progress				
Total Length	31.00	100%	Total Length	31.00		100%	Total Length	-	-
Pending Land Acquisition(A)	0.865	2.79%	Total Length Completed (Till PQC)		-	-	Total Length Completed (Till DBM)	-	-
Pending Clearances Encumbrances(Utilities like electrical,water,tree cutting)(B)	3.487	11.27%	PQC		-	-	BC	-	-
			DLC		-	-	DBM	-	-
Total Work front Unavailable (C=A+B)	4.352	16.39%	GSB		-	-	WMM	-	-
			Sub-Grade	1.37	2.09	4.41%	GSB	-	-
			Embankment Top	3.46	21.4	11.16%	Sub-Grade	-	-
			C&G	24.9		80.32%	C&G	-	-

Land Acquisition- 0.865 km

DGVCL- 2.303 Km


GETCO- 0.884 Km

SSNNL- 0.340 Km


Gas Pipe line 0.300 Km

Total Hindered Length- 4.352 km

STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850



STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000



LEGENT:

- Major Bridge(MJB)
- Minor Bridge(MNB)
- Grade Separated Structure (VUP/LVUP)
- Under Pass (PUP/CUP)
- Flyover
- Toll Plaza
- Rigid Pavement
- Railway Over Bridge (ROB)

Salient Features of Project:


Sl No	Description	Unit	Scope	Sl No	Description	Unit	Scope	Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	31.000	iii.	Hume Pipe Culvert	Nos.	35	9.	Flyover	Nos.	01
2.	Length of Connecting Road	Km	1.495	5.	Minor Bridge (over stream)	Nos.	07	10.	Major Intersection	Nos.	01
3.	Length of Cross Road at VOP	Km	0.930		MNB over GAS Pipeline	Nos.	04	11.	Toll Plaza	Nos.	01
4.	Culverts			6.	Major Bridge	Nos.	03				
i.	Box Culvert for Cross drainage	Nos.	21	7.	VOP/PUP/CUP	Nos.	31				
ii.	Box Culvert For Interchange	Nos.	04	8.	ROB	Nos.	01				

Drawing Title

Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH.-292.000 to CH.-323.000

Date: 14-02-2019 Project No.

Figure1 Location MAP



2.0 Project Overview

2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	Project	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)”
2	Name of the Employer	National Highways Authority of India
3	Name of Concessionaire	Patel Vadodara Kim Expressway Pvt. Ltd.
4	Name of EPC Contractor	Patel Infrastructure Ltd.
5	Independent Engineer	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	Design Consultant	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	Project Length (In Km)	31.00 Km
8	Date of Concession Agreement	11th May, 2018
9	Appointed Date	08th March 2019
10	Scheduled Date of Completion	07th March 2021
11	Total Project Bid Cost as per CA	1712.00 Cr.
12	Project Cost (60 % of Bid Cost as per article 42)	1027.20 Cr.
13	Construction Period	2 Years (730 days)
14	Maintenance Period	15 Years
15	Total Concession Period	17 Years

2.2 Project Overview

2.2.1 Structures & Other Works

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Pedestrian Underpass	30 Nos.
8	Vehicular Overpasses	01 No.
9	Toe Wall/Retaining Wall	1.89 Km
10	RE Wall	26446 Sqm.
11	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
12	Toll Plaza	2 Nos.
13	Truck Parking Facility	02 Nos.
14	Rest Area/Toilet Facility	03 Nos.
15	Helipad	01 No.
16	Emergency Cross Over	06 nos.
17	Noise Barrier	10.5 km
18	Rain Water Harvesting Structures	62 nos.

2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km
6	Service Road/Slip Roads	02.430 Km

2.2.3 PROJECT LOCATION

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

2.2.4 PROJECT DESCRIPTION

The road passes through plain and rolling terrain. Land use is mostly agricultural land. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 Th DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 Th DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 Th DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 Th DAY	100%	07/03/2021	1712.0

2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 37					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 42					

3.0 Physical Progress

Component	% Weightage	Physical Progress (Cumulative Up to Current Month)
Road Work	69.024%	16.01%
Major Bridge Works	17.368 %	10.73%
Structures	0.84 %	-
Others	12.768 %	0.30%
Total Physical Progress		27.04%

3.0 A)Progress Details as per Schedule-B- Highway

Main Expressway TCS (Appendix B-I (A))

Sr. No.	From	To	Side	Length	TCS Type	Subgrade work (Rm)
1	292+000	292+600	BHS	600.00	TCS 1	
2	292+600	292+790	BHS	190.00	TCS 4	
3	292+790	293+310	BHS	520.00	ROB/Structure	
4	293+310	293+500	BHS	190.00	TCS 4	
5	293+500	294+270	BHS	770.00	TCS 1	
6	294+270	294+520	BHS	250.00	TCS 2	
7	294+520	299+100	BHS	4580.00	TCS 1	540
8	299+100	299+350	BHS	250.00	TCS 4/Structure	
9	299+350	299+750	BHS	400.00	TCS 6/Structure	
10	299+750	299+770	BHS	20.00	TCS 5	
11	299+770	306+250	BHS	6480.00	TCS 1	830
12	306+250	306+380	BHS	130.00	TCS 2	
13	306+380	308+275	BHS	1895.00	TCS 1	
14	308+275	308+550	BHS	275.00	TCS 2	
15	308+550	311+550	BHS	3000.00	TCS 1	
16	311+550	311+750	BHS	200.00	TCS 2	
17	311+750	314+350	BHS	2600.00	TCS 1	
18	314+350	314+510	BHS	160.00	TCS 3	
19	314+510	318+900	BHS	4390.00	TCS 1	
20	318+900	318+980	BHS	80.00	TCS 2	
21	318+980	322+450	BHS	3470.00	TCS 1	
22	322+450	323+000	BHS	550.00	TCS 5	
	Total			31000		1370

Sr. No.	From	To	Side	Length	TCS Type	Subgrade work (Rm)
Connecting Road (Appendix B-III (A))						
1	299+350	299+750	LHS	400.00	TCS-6	
2	314+350	314+510	LHS	160.00	TCS 3	
3	294+270	294+520	RHS	250.00	TCS 2	
4	306+250	306+380	RHS	130.00	TCS 2	
5	308+275	308+550	RHS	275.00	TCS 2	
6	311+550	311+750	RHS	200.00	TCS 2	
7	318+900	318+980	RHS	80.00	TCS 2	
Cross Road at VOP Locations (Appendix B-I (C))						
1	000+000	000+075		75.00	TCS 8	
2	000+075	000+825		750.00	TCS 9	
3	000+825	000+930		105.00	TCS 8	

3.0 B) STRUCTURE WORKS: -

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	3	0	3	0
3	Minor Bridges	11	5	0	5	6
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	3	0	3	0
6	Light Vehicular Underpass	7	7	1	6	0
7	Cattle Underpass	30	27	4.5	22.5	3
8	Vehicular Overpass	1	1	0	1	0
9	Box Culverts	27	7	4.5	2.5	20
10	Pipe Culverts	35	28	20	8	7

All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
ROB	293+050	2x(25.525+25+25.52)+27.9 + (8 to 28.1)varies+1x38+44+(6.00to26.1)+3x(25.52+25+25.52)	36	32.99	36	24	36	7	36				182		34		2097	
MJB	302+732	37.847+38.045+37.847	8	8	8	8	8	5	8				42		6		455	
MJB	318+875	2x32.2+1x15.85	4	4	8	5	8		8		14		28		6		321	
MJB	321+280	2x37.658	6	6	6	6	6	6	6	1			28		4		301	0
FLYOVER	299+375	16.859+33.201+16.859	8	6.71	8	6	16		8		28		14		6		268	
VUP	295+575	1x12	-	-	1	1	2		-		-				1		24	
VUP	303+830	1x12	-	-	1	1	2	0.5	-		-				1		24	
VUP	312+720	1x12	-	-	1	0.5	2		-		-				1		24	
VOP	307+193	1x2	3	0	3	-	3		3		-		8		2		24	
MNB	294+105	1x12.880	-	-	2	1	4		-		-		-		2		26	
MNB	296+450	1X27.846	-	-	4	-	4		4		14		-		2		111	
MNB	297+500	1x17.688	-	-	4	-	4		-		-		-		2		35	
MNB	297+580	1x37.341	4	4	4	3	4		4		-		14		2		149	

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91	
MNB	307+754	1x36.54	4	4	4	4	4	4	4				14		2		146	
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181	
MNB	309+873	1x23.688	-	-	4	-	4		4		14		-		2		95	
MNB	310+752	1x21.35	-	-	4	-	4		4		-		44		2		85	
MNB	313+835	1x24.347	-	-	4	-	4		4		14				2		97	
MNB	314+340	1x19.103	-	-	4	-	4		-				-		2		38	

Status of LVUP & PUP

Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	BHS raft completed
2	LVUP	294+550	1x10.5	BHS	BHS Raft completed, LHS Wall Completed
3	LVUP	301+240	1x10.5	BHS	BHS PCC Done
4	LVUP	308+550	1x10.5	BHS	BHS PCC Done, RHS Raft Completed
5	LVUP	311+047	1x10.5	BHS	BHS Slab Completed
6	LVUP	316+563	1x10.5	BHS	BHS Raft Completed
7	LVUP	321+700	1x10.5	BHS	BHS Raft Completed
1	PUP	292+099	1x7.0	BHS	Not yet Started
2	PUP	295+170	1x7.0	BHS	BHS Raft Completed, LHS Slab Done.
3	PUP	295+990	1x7.0	BHS	BHS Raft Completed
4	PUP	297+150	1x7.0	BHS	BHS PCC Completed, LHS Raft Done.
5	PUP	297+900	1x7.0	BHS	BHS Raft Completed, RHS Slab Done.
6	PUP	298+380	1x7.0	BHS	BHS Slab Completed
7	PUP	299+100	1x7.0	BHS	BHS Excavation Done
8	PUP	300+725	1x7.0	BHS	BHS PCC Completed
9	PUP	301+790	1x7.0	BHS	BHS PCC Completed
10	PUP	302+350	1x7.0	BHS	BHS PCC Completed, RHS Raft Done.
11	PUP	303+220	1x7.0	BHS	BHS Raft Completed
12	PUP	304+170	1x7.0	BHS	BHS Slab Completed
13	PUP	305+058	1x7.0	BHS	BHS Slab Done.
14	PUP	305+850	1x7.0	BHS	BHS PCC Completed.RHS Slab Done.
15	PUP	306+250	1x7.0	BHS	BHS Raft Completed
16	PUP	306+900	1x7.0	BHS	Not yet Started
17	PUP	309+550	1x7.0	BHS	BHS Raft Completed

Sr.No.	Type of Structure	Chainage	Span	Side	Status
18	PUP	310+480	1x7.0	BHS	BHS Raft Completed
19	PUP	311+650	1x7.0	BHS	BHS Raft Completed.
20	PUP	312+280	1x7.0	BHS	BHS Excavation Done
21	PUP	313+095	1x7.0	BHS	Not yet Started
22	PUP	314+850	1x7.0	BHS	BHS PCC Completed.LHS Raft Done.
23	PUP	315+870	1x7.0	BHS	LHS Raft Completed
24	PUP	316+960	1x7.0	BHS	BHS Raft Completed
25	PUP	317+650	1x7.0	BHS	BHS Raft Done.
26	PUP	318+245	1x7.0	BHS	BHS PCC Done
27	PUP	319+650	1x7.0	BHS	BHS Raft Completed
28	PUP	320+330	1x7.0	BHS	BHS Raft Completed
29	PUP	320+825	1x7.0	BHS	BHS Raft Completed
30	PUP	322+550	1x7.0	BHS	BHS PCC Done.

Status of Box Culverts

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.12.2019
BC	292+450	1	2.00	2.0	Work yet to start
BC	294+750	2	4.00	4.0	
BC	295+007	1	2.00	2.00	
BC	295+585	1	2.00	2.00	BHS Slab Completed
BC	296+376	1	3.00	3.00	Work yet to start
BC	299+770	1	3.00	3.00	
BC	300+148	1	3.00	3.00	LHS Slab Completed, RHS Wall Completed
BC	301+247	1	2.00	2.00	Work yet to start
BC	303+403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.12.2019
BC	305+437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307+709	1	2.00	2.00	Work yet to start
BC	307+789	1	2.00	2.00	
BC	309+030	1	3.00	3.00	
BC	309+840	1	3.00	3.00	
BC	309+892	1	3.00	3.00	
BC	314+148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315+247	1	5.00	3.00	Work yet to start
BC	316+427	1	2.00	2.00	BHS PCC Done, RHS Raft Done.
BC	316+582	1	2.00	2.00	Work yet to start
BC	318+612	1	3.00	3.00	
BC	322+750	1	2.00	2.00	BHS Excavation Done, Ground improvement in Progress
BC	323+087	1	2.00	2.0	Work yet to start
BC	269+883	1	2.00	2.0	
BC	270+373	1	2.00	2.0	
BC	270+731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

Status of Hume Pipe Culverts

Type of Culvert	Design Chainage	Status as on 31.12.2019
HPC	293+620	LHS Pipe Laying Done
HPC	294+420	BHS Excavation Done
HPC	295+870	BHS Pipe Laying Done
HPC	296+720	BHS Pipe Laying Done
HPC	298+120	BHS Pipe Laying Done
HPC	298+819	BHS Pipe Laying Done
HPC	300+445	BHS Pipe Laying Done
HPC	300+970	BHS PCC Done
HPC	301+520	Work yet to start
HPC	302+270	BHS Pipe Laying Done
HPC	302+578	BHS Pipe Laying Done
HPC	303+608	BHS Pipe Laying Done
HPC	304+069	BHS Pipe Laying Done
HPC	304+649	BHS Pipe Laying Done
HPC	307+419	Work yet to start
HPC	307+969	BHS Pipe Laying Done
HPC	308+320	BHS Pipe Laying Done
HPC	308+794	BHS Pipe Laying Done
HPC	309+368	BHS Pipe Laying Done
HPC	310+119	BHS Pipe Laying Done
HPC	311+329	BHS Pipe Laying Done
HPC	311+969	BHS Pipe Laying Done
HPC	312+679	BHS Pipe Laying Done

Type of Culvert	Design Chainage	Status as on 31.12.2019
HPC	313+369	BHS Pipe Laying Done
HPC	313+812	Work yet to start
HPC	314+669	BHS Pipe Laying Done
HPC	315+719	BHS Excavation Done
HPC	316+069	BHS PCC Done
HPC	316+819	BHS Pipe Laying Done
HPC	317+470	BHS Excavation Done
HPC	319+268	Work yet to start
HPC	319+969	
HPC	320+719	
HPC	322+294	BHS Excavation Done,Ground improvement in Progress
HPC	322+778	BHS Excavation Done,Ground improvement in Progress

3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads / Connecting road)	A- Widening and strengthening of Existing road			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder) GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	KM	29.371	19.42%	1.37	10.65%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB	KM	29.371	3.46%			
	(3) Shoulders	KM	29.371	0.97%			
	(4) Bituminous work						
	(5) Rigid Pavement						
	(a) DLC	KM	29.371	4.640%			
	(b) PQC	KM	29.371	22.972%			
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:						
(1) Culverts (Pipe & Box)	No.	62	2.32%	24	0.61%		
(2) Minor bridges							
(a) Foundation	No.	42	2.38%	7	0.59%		
(b) Sub-Structure	No.	44	1.16%	0	0.08%		

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(c) Super- Structure (including crash barrier etc. complete)	No.	22	1.94%			
	(3) Cattle/Pedestrian underpasses						
	(a) Foundation	No.	30	2.98%	19.5	1.99%	
	(b) Sub-Structure	No.	60	1.30%	9	0.2%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.38%	4.5	0.21%	
	(4) Pedestrian overpasses			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(5) Grade separated structures						
	(a) Underpasses (VUP & LVUP)						
	(a) Foundation	No.	10	0.77%	8.5	0.67%	
	(b) Sub-Structure	No.	20	0.46%	3.5	0.08%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.52%	1	0.05%	
	(b) Overpass (VOP)						
	(a) Foundation	No.	3	0.12%			
	(b) Sub-Structure	No.	3	0.02%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.12%			
	(c) Flyover						
	(a) Foundation	No.	8	1.11%	6	0.90%	
	(b) Sub-Structure	No.	8	0.46%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.51%			
	(d) Foot Over Bridge			Not in Scope			
Major Bridge works and ROB/RUB	A - Widening and repairs of Major Bridges			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	Foundation						
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	B - Widening and repairs of						
	a) ROB			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	C- New Major Bridges						
	(a) Foundation	No.			19	4.87%	
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/ Well Foundation	No.	22	5.16%			
	(b) Sub-Structure	No.	22	0.59%	1	0.16%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.39%			
	D- New rail-road bridges						
	(a) ROB						
	(a) Foundation	No.	38	6.77%	24	5.60%	
	(b) Sub-Structure	No.	38	1.05%	0	0.10%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	34	2.42%			
	(b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
Structures (elevated sections, reinforced earth, Interchange)	Interchange			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(d) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	0.84%			
Other works	(i) Service roads/ Slip Roads / Connecting Road	KM	2.425	0.66%			
	(ii) Toll Plaza	No.	2	0.63%			
	(iii) Road side drains	KM	29.371	1.38%			
	(iv) Road signs, markings, km stones, safety devices,						
Other works	(a) Road signs, markings, km stones, Road Delineators, Reflective Pavement Markers & Solar Studs, Traffic Impact Attenuators, Road Boundary Stone, Kilometer and Hectometer Stones.	KM	31.000	0.81%			
	(b) Concrete Crash Barrier / W- Beam Crash Barrier / Thrie Beam Steel Barriers in road works	KM	29.371	1.16%			
	(v) Project facilities						
	(a) Bus Bays	No.	0	-			
	(b) Truck Lay-byes	No.	2	1.08%			
	(c) Smaller Parking service area	No.	3	0.648%			
	(d) Operation & Maintainance Centre	No.	1	0.27%			
	(e) Lighting	KM	31.000	0.044%			
	(f) ATMS	KM	31.000	0.456%			
	(g) Noise Barrier	KM	10.500	0.397%			
(h) Rain Water Harvesting	No.	62	0.074%				

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	Structure						
	(i) Fencing	KM	29.371	1.094%			
	(j) Utilities (future ducts)	No.	62	0.234%	22.00	0.10%	
Other works	(vi)Repairs to bridges/structures			Not in Scope			
	(vii) Land Scaping and Tree plantation	KM	29.371	0.176%			
	(viii) Protection works						
	(a) Boulder Pitching/Turfing /other protection measures on slopes	KM	29.371	0.29%			
	(b) Toe/Retaining wall	KM	1.890	3.12%	0.11	0.20%	
	(ix) Tunnel			Not in Scope			
	(a) Excavation	Meter	0	-			
	(b) Construction of support system including Rock bolting, lining etc.	Meter	0	-			
	(c) On Complete completion of Tunnel	Meter	0	-			
	(x) Miscellaneous						
	(a) Overhead Signs	KM	31.000	0.001%			
	(b) Traffic Aid Booth	No.	1	0.017%			
	(c) Medical Aid Booth	No.	1	0.017%			
	(d) Emergency Cross Over	No.	6	0.018%			
	(d) Helipad	No.	1	0.017%			
	(e) Wearing Course	KM	31.00	0.173%			
	Total			100.00%		27.04%	

3.1.1 : Details breakup of physical progress

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
1	2	3	7	9		
1	Earth Work upto Top of Subgrade					
1.1	Clearing and grubbing of -MCW	Hec	29.37	0.044%	24.9	0.04%
1.2	Carrying out Jungle Cutting/ removal of debris / dismantling of Concrete Structure / Dismantling of existing road / Removal of any Physical item	M2	29.37	0.000%	0	
1.3	Earth work in excavation necessary	Cu.m.	29.37	0.013%	22.05	0.01%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Cu.m.	29.37	5.183%	24.63	4.35%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Cu.m.	29.37	4.319%	20.81	3.06%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Cu.m.	29.37	3.456%	16.43	1.93%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Cu.m.	29.37	2.592%	10.87	0.96%
1.8	Construction of embankment - MCW Embankment Top	Cu.m.	29.37	1.728%	3.46	0.20%
1.9	Construction of Sub grade - MCW	Cu.m.	29.37	2.086%	1.37	0.10%
2	Grannular Sub Base Courses and Base Courses					
2.1	Constructing Grannular Sub-	Cu.m.	29.37	3.46%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
	base					
3	Shoulders					
3.1	Earthwork in filling of median / island area	Cu.m.	29.37	0.245%		
3.2	Construction of modified Earthen / un paved shoulders	Cu.m.	29.37	0.036%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	LM	29.37	0.691%		
4	Rigid Pavement					
4.01	Providing xxx mm thick DLC (M15) for CW	Cum	29.37	4.640%		
4.02	Providing xxx mm thick PQC for CW	Cum	29.37	22.972%		
5	Pipe Culverts					
5.01	Culvert Excavation	Cum	35.00	0.006%	28.5	0.01%
5.02	Culvert PCC M15 grade	Cum	35.00	0.114%	28.5	0.09%
5.03	Providing , laying and jointing NP4 (as per IS:458) Hume pipes for culverts, - Dia 1200 mm (Internal)	LM	35.00	0.232%	20.5	0.14%
5a	Box Culverts					
5.01a	Culvert Excavation	Cum	27.00	0.022%	7	0.01%
5.02a	Culvert PCC M15 grade	Cum	27.00	0.209%	6	0.05%
5.03a	Foundation RCC M 30 - Culvert	Cum	27.00	0.405%	5.5	0.08%
5.04a	HYSB bar in Foundation-Culvert	MT	27.00	0.480%	5.5	0.10%
5.05a	Substructure RCC M 30 - Culvert	Cum	27.00	0.304%	4.5	0.05%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
5.06a	HYSB bar in Substructure-Culvert	MT	27.00	0.267%	4.5	0.04%
5.07a	Super Structure RCC M 30 - Culvert	Cum	27.00	0.153%	4.5	0.03%
5.08a	HYSB bar in Super Structure-Culvert	MT	27.00	0.127%	4.5	0.02%
5.09a	Finishing Work (10% cost of overall work)	Nos.	27.00	0.000%		
6A	Bill No: 6A Minor Bridges					
6A,01	Structure excavation Ordinary and soft Soils - MNBR	Cum	42.00	0.056%	16	0.02%
6A,02	MNBR - PCC M15 grade	Cum	42.00	0.124%	16	0.05%
6A,03	MNBR - RCC M35 - Foundation	Cum	34.00	0.887%	1	0.03%
6A,04	HYSB bar reinforcement - Foundation	Mt	34.00	1.034%	7.5	0.23%
6A,05	MNBR - RCC M35 Pile Cap	Cum	8.00	0.090%	7	0.08%
6A,06	MNBR - RCC M35 1.2m dia piles	Rm	8.00	0.186%	8	0.19%
6A,07	MNBR - RCC M35-Substructure Abutment	Cum	44.00	0.447%	4	0.04%
6A,08	HYSB bar reinforcement - substructure Abutment	Mt	44.00	0.445%	4	0.04%
6A,09	MNBR - RCC M35 - Abutment Cap	Cum	44.00	0.128%	-	
6A,10	HYSB bar reinforcement - Abutment cap	Mt	44.00	0.144%	-	
6A,11	RCC M35 - RCC Girder	Cum	10.00	0.118%	-	
6A,12	PSC M45 - PSC Girder	Cum	8.00	0.239%	-	

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6A,13	HYSD bar reinforcement - Super structure Girder	Mt	18.00	0.586%	-	
6A,14	HT Steel for PSC Girder	Mt	8.00	0.323%	-	
6A,15	RCC M35 - SLAB	Cum	22.00	0.278%	-	
6A,16	HYSD bar reinforcement - SLAB	Mt	22.00	0.398%	-	
6B	Bill No. 6B : PUP					
6B,01	Structure excavation Ordinary and soft Soils - PUP	Cum	30.00	0.025%	27	0.02%
6B,02	PUP - PCC M15 grade Levelling course	Cum	30.00	0.184%	27	0.17%
6B,03	PUP - RCC M35 Raft	Cum	30.00	1.216%	19.5	0.79%
6B,04	HYSD bar reinforcement - RAFT	Mt	30.00	1.560%	19.5	1.01%
6B,05	PUP RCC M35 Wall	Cum	60.00	0.677%	9	0.10%
6B,06	HYSD bar reinforcement - Wall	Mt	60.00	0.623%	9	0.09%
6B,07	PUP - RCC M35 - TOP Slab	Cum	30.00	0.674%	4.5	0.10%
6B,08	HYSD bar reinforcement - TOP Slab	Mt	30.00	0.706%	4.5	0.11%
6B,09	Finishing Work (10% cost of overall work)	Nos	30.00	0.000%		
6C	Bill No. 6C : VUP					
6C,01	Structure excavation Ordinary and soft Soils - VUP	Cum	3.00	0.003%	3	0.00%
6C,02	VUP - PCC M15 grade - Levelling course	Cum	3.00	0.013%	3	0.01%
6C,03	VUP - RCC M35 - Raft	Cum	3.00	0.096%	2.5	0.08%
6C,04	HYSD bar reinforcement - Raft	Mt	3.00	0.123%	2.5	0.10%
6C,05	VUP - RCC M35 - WALL	Cum	6.00	0.086%	0.5	0.01%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6C,06	HYSD bar reinforcement - WALL	Mt	6.00	0.079%	0.5	0.01%
6C,07	RCC M35 - TOP SLAB	Cum	3.00	0.096%	-	
6C,08	HYSD bar reinforcement - TOP Slab	Mt	3.00	0.082%	-	
6D	Bill No. 6D : LVUP					
6D,01	Structure excavation Ordinary and soft Soils - LVUP	Cum	7.00	0.005%	7	0.01%
6D,02	LVUP - PCC M15 grade levelling course	Cum	7.00	0.033%	7	0.03%
6D,03	LVUP - RCC M35 Raft	Cum	7.00	0.220%	6	0.19%
6D,04	HYSD bar reinforcement - Raft	Mt	7.00	0.282%	6	0.24%
6D,05	LVUP - RCC M35 - Wall	Cum	14.00	0.155%	3	0.03%
6D,06	HYSD bar reinforcement - WALL	Mt	14.00	0.143%	3	0.03%
6D,07	LVUP - RCC M35 - Top Slab	Cum	7.00	0.187%	1	0.03%
6D,08	HYSD bar reinforcement - TOP Slab	Mt	7.00	0.159%	1	0.02%
6E	Bill No. 6E : VOP					
6E,01	Structure Excavation for foundation of VOP	Cum	3.00	0.000%		
6E,02	Foundation PCC M15 grade for levelling course	Cum	3.00	0.001%		
6E,04	HYSD bar reinforcement - Foundation	Mt	3.00	0.054%		
6E,05	RCC M35 Pile Cap	Cum	3.00	0.012%		
6E,06	RCC M35 1.2m dia piles	Rm	3.00	0.049%		
6E,07	RCC M35 - ABUTMENT/Return Wall	Cum	2.00	0.002%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6E,08	HYSD bar reinforcement - ABUTMENT/Return Wall	Mt	2.00	0.002%		
6E,09	RCC M35 - ABUTMENT CAP	Cum	2.00	0.002%		
6E,10	HYSD bar reinforcement - ABUTMENT CAP	Mt	2.00	0.004%		
6E,11	RCC M35 - PIER	Cum	1.00	0.001%		
6E,12	HYSD bar reinforcement - PIER	Mt	1.00	0.001%		
6E,13	RCC M35 - PIER CAP	Cum	1.00	0.001%		
6E,14	HYSD bar reinforcement -PIER CAP	Mt	1.00	0.002%		
6E,15	HYSD bar reinforcement - Super structure Girder	Mt	2.00	0.050%		
6E,16	HT Steel for PSC - Girder	Mt	2.00	0.033%		
6E,17	PSC M45 - Box Girder/PSC Girder	Cum	2.00	0.025%		
6E,18	M-35 for SLAB super structure	Cum	2.00	0.015%		
6F	Bill No: 6F Flyover					
6F,01	Structure excavation Ordinary and soft Soils - Flyover	Cum	8.00	0.003%	7	0.00%
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	Cum	8.00	0.005%	6	0.00%
6F,03	HYSD bar reinforcement - Foundation	Mt	8.00	0.575%	6.355	0.46%
6F,04	RCC M35 Pile Cap	Cum	8.00	0.114%	6	0.09%
6F,05	RCC M35 1.2m dia piles	Rm	8.00	0.414%	6.71	0.35%
6F,06	RCC M35 - ABUTMENT	Cum	4.00	0.047%		
6F,07	HYSD bar reinforcement - ABUTMENT	Mt	4.00	0.058%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6F,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.031%		
6F,09	HYSD bar reinforcement - Abutment cap	Mt	4.00	0.053%		
6F,10	RCC M35 - Pier Substructure	Cum	4.00	0.037%		
6F,11	HYSD bar reinforcement - Pier Substructure	Mt	4.00	0.057%		
6F,12	RCC M35 - Pier CAP	Cum	4.00	0.065%		
6F,13	HYSD bar reinforcement - Pier CAP	Mt	4.00	0.110%		
6F,14	RCC M35 - RCC Girder	Cum	4.00	0.032%		
6F,15	PSC M45 - Girder	Cum	2.00	0.053%		
6F,16	HYSD bar reinforcement - Girder	Mt	6.00	0.144%		
6F,17	HT Steel for PSC - Girder	Mt	2.00	0.072%		
6F,18	RCC M35 - SLAB	Cum	6.00	0.084%		
6F,19	HYSD bar reinforcement - SLAB	Mt	6.00	0.126%		
6F,20	Finishing Work (10% cost of overall work)	Nos	6.00	0.000%		
6G	Bill No: 6G Major Bridges					
6G,01	Structure excavation Ordinary and soft Soils - MJB	Cum	22.00	0.014%	20	0.01%
6G,02	Major Bridge PCC M15 grade - Levelling course	Cum	22.00	0.026%	20	0.02%
6G,03	HYSD bar reinforcement - Foundation	Mt	22.00	2.746%	20.5	2.56%
6G,04	RCC M35 Pile Cap	Cum	22.00	0.708%	19	0.61%
6G,05	RCC M35 1.2m dia piles	Rm	22.00	1.661%	22	1.66%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6G,06	RCC M35 - Abutment substructure	Cum	12.00	0.100%	7	0.06%
6G,07	HYSD bar reinforcement - Abutment Substructure	Mt	12.00	0.099%	7	0.06%
6G,08	RCC M35 - ABUTMENT CAP	Cum	12.00	0.032%	1	0.00%
6G,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	12.00	0.036%	1	0.00%
6G,10	RCC M35 - Pier Substructure	Cum	10.00	0.037%	4	0.01%
6G,11	HYSD bar reinforcement - Pier Substructure	Mt	10.00	0.056%	4	0.02%
6G,12	RCC M35 - Pier CAP	Cum	10.00	0.089%		
6G,13	HYSD bar reinforcement - Pier CAP	Mt	10.00	0.137%		
6G,14	PSC M45 - Girder	Cum	16.00	0.261%		
6G,15	HYSD bar reinforcement -Girder	Mt	16.00	0.343%		
6G,16	HT Steel for PSC -Girder	Mt	16.00	0.340%		
6G,17	RCC M35 - SLAB	Cum	16.00	0.178%		
6G,18	HYSD bar reinforcement - SLAB	Mt	16.00	0.265%		
6G,19	Finishing Work (10% cost of overall work)	Nos.	16.00	0.000%		
6H	Bill No. 6H : ROB					
6H,01	Structural Excavation in ROB foundation	Cum	36.00	0.017%	26	0.01%
6H,02	ROB - Foundation PCC M15 grade Levelling course	Cum	36.00	0.034%	24	0.02%
6H,03	HYSD bar reinforcement - Foundation	Mt	36.00	3.292%	28.495	2.61%
6H,04	RCC M35 Pile Cap	Cum	36.00	0.715%	24	0.48%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
6H,05	RCC M35 1.2m dia piles	Rm	36.00	2.710%	32.99	2.48%
6H,06	RCC M35 - ABUTMENT/Return Wall	Cum	4.00	0.019%	1	0.00%
6H,07	HYSD bar reinforcement - ABUTMENT/Return Wall	Mt	4.00	0.023%	1	0.01%
6H,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.012%		
6H,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	4.00	0.020%		
6H,10	RCC M35 - PIER	Cum	32.00	0.195%	6	0.04%
6H,11	HYSD bar reinforcement - PIER	Mt	32.00	0.299%	6	0.06%
6H,12	RCC M35 - PIER CAP	Cum	32.00	0.179%		
6H,13	HYSD bar reinforcement - Pier CAP	Mt	32.00	0.301%		
6G,14	PSC M45 - Girder	Cum	30.00	0.246%		
6G,15	HYSD bar reinforcement -Girder	Mt	30.00	0.314%		
6G,16	HT Steel for PSC -Girder	Mt	30.00	0.332%		
6H,14	RCC M35 - SLAB	Cum	30.00	0.260%		
6H,15	HYSD bar reinforcement - SLAB	Mt	30.00	0.382%		
6H,16	Providing and Fixing Steel Girder for Superstructure as per Technical Specification	Mt	4.00	0.889%		
7	Reinforced Earth Wall					
7.01	PCC For RE Wall Foundation	Cum	26,446.00	0.018%		
7.02	Providing RCC Facia Panel / Block	Sqm	26,446.00	0.261%		
7.03	Filter media behind RE walls	Cum	26,446.00	0.094%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
7.04	Construction of embankment with Reinforced Earth	Cum	26,446.00	0.225%		
7.05	RCC crash barrier with friction slab M 40	Rmt	3,952.02	0.246%		
8	Service roads/ Slip Roads					
8.01	Construction of Subgrade	Cum	2.43	0.050%		
8.02	Construction of GSB	Cum	2.43	0.136%		
8.03	Constructing Wet Mix Macadam base	Cu.m.	2.43	0.157%		
8.04	Primer coat - Connecting road	Sqm	2.43	0.010%		
8.05	Tack coat -1 - Connecting road	Sqm	2.43	0.004%		
8.07	Dense Bituminous Macadam course- Connecting road	Cu.m.	2.43	0.172%		
8.08	Bituminous Concrete - Connecting Road	Cu.m.	2.43	0.132%		
9	Bill No.9: Toll Plaza					
9.01	Clearing and grubbing - Toll Plaza	Hec	2.00	0.000%		
9.02	Construction of embankment - Toll Plaza	Cum	2.00	0.087%		
9.03	Construction of Subgrade - Toll Plaza	cum	2.00	0.019%		
9.04	Constructing Grannular Sub-base - Toll Plaza	Cu.m.	2.00	0.031%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	cum	2.00	0.052%		
9.06	Providing xxx mm thick PQC for Toll plaza	cum	2.00	0.288%		
9.07	Providing and fixing of Tool	Nos.	2.00	0.009%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
	booth					
9.08	Roof over Toll plaza	Sq.m	2.00	0.050%		
9.09	Operation & Office building at toll plaza	Sq.m	1.00	0.022%		
9.11	Toll plaza sign boards	LS	2.00	0.032%		
9.12	Toll Plaza Facilities	LS	2.00	0.043%		
10	DRAINAGE					
10.01	Drain Excavation	Cu.m.	29.37	0.066%		
10.02	Drain Lining	cum	29.37	0.479%		
10.03	RCC M 20 Grade Dain	Cum	29.37	0.241%		
10.04	HYSD bar reinforcement	Mt	29.37	0.117%		
10.05	Construction of chute lined drain in shoulder	L.M.	29.37	0.408%		
10.06	Construction of energy dissipation basin and sumps	Nos.	29.37	0.067%		
11	Bill No. 11: Traffic signs, Road markings and other road appurtunences					
11.01a	Providing Kerb M-20 grade	L.M.	29.37	0.116%		
11.01b	Painting on Kerbs	Sq.m	29.37	0.014%		
11.02a	Supplying & Fixing Sign Boards	KM	31.00	0.402%		
11.03a	Pavement marking	Sq.m	31.00	0.278%		
b)	W-Beam Crash Barrier in Road work					
11.06b	Providing and erecting " W " metal beam crash barrier	L.M.	29.37	1.160%		
12	Wayside Amenities/Rest Area					

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
12.01	Truck Parking service area	LS	2.00	1.08%		
12.02	Smaller Parking service area	LS	3.00	0.65%		
12.03	Providing operational and maintenance Center	No.	1.00	0.27%		
12.04	Providing & Placing Noise Barrier	Km.	9.30	0.40%		
12.05	Providing lighting including all	Km.	31.00	0.04%		
12.06	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.46%		
12.07	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.23%	22	0.10%
12.08	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.07%		
II	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.09%		
13	Road Side Plantation					
	Land Scaping and Tree plantation	LS	29.37	0.176%		
14	PROTECTION WORKS					
I	Boulder pitchin on slopes					
A	Providing and laying stone pitching on embankment slopes	cum	29.37	0.213%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.12.2019)	
					Quantity	Percentage Progress
B	Providing and laying filter media underneath stone pitching	cum	29.37	0.077%		
II	Toe/Retaining wall					
A	Excavation of Retaining Wall + Toe Wall	Cu.m.	1.89	0.031%	0.38	0.01%
B	M-15 PCC Retaining Wall + Toe Wall	Cu.m.	1.89	0.089%	0.38	0.02%
C	M-25 Retaining Wall + Toe Wall	Cum	1.89	1.626%	0.11	0.09%
D	HYSD - Retaining Wall + Toe Wall	MT	1.89	1.371%	0.11	0.08%
15	MISCELLANEOUS WORKS					
15.01	Overhead Signs	Km.	31.00	0.001%		
15.02	Traffic Aid Booth	No.	1.00	0.017%		
15.03	Medical Aid Booth	No.	1.00	0.017%		
15.04	Wearing courses	Km.	31.00	0.173%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining puation of ROW.....	Km.	31.00	0.000%		
15.06	Emergency Cross Over	Nos.	6.00	0.018%		
15.07	Helipad	Nos.	1.00	0.017%		
	Total Amount					27.04 %

4.0 Land Acquisition and Clearance

4.1 LA Summary: - A)Length Wise:

Sr. No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	Unclear Length	SIDE	REMARKS
	FROM	TO							
1	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others	0.100	BHS	
2	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Amanjibhai	0.125	BHS	
3	310+350	310+500	0.150	Kurchan	529/1,524/1,523/ 1,522,527	Yusuf Ibrahim Umarji and others, Ismail Ibrahim Vali, Adam Vali and others	0.150	BHS	
4	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava	0.105	RHS	
5	316+780	316+875	0.095	Dora	733	Old Govt. Land	0.095	BHS	
7	319+800	319+890	0.090	Danda	605	Jayantibhai Lallubhai	0.090	BHS	
8	321+220	321+250	0.030	Suthodra	97	Mohansang Chhatrasang Deputy and others	0.030	RHS	
9	321+850	321+905	0.055	Suthodra	118	Rajendrasinh Udesinh	0.055	RHS	
10	322+130	322+245	0.115	Matar Talpad	468,467	Jaydevprasad Ramanlal, Shree Bhikhabhai Laljibhai	0.115	BHS	
Length % of Project			31.000				0.865		
			100.0%				2.79%		

B)Area Wise:

Package - 3 (Sampa to Manubar)(Km 323.000 to Km 292.00)							
Sl. No.	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.8612	10.02	17.5881	8.94	89%
2	Vanta Matar		1.6709	1.64	0.6865	1.63	41%
3	Sunthodara		14.4691	1.77	11.8723	1.62	82%
4	Telod		3.4501	1.24	3.0758	1.24	89%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.5582	22.58	36.5203	22.17	95%
7	Simlatha		21.5547	42.05	19.6934	38.39	91%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1568	3.21	17.3950	3.07	96%
10	Padariya	Tal. & Dist.-Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.2357	20.7	41.5702	20.53	98%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	23.9498	24.16	94%
14	Taralsa		16.5034	11.56	16.5034	11.56	100%
15	Dayadara		21.1308	8.48	19.0856	7.64	90%
16	Derol		35.4004	35.89	32.6372	35.12	92%

17	Tham		8.1923	4.14	8.1923	4.14	100%
18	Kanthariya		8.6506	11.01	7.5455	10.49	87%
	TOTAL AWARD PKG #3		322.9929	224.86	301.25	216.69	94%

4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHA I PIU SURAT (Expressway)/FR-02/2019/1717				

4.2 A) STATUS OF PERMISSION AND APPROVALS

Sr No	Approvals as in Schedule -E	
a	Permission of the state Government for extraction of boulder from quarry	The company has given a subcontract to Mauni Minerals for supply of Aggregate and GSB material. They have already procured permission from State Government for extraction of boulders. Valid till 14.07.2025
b	Permission of Village panchayat and Pollution control board for installation of crusher.	Obtained. Valid till 14.07.2025
c	License for use of explosives	Work Agreement with Mauni Minerals (Agency) to Sub-agency (Sukhdev Enterprise) for quarrying of boulder is enclosed with its use, storage & transportation of explosives. Valid till 31.03.2023
d	Permission from State government for drawing water from river/reservoir.	NA (For use of water, as per guideline of Ministry of water resource letter dated 26/10/2012, it is exempted from obtaining NOC if ground water used up to 100 cum/day i.e. 1 Lac liter/day in any Infrastructure Project., as our consumption is under the limit.)
e	License from Inspector of factories or competent authorities for setting up Batching Plant	Obtained. Valid till 17.09.2025.

Sr No	Approvals as in Schedule -E	
f	Clearance from Pollution control board for Setting up Batching Plant	Obtained. Valid till 17.09.2025.
g	Permission of Village Panchayat and Pollution control board for Asphalt Plant	N.A.
h	Permission of Village Panchayat and State Government for Borrow earth.	Some Village Panchayats Obtained. Others in progress
i	Permission of State Government for Cutting trees	Obtained Forest trees cutting permission received vid letter no. NHAI/PIU Surat (Expressway)/FR-02/2019/1717 on dated 25.03.2019
j	Consent to establish issued by the Sate Pollution Control Board for the Project;	Obtained

4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected as on appointed Date	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of supervision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	All Estimates submitted	80 M	-	-		-	-	-	-	-	Issue resolved through change in design
	SSNNL	<i>Revised Drawing already submitted to All three Divisions of SSNL</i>	730 M									Balance affected length 340 M
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2303 M	-	-	#72,73 &74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.19 2) Amod on 23.05.19 3) Bharuch	-	-	-	DGVCL has accepted 2.5% supervision charges as part payment and work has been started.
	GETCO	Estimate has been approved by competent authority of NHA I on 09.12.19	884 M			#342 on 01.05.2019						
Gas Pipe Lines	GAIL	<i>In the meeting held on 25th Nov-19 with the P.M. & DGM GAIL, accordingly revised GAD has been submitted by NHA I to GAIL on 10.12.19</i>	300 M					Supervision Charges Paid by NHA I without GST				

4.3 A) Utility shifting/ Tree Cutting Progress Status-Length Wise

Utility Category	Name/ Department	Length affected (M)	Length Cleared (M)	Balance Affected Length (M)
Water	GWSSB	80	80	0
	SSNNL	340	-	340
Electricity	DGVCL	2303	-	2303
	GETCO	884	-	884
Gas Pipe Lines	GAIL	300	-	300
Tree	Tree Cutting	900	900	0

4.3 B) Utility shifting/ Tree Cutting Progress Status-Nos

Sr. No.	Particular	Total	Progress till Last Month	Current Month	Cumulative Progress till Dec- 2019	Balance to Completed	Remarks
1	Electric Pole						
	Bharuch Section						
	Bharuch division						
	i) Bharuch Subdivision	41				41	
	ii) Palej Subdivision	5				5	
	iii) Amod Subdivision	5				5	
	Total	51				51	
2	Structures (Nos.)						
	Bharuch Section	7	7	-	7	0	
	Total	7	7	-	7	0	
3	Religious Str. (Nos.)						
	Bharuch Section	0	0	0	0	0	
	Total	0	0	0	0	0	
4	H.T. Line crossing						
	Bharuch Section	6				6	
	Total	6				6	
5.	Water Utilities						
	Bharuch Section						
	i) Bharuch Subdivision						
	ii) Jambusar Sub-division						
	Total	64				64	

Tree Cutting Progress Status-Nos

Sr. No.	District	Category		Total Nos.	Status of Cutting Permission	No. of Cutting Permission	No of Trees cut	Balance No of Trees	Remark
1	Bharuch	Govt. Trees	All	164	Tree Cutting Permission is received vide letter No. NHAI/PIU Surat (Expressway)/PR- 02/2019/1717 Date: 25.03.2019	164	164	Nil	-
		Pvt. Trees		0					

5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Tentative Planning	Deployed Machinery Month of Dec-19
1	Excavator	Nos	30	21
2	Motor Grader	Nos	20	12
3	Vibratory Roller	Nos	25	18
4	Wet Mix/ DLC Paver	Nos	1	-
5	Wet Mix Plant	Nos	1	1
6	PQC Paver	Nos	1	1
7	Pneumatic Tyre Roller	Nos	0	-
8	Dumpers/Tippers	Nos	100	71
9	FE Loaders/JCB	Nos	10	11
10	Water Tanker	Nos	30	20
11	Batching Plant CP60	Nos	2	2
12	Batching Plant CP 120	Nos	2	1
13	Batching Plant 300 TPH (DLC)	Nos	1	1
14	Sand Washing plant	Nos	1	1
15	Transit Mixers	Nos	20	20
16	Boom Placer	Nos	1	1
17	Concrete Pump	Nos	1	1
18	Kerb Machine	Nos	1	0

7.0 Financial Progress Details

7.1 Pen Picture - Escrow

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Cumulative inflow to Escrow till previous month (Cr)	Cumulative outflow from Escrow till previous month (Cr)	Inflow to Escrow During the month (Cr)	Outflow from Escrow during the month (Cr)
1712.00	1027.2 Cr.	285.43	282.60	102.46	99.53

7.2 Escrow detail

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Escrow Plan till date-Debt (HAM)(Cr)	Escrow Plan till date-Equity (HAM)(Cr)	Escrow Plan till date- VGF (HAM)(Cr)	Escrow Actual till date-Debt (HAM)(Cr)	Escrow Actual till date- Equity (HAM)(Cr)	Escrow Actual till date- YGF (HAM)(Cr)
1712	1027.2	380.64	279.71	102.72	359.52	0.00	117.29

8.0 QA/QC Report.

8.1 Test conducted on site.

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
OGI & Cutting soil														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	148	0	148	0	0	0	148	0	148	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	148	0	148	0	0	0	148	0	148	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	L.L.= Not>50 %,PI =Not> 25 %	148	0	148	0	0	0	148	0	148	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc	148	0	148	0	0	0	148	0	148	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m ²	90-95 % of lab MDD	5385	72	5457	25	4	29	5410	76	5486	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
Borrow Area (Embankment & Subgrade)														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	2004	0	2004	436	0	436	2440	0	2440	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	2004	0	2004	436	0	436	2440	0	2440	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	L.L.= Not>50 %,PI =Not> 25 %	2004	0	2004	436	0	436	2440	0	2440	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	2004	0	2004	436	0	436	2440	0	2440	
5	CBR	IS 2720 Part 16	1 test per 3000 m ³	Min. 8 % as per design	84	0	84	70	5	75	154	5	159	
Earthwork Field test														

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m ²	95% of Lab MDD	36659	581	37240	830	42	872	37489	623	38112	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m ²	97% of Lab MDD	125	0	125	72	15	87	197	15	212	
GSB														
1	Sieve Analysis		1 Test /400M ³	As per MORT&H Table 400-1	49	0	49	25	0	25	74	0	74	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M ³	LL=Not>25% PI=Not>6%	49	0	49	25	0	25	74	0	74	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		1	0	1	0	0	0	1	0	1	
4	CBR	IS 2720	As Required	30% Min.	1	0	1	0	0	0	1	0	1	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
		Part 16												
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	1	0	1	0	0	0	1	0	1	
6	AIV	IS 2386 (P-4) & IS 5640	As Required	40% Max	1	0	1	0	0	0	1	0	1	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M ²	98% of Lab MDD	83	11	94	30	0	30	113	11	124	
PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE														
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	420	0	420	62	0	62	482	0	482	
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	420	0	420	62	0	62	482	0	482	
3	Aggregate	IS 2386	1 Test/Concreting	As per IS 383	420	0	420	62	0	62	482	0	482	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark		
					Up To Previous Month			This Month			Total Upto Date					
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test			
	Impact Value	Part 4	g Day													
4	Flakiness Index	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	420	0	420	62	0	62	482	0	482			
5	Silt Content	IS 383	As Required		250	0	250	62	0	62	312	0	312			
6	Specific Gravity & W A	IS 2386 PART 3	1 Test/Month		6	0	6	0	0	0	6	0	6			
Concrete Mix Design (cube sets)																
1	M15 7 Days	IS-516	18 Cubes	As per MoRT&H	3	0	3	0	0	0	3	0	3			
	28 Days				9	0	9	0	0	0	9	0	9			
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	
3	M20 7				3	0	3	0	0	0	3	0	3			

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
	Days													
	28 Days				9	0	9	0	0	0	9	0	9	
4	M25 PCC 7 Days				45	0	45	1	0	1	46	0	46	
	28 Days				80	0	80	8	0	8	88	0	88	
5	M30 7 Days				76	0	76	4	0	4	80	0	80	
	28 Days				100	0	100	6	0	6	106	0	106	
6	M35 7 Days				147	0	147	8	0	8	155	0	155	
	28 Days				267	0	267	5	0	5	272	0	272	
7	M35 Pile 7 Days				91	0	91	2	0	2	93	0	93	
	28 Days				154	0	154	5	0	5	159	0	159	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
8	M35 RE block 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
9	M40 7 Days				52	0	52	3	0	3	55	0	55	
	28 Days				84	0	84	3	0	3	87	0	87	
10	M45 7 Days				12	0	12	1	0	1	13	0	13	
	28 Days				15	0	15	4	0	4	19	0	19	
11	M50 7 Days				25	0	25	0	0	0	25	0	25	
	28 Days				18	0	18	7	0	7	25	0	25	
12	M40PQC 7 Days				0	0	0	10	0	10	10	0	10	
	28 Days				0	0	0	2	0	2	2	0	2	
13	M40 PQC Fl. Strength 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark	
					Up To Previous Month			This Month			Total Upto Date				
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test		
14	DLC	7 Days	IS-516	10 cubes	Asper MoRT&H	97	29	126	0	0	0	97	29	126	
Compressive Strength of Concrete Cubes (Field)															
1	M15	7 Days	IS-516	1 test - 0-5 M3 2test - 6-15 m3 3test - 16-30 m3 4 test - 31- 50 m3 +1 test for every 50m3 concrete	As per MoRT&H	0	0	0	0	0	0	0	0	0	
		28 Days				0	0	0	0	0	0	0	0		
2	M20Kerb	7 Days				0	0	0	0	0	0	0	0	0	
		28 Days				0	0	0	0	0	0	0	0	0	
3	M25 PCC	7 Days				308	0	308	64	0	64	372	0	372	
		28 Days				580	0	580	128	0	128	708	0	708	
4	M30	7 Days				79	0	79	14	0	14	93	0	93	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
			28 Days		191	0	191	31	0	31	222	0	222	
5	M35		7 Days		341	0	341	237	0	237	578	0	578	
			28 Days		699	0	699	522	0	522	1221	0	1221	
6	M35 Pile		7 Days		734	0	734	23	0	23	757	0	757	
			28 Days		2138	0	2138	162	0	162	2300	0	2300	
7	M35 RE block		7 Days		0	0	0	0	0	0	0	0	0	
			28 Days		0	0	0	0	0	0	0	0	0	
8	M40		7 Days		3	0	3	0	0	0	3	0	3	
			28 Days		1	0	1	10	0	10	11	0	11	
9	M45		7 Days		0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark	
					Up To Previous Month			This Month			Total Upto Date				
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test		
			28 Days			0	0	0	0	0	0	0	0	0	
10	M50		7 Days			0	0	0	0	0	0	0	0	0	
			28 Days			0	0	0	0	0	0	0	0	0	
11	M40PQC		7 Days	1 test of 2 cubes & 2beams for 150 m3 or Min. 6 cubes & 6 beams for the day	As per MoRT&H	0	0	0	0	0	0	0	0	0	
			28 Days			0	0	0	0	0	0	0	0	0	
12	M40 PQC F.S		7 Days			0	0	0	0	0	0	0	0	0	
			28 Days			0	0	0	0	0	0	0	0	0	
13	DLC		7 Days	IS-516	Asper MoRT&H	0	0	0	0	0	0	0	0	0	
14	DLC FDD	IS 2720 Part 28		1 Test /2000M ²	98% of Ref. Density	0	0	0	0	0	0	0	0	0	
Cement															

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
1	Fineness	IS 4031	1 Test/Week		64	0	64	13	0	13	77	0	77	
2	Consistency	IS 4031	1 Test/Week		64	0	64	13	0	13	77	0	77	
3	Setting Time	IS 4031	1 Test/Week		64	0	64	13	0	13	77	0	77	
4	Soundness	IS 4031	1 Test/Week		58	0	58	13	0	13	71	0	71	
5	Compressive Strength	IS 4031	1 Test/Week											
	a) 3 Days		01 set = 3 Cube		64	0	64	13	0	13	77	0	77	
	b) 7 Days		01 set = 3 Cube		60	0	60	13	0	13	73	0	73	
	c) 28 Days		01 set = 3 Cube		59	0	59	9	0	9	68	0	68	

8.2 Weather report

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
		Min. Temp.	Max. Temp.	Min.	Max.			
1	01-Dec-19	21.4	32.6	44.0	79.0	0.0	0.0	
2	02-Dec-19	22.2	33.6	4.0	80.0	0.0	0.0	
3	03-Dec-19	21.7	34.2	41.0	78.0	0.0	0.0	
4	04-Dec-19	22.4	32.8	42.0	82.0	0.0	0.0	
5	05-Dec-19	22.2	33.1	40.0	79.0	0.0	0.0	
6	06-Dec-19	21.6	33.8	36.0	79.0	0.0	0.0	
7	07-Dec-19	21.5	33.6	40.0	80.0	0.0	0.0	
8	08-Dec-19	21.2	34.5	37.0	79.0	0.0	0.0	
9	09-Dec-19	21.4	34.1	39.0	79.0	0.0	0.0	
10	10-Dec-19	21.1	33.8	33.0	79.0	0.0	0.0	
11	11-Dec-19	19.2	33.8	33.0	78.0	0.0	0.0	
12	12-Dec-19	19.2	33.8	33.0	79.0	0.0	0.0	
13	13-Dec-19	19.4	33.8	30.0	79.0	0.0	0.0	
14	14-Dec-19	18.3	33.8	33.0	79.0	0.0	0.0	
15	15-Dec-19	18.3	33.8	33.0	79.0	0.0	0.0	
16	16-Dec-19	17.8	32.8	31.0	79.0	0.0	0.0	
17	17-Dec-19	17.5	32.2	32.0	79.0	0.0	0.0	
18	18-Dec-19	18.2	33.5	31.0	80.0	0.0	0.0	
19	19-Dec-19	17.7	34.0	33.0	79.0	0.0	0.0	
20	20-Dec-19	18.1	32.8	34.0	78.0	0.0	0.0	
21	21-Dec-19	18.3	33.0	34.0	79.0	0.0	0.0	
22	22-Dec-19	17.9	33.8	36.0	78.0	0.0	0.0	

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
23	23-Dec-19	18.0	34.0	34.0	79.0	0.0	0.0	
24	24-Dec-19	17.8	34.2	32.0	79.0	0.0	0.0	
25	25-Dec-19	17.6	33.9	33.0	78.0	0.0	0.0	
26	26-Dec-19	16.9	32.6	36.0	76.0	0.0	0.0	
27	27-Dec-19	16.9	32.9	33.0	75.0	0.0	0.0	
28	28-Dec-19	14.8	30.9	34.0	69.0	0.0	0.0	
29	29-Dec-19	14.9	31.5	32.0	68.0	0.0	0.0	
30	30-Dec-19	14.8	31.6	37.0	73.0	0.0	0.0	
	31-Dec-19	14.5	31.2	35.0	71.0	0.0	0.0	
	Average	18.8	33.2	34.0	77.7			

9.0 Safety Features

9.1 Pen picture of safety features

Location of Black spot	Suggested Remedial Measures with in provisions of Concession Agreement	Additional Remedial Measures (if any)	Financial implications of additional Remedial Measures for Authority
312	Barricade Working Zone Properly	Provide Concrete Jersey Barrier	
	Provide Advance Warning Boards		

9.2 Accident report : NIL

10.0 Review status of drawings/design reports

10.1 Structure drawing status

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Pipe Culvert	35	35	35	-	Submitted via direct mail from Designer to IE dated 15.05.2019 at 2:36 PM	Found in order as per MoM dt. 17.05.2019	Approved
2	Box Culvert	27	21	13	-	7 Nos. submitted via Letter No. 184 dated 12.12.2019	12 Nos are found in order (less than 20°) in MOM 316+420 approval received via letter no. 632 dt. 16.07.2019,	13 Nos Approved, 7 Nos Under review with IE. Remaining Culverts in canal stream
3	Flyover	1	1	-	299+375	Submitted via letter no. 257 dated 19.10.2019	Comments received via letter No. 989 dated 04.11.2019	Pending with concessionaire
4	Major Bridge	3	3	1	302+732	Submitted via letter no. 029 dated 28.03.2019	-Comments received via letter No. 383 dated 11.05.2019 -Comments received on Hyd. Report via letter No. 905 dated 27.09.2019	Pending with concessionaire
					318+875	Submitted via letter no. 239 dated 04.10.2019	Approved via mail dt. 22.10.2019	Approved (GFC will submit by this week)

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					321+280	Submitted via letter no. 179 dated 28.03.2019	-	Approved in MOM dt. 30.08.2019
5	Minor Bridge	11	11	6	294+085	Submitted via letter no. 189 dated 19.12.2019	Letter No. 1209 dated 23.12.2019	Under review with IE
					296+432-G	Submitted via letter no. 184 dated 06.08.2019	-	Approved in MOM dt. 30.08.2019
					297+472	Submitted via letter no. 194 dated 24.12.2019	-	Under review with IE
					297+562	Submitted via letter no. 185 dated 06.08.2019	-Comments received on Hyd. Report via letter No. 905 dated 27.09.2019	Approved in MOM dt. 30.08.2019
					304+450-G	Submitted via letter no. 145 dated 17.08.2019	-	Approved in MOM dt. 30.08.2019
					307+731	Submitted via letter no. 260 dated 21.10.2019 (GFC)	-	Approved in MOM dt. 30.08.2019
					309+100-G	Submitted via letter no. 254 dated 17.10.2019	Comments received via letter No. 1003 dated 08.11.2019	Pending with concessionaire

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					309+840	Submitted via letter no. 167 dated 08.11.2019	Approved via mail dt. 25.11.2019	Approved (GFC will submit by this week)
					310+752 -G	Submitted via letter no. 199 dt. 31.12.2019	-	Under review with IE
					313+835	Submitted via letter no. 145 dated 17.08.2019	-	Approved in MOM dt. 30.08.2019
					314+314	Submitted via letter no. 334 dated 23.12.2019	-Comments received on Hyd. Report via letter No. 688 dated 01.08.2019	Under review with IE
6	PUP	30	30	21	-	-29 Nos via letter No. 21 dated 22.10.2018 - 1 No via letter No. 37 dated 12.12.2018 -Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by Designer to Aarvee via mail dt. 23.05.19 at 6:41 pm R3- PVKEPL/HO/VKP3/IE/093/20 19 dt. 28.05.2019	Comments received via letter no. AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/357 dated 06.05.2019 and AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/442 dated 28.05.2019 on Geotech reports 3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019 18 Approved vide AA/VKE/PVKEPL/0115/19-	21 Nos approved and 9 Nos Revised drawing submission pending with concessionaire.

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
						- Further revised 12 Nos submitted via 049 on 17.04.19 -Directly by Designer to Aarvee via mail dt. 30.05.19	20/DESIGN REVIEW/473 Dt. 03.06.2019	
7	VUP	3	3	3	295+575	Directly by Designer to Aarvee via mail dt. 24.05.2019 at 6:22 pm	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.2019	Approved by IE via ltr. 474 dt. 03.06.2019
					303+830	Submitted via letter no. 181 dated 11.12.2019	-	Approved by IE via ltr. 1261 dt. 02.01.2020
					312+720	Submitted via letter no. 181 dated 11.12.2019	-	Approved by IE via ltr. 1261 dt. 02.01.2020
8	VOP	1	1	-	307+193	Submitted via letter no. 003 dated 01.01.2020	-	Under review with IE

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
9	LVUP	7	7	7		Submitted via letter no. 021 dated 22.10.19, also 4 submitted Directly by Designer to Aarvee via mail dt. 26.05.19 at 4:55 pm, 311+047 submitted via direct mail from Designer on 28.05.2019 at 8:20 pm -Directly by Designer to Aarvee via mail dt. 30.05.19 6 submitted via letter no. 127 dt. 25.06.19	311+047 approved by AA/VKE/PVKEPL/0119/19-20/DESIGN REVIEW/485 Dt. 06.06.2019. comments on 6 LVUP received via letter no. 590 Dt. 04.07.2019	1 approved 6 Nos Found in order vide IE letter no. 1126 Dt.13.12.2019
10	ROB (Non-Railway)	1	1	-	293+014	Submitted via letter no. 198 dated 31.12.19	-	Under review with IE

10.2 Highway drawing status

Plan and Profile					
Sr No.	Description	Concessionaire Submission Letter No. and Date		IE's comment Letter No. and Date	Remark
1	MCW	# 35 on 08.04.2019		# 476 Dt. 04.06.2019	
2	Connecting road	# 35 on 08.04.2019		# 476 Dt. 04.06.2019	

3	VOP Approaches	# 35 on 08.04.2019	# 476 Dt. 04.06.2019
---	----------------	--------------------	----------------------

Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark
connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10 % effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB+ 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

PLANT STATUS

CRUSHER:- 300 TPH @ Rajpardi for Aggregates – Functional

Batching Plant:-

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional

3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

10.3 Review status of source approvals & Mix Design

Sr No	Description	Date of Approval	Approval Letter No.
1	Cement		
i	Ultra Tech Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
ii	Gujrat Siddhi Cement Ltd	11.04.19	AA/VKE/PVKEPL/070/19-20/Q & M /281
iii	Saurarashtra Cement Ltd (Hathi Cement)	13.04.19	AA/VKE/PVKEPL/074/19-20/Q & M /289
iv	JK Lakshmi Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
v	Sanghi Industries Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vi	Birla Corporation Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vii	Udaipur Cement works Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
viii	Nuvoco Vistas Corporation Ltd	24.06.19	AA/VKE/PVKEPL/125/18-19/Q & M /546
ix	Ambuja Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1046
x	Wonder Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1048
2	Reinforcement Steel		
i	Jindal Steel & Power (JSPL)	13.05.19	AA/VKE/PVKEPL/100/19-20/Q & M /393
ii	Electro Steel Pvt. Ltd	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
iii	ESSAR	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
3	Aggregates		
i	Rajpahardi (Coarse Agg)	15.02.19	AA/VKE/PVKEPL/028/18-19/Q & M /085
ii	Nadeshwar (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
iii	Bodeli (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
4	Chemical Admixture		
i	Kunal	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
ii	BASF	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
iii	STP Limited	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
iv	Yahska	31.08.19	AA/VKE/PVKEPL/167/19-20/Q & M /784
v	Sika India Pvt Ltd	04.10.19	AA/VKE/PVKEPL/192/19-20/Q & M /925

Sr No	Description	Date of Approval	Approval Letter No.
vi	CAC Pvt.Limited	21.11.19	AA/VKE/PVKEPL/192/19-20/Q & M /1051
vii	Fosroc India Ltd	08.11.19	AA/VKE/PVKEPL/201/19-20/Q & M /995
5	Fly Ash		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
a)	Micro Silica/ GGBS/ Micro Fine		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
ii	Microfine/GGBS	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
6	Water		
i	Bore well at Camp Ch-299+300 RHS	28.03.19	AA/VKE/PVKEPL/041/18-19/Q & M /223
7	Hume Pipe - NP4		
i	Giriraj Hump pipe Industries	12.02.19	AA/VKE/PVKEPL/022/18-19/Q & M /066
ii	T & G Precast Industries	24.06.19	AA/VKE/PVKEPL/126/19-20/Q & M /547
8	Independent Laboratory		
i	Mukesh A Patel	12.02.19	AA/VKE/PVKEPL/021/18-19/Q & M /065
ii	Geo Designs & Research Pvt. Ltd	11.04.19	AA/VKE/PVKEPL/072/19-20/Q & M /283
9	Curing Compound and Sealeant		
ii	STP	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
10	GSB Mix Design	20.08.19	AA/VKE/PVKEPL/161/18-19/Q & M /751
11	WMM Mix Design	24.09.19	AA/VKE/PVKEPL/182/18-19/Q & M /880
12	DLC Mix Design		
i	DLC Mix design with Sidhee OPC53 & Suyog Flyash	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1052
ii	DLC Mix design with Sidhee OPC53 cement	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1049
13	Concrete Mix Design		
1	M30 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
2	M30 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753

Sr No	Description	Date of Approval	Approval Letter No.
3	M35 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
4	M35 PILE (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
5	M40 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
6	M25 PCC(Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
7	M30 RCC (Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
8	M35 RCC (Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
9	M35 PILE (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
10	M40 RCC (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
11	M30 RCC (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
12	M35 Pile (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
13	M30 RCC (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
14	M35 Pile (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
15	M35 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
16	M40 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
17	M50 PSC (Ultratech opc 53+ BASF-8324 admixture)	23.12.19	AA/VKE/PVKEPL/253/19-20/Q & M /1215
18	M50 PSC (Sidhee opc 53+ BASF-8324 admixture)	23.12.19	AA/VKE/PVKEPL/252/19-20/Q & M /1214
19	M25 PCC (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
20	M30 RCC (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
21	M35 RCC (Sidhee opc 53+ Sikaplast-319)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216


Sr No	Description	Date of Approval	Approval Letter No.
	admixture)		
17	M50 PSC (Utratech opc 53+ BASF-8324 admixture)	23.12.19	AA/VKE/PVKEPL/253/19-20/Q & M /1215
22	M35 Pile (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
23	M25 PCC (Sidhee OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
24	M25 PCC (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
25	M30 RCC (JK Lakshmi OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
26	M35 RCC (Sidhee OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
27	M35 RCC (JK Lakshmi OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
28	M35 RCC (Sanghee OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
29	M35 Pile (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
30	M35 Pile (JK Lakshmi OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
31	M40 RCC (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
32	M45 RCC (Sanghee OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
33	M45 RCC (Sourashtra OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
34	M50 PSC (Sourashtra OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242

Borrow Area:-

Status	Number of Borrow areas	Qty(Cum)
Approved	83	3000318
Submitted	32	1358802
Total	115	4359120

NCR Status :-

Sr. No.	NCPN NO	ISSUED DATE	DESCRIPTION OF NON-CONFORMANCE	DESCRIPTION OF REMEDIAL ACTION	REMEDIAL ACTION		CLOSED OUT DATE	REMARK
					YES	NO		
1	IE/NCR/PKG-III/001	22.03.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
2	IE/NCR/PKG-III/002	08.04.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
3	IE/NCR/PKG-III/003	12.04.19	Depressed PUP raft at ch-304+170	Raft Level raised	Yes		13.11.19	NCR Closed
4	IE/NCR/PKG-III/004	12.04.19	Depressed PUP raft at ch-305+058 and ch-309+550 pcc done without ground improvement	Ground Improvement done	Yes		23.10.19	NCR Closed
5	IE/NCR/PKG-III/005	16.04.19	Back filling below the hume pipe not done properly at ch-303+408	Done properly	Yes		12.08.19	NCR Closed



Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE IN Dec- 2019 Between Client & PVKEPL			
Sr. No.	Letter No.	Date	Letter from Client Reg.
1	NHAI/PIU-Bharuch/P-3-F/2019/803	02.12.2019	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concession Agreement - Reg.
2	NHAI/PIU-Bharuch/P-3-G/2019/806	02.12.2019	To make drainage line for exit of water at Village: Dora - Reg.
3	NHAI/PIU-Bharuch/P-3-F/2019/817	03.12.2019	Paymen tof 1 st Milestone Invoice on Milestone achievement by Concessionaire as epr finalized Weightages of all items by IE - Annexure - I of Schedule - G
4	NHAI/12015/6/2018-RO-GNR/Tech./VME Phase 0 IA/Pkg. -III/Vol. 01/F - 39/D-5800	05.12.2019	Approval of the Utility Estimate of GETCO under Bharuch Divison shifting of various 66 KV existing transmission line - Reg.
5	NHAI/PIU-Bharuch/P-3-U /2019/849	09.12.2019	Approval of the Utility estimate of GETCO under Bharuch Divison shifting of various 66KV existing transmission line - Reg.
6	NHAI/PIU-Bharuch/P-3-F/2019/888	17.12.2019	Request for the release of 1 st Mobilization Bank Guanrantee in purusant to provision provided under Clause 23.8 ofo the Concession Agreement - Reg.
7	NHAI/PIU-Bharuch/P-3-F/2019/896	18.12.2019	Release of Withheld GST Payment of 1 st Milestoneinvoice on Milestone achievement by Concessionaire as per finalized Weightages of all items by IE- Annexure-I of Schedule - G
8	NHAI/PIU-Bharuch/P-1-LA/P-2-LA/P-3-LA/2019/91	19.12.2019	Land Acquisition Status as on 09.09.2019 in Package - I, II and III a per Joint site verification by the Representative of NHAI and COncessionaire in presence of IE - Reg.
9	NHAI/PIU-Bharuch/P-3-F/VKE(BG)/2019/921	20.12.2019	Release of Bank Guarantee submitted against Mobilization Advance - Reg.
10	NHAI/PIU - Bharuch/P-3-P/2019/939	24.12.2019	Submission of COmpany Profile & Credentials of M/s. Electrothermm (India) Ltd. for Source approval
11	NHAI/PIU - Bharuch/P-3-P/2019/941	24.12.2019	Submission of Company Profile & Credentials of M/s. Gallant Metal Limited for Source approval
12	NHAI/PIU-Bharuch/VME-IE/14/2019/943	26.12.2019	Reimbursement of Consultancy Service Charges paid to Independent Engineer for Phase - IA of Package - I, II & III for Novemebr - 2019 (Invoice No. 14) - Reg.
13	NHAI/PIU - Bharuch/L-06/2019/947	26.12.2019	More Land acquired than actual acquired land Survey No. 303 (old), New Survey No. 224, 1-16-30 Area - Reg.

Annexure-01 Correspondence details

Details of Correspondance in Dec- 2019 between Aarvee Associates & PVKEPL

Sr. No.	Letter No.	Date	Letter from Aarvee Associates Reg.
1	AA/VKE/PVKEPL/224/19-20/Design Review/1083	02.12.2019	Submission of Detailed desing & drawings for MNB at Ch. 309+840 - Reg.
2	AA/VKE/PVKEPL/225/19-20/Design Review/1084	02.12.2019	Submission of Detailed Drawing & desing Report for MJB at Ch. 318+865 - Reg.
3	AA/VKE/PVKEPL/226/19-20/Q & M/1098	04.12.2019	Request for factory visit of Geo - Textile Company of M/s. Terre Armee - reg.
4	AA/VKE/PVKEPL/227/19-20/Design Review/1104	05.12.2019	Design review and comments of IE on ROB - Reg.
5	AA/VKE/NHAI & PVKEPL/010/19-20/MIR/1108	06.12.2019	Programmed of Inspection on the Project Highway for the month of Novemebr 2019 - Reg.
6	AA/VKE/PVKEPPL/228/19-20/MILESTONE/1115	07.12.2019	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concession Agreement - Reg.
7	AA/VKE/NHAI/226/19-20/LEAVE/1123	07.12.2019	Leave of absence Key Staff in the Project - Reg.
8	AA/VKE/PVKEPL/229/19-20/Q & M/1130	09.12.2019	Submission of Credentials & Compny Profile of (1) M/s Terre Armee and (2) M/s. Manas Geo Tech India Pvt. Ltd. for Source Approval of Geo - Textile Material - Reg.
9	AA/VKE/PVKEPL/230/19-20/Q & M/1131	09.12.2019	Approvla of Earth Source to be obtained from Borrow Area for use in Embankment - Reg.
10	AA/VKE/PVKEPL/231/19-20/Q&M/1132	09.12.2019	Submission of Company Profile & Credentials of M/s Sanfield (India) Limited as a source of Metalic Bearing - Reg.
11	AA/VKE/PVKEPL/232/19-20/Q&M/1141	12.12.2019	Submission of Company Profile and Credential of Gurukrupa Industries for procurement of Hume Pieps - Reg.
12	AA/VKE/PVKEPL/233/19-20/Q&M/1142	12.12.2019	Source approval for procurement of Couplers for jointinf of Reinforcement Bars - Reg.
13	AA/VKE/PVKEPL/234/19-20/Q&M/1143	13.12.2019	Submission of detailed drawing, desing, Hydrology and geotech Report for Minor Bridge at Km. 297+472 - Reg.
14	AA/VKE/PVKEPL/235/19-20/Design Review/1144	13.12.2019	Observations on Plan and Profile drawings of Package -III
15	AA/VKE/PVKEPL/236/19-20/Design Review/1146	13.12.2019	Review of Submission of detailed Desing & Drawing of 7 nos. of LVUPs - reg.
16	AA/VKE/PVKEPL/237/19-20/Design Review/1147	13.12.2019	Review of Submission of revised Desing & Drawing of 15 nos. of PUP/CUPs - reg.
17	AA/VKE/NHAI/231/19-20/LEAVE/1149	14.12.2019	Leave of absence Sub Key staff in the Project - Reg.
18	AA/VKE/NHAI/PVKEPL/234/19-20/MIR/1152	16.12.2019	Monthly Inspection Reports - Reg.
19	AA/VKE/NHAI/PVKEPL/238/19-20/Design Review/1153	16.12.2019	Observations on Plan adn Profile drawings of Package - III
20	AA/VKE/PVKEPL/239/19-20/Q&M/1154	16.12.2019	Comments on SOurce Inspection of M/s. Gurukrupa Industires, Bodeli - Reg.
21	AA/VKE/PVKEPPL/240/19-20/PROGRAMME/1165	17.12.2019	Revised Construction Time Schedule - reg.

Annexure-01 Correspondence details

22	AA/VKE/NHAI/PVKEPL/239/19-20/BG/1171	18.12.2019	Request for the release of 1 st Mobilization Bank Guarantee in pursuant to provision provided under Clause 23.8 of the Concession Agreement - Reg.
23	AA/VKE/PVKEPL/241/19-20/MPR/1173	19.12.2019	Monthly Progress Reprort of the Concessionaire - Reg.
24	AA/VKE/PVKEPL/242/19-20/DESIGN REVIEW/1180	19.12.2019	Design and Drawing of POT PTFE Bearing for ROB at Ch. 293+014 and MJB at Ch .302+713 - Reg.
25	AA/VKE/PVKEPL/243/19-20/DESIGN REVIEW/1186	19.12.2019	Submission of design & drawing of 07 no. of Box Culverts - Reg.
26	AA/VKE/PVKEPL/244/19-20/DESIGN REVIEW/1189	19.12.2019	Submission of revised drawing of Chain Link Fencing - Reg.
27	AA/VKE/NHAI/241/19-20/TRAINING/1190	20.12.2019	Fied Training of AEEs of Ministry currently under Foundation Training at IAHE - Reg.
28	AA/VKE/PVKEPL/245/19-20/DESIGN REVIEW/1207	23.12.2019	Submission of Geotechnical reports - Reg.
29	AA/VKE/PVKEPL/246/19-20/DESIGN REVIEW/1208	23.12.2019	Submission of Hydrology report of Minor Bridge at Km 297+562 and Major Bridge at Km 302+713 - Reg.
30	AA/VKE/PVKEPL/247/19-20/DESIGN REVIEW/1209	23.12.2019	Submission of Detailed Drawing, Design Reprort & Hydrology Report for Minor Bridge at Ch. 294+085- Reg.
31	AA/VKE/PVKEPL/248/19-20/DESIGN REVIEW/1210	23.12.2019	Submission of Hydrology Report of MNB at Km 314+314 and Km 297+472 - Reg.
32	AA/VKE/PVKEPL/249/19-20/DESIGN REVIEW/1211	23.12.2019	Submission of Hydrology report of Minor Bridge at Km 297+562 and Major Bridge at Km 302+713 - Reg.
33	AA/VKE/PVKEPL/250/19-20/Q&M/1212	23.12.2019	Submission of Company Profile & Credential of M/s. Unitech Couplers India Pvt. Ltd. (UCIPL) Source/Material approval - Reg.
34	AA/VKE/PVKEPL/251/19-20/Q&M/1213	23.12.2019	Source of Earth to be obtained from Borrow area for use in 500 mm Embankment - reg.
35	AA/VKE/PVKEPL/252/19-20/Q&M/1214	23.12.2019	Submission of Mix Design for concreting with cement of Sidhee, Microfine from Suyog and admixture of BASF - reg.
36	AA/VKE/PVKEPL/253/19-20/Q&M/1215	23.12.2019	Submission of Mix Design for Concreting with Cement of Ultratech, Microfine from Suyog and admixture of BASF - R
37	AA/VKE/PVKEPL/254/19-20/Q&M/1216	23.12.2019	Submission of Mix Design for concreting with cement of Sidhee and admixture of Sika - reg.
38	AA/VKE/PVKEPL/255/19-20/Q&M/1217	23.12.2019	Submission of Company profile, Credential & Present specification of M/s. Rishabh sales - Source Approval - Reg.
39	AA/VKE/PVKEPL/256/19-20/Q&M/1218	23.12.2019	Approval of Earth Source to be obtained from Borrow Area for use in Embankment - reg.
40	AA/VKE/PVKEPL/257/19-20/Q&M/1219	23.12.2019	Approval of Earth Source to be obtained from Borrow Area for use in Embankment - reg.
41	AA/VKE/PVKEPL/258/19-20/DESIGN REVIEW/1220	23.12.2019	Submission of detailed design and drawing of MNB at Km 310+720 - reg.
42	AA/VKE/PVKEPL/259/19-20/DESIGN REVIEW/1221	24.12.2019	Submission of detailed drawings, design and geotech report for VOP at Ch. 3037+170 - reg.
43	AA/VKE/PVKEPL/260/19-20/DESIGN REVIEW/1222	24.12.2019	Submission of revised design and drawing of Major Bridge at Km 302+713 - Reg
44	AA/VKE/PVKEPL/261/19-20/DESIGN REVIEW/1226	24.12.2019	Submission of detailed design and drawing of MNB at Km 314+314 - Reg
45	AA/VKE/PVKEPL/262/19-20/Q&M/1230	26.12.2019	Submission of company profile credential, product specification and test report of INIZ plastomech Pvt. Ltd. - source / material approval - reg.
46	AA/VKE/PVKEPL/263/19-20/Q&M/1231	26.12.2019	Submission of company profile & Credentials for Source approval of othe Polymer Products and Dynamic Prestress (I) Pvt. Ltd. for procurement of POT - PTFE bearing, Elastomeric bearing and Prestressing material - reg.
47	AA/VKE/PVKEPL/264/19-20/DESIGN REVIEW/1232	26.12.2019	Regarding submission of detailed drawings and design reports of 6 No. of Box Culverts - reg.
48	AA/VKE/PVKEPL/265/19-20/Q&M/1242	31.12.2019	Submission of Concrete Mix Design with Various cements and admixtures - reg.
49	AA/VKE/PVKEPL/266/19-20/Q&M/1243	31.12.2019	Submission of Company Profile & Credential of M/s. VODOL Corporation for Couplers Source /Material Approval
50	AA/VKE/PVKEPL/267/19-20/Q&M/1244	31.12.2019	Approval of Earth Source to be obtained from Borrow Area for use in Embankment - reg.
51	AA/VKE/PVKEPL/268/19-20/Q&M/1246	31.12.2019	Request for the factory visit of INIZ Plastomech Pvt. Ltd. (Mehsana) - Reg.
52	AA/VKE/PVKEPL/269/19-20/Q&M/1256	31.12.2019	Fulfillment of Obligations prior to Commencement of Works - Resubmission of Construction Methodology, QAP (Quality Assurance Procedure) and Traffic Management Plan - Reg.

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
1	PVKEPL/VKE3/IE/296/2019	01.12.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
2	PVKEPL/VKE3/IE/297/2019	01.12.2019	Submission of test Reprot of NP - 4 Hume pipe of 600mm and 1200mm diameter
3	PVKEPL/VKE3/IE/298/2019	02.12.2019	Testing of Materials
4	PVKEPL/HO/VKE3/IE/172/2019	03.12.2019	Request for factory visit of Geo-textile cimpany of M/s Terre Armee - Reg.
5	PVKEPL/HO/VKE3/IE/173/2019	03.12.2019	Submission fo Company Profile & Credentials of M/s. VADOL Corportation for source approval - Reg.
6	PVKEPL/HO/VKP3/PIU/174/2019	05.12.2019	Acknowledgement of the payment received towards 1 st payment milestone and submission of necessary particular for the release of withheld GST amount
7	PVKEPL/VKE3/IE/299/2019	05.12.2019	Submission of Company Profile & Credentials of M/s.AL-NARJIS International Company for the source approval of Geo-textile material which is propsoed to eb use in separation layer
8	PVKEPL/VKE3/IE/300/2019	05.12.2019	Submissionof GAD of MNB at CH 310+718 approved by GSPL
9	PVKEPL/HO/VKP3/IE/175/2019	06.12.2019	Regarding Submission of drawing of Parking and Wayside Amenities
10	PVKEPL/HO/VKP3/IE/176/2019	07.12.2019	Submission of Company Profiel & Credentials of M/s. Hercules Structural System Pvt. Ltd. for source approval - Reg.
11	PVKEPL/VKE3/NHAI/301/2019	07.12.2019	Restoration of Status of Land as "Govt. land" from allotted Govt. Land to Mr. Rathod Narubhai Chitabhai Survey No. 733 (o/o), 1318(new), Vill.: Dora, taluka:Amod, Dist. : Bharuch, State : Gujarat
12	PVKEPL/VKE3/IE/302/2019	07.12.2019	Submission of Company Profile & Credential of M/s. SANFIELD (INDIA) LIMITED (MAURER) - Source / Material approval - Reg.
13	PVKEPL/HO/VKP3/IE/177/2019	09.12.2019	Regarding Submission of revised drawing of Chain Link fencing
14	PVKEPL/HO/VKP3/IE/178/2019	09.12.2019	Reg. Submission of Monthly Progress Reprot for the Month of Novemebr 2019 - Reg.
15	PVKEPL/VKE3/IE/ 306/2019	09.12.2019	Submission of Company Profile, Credentials & Product Specification of M/s. Rishab Sales - Source - Material approval - Reg.
16	PVKEPL/VKE3/IE/ 307/2019	09.12.2019	Submission of Company Profile, Credentials & Product Specification of M/s Bostik Smart Adhesive - Source / Material approval - reg.
17	PVKEPL/HO/VKP3/PIU/179/2019	10.12.2019	Request for the release of 1 st Mobilization Bank Guarantee in purusant to provision proviced under Clause 23.8 of the Concession Agreement - reg.
18	PVKEPL/HO/VKP3/IE/181/2019	11.12.2019	Regarding Submission of detailed Drawing & Design Report for VUP at Ch. 303+830 and 312+720
19	PVKEPL/HO/VKP3/PIU/182/2019	11.12.2019	Request to Provide necessary support in intimation of utility shifting work of obstructing electrical utilities owned by DGVCL & deposition of agreed Supervision Charges - reg.
20	PVKEPL/HO/VKP3/PIU/183/2019	11.12.2019	Construction work of Bridge over Luwara Branch Canal at Ch. 32470 m - Reg.
21	PVKEPL/HO/VKP3/PIU/184/2019	12.12.2019	Submission of Design & Drawing of 07 nos. of Box culverts


Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
22	PVKEPL/HO/VKP3/IE/185/2019	12.12.2019	Submission of Design and Drawing of POT/PTFE Bearing for ROB at Ch. 293+014 and MJB at Ch. 302+713
23	PVKEPL/VKE3/IE/312/2019	12.12.2019	Testing of Materials
24	PVKEPL/VKE3/IE/313/2019	12.12.2019	Submission of Routine Pile Load Test - Reg.
25	PVKEPL/VKE3/IE/315/2019	14.12.2019	Testing of Materials
26	PVKEPL/VKE3/IE/316/2019	14.12.2019	Testing of Materials
27	PVKEPL/VKE3/IE/317/2019	14.12.2019	Submission of Mix Design for concreting with Cement of Sidhee and admixture of BASF - Reg.
28	PVKEPL/VKE3/IE/318/2019	14.12.2019	Submission of Mix Design for concreting with Cement of Sidhee and admixture of BASF - Reg.
29	PVKEPL/VKE3/IE/319/2019	14.12.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
30	PVKEPL/VKE3/IE/320/2019	14.12.2019	Submission of Mix Design for Concreting with Cement of Sidhee and amixture of Sika - Reg.
31	PVKEPL/HO/VKP3/IE/186/2019	14.12.2019	Regarding Submission Raod Marking & Signage Plan drawiing
32	PVKEPL/VK3/IE/321/2019	16.12.2019	Source of Earth to be obtained from Borrow Area for use in 500mm Embankment top - Reg.
33	PVKEPL/HO/VKP3/NHAI/187/2019	17.12.2019	Intimation on starting of Construction activities for Ch. 302+650 to Ch. 304+300 - Reg.
34	PVKEPL/VKE3/IE/323/2019	18.12.2019	Submission of Company Profile & Credential of M/s. VADOL Corporation - Source / Material approval - Reg.
35	PVKEPL/HO/VKP3/IE/188/2019	18.12.2019	Submission of Company Profile & Credentials of M/s Electrotherm (India) Ltd. for Source approval
36	PVKEPL/HO/VKP3/IE/189/2019	19.12.2019	Regarding Submission of Drawing and Desing for Minor Bridge at Ch. 294+085
37	PVKEPL/HO/VKP3/IE/190/2019	19.12.2019	Regarding Submission of detailed Design & Drawing for MNB at Ch. 297+472
38	PVKEPL/VKE3/NHAI/322/2019	19.12.2019	Submisson of GAD of Box Culvert at Ch. 299+858
39	PVKEPL/HO/VKP3/IE/191/2019	19.12.2019	Submission of Company Profile & Crdentials of M/s Gallant Metal (India) Ltd. for Source approval
40	PVKEPL/HO/VKP3/IE/192/2019	19.12.2019	Regarding Submission of detailed Drawing & Design Reprot of 6 Nos. of Box Culvert
41	PVKEPL/VKE3/IE/324/2019	19.12.2019	Submission of Concrete Mix Design for M35 RCC & M50 PSC - Reg.
42	PVKEPL/VKE3/IE/325/2019	19.12.2019	Source of Earth to be obtained from Borrow Area for use in 500mm Embankment top - Reg.
43	PVKEPL/VKE3/IE/326/2019	19.12.2019	Source of Earth to be obtained form Borrow Area for use in Embankment - Reg.
44	PVKEPL/HO/VKP3/IE/193/2019	20.12.2019	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concession Agreement - Reg.
45	PVEKPL/VKE3/IE/327/2019	20.12.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
46	PVEKPL/VKE3/IE/328/2019	22.12.2019	Request for the factory visit of INIZ Plastomech Pvt. Ltd. - Reg.
47	PVEKPL/VKE3/IE/329/2019	22.12.2019	Re-Submission of COmpany Profile / Product Specification of M/S Rheoplast technology Pvt. Ltd. Approval - Reg.
48	PVKEPL/VKE3/IE/331/2019	23.12.2019	Submission of Concrete Mix Design (M 25 PCC, M 35 RCC, M35 Pile 40, RCC, M 45 RCC & M 50 PSC) Reg.


Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
49	PVKEPL/VKE3/IE/332/2019	23.12.2019	Submission of Third Party and Manufacturer test certificate - Reg.
50	PVKEPL/VKE3/IE/333/2019	23.12.2019	Source of Earth to be obtained from Borrow Area for use in Subgrade Layer - Reg.
51	PVKEPL/VKE3/IE/334/2019	23.12.2019	Regarding Submission of Drawing and Design for Minor Bridge at Ch. 314+314
52	PVKEPL/VKP3/IE/335/219	23.12.2019	Regarding Submission of Drawing and Design for Major Bridge at Ch. 302+713
53	PVKEPL/HO/VKP3/IE/194/2019	24.12.2019	Regarding Submission of detailed Design & Drawing for MNB at Ch. 297+472
54	PVKEPL/HO/VKP3/IE/195/2019	25.12.2019	Intimation on Procurement of TMT Steel of M/s. Electorhem (India) Ltd. to meet the Project Steel requirement
55	PVKEPL/VKE3/IE/336/2019	26.12.2019	Submission of Company Profile & Credential of Usha Martin Ltd. for the H.T. Strands - Reg.
56	PVKEPL/VKE3/IE/337/2019	26.12.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
57	PVKEPL/HO/VKP3/IE/196/2019	27.12.2019	Regarding Submission of revised drawing of Chain Link fencing
58	PVKEPL/HO/VKP3/IE/197/2019	30.12.2019	Submission of Company Profile & Credentials of M/s. Shreeyam Power & Steel Industries Ltd. for Source approval
59	PVKEPL/HO/VKP3/IE/198/2019	31.12.2019	Regarding Submission of Design & Drawings of ROB at Ch. 293+014
60	PVKEPL/HO/VKP3/IE/199/2019	31.12.2019	Regarding Submission of Design & Drawings of Minor Bridge at Ch. 310+717

Project Organization Chart-Concessionaire



Project Organization Chart- EPC Contractor



Annexure-02 Organization Chart

PATEL INFRASTRUCTURE LIMITED			
Department wist staff List			PATEL [®]
Sr.No.	Name	Designation	Contact No.
Annexure - 1-Planning & Billing			
1	Prabhakar Jha	Engineer(QS)	7909005886
2	Milan Viradiya	GET	7874565155
3	Gurpreet Singh	Asst.Engineer (Billing)	9861114146
4	Gaurav Trivedi	Asst.Engineer (Billing)	8866762484
5	Suraj Choudhary	Jr.Engineer(Road)	7698819859
6	Saurabh Kumar	Asst.Engineer Billing & Planning	8437873208
Annexure - 2-Surveyor			
1	Manahar Prajapati	Sr.Surveyor	9327945702
2	Anirban Bera	Surveyor	8967290192
3	Sunil Kumar Singh	Surveyor(T.S.)	9955954219
4	Sukha ram	Surveyor	8958511793
5	Raj Kumar	Helper(Survey)	8937837423
6	Kanaiyalal Vasava	Helper(Survey)	8140384335
7	Mantu Yadav	Helper(Survey)	9955563236
8	Hareram Singh	Helper(Survey)	7464061349
9	Pramod Kumar	Helper(Survey)	6206436308
10	Yogesh Kumar	Helper(Survey)	9568079549
Annexure - 3 - QA/QC TEAM			
1	K.Sridhar	Dy.Project Manager(QA/QC)	9962540891
2	Mahendra Chaurasiya	Dy.Project Manager(QA/QC)	7500247026
3	Chandra Kanta Giri	Sr.Engineer(QA/QC)	8018503554
4	Rajeshkumar	Asst.Engineer	9643589615
5	Sumit Tyagi	Asst.Engineer (QC)	9116809294
6	Dheeraj Verma	Asst.Engineer (QC)	8858582036
7	Mohammad Dilshad	Asst.Engineer (QC)	7972603504
8	Devendra Shukla	Asst.Engineer (Lab)	7888780172
9	SK Fayzal Hossian	Jr.Engineer	8240007054
10	Rahul Jaiswal	Jr.Engineer(QC)	8574160602
11	Rahul Yadav	Jr.Engineer(QC)	9131386243
12	Jagdish Ahari	Sr.Lab Technician	9983048196
13	Rakesh Patel	Sr.Lab Technician	9558472078
14	Vishal Kumar	Lab Technician	9399871405
15	Shivendra Pratap singh	Lab Technician	7398313547
16	Dharmendra Mishra	Lab Technician	7020441754
17	Rakesh Kumar Rana	Lab Technician	7008707089
18	Md. Sadibul Hoque	Jr. Lab Technician	9382234899
19	Jaypal Chauhan	DET(QC)	9435834116
20	Dhruv Shah	DET(QC)	9265282746
21	Mayur Maurya	DET(QC)	7990135710
22	Md. Murselim	Helper Lab	7478442625
23	Ayush Raj	Helper Lab	-
24	Ramesh Banjara	Helper Lab	8448702054
25	Pappu Banjara	Helper Lab	7878375703
26	Sandeep Kumar	Helper Lab	6391847902
27	Amod Kumar Mandal	Helper Lab	7091344535
28	Ramesh Banjara	Helper Lab	8690477016
29	Md Israfil	Helper Lab	6297083517
30	Selim aktar	Helper Lab	9609896350
31	Samit Kumar	Helper Lab	8542042700

Annexure-02 Organization Chart

Annexure - 4 - PLANT & MACHINERY TEAM			
1	Tanweer Khan	Manager (Mech)	9801654760
2	Dennis kumar Barik	Engineer(Mech)	8765811398
3	Lavjee Pandey	Diploma Engineer(Mech)	7007156771
4	Prashant Chauhan	Engineer(Mech)	7055928747
5	Shingadiya Abhishek	GET (Mech)	7802927557
6	Nitesh Dwived	Executive (Mech)	9752944977
Annexure - 5 PERSONNEL & ADMIN. TEAM			
1	Keshubahi Vadaliya	Works Manager	9825304715
2	Yogesh Jadav	Admin Executive	9979134220
3	Nil patel	Jr. executive Hr/admin	8128901481
4	Kirtisinh Rathod	Cook	9624914989
5	Ram Dutt	Officer(S&V)	6353216950
6	Rambabu	Sr.Executive (IT)	9955184876
7	Zahirabbas	Excutive (IT)	7984027257
8	Dharmvir Singh	Supervisor (camp)	8510863727
9	Raman Kumar	Hr Asst.	6297663880
10	Ketan Jadav	Office Asst.	7405342002
11	Sunil singh	Accountant	9881979322
12	Satendra Rawat	Accountant	
Annexure - 6-SAFETY & HSE TEAM			
1	Avinash Kumar	Sr.Officer(Safety)	9105555014
2	Saurav Kumar	Jr.Executive(Safety)	7992449005
3	Shashibhushan	Jr.Executive(Safety)	9372484758
Annexure - 7 - Store & Purchase			
1	Dineshbhai Patel	Store manager	7567613231
2	Harkesh Kumar	Sr.Executive (Store)	9099944089
3	Ramdular	Sr. Excutive (Store)	9925458591
4	Raj Chandra	Excutive (Store)	8307672354
5	Saurabh Kumar	Excutive (Store)	7259225175
6	Punjabhai Ahir	Excutive (Store)	9429559208
7	Sonu Singh	Jr.Executive (Store)	9792706029
8	Lovejee Paswan	Jr. Executive(Wight Bridge)	9598481925
9	Ajay Kumar	Jr. Executive(Wight Bridge)	
10	Narendra Kumar	Jr. Executive(Wight Bridge)	9904652752
11	Singh Raj Singh	Jr. Executive (Stroe)	9528095708
12	Heera Singh	Jr. Executive (Stroe)	-
13	Suresh Chand	Jr. Executive (Stroe)	9720112174
14	Patel Vishalkumar	Jr. Executive (Stroe)	9664966338
15	Ashok kumar	Supervisor (Store)	7764924325
16	Monu Yadav	Supervisor (Store)	8889307582
17	Santosh Kumar	Helper(Store)	8872817584
18	Haresh Joshi	Sr.Supervisor	7877329332
19	Ratan Parmar	Sr.Supervisor	9727470811
20	Rajvir Singh	Supervisor(Crusher)	9079165326
21	Anurag Kumar	Asst.Executive (Purchase)	8360776495

Annexure-02 Organization Chart

Annexure - 8 - Highway Team			
1	Mayur Pavagadhi	Dy.Project Manager(Highway)	9662916254
2	Shailesndra Kumar	Sr.Engineer (Highway)	8518033148
3	Anand Kumar Dubey	Sr.Engineer (Highway)	9935350474
4	Kamdev Jena	Sr.Engineer (Highway)	7787080273
5	Raghib Anjum	Asst.Engineer (Highway)	7282048820
6	Sujeet Kumar	Jr.Engineer(Highway)	9876190047
7	Manas Biranchi	Jr.Engineer(Highway)	0
8	Amrendra Kumar	Jr.engineer (Highway)	8507481490
9	Rajgourav Singh	Jr.engineer (Highway)	7565984170
10	Jayesh Parmar	Jr.engineer (Highway)	7359354583
11	Hitendra Pranami	Jr.engineer (Highway)	8141854314
12	Sanjay Dubey	Supervisor (Civil)	7327973510
13	Mukesh Kumar	Supervisor (Road)	9009822703
14	Yogesh Kumar Khant	Supervisor (Highway)	-
15	Subhash	Jr. Supervisor	8873243252
Annexure - 9 - Structure Team			
1	Vijay kumar Joshi	Dy.Project Manager(Structure)	8827215489
2	Ishan Marfatiya	Sr.Engineer (Structure)	9904068001
3	Jaymin Kumar	Engineer (Structure)	9586010295
4	Amar Bera	Engineer (Structure)	7896768476
5	Rahul Kumar Dogra	Asst.Engineer(Structure)	9816839095
6	Subhasish Panigrahi	Asst.Engineer(Structure)	9777784634
7	Gurdeep Singh	Asst.Engineer(Structure)	9554355552
8	Yallaling	Asst.Engineer(Structure)	8861503420
9	Asidur Rahaman	Asst.Engineer(Structure)	6297952869
10	Amit Kumar	Jr.engineer (Structure)	
11	Shankar manna	Jr.engineer (Structure)	8348074649
12	Bramanand Jha	Site Supervisor	8298545602
13	Trapasiya Nitin Chaturbhai	GET (Structure)	8469524644
14	Vijay Krishna	Supervisor	9816259032
Liasion Dept.			
1	Ajay Patel	AGM(Liasion)	9825837364
2	V. K. Parikh	Sr. Project Manager	9879516342
3	Bipin Patel	Dy.Manager(Liasion)	9099984011
4	Jaldeep Pathak	Sr.Executive(Liasion)	8866439316
5	Hairsh Singh	Sr.Executive(Liasion)	9958655637

RFI Summary Structures								
RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/4813	1-Dec-19	Checking of Reinforcement and Formwork for Raft	308+550		RHS	Mr. Shankar	8945938534	LVUP
VKE-3/PIL/STR/4814	1-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		RHS			PUP
VKE-3/PIL/STR/4815	1-Dec-19	Pouring M35 grade of Concrete for Raft	309+550		LHS			Utility duct
VKE-3/PIL/STR/4816	1-Dec-19	Checking of Excavation for Utility	310+450		BHS			
VKE-3/PIL/STR/4817	1-Dec-19	Laying of PCC for Utility	310+450		BHS	Mr. Amar	8159010968	P7
VKE-3/PIL/STR/4818	1-Dec-19	Checking of Excavation for Pile Cap	293+014		RHS			ROB
VKE-3/PIL/STR/4819	1-Dec-19	Pouring M25 PCC for Pile Cap	293+014		RHS			P10
VKE-3/PIL/STR/4820	1-Dec-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		LHS			ROB
VKE-3/PIL/STR/4821	1-Dec-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS	Mr. Vijay	9816259032	A2
VKE-3/PIL/STR/4822	1-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	303+808		LHS			VUP
VKE-3/PIL/STR/4823	1-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	303+808		LHS	Mr. Amit	8218198459	Utility duct
VKE-3/PIL/STR/4824	1-Dec-19	Laying of PCC for Utility	294+250		BHS			HPC
VKE-3/PIL/STR/4825	1-Dec-19	Checking of Ground improvement	294+420		BHS	Mr. Rahul	9149042843	PUP
VKE-3/PIL/STR/4826	1-Dec-19	Laying of GSB Final Layer	301+790		BHS			
VKE-3/PIL/STR/4827	1-Dec-19	Laying of PCC	301+790		BHS	Mr. Gurdeep	9529227700	PUP
VKE-3/PIL/STR/4828	1-Dec-19	Checking of Ground improvement	299+079		BHS			
VKE-3/PIL/STR/4829	1-Dec-19	Checking of Ground improvement	299+079		BHS			Re. Wall
VKE-3/PIL/STR/4830	1-Dec-19	Checking of Reinforcement and Formwork for Re. wall 3rd Lift	295+585		BHS			BC
VKE-3/PIL/STR/4831	1-Dec-19	Pouring M30 grade of Concrete for Re. wall 3rd Lift	295+585		BHS	Mr. Raju	8827884117	Re. Wall
VKE-3/PIL/STR/4832	1-Dec-19	Checking for Retaining wall PCC	322+590	322+600	LHS			
VKE-3/PIL/STR/4833	1-Dec-19	Checking for Retaining wall PCC	322+610	322+630	LHS	Mr. Jaymin	9586010295	A1
VKE-3/PIL/STR/4834	1-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 5	318+870		LHS			MJB
VKE-3/PIL/STR/4835	1-Dec-19	Pouring M35 grade of Concrete for Pile no 5	318+870		LHS			
VKE-3/PIL/STR/4836	1-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 9	318+870		LHS			
VKE-3/PIL/STR/4837	1-Dec-19	Pouring M35 grade of Concrete for Pile no 9	318+870		LHS			
VKE-3/PIL/STR/4838	1-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 10	318+870		LHS			
VKE-3/PIL/STR/4839	1-Dec-19	Pouring M35 grade of Concrete for Pile no 10	318+870		LHS			
VKE-3/PIL/STR/4840	1-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 14	318+870		RHS			
VKE-3/PIL/STR/4841	1-Dec-19	Pouring M35 grade of Concrete for Pile no 14	318+870		RHS			
VKE-3/PIL/STR/4842	1-Dec-19	Checking of Reinforcement and Formwork for P1 Pier shaft 3rd Lift	318+870		RHS			P1
VKE-3/PIL/STR/4843	1-Dec-19	Pouring M35 grade of Concrete for P1 Pier shaft 3rd Lift	318+870		RHS			MJB
VKE-3/PIL/STR/4844	1-Dec-19	Laying of PCC for Utility	319+775		RHS			Utility duct
VKE-3/PIL/STR/4845	1-Dec-19	Laying of PCC for HPC	319+268		BHS			HPC
VKE-3/PIL/STR/4846	1-Dec-19	Checking of Reinforcement and Formwork for bottom haunch	320+825		LHS			A1 & A2
VKE-3/PIL/STR/4847	1-Dec-19	Pouring M35 grade of Concrete for bottom haunch	320+825		LHS	PUP		
VKE-3/PIL/STR/4848	1-Dec-19	Checking of Reinforcement and Formwork for bottom haunch	319+580		RHS	A1 & A2		
VKE-3/PIL/STR/4849	1-Dec-19	Pouring M35 grade of Concrete for bottom haunch	319+580		RHS	PUP		
VKE-3/PIL/STR/4850	1-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	319+580		LHS	A1 & A2		
VKE-3/PIL/STR/4851	1-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	321+253		RHS	P1		
VKE-3/PIL/STR/4852	1-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	321+253		RHS	MJB		
VKE-3/PIL/STR/4853	2-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	303+808		LHS	Mr. Subhashish	8968440266	A2
VKE-3/PIL/STR/4854	2-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	303+808		LHS			VUP
VKE-3/PIL/STR/4855	2-Dec-19	Checking of Reinforcement and Formwork for A2 wall haunch	306+060		LHS	Mr. Vijay	9816259032	A2
VKE-3/PIL/STR/4856	2-Dec-19	Pouring M35 grade of Concrete for A2 wall haunch	306+060		LHS			PUP
VKE-3/PIL/STR/4857	2-Dec-19	Laying of PCC	301+790		BHS	Mr. Rahul	9149042843	PUP
VKE-3/PIL/STR/4858	2-Dec-19	Checking of Reinforcement and Formwork for 1st lift of A2 wall, Return Wall and bottom haunch	302+713		RHS			A2
VKE-3/PIL/STR/4859	2-Dec-19	Pouring M35 grade of Concrete for 1st lift of A2 wall, Return Wall and bottom haunch	302+713		RHS			MJB
VKE-3/PIL/STR/4860	2-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		RHS			P1
VKE-3/PIL/STR/4861	2-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		RHS	MJB		
VKE-3/PIL/STR/4862	2-Dec-19	Checking of Reinforcement and Formwork for A1 Shaft 3rd Lift	293+014		RHS	Mr. Amar	8159010968	A1
VKE-3/PIL/STR/4863	2-Dec-19	Pouring M35 grade of Concrete for A1 Shaft 3rd Lift	293+014		RHS			ROB
VKE-3/PIL/STR/4864	2-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 1st Lift	315+850		LHS	Mr. Yallaling	8861503420	A1 & A2
VKE-3/PIL/STR/4865	2-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	316+536		RHS			PUP
VKE-3/PIL/STR/4866	2-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	316+536		RHS	A1		
VKE-3/PIL/STR/4867	2-Dec-19	Laying of PCC for Utility	294+670		BHS	Mr. Amit	8218198459	Utility duct
VKE-3/PIL/STR/4868	2-Dec-19	Laying of PCC for HPC	294+420		BHS			HPC
VKE-3/PIL/STR/4869	2-Dec-19	Checking of Reinforcement and Formwork for Raft	308+550		RHS	Mr. Shankar	8945938534	LVUP
VKE-3/PIL/STR/4870	2-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		RHS			
VKE-3/PIL/STR/4871	2-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	309+550		RHS			A2
VKE-3/PIL/STR/4872	2-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	309+550		RHS			PUP
VKE-3/PIL/STR/4873	2-Dec-19	Checking of Excavation for Utility	310+450		BHS			Utility duct
VKE-3/PIL/STR/4874	2-Dec-19	Laying of PCC for Utility	310+450		BHS			
VKE-3/PIL/STR/4875	2-Dec-19	Checking of Ground improvement Final Layer	310+720		LHS			A1
VKE-3/PIL/STR/4876	2-Dec-19	Laying of PCC	310+720		LHS			MNB
VKE-3/PIL/STR/4877	2-Dec-19	Checking of Reinforcement and Formwork for Raft	317+460		LHS			PUP
VKE-3/PIL/STR/4878	2-Dec-19	Pouring M35 grade of Concrete for Raft	317+460		LHS			
VKE-3/PIL/STR/4879	2-Dec-19	Checking for Retaining wall PCC Laying	322+590	322+605	LHS			
VKE-3/PIL/STR/4880	2-Dec-19	Checking for Retaining wall PCC Laying	322+610	322+630	LHS	Re. Wall		
VKE-3/PIL/STR/4881	2-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 12	318+870		LHS			

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
VKE-3/PIL/STR/4882	2-Dec-19	Pouring M35 grade of Concrete for Pile no 12	318+870		LHS	Mr. Raju	8827884117	A1 MJB		
VKE-3/PIL/STR/4883	2-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 13	318+870		RHS					
VKE-3/PIL/STR/4884	2-Dec-19	Pouring M35 grade of Concrete for Pile no 13	318+870		RHS					
VKE-3/PIL/STR/4885	2-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 15	318+870		RHS					
VKE-3/PIL/STR/4886	2-Dec-19	Pouring M35 grade of Concrete for Pile no 15	318+870		RHS					
VKE-3/PIL/STR/4887	2-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 16	318+870		RHS					
VKE-3/PIL/STR/4888	2-Dec-19	Pouring M35 grade of Concrete for Pile no 16	318+870		RHS					
VKE-3/PIL/STR/4889	2-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	318+870		RHS			A2 MJB		
VKE-3/PIL/STR/4890	2-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	318+870		RHS			Utility duct		
VKE-3/PIL/STR/4891	2-Dec-19	Laying of PCC for Utility	319+775		RHS			HPC		
VKE-3/PIL/STR/4892	2-Dec-19	Laying of PCC for HPC	319+268		BHS	A1 & A2 PUP				
VKE-3/PIL/STR/4893	2-Dec-19	Checking of Reinforcement and Formwork for bottom haunch	319+580		RHS	Mr. Asidur	9775411433	A1 MJB		
VKE-3/PIL/STR/4894	2-Dec-19	Pouring M35 grade of Concrete for bottom haunch	319+580		RHS					
VKE-3/PIL/STR/4895	3-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 16	318+870		RHS					
VKE-3/PIL/STR/4896	3-Dec-19	Pouring M35 grade of Concrete for Pile no 16	318+870		RHS					
VKE-3/PIL/STR/4897	3-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 22	318+870		RHS					
VKE-3/PIL/STR/4898	3-Dec-19	Pouring M35 grade of Concrete for Pile no 22	318+870		RHS					
VKE-3/PIL/STR/4899	3-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 23	318+870		RHS					
VKE-3/PIL/STR/4900	3-Dec-19	Pouring M35 grade of Concrete for Pile no 23	318+870		RHS					
VKE-3/PIL/STR/4901	3-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 24	318+870		RHS					
VKE-3/PIL/STR/4902	3-Dec-19	Pouring M35 grade of Concrete for Pile no 24	318+870		RHS			A2 MJB		
VKE-3/PIL/STR/4903	3-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	318+870		RHS	BC				
VKE-3/PIL/STR/4904	3-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	318+870		RHS	PUP				
VKE-3/PIL/STR/4905	3-Dec-19	Checking of Excavation for BC	318+586		BHS					
VKE-3/PIL/STR/4906	3-Dec-19	Checking of Reinforcement and Formwork for Raft	317+450		LHS					
VKE-3/PIL/STR/4907	3-Dec-19	Pouring M35 grade of Concrete for Raft	317+450		LHS	Mr. Yallaling	8861503420	A1 LVUP		
VKE-3/PIL/STR/4908	3-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	316+536		RHS					
VKE-3/PIL/STR/4909	3-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	316+536		RHS					
VKE-3/PIL/STR/4910	3-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	293+875		LHS	Mr. Gurdeep	9529227700	A2 LVUP		
VKE-3/PIL/STR/4911	3-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	293+875		LHS					
VKE-3/PIL/STR/4912	3-Dec-19	Checking of Reinforcement and Formwork for Raft	310+480		LHS					
VKE-3/PIL/STR/4913	3-Dec-19	Pouring M35 grade of Concrete for Raft	310+480		LHS	Mr. Ishan	9904068001	PUP		
VKE-3/PIL/STR/4914	3-Dec-19	Checking of Excavation for A1 & A2 Retaining Wall	303+403		RHS					
VKE-3/PIL/STR/4915	3-Dec-19	Laying of PCC for Raft	303+403		RHS			A1 & A2 BC		
VKE-3/PIL/STR/4916	3-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	309+550		RHS	Mr. Shankar	8945938534	BC		
VKE-3/PIL/STR/4917	3-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	309+550		RHS			A2 PUP		
VKE-3/PIL/STR/4918	3-Dec-19	Laying of PCC	310+720		LHS			A1 MNB		
VKE-3/PIL/STR/4919	3-Dec-19	Checking of Reinforcement and Formwork for bottom haunch	320+825		RHS	Mr. Raju	8827884117	A1 & A2 PUP		
VKE-3/PIL/STR/4920	3-Dec-19	Pouring M35 grade of Concrete for bottom haunch	320+825		RHS			HPC		
VKE-3/PIL/STR/4921	3-Dec-19	Laying of PCC for HPC	319+268		BHS			HPC		
VKE-3/PIL/STR/4922	3-Dec-19	Laying of PCC for HPC	319+969		RHS			Re. Wall		
VKE-3/PIL/STR/4923	3-Dec-19	Checking of SBC of Retaining wall	322+600		LHS			A1 PUP		
VKE-3/PIL/STR/4924	3-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	320+330		RHS			Re. Wall		
VKE-3/PIL/STR/4925	3-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	320+330		RHS			Mr. Vijay	9816259032	PUP
VKE-3/PIL/STR/4926	3-Dec-19	Checking for Retaining wall PCC Laying	322+590	322+610	LHS					
VKE-3/PIL/STR/4927	4-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+850		RHS					
VKE-3/PIL/STR/4928	4-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+850		RHS			Mr. Amar	8159010968	P3 ROB
VKE-3/PIL/STR/4929	4-Dec-19	Checking of Reinforcement and Formwork for Pier shaft 1st Lift	293+014		LHS					
VKE-3/PIL/STR/4930	4-Dec-19	Pouring M35 grade of Concrete for Pier shaft 1st Lift	293+014		LHS					
VKE-3/PIL/STR/4931	4-Dec-19	Checking of Reinforcement and Formwork for Abutment shaft 4th Lift	293+014		RHS	Mr. Rahul	9149042843	A1 ROB		
VKE-3/PIL/STR/4932	4-Dec-19	Pouring M35 grade of Concrete for Abutment shaft 4th Lift	293+014		RHS					
VKE-3/PIL/STR/4933	4-Dec-19	Checking of Reinforcement and Formwork for 2nd lift of A2 wall, Return Wall and haunch	302+713		LHS			A2 MJB		
VKE-3/PIL/STR/4934	4-Dec-19	Pouring M35 grade of Concrete for 2nd lift of A2 wall, Return Wall and haunch	302+713		LHS	P1 MJB				
VKE-3/PIL/STR/4935	4-Dec-19	Pouring M35 grade of Concrete for Pier starter	302+713		LHS	Mr. Gurdeep	9529227700	LVUP		
VKE-3/PIL/STR/4936	4-Dec-19	Checking of Excavation of Foundation Level	301+224		BHS					
VKE-3/PIL/STR/4937	4-Dec-19	Laying of GSB 1st layer on Foundation Level	301+224		BHS					
VKE-3/PIL/STR/4938	4-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	297+562		RHS	Mr. Amit	8218198459	A2 MNB		
VKE-3/PIL/STR/4939	4-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	297+562		RHS					
VKE-3/PIL/STR/4940	4-Dec-19	Laying of PCC for Utility	294+670		BHS			Utility duct		
VKE-3/PIL/STR/4941	4-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS	Mr. Yallaling	8861503420	PUP		
VKE-3/PIL/STR/4942	4-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS					
VKE-3/PIL/STR/4943	4-Dec-19	Pouring M35 grade of Concrete for Raft	317+460		LHS			PUP		
VKE-3/PIL/STR/4944	4-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	293+875		LHS	Mr. Dodhoya	9879575209	LVUP		
VKE-3/PIL/STR/4945	4-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	293+875		LHS					
VKE-3/PIL/STR/4946	4-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	321+673		RHS			A1 & A2 LVUP		
VKE-3/PIL/STR/4947	4-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	321+673		RHS	LVUP				
VKE-3/PIL/STR/4948	4-Dec-19	Checking of Reinforcement and Formwork for Raft	321+673		LHS					
VKE-3/PIL/STR/4949	4-Dec-19	Pouring M35 grade of Concrete for Raft	321+673		LHS					
VKE-3/PIL/STR/4950	4-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	320+330		RHS	A1				

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
VKE-3/PIL/STR/4951	4-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	320+330		RHS	Mr. Raju	8827884117	PUP		
VKE-3/PIL/STR/4952	4-Dec-19	Checking for Retaining wall PCC Laying	322+590	322+610	LHS			Re. Wall		
VKE-3/PIL/STR/4953	4-Dec-19	Checking for Retaining wall PCC Laying	318+890	318+910	RHS			Re. Wall		
VKE-3/PIL/STR/4954	4-Dec-19	Laying of PCC for HPC	319+969		RHS			HPC		
VKE-3/PIL/STR/4955	4-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	318+870		RHS			A1 MJB		
VKE-3/PIL/STR/4956	4-Dec-19	Pouring M35 grade of Concrete for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/4957	4-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 18	318+870		RHS					
VKE-3/PIL/STR/4958	4-Dec-19	Pouring M35 grade of Concrete for Pile no 18	318+870		RHS					
VKE-3/PIL/STR/4959	4-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/4960	4-Dec-19	Pouring M35 grade of Concrete for Pile no 20	318+870		RHS			P1 MJB		
VKE-3/PIL/STR/4961	4-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 21	318+870		RHS					
VKE-3/PIL/STR/4962	4-Dec-19	Pouring M35 grade of Concrete for Pile no 21	318+870		RHS			A1 & A2 PUP		
VKE-3/PIL/STR/4963	4-Dec-19	Checking of Reinforcement and Formwork for P1 4th Lift	318+870		RHS					
VKE-3/PIL/STR/4964	4-Dec-19	Pouring M35 grade of Concrete for P1 4th Lift	318+870		RHS					
VKE-3/PIL/STR/4965	4-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	319+580		LHS			Mr. Ishan	9904068001	
VKE-3/PIL/STR/4966	4-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	319+580		LHS					
VKE-3/PIL/STR/4967	5-Dec-19	Factory visit for Hume Pipe of 600mm & 1200mm dia.	Kripa Spun Pipe Factory at B							
VKE-3/PIL/STR/4968	5-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+850		RHS	Mr. Vijay	9816259032			PUP
VKE-3/PIL/STR/4969	5-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+850		RHS	Mr. Dodhoya	9879575209			LVUP
VKE-3/PIL/STR/4970	5-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	293+875		LHS					
VKE-3/PIL/STR/4971	5-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	293+875		LHS	Mr. Amar	8159010968			P3 ROB
VKE-3/PIL/STR/4972	5-Dec-19	Pouring M35 grade of Concrete for Pier shaft 1st Lift	293+014		LHS					A1 ROB
VKE-3/PIL/STR/4973	5-Dec-19	Pouring M35 grade of Concrete for Abutment shaft 4th Lift	293+014		RHS					HPC
VKE-3/PIL/STR/4974	5-Dec-19	Laying of PCC for HPC	300+970		BHS	Mr. Amit	8218198459			A1 BC
VKE-3/PIL/STR/4975	5-Dec-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	300+148		LHS					
VKE-3/PIL/STR/4976	5-Dec-19	Pouring M35 grade of Concrete for A1 wall Final Lift	300+148		LHS					Mr. Rahul
VKE-3/PIL/STR/4977	5-Dec-19	Checking of Reinforcement and Formwork for 2nd lift of A2 wall, Return Wall and haunch	302+713		LHS	P1 MJB				
VKE-3/PIL/STR/4978	5-Dec-19	Pouring M35 grade of Concrete for 2nd lift of A2 wall, Return Wall and haunch	302+713		LHS	LVUP				
VKE-3/PIL/STR/4979	5-Dec-19	Pouring M35 grade of Concrete for Pier starter	302+713		LHS	Mr. Yallaling	8861503420			
VKE-3/PIL/STR/4980	5-Dec-19	Laying of GSB Final layer on Foundation Level	301+224		BHS			A1 & A2 LVUP		
VKE-3/PIL/STR/4981	5-Dec-19	Laying of PCC	301+224		BHS			Mr. Gurdeep	9529227700	A2 MNB
VKE-3/PIL/STR/4982	5-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS	A1 & A2 PUP				
VKE-3/PIL/STR/4983	5-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS					
VKE-3/PIL/STR/4984	5-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	316+536		RHS					
VKE-3/PIL/STR/4985	5-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	316+536		RHS	Mr. Shankar	8945938534			A2 MNB
VKE-3/PIL/STR/4986	5-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	297+562		RHS			A1 LVUP		
VKE-3/PIL/STR/4987	5-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	297+562		RHS			Toe Wall		
VKE-3/PIL/STR/4988	5-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	297+900		LHS	Utility				
VKE-3/PIL/STR/4989	5-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	297+900		LHS	Mr. Raju	8827884117	A1 & A2 LVUP		
VKE-3/PIL/STR/4990	5-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	321+673		RHS			Re. Wall		
VKE-3/PIL/STR/4991	5-Dec-19	Pouring M35 grade of Concrete for Raft	321+673		LHS			Re. Wall		
VKE-3/PIL/STR/4992	5-Dec-19	Checking for Retaining wall PCC Laying	322+590	322+610	LHS			HPC		
VKE-3/PIL/STR/4993	5-Dec-19	Checking for Retaining wall PCC Laying	318+890	318+910	RHS			A1 MJB		
VKE-3/PIL/STR/4994	5-Dec-19	Laying of PCC for HPC	319+969		RHS					
VKE-3/PIL/STR/4995	5-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/4996	5-Dec-19	Pouring M35 grade of Concrete for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/4997	5-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 18	318+870		RHS					
VKE-3/PIL/STR/4998	5-Dec-19	Pouring M35 grade of Concrete for Pile no 18	318+870		RHS			P1 MJB		
VKE-3/PIL/STR/4999	5-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/5000	5-Dec-19	Pouring M35 grade of Concrete for Pile no 20	318+870		RHS			A1 & A2 PUP		
VKE-3/PIL/STR/5001	5-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 21	318+870		RHS					
VKE-3/PIL/STR/5002	5-Dec-19	Pouring M35 grade of Concrete for Pile no 21	318+870		RHS					
VKE-3/PIL/STR/5003	5-Dec-19	Checking of Reinforcement and Formwork for P1 4th Lift	318+870		RHS			Mr. Shankar	8945938534	PUP
VKE-3/PIL/STR/5004	5-Dec-19	Pouring M35 grade of Concrete for P1 4th Lift	318+870		RHS	A1 MJB				
VKE-3/PIL/STR/5005	5-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	319+580		LHS	A1 & A2 PUP				
VKE-3/PIL/STR/5006	5-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	319+580		LHS	A2 MNB				
VKE-3/PIL/STR/5007	6-Dec-19	Checking of Reinforcement and Formwork for Bottom Haunch	310+480		BHS					
VKE-3/PIL/STR/5008	6-Dec-19	Pouring M35 grade of Concrete for Bottom Haunch	310+480		BHS	A1 PUP				
VKE-3/PIL/STR/5009	6-Dec-19	Checking of Excavation for Foundation Level	310+725		RHS					
VKE-3/PIL/STR/5010	6-Dec-19	Checking of Reinforcement and Formwork for A1 Bottom Haunch	309+550		LHS					
VKE-3/PIL/STR/5011	6-Dec-19	Pouring M35 grade of Concrete for A1 Bottom Haunch	309+550		LHS	A2 LVUP				
VKE-3/PIL/STR/5012	6-Dec-19	Checking of Reinforcement and Formwork for A2 Bottom Haunch	308+550		RHS					
VKE-3/PIL/STR/5013	6-Dec-19	Pouring M35 grade of Concrete for A2 Bottom Haunch	308+550		RHS	Toe Wall				
VKE-3/PIL/STR/5014	6-Dec-19	Laying of PCC for Toe Wall	308+420	308+540	RHS					
VKE-3/PIL/STR/5015	6-Dec-19	Laying of PCC for Utility	309+505		BHS		Utility			
VKE-3/PIL/STR/5016	6-Dec-19	Laying of PCC	301+214		BHS	Mr. Rahul	9149042843			LVUP
VKE-3/PIL/STR/5017	6-Dec-19	Laying of PCC for Utility	300+850		BHS					Utility
VKE-3/PIL/STR/5018	6-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	300+148		LHS			Mr. Amit	8218198459	BC
VKE-3/PIL/STR/5019	6-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	300+148		LHS					

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
VKE-3/PIL/STR/5020	6-Dec-19	Checking of Reinforcement and Formwork for Retaining wall 3rd Lift	305+437		BHS	Mr. Vijay	9816259032	A1 & A2 BC		
VKE-3/PIL/STR/5021	6-Dec-19	Pouring M30 grade of Concrete for Retaining wall 3rd Lift	305+437		BHS					
VKE-3/PIL/STR/5022	6-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	295+151		RHS	Mr. Gurdeep	9529227700	A1 & A2 PUP		
VKE-3/PIL/STR/5023	6-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	295+151		RHS					
VKE-3/PIL/STR/5024	6-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	316+536		RHS	Mr.Yallaling	8861503420	A1 & A2 LVUP		
VKE-3/PIL/STR/5025	6-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS	Mr. Asidur	9775411433	PUP		
VKE-3/PIL/STR/5026	6-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS					
VKE-3/PIL/STR/5027	6-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	297+900		LHS	Mr. Bipin	8577016415	A1 & A2 PUP		
VKE-3/PIL/STR/5028	6-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	297+900		LHS					
VKE-3/PIL/STR/5029	6-Dec-19	Checking of Reinforcement and Formwork for Raft	320+330		LHS	Mr. Raju	8827884117	PUP		
VKE-3/PIL/STR/5030	6-Dec-19	Pouring M35 grade of Concrete for Raft	320+330		LHS					
VKE-3/PIL/STR/5031	6-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/5032	6-Dec-19	Pouring M35 grade of Concrete for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/5033	6-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 18	318+870		RHS					
VKE-3/PIL/STR/5034	6-Dec-19	Pouring M35 grade of Concrete for Pile no 18	318+870		RHS					
VKE-3/PIL/STR/5035	6-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/5036	6-Dec-19	Pouring M35 grade of Concrete for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/5037	6-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 21	318+870		RHS					
VKE-3/PIL/STR/5038	6-Dec-19	Pouring M35 grade of Concrete for Pile no 21	318+870		RHS					
VKE-3/PIL/STR/5039	6-Dec-19	Checking of Reinforcement and Formwork for P1 4th Lift	318+870		RHS					
VKE-3/PIL/STR/5040	6-Dec-19	Pouring M35 grade of Concrete for P1 4th Lift	318+870		RHS					
VKE-3/PIL/STR/5041	6-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580		RHS					
VKE-3/PIL/STR/5042	6-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580		RHS					
VKE-3/PIL/STR/5043	7-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		LHS			Mr. Amar	8159010968	P3 ROB
VKE-3/PIL/STR/5044	7-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2ndst Lift	293+014		LHS			Mr. Joshi	8827215489	
VKE-3/PIL/STR/5045	7-Dec-19	Factory Visit for Hume Pipe Testing of 600mm & 1200mm dia and 2500mm long		Guru Kripa, Bodeli						
VKE-3/PIL/STR/5046	7-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	300+148		LHS	Mr. Amit	8218198459	A1 & A2 BC		
VKE-3/PIL/STR/5047	7-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	300+148		LHS					
VKE-3/PIL/STR/5048	7-Dec-19	Checking of Reinforcement and Formwork for slab	305+850		RHS	Mr. Vijay	9816259032	PUP		
VKE-3/PIL/STR/5049	7-Dec-19	Pouring M35 grade of Concrete for slab	305+850		RHS					
VKE-3/PIL/STR/5050	7-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+554		LHS	Mr. Gurdeep	9529227700	A1 & A2 PUP		
VKE-3/PIL/STR/5051	7-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+554		LHS					
VKE-3/PIL/STR/5052	7-Dec-19	Laying of PCC for Utility	296+265		BHS					
VKE-3/PIL/STR/5053	7-Dec-19	Laying of PCC	301+214		BHS					
VKE-3/PIL/STR/5054	7-Dec-19	Checking of Reinforcement and Formwork for haunch, Return wall & A2 wall 2nd Lift	302+713		RHS	Mr. Rahul	9149042843	A2 MJB		
VKE-3/PIL/STR/5055	7-Dec-19	Pouring M35 grade of Concrete for haunch, Return wall & A2 wall 2nd Lift	302+713		RHS					
VKE-3/PIL/STR/5056	7-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	302+713		LHS					
VKE-3/PIL/STR/5057	7-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	302+713		LHS					
VKE-3/PIL/STR/5058	7-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	316+536		RHS	Mr.Yallaling	8861503420	A1 & A2 LVUP		
VKE-3/PIL/STR/5059	7-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS					
VKE-3/PIL/STR/5060	7-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS					
VKE-3/PIL/STR/5061	7-Dec-19	Laying of Pipe for Utility	316+480		BHS					
VKE-3/PIL/STR/5062	7-Dec-19	Laying of Cradle Concrete for Utility	316+480		BHS					
VKE-3/PIL/STR/5063	7-Dec-19	Laying of Pipe for Utility	317+000		BHS					
VKE-3/PIL/STR/5064	7-Dec-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	310+480		RHS	Mr. Shankar	8945938534	A1 PUP		
VKE-3/PIL/STR/5065	7-Dec-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	310+480		RHS					
VKE-3/PIL/STR/5066	7-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	310+480		LHS					
VKE-3/PIL/STR/5067	7-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	310+480		LHS					
VKE-3/PIL/STR/5068	7-Dec-19	Laying of GSB 1st Layer	310+725		RHS					
VKE-3/PIL/STR/5069	7-Dec-19	Checking of Reinforcement and Formwork for A1 Bottom Haunch	309+550		LHS					
VKE-3/PIL/STR/5070	7-Dec-19	Pouring M35 grade of Concrete for A1 Bottom Haunch	309+550		LHS					
VKE-3/PIL/STR/5071	7-Dec-19	Checking of Reinforcement and Formwork for A2 Bottom Haunch	308+550		RHS					
VKE-3/PIL/STR/5072	7-Dec-19	Pouring M35 grade of Concrete for A2 Bottom Haunch	308+550		RHS					
VKE-3/PIL/STR/5073	7-Dec-19	Laying of PCC for Toe Wall	308+420	308+540	RHS					
VKE-3/PIL/STR/5074	7-Dec-19	Laying of PCC for Utility	309+505		BHS					
VKE-3/PIL/STR/5075	7-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	311+650		LHS					
VKE-3/PIL/STR/5076	7-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	311+650		LHS					
VKE-3/PIL/STR/5077	7-Dec-19	Checking of Reinforcement and Formwork for Raft	320+330		LHS					
VKE-3/PIL/STR/5078	7-Dec-19	Pouring M35 grade of Concrete for Raft	320+330		LHS					
VKE-3/PIL/STR/5079	7-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/5080	7-Dec-19	Pouring M35 grade of Concrete for Pile no 17	318+870		RHS					
VKE-3/PIL/STR/5081	7-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 19	318+870		RHS					
VKE-3/PIL/STR/5082	7-Dec-19	Pouring M35 grade of Concrete for Pile no 19	318+870		RHS					
VKE-3/PIL/STR/5083	7-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/5084	7-Dec-19	Pouring M35 grade of Concrete for Pile no 20	318+870		RHS					
VKE-3/PIL/STR/5085	7-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	318+870		RHS					
VKE-3/PIL/STR/5086	7-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	318+870		RHS					
VKE-3/PIL/STR/5087	7-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580		RHS					
VKE-3/PIL/STR/5088	7-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580		RHS					

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5089	7-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	320+825		LHS	Mr. Shankar	8945938534	A1 & A2 PUP
VKE-3/PIL/STR/5090	7-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		LHS			Utility
VKE-3/PIL/STR/5091	7-Dec-19	Laying of PCC for Utility	320+625		LHS			HPC
VKE-3/PIL/STR/5092	8-Dec-19	Laying of Hume Pipe for HPC	308+320		BHS			HPC
VKE-3/PIL/STR/5093	8-Dec-19	Laying of Hume Pipe for HPC	307+969		BHS			A2 PUP
VKE-3/PIL/STR/5094	8-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	310+480		LHS			A2 MNB
VKE-3/PIL/STR/5095	8-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	310+480		LHS			A1 LVUP
VKE-3/PIL/STR/5096	8-Dec-19	Laying of GSB 1st Layer	310+725		RHS			Toe Wall
VKE-3/PIL/STR/5097	8-Dec-19	Checking of Reinforcement and Formwork for A1 Bottom Haunch	308+550		RHS			PUP
VKE-3/PIL/STR/5098	8-Dec-19	Pouring M35 grade of Concrete for A1 Bottom Haunch	308+550		RHS			A2 MJB
VKE-3/PIL/STR/5099	8-Dec-19	Laying of PCC for Toe Wall	308+420	308+540	RHS	P1		
VKE-3/PIL/STR/5100	8-Dec-19	Pouring M35 grade of Concrete for Raft	320+330		LHS	Mr. Raju	8827884117	MJB
VKE-3/PIL/STR/5101	8-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	318+870		RHS			A1
VKE-3/PIL/STR/5102	8-Dec-19	Checking of Reinforcement and Formwork for P1 Final Lift	318+870		RHS			PUP
VKE-3/PIL/STR/5103	8-Dec-19	Pouring M35 grade of Concrete for P1 Final Lift	318+870		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5104	8-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580		RHS			Utility
VKE-3/PIL/STR/5105	8-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580		RHS			Re. Wall
VKE-3/PIL/STR/5106	8-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	320+825		LHS			Re. Wall
VKE-3/PIL/STR/5107	8-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		LHS			A1
VKE-3/PIL/STR/5108	8-Dec-19	Laying of PCC for Utility	320+625		LHS			LVUP
VKE-3/PIL/STR/5109	8-Dec-19	Checking for Retaining wall PCC Laying	322+610	322+630	LHS			PUP
VKE-3/PIL/STR/5110	8-Dec-19	Checking for Retaining wall PCC Laying	318+890	318+910	RHS	PUP		
VKE-3/PIL/STR/5111	8-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	293+875		LHS	Mr. Dodhoya	9879575209	A1
VKE-3/PIL/STR/5112	8-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	293+875		LHS			LVUP
VKE-3/PIL/STR/5113	8-Dec-19	Laying of PCC	299+079		BHS	Mr. Asidur	9775411433	PUP
VKE-3/PIL/STR/5114	8-Dec-19	Checking of Excavation for PUP	322+550		BHS			Re. Wall
VKE-3/PIL/STR/5115	8-Dec-19	Checking of Excavation for Retaining Wall	322+590	322+650	RHS	Mr. Vijay	9816259032	PUP
VKE-3/PIL/STR/5116	8-Dec-19	Checking of Reinforcement and Formwork for slab	305+850		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5117	8-Dec-19	Pouring M35 grade of Concrete for slab	305+850		RHS	Mr. Bipin	8577016415	PUP
VKE-3/PIL/STR/5118	8-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	305+058		RHS			A2 MNB
VKE-3/PIL/STR/5119	8-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	305+058		RHS			Utility
VKE-3/PIL/STR/5120	8-Dec-19	Checking of Reinforcement and Formwork for haunch, Return wall & A2 wall 2nd Lift	297+562		LHS	Mr. Subhashish	8968440266	Utility
VKE-3/PIL/STR/5121	8-Dec-19	Pouring M35 grade of Concrete for haunch, Return wall & A2 wall 2nd Lift	297+562		LHS			PUP
VKE-3/PIL/STR/5122	8-Dec-19	Laying of Pipe & Pouring Cradle Concrete for Utility	311+780		BHS	Mr. Yallaling	8861503420	Utility
VKE-3/PIL/STR/5123	8-Dec-19	Checking of Reinforcement and Formwork for Raft	314+850		RHS			PUP
VKE-3/PIL/STR/5124	8-Dec-19	Pouring M35 grade of Concrete for Raft	314+850		RHS	Mr. Rahul	9149042843	P1
VKE-3/PIL/STR/5125	8-Dec-19	Laying of Cradle Concrete for Utility	317+000		BHS			MJB
VKE-3/PIL/STR/5126	8-Dec-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 2nd Lift	302+713		LHS	Mr. Rahul	9149042843	PUP
VKE-3/PIL/STR/5127	8-Dec-19	Pouring M35 grade of Concrete for P1 Pier Shaft 2nd Lift	302+713		LHS			P1
VKE-3/PIL/STR/5128	9-Dec-19	Checking of Reinforcement and Formwork for Raft	302+055		RHS	Mr. Rahul	9149042843	MJB
VKE-3/PIL/STR/5129	9-Dec-19	Pouring M35 grade of Concrete for Raft	302+055		RHS			A2 MNB
VKE-3/PIL/STR/5130	9-Dec-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 2nd Lift	302+713		LHS	Mr. Vijay	9816259032	PUP
VKE-3/PIL/STR/5131	9-Dec-19	Pouring M35 grade of Concrete for P1 Pier Shaft 2nd Lift	302+713		LHS			A2 PUP
VKE-3/PIL/STR/5132	9-Dec-19	Checking of Reinforcement and Formwork for haunch, Return wall & A2 wall Final Lift	302+713		LHS	Mr. Amar	8159010968	P3
VKE-3/PIL/STR/5133	9-Dec-19	Pouring M35 grade of Concrete for haunch, Return wall & A2 wall Final Lift	302+713		LHS			ROB
VKE-3/PIL/STR/5134	9-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	303+808		RHS	Mr. Ishan	9904068001	PUP
VKE-3/PIL/STR/5135	9-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	303+808		RHS			BC
VKE-3/PIL/STR/5136	9-Dec-19	Checking of Reinforcement and Formwork for P3 Pier Shaft 3rd Lift	293+014		LHS	Mr. Amit	8218198459	PUP
VKE-3/PIL/STR/5137	9-Dec-19	Pouring M35 grade of Concrete for P3 Pier Shaft 3rd Lift	293+014		LHS			A1 & A2 VUP
VKE-3/PIL/STR/5138	9-Dec-19	Factory Visit for Hume Pipe Testing of 600mm & 1200mm dia.		Bodeli		Mr. Gurdeep	9529227700	PUP
VKE-3/PIL/STR/5139	9-Dec-19	Checking of Reinforcement and Formwork for top slab	300+148		LHS			A1
VKE-3/PIL/STR/5140	9-Dec-19	Pouring M35 grade of Concrete for top slab	300+148		LHS	Mr. Yallaling	8861503420	PUP
VKE-3/PIL/STR/5141	9-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+554		LHS			A2 MNB
VKE-3/PIL/STR/5142	9-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+554		LHS	Mr. Jay	7046226519	PUP
VKE-3/PIL/STR/5143	9-Dec-19	Checking of Reinforcement and Formwork for Raft	297+220		LHS			A1
VKE-3/PIL/STR/5144	9-Dec-19	Pouring M35 grade of Concrete for Raft	297+220		LHS	Mr. Dodhoya	9879575209	PUP
VKE-3/PIL/STR/5145	9-Dec-19	Checking of Reinforcement and Formwork for Raft	314+850		RHS			LVUP
VKE-3/PIL/STR/5146	9-Dec-19	Pouring M35 grade of Concrete for Raft	314+850		RHS	Mr. Shankar	8945938534	PUP
VKE-3/PIL/STR/5147	9-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	293+875		LHS			A2
VKE-3/PIL/STR/5148	9-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	293+875		LHS	Mr. Jay	7046226519	PUP
VKE-3/PIL/STR/5149	9-Dec-19	Checking of Ground Improvement 1st Layer	322+550		BHS			A2 MNB
VKE-3/PIL/STR/5150	9-Dec-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	310+480		RHS	Mr. Shankar	8945938534	P2
VKE-3/PIL/STR/5151	9-Dec-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	310+480		RHS			MJB
VKE-3/PIL/STR/5152	9-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	310+480		LHS	Mr. Shankar	8945938534	P1
VKE-3/PIL/STR/5153	9-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	310+480		LHS			A2 MNB
VKE-3/PIL/STR/5154	9-Dec-19	Laying of GSB 1st Layer	310+725		RHS	Mr. Jay	7046226519	PUP
VKE-3/PIL/STR/5155	9-Dec-19	Checking of Reinforcement and Formwork for P2 Pier Shaft 1st Lift	318+870		BHS			A1
VKE-3/PIL/STR/5156	9-Dec-19	Pouring M35 grade of Concrete for P2 Pier Shaft 1st Lift	318+870		BHS	Mr. Shankar	8945938534	PUP
VKE-3/PIL/STR/5157	9-Dec-19	Checking of Reinforcement and Formwork for P1 Final Lift	318+870		RHS			MJB

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5158	9-Dec-19	Pouring M35 grade of Concrete for P1 Final Lift	318+870		RHS	Mr. Raju	8827884117	MJB
VKE-3/PIL/STR/5159	9-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580		RHS			A1
VKE-3/PIL/STR/5160	9-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580		RHS			PUP
VKE-3/PIL/STR/5161	9-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	320+825		LHS			A1 & A2
VKE-3/PIL/STR/5162	9-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		LHS			PUP
VKE-3/PIL/STR/5163	9-Dec-19	Checking for Retaining wall PCC Laying	322+630	322+650	LHS			Re. Wall
VKE-3/PIL/STR/5164	9-Dec-19	Checking for Retaining wall PCC Laying	318+890	318+910	RHS			Re. Wall
VKE-3/PIL/STR/5165	9-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	319+580		LHS			A1 & A2
VKE-3/PIL/STR/5166	9-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	319+580		LHS			PUP
VKE-3/PIL/STR/5167	9-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	321+673		LHS			A1 & A2
VKE-3/PIL/STR/5168	9-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	321+673		LHS	LVUP		
VKE-3/PIL/STR/5169	9-Dec-19	Laying of Cradle Concrete for Utility	317+000		BHS	Mr.Yallaling	8861503420	Utility
VKE-3/PIL/STR/5170	9-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS			PUP
VKE-3/PIL/STR/5171	9-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS	Mr. Ishan	9904068001	SPOT
VKE-3/PIL/STR/5172	10-Dec-19	Factory Visit for Hume Pipe Testing of 600mm & 1200mm dia.		Bodeli				
VKE-3/PIL/STR/5173	10-Dec-19	Checking of Reinforcement and Formwork for top slab	305+850		RHS			PUP
VKE-3/PIL/STR/5174	10-Dec-19	Pouring M35 grade of Concrete for top slab	305+850		RHS			
VKE-3/PIL/STR/5175	10-Dec-19	Checking of Reinforcement and Formwork for P7 Pile Cap	293+014		RHS			P7
VKE-3/PIL/STR/5176	10-Dec-19	Pouring M35 grade of Concrete for P7 Pile Cap	293+014		RHS			ROB
VKE-3/PIL/STR/5177	10-Dec-19	Checking of Reinforcement and Formwork for P3 Pier Shaft 3rd Lift	293+014		LHS			P3
VKE-3/PIL/STR/5178	10-Dec-19	Pouring M35 grade of Concrete for P3 Pier Shaft 3rd Lift	293+014		LHS			ROB
VKE-3/PIL/STR/5179	10-Dec-19	Laying of Cradle Concrete for HPC	308+320		BHS			HPC
VKE-3/PIL/STR/5180	10-Dec-19	Laying of Cradle Concrete for HPC	307+969		BHS			HPC
VKE-3/PIL/STR/5181	10-Dec-19	Checking of Reinforcement and Formwork for Raft	312+695		LHS	Mr. Shankar	8945938534	VUP
VKE-3/PIL/STR/5182	10-Dec-19	Pouring M35 grade of Concrete for Raft	312+695		LHS			
VKE-3/PIL/STR/5183	10-Dec-19	Checking for Retaining wall PCC Laying	322+620	322+650	LHS			Re. Wall
VKE-3/PIL/STR/5184	10-Dec-19	Checking of Excavation for Retaining Wall	322+630	322+690	RHS	Re. Wall		
VKE-3/PIL/STR/5185	10-Dec-19	Checking of Ground Improvement 1st Layer	322+550		BHS	Mr. Jay	7046226519	PUP
VKE-3/PIL/STR/5186	10-Dec-19	Laying of Cradle Concrete for Utility	302+970		BHS	Mr. Rahul	9149042843	Utility
VKE-3/PIL/STR/5187	10-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	305+850		LHS	Mr. Vijay	9816259032	A1
VKE-3/PIL/STR/5188	10-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	305+850		LHS			PUP
VKE-3/PIL/STR/5189	10-Dec-19	Checking of Reinforcement and Formwork for Raft	316+960		LHS	Mr.Yallaling	8861503420	PUP
VKE-3/PIL/STR/5190	10-Dec-19	Pouring M35 grade of Concrete for Raft	316+960		LHS			
VKE-3/PIL/STR/5191	10-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	316+960		RHS			PUP
VKE-3/PIL/STR/5192	10-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	316+960		RHS			
VKE-3/PIL/STR/5193	10-Dec-19	Pouring M35 grade of Concrete for Raft	314+850		RHS			PUP
VKE-3/PIL/STR/5194	10-Dec-19	Checking of Ground Improvement	318+586		BHS			BC
VKE-3/PIL/STR/5195	10-Dec-19	Checking of Reinforcement and Formwork for P2 Pier Shaft 1st Lift	318+870		BHS	Mr. Raju	8827884117	P2
VKE-3/PIL/STR/5196	10-Dec-19	Pouring M35 grade of Concrete for P2 Pier Shaft 1st Lift	318+870		BHS			MJB
VKE-3/PIL/STR/5197	10-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	321+673		LHS			A1 & A2
VKE-3/PIL/STR/5198	10-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	321+673		LHS			LVUP
VKE-3/PIL/STR/5199	11-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	297+562		LHS	Mr. Bipin	8577016415	A2
VKE-3/PIL/STR/5200	11-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	297+562		LHS			MNB
VKE-3/PIL/STR/5201	11-Dec-19	Checking of Reinforcement and Formwork for Parapet Wall	305+437		BHS	Mr. Vijay	9816259032	BC
VKE-3/PIL/STR/5202	11-Dec-19	Pouring M30 grade of Concrete for Parapet Wall	305+437		BHS			
VKE-3/PIL/STR/5203	11-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	303+808		LHS			A2
VKE-3/PIL/STR/5204	11-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	303+808		LHS			VUP
VKE-3/PIL/STR/5205	11-Dec-19	Checking of Excavation for Utility	300+625		BHS	Mr. Amit	8218198459	Utility
VKE-3/PIL/STR/5206	11-Dec-19	Laying of PCC for Utility	300+850		BHS			Utility
VKE-3/PIL/STR/5207	11-Dec-19	Laying of PCC for Retaining Wall	322+620	322+650	LHS	Mr. Asidur	9775411433	Re. Wall
VKE-3/PIL/STR/5208	11-Dec-19	Checking of Reinforcement and Formwork for Re. wall 2nd Lift	322+450	322+470	LHS			Re. Wall
VKE-3/PIL/STR/5209	11-Dec-19	Checking of Ground Improvement Final Layer	322+550		BHS			PUP
VKE-3/PIL/STR/5210	11-Dec-19	Pouring M35 grade of Concrete for Raft	297+220		LHS	Mr. Gurdeep	9529227700	PUP
VKE-3/PIL/STR/5211	11-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	316+960		RHS	Mr.Yallaling	8861503420	PUP
VKE-3/PIL/STR/5212	11-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	316+960		RHS			
VKE-3/PIL/STR/5213	11-Dec-19	Pouring M35 grade of Concrete for Raft	314+850		RHS			PUP
VKE-3/PIL/STR/5214	11-Dec-19	Checking of Ground Improvement	318+563		BHS			BC
VKE-3/PIL/STR/5215	11-Dec-19	Checking of Ground Improvement 1st Layer	312+280		BHS	Mr. Shankar	8945938534	PUP
VKE-3/PIL/STR/5216	11-Dec-19	Laying of PCC for Toe Wall	308+420	308+540	BHS			Toe Wall
VKE-3/PIL/STR/5217	11-Dec-19	Checking of Reinforcement and Formwork for Raft	312+695		LHS	Mr. Shankar	8945938534	VUP
VKE-3/PIL/STR/5218	11-Dec-19	Pouring M35 grade of Concrete for Raft	312+695		LHS			
VKE-3/PIL/STR/5219	11-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	309+550		LHS	A2		
VKE-3/PIL/STR/5220	11-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	309+550		LHS	PUP		
VKE-3/PIL/STR/5221	11-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	309+550		RHS	A2		
VKE-3/PIL/STR/5222	11-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	309+550		RHS	PUP		
VKE-3/PIL/STR/5223	11-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580		RHS	Mr. Raju	8827884117	A1
VKE-3/PIL/STR/5224	11-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580		RHS			PUP
VKE-3/PIL/STR/5225	11-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	320+330		RHS			A2
VKE-3/PIL/STR/5226	11-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	320+330		RHS			PUP
VKE-3/PIL/STR/5227	11-Dec-19	Checking of Excavation for Utility	320+150		RHS			Utility
VKE-3/PIL/STR/5228	11-Dec-19	Laying of PCC for Retaining Wall	322+590	322+610	RHS			Re. Wall
VKE-3/PIL/STR/5229	12-Dec-19	Laying of PCC for Retaining Wall	322+590	322+610	RHS	Re. Wall		
VKE-3/PIL/STR/5230	12-Dec-19	Laying of PCC for Retaining Wall	322+620	322+650	LHS	Mr. Asidur	9775411433	Re. Wall

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5231	12-Dec-19	Checking of Reinforcement and Formwork for Re. Wall 2nd Lift	322+450	322+470	LHS			PUP
VKE-3/PIL/STR/5232	12-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+850		RHS			PUP
VKE-3/PIL/STR/5233	12-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+850		RHS	Mr. Vijay	9816259032	A2 VUP
VKE-3/PIL/STR/5234	12-Dec-19	Checking of Reinforcement and Formwork for A2 wall 3rd Lift	303+808		LHS			BC
VKE-3/PIL/STR/5235	12-Dec-19	Pouring M35 grade of Concrete for A2 wall 3rd Lift	303+808		LHS			
VKE-3/PIL/STR/5236	12-Dec-19	Checking of Reinforcement and Formwork for Parapet Wall	305+437		BHS			
VKE-3/PIL/STR/5237	12-Dec-19	Pouring M30 grade of Concrete for Parapet Wall	305+437		BHS			
VKE-3/PIL/STR/5238	12-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014		LHS			P3 ROB
VKE-3/PIL/STR/5239	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014		LHS			
VKE-3/PIL/STR/5240	12-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		RHS	Mr. Bipin	8577016415	P3 ROB
VKE-3/PIL/STR/5241	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		RHS			P11 ROB
VKE-3/PIL/STR/5242	12-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		RHS			A2 MNB
VKE-3/PIL/STR/5243	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		RHS			
VKE-3/PIL/STR/5244	12-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 3rd Lift	297+562		LHS			
VKE-3/PIL/STR/5245	12-Dec-19	Pouring M35 grade of Concrete for A2 Wall 3rd Lift	297+562		LHS			
VKE-3/PIL/STR/5246	12-Dec-19	Checking of Reinforcement and Formwork for Abutment Shaft Final Lift	302+713		RHS			A2 MJB
VKE-3/PIL/STR/5247	12-Dec-19	Pouring M35 grade of Concrete for Abutment Shaft Final Lift	302+713		RHS	Mr. Sakil	9998076844	P1 MJB
VKE-3/PIL/STR/5248	12-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS			P1 MJB P2 MJB
VKE-3/PIL/STR/5249	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			
VKE-3/PIL/STR/5250	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Starter	302+713		LHS			
VKE-3/PIL/STR/5251	12-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Starter	302+713		LHS			
VKE-3/PIL/STR/5252	12-Dec-19	Checking of SBC Foundation	313+809		RHS	Mr. Ishan	9904068001	A1 MNB
VKE-3/PIL/STR/5253	12-Dec-19	Checking of Ground Improvement Final Layer	310+725		BHS			A2 MNB Utility
VKE-3/PIL/STR/5254	12-Dec-19	Laying of PCC for Utility	311+016		BHS	Mr. Shankar	8945938534	VUP
VKE-3/PIL/STR/5255	12-Dec-19	Checking of Reinforcement and Formwork for Raft	312+695		LHS			A1 PUP
VKE-3/PIL/STR/5256	12-Dec-19	Pouring M35 grade of Concrete for Raft	312+695		LHS			A2 PUP
VKE-3/PIL/STR/5257	12-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	310+480		LHS			
VKE-3/PIL/STR/5258	12-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	310+480		LHS			
VKE-3/PIL/STR/5259	12-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	309+550		RHS	Mr. Amit	8218198459	P1 FO
VKE-3/PIL/STR/5260	12-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	309+550		RHS			
VKE-3/PIL/STR/5261	12-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 27	299+354		RHS	Mr. Gurdeep	9529227700	A1 & A2 VUP
VKE-3/PIL/STR/5262	12-Dec-19	Pouring M35 grade of Concrete for Pile no 27	299+354		RHS			
VKE-3/PIL/STR/5263	12-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 3rd Lift	295+554		RHS	Mr. Yallaling	8861503420	LVUP
VKE-3/PIL/STR/5264	12-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 3rd Lift	295+554		RHS			
VKE-3/PIL/STR/5265	12-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 2nd Lift	316+536		RHS			
VKE-3/PIL/STR/5266	12-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 2nd Lift	316+536		RHS			
VKE-3/PIL/STR/5267	12-Dec-19	Checking of Excavation	312+280		BHS	Mr. Hardik	9265730194	PUP
VKE-3/PIL/STR/5268	12-Dec-19	Checking of Ground Improvement 1st Layer	312+280		BHS			A1 MNB
VKE-3/PIL/STR/5269	12-Dec-19	Checking of Excavation for A1 Wall	313+808.591		RHS			
VKE-3/PIL/STR/5270	12-Dec-19	Checking of Ground Improvement 1st Layer A1 Wall	313+808.591		RHS			
VKE-3/PIL/STR/5271	12-Dec-19	Checking of Reinforcement and Formwork for P2 wall 2nd Lift	318+870		BHS	Mr. Raju	8827884117	P2 MJB
VKE-3/PIL/STR/5272	12-Dec-19	Pouring M35 grade of Concrete for P2 wall 2nd Lift	318+870		BHS			
VKE-3/PIL/STR/5273	12-Dec-19	Checking of Reinforcement and Formwork for P1 wall 1st Lift	318+870		RHS			P1 MJB Re. Wall
VKE-3/PIL/STR/5274	12-Dec-19	Pouring M35 grade of Concrete for P1 wall 1st Lift	318+870		RHS			
VKE-3/PIL/STR/5275	12-Dec-19	Checking of Excavation for Retaining Wall	322+700	322+720	LHS	Mr. Ishan	9904068001	PUP
VKE-3/PIL/STR/5276	13-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+850		RHS	Mr. Vijay	9816259032	A1 PUP
VKE-3/PIL/STR/5277	13-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+850		RHS			
VKE-3/PIL/STR/5278	13-Dec-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	305+850		RHS	Mr. Jaymin	9586010295	BC
VKE-3/PIL/STR/5279	13-Dec-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	305+850		RHS			
VKE-3/PIL/STR/5280	13-Dec-19	Laying of PCC for BC	318+586		BHS	Mr. Jay	7046226519	Utility HPC
VKE-3/PIL/STR/5281	13-Dec-19	Checking of Excavation for Utility	319+425		BHS			
VKE-3/PIL/STR/5282	13-Dec-19	Checking of Ground Improvement 1st Layer	320+720		BHS	Mr. Amar	8159010968	P3 ROB
VKE-3/PIL/STR/5283	13-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 5th Lift	293+014		LHS			
VKE-3/PIL/STR/5284	13-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 5th Lift	293+014		LHS	Mr. Amit	8218198459	Utility
VKE-3/PIL/STR/5285	13-Dec-19	Laying of PCC for Utility	300+625		BHS			
VKE-3/PIL/STR/5286	13-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 27	299+354		RHS	Mr. Gurdeep	9529227700	P1 FO Utility Utility Utility Utility
VKE-3/PIL/STR/5287	13-Dec-19	Pouring M35 grade of Concrete for Pile no 27	299+354		RHS			
VKE-3/PIL/STR/5288	13-Dec-19	Laying of Pipe	293+460		BHS			
VKE-3/PIL/STR/5289	13-Dec-19	Laying of Pipe	293+700		BHS			
VKE-3/PIL/STR/5290	13-Dec-19	Laying of Pipe	294+250		BHS			
VKE-3/PIL/STR/5291	13-Dec-19	Laying of Pipe	294+670		BHS			
VKE-3/PIL/STR/5292	13-Dec-19	Checking of Reinforcement and Formwork for Re. Wall Raft	303+403		RHS	Mr. Rahul	9149042843	A1 & A2 BC
VKE-3/PIL/STR/5293	13-Dec-19	Pouring M35 grade of Concrete for Re. Wall Raft	303+403		RHS			
VKE-3/PIL/STR/5294	13-Dec-19	Checking of Ground Improvement Top Layer	313+808.591		BHS	Mr. Hardik	9265730194	MNB
VKE-3/PIL/STR/5295	13-Dec-19	Checking of Reinforcement and Formwork for P2 2nd Lift	318+870		RHS			P2 MJB
VKE-3/PIL/STR/5296	13-Dec-19	Pouring M35 grade of Concrete for P2 2nd Lift	318+870		RHS			
VKE-3/PIL/STR/5297	13-Dec-19	Checking of Reinforcement and Formwork for P1 2nd Lift	318+870		RHS			P1 MJB
VKE-3/PIL/STR/5298	13-Dec-19	Pouring M35 grade of Concrete for P1 2nd Lift	318+870		RHS			
VKE-3/PIL/STR/5299	13-Dec-19	Checking of Reinforcement and Formwork for A2 wall 4th Lift	318+870		RHS			A2 MJB
VKE-3/PIL/STR/5300	13-Dec-19	Pouring M35 grade of Concrete for A2 wall 4th Lift	318+870		RHS			
VKE-3/PIL/STR/5301	13-Dec-19	Laying of PCC for Retaining Wall	322+590	322+620	RHS			Re. Wall
VKE-3/PIL/STR/5302	13-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	320+825		LHS	Mr. Raju	8827884117	A1 & A2 PUP
VKE-3/PIL/STR/5303	13-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	320+825		LHS			

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5304	13-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	320+330		RHS	Mr. Asidur	9775411433	A2 PUP
VKE-3/PIL/STR/5305	13-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	320+330		RHS			
VKE-3/PIL/STR/5306	13-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	320+330		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5307	13-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	320+330		LHS			
VKE-3/PIL/STR/5308	13-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	321+673		RHS			A1 & A2 LVUP
VKE-3/PIL/STR/5309	13-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	321+673		RHS			
VKE-3/PIL/STR/5310	13-Dec-19	Laying of Cradle Concrete for Utility	320+625		LHS			Utility
VKE-3/PIL/STR/5311	13-Dec-19	Laying of PCC for PUP	322+550		BHS	Mr. Shankar	8945938534	PUP
VKE-3/PIL/STR/5312	13-Dec-19	Laying of PCC for Retaining Wall	322+590	322+610	RHS			Re. Wall
VKE-3/PIL/STR/5313	13-Dec-19	Checking of Ground Improvement Final Layer	310+725		BHS	Mr. Amit	8218198459	A2 MNB
VKE-3/PIL/STR/5314	13-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	309+550		RHS			A2 PUP
VKE-3/PIL/STR/5315	13-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	309+550		RHS			P1 FO SPOT RFI
VKE-3/PIL/STR/5316	13-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 25	299+354		RHS	Mr. Yallaling	8861503420	A1 & A2 PUP
VKE-3/PIL/STR/5317	13-Dec-19	Pouring M35 grade of Concrete for Pile no 25	299+354		RHS			
VKE-3/PIL/STR/5318	14-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	317+460		LHS	Mr. Vijay	9816259032	A1 PUP
VKE-3/PIL/STR/5319	14-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	317+460		LHS			A1 PUP
VKE-3/PIL/STR/5320	14-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+058		RHS	Mr. Amar	8159010968	P3
VKE-3/PIL/STR/5321	14-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+058		RHS			ROB
VKE-3/PIL/STR/5322	14-Dec-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	305+850		LHS			P11
VKE-3/PIL/STR/5323	14-Dec-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	305+850		LHS	Mr. Rahul	9149042843	ROB
VKE-3/PIL/STR/5324	14-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS			A1 & A2 BC
VKE-3/PIL/STR/5325	14-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS	Mr. Ishan	9904068001	P1
VKE-3/PIL/STR/5326	14-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS			MJB
VKE-3/PIL/STR/5327	14-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS			P2
VKE-3/PIL/STR/5328	14-Dec-19	Checking of Reinforcement and Formwork for Re. Wall Raft	303+403		RHS	Mr. Jaymin	9586010295	MJB
VKE-3/PIL/STR/5329	14-Dec-19	Pouring M35 grade of Concrete for Re. Wall Raft	303+403		RHS			
VKE-3/PIL/STR/5330	14-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	302+713		LHS	Mr. Gurdeep	9529227700	A1 & A2 PUP
VKE-3/PIL/STR/5331	14-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	302+713		LHS			Utility
VKE-3/PIL/STR/5332	14-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	302+713		LHS	Mr. Bipin	8577016415	A1 & A2 PUP
VKE-3/PIL/STR/5333	14-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	302+713		LHS			Re. Wall
VKE-3/PIL/STR/5334	14-Dec-19	Factory Visit for Hume Pipe Testing of 600mm & 1200mm dia.		Bodeli		Mr. Asidur	9775411433	Re. Wall
VKE-3/PIL/STR/5335	14-Dec-19	Checking of Reinforcement and Formwork for Top Slab	305+850		RHS			Re. Wall
VKE-3/PIL/STR/5336	14-Dec-19	Pouring M35 grade of Concrete for Top Slab	305+850		RHS	Mr. Jaymin	9586010295	LVUP
VKE-3/PIL/STR/5337	14-Dec-19	Laying of Pipe for Utility	296+265		BHS			PUP
VKE-3/PIL/STR/5338	14-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+990		LHS	Mr. Subhashish	8968440266	MNB
VKE-3/PIL/STR/5339	14-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+990		LHS			HPC
VKE-3/PIL/STR/5340	14-Dec-19	Laying of PCC for Retaining Wall	322+700	322+720	LHS	Mr. Jaymin	9586010295	A2 MJB
VKE-3/PIL/STR/5341	14-Dec-19	Laying of PCC for Retaining Wall	322+670	322+690	RHS			A1 & A2 PUP
VKE-3/PIL/STR/5342	14-Dec-19	Checking of Reinforcement and Formwork for Raft	308+550		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5343	14-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5344	14-Dec-19	Checking of Ground Improvement Final Layer	312+280		BHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5345	14-Dec-19	Laying of PCC	312+280		BHS			A1 & A2 PUP
VKE-3/PIL/STR/5346	14-Dec-19	Checking of Ground Improvement Final Layer	310+725		BHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5347	14-Dec-19	Laying of PCC	310+725		BHS			A1 & A2 PUP
VKE-3/PIL/STR/5348	14-Dec-19	Checking of Excavation & Ground Improvement 1st Layer	307+419		BHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5349	14-Dec-19	Laying of PCC	307+419		BHS			A1 & A2 PUP
VKE-3/PIL/STR/5350	14-Dec-19	Laying of PCC for BC	318+586		BHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5351	14-Dec-19	Checking of Ground Improvement	320+719		BHS			A1 & A2 PUP
VKE-3/PIL/STR/5352	14-Dec-19	Checking of Reinforcement and Formwork for P2 3rd Lift	318+870		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5353	14-Dec-19	Pouring M35 grade of Concrete for P2 3rd Lift	318+870		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5354	14-Dec-19	Checking of Reinforcement and Formwork for P2 2nd Lift	318+870		RHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5355	14-Dec-19	Pouring M35 grade of Concrete for P2 2nd Lift	318+870		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5356	14-Dec-19	Checking of Reinforcement and Formwork for A2 wall 4th Lift	318+870		RHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5357	14-Dec-19	Pouring M35 grade of Concrete for A2 wall 4th Lift	318+870		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5358	14-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	320+825		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5359	14-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	320+825		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5360	14-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	320+330		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5361	14-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	320+330		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5362	14-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	321+673		RHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5363	14-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	321+673		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5364	14-Dec-19	Checking of Reinforcement and Cable profile of PSC Girder G1	318+870		RHS	Mr. Jaymin	9586010295	P1 & P2 MJB SPOT RFI
VKE-3/PIL/STR/5365	15-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	306+060		LHS			A1 PUP
VKE-3/PIL/STR/5366	15-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	306+060		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
VKE-3/PIL/STR/5367	15-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	317+460		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5368	15-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	317+460		LHS	Mr. Yallaling	8861503420	A1 & A2 PUP
VKE-3/PIL/STR/5369	15-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	316+420		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5370	15-Dec-19	Pouring M30 grade of Concrete for A1 & A2 wall 1st Lift	316+420		RHS			A1 & A2 PUP

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
VKE-3/PIL/STR/5371	15-Dec-19	Laying of PCC for Retaining Wall	322+700	322+720	LHS	Mr. Asidur	9775411433	Re. Wall		
VKE-3/PIL/STR/5372	15-Dec-19	Checking of Excavation for Utility	321+985		BHS			Utility		
VKE-3/PIL/STR/5373	15-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS	Mr. Amar	8159010968	P11		
VKE-3/PIL/STR/5374	15-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS			ROB		
VKE-3/PIL/STR/5375	15-Dec-19	Laying of PCC for HPC	307+419		BHS	Mr. Subhashish	8968440266	HPC		
VKE-3/PIL/STR/5376	15-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	310+480		LHS	Mr. Shankar	8945938534	A1 & A2		
VKE-3/PIL/STR/5377	15-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	310+480		LHS			PUP		
VKE-3/PIL/STR/5378	15-Dec-19	Checking of Ground Improvement Final Layer	312+280		BHS			PUP		
VKE-3/PIL/STR/5379	15-Dec-19	Laying of PCC	312+280		BHS					
VKE-3/PIL/STR/5380	15-Dec-19	Checking of Ground Improvement Final Layer	310+725		BHS			A2		
VKE-3/PIL/STR/5381	15-Dec-19	Laying of PCC	310+725		BHS			MNB		
VKE-3/PIL/STR/5382	15-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	303+403		RHS	Mr. Sakil	9998076844	A1 & A2		
VKE-3/PIL/STR/5383	15-Dec-19	Pouring M30 grade of Concrete for A1 & A2 wall 1st Lift	303+403		RHS			BC		
VKE-3/PIL/STR/5384	15-Dec-19	Checking of Excavation for Utility	300+160		BHS	Mr. Amit	8218198459	Utility		
VKE-3/PIL/STR/5385	15-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	300+148		RHS			A1		
VKE-3/PIL/STR/5386	15-Dec-19	Pouring M30 grade of Concrete for A1 wall 1st Lift	300+148		RHS			BC		
VKE-3/PIL/STR/5387	15-Dec-19	Laying of PCC for Re. Wall	322+670	322+690	RHS	Mr. Shreyash	8000385820	Re. Wall		
VKE-3/PIL/STR/5388	15-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	297+220		LHS	Mr. Gurdeep	9529227700	A1 & A2		
VKE-3/PIL/STR/5389	15-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	297+220		LHS			PUP		
VKE-3/PIL/STR/5390	15-Dec-19	Checking of Reinforcement and Formwork for A2 wall 4th Lift	297+562		LHS			A2		
VKE-3/PIL/STR/5391	15-Dec-19	Pouring M35 grade of Concrete for A2 wall 4th Lift	297+562		LHS			MNB		
VKE-3/PIL/STR/5392	15-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 23	299+354		RHS			P1		
VKE-3/PIL/STR/5393	15-Dec-19	Pouring M35 grade of Concrete for Pile no 23	299+354		RHS			FO		
VKE-3/PIL/STR/5394	15-Dec-19	Laying of PCC for BC	318+586		BHS			BC		
VKE-3/PIL/STR/5395	15-Dec-19	Checking of Reinforcement and Formwork for P2 3rd Lift	318+870		LHS			P2 MJB		
VKE-3/PIL/STR/5396	15-Dec-19	Pouring M35 grade of Concrete for P2 3rd Lift	318+870		LHS					
VKE-3/PIL/STR/5397	15-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	320+825		LHS			Mr. Jaymin	9586010295	A1 & A2
VKE-3/PIL/STR/5398	15-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	321+673		RHS	PUP				
VKE-3/PIL/STR/5399	15-Dec-19	Checking of Reinforcement and Cable profile of PSC Girder G1	318+870		RHS	A1 & A2				
VKE-3/PIL/STR/5400	15-Dec-19	Checking of Excavation for BC	316+558		BHS	P1 & P2				
VKE-3/PIL/STR/5401	16-Dec-19	Checking of SBC Test	313+809		RHS	Mr. Ishan	9904068001	BC		
VKE-3/PIL/STR/5402	16-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	293+875		LHS	Mr. Dodhoya	9879575209	A1 MNB		
VKE-3/PIL/STR/5403	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	293+875		LHS			A1 & A2		
VKE-3/PIL/STR/5404	16-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	302+713		LHS	Mr. Rahul	9149042843	PUP		
VKE-3/PIL/STR/5405	16-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	302+713		LHS			P1		
VKE-3/PIL/STR/5406	16-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	302+713		LHS			MJB		
VKE-3/PIL/STR/5407	16-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	302+713		LHS			P2		
VKE-3/PIL/STR/5408	16-Dec-19	Checking of Reinforcement and Formwork for Raft	308+550		LHS	Mr. Subhashish	8968440266	MJB		
VKE-3/PIL/STR/5409	16-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		LHS			LVUP		
VKE-3/PIL/STR/5410	16-Dec-19	Laying of PCC for HPC	307+419		BHS			HPC		
VKE-3/PIL/STR/5411	16-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	317+460		LHS	Mr. Yallaling	8861503420	A1 & A2		
VKE-3/PIL/STR/5412	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	317+460		LHS			PUP		
VKE-3/PIL/STR/5413	16-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	315+850		LHS			A1 & A2		
VKE-3/PIL/STR/5414	16-Dec-19	Pouring M30 grade of Concrete for A1 & A2 wall 2nd Lift	315+850		LHS	PUP				
VKE-3/PIL/STR/5415	16-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	293+014		RHS	Mr. Amar	8159010968	P3		
VKE-3/PIL/STR/5416	16-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	293+014		RHS			ROB		
VKE-3/PIL/STR/5417	16-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS			P11		
VKE-3/PIL/STR/5418	16-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS			ROB		
VKE-3/PIL/STR/5419	16-Dec-19	Checking of PCC for Utility	300+160		BHS			Mr. Amit	8218198459	Utility
VKE-3/PIL/STR/5420	16-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	310+480		LHS			Mr. Shankar	8945938534	A1 & A2
VKE-3/PIL/STR/5421	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	310+480		LHS	PUP				
VKE-3/PIL/STR/5422	16-Dec-19	Laying of PCC	310+725		BHS	A2				
VKE-3/PIL/STR/5423	16-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 3rd Lift	294+520		RHS	Mr. Gurdeep	9529227700	MNB		
VKE-3/PIL/STR/5424	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 3rd Lift	294+520		RHS			A1 & A2		
VKE-3/PIL/STR/5425	16-Dec-19	Checking of PCC	312+280		BHS	Mr. Hardik	9265730194	LVUP		
VKE-3/PIL/STR/5426	16-Dec-19	Laying of PCC for Re. Wall	322+670	322+690	RHS	Mr. Shreyash	8000385820	PUP		
VKE-3/PIL/STR/5427	16-Dec-19	Laying of PCC for Re. Wall	322+690	322+710	RHS			Re. Wall		
VKE-3/PIL/STR/5428	16-Dec-19	Laying of PCC for Re. Wall	322+710	322+730	LHS			Re. Wall		
VKE-3/PIL/STR/5429	16-Dec-19	Checking of Excavation for Re. Wall	322+570	322+590	LHS			Re. Wall		
VKE-3/PIL/STR/5430	16-Dec-19	Checking of Reinforcement and Formwork for Re. Wall 3rd Lift	322+470	322+490	LHS					
VKE-3/PIL/STR/5431	16-Dec-19	Pouring M35 grade of Concrete for Re. Wall 3rd Lift	322+470	322+490	LHS			Re. Wall		
VKE-3/PIL/STR/5432	16-Dec-19	Laying of PCC for BC	318+586		BHS			BC		
VKE-3/PIL/STR/5433	16-Dec-19	Laying of PCC for Open Foundation	318+870		LHS			P1 MJB		
VKE-3/PIL/STR/5434	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	320+825		LHS			A1 & A2		
								PUP		

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5435	16-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	321+673		RHS	Mr. Jaymin	9586010295	A1 & A2 LVUP
VKE-3/PIL/STR/5436	16-Dec-19	Checking of Reinforcement and Cable profile of PSC Girder	318+870		RHS			P1 & P2 MJB
VKE-3/PIL/STR/5437	16-Dec-19	Checking of Reinforcement and Formwork for Utility	319+100		BHS			Utility
VKE-3/PIL/STR/5438	16-Dec-19	Pouring M35 grade of Concrete for Utility	319+100		BHS			
VKE-3/PIL/STR/5439	17-Dec-19	Checking of Reinforcement and Formwork for Raft	301+790		RHS	Mr. Rahul	9149042843	PUP
VKE-3/PIL/STR/5440	17-Dec-19	Pouring M35 grade of Concrete for Raft	301+790		RHS			
VKE-3/PIL/STR/5441	17-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	300+148		RHS	Mr. BN Jha	7488229109	A2 BC
VKE-3/PIL/STR/5442	17-Dec-19	Pouring M30 grade of Concrete for A2 wall 1st Lift	300+148		RHS			
VKE-3/PIL/STR/5443	17-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	306+060		LHS	Mr. Vijay	9816259032	A1 PUP
VKE-3/PIL/STR/5444	17-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	306+060		LHS			
VKE-3/PIL/STR/5445	17-Dec-19	Checking of Reinforcement and Formwork for Raft	294+085		LHS	Mr. Gurdeep	9529227700	MNB
VKE-3/PIL/STR/5446	17-Dec-19	Pouring M35 grade of Concrete for Raft	294+085		LHS			
VKE-3/PIL/STR/5447	17-Dec-19	Checking of Reinforcement and Formwork for Raft	308+550		LHS	Mr. Subhashish	8968440266	LVUP
VKE-3/PIL/STR/5448	17-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		LHS			HPC
VKE-3/PIL/STR/5449	17-Dec-19	Laying of PCC for HPC	307+419		BHS			
VKE-3/PIL/STR/5450	17-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS	Mr. Amar	8159010968	P11 ROB
VKE-3/PIL/STR/5451	17-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS			
VKE-3/PIL/STR/5452	17-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	316+960		RHS	Mr. Yallaling	8861503420	A2 PUP
VKE-3/PIL/STR/5453	17-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	316+960		RHS			A1 PUP
VKE-3/PIL/STR/5454	17-Dec-19	Checking of Reinforcement and Formwork for Bottom Haunch	316+960		LHS			
VKE-3/PIL/STR/5455	17-Dec-19	Pouring M35 grade of Concrete for Bottom Haunch	316+960		LHS			
VKE-3/PIL/STR/5456	17-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	310+480		LHS	Mr. Shankar	8945938534	A1 & A2 PUP
VKE-3/PIL/STR/5457	17-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	310+480		LHS			
VKE-3/PIL/STR/5458	17-Dec-19	Laying of PCC for Re. Wall	322+670	322+690	RHS	Mr. Shreyash	8000385820	Re. Wall
VKE-3/PIL/STR/5459	17-Dec-19	Laying of PCC for Re. Wall	322+690	322+710	RHS			Re. Wall
VKE-3/PIL/STR/5460	17-Dec-19	Laying of PCC for Re. Wall	322+710	322+730	LHS			Re. Wall
VKE-3/PIL/STR/5461	17-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	318+870		LHS			P2 MJB
VKE-3/PIL/STR/5462	17-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	318+870		LHS			
VKE-3/PIL/STR/5463	17-Dec-19	Checking of Reinforcement and Formwork for Raft	318+400		LHS	Mr. Jaymin	9586010295	PUP
VKE-3/PIL/STR/5464	17-Dec-19	Pouring M35 grade of Concrete for Raft	318+400		LHS			Utility BC
VKE-3/PIL/STR/5465	17-Dec-19	Laying of PCC	319+425		BHS			
VKE-3/PIL/STR/5466	17-Dec-19	Laying of PCC	318+586		BHS			
VKE-3/PIL/STR/5467	17-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	294+520		RHS	Mr. Gurdeep	9529227700	A1 & A2 LVUP
VKE-3/PIL/STR/5468	17-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	294+520		RHS			
VKE-3/PIL/STR/5469	18-Dec-19	Checking of Reinforcement and Formwork for Raft	301+790		RHS			PUP
VKE-3/PIL/STR/5470	18-Dec-19	Pouring M35 grade of Concrete for Raft	301+790		RHS			
VKE-3/PIL/STR/5471	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS	Mr. Rahul	9149042843	P1 MJB
VKE-3/PIL/STR/5472	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			P2 MJB
VKE-3/PIL/STR/5473	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS			
VKE-3/PIL/STR/5474	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			
VKE-3/PIL/STR/5475	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft starter	302+713		LHS			
VKE-3/PIL/STR/5476	18-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	306+060		LHS	Mr. Vijay	9816259032	A1 PUP
VKE-3/PIL/STR/5477	18-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	306+060		LHS			A2 PUP
VKE-3/PIL/STR/5478	18-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	306+060		LHS			
VKE-3/PIL/STR/5479	18-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	306+060		LHS			
VKE-3/PIL/STR/5480	18-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	305+850		LHS			A2 PUP
VKE-3/PIL/STR/5481	18-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	305+850		LHS			
VKE-3/PIL/STR/5482	18-Dec-19	Checking of Excavation	294+730		BHS			BC
VKE-3/PIL/STR/5483	18-Dec-19	Checking of Reinforcement and Formwork for Raft	300+725		LHS	Mr. Bipin	8577016415	PUP
VKE-3/PIL/STR/5484	18-Dec-19	Pouring M35 grade of Concrete for Raft	300+725		LHS			MNB
VKE-3/PIL/STR/5485	18-Dec-19	Checking of Reinforcement and Formwork for Raft	294+085		LHS			
VKE-3/PIL/STR/5486	18-Dec-19	Pouring M35 grade of Concrete for Raft	294+085		LHS	Mr. Subhashish	8968440266	LVUP
VKE-3/PIL/STR/5487	18-Dec-19	Pouring M35 grade of Concrete for Raft	308+550		LHS			
VKE-3/PIL/STR/5488	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		RHS	Mr. Amar	8159010968	P11 ROB
VKE-3/PIL/STR/5489	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		RHS			P3 ROB
VKE-3/PIL/STR/5490	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014		RHS			
VKE-3/PIL/STR/5491	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014		RHS			
VKE-3/PIL/STR/5492	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		LHS			P4 ROB
VKE-3/PIL/STR/5493	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		LHS			
VKE-3/PIL/STR/5494	18-Dec-19	Checking of Excavation	301+655		BHS	Mr. BN Jha	7488229109	Utility BC
VKE-3/PIL/STR/5495	18-Dec-19	Checking of Excavation of Return Wall A1 & A2 side	300+148		LHS			
VKE-3/PIL/STR/5496	18-Dec-19	Checking of Reinforcement and Formwork for Re. Wall	322+470	322+490	LHS	Mr. Asidur	9775411433	Re. Wall
VKE-3/PIL/STR/5497	18-Dec-19	Pouring M30 grade of Concrete for Re. Wall	322+470	322+490	LHS			
VKE-3/PIL/STR/5498	18-Dec-19	Laying of PCC for Re. Wall	322+610	322+630	RHS			
VKE-3/PIL/STR/5499	18-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	316+960		RHS			A2 PUP
VKE-3/PIL/STR/5500	18-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	316+960		RHS			
VKE-3/PIL/STR/5501	18-Dec-19	Checking of Reinforcement and Formwork for A1 Bottom Haunch	316+960		LHS	Mr. Yallaling	8861503420	A1 PUP
VKE-3/PIL/STR/5502	18-Dec-19	Pouring M35 grade of Concrete for A1 Bottom Haunch	316+960		LHS			
VKE-3/PIL/STR/5503	18-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	315+850		LHS			A1 & A2 PUP
VKE-3/PIL/STR/5504	18-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	315+850		LHS			
VKE-3/PIL/STR/5505	18-Dec-19	Laying of Cradle Concrete	315+450		BHS			Utility

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5506	18-Dec-19	Laying of Cradle Concrete	316+480		BHS			Utility
VKE-3/PIL/STR/5507	18-Dec-19	Checking of Reinforcement and Formwork for Raft	318+400		LHS			PUP
VKE-3/PIL/STR/5508	18-Dec-19	Pouring M35 grade of Concrete for Raft	318+400		LHS			A1 & A2
VKE-3/PIL/STR/5509	18-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	310+480		LHS			PUP
VKE-3/PIL/STR/5510	18-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	310+480		LHS	Mr. Shankar	8945938534	A1 MNB
VKE-3/PIL/STR/5511	18-Dec-19	Laying of PCC	313+809		RHS			A1
VKE-3/PIL/STR/5512	18-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	309+550		RHS			PUP
VKE-3/PIL/STR/5513	18-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	309+550		RHS			P2
VKE-3/PIL/STR/5514	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5515	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	318+870		RHS			P2
VKE-3/PIL/STR/5516	18-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	318+870		LHS			MJB
VKE-3/PIL/STR/5517	18-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	318+870		LHS			A1
VKE-3/PIL/STR/5518	18-Dec-19	Checking of Reinforcement and Formwork for Abutment Cap	321+253		LHS			MJB
VKE-3/PIL/STR/5519	18-Dec-19	Pouring M35 grade of Concrete for Abutment Cap	321+253		LHS	Mr. Jaymin	9586010295	A1 & A2
VKE-3/PIL/STR/5520	18-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	320+825		RHS			PUP
VKE-3/PIL/STR/5521	18-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		RHS			BC
VKE-3/PIL/STR/5522	18-Dec-19	Checking of Ground Improvement	316+558		BHS			P1-A2 Span
VKE-3/PIL/STR/5523	18-Dec-19	Checking of Cable Profile and Reinforcement of PSC Girder G7	321+253		RHS			MJB
VKE-3/PIL/STR/5524	18-Dec-19	Laying of PCC	313+808.591		RHS	Mr. Hardik	9265730194	A1 MNB
VKE-3/PIL/STR/5525	18-Dec-19	Laying of PCC	306+100	306+140	RHS	Mr. Shashi	7348108489	Toe Wall
VKE-3/PIL/STR/5526	19-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	306+060		LHS			A1 & A2
VKE-3/PIL/STR/5527	19-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	306+060		LHS	Mr. Vijay	9816259032	PUP
VKE-3/PIL/STR/5528	19-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	305+850		LHS			A2
VKE-3/PIL/STR/5529	19-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	305+850		LHS			PUP
VKE-3/PIL/STR/5530	19-Dec-19	Checking of Reinforcement and Formwork for Raft	301+790		RHS			PUP
VKE-3/PIL/STR/5531	19-Dec-19	Pouring M35 grade of Concrete for Raft	301+790		RHS			P1-2nd no.
VKE-3/PIL/STR/5532	19-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS	Mr. Rahul	9149042843	MJB
VKE-3/PIL/STR/5533	19-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			P2-2nd no.
VKE-3/PIL/STR/5534	19-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	302+713		LHS			MJB
VKE-3/PIL/STR/5535	19-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	302+713		LHS			P1
VKE-3/PIL/STR/5536	19-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 21	299+354		RHS	Mr. Gurdeep	9529227700	FO
VKE-3/PIL/STR/5537	19-Dec-19	Pouring M35 grade of Concrete for Pile no 21	299+354		RHS			P1
VKE-3/PIL/STR/5538	19-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 28	299+354		RHS			FO
VKE-3/PIL/STR/5539	19-Dec-19	Pouring M35 grade of Concrete for Pile no 28	299+354		RHS			PUP
VKE-3/PIL/STR/5540	19-Dec-19	Checking of Reinforcement and Formwork for Raft	300+725		LHS	Mr. Bipin	8577016415	MNB
VKE-3/PIL/STR/5541	19-Dec-19	Pouring M35 grade of Concrete for Raft	300+725		LHS			Retaining Wall
VKE-3/PIL/STR/5542	19-Dec-19	Pouring M35 grade of Concrete for Raft	294+085		LHS			P4
VKE-3/PIL/STR/5543	19-Dec-19	Laying of PCC for Retaining. Wall	322+610	322+630	RHS	Mr. Asidur	9775411433	ROB
VKE-3/PIL/STR/5544	19-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		LHS	Mr. Amar	8159010968	A2
VKE-3/PIL/STR/5545	19-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		LHS			LVUP
VKE-3/PIL/STR/5546	19-Dec-19	Checking of Reinforcement and Formwork for Bottom Haunch	316+536		LHS			BC
VKE-3/PIL/STR/5547	19-Dec-19	Pouring M35 grade of Concrete for Bottom Haunch	316+536		LHS	Mr.Yallaling	8861503420	PUP
VKE-3/PIL/STR/5548	19-Dec-19	Checking of Ground Improvement	316+558		BHS			Utility
VKE-3/PIL/STR/5549	19-Dec-19	Checking of Reinforcement and Formwork for Raft	318+400		LHS			A1 MNB
VKE-3/PIL/STR/5550	19-Dec-19	Pouring M35 grade of Concrete for Raft	318+400		LHS			A1
VKE-3/PIL/STR/5551	19-Dec-19	Laying of Cradle Concrete	313+450		BHS			PUP
VKE-3/PIL/STR/5552	19-Dec-19	Laying of PCC	313+808.591		RHS	Mr. Shankar	8945938534	A2
VKE-3/PIL/STR/5553	19-Dec-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	309+550		RHS			MJB
VKE-3/PIL/STR/5554	19-Dec-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	309+550		RHS			A1
VKE-3/PIL/STR/5555	19-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 5th Lift	318+870		RHS			A2
VKE-3/PIL/STR/5556	19-Dec-19	Pouring M35 grade of Concrete for A2 Wall 5th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5557	19-Dec-19	Checking of Reinforcement and Formwork for A1 Abutment Cap	321+253		LHS			A1
VKE-3/PIL/STR/5558	19-Dec-19	Pouring M35 grade of Concrete for A1 Abutment Cap	321+253		LHS			MJB
VKE-3/PIL/STR/5559	19-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	320+825		RHS	Mr. Jaymin	9586010295	A1 & A2
VKE-3/PIL/STR/5560	19-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		RHS			PUP
VKE-3/PIL/STR/5561	19-Dec-19	Laying of PCC	318+586		BHS			BC
VKE-3/PIL/STR/5562	19-Dec-19	Laying of PCC	321+985		BHS			Utility
VKE-3/PIL/STR/5563	19-Dec-19	Pouring M35 grade of Concrete for Raft	318+400		LHS			PUP
VKE-3/PIL/STR/5564	20-Dec-19	Pouring M35 grade of Concrete for Raft	301+790		RHS			P1-2nd no.
VKE-3/PIL/STR/5565	20-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS	Mr. Rahul	9149042843	MJB
VKE-3/PIL/STR/5566	20-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			PUP
VKE-3/PIL/STR/5567	20-Dec-19	Checking of Reinforcement and Formwork for Raft	302+055		RHS			A1 & A2
VKE-3/PIL/STR/5568	20-Dec-19	Pouring M35 grade of Concrete for Raft	302+055		RHS			PUP
VKE-3/PIL/STR/5569	20-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	306+060		LHS			A1
VKE-3/PIL/STR/5570	20-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	306+060		LHS			PUP
VKE-3/PIL/STR/5571	20-Dec-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	305+850		LHS	Mr. Vijay	9816259032	A2
VKE-3/PIL/STR/5572	20-Dec-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	305+850		LHS			PUP
VKE-3/PIL/STR/5573	20-Dec-19	Checking of Reinforcement and Formwork for A1 wall haunch	306+060		RHS			A1
VKE-3/PIL/STR/5574	20-Dec-19	Pouring M35 grade of Concrete for A1 wall haunch	306+060		RHS			PUP
VKE-3/PIL/STR/5575	20-Dec-19	Laying of PCC for Retaining. Wall	322+610	322+630	RHS	Mr. Asidur	9775411433	Retaining Wall
VKE-3/PIL/STR/5576	20-Dec-19	Laying of PCC for Utility	321+985		BHS			Utility

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5577	20-Dec-19	Pouring M35 grade of Concrete for A1 & A2 bottom haunch	293+875		RHS	Mr. Dodhoya	9879575209	LVUP
VKE-3/PIL/STR/5578	20-Dec-19	Chcking of Ground Improvement	294+730		BHS	Mr. Bipin	8577016415	BC
VKE-3/PIL/STR/5579	20-Dec-19	Laying of Cradle Concrete	296+265		BHS			Utility
VKE-3/PIL/STR/5580	20-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 22	299+354		RHS	Mr. Amit	8218198459	P1
VKE-3/PIL/STR/5581	20-Dec-19	Pouring M35 grade of Concrete for Pile no 22	299+354		RHS			FO
VKE-3/PIL/STR/5582	20-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 24	299+354		RHS			P1
VKE-3/PIL/STR/5583	20-Dec-19	Pouring M35 grade of Concrete for Pile no 24	299+354		RHS			FO
VKE-3/PIL/STR/5584	20-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 26	299+354		RHS			P1
VKE-3/PIL/STR/5585	20-Dec-19	Pouring M35 grade of Concrete for Pile no 26	299+354		RHS			FO
VKE-3/PIL/STR/5586	20-Dec-19	Checking of Reinforcement and Formwork for Toe Wall Raft	308+420	308+460	RHS	Mr. Shankar	8945938534	Toe Wall
VKE-3/PIL/STR/5587	20-Dec-19	Pouring M35 grade of Concrete for Toe Wall Raft	308+420	308+460	RHS			
VKE-3/PIL/STR/5588	20-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		LHS	Mr. Amar	8159010968	P4
VKE-3/PIL/STR/5589	20-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		LHS			ROB
VKE-3/PIL/STR/5590	20-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	318+870		RHS	Mr. Jaymin	9586010295	P2
VKE-3/PIL/STR/5591	20-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5592	20-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 5th Lift	318+870		RHS			A2
VKE-3/PIL/STR/5593	20-Dec-19	Pouring M35 grade of Concrete for A2 Wall 5th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5594	20-Dec-19	Pouring M35 grade of Concrete for A1 Abutment Cap	321+253		LHS			A1 MJB
VKE-3/PIL/STR/5595	20-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	320+825		RHS			A1 & A2 PUP
VKE-3/PIL/STR/5596	20-Dec-19	Laying of PCC	318+586		BHS			BC
VKE-3/PIL/STR/5597	20-Dec-19	Checking of Reinforcement and Formwork for Raft	301+790		RHS			Mr. Rahul
VKE-3/PIL/STR/5598	21-Dec-19	Factory Visit at Bodeli for 1200mm & 600mm dia NP4-hume pipe		Bodeli		Mr. Ishan	9904068001	
VKE-3/PIL/STR/5599	21-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	302+713		LHS	Mr. Rahul	9149042843	P2-2nd no. MJB
VKE-3/PIL/STR/5600	21-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	302+713		LHS			P1-2nd no. MJB
VKE-3/PIL/STR/5601	21-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS			
VKE-3/PIL/STR/5602	21-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS			
VKE-3/PIL/STR/5603	21-Dec-19	Checking of Reinforcement and Formwork for Raft	302+055		RHS			
VKE-3/PIL/STR/5604	21-Dec-19	Pouring M35 grade of Concrete for Raft	302+055		RHS			PUP
VKE-3/PIL/STR/5605	21-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 4th Lift	294+520		RHS	Mr. Gurdeep	9529227700	A1 & A2 LVUP
VKE-3/PIL/STR/5606	21-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 4th Lift	294+520		RHS			A1 & A2 VUP
VKE-3/PIL/STR/5607	21-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 4th Lift	295+554		RHS			
VKE-3/PIL/STR/5608	21-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 4th Lift	295+554		RHS			
VKE-3/PIL/STR/5609	21-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	299+354		LHS	Mr. Amit	8218198459	P1
VKE-3/PIL/STR/5610	21-Dec-19	Pouring M35 grade of Concrete for Pile no 17	299+354		LHS			FO
VKE-3/PIL/STR/5611	21-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 19	299+354		LHS			P1
VKE-3/PIL/STR/5612	21-Dec-19	Pouring M35 grade of Concrete for Pile no 19	299+354		LHS			FO
VKE-3/PIL/STR/5613	21-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 24	299+354		RHS			P1
VKE-3/PIL/STR/5614	21-Dec-19	Pouring M35 grade of Concrete for Pile no 24	299+354		RHS			FO
VKE-3/PIL/STR/5615	21-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	293+014		LHS	Mr. Amar	8159010968	P4
VKE-3/PIL/STR/5616	21-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	293+014		LHS			ROB
VKE-3/PIL/STR/5617	21-Dec-19	Checking of Reinforcement and Formwork for Raft	314+850		LHS	Mr. Yallaling	8861503420	PUP
VKE-3/PIL/STR/5618	21-Dec-19	Pouring M35 grade of Concrete for Raft	314+850		LHS			
VKE-3/PIL/STR/5619	21-Dec-19	Laying of PCC for Retaining. Wall	322+610	322+630	RHS	Mr. Asidur	9775411433	Retaining Wall
VKE-3/PIL/STR/5620	21-Dec-19	Laying of PCC for Retaining. Wall	322+690	322+710	RHS			Retaining Wall
VKE-3/PIL/STR/5621	21-Dec-19	Checking of Excavation for Retaining. Wall	322+800	322+920	LHS			Retaining Wall
VKE-3/PIL/STR/5622	21-Dec-19	Laying of PCC for Retaining. Wall	322+800	322+840	LHS			Retaining Wall
VKE-3/PIL/STR/5623	21-Dec-19	Laying of Cradle Concrete	293+460		BHS	Mr. Bipin	8577016415	Utility
VKE-3/PIL/STR/5624	21-Dec-19	Laying of PCC	313+808.591		RHS	Mr. Hardik	9265730194	A1 MNB
VKE-3/PIL/STR/5625	21-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	318+870		RHS	Mr. Jaymin	9586010295	P2
VKE-3/PIL/STR/5626	21-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5627	21-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 5th Lift	318+870		LHS			P2
VKE-3/PIL/STR/5628	21-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 5th Lift	318+870		LHS			MJB
VKE-3/PIL/STR/5629	21-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 5th Lift	318+870		RHS			A2
VKE-3/PIL/STR/5630	21-Dec-19	Pouring M35 grade of Concrete for A2 Wall 5th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5631	21-Dec-19	Laying of PCC	320+719		BHS			HPC
VKE-3/PIL/STR/5632	21-Dec-19	Pouring M35 grade of Concrete for Raft	301+790		RHS			Mr. Rahul
VKE-3/PIL/STR/5633	21-Dec-19	Pouring M35 grade of Concrete for Raft	318+400		LHS	Mr. Jaymin	9586010295	PUP SPOT RFI
VKE-3/PIL/STR/5634	22-Dec-19	Checking of Reinforcement and Formwork for Retaining Wall 1st Lift	303+403		RHS	Mr. Rahul	9149042843	A1 & A2 BC
VKE-3/PIL/STR/5635	22-Dec-19	Pouring M30 grade of Concrete for Retaining Wall 1st Lift	303+403		RHS			
VKE-3/PIL/STR/5636	22-Dec-19	Laying of PCC for Retaining. Wall	322+570	322+590	LHS	Mr. Asidur	9775411433	Retaining Wall
VKE-3/PIL/STR/5637	22-Dec-19	Checking of Ground Improvement	322+294		BHS			HPC
VKE-3/PIL/STR/5638	22-Dec-19	Checking of Reinforcement of RCC Girder No. 1	318+870		RHS			MJB
VKE-3/PIL/STR/5639	22-Dec-19	Checking of Reinforcement and Formwork for A2 wall Final Lift	318+870		RHS			A2
VKE-3/PIL/STR/5640	22-Dec-19	Pouring M35 grade of Concrete for A2 wall Final Lift	318+870		RHS	Mr. Pankaj	9549093585	MJB

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5641	22-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	318+870		LHS			A2
VKE-3/PIL/STR/5642	22-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	318+870		LHS			MJB
VKE-3/PIL/STR/5643	22-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 wall 4th Lift	294+520		RHS	Mr. Gurdeep	9529227700	A1 & A2
VKE-3/PIL/STR/5644	22-Dec-19	Pouring M35 grade of Concrete for A1 & A2 wall 4th Lift	294+520		RHS			LVUP
VKE-3/PIL/STR/5645	22-Dec-19	Checking of Reinforcement and Formwork for Bottom Haunch	316+960		LHS	Mr.Yallaling	8861503420	A2
VKE-3/PIL/STR/5646	22-Dec-19	Pouring M35 grade of Concrete for Bottom Haunch	316+960		LHS			PUP
VKE-3/PIL/STR/5647	22-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 13	299+354		LHS			P1
VKE-3/PIL/STR/5648	22-Dec-19	Pouring M35 grade of Concrete for Pile no 13	299+354		LHS	Mr. Amit	8218198459	FO
VKE-3/PIL/STR/5649	22-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 17	299+354		LHS			P1
VKE-3/PIL/STR/5650	22-Dec-19	Pouring M35 grade of Concrete for Pile no 17	299+354		LHS			FO
VKE-3/PIL/STR/5651	22-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	293+014		RHS	Mr. Amar	8159010968	P11
VKE-3/PIL/STR/5652	22-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	293+014		RHS			ROB
VKE-3/PIL/STR/5653	22-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 2nd Lift	320+330		RHS			A1 & A2
VKE-3/PIL/STR/5654	22-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 2nd Lift	320+330		RHS	Mr. Jaymin	9586010295	PUP
VKE-3/PIL/STR/5655	22-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 1st Lift	321+673		LHS			A1 & A2
VKE-3/PIL/STR/5656	22-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 1st Lift	321+673		LHS			LVUP
VKE-3/PIL/STR/5657	22-Dec-19	Checking of Reinforcement and Formwork for A1 Wall 1st Lift	316+960		LHS	Mr. Raturi	8077651983	A1
VKE-3/PIL/STR/5658	22-Dec-19	Pouring M35 grade of Concrete for A1 Wall 1st Lift	316+960		LHS			PUP
VKE-3/PIL/STR/5659	22-Dec-19	Checking of Reinforcement and Formwork for Bottom Haunch	308+550		LHS			A1 & A2
VKE-3/PIL/STR/5660	22-Dec-19	Pouring M35 grade of Concrete for Bottom Haunch	308+550		LHS			LVUP
VKE-3/PIL/STR/5661	22-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 3rd Lift	310+480		RHS	Mr. Shankar	8945938534	A1 & A2
VKE-3/PIL/STR/5662	22-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 3rd Lift	310+480		RHS			PUP
VKE-3/PIL/STR/5663	22-Dec-19	Checking of Reinforcement and Formwork for A1 Wall 1st Lift	309+550		LHS			A1
VKE-3/PIL/STR/5664	22-Dec-19	Pouring M35 grade of Concrete for A1 Wall 1st Lift	309+550		LHS			PUP
VKE-3/PIL/STR/5665	22-Dec-19	Checking of Reinforcement and Formwork for A2 Wall haunch	306+060		RHS	Mr. Vijay	9816259032	A2
VKE-3/PIL/STR/5666	23-Dec-19	Pouring M35 grade of Concrete for A2 Wall haunch	306+060		RHS			PUP
VKE-3/PIL/STR/5667	23-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		LHS			P2-2nd no.
VKE-3/PIL/STR/5668	23-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		LHS	Mr. Rahul	9149042843	MJB
VKE-3/PIL/STR/5669	23-Dec-19	Pouring M35 grade of Concrete for Pier Shaft Starter	302+713		RHS			P2-1st no.
VKE-3/PIL/STR/5670	23-Dec-19	Laying of PCC for Retaining. Wall	322+570	322+590	LHS	Mr. Asidur	9775411433	Retaining Wall
VKE-3/PIL/STR/5671	23-Dec-19	Laying of PCC	322+294		BHS			HPC
VKE-3/PIL/STR/5672	23-Dec-19	Laying of PCC for Retaining. Wall	322+690	322+710	RHS	Mr. Shreyash	8000385820	Retaining Wall
VKE-3/PIL/STR/5673	23-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 1st Lift	293+875		RHS	Mr.		A2
VKE-3/PIL/STR/5674	23-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	293+875		RHS	Dodhoya	9879575209	LVUP
VKE-3/PIL/STR/5675	23-Dec-19	Checking of Ground improvement	294+985		BHS	Mr. Bipin	8577016415	BC
VKE-3/PIL/STR/5676	23-Dec-19	Pouring of Cradle Concrete for Hume Pipe	294+250		BHS			Utility
VKE-3/PIL/STR/5677	23-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 15	299+354		LHS			P1
VKE-3/PIL/STR/5678	23-Dec-19	Pouring M35 grade of Concrete for Pile no 15	299+354		LHS	Mr. Amit	8218198459	FO
VKE-3/PIL/STR/5679	23-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 16	299+354		LHS			P1
VKE-3/PIL/STR/5680	23-Dec-19	Pouring M35 grade of Concrete for Pile no 16	299+354		LHS			FO
VKE-3/PIL/STR/5681	23-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 20	299+354		LHS			P1
VKE-3/PIL/STR/5682	23-Dec-19	Pouring M35 grade of Concrete for Pile no 20	299+354		LHS			FO
VKE-3/PIL/STR/5683	23-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	293+014		RHS	Mr. Amar	8159010968	P11
VKE-3/PIL/STR/5684	23-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	293+014		RHS			ROB
VKE-3/PIL/STR/5685	23-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		RHS			P4
VKE-3/PIL/STR/5686	23-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		RHS			ROB
VKE-3/PIL/STR/5687	23-Dec-19	Checking of Reinforcement and Formwork for Top Slab	316+420		RHS	Mr.Yallaling	8861503420	BC
VKE-3/PIL/STR/5688	23-Dec-19	Pouring M35 grade of Concrete for Top Slab	316+420		RHS			
VKE-3/PIL/STR/5689	23-Dec-19	Checking of Reinforcement and Formwork for Toe Wall	308+460	308+480	RHS			Toe Wall
VKE-3/PIL/STR/5690	23-Dec-19	Pouring of Concrete for Toe Wall	308+460	308+480	RHS			
VKE-3/PIL/STR/5691	23-Dec-19	Checking of Reinforcement and Formwork for Toe Wall	308+500	308+520	RHS	Mr. Shankar	8945938534	Toe Wall
VKE-3/PIL/STR/5692	23-Dec-19	Pouring of Concrete for Toe Wall	308+500	308+520	RHS			
VKE-3/PIL/STR/5693	23-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 3rd Lift	310+480		RHS			A1 & A2
VKE-3/PIL/STR/5694	23-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 3rd Lift	310+480		RHS			PUP
VKE-3/PIL/STR/5695	23-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 1st Lift	309+550		LHS			A2
VKE-3/PIL/STR/5696	23-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	309+550		LHS			PUP
VKE-3/PIL/STR/5697	23-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 2nd Lift	320+330		RHS			A1 & A2
VKE-3/PIL/STR/5698	23-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 2nd Lift	320+330		RHS			PUP
VKE-3/PIL/STR/5699	23-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 2nd Lift	320+825		RHS			A1 & A2
VKE-3/PIL/STR/5700	23-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 2nd Lift	320+825		RHS			PUP
VKE-3/PIL/STR/5701	23-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 1st Lift	321+673		LHS			A1 & A2
VKE-3/PIL/STR/5702	23-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 1st Lift	321+673		LHS	Mr. Jaymin	9586010295	LVUP
VKE-3/PIL/STR/5703	23-Dec-19	Laying of PCC	320+719		BHS			HPC
VKE-3/PIL/STR/5704	23-Dec-19	Laying of Pipe for Utility	321+465		BHS			Utility
VKE-3/PIL/STR/5705	23-Dec-19	Laying of Pipe for Utility	321+985		BHS			Utility
VKE-3/PIL/STR/5706	23-Dec-19	Checking of Reinforcement and Formwork for Pier shaft Final Lift	318+870		LHS			P2
VKE-3/PIL/STR/5707	23-Dec-19	Pouring M35 grade of Concrete for Pier shaft Final Lift	318+870		LHS			MJB
VKE-3/PIL/STR/5708	23-Dec-19	Checking of Reinforcement and Formwork for Pier shaft 4th Lift	318+870		RHS			P2
VKE-3/PIL/STR/5709	23-Dec-19	Pouring M35 grade of Concrete for Pier shaft 4th Lift	318+870		RHS			MJB
VKE-3/PIL/STR/5710	23-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	318+870		LHS	Mr. Pankaj	9549093585	A2
VKE-3/PIL/STR/5711	23-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	318+870		LHS			MJB

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
VKE-3/PIL/STR/5712	24-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	302+055		LHS	Mr. Rahul	9149042843	A1 & A2 PUP		
VKE-3/PIL/STR/5713	24-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	302+055		LHS					
VKE-3/PIL/STR/5714	24-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 14	299+354		LHS	Mr. Amit	8218198459	P1		
VKE-3/PIL/STR/5715	24-Dec-19	Pouring M35 grade of Concrete for Pile no 14	299+354		LHS			FO		
VKE-3/PIL/STR/5716	24-Dec-19	Checking the Bore Depth and Reinforcement for Pile no 18	299+354		LHS			P1		
VKE-3/PIL/STR/5717	24-Dec-19	Pouring M35 grade of Concrete for Pile no 18	299+354		LHS			FO		
VKE-3/PIL/STR/5718	24-Dec-19	Checking of Reinforcement and Formwork for Top Slab	294+520		RHS	Mr. Gurdeep	9529227700	LVUP		
VKE-3/PIL/STR/5719	24-Dec-19	Pouring M35 grade of Concrete for Top Slab	294+520		RHS					
VKE-3/PIL/STR/5720	24-Dec-19	Checking of Reinforcement and Formwork for A1 & A2 Wall 2nd Lift	295+990		LHS			A1 & A2 PUP		
VKE-3/PIL/STR/5721	24-Dec-19	Pouring M35 grade of Concrete for A1 & A2 Wall 2nd Lift	295+990		LHS					
VKE-3/PIL/STR/5722	24-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 1st Lift	293+875		RHS			A2		
VKE-3/PIL/STR/5723	24-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	293+875		RHS			LVUP		
VKE-3/PIL/STR/5724	24-Dec-19	Checking of Reinforcement and Formwork for Bottom haunch	294+085		LHS	Mr. Dodhoya	9879575209	A2		
VKE-3/PIL/STR/5725	24-Dec-19	Pouring M35 grade of Concrete for Bottom haunch	294+085		LHS			MNB		
VKE-3/PIL/STR/5726	24-Dec-19	Laying of PCC for Retaining. Wall	322+690	322+710	RHS	Mr. Shreyash	8000385820	Retaining Wall		
VKE-3/PIL/STR/5727	24-Dec-19	Checking of Ground improvement	322+750		BHS			BC		
VKE-3/PIL/STR/5728	24-Dec-19	Checking of Reinforcement and Formwork for Retaining Wall 3rd Lift	322+450	322+470	LHS			Retaining Wall		
VKE-3/PIL/STR/5729	24-Dec-19	Pouring M35 grade of Concrete for Retaining Wall 3rd Lift	322+450	322+470	LHS					
VKE-3/PIL/STR/5730	24-Dec-19	Laying of Pipe for HPC	322+294		BHS			HPC		
VKE-3/PIL/STR/5731	24-Dec-19	Laying of Pipe for Utility	321+985		BHS			Utility		
VKE-3/PIL/STR/5732	24-Dec-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	318+870		LHS			A2		
VKE-3/PIL/STR/5733	24-Dec-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	318+870		LHS			MJB		
VKE-3/PIL/STR/5734	24-Dec-19	Checking of Reinforcement and Profiling of PSC girder No.2	321+253		RHS	Mr. Pankaj	9549093585	A2-P1 MJB		
VKE-3/PIL/STR/5735	24-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	293+014		RHS					
VKE-3/PIL/STR/5736	24-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	293+014		RHS	Mr. Amar	8159010968	P11		
VKE-3/PIL/STR/5737	24-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		RHS			ROB		
VKE-3/PIL/STR/5738	24-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		RHS			P4		
VKE-3/PIL/STR/5739	24-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		RHS			ROB		
VKE-3/PIL/STR/5740	24-Dec-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014		LHS			P4		
VKE-3/PIL/STR/5741	24-Dec-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014		LHS			ROB		
VKE-3/PIL/STR/5742	24-Dec-19	Pouring M35 grade of Concrete for Top Slab	316+420		RHS	Mr. Shankar	8945938534	BC		
VKE-3/PIL/STR/5743	24-Dec-19	Laying of GSB 1st Layer	309+840		BHS			MNB		
VKE-3/PIL/STR/5744	24-Dec-19	Checking of Reinforcement and Formwork for A1 Wall 2nd Lift	308+550		RHS			A1		
VKE-3/PIL/STR/5745	24-Dec-19	Pouring M35 grade of Concrete for A1 Wall 2nd Lift	308+550		RHS			LVUP		
VKE-3/PIL/STR/5746	24-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 1st Lift	308+550		RHS			A2		
VKE-3/PIL/STR/5747	24-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	308+550		RHS			LVUP		
VKE-3/PIL/STR/5748	24-Dec-19	Checking of Reinforcement and Formwork for A2 Wall 1st Lift	309+550		LHS			A2		
VKE-3/PIL/STR/5749	24-Dec-19	Pouring M35 grade of Concrete for A2 Wall 1st Lift	309+550		LHS			PUP		
VKE-3/PIL/STR/5750	24-Dec-19	Checking of Reinforcement and Formwork for Toe Wall Raft	306+100	306+120	RHS			Toe Wall Raft		
VKE-3/PIL/STR/5751	24-Dec-19	Pouring of Concrete for Toe Wall Raft	306+100	306+120	RHS					
VKE-3/PIL/STR/5751	25-Dec-19	Checking of reinforcement and shuttering of bottom haunch with wall 1st lift A1 side	302+055		LHS			Mr. Rahul	9149042843	A1 PUP
VKE-3/PIL/STR/5752	25-Dec-19	Pouring of m-35 grade concrete	302+055		LHS					
VKE-3/PIL/STR/5753	25-Dec-19	Checking of reinforcement and shuttering of pier shaft 1st lift	302+713		RHS			Mr. Rahul	9149042843	P2,Pier No. 01
VKE-3/PIL/STR/5754	25-Dec-19	Pouring of m35 concrete	302+713		RHS					
VKE-3/PIL/STR/5755	25-Dec-19	Pouring of m35 concrete TOP SLAB	294+520		RHS	Mr.GURDIP		LVUP		
VKE-3/PIL/STR/5756	25-Dec-19	checking of reinforcement and shuttering of raft	317+460		RHS	Mr.Yallaling	8861503420	PUP Raft		
VKE-3/PIL/STR/5757	25-Dec-19	Pouring m-35 grade of concrete	317+460		RHS					
VKE-3/PIL/STR/5758	25-Dec-19	checking of reinforcement and shuttering of raft	299+079		RHS	Mr. Dodhoya	9879575209	PUP Raft		
VKE-3/PIL/STR/5759	25-Dec-19	Pouring m-35 grade of concrete	299+079		RHS					
VKE-3/PIL/STR/5760	25-Dec-19	Checking of shuttering and reinforcement of bottom haunch	316+536		LHS	Mr.Yallaling	8861503420	A1 LVUP		
VKE-3/PIL/STR/5761	25-Dec-19	pouring of concrete m3	316+536		LHS					
VKE-3/PIL/STR/5762	25-Dec-19	checking of bore depth and reinforcement checking for pile	299+354		LHS	Mr. Amit	8218198459	P1 FO		
VKE-3/PIL/STR/5763	25-Dec-19	pouring of concrete m35 grade for pile no 16 p1	299+354		LHS					
VKE-3/PIL/STR/5764	25-Dec-19	Checking of reinforcement and shuttering of pier shaft 3rd lift.	293+014		RHS	Mr. Amar	8159010+968	RP11 ROB		
VKE-3/PIL/STR/5765	25-Dec-19	Pouring of m35 grade of concrete for pier shaft 3rd lift.	293+014		RHS					
VKE-3/PIL/STR/5766	25-Dec-19	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 2ND LIFT	308+550		RHS	Mr. Shankar	8945938534	LVUP A1		
VKE-3/PIL/STR/5767	25-Dec-19	POURING M-35 GRADE OF CONCRETE	308+550		RHS					
VKE-3/PIL/STR/5768	25-Dec-19	Checking of reinforcement and formwork 4th lift	303+808		RHS			VUP A1 & A2		
VKE-3/PIL/STR/5769	25-Dec-19	Pouring of M35 concrete	303+808		RHS			VUP A1 & A2		
VKE-3/PIL/STR/5770	25-Dec-19	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 1ST LIFT	308+550		RHS	Mr. Shankar	8945938534	LVUP A2		
VKE-3/PIL/STR/5771	25-Dec-19	POURING M-35 GRADE OF CONCRETE.	308+550		RHS					
VKE-3/PIL/STR/5772	25-Dec-19	CHECKING OF POURING m-35 GRADE OF CONCRETE A2 WALL 1ST LIFT	309+550		LHS	Mr. Shankar	8945938534	PUP		
VKE-3/PIL/STR/5773	25-Dec-19	Checking of cradle for HPC	322+294			Mr. Shreyash	8000385820	HPC		
VKE-3/PIL/STR/5774	25-Dec-19	Checking of pcc laying for utility	322+447			Mr. Shreyash	8000385820	utility		
VKE-3/PIL/STR/5775	25-Dec-19	Checking of reinforcement, shuttering and pouring of concrete for 3rd lift of retaining wall	322+450	322+470	LHS	Mr. Shreyash	8000385820	Ret Wall		

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5776	25-Dec-19	Checking of reinforcement and shuttering top slab	295+554		RHS	Mr. Amit	8218198459	VUP
VKE-3/PIL/STR/5777	25-Dec-19	Pouring of concrete	295+554		RHS			
VKE-3/PIL/STR/5778	25-Dec-19	Checking of reinforcement and shuttering raft	300+725		RHS	Mr. Amit	8218198459	PUP
VKE-3/PIL/STR/5779	25-Dec-19	Pouring of concrete	300+725		RHS			
VKE-3/PIL/STR/5780	25-Dec-19	Checking of reinforcement and shuttering of pier shaft 4th lift	293+014		LHS	Mr. Amar	8159010+968	ROB,LP4
VKE-3/PIL/STR/5781	25-Dec-19	Pouring of m35 grade of concrete for pier shaft 4th lift	293+014		LHS			
VKE-3/PIL/STR/5782	26-Dec-19	Checking of reinforcement, shuttering for 2nd lift of retaining wall	303+403		RHS	Mr. Rahul	9149042843	P2-2nd no. MJB
VKE-3/PIL/STR/5783	26-Dec-19	Pouring of Concrete	303+403		RHS			
VKE-3/PIL/STR/5784	26-Dec-19	Checking of reinforcement, shuttering for 2nd lift of pier shaft	302+713		RHS			
VKE-3/PIL/STR/5785	26-Dec-19	Pouring M35 grade of Concrete	302+713		RHS			
VKE-3/PIL/STR/5786	26-Dec-19	pouring of m35 grade of concrete for re wall 2nd lift	322+570	322+590	LHS	Mr. Asidur	9775411433	Retaining Wall
VKE-3/PIL/STR/5787	26-Dec-19	Checking of cradle for utility	322+294		BHS			
VKE-3/PIL/STR/5788	26-Dec-19	Checking of PCC laying for utility	321+050		LHS			HPC
VKE-3/PIL/STR/5789	26-Dec-19	Checking of reinforcement and shuttering of LVUP with wall 1st lift A1 side	293+875		RHS	Mr. Dodyhoya	9879575209	A2 LVUP
VKE-3/PIL/STR/5790	26-Dec-19	Pouring of Concrete	293+875		RHS			
VKE-3/PIL/STR/5791	26-Dec-19	CHECKING OF REINFORCEMENT AND SHUTTERING OF MNB bottom hunch A1	294+085		RHS			
VKE-3/PIL/STR/5792	26-Dec-19	Pouring of Concrete	294+085		RHS			
VKE-3/PIL/STR/5793	26-Dec-19	Checking of reinforcement and shuttering pier shaft P2 final lift	318+870		BHS	Mr. Bipin	8577016415	P2 MJB
VKE-3/PIL/STR/5794	26-Dec-19	Checking of reinforcement and shuttering p2 no pier shaft final lift	318+870		BHS			
VKE-3/PIL/STR/5795	26-Dec-19	Pouring M35 grade of Concrete for peir shaft p2 final lift	318+870		BHS			
VKE-3/PIL/STR/5796	26-Dec-19	Pouring M35 grade of Concrete for peir shaft p1, 1 no. pier lift	318+870		RHS	Mr. Amit	8218198459	P1 FO
VKE-3/PIL/STR/5797	26-Dec-19	Checking of reinforcement and shuttering top slab	295+554		RHS			
VKE-3/PIL/STR/5798	26-Dec-19	Pouring of concrete	295+554		RHS			
VKE-3/PIL/STR/5799	26-Dec-19	layout of pier shaft 1st lift A2	299+354		LHS			
VKE-3/PIL/STR/5800	26-Dec-19	Checking of reinforcement and shuttering raft	317+460		RHS	Mr.Yallaling	8861503420	BC
VKE-3/PIL/STR/5801	26-Dec-19	Pouring M35 grade of Concrete	317+460		RHS			
VKE-3/PIL/STR/5802	26-Dec-19	Checking of Reinforcement and Formwork A 1	316+960		RHS			
VKE-3/PIL/STR/5803	26-Dec-19	Pouring M35 grade of Concrete	316+960		RHS			
VKE-3/PIL/STR/5805	26-Dec-19	Checking of reinforcement and shuttering top slab	310+480		RHS	Mr. Shankar	8945938534	Toe Wall
VKE-3/PIL/STR/5806	26-Dec-19	Pouring M35 grade of Concrete	310+480		RHS			
VKE-3/PIL/STR/5807	26-Dec-19	Checking of reinforcement and shuttering for wall 3rd lift	311+650		RHS			
VKE-3/PIL/STR/5808	26-Dec-19	Pouring M35 grade of Concrete	311+650		RHS			
VKE-3/PIL/STR/5809	26-Dec-19	Checking of laying PCC on utility	307+005		BHS			
VKE-3/PIL/STR/5810	26-Dec-19	Checking of reinforcement and shuttering of LVUP with wall 2nd lift A1 side	308+550		RHS			
VKE-3/PIL/STR/5811	26-Dec-19	Pouring of Concrete	308+550		RHS			
VKE-3/PIL/STR/5812	26-Dec-19	Checking of reinforcement and shuttering of LVUP with wall 2nd lift A2 side	308+550		RHS	9528227700	pup	
VKE-3/PIL/STR/5813	26-Dec-19	Pouring of Concrete	308+550		RHS			
VKE-3/PIL/STR/5814	26-Dec-19	Checking of reinforcement and shuttering for wall 3rd lift A1& A2 side	295+151		RHS			
VKE-3/PIL/STR/5815	26-Dec-19	Pouring M35 grade of Concrete	295+151		RHS			
VKE-3/PIL/STR/5816	26-Dec-19	Checking of reinforcement and shuttering for wall 2nd lift A1& A2 side	295+990		LHS			
VKE-3/PIL/STR/5817	26-Dec-19	Pouring M35 grade of Concrete for 2nd lift	295+990		LHS			
VKE-3/PIL/STR/5818	26-Dec-19	Checking of cradle for utility	293+460		BHS			
VKE-3/PIL/STR/5819	26-Dec-19	Checking of ground improvement 1st laye	313+050		BHS	8968440266		
VKE-3/PIL/STR/5820	26-Dec-19	Checking of ground improvement 2nd laye	313+050		BHS			
VKE-3/PIL/STR/5821	26-Dec-19	Checking of reinforcement and shuttering for pier shaft 1st lift.	293+014		BHS	8159010968	ROB	
VKE-3/PIL/STR/5822	26-Dec-19	Pouring M35 grade of Concrete	293+014		BHS			
VKE-3/PIL/STR/5823	27-Dec-19	Checking of reinforcement, shuttering for 2nd lift of wall A2	302+055		LHS	Mr. Rahul	9149042843	P2-2nd no. MJB
VKE-3/PIL/STR/5824	27-Dec-19	Pouring of Concrete	302+055		LHS			
VKE-3/PIL/STR/5825	27-Dec-19	Checking of layout of pier shaft starter	302+713		RHS			
VKE-3/PIL/STR/5826	27-Dec-19	Pouring M35 grade of Concrete	302+713		RHS			
VKE-3/PIL/STR/5827	27-Dec-19	Checking of reinforcement, shuttering for final lift of retaining wall	303+403		RHS	Mr. Bipin	8577016415	P2 MJB
VKE-3/PIL/STR/5828	27-Dec-19	Pouring M30 grade of Concrete	303+403		RHS			
VKE-3/PIL/STR/5829	27-Dec-19	Checking of reinforcement and shuttering of abutment A2 2nd lift	318+870		LHS			
VKE-3/PIL/STR/5830	27-Dec-19	Pouring M35 grade of Concrete	318+870		LHS			
VKE-3/PIL/STR/5831	27-Dec-19	Checking of reinforcement and shuttering of open foundation P1	318+870		LHS	Mr. Yallaling	8861503420	BC
VKE-3/PIL/STR/5832	27-Dec-19	Pouring M35 grade of Concrete	318+870		LHS			
VKE-3/PIL/STR/5833	27-Dec-19	Pouring M50 psc girder P1 A2 -G1 -1	321+253					
VKE-3/PIL/STR/5834	27-Dec-19	Pouring M50 psc girder P1 A2 -G1 -1	318+870		LHS			
VKE-3/PIL/STR/5835	27-Dec-19	Pouring M35 rcc girder P2 A2 -G1 -1	318+870		LHS	Mr. Shankar	8945938534	Toe Wall
VKE-3/PIL/STR/5836	27-Dec-19	Checking of reinforcement and shuttering of bottom haunch	314+850		RHS			
VKE-3/PIL/STR/5837	27-Dec-19	Pouring M35 grade of Concrete	314+850		RHS			
VKE-3/PIL/STR/5838	27-Dec-19	Checking of reinforcement and shuttering of Raft	317+460		RHS	Mr. Yallaling	8861503420	BC
VKE-3/PIL/STR/5839	27-Dec-19	Pouring M35 grade of Concrete	317+460		RHS			
VKE-3/PIL/STR/5840	27-Dec-19	Checking of SBC test for ground improvement	309+840		BHS	Mr. Shankar	8945938534	Toe Wall
VKE-3/PIL/STR/5841	27-Dec-19	checking of laying PCC	309+840		BHS			
VKE-3/PIL/STR/5842	27-Dec-19	Checking of reinforcement and shuttering for Top slab	310+480		RHS			
VKE-3/PIL/STR/5843	27-Dec-19	Pouring M35 grade of Concrete	310+480		RHS			

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5844	27-Dec-19	Checking of reinforcement and shuttering for wall 3rd lift A1& A2 side	295+151		RHS			
VKE-3/PIL/STR/5845	27-Dec-19	Pouring M35 grade of Concrete	295+151		RHS		9528227700	pup
VKE-3/PIL/STR/5846	27-Dec-19	Checking of reinforcement and shuttering for Top slab	295+554		RHS			
VKE-3/PIL/STR/5847	27-Dec-19	Pouring M35 grade of Concrete	295+554		RHS			
VKE-3/PIL/STR/5848	27-Dec-19	Checking of cradle for utility	293+700		BHS			
VKE-3/PIL/STR/5849	27-Dec-19	Checking of pcc M25	313+050		BHS		8968440266	
VKE-3/PIL/STR/5850	27-Dec-19	Checking of reinforcement and shuttering for pier shaft 2nd lift. (RP4)	293+014		BHS			
VKE-3/PIL/STR/5851	27-Dec-19	Pouring M35 grade of Concrete	293+014		BHS		8159010968	ROB
VKE-3/PIL/STR/5852	27-Dec-19	Checking of reinforcement and shuttering for pier shaft 2nd lift. (RP7)	293+014		BHS			
VKE-3/PIL/STR/5853	27-Dec-19	Pouring M35 grade of Concrete	293+014		BHS			
VKE-3/PIL/STR/5854	27-Dec-19	Checking of reinforcement and Formwork A1 and A2 4th lift	303+808		RHS			
VKE-3/PIL/STR/5855	27-Dec-19	Pouring M35 grade of Concrete	303+808		RHS		9816259032	vup
VKE-3/PIL/STR/5856	27-Dec-19	Checking of reinforcement and Formwork A1 and A2 4th lift	306+060		RHS			
VKE-3/PIL/STR/5857	27-Dec-19	Pouring M35 grade of Concrete	306+060		RHS			
VKE-3/PIL/STR/5858	27-Dec-19	layout of excavation (utility)	302+610		BHS			
VKE-3/PIL/STR/5859	28-Dec-19	Checking of reinforcement and shuttering for retaining wall	322+670	322+690	RHS			
VKE-3/PIL/STR/5860	28-Dec-19	Pouring M35 grade of Concrete for	322+670	322+690	RHS	Mr. Asidur	9775411433	
VKE-3/PIL/STR/5861	28-Dec-19	Checking of reinforcement and shuttering for retaining wall footing	322+670	322+690	RHS			
VKE-3/PIL/STR/5862	28-Dec-19	Pouring M35 grade of Concrete for	322+670	322+690	RHS			
VKE-3/PIL/STR/5863	28-Dec-19	checking of ground improvement	322+750		BHS			
VKE-3/PIL/STR/5864	28-Dec-19	checking of SBC test for ground improvement	309+840		BHS			
VKE-3/PIL/STR/5865	28-Dec-19	checking of laying PCC	309+840		BHS			
VKE-3/PIL/STR/5866	28-Dec-19	Checking of reinforcement and shuttering for wall 3rd lift	311+650		RHS			
VKE-3/PIL/STR/5867	28-Dec-19	Pouring M35 grade of Concrete for	311+650		RHS	Mr. Shankar	8945938534	
VKE-3/PIL/STR/5868	28-Dec-19	Checking of reinforcement and shuttering for wall 2nd lift A1	308+550		RHS			
VKE-3/PIL/STR/5869	28-Dec-19	Pouring M35 grade of Concrete for	308+550		RHS			
VKE-3/PIL/STR/5870	28-Dec-19	Checking of reinforcement and shuttering for wall 2nd lift A2	308+550		RHS			
VKE-3/PIL/STR/5871	28-Dec-19	Pouring M35 grade of Concrete for	308+550		RHS			
VKE-3/PIL/STR/5872	28-Dec-19	Checking of layout and excavation	307+300		RHS			
VKE-3/PIL/STR/5873	28-Dec-19	Checking of laying pcc on utility	307+300		RHS			
VKE-3/PIL/STR/5874	28-Dec-19	Checking of bore depth and reinforcement checking for pile	293+014			Mr. Amar	8159010968	
VKE-3/PIL/STR/5875	28-Dec-19	Pouring M35 grade of Concrete for	293+014					
VKE-3/PIL/STR/5876	28-Dec-19	Third party test of gurukrupa 1200 dai NP4 hume at badeli				Mr . Ishan		
VKE-3/PIL/STR/5877	28-Dec-19	Pouring M35 grade of Concrete for top slab						
VKE-3/PIL/STR/5878	28-Dec-19	Checking of reinforcement and shuttering of Bottom hunch with wall 1st lift A2	302+055		RHS			
VKE-3/PIL/STR/5879	28-Dec-19	Pouring M35 grade of Concrete for	302+055		RHS			
VKE-3/PIL/STR/5880	28-Dec-19	Checking of reinforcement and shuttering of pier shaft 2nd lift	302+713		RHS	Mr. Rahul	9149042843	
VKE-3/PIL/STR/5881	28-Dec-19	Pouring M35 grade of Concrete for	302+713		RHS			
VKE-3/PIL/STR/5882	28-Dec-19	Checking of reinforcement and shuttering of pier shaft 1st lift	302+713		RHS			
VKE-3/PIL/STR/5883	28-Dec-19	Pouring M35 grade of Concrete for	302+713		RHS			
VKE-3/PIL/STR/5884	28-Dec-19	Checking of reinforcement and shuttering of abutment A2 2nd lift	318+870		LHS			
VKE-3/PIL/STR/5885	28-Dec-19	Pouring M35 grade of Concrete for	318+870		LHS	Mr. Bipin	8577016415	
VKE-3/PIL/STR/5886	28-Dec-19	Pouring M50 psc girder P1 A2 -G1 -1	318+870		LHS			
VKE-3/PIL/STR/5887	28-Dec-19	Pouring M50 psc girder P1 A2 -G1 -1	318+870		LHS			
VKE-3/PIL/STR/5888	28-Dec-19	Pouring M35 rcc girder P2 A2 -G1 -1	318+870		LHS			
VKE-3/PIL/STR/5889	28-Dec-19	Utility cradle	321050		BHS			
VKE-3/PIL/STR/5890	28-Dec-19	Checking of reinforcement and shuttering of Bottom hunch	300+725		LHS	Mr. Amit	8218198459	
VKE-3/PIL/STR/5891	28-Dec-19	Pouring of Concrete for Bottom hunch	300+725		LHS			
VKE-3/PIL/STR/5892	28-Dec-19	Pouring of Concrete for	295+554		RHS			
VKE-3/PIL/STR/5893	28-Dec-19	Pouring M35 grade of Concrete for wall 3rd lift	295+151		RHS		9529227700	
VKE-3/PIL/STR/5894	28-Dec-19	Checking of PCC M25 pup	313+055		BHS		8968440266	
VKE-3/PIL/STR/5895	29-Dec-19	Checking of reinforcement and shuttering of pier shaft 2nd lift RP3	293+014					
VKE-3/PIL/STR/5896	29-Dec-19	Pouring M35 grade of Concrete for	293+014			Mr. Amar	8159010968	
VKE-3/PIL/STR/5897	29-Dec-19	Checking of reinforcement and shuttering of pier shaft 2nd lift RP7	293+014					
VKE-3/PIL/STR/5898	29-Dec-19	Pouring M35 grade of Concrete for	293+014					
VKE-3/PIL/STR/5899	29-Dec-19	checking of bore depth and reinforcement checking for pile RP13	293+014					
VKE-3/PIL/STR/5900	29-Dec-19	Pouring M35 grade of Concrete for	293+014					
VKE-3/PIL/STR/5901	29-Dec-19	Checking of reinforcement and shuttering of pier shaft 3rd lift. RP4	293+014					
VKE-3/PIL/STR/5902	29-Dec-19	Pouring M35 grade of Concrete for	293+014					
VKE-3/PIL/STR/5903	29-Dec-19	Checking of reinforcement and shuttering of final lift A1 A2	319+580		LHS			
VKE-3/PIL/STR/5904	29-Dec-19	Pouring M35 grade of Concrete for	319+580		LHS	Mr. Bipin	8577016415	
VKE-3/PIL/STR/5905	29-Dec-19	Checking of reinforcement and shuttering of PUP A1& A2 1st lift	320+330		LHS			
VKE-3/PIL/STR/5906	29-Dec-19	Pouring M35 grade of Concrete for	320+330		LHS			
VKE-3/PIL/STR/5909	29-Dec-19	Checking of reinforcement and shuttering of Bottom hunch	299+079		RHS		9879575209	
VKE-3/PIL/STR/5910	29-Dec-19	Pouring M35 grade of Concrete for	299+079		RHS			
VKE-3/PIL/STR/5911	29-Dec-19	Checking of reinforcement and shuttering of 2nd lift wall	294+520		LHS			
VKE-3/PIL/STR/5912	29-Dec-19	Pouring M35 grade of Concrete for	294+520		LHS	Mr. Amit	8218198459	
VKE-3/PIL/STR/5913	29-Dec-19	Pouring of Concrete for for slab	295+554		RHS			
VKE-3/PIL/STR/5915	29-Dec-19	PUP 3rd lift wall a1 & a2	295+151		RHS			
VKE-3/PIL/STR/5916	29-Dec-19	Pouring M35 grade of Concrete for	295+151		RHS			

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5917	29-Dec-19	Checking of reinforcement and shuttering of pier shaft 1st lift	302+713		RHS	Mr. Rahul	9149042843	
VKE-3/PIL/STR/5918	29-Dec-19	Pouring M35 grade of Concrete for	302+713		RHS			
VKE-3/PIL/STR/5923	29-Dec-19	Pouring M35 grade of Concrete for A1 & A2 side	314+850		RHS	Yallaling	8861503420	
VKE-3/PIL/STR/5930	29-Dec-19	Checking of reinforcement and shuttering of wall 2nd lift	302+055		RHS			
VKE-3/PIL/STR/5931	29-Dec-19	Pouring m35 grade of concrete	302+055		RHS		9144363736	
VKE-3/PIL/STR/5932	29-Dec-19	checking of reinforcement and shuttering for retaining wall footing	322+590	322+610	RHS			

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/5933	29-Dec-19	pouring of concrete	322+590	322+610	RHS	Mr. Asidur	9775411433	
VKE-3/PIL/STR/5934	29-Dec-19	checking of concrete pouring	322+670	322+690	RHS			
VKE-3/PIL/STR/5935	29-Dec-19	checking of cradle concrete for utility	321+985		BHS			
VKE-3/PIL/STR/5937	29-Dec-19	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 2ND LIFT	309+550		RHS	Mr. Shankar	8945938534	
VKE-3/PIL/STR/5938	29-Dec-19	POURING m-35 GRADE OF CONCRETE	309+550		RHS			
VKE-3/PIL/STR/5939	29-Dec-19	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 2ND LIFT	308+550		RHS			
VKE-3/PIL/STR/5940	29-Dec-19	HECKING OF POURING M-35 GRADE OF CONCRETE	308+550		RHS			
VKE-3/PIL/STR/5941	29-Dec-19	CHECKING OF POURING M-35 GRADE OF CONCRETE	308+550		RHS			
VKE-3/PIL/STR/5942	29-Dec-19	Checking of REINFORCEMENT AND SHUTTERING OF WALL 3RD LIFT	311+650		RHS			
VKE-3/PIL/STR/5943	29-Dec-19	POURING m-35 grade of concrete	311+650		RHS			
VKE-3/PIL/STR/5944	29-Dec-19	CHECKING OF LAYING PCC ON MNB	309+840		BHS	8968440266		
VKE-3/PIL/STR/5945	29-Dec-19	Checking of PCC M25 pup	313+055		BHS			
VKE-3/PIL/STR/5946	30-Dec-19	Checking of reinforcement and formwork	303+808		RHS			
VKE-3/PIL/STR/5947	30-Dec-19	Pouring of M35 concrete for	303+808		RHS			
VKE-3/PIL/STR/5948	30-Dec-19	Checking of reinforcement and formwork	306+060		RHS		9816259032	
VKE-3/PIL/STR/5949	30-Dec-19	Pouring of M35 concrete for	306+060		RHS			
VKE-3/PIL/STR/5950	30-Dec-19	Checking of reinforcement and formwork	305+850		LHS			
VKE-3/PIL/STR/5951	30-Dec-19	Pouring of M35 concrete for	305+850		LHS		9144363736	
VKE-3/PIL/STR/5952	30-Dec-19	.Checking of reinforcement and shuttering of wall 2nd lift	302+055		LHS			
VKE-3/PIL/STR/5953	30-Dec-19	Pouring m35 grade of concrete	302+055		LHS			
VKE-3/PIL/STR/5954	30-Dec-19	checking of reinforcement and shuttring 1st lift	294+085		LHS	9879575209		
VKE-3/PIL/STR/5955	30-Dec-19	pouring of concrete	294+085		LHS			
VKE-3/PIL/STR/5956	30-Dec-19	.checking of reinforcement and shuttring of papapet wall	303+403		BHS	Mr. Rahul	9149042843	
VKE-3/PIL/STR/5957	30-Dec-19	pouring of concrete	303+403		BHS			
VKE-3/PIL/STR/5958	30-Dec-19	checking of Ground improvement for box culvert	315+225		BHS			
VKE-3/PIL/STR/5959	30-Dec-19	PCC laying for box culvert	315+225		BHS	Yallaling	8861503420	
VKE-3/PIL/STR/5960	30-Dec-19	checking of reinforcement and shuttering of LHS Wall A1& A21st lift.	316+536		LHS			
VKE-3/PIL/STR/5961	30-Dec-19	Pouring m-35 grade of concrete	316+536		LHS			
VKE-3/PIL/STR/5962	30-Dec-19	checking of reinforcement and shuttering pile cap A1	297+562		RHS	Mr. Amit	8218198459	
VKE-3/PIL/STR/5963	30-Dec-19	Pouring of concrete grade m35	297+562		RHS			
VKE-3/PIL/STR/5964	30-Dec-19	checking of reinforcement and shuttering bottom hunch A1& A2	300+725		RHS			
VKE-3/PIL/STR/5965	30-Dec-19	Pouring of concrete grade m35	300+725		RHS			
VKE-3/PIL/STR/5966	30-Dec-19	checking of pcc for retaining wall	322+630	322+650	RHS	Mr. Asidur	9775411433	
VKE-3/PIL/STR/5967	30-Dec-19	checking of reinforcement and shuttering for retaining wall footing						
VKE-3/PIL/STR/5968	30-Dec-19	pouring of concrete						
VKE-3/PIL/STR/5969	30-Dec-19	CHECKING OF LAYING PCC ON MNB	309+840		BHS	Mr. Shankar	8945938534	
VKE-3/PIL/STR/5970	30-Dec-19	Pouring of concrete grade m35	311+650		RHS			
VKE-3/PIL/STR/5971	30-Dec-19	CHECKING OF POURING m-35 GRADE OF CONCRETE	310+480		RHS			
VKE-3/PIL/STR/5972	30-Dec-19	CHECKING OF POURING M-35 GRADE OF CONCRETE.	308+550		RHS			
VKE-3/PIL/STR/5973	30-Dec-19	checking of bore depth and reinforcement checking for pile				Mr. Amar	8159010968	
VKE-3/PIL/STR/5974	30-Dec-19	pouring of concrete m35 grade for pile						
VKE-3/PIL/STR/5975	30-Dec-19	Checking of reinforcement and shuttering of pier shaft 3rd lift.						
VKE-3/PIL/STR/5976	30-Dec-19	Pouring of m35 grade of concrete for pier shaft 3rd lift				7488229109		
VKE-3/PIL/STR/5977	30-Dec-19	CHECKING OF POURING m-35 GRADE OF CONCRETE						
VKE-3/PIL/STR/5978	30-Dec-19	checking of layout & excavation.	303+222			7488229109		
VKE-3/PIL/STR/5979	30-Dec-19	Checking of laying pcc on m25grade	301+370			7488229109		
VKE-3/PIL/STR/5980	30-Dec-19	checking of reinforcement and shuttering RCC girder A2P2-G2 -1	318+870			Mr. Bipin	8577016415	
VKE-3/PIL/STR/5981	30-Dec-19	pouring m35 rcc girder A2P2-G1-1	318+870					
VKE-3/PIL/STR/5982	30-Dec-19	pouring M50 psc girder A2P1-G2	321+253					
VKE-3/PIL/STR/5983	30-Dec-19	checking of reinforcement and shuttering of raft.	297+220		RHS	9529227700		
VKE-3/PIL/STR/5984	30-Dec-19	Pouring m-35 grade of concrete.	297+220		RHS			
VKE-3/PIL/STR/5985	30-Dec-19	checking of final layer of ground improvement,	307+709			7348108489		
VKE-3/PIL/STR/5986	30-Dec-19	laying of PCC,	307+709					
VKE-3/PIL/STR/5987	31-Dec-19	Pouring of M35 concrete for	297+220		RHS	Mr ishan	9879575209	
VKE-3/PIL/STR/5988	31-Dec-19	Checking of reinforcement and shuttring wall	294+085		LHS			
VKE-3/PIL/STR/5989	31-Dec-19	pouring of concrete	294+085		LHS	9586010295		
VKE-3/PIL/STR/5990	31-Dec-19	checking of reinforcement and shuttering RCC girder A2P2-G2 -1	318+870					
VKE-3/PIL/STR/5991	31-Dec-19	pouring m35 rcc girder A2P2-G1-1	318+870					
VKE-3/PIL/STR/5992	31-Dec-19	pouring M50 psc girder A2P1-G2	321+253					
VKE-3/PIL/STR/5993	31-Dec-19	Checking of reinforcement,shuttering and concrete pouring for abutment	321+673		RHS	8000385820		
VKE-3/PIL/STR/5994	31-Dec-19	Checking of layout and PCC Total length of retaining wall pcc 100m	322+810	322+910	LHS			
VKE-3/PIL/STR/5995	31-Dec-19	Checking of layout and excavation	322+710	322+730	RHS			
VKE-3/PIL/STR/5996	31-Dec-19	Checking of layout and excavation	322+730	322+750	RHS			
VKE-3/PIL/STR/5997	31-Dec-19	Checking of pcc laying for retaining wall	322+630	322+650	RHS			
VKE-3/PIL/STR/5998	31-Dec-19	checking of bore depth and reinforcement checking for pile	293+014				Mr. Amar	8159010968
VKE-3/PIL/STR/5999	31-Dec-19	pouring of concrete m35 grade for pile RP15 pile no 391, 390	293+014					
VKE-3/PIL/STR/6000	31-Dec-19	Checking of reinforcement and shuttering of pier shaft 4th lift.	293+014					
VKE-3/PIL/STR/6001	31-Dec-19	Pouring of m35 grade of concrete for pier shaft 4th lift.	293+014					
VKE-3/PIL/STR/6002	31-Dec-19	Layout & Excavation for pile cap LP7	293+014					

RFI NO.	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
VKE-3/PIL/STR/6003	31-Dec-19	Pouring of pcc m25 grade of concrete for pile cap LP7	293+014					
VKE-3/PIL/STR/6004	31-Dec-19	PCC laying for box culvert	315+225		BHS	Yallaling	8861503420	
VKE-3/PIL/STR/6005	31-Dec-19	PCC laying for box culvert	316+558		LHS			
VKE-3/PIL/STR/6006	31-Dec-19	Pouring of concrete for 1st lift wall of LVUP	316+536		LHS			
VKE-3/PIL/STR/6007	31-Dec-19	.Checking of reinforcement and shuttering of wall 3rd lift	302+055		LHS		9144363736	
VKE-3/PIL/STR/6008	31-Dec-19	Pouring m35 grade of concrete	302+055					
VKE-3/PIL/STR/6009	31-Dec-19	checking of reinforcement and shuttring	299+079				9879575209	
VKE-3/PIL/STR/6010	31-Dec-19	.pouring of concrete						
VKE-3/PIL/STR/6011	31-Dec-19	Checking of reinforcement and formwork				Mr ishan		
VKE-3/PIL/STR/6012	31-Dec-19	Pouring of M30 concrete.						
VKE-3/PIL/STR/6013	31-Dec-19	CHECKING OF POURING m-35 GRADE OF CONCRETE.				Mr. Shankar	8945938534	
VKE-3/PIL/STR/6014	31-Dec-19	CHECKING OF LAYING PCC ON MNB						
VKE-3/PIL/STR/6015	31-Dec-19	checking of final layer of ground improvement						
VKE-3/PIL/STR/6016	31-Dec-19	laying of PCC						
VKE-3/PIL/STR/6017	31-Dec-19	CHECKING OF REIENFORCEMENT AND SHUTTERING OF RAFT						
VKE-3/PIL/STR/6018	31-Dec-19	CHECKING OF POURING CONCRETE						
VKE-3/PIL/STR/6019	31-Dec-19	CHECKING OF LAYING AND LINING OF HUME PIPE FOR HPC						

RFI Summary Highway							
Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
01.12.2019	VKE-3/PIL/HW/3436	305450	305550	LHS	EMB 8th. Layer F.D.D	100	01.12.2019
01.12.2019	VKE-3/PIL/HW/3437	305550	305690	LHS	EMB 10th. Layer F.D.D	140	01.12.2019
01.12.2019	VKE-3/PIL/HW/3438	305690	305840	LHS	EMB 11th. Layer F.D.D	150	01.12.2019
01.12.2019	VKE-3/PIL/HW/3439	305550	305800	RHS	EMB 10th. Layer F.D.D	250	01.12.2019
01.12.2019	VKE-3/PIL/HW/3440	305440	305550	RHS	EMB 8th. Layer F.D.D	110	01.12.2019
01.12.2019	VKE-3/PIL/HW/3441	300320	300450	RHS	EMB 5th. Layer F.D.D	130	01.12.2019
01.12.2019	VKE-3/PIL/HW/3442	300450	300550	RHS	EMB 5th. Layer F.D.D	100	01.12.2019
01.12.2019	VKE-3/PIL/HW/3443	302100	302200	LHS	EMB 9th. Layer F.D.D	100	01.12.2019
01.12.2019	VKE-3/PIL/HW/3444	302200	302300	LHS	EMB 11th. Layer F.D.D	100	01.12.2019
01.12.2019	VKE-3/PIL/HW/3445	307800	307960	RHS	EMB 4th. Layer F.D.D	160	01.12.2019
01.12.2019	VKE-3/PIL/HW/3446	307800	307960	LHS	EMB 3rd. Layer F.D.D	160	01.12.2019
01.12.2019	VKE-3/PIL/HW/3447	312760	313040	RHS	EMB 17th. Layer F.D.D	280	01.12.2019
01.12.2019	VKE-3/PIL/HW/3448	317630	317690	LHS	EMB 5th. Layer F.D.D	60	01.12.2019
01.12.2019	VKE-3/PIL/HW/3449	317630	317690	RHS	EMB 5th. Layer F.D.D	60	01.12.2019
01.12.2019	VKE-3/PIL/HW/3450	317080	317120	LHS	EMB 6th. Layer F.D.D	40	01.12.2019
01.12.2019	VKE-3/PIL/HW/3451	317080	317120	RHS	EMB 6th. Layer F.D.D	40	01.12.2019
02.12.2019	VKE-3/PIL/HW/3452	302100	302270	RHS	EMB 13th. Layer F.D.D	170	02.12.2019
02.12.2019	VKE-3/PIL/HW/3453	301520	301630	LHS	EMB 5th. Layer F.D.D	110	02.12.2019
02.12.2019	VKE-3/PIL/HW/3454	301520	301630	RHS	EMB 5th. Layer F.D.D	110	02.12.2019
02.12.2019	VKE-3/PIL/HW/3455	300160	300320	RHS	EMB 6th. Layer F.D.D	160	02.12.2019
02.12.2019	VKE-3/PIL/HW/3456	300460	300530	LHS	EMB 11th. Layer F.D.D	70	02.12.2019
02.12.2019	VKE-3/PIL/HW/3457	295600	295700	RHS	EMB 5th. Layer F.D.D	100	02.12.2019
02.12.2019	VKE-3/PIL/HW/3458	295700	295880	RHS	EMB 5th. Layer F.D.D	180	02.12.2019
02.12.2019	VKE-3/PIL/HW/3459	305440	305550	RHS	EMB 8th. Layer F.D.D	110	02.12.2019
02.12.2019	VKE-3/PIL/HW/3460	305550	305840	RHS	EMB 10th. Layer F.D.D	290	02.12.2019
02.12.2019	VKE-3/PIL/HW/3461	307800	307960	RHS	EMB 4th. Layer F.D.D	160	02.12.2019
02.12.2019	VKE-3/PIL/HW/3462	307800	307960	LHS	EMB 4th. Layer F.D.D	160	02.12.2019
02.12.2019	VKE-3/PIL/HW/3463	305450	305550	LHS	EMB 9th. Layer F.D.D	100	02.12.2019
02.12.2019	VKE-3/PIL/HW/3464	305550	305690	LHS	EMB 11th. Layer F.D.D	140	02.12.2019
02.12.2019	VKE-3/PIL/HW/3465	305690	305840	LHS	EMB 12th. Layer F.D.D	150	02.12.2019
02.12.2019	VKE-3/PIL/HW/3466	306050	306310	LHS	Rectification of rain cuts & Rechecking of EMB 11th. Layer F.D.D	260	02.12.2019
02.12.2019	VKE-3/PIL/HW/3467	305880	306050	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	170	02.12.2019
02.12.2019	VKE-3/PIL/HW/3468	317120	317300	RHS	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	180	02.12.2019
02.12.2019	VKE-3/PIL/HW/3469	316580	316800	LHS	EMB 7th. Layer F.D.D	220	02.12.2019
02.12.2019	VKE-3/PIL/HW/3470	316580	316800	RHS	EMB 7th. Layer F.D.D	220	02.12.2019
02.12.2019	VKE-3/PIL/HW/3471	313860	314110	RHS	EMB 18th. Layer F.D.D	250	02.12.2019
02.12.2019	VKE-3/PIL/HW/3472	317120	317300	LHS	Rectification of rain cuts & Rechecking of EMB 14th. Layer F.D.D	180	02.12.2019
02.12.2019	VKE-3/PIL/HW/3473	316100	316400	BHS	Cleaning & Grubbing	300	02.12.2019
03.12.2019	VKE-3/PIL/HW/3474	305100	305240	RHS	EMB 11th. Layer F.D.D	140	03.12.2019
03.12.2019	VKE-3/PIL/HW/3475	304500	304700	RHS	Subgrade Top Layer F.D.D	200	03.12.2019
03.12.2019	VKE-3/PIL/HW/3476	306050	306310	LHS	EMB 12th. Layer F.D.D	260	03.12.2019
03.12.2019	VKE-3/PIL/HW/3477	305600	305800	RHS	EMB 11th. Layer F.D.D	200	03.12.2019
03.12.2019	VKE-3/PIL/HW/3478	306060	306330	RHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	270	03.12.2019
03.12.2019	VKE-3/PIL/HW/3479	301520	301630	LHS	EMB 5th. Layer F.D.D	110	03.12.2019
03.12.2019	VKE-3/PIL/HW/3480	301520	301630	RHS	EMB 5th. Layer F.D.D	110	03.12.2019
03.12.2019	VKE-3/PIL/HW/3481	301350	301500	RHS	EMB 4th. Layer F.D.D	150	03.12.2019
03.12.2019	VKE-3/PIL/HW/3482	295600	295700	LHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	100	03.12.2019
03.12.2019	VKE-3/PIL/HW/3483	295880	296000	LHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	120	03.12.2019
03.12.2019	VKE-3/PIL/HW/3484	295600	295700	RHS	EMB 6th. Layer F.D.D	100	03.12.2019
03.12.2019	VKE-3/PIL/HW/3485	295700	295880	LHS	EMB 9th. Layer F.D.D	180	03.12.2019
03.12.2019	VKE-3/PIL/HW/3486	307800	307960	LHS	EMB 3rd. Layer F.D.D	160	03.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
03.12.2019	VKE-3/PIL/HW/3487	316580	316800	LHS	EMB 7th. Layer F.D.D	220	03.12.2019
03.12.2019	VKE-3/PIL/HW/3488	315720	315830	LHS	EMB 1st. Layer F.D.D	110	03.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
03.12.2019	VKE-3/PIL/HW/3489	315720	315830	RHS	EMB 1st. Layer F.D.D	110	03.12.2019
03.12.2019	VKE-3/PIL/HW/3490	320000	320200	LHS	EMB 7th. Layer F.D.D	200	03.12.2019
03.12.2019	VKE-3/PIL/HW/3491	320000	320200	LHS	EMB 8th. Layer F.D.D	200	03.12.2019
03.12.2019	VKE-3/PIL/HW/3492	317630	317690	LHS	EMB 6th. Layer F.D.D	60	03.12.2019
03.12.2019	VKE-3/PIL/HW/3493	317630	317690	RHS	EMB 6th. Layer F.D.D	60	03.12.2019
03.12.2019	VKE-3/PIL/HW/3494	317080	317120	LHS	EMB 7th. Layer F.D.D	40	03.12.2019
03.12.2019	VKE-3/PIL/HW/3495	317080	317120	RHS	EMB 7th. Layer F.D.D	40	03.12.2019
03.12.2019	VKE-3/PIL/HW/3496	321740	321900	LHS	Subgrade 1st. Layer F.D.D	160	03.12.2019
03.12.2019	VKE-3/PIL/HW/3497	321740	321900	RHS	Subgrade 1st. Layer F.D.D	160	03.12.2019
04.12.2019	VKE-3/PIL/HW/3498	300450	300550	RHS	EMB 6th. Layer F.D.D	100	04.12.2019
04.12.2019	VKE-3/PIL/HW/3499	300160	300320	RHS	EMB 6th. Layer F.D.D	160	04.12.2019
04.12.2019	VKE-3/PIL/HW/3500	300320	300450	RHS	EMB 6th. Layer F.D.D	130	04.12.2019
04.12.2019	VKE-3/PIL/HW/3501	302270	302570	RHS	EMB 16th. Layer F.D.D	300	04.12.2019
04.12.2019	VKE-3/PIL/HW/3502	302100	302200	LHS	EMB 10th. Layer F.D.D	100	04.12.2019
04.12.2019	VKE-3/PIL/HW/3503	302100	302150	RHS	EMB 14th. Layer F.D.D	50	04.12.2019
04.12.2019	VKE-3/PIL/HW/3504	305450	305550	LHS	EMB 10th. Layer F.D.D	100	04.12.2019
04.12.2019	VKE-3/PIL/HW/3505	305550	305690	LHS	EMB 12th. Layer F.D.D	140	04.12.2019
04.12.2019	VKE-3/PIL/HW/3506	305690	305840	LHS	EMB 13th. Layer F.D.D	150	04.12.2019
04.12.2019	VKE-3/PIL/HW/3507	305880	306050	RHS	EMB 6th. Layer F.D.D	170	04.12.2019
04.12.2019	VKE-3/PIL/HW/3508	306400	307000	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	600	04.12.2019
04.12.2019	VKE-3/PIL/HW/3509	321740	321900	LHS	Subgrade 1st. Layer F.D.D	160	04.12.2019
04.12.2019	VKE-3/PIL/HW/3510	314148		BHS	Backfilling of Embankment 1st Layer at A1 & A2		04.12.2019
04.12.2019	VKE-3/PIL/HW/3511	314148		BHS	Backfilling of Embankment 2nd Layer at A1 & A2		04.12.2019
04.12.2019	VKE-3/PIL/HW/3512	314148		BHS	Backfilling of Embankment 3rd Layer at A1 & A2		04.12.2019
04.12.2019	VKE-3/PIL/HW/3513	314148		BHS	Backfilling of Embankment 4th Layer at A1 & A2		04.12.2019
04.12.2019	VKE-3/PIL/HW/3514	314148		BHS	Backfilling of Embankment 5th Layer at A1 & A2		04.12.2019
04.12.2019	VKE-3/PIL/HW/3515	313860	314110	LHS	EMB 18th. Layer F.D.D	250	04.12.2019
04.12.2019	VKE-3/PIL/HW/3516	319600	319800	LHS	EMB 6th. Layer F.D.D	200	04.12.2019
04.12.2019	VKE-3/PIL/HW/3517	317080	317120	LHS	EMB 7th. Layer F.D.D	40	04.12.2019
04.12.2019	VKE-3/PIL/HW/3518	317630	317690	LHS	EMB 6th. Layer F.D.D	60	04.12.2019
04.12.2019	VKE-3/PIL/HW/3519	317630	317690	RHS	EMB 6th. Layer F.D.D	60	04.12.2019
04.12.2019	VKE-3/PIL/HW/3520	317120	317300	RHS	EMB 14th. Layer F.D.D	180	04.12.2019
04.12.2019	VKE-3/PIL/HW/3521	316100	316400	LHS	Cleaning & Grubbing	300	04.12.2019
04.12.2019	VKE-3/PIL/HW/3521	316100	316400	RHS	Cleaning & Grubbing	300	04.12.2019
05.12.2019	VKE-3/PIL/HW/3522	300160	300400	LHS	EMB 9th. Layer F.D.D	240	05.12.2019
05.12.2019	VKE-3/PIL/HW/3523	300450	300550	RHS	EMB 7th. Layer F.D.D	100	05.12.2019
05.12.2019	VKE-3/PIL/HW/3524	295000	295150	RHS	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	150	05.12.2019
05.12.2019	VKE-3/PIL/HW/3525	295000	295150	LHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	150	05.12.2019
05.12.2019	VKE-3/PIL/HW/3526	295700	295880	LHS	EMB 10th. Layer F.D.D	180	05.12.2019
05.12.2019	VKE-3/PIL/HW/3527	295880	296000	RHS	EMB 3rd. Layer F.D.D	120	05.12.2019
05.12.2019	VKE-3/PIL/HW/3528	296700	296800	RHS	EMB Top Layer F.D.D	100	05.12.2019
05.12.2019	VKE-3/PIL/HW/3529	302300	302570	LHS	EMB 17th. Layer F.D.D	270	05.12.2019
05.12.2019	VKE-3/PIL/HW/3530	301520	301630	LHS	EMB 6th. Layer F.D.D	110	05.12.2019
05.12.2019	VKE-3/PIL/HW/3531	301520	301630	RHS	EMB 6th. Layer F.D.D	110	05.12.2019
05.12.2019	VKE-3/PIL/HW/3532	304700	305000	RHS	EMB Top Layer F.D.D	300	05.12.2019
05.12.2019	VKE-3/PIL/HW/3533	305080	305200	LHS	EMB 15th. Layer F.D.D	120	05.12.2019
05.12.2019	VKE-3/PIL/HW/3534	305200	305350	LHS	EMB 10th. Layer F.D.D	150	05.12.2019
05.12.2019	VKE-3/PIL/HW/3535	306060	306330	RHS	EMB 9th. Layer F.D.D	270	05.12.2019
05.12.2019	VKE-3/PIL/HW/3536	321760	321900	LHS	Subgrade 1st. Layer F.D.D	140	05.12.2019
05.12.2019	VKE-3/PIL/HW/3537	314148		BHS	Side Filter Media Backfilling of Embankment 6th Layer at A1 & A2		05.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
05.12.2019	VKE-3/PIL/HW/3538	314148		BHS	Side Filter Media Backfilling of Embankment 7th Layer at A1 & A2		05.12.2019
05.12.2019	VKE-3/PIL/HW/3539	314148		BHS	Side Filter Media Backfilling of Embankment 8th Layer at A1 & A2		05.12.2019
05.12.2019	VKE-3/PIL/HW/3540	314148		BHS	Side Filter Media Backfilling of Embankment 9th Layer at A1 & A2		05.12.2019
05.12.2019	VKE-3/PIL/HW/3541	314148		BHS	Side Filter Media Backfilling of Embankment 10th Layer at A1 & A2		05.12.2019
05.12.2019	VKE-3/PIL/HW/3542	312760	313050	LHS	EMB 17th. Layer F.D.D	290	05.12.2019
05.12.2019	VKE-3/PIL/HW/3543	317120	317300	LHS	EMB 15th. Layer F.D.D	180	05.12.2019
06.12.2019	VKE-3/PIL/HW/3544	296800	296900	RHS	EMB Top Layer F.D.D	100	06.12.2019
06.12.2019	VKE-3/PIL/HW/3545	300160	300260	RHS	EMB 7th. Layer F.D.D	100	06.12.2019
06.12.2019	VKE-3/PIL/HW/3546	300260	300360	RHS	EMB 7th. Layer F.D.D	100	06.12.2019
06.12.2019	VKE-3/PIL/HW/3547	301350	301500	RHS	EMB 5th. Layer F.D.D	150	06.12.2019
06.12.2019	VKE-3/PIL/HW/3548	302100	302150	RHS	EMB 15th. Layer F.D.D	50	06.12.2019
06.12.2019	VKE-3/PIL/HW/3549	302100	302200	LHS	EMB 11th. Layer F.D.D	100	06.12.2019
06.12.2019	VKE-3/PIL/HW/3550	306060	306310	LHS	EMB 13th. Layer F.D.D	250	06.12.2019
06.12.2019	VKE-3/PIL/HW/3551	305880	306050	LHS	EMB 9th. Layer F.D.D	170	06.12.2019
06.12.2019	VKE-3/PIL/HW/3552	305080	305200	LHS	EMB 15th. Layer F.D.D	120	06.12.2019
06.12.2019	VKE-3/PIL/HW/3553	305100	305240	RHS	EMB 12th. Layer F.D.D	140	06.12.2019
06.12.2019	VKE-3/PIL/HW/3554	305650	305800	RHS	EMB 12th. Layer F.D.D	150	06.12.2019
06.12.2019	VKE-3/PIL/HW/3555	316580	316800	RHS	EMB 8th. Layer F.D.D	220	06.12.2019
06.12.2019	VKE-3/PIL/HW/3556	316650	316800	LHS	EMB 8th. Layer F.D.D	150	06.12.2019
06.12.2019	VKE-3/PIL/HW/3557	319300	319500	LHS	EMB 5th. Layer F.D.D	200	06.12.2019
06.12.2019	VKE-3/PIL/HW/3558	314690	314790	LHS	EMB 10th. Layer F.D.D	100	06.12.2019
06.12.2019	VKE-3/PIL/HW/3559	314690	314790	RHS	EMB 10th. Layer F.D.D	100	06.12.2019
07.12.2019	VKE-3/PIL/HW/3560	301520	301630	LHS	EMB 7th. Layer F.D.D	110	07.12.2019
07.12.2019	VKE-3/PIL/HW/3561	301520	301630	RHS	EMB 7th. Layer F.D.D	110	07.12.2019
07.12.2019	VKE-3/PIL/HW/3562	300000	300080	RHS	EMB 5th. Layer F.D.D	80	07.12.2019
07.12.2019	VKE-3/PIL/HW/3563	300080	300120	RHS	EMB 4th. Layer F.D.D	40	07.12.2019
07.12.2019	VKE-3/PIL/HW/3564	300360	300450	RHS	EMB 7th. Layer F.D.D	90	07.12.2019
07.12.2019	VKE-3/PIL/HW/3565	300450	300550	RHS	EMB 8th. Layer F.D.D	100	07.12.2019
07.12.2019	VKE-3/PIL/HW/3566	296900	297000	RHS	EMB Top Layer F.D.D	100	07.12.2019
07.12.2019	VKE-3/PIL/HW/3567	305880	306050	RHS	EMB 7th. Layer F.D.D	170	07.12.2019
07.12.2019	VKE-3/PIL/HW/3568	305880	306050	LHS	EMB 10th. Layer F.D.D	170	07.12.2019
07.12.2019	VKE-3/PIL/HW/3569	304200	304340	RHS	EMB 11th. Layer F.D.D	140	07.12.2019
07.12.2019	VKE-3/PIL/HW/3570	317080	317120	LHS	EMB 8th. Layer F.D.D	40	07.12.2019
07.12.2019	VKE-3/PIL/HW/3571	317080	317120	RHS	EMB 8th. Layer F.D.D	40	07.12.2019
07.12.2019	VKE-3/PIL/HW/3572	317630	317690	LHS	EMB 7th. Layer F.D.D	60	07.12.2019
07.12.2019	VKE-3/PIL/HW/3573	317630	317690	RHS	EMB 7th. Layer F.D.D	60	07.12.2019
07.12.2019	VKE-3/PIL/HW/3574	319300	319500	LHS	EMB 5th. Layer F.D.D	200	07.12.2019
07.12.2019	VKE-3/PIL/HW/3575	314850	315030	LHS	EMB 5th. Layer F.D.D	180	07.12.2019
07.12.2019	VKE-3/PIL/HW/3576	314850	315030	RHS	EMB 5th. Layer F.D.D	180	07.12.2019
07.12.2019	VKE-3/PIL/HW/3577	321760	321900	LHS	Subgrade 1st. Layer F.D.D	140	07.12.2019
08.12.2019	VKE-3/PIL/HW/3578	295700	295880	RHS	EMB 6th. Layer F.D.D	180	08.12.2019
08.12.2019	VKE-3/PIL/HW/3579	299900	300000	RHS	EMB 5th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3580	300160	300260	RHS	EMB 8th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3581	300260	300360	RHS	EMB 8th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3582	302100	302200	LHS	EMB 12th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3583	302200	302300	LHS	EMB 12th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3584	305690	305840	LHS	EMB 14th. Layer F.D.D	150	08.12.2019
08.12.2019	VKE-3/PIL/HW/3585	305550	305690	LHS	EMB 13th. Layer F.D.D	140	08.12.2019
08.12.2019	VKE-3/PIL/HW/3586	306060	306330	RHS	EMB 10th. Layer F.D.D	270	08.12.2019
08.12.2019	VKE-3/PIL/HW/3587	305650	305800	RHS	EMB 13th. Layer F.D.D	150	08.12.2019
08.12.2019	VKE-3/PIL/HW/3588	305880	306050	LHS	EMB 10th. Layer F.D.D	170	08.12.2019
08.12.2019	VKE-3/PIL/HW/3589	306060	306310	LHS	EMB 14th. Layer F.D.D	250	08.12.2019
08.12.2019	VKE-3/PIL/HW/3590	305880	306060	RHS	EMB 7th. Layer F.D.D	180	08.12.2019
08.12.2019	VKE-3/PIL/HW/3591	305080	305200	LHS	EMB 16th. Layer F.D.D	120	08.12.2019
08.12.2019	VKE-3/PIL/HW/3592	315920	315990	LHS	EMB 1st. Layer F.D.D	70	08.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
08.12.2019	VKE-3/PIL/HW/3593	315920	315990	RHS	EMB 1st. Layer F.D.D	70	08.12.2019
08.12.2019	VKE-3/PIL/HW/3594	320100	320200	LHS	EMB 9th. Layer F.D.D	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3595	316000	316100	LHS	Cleaning & Grubbing	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3595	316000	316100	RHS	Cleaning & Grubbing	100	08.12.2019
08.12.2019	VKE-3/PIL/HW/3596	320200	320300	LHS	EMB 14th. Layer F.D.D	100	08.12.2019
09.12.2019	VKE-3/PIL/HW/3597	300450	300550	RHS	EMB 9th. Layer F.D.D	100	09.12.2019
09.12.2019	VKE-3/PIL/HW/3598	300000	300080	RHS	EMB 5th. Layer F.D.D	80	09.12.2019
09.12.2019	VKE-3/PIL/HW/3599	300360	300450	RHS	EMB 8th. Layer F.D.D	90	09.12.2019
09.12.2019	VKE-3/PIL/HW/3600	302300	302570	LHS	EMB 18th. Layer F.D.D	270	09.12.2019
09.12.2019	VKE-3/PIL/HW/3601	301820	301940	LHS	EMB 10th. Layer F.D.D	120	09.12.2019
09.12.2019	VKE-3/PIL/HW/3602	301820	301940	RHS	EMB 10th. Layer F.D.D	120	09.12.2019
09.12.2019	VKE-3/PIL/HW/3603	295880	296000	RHS	EMB 4th. Layer F.D.D	120	09.12.2019
09.12.2019	VKE-3/PIL/HW/3604	296500	296700	LHS	Subgrade 1st. Layer F.D.D	200	09.12.2019
09.12.2019	VKE-3/PIL/HW/3605	297900	298000	BHS	Cleaning & Grubbing	100	09.12.2019
09.12.2019	VKE-3/PIL/HW/3606	305080	305200	LHS	EMB 15th. Layer F.D.D	120	09.12.2019
09.12.2019	VKE-3/PIL/HW/3607	305200	305300	LHS	EMB 10th. Layer F.D.D	100	09.12.2019
09.12.2019	VKE-3/PIL/HW/3608	305650	305800	RHS	EMB 13th. Layer F.D.D	150	09.12.2019
09.12.2019	VKE-3/PIL/HW/3609	306400	306600	RHS	EMB 6th. Layer F.D.D	200	09.12.2019
09.12.2019	VKE-3/PIL/HW/3610	306600	306800	RHS	EMB 6th. Layer F.D.D	200	09.12.2019
09.12.2019	VKE-3/PIL/HW/3611	305880	306050	LHS	EMB 12th. Layer F.D.D	170	09.12.2019
09.12.2019	VKE-3/PIL/HW/3612	306800	307000	RHS	EMB 6th. Layer F.D.D	200	09.12.2019
09.12.2019	VKE-3/PIL/HW/3613	321480	321640	RHS	EMB 13th. Layer F.D.D	160	09.12.2019
09.12.2019	VKE-3/PIL/HW/3614	316580	316800	RHS	EMB 9th. Layer F.D.D	220	09.12.2019
09.12.2019	VKE-3/PIL/HW/3615	317630	317700	RHS	EMB 7th. Layer F.D.D	70	09.12.2019
09.12.2019	VKE-3/PIL/HW/3616	317630	317700	LHS	EMB 7th. Layer F.D.D	70	09.12.2019
09.12.2019	VKE-3/PIL/HW/3617	315720	315830	RHS	EMB 2nd. Layer F.D.D	110	09.12.2019
09.12.2019	VKE-3/PIL/HW/3618	315720	315830	LHS	EMB 2nd. Layer F.D.D	110	09.12.2019
10.12.2019	VKE-3/PIL/HW/3619	306800	307000	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	200	10.12.2019
10.12.2019	VKE-3/PIL/HW/3620	301940	302040	LHS	EMB 14th. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3621	301940	302040	RHS	EMB 14th. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3622	301520	301630	LHS	EMB 8th. Layer F.D.D	110	10.12.2019
10.12.2019	VKE-3/PIL/HW/3623	301520	301630	RHS	EMB 8th. Layer F.D.D	110	10.12.2019
10.12.2019	VKE-3/PIL/HW/3624	300460	300600	LHS	EMB 12th. Layer F.D.D	140	10.12.2019
10.12.2019	VKE-3/PIL/HW/3625	300780	300840	BHS	Cleaning & Grubbing	60	10.12.2019
10.12.2019	VKE-3/PIL/HW/3625	300780	300840	BHS	Cleaning & Grubbing	60	10.12.2019
10.12.2019	VKE-3/PIL/HW/3626	300160	300260	RHS	EMB 9th. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3627	296510	296700	LHS	Subgrade 1st. Layer F.D.D	190	10.12.2019
10.12.2019	VKE-3/PIL/HW/3628	296510	296700	RHS	Subgrade 1st. Layer F.D.D	190	10.12.2019
10.12.2019	VKE-3/PIL/HW/3629	297900	298000	BHS	FDD and Level Checking of OGL	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3630	305080	305200	LHS	EMB 16th. Layer F.D.D	120	10.12.2019
10.12.2019	VKE-3/PIL/HW/3631	305880	306050	LHS	EMB 11th. Layer F.D.D	170	10.12.2019
10.12.2019	VKE-3/PIL/HW/3632	305880	306050	RHS	EMB 8th. Layer F.D.D	170	10.12.2019
10.12.2019	VKE-3/PIL/HW/3633	306060	306330	RHS	EMB 11th. Layer F.D.D	270	10.12.2019
10.12.2019	VKE-3/PIL/HW/3634	319200	319300	LHS	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3635	319100	319200	LHS	Rectification of rain cuts & Rechecking of EMB 1st. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3636	315460	315720	LHS	EMB 2nd. Layer F.D.D	260	10.12.2019
10.12.2019	VKE-3/PIL/HW/3637	315460	315720	RHS	EMB 2nd. Layer F.D.D	260	10.12.2019
10.12.2019	VKE-3/PIL/HW/3638	320100	320200	LHS	EMB 9th. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3639	320200	320300	LHS	EMB 14th. Layer F.D.D	100	10.12.2019
10.12.2019	VKE-3/PIL/HW/3640	316650	316800	LHS	EMB 9th. Layer F.D.D	150	10.12.2019
10.12.2019	VKE-3/PIL/HW/3641	317080	317120	RHS	EMB 9th. Layer F.D.D	40	10.12.2019
10.12.2019	VKE-3/PIL/HW/3641	317080	317120	LHS	EMB 9th. Layer F.D.D	40	10.12.2019
11.12.2019	VKE-3/PIL/HW/3642	296510	296700	LHS	Subgrade 1st. Layer F.D.D	190	11.12.2019
11.12.2019	VKE-3/PIL/HW/3643	296510	296700	RHS	Subgrade 1st. Layer F.D.D	190	11.12.2019
11.12.2019	VKE-3/PIL/HW/3644	296700	296800	LHS	Subgrade 1st. Layer F.D.D	100	11.12.2019
11.12.2019	VKE-3/PIL/HW/3645	296700	296800	RHS	Subgrade 1st. Layer F.D.D	100	11.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
11.12.2019	VKE-3/PIL/HW/3646	294730	294980	LHS	EMB 9th. Layer F.D.D	250	11.12.2019
11.12.2019	VKE-3/PIL/HW/3647	299900	300080	RHS	EMB 6th. Layer F.D.D	180	11.12.2019
11.12.2019	VKE-3/PIL/HW/3648	300160	300260	RHS	EMB 9th. Layer F.D.D	100	11.12.2019
11.12.2019	VKE-3/PIL/HW/3649	300260	300360	RHS	EMB 9th. Layer F.D.D	100	11.12.2019
11.12.2019	VKE-3/PIL/HW/3650	305080	305200	LHS	EMB 16th. Layer F.D.D	120	11.12.2019
11.12.2019	VKE-3/PIL/HW/3651	306060	306310	LHS	EMB 15th. Layer F.D.D	250	11.12.2019
11.12.2019	VKE-3/PIL/HW/3652	304200	304340	RHS	EMB 12th. Layer F.D.D	140	11.12.2019
11.12.2019	VKE-3/PIL/HW/3653	305880	306050	LHS	EMB 12th. Layer F.D.D	170	11.12.2019
11.12.2019	VKE-3/PIL/HW/3654	306060	306330	RHS	EMB 12th. Layer F.D.D	270	11.12.2019
11.12.2019	VKE-3/PIL/HW/3655	302100	302150	RHS	EMB 16th. Layer F.D.D	50	11.12.2019
11.12.2019	VKE-3/PIL/HW/3656	301400	301500	RHS	EMB 6th. Layer F.D.D	100	11.12.2019
11.12.2019	VKE-3/PIL/HW/3657	302150	302270	RHS	EMB 14th. Layer F.D.D	120	11.12.2019
11.12.2019	VKE-3/PIL/HW/3658	302270	302570	RHS	EMB 17th. Layer F.D.D	300	11.12.2019
11.12.2019	VKE-3/PIL/HW/3659	317700	318000	BHS	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	300	11.12.2019
11.12.2019	VKE-3/PIL/HW/3660	317630	317700	RHS	EMB 8th. Layer F.D.D	70	11.12.2019
11.12.2019	VKE-3/PIL/HW/3660	317630	317700	LHS	EMB 8th. Layer F.D.D	70	11.12.2019
11.12.2019	VKE-3/PIL/HW/3661	315250	315440	RHS	EMB 2nd. Layer F.D.D	190	11.12.2019
11.12.2019	VKE-3/PIL/HW/3662	315920	315990	LHS	EMB 1st. Layer F.D.D	70	11.12.2019
11.12.2019	VKE-3/PIL/HW/3663	315920	315990	RHS	EMB 1st. Layer F.D.D	70	11.12.2019
12.12.2019	VKE-3/PIL/HW/3664	300440	300450	LHS	EMB 5th. Layer F.D.D	10	12.12.2019
12.12.2019	VKE-3/PIL/HW/3665	300450	300550	RHS	EMB 10th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3666	300360	300450	RHS	EMB 9th. Layer F.D.D	90	12.12.2019
12.12.2019	VKE-3/PIL/HW/3667	300160	300260	LHS	EMB 10th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3668	302100	302200	LHS	EMB 13th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3669	302200	302300	LHS	EMB 13th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3670	302270	302570	RHS	EMB 17th. Layer F.D.D	300	12.12.2019
12.12.2019	VKE-3/PIL/HW/3671	305880	306050	RHS	EMB 9th. Layer F.D.D	170	12.12.2019
12.12.2019	VKE-3/PIL/HW/3672	305880	306050	LHS	EMB 12th. Layer F.D.D	170	12.12.2019
12.12.2019	VKE-3/PIL/HW/3673	306400	306600	RHS	EMB 7th. Layer F.D.D	200	12.12.2019
12.12.2019	VKE-3/PIL/HW/3674	294550	294650	LHS	EMB 9th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3675	295880	295980	RHS	EMB 5th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3676	296800	296900	LHS	Subgrade 1st. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3677	296800	296900	RHS	Subgrade 1st. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3678	305080	305200	LHS	EMB 16th. Layer F.D.D	120	12.12.2019
12.12.2019	VKE-3/PIL/HW/3679	321480	321640	LHS	Rectification of rain cuts & Rechecking of EMB 11th. Layer F.D.D	160	12.12.2019
12.12.2019	VKE-3/PIL/HW/3680	321280	321390	RHS	Cleaning & Grubbing	110	12.12.2019
12.12.2019	VKE-3/PIL/HW/3680	321280	321390	LHS	Cleaning & Grubbing	110	12.12.2019
12.12.2019	VKE-3/PIL/HW/3681	314148		BHS	Side Filter Media Backfilling of Embankment 11th Layer at A1 & A2		12.12.2019
12.12.2019	VKE-3/PIL/HW/3682	314148		BHS	Side Filter Media Backfilling of Embankment 12th Layer at A1 & A2		12.12.2019
12.12.2019	VKE-3/PIL/HW/3683	314148		BHS	Side Filter Media Backfilling of Embankment 13th Layer at A1 & A2		12.12.2019
12.12.2019	VKE-3/PIL/HW/3684	314148		BHS	Side Filter Media Backfilling of Embankment 14th Layer at A1 & A2		12.12.2019
12.12.2019	VKE-3/PIL/HW/3685	314148		BHS	Side Filter Media Backfilling of Embankment 15th Layer at A1 & A2		12.12.2019
12.12.2019	VKE-3/PIL/HW/3686	319600	319800	LHS	EMB 7th. Layer F.D.D	200	12.12.2019
12.12.2019	VKE-3/PIL/HW/3687	320100	320200	LHS	EMB 9th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3688	320200	320300	LHS	EMB 14th. Layer F.D.D	100	12.12.2019
12.12.2019	VKE-3/PIL/HW/3689	312760	313050	RHS	EMB 18th. Layer F.D.D	290	12.12.2019
12.12.2019	VKE-3/PIL/HW/3690	315250	315440	LHS	EMB 2nd. Layer F.D.D	190	12.12.2019
12.12.2019	VKE-3/PIL/HW/3691	316580	316800	RHS	EMB 9th. Layer F.D.D	220	12.12.2019
12.12.2019	VKE-3/PIL/HW/3692	316650	316800	LHS	EMB 9th. Layer F.D.D	150	12.12.2019
12.12.2019	VKE-3/PIL/HW/3693	317080	317120	RHS	EMB 9th. Layer F.D.D	40	12.12.2019
12.12.2019	VKE-3/PIL/HW/3693	317080	317120	LHS	EMB 9th. Layer F.D.D	40	12.12.2019
12.12.2019	VKE-3/PIL/HW/3694	317080	317120	RHS	EMB 10th. Layer F.D.D	40	12.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
12.12.2019	VKE-3/PIL/HW/3694	317080	317120	LHS	EMB 10th. Layer F.D.D	40	12.12.2019
13.12.2019	VKE-3/PIL/HW/3695	296800	296900	LHS	Subgrade 1st. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3696	294730	294980	RHS	EMB 4th. Layer F.D.D	250	13.12.2019
13.12.2019	VKE-3/PIL/HW/3697	295600	295880	RHS	EMB 7th. Layer F.D.D	280	13.12.2019
13.12.2019	VKE-3/PIL/HW/3698	296900	297000	RHS	Subgrade 1st. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3699	296900	297000	LHS	Subgrade 1st. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3700	300360	300460	RHS	EMB 9th. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3701	300160	300300	LHS	EMB 10th. Layer F.D.D	140	13.12.2019
13.12.2019	VKE-3/PIL/HW/3702	301520	301630	LHS	EMB 9th. Layer F.D.D	110	13.12.2019
13.12.2019	VKE-3/PIL/HW/3703	301520	301630	RHS	EMB 9th. Layer F.D.D	110	13.12.2019
13.12.2019	VKE-3/PIL/HW/3704	301860	301940	LHS	EMB 11th. Layer F.D.D	80	13.12.2019
13.12.2019	VKE-3/PIL/HW/3705	301860	301940	RHS	EMB 11th. Layer F.D.D	80	13.12.2019
13.12.2019	VKE-3/PIL/HW/3706	302270	302570	RHS	EMB 18th. Layer F.D.D	300	13.12.2019
13.12.2019	VKE-3/PIL/HW/3707	305880	306040	RHS	EMB 10th. Layer F.D.D	160	13.12.2019
13.12.2019	VKE-3/PIL/HW/3708	305880	306040	LHS	EMB 13th. Layer F.D.D	160	13.12.2019
13.12.2019	VKE-3/PIL/HW/3709	306080	306330	RHS	EMB 13th. Layer F.D.D	250	13.12.2019
13.12.2019	VKE-3/PIL/HW/3710	305200	305450	LHS	EMB Top Layer F.D.D	250	13.12.2019
13.12.2019	VKE-3/PIL/HW/3711	306400	306600	RHS	EMB 7th. Layer F.D.D	200	13.12.2019
13.12.2019	VKE-3/PIL/HW/3712	306600	306800	RHS	EMB 7th. Layer F.D.D	200	13.12.2019
13.12.2019	VKE-3/PIL/HW/3713	301940	302040	LHS	EMB 15th. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3714	301940	302040	RHS	EMB 15th. Layer F.D.D	100	13.12.2019
13.12.2019	VKE-3/PIL/HW/3715	321480	321640	LHS	Rectification of rain cuts & Rechecking of EMB 11th. Layer F.D.D	160	13.12.2019
13.12.2019	VKE-3/PIL/HW/3716	316580	316800	RHS	EMB 9th. Layer F.D.D	220	13.12.2019
13.12.2019	VKE-3/PIL/HW/3717	315250	315440	LHS	EMB 2nd. Layer F.D.D	190	13.12.2019
13.12.2019	VKE-3/PIL/HW/3718	317630	317700	LHS	EMB 9th. Layer F.D.D	70	13.12.2019
13.12.2019	VKE-3/PIL/HW/3719	317630	317700	RHS	EMB 9th. Layer F.D.D	70	13.12.2019
13.12.2019	VKE-3/PIL/HW/3720	312760	313040	RHS	EMB 18th. Layer F.D.D	280	13.12.2019
14.12.2019	VKE-3/PIL/HW/3721	297000	297100	LHS	Subgrade 1st. Layer F.D.D	100	14.12.2019
14.12.2019	VKE-3/PIL/HW/3722	300420	300450	LHS	EMB 6th. Layer F.D.D	30	14.12.2019
14.12.2019	VKE-3/PIL/HW/3723	301400	301500	RHS	EMB 7th. Layer F.D.D	100	14.12.2019
14.12.2019	VKE-3/PIL/HW/3724	302100	302250	LHS	EMB 14th. Layer F.D.D	150	14.12.2019
14.12.2019	VKE-3/PIL/HW/3725	304700	304900	RHS	Subgrade 1st. Layer F.D.D	200	14.12.2019
14.12.2019	VKE-3/PIL/HW/3726	316820		BHS	Side Filter Media Backfilling of Embankment 1th Layer at A1 & A2		14.12.2019
14.12.2019	VKE-3/PIL/HW/3727	316820		BHS	Side Filter Media Backfilling of Embankment 2nd Layer at A1 & A2		14.12.2019
14.12.2019	VKE-3/PIL/HW/3728	316820		BHS	Side Filter Media Backfilling of Embankment 3rd Layer at A1 & A2		14.12.2019
14.12.2019	VKE-3/PIL/HW/3729	316820		BHS	Side Filter Media Backfilling of Embankment 4th Layer at A1 & A2		14.12.2019
14.12.2019	VKE-3/PIL/HW/3730	316820		BHS	Side Filter Media Backfilling of Embankment 5th Layer at A1 & A2		14.12.2019
14.12.2019	VKE-3/PIL/HW/3731	319800	319890	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	90	14.12.2019
14.12.2019	VKE-3/PIL/HW/3732	319900	319960	RHS	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	60	14.12.2019
14.12.2019	VKE-3/PIL/HW/3733	320100	320200	LHS	EMB 9th. Layer F.D.D	100	14.12.2019
14.12.2019	VKE-3/PIL/HW/3734	320200	320300	LHS	EMB 14th. Layer F.D.D	100	14.12.2019
14.12.2019	VKE-3/PIL/HW/3735	312760	313040	LHS	EMB 18th. Layer F.D.D	280	14.12.2019
14.12.2019	VKE-3/PIL/HW/3736	313460	313790	LHS	EMB 17th. Layer F.D.D	330	14.12.2019
14.12.2019	VKE-3/PIL/HW/3737	314850	315030	RHS	EMB 6th. Layer F.D.D	180	14.12.2019
14.12.2019	VKE-3/PIL/HW/3738	316580	316800	RHS	EMB 10th. Layer F.D.D	220	14.12.2019
14.12.2019	VKE-3/PIL/HW/3739	319600	319800	LHS	EMB 7th. Layer F.D.D	200	14.12.2019
14.12.2019	VKE-3/PIL/HW/3740	321480	321640	RHS	EMB 14th. Layer F.D.D	160	14.12.2019
15.12.2019	VKE-3/PIL/HW/3741	305350		BHS	Side Filter Media Backfilling of Embankment 1st Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3742	305350		BHS	Side Filter Media Backfilling of Embankment 2nd Layer at A1 & A2		15.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
15.12.2019	VKE-3/PIL/HW/3743	305350		BHS	Side Filter Media Backfilling of Embankment 3rd Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3744	305350		BHS	Side Filter Media Backfilling of Embankment 4th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3745	305350		BHS	Side Filter Media Backfilling of Embankment 5th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3746	305350		BHS	Side Filter Media Backfilling of Embankment 6th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3747	295500		BHS	Side Filter Media Backfilling of Embankment 1st Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3748	295500		BHS	Side Filter Media Backfilling of Embankment 2nd Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3749	295500		BHS	Side Filter Media Backfilling of Embankment 3rd Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3750	295500		BHS	Side Filter Media Backfilling of Embankment 4th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3751	295500		BHS	Side Filter Media Backfilling of Embankment 5th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3752	295500		BHS	Side Filter Media Backfilling of Embankment 6th Layer at A1 & A2		15.12.2019
15.12.2019	VKE-3/PIL/HW/3753	295600	295700	LHS	EMB 9th. Layer F.D.D	100	15.12.2019
15.12.2019	VKE-3/PIL/HW/3754	295700	295800	LHS	EMB 11th. Layer F.D.D	100	15.12.2019
15.12.2019	VKE-3/PIL/HW/3755	297000	297100	RHS	Subgrade 1st. Layer F.D.D	100	15.12.2019
15.12.2019	VKE-3/PIL/HW/3756	297100	297180	LHS	Subgrade 1st. Layer F.D.D	80	15.12.2019
15.12.2019	VKE-3/PIL/HW/3757	305080	305200	LHS	EMB 17th. Layer F.D.D	120	15.12.2019
15.12.2019	VKE-3/PIL/HW/3758	305550	305800	LHS	EMB Top Layer F.D.D	250	15.12.2019
15.12.2019	VKE-3/PIL/HW/3759	305880	306050	LHS	EMB 14th. Layer F.D.D	170	15.12.2019
15.12.2019	VKE-3/PIL/HW/3760	306080	306310	LHS	EMB 16th. Layer F.D.D	230	15.12.2019
15.12.2019	VKE-3/PIL/HW/3761	302150	302270	RHS	EMB 15th. Layer F.D.D	120	15.12.2019
15.12.2019	VKE-3/PIL/HW/3762	302270	302500	RHS	EMB 19th. Layer F.D.D	230	15.12.2019
15.12.2019	VKE-3/PIL/HW/3763	305200	305450	LHS	EMB Top Layer F.D.D	250	15.12.2019
15.12.2019	VKE-3/PIL/HW/3764	316650	316800	LHS	EMB 10th. Layer F.D.D	150	15.12.2019
15.12.2019	VKE-3/PIL/HW/3765	316800	316920	RHS	EMB 5th. Layer F.D.D	120	15.12.2019
15.12.2019	VKE-3/PIL/HW/3766	317080	317120	LHS	EMB 11th. Layer F.D.D	40	15.12.2019
15.12.2019	VKE-3/PIL/HW/3767	317080	317120	RHS	EMB 11th. Layer F.D.D	40	15.12.2019
15.12.2019	VKE-3/PIL/HW/3768	316800	316920	LHS	EMB 6th. Layer F.D.D	120	15.12.2019
15.12.2019	VKE-3/PIL/HW/3769	317020	317080	LHS	EMB 14th. Layer F.D.D	60	15.12.2019
15.12.2019	VKE-3/PIL/HW/3770	317020	317080	RHS	EMB 13th. Layer F.D.D	60	15.12.2019
15.12.2019	VKE-3/PIL/HW/3771	316000	316060	RHS	EMB 1st. Layer F.D.D	60	15.12.2019
15.12.2019	VKE-3/PIL/HW/3772	316000	316060	LHS	EMB 1st. Layer F.D.D	60	15.12.2019
15.12.2019	VKE-3/PIL/HW/3773	316070	316390	LHS	EMB 1st. Layer F.D.D	320	15.12.2019
15.12.2019	VKE-3/PIL/HW/3774	315920	315990	LHS	EMB 1st. Layer F.D.D	70	15.12.2019
15.12.2019	VKE-3/PIL/HW/3775	315920	315990	RHS	EMB 1st. Layer F.D.D	70	15.12.2019
15.12.2019	VKE-3/PIL/HW/3776	320350	320400	RHS	EMB 4th. Layer F.D.D	50	15.12.2019
15.12.2019	VKE-3/PIL/HW/3777	320400	320600	RHS	EMB 6th. Layer F.D.D	200	15.12.2019
15.12.2019	VKE-3/PIL/HW/3778	321480	321620	LHS	EMB 12th. Layer F.D.D	140	15.12.2019
15.12.2019	VKE-3/PIL/HW/3779	317630	317700	RHS	EMB 9th. Layer F.D.D	70	15.12.2019
15.12.2019	VKE-3/PIL/HW/3780	319800	319900	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	100	15.12.2019
15.12.2019	VKE-3/PIL/HW/3781	319900	319960	RHS	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	60	15.12.2019
16.12.2019	VKE-3/PIL/HW/3782	294730	294900	RHS	EMB 4th. Layer F.D.D	170	16.12.2019
16.12.2019	VKE-3/PIL/HW/3783	295600	295700	LHS	EMB 9th. Layer F.D.D	100	16.12.2019
16.12.2019	VKE-3/PIL/HW/3784	295800	295880	LHS	EMB 11th. Layer F.D.D	80	16.12.2019
16.12.2019	VKE-3/PIL/HW/3785	297100	297200	RHS	Subgrade 1st. Layer F.D.D	100	16.12.2019
16.12.2019	VKE-3/PIL/HW/3786	301630	301750	LHS	Cleaning & Grubbing	120	16.12.2019
16.12.2019	VKE-3/PIL/HW/3786	301630	301750	LHS	Cleaning & Grubbing	120	16.12.2019
16.12.2019	VKE-3/PIL/HW/3787	301520	301630	LHS	EMB 10th. Layer F.D.D	110	16.12.2019
16.12.2019	VKE-3/PIL/HW/3788	301520	301630	RHS	EMB 10th. Layer F.D.D	110	16.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
16.12.2019	VKE-3/PIL/HW/3789	305880	306040	LHS	EMB 14th. Layer F.D.D	160	16.12.2019
16.12.2019	VKE-3/PIL/HW/3790	305450	305550	RHS	EMB Top Layer F.D.D	100	16.12.2019
16.12.2019	VKE-3/PIL/HW/3791	304700	304900	RHS	Subgrade Top Layer F.D.D	200	16.12.2019
16.12.2019	VKE-3/PIL/HW/3792	304900	305000	RHS	Subgrade 1st. Layer F.D.D	100	16.12.2019
16.12.2019	VKE-3/PIL/HW/3793	305080	305200	LHS	EMB Top Layer F.D.D	120	16.12.2019
16.12.2019	VKE-3/PIL/HW/3794	305880	306040	RHS	EMB 10th. Layer F.D.D	160	16.12.2019
16.12.2019	VKE-3/PIL/HW/3795	305200	305450	LHS	Subgrade 1st. Layer F.D.D	250	16.12.2019
16.12.2019	VKE-3/PIL/HW/3796	305450	305550	LHS	EMB Top Layer F.D.D	100	16.12.2019
16.12.2019	VKE-3/PIL/HW/3797	305450	305800	LHS	Subgrade 1st. Layer F.D.D	350	16.12.2019
16.12.2019	VKE-3/PIL/HW/3798	318000	318210	LHS	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	210	16.12.2019
16.12.2019	VKE-3/PIL/HW/3799	318000	318210	RHS	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	210	16.12.2019
16.12.2019	VKE-3/PIL/HW/3800	316650	316800	LHS	EMB 10th. Layer F.D.D	150	16.12.2019
16.12.2019	VKE-3/PIL/HW/3801	316580	316800	RHS	EMB 11th. Layer F.D.D	220	16.12.2019
16.12.2019	VKE-3/PIL/HW/3802	317630	317700	LHS	EMB 10th. Layer F.D.D	70	16.12.2019
16.12.2019	VKE-3/PIL/HW/3803	317630	317700	RHS	EMB 10th. Layer F.D.D	70	16.12.2019
16.12.2019	VKE-3/PIL/HW/3804	317080	317120	LHS	EMB 11th. Layer F.D.D	40	16.12.2019
16.12.2019	VKE-3/PIL/HW/3805	321290	321400	RHS	EMB 1st. Layer F.D.D	110	16.12.2019
16.12.2019	VKE-3/PIL/HW/3806	315450	315710	LHS	EMB 3rd. Layer F.D.D	260	16.12.2019
16.12.2019	VKE-3/PIL/HW/3807	315450	315710	RHS	EMB 3rd. Layer F.D.D	260	16.12.2019
16.12.2019	VKE-3/PIL/HW/3808	313460	313790	LHS	EMB 17th. Layer F.D.D	330	16.12.2019
16.12.2019	VKE-3/PIL/HW/3809	316070	316390	LHS	EMB 1st. Layer F.D.D	320	16.12.2019
16.12.2019	VKE-3/PIL/HW/3810	316070	316390	RHS	EMB 1st. Layer F.D.D	320	16.12.2019
17.12.2019	VKE-3/PIL/HW/3811	301860	301940	LHS	EMB 12th. Layer F.D.D	80	17.12.2019
17.12.2019	VKE-3/PIL/HW/3812	301860	301940	RHS	EMB 12th. Layer F.D.D	80	17.12.2019
17.12.2019	VKE-3/PIL/HW/3813	301940	302040	LHS	EMB 16th. Layer F.D.D	100	17.12.2019
17.12.2019	VKE-3/PIL/HW/3814	301940	302040	RHS	EMB 16th. Layer F.D.D	100	17.12.2019
17.12.2019	VKE-3/PIL/HW/3815	294850	294980	LHS	EMB 10th. Layer F.D.D	130	17.12.2019
17.12.2019	VKE-3/PIL/HW/3816	295880	296000	LHS	EMB 9th. Layer F.D.D	120	17.12.2019
17.12.2019	VKE-3/PIL/HW/3817	295880	295980	RHS	EMB 6th. Layer F.D.D	100	17.12.2019
17.12.2019	VKE-3/PIL/HW/3818	295600	295880	RHS	EMB 8th. Layer F.D.D	280	17.12.2019
17.12.2019	VKE-3/PIL/HW/3819	297100	297180	RHS	Subgrade 1st. Layer F.D.D	80	17.12.2019
17.12.2019	VKE-3/PIL/HW/3820	304700	304900	RHS	Subgrade Top Layer F.D.D and Level Checking	200	17.12.2019
17.12.2019	VKE-3/PIL/HW/3821	305450	305550	RHS	EMB Top Layer F.D.D	100	17.12.2019
17.12.2019	VKE-3/PIL/HW/3822	305550	305800	RHS	EMB Top Layer F.D.D	250	17.12.2019
17.12.2019	VKE-3/PIL/HW/3823	305080	305200	LHS	EMB Top Layer F.D.D	120	17.12.2019
17.12.2019	VKE-3/PIL/HW/3824	306080	306310	LHS	EMB 17th. Layer F.D.D	230	17.12.2019
17.12.2019	VKE-3/PIL/HW/3825	295800	295880	LHS	EMB 11th. Layer F.D.D	80	17.12.2019
17.12.2019	VKE-3/PIL/HW/3826	316000	316090	LHS	EMB 1st. Layer F.D.D	90	17.12.2019
17.12.2019	VKE-3/PIL/HW/3827	316000	316090	RHS	EMB 1st. Layer F.D.D	90	17.12.2019
17.12.2019	VKE-3/PIL/HW/3828	316800	316920	LHS	EMB 7th. Layer F.D.D	120	17.12.2019
17.12.2019	VKE-3/PIL/HW/3829	316800	316920	RHS	EMB 6th. Layer F.D.D	120	17.12.2019
17.12.2019	VKE-3/PIL/HW/3830	317630	317700	RHS	EMB 10th. Layer F.D.D	70	17.12.2019
17.12.2019	VKE-3/PIL/HW/3831	317630	317700	LHS	EMB 10th. Layer F.D.D	70	17.12.2019
17.12.2019	VKE-3/PIL/HW/3832	316650	316800	LHS	EMB 11th. Layer F.D.D	150	17.12.2019
17.12.2019	VKE-3/PIL/HW/3833	316100	316400	LHS	EMB 1st. Layer F.D.D	300	17.12.2019
17.12.2019	VKE-3/PIL/HW/3834	320350	320400	RHS	EMB 4th. Layer F.D.D	50	17.12.2019
17.12.2019	VKE-3/PIL/HW/3835	320400	320600	RHS	EMB 6th. Layer F.D.D	200	17.12.2019
17.12.2019	VKE-3/PIL/HW/3836	321480	321640	LHS	EMB 12th. Layer F.D.D	160	17.12.2019
17.12.2019	VKE-3/PIL/HW/3837	315450	315710	LHS	EMB 3rd. Layer F.D.D	260	17.12.2019
17.12.2019	VKE-3/PIL/HW/3838	315450	315710	RHS	EMB 3rd. Layer F.D.D	260	17.12.2019
17.12.2019	VKE-3/PIL/HW/3839	313460	313790	LHS	EMB 17th. Layer F.D.D	330	17.12.2019
18.12.2019	VKE-3/PIL/HW/3840	301400	301500	RHS	EMB 8th. Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3841	305450	305550	RHS	EMB Top Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3842	305550	305800	RHS	EMB Top Layer F.D.D	250	18.12.2019
18.12.2019	VKE-3/PIL/HW/3843	305080	305200	LHS	EMB Top Layer F.D.D	120	18.12.2019
18.12.2019	VKE-3/PIL/HW/3844	306800	306970	RHS	EMB 6th. Layer F.D.D	170	18.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
18.12.2019	VKE-3/PIL/HW/3845	306400	306800	RHS	EMB 8th. Layer F.D.D	400	18.12.2019
18.12.2019	VKE-3/PIL/HW/3846	304900	305000	RHS	Subgrade 1st Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3847	294550	294650	LHS	EMB 10th. Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3848	295000	295150	RHS	EMB 5th. Layer F.D.D	150	18.12.2019
18.12.2019	VKE-3/PIL/HW/3849	297260	297360	LHS	EMB Top Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3850	297260	297360	RHS	EMB Top Layer F.D.D	100	18.12.2019
18.12.2019	VKE-3/PIL/HW/3851	316000	316090	LHS	EMB 2nd. Layer F.D.D	90	18.12.2019
18.12.2019	VKE-3/PIL/HW/3852	316000	316090	RHS	EMB 1st. Layer F.D.D	90	18.12.2019
18.12.2019	VKE-3/PIL/HW/3853	317080	317120	LHS	EMB 12th. Layer F.D.D	40	18.12.2019
18.12.2019	VKE-3/PIL/HW/3854	317080	317120	RHS	EMB 12th. Layer F.D.D	40	18.12.2019
18.12.2019	VKE-3/PIL/HW/3855	317630	317700	LHS	EMB 11th. Layer F.D.D	70	18.12.2019
18.12.2019	VKE-3/PIL/HW/3856	317630	317700	RHS	EMB 11th. Layer F.D.D	70	18.12.2019
18.12.2019	VKE-3/PIL/HW/3857	315250	315440	LHS	EMB 3rd. Layer F.D.D	190	18.12.2019
18.12.2019	VKE-3/PIL/HW/3858	315240	315440	RHS	EMB 3rd. Layer F.D.D	200	18.12.2019
18.12.2019	VKE-3/PIL/HW/3859	321290	321400	LHS	EMB 1st. Layer F.D.D	110	18.12.2019
18.12.2019	VKE-3/PIL/HW/3860	321290	321400	RHS	EMB 1st. Layer F.D.D	110	18.12.2019
19.12.2019	VKE-3/PIL/HW/3861	295000	295150	LHS	EMB 9th. Layer F.D.D	150	19.12.2019
19.12.2019	VKE-3/PIL/HW/3862	295600	295700	LHS	EMB 9th. Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3863	301520	301630	LHS	EMB 11th. Layer F.D.D	110	19.12.2019
19.12.2019	VKE-3/PIL/HW/3864	301520	301630	RHS	EMB 11th. Layer F.D.D	110	19.12.2019
19.12.2019	VKE-3/PIL/HW/3865	301630	301770	LHS	EMB 1st. Layer F.D.D	140	19.12.2019
19.12.2019	VKE-3/PIL/HW/3866	302100	302200	LHS	EMB 15th. Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3867	302100	302150	RHS	EMB 17th. Layer F.D.D	50	19.12.2019
19.12.2019	VKE-3/PIL/HW/3868	300360	300450	RHS	EMB 9th. Layer F.D.D	90	19.12.2019
19.12.2019	VKE-3/PIL/HW/3869	300300	300400	LHS	EMB 10th. Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3870	300780	300840	LHS	EMB 1st. Layer F.D.D	60	19.12.2019
19.12.2019	VKE-3/PIL/HW/3871	300780	300840	RHS	EMB 1st. Layer F.D.D	60	19.12.2019
19.12.2019	VKE-3/PIL/HW/3872	305120	305450	RHS	EMB Top Layer F.D.D	330	19.12.2019
19.12.2019	VKE-3/PIL/HW/3873	305450	305550	RHS	EMB Top Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3874	306080	306330	RHS	EMB 14th. Layer F.D.D	250	19.12.2019
19.12.2019	VKE-3/PIL/HW/3875	305880	306040	RHS	EMB 12th. Layer F.D.D	160	19.12.2019
19.12.2019	VKE-3/PIL/HW/3876	305880	306040	LHS	EMB 15th. Layer F.D.D	160	19.12.2019
19.12.2019	VKE-3/PIL/HW/3877	306400	306600	RHS	EMB 8th. Layer F.D.D	200	19.12.2019
19.12.2019	VKE-3/PIL/HW/3878	300420	300450	LHS	EMB 7th. Layer F.D.D	30	19.12.2019
19.12.2019	VKE-3/PIL/HW/3879	316620	316800	RHS	EMB 12th. Layer F.D.D	180	19.12.2019
19.12.2019	VKE-3/PIL/HW/3880	316650	316800	LHS	EMB 12th. Layer F.D.D	150	19.12.2019
19.12.2019	VKE-3/PIL/HW/3881	316800	316900	RHS	EMB 6th. Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3882	316800	316900	LHS	EMB 7th. Layer F.D.D	100	19.12.2019
19.12.2019	VKE-3/PIL/HW/3883	315240	315440	LHS	EMB 3rd. Layer F.D.D	200	19.12.2019
19.12.2019	VKE-3/PIL/HW/3884	315240	315440	RHS	EMB 3rd. Layer F.D.D	200	19.12.2019
19.12.2019	VKE-3/PIL/HW/3885	314860	315030	LHS	EMB 6th. Layer F.D.D	170	19.12.2019
19.12.2019	VKE-3/PIL/HW/3886	319300	319500	LHS	EMB 5th. Layer F.D.D	200	19.12.2019
19.12.2019	VKE-3/PIL/HW/3887	321560	321640	RHS	EMB 15th. Layer F.D.D	80	19.12.2019
19.12.2019	VKE-3/PIL/HW/3888	321290	321400	LHS	EMB 1st. Layer F.D.D	110	19.12.2019
20.12.2019	VKE-3/PIL/HW/3889	296180	296260	LHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	80	20.12.2019
20.12.2019	VKE-3/PIL/HW/3890	296120	296170	LHS	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	50	20.12.2019
20.12.2019	VKE-3/PIL/HW/3891	296100	296120	LHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	20	20.12.2019
20.12.2019	VKE-3/PIL/HW/3892	300420	300450	LHS	EMB 8th. Layer F.D.D	30	20.12.2019
20.12.2019	VKE-3/PIL/HW/3893	299900	300080	RHS	EMB 7th. Layer F.D.D	180	20.12.2019
20.12.2019	VKE-3/PIL/HW/3894	306800	306970	RHS	EMB 7th. Layer F.D.D	170	20.12.2019
20.12.2019	VKE-3/PIL/HW/3895	305450	305600	RHS	Subgrade 1st. Layer F.D.D	150	20.12.2019
20.12.2019	VKE-3/PIL/HW/3896	317560	317630	LHS	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	70	20.12.2019
20.12.2019	VKE-3/PIL/HW/3897	317560	317630	RHS	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	70	20.12.2019
20.12.2019	VKE-3/PIL/HW/3898	319600	319800	LHS	EMB 8th. Layer F.D.D	200	20.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
20.12.2019	VKE-3/PIL/HW/3899	316620	316800	RHS	EMB 12th. Layer F.D.D	180	20.12.2019
20.12.2019	VKE-3/PIL/HW/3900	316650	316800	LHS	EMB 12th. Layer F.D.D	150	20.12.2019
20.12.2019	VKE-3/PIL/HW/3901	316800	316900	RHS	EMB 7th. Layer F.D.D	100	20.12.2019
20.12.2019	VKE-3/PIL/HW/3902	316800	316900	LHS	EMB 8th. Layer F.D.D	100	20.12.2019
20.12.2019	VKE-3/PIL/HW/3903	316070	316090	LHS	EMB 2nd. Layer F.D.D	20	20.12.2019
20.12.2019	VKE-3/PIL/HW/3904	316000	316090	RHS	EMB 1st. Layer F.D.D	90	20.12.2019
20.12.2019	VKE-3/PIL/HW/3905	315730	315830	LHS	EMB 3rd. Layer F.D.D	100	20.12.2019
20.12.2019	VKE-3/PIL/HW/3906	315730	315830	RHS	EMB 3rd. Layer F.D.D	100	20.12.2019
20.12.2019	VKE-3/PIL/HW/3907	312760	313040	RHS	EMB 19th. Layer F.D.D	280	20.12.2019
20.12.2019	VKE-3/PIL/HW/3908	321480	321620	LHS	EMB 12th. Layer F.D.D	140	20.12.2019
20.12.2019	VKE-3/PIL/HW/3909	321300	321400	RHS	EMB 2nd. Layer F.D.D	100	20.12.2019
20.12.2019	VKE-3/PIL/HW/3910	321480	321620	LHS	EMB 13th. Layer F.D.D	140	20.12.2019
21.12.2019	VKE-3/PIL/HW/3911	296100	296250	RHS	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	150	21.12.2019
21.12.2019	VKE-3/PIL/HW/3912	295570	295650	LHS	EMB 9th. Layer F.D.D	80	21.12.2019
21.12.2019	VKE-3/PIL/HW/3913	294850	294980	LHS	EMB 10th. Layer F.D.D	130	21.12.2019
21.12.2019	VKE-3/PIL/HW/3914	294900	294980	RHS	EMB 4th. Layer F.D.D	80	21.12.2019
21.12.2019	VKE-3/PIL/HW/3915	295600	295880	RHS	EMB 8th. Layer F.D.D	280	21.12.2019
21.12.2019	VKE-3/PIL/HW/3916	295700	295800	LHS	EMB 12th. Layer F.D.D	100	21.12.2019
21.12.2019	VKE-3/PIL/HW/3917	300770	300840	LHS	EMB 1st. Layer F.D.D	70	21.12.2019
21.12.2019	VKE-3/PIL/HW/3918	300770	300840	RHS	EMB 1st. Layer F.D.D	70	21.12.2019
21.12.2019	VKE-3/PIL/HW/3919	300400	300450	LHS	EMB 9th. Layer F.D.D	50	21.12.2019
21.12.2019	VKE-3/PIL/HW/3920	300180	300260	RHS	EMB 10th. Layer F.D.D	80	21.12.2019
21.12.2019	VKE-3/PIL/HW/3921	301400	301500	RHS	EMB 9th. Layer F.D.D	100	21.12.2019
21.12.2019	VKE-3/PIL/HW/3922	301650	301770	LHS	EMB 2nd. Layer F.D.D	120	21.12.2019
21.12.2019	VKE-3/PIL/HW/3923	306400	306600	RHS	EMB 9th. Layer F.D.D	200	21.12.2019
21.12.2019	VKE-3/PIL/HW/3924	306600	306800	RHS	EMB 8th. Layer F.D.D	200	21.12.2019
21.12.2019	VKE-3/PIL/HW/3925	304900	305000	RHS	Subgrade 1st Layer F.D.D	100	21.12.2019
21.12.2019	VKE-3/PIL/HW/3926	305120	305440	RHS	EMB Top Layer F.D.D	320	21.12.2019
21.12.2019	VKE-3/PIL/HW/3927	301940	302030	RHS	EMB 16th. Layer F.D.D	90	21.12.2019
21.12.2019	VKE-3/PIL/HW/3928	306080	306330	LHS	EMB 18th. Layer F.D.D	250	21.12.2019
21.12.2019	VKE-3/PIL/HW/3929	305880	306040	RHS	EMB 11th. Layer F.D.D	160	21.12.2019
21.12.2019	VKE-3/PIL/HW/3930	321480	321620	LHS	EMB 13th. Layer F.D.D	140	21.12.2019
21.12.2019	VKE-3/PIL/HW/3931	321300	321400	RHS	EMB 3rd. Layer F.D.D	100	21.12.2019
21.12.2019	VKE-3/PIL/HW/3932	319300	319500	LHS	EMB 5th. Layer F.D.D	200	21.12.2019
21.12.2019	VKE-3/PIL/HW/3933	315450	315710	RHS	EMB 4th. Layer F.D.D	260	21.12.2019
21.12.2019	VKE-3/PIL/HW/3934	312760	313050	LHS	EMB 19th. Layer F.D.D	290	21.12.2019
21.12.2019	VKE-3/PIL/HW/3935	320500	320570	RHS	EMB 7th. Layer F.D.D	70	21.12.2019
21.12.2019	VKE-3/PIL/HW/3936	317020	317080	LHS	EMB 15th. Layer F.D.D	60	21.12.2019
21.12.2019	VKE-3/PIL/HW/3937	317020	317080	RHS	EMB 14th. Layer F.D.D	60	21.12.2019
21.12.2019	VKE-3/PIL/HW/3938	317630	317700	LHS	EMB 11th. Layer F.D.D	70	21.12.2019
21.12.2019	VKE-3/PIL/HW/3939	317630	317700	RHS	EMB 11th. Layer F.D.D	70	21.12.2019
21.12.2019	VKE-3/PIL/HW/3940	316620	316800	RHS	EMB 13th. Layer F.D.D	180	21.12.2019
21.12.2019	VKE-3/PIL/HW/3941	316650	316800	LHS	EMB 13th. Layer F.D.D	150	21.12.2019
21.12.2019	VKE-3/PIL/HW/3942	321290	321400	LHS	EMB 1st. Layer F.D.D	110	21.12.2019
22.12.2019	VKE-3/PIL/HW/3943	302980	303020	LHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	40	22.12.2019
22.12.2019	VKE-3/PIL/HW/3944	302980	303020	RHS	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	40	22.12.2019
22.12.2019	VKE-3/PIL/HW/3945	298000	298100	RHS	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3946	298100	298200	RHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3947	301860	301940	LHS	EMB 13th. Layer F.D.D	80	22.12.2019
22.12.2019	VKE-3/PIL/HW/3948	301860	301940	RHS	EMB 13th. Layer F.D.D	80	22.12.2019
22.12.2019	VKE-3/PIL/HW/3949	302100	302200	LHS	EMB 16th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3950	302100	302050	RHS	EMB 16th. Layer F.D.D	-50	22.12.2019
22.12.2019	VKE-3/PIL/HW/3951	302100	302050	RHS	EMB 17th. Layer F.D.D	-50	22.12.2019
22.12.2019	VKE-3/PIL/HW/3952	301520	301630	RHS	EMB 11th. Layer F.D.D	110	22.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
22.12.2019	VKE-3/PIL/HW/3953	301940	302040	RHS	EMB 16th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3954	300260	300360	RHS	EMB 10th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3955	300080	300120	RHS	EMB 5th. Layer F.D.D	40	22.12.2019
22.12.2019	VKE-3/PIL/HW/3956	300120	300160	RHS	EMB 3rd. Layer F.D.D	40	22.12.2019
22.12.2019	VKE-3/PIL/HW/3957	304700	304900	RHS	Subgrade Top Layer F.D.D and Level Checking	200	22.12.2019
22.12.2019	VKE-3/PIL/HW/3958	304700	304900	LHS	Subgrade Top Layer F.D.D and Level Checking	200	22.12.2019
22.12.2019	VKE-3/PIL/HW/3959	304900	305000	RHS	Subgrade 1st. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3960	305600	305800	RHS	Subgrade 1st. Layer F.D.D	200	22.12.2019
22.12.2019	VKE-3/PIL/HW/3961	306080	306310	LHS	EMB 18th. Layer F.D.D	230	22.12.2019
22.12.2019	VKE-3/PIL/HW/3962	301520	301630	LHS	EMB 12th. Layer F.D.D	110	22.12.2019
22.12.2019	VKE-3/PIL/HW/3963	294550	294650	LHS	EMB 10th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3964	297920	298000	LHS	Cleaning & Grubbing	80	22.12.2019
22.12.2019	VKE-3/PIL/HW/3964	297920	298000	RHS	Cleaning & Grubbing	80	22.12.2019
22.12.2019	VKE-3/PIL/HW/3965	314690	314790	RHS	EMB 11th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3966	314690	314790	LHS	EMB 11th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3967	314850	315030	RHS	EMB 7th. Layer F.D.D	180	22.12.2019
22.12.2019	VKE-3/PIL/HW/3968	317560	317630	RHS	EMB 13th. Layer F.D.D	70	22.12.2019
22.12.2019	VKE-3/PIL/HW/3969	317560	317630	LHS	EMB 11th. Layer F.D.D	70	22.12.2019
22.12.2019	VKE-3/PIL/HW/3970	321290	321400	LHS	EMB 2nd. Layer F.D.D	110	22.12.2019
22.12.2019	VKE-3/PIL/HW/3971	321550	321630	RHS	EMB 15th. Layer F.D.D	80	22.12.2019
22.12.2019	VKE-3/PIL/HW/3972	316800	316900	LHS	EMB 8th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3973	316800	316900	RHS	EMB 8th. Layer F.D.D	100	22.12.2019
22.12.2019	VKE-3/PIL/HW/3974	318050	318200	LHS	EMB 13th. Layer F.D.D	150	22.12.2019
22.12.2019	VKE-3/PIL/HW/3975	318050	318200	RHS	EMB 13th. Layer F.D.D	150	22.12.2019
23.12.2019	VKE-3/PIL/HW/3976	298200	298360	RHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	160	23.12.2019
23.12.2019	VKE-3/PIL/HW/3977	295170	295540	RHS	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	370	23.12.2019
23.12.2019	VKE-3/PIL/HW/3978	303020	303200	RHS	Rectification of rain cuts & Rechecking of EMB 17th. Layer F.D.D	180	23.12.2019
23.12.2019	VKE-3/PIL/HW/3979	302980	303020	RHS	EMB 3rd. Layer F.D.D	40	23.12.2019
23.12.2019	VKE-3/PIL/HW/3980	302980	303020	LHS	EMB 10th. Layer F.D.D	40	23.12.2019
23.12.2019	VKE-3/PIL/HW/3981	304700	304900	LHS	Laying of Geo Textile After Subgrade Top	200	23.12.2019
23.12.2019	VKE-3/PIL/HW/3982	304700	304900	RHS	Laying of Geo Textile After Subgrade Top	200	23.12.2019
23.12.2019	VKE-3/PIL/HW/3983	304900	305000	RHS	Subgrade Top Layer F.D.D and Level Checking	100	23.12.2019
23.12.2019	VKE-3/PIL/HW/3984	306600	306800	RHS	EMB 9th. Layer F.D.D	200	23.12.2019
23.12.2019	VKE-3/PIL/HW/3985	306800	306970	RHS	EMB 8th. Layer F.D.D	170	23.12.2019
23.12.2019	VKE-3/PIL/HW/3986	306080	306310	LHS	EMB 18th. Layer F.D.D	230	23.12.2019
23.12.2019	VKE-3/PIL/HW/3987	300460	300600	LHS	EMB 13th. Layer F.D.D	140	23.12.2019
23.12.2019	VKE-3/PIL/HW/3988	300450	300550	RHS	EMB 11th. Layer F.D.D	100	23.12.2019
23.12.2019	VKE-3/PIL/HW/3989	295600	295700	LHS	EMB 10th. Layer F.D.D	100	23.12.2019
23.12.2019	VKE-3/PIL/HW/3990	295800	295880	LHS	EMB 12th. Layer F.D.D	80	23.12.2019
23.12.2019	VKE-3/PIL/HW/3991	296650	296800	LHS	Subgrade Top Layer F.D.D and Level Checking	150	23.12.2019
23.12.2019	VKE-3/PIL/HW/3992	296650	296800	RHS	Subgrade Top Layer F.D.D and Level Checking	150	23.12.2019
23.12.2019	VKE-3/PIL/HW/3993	300160	300360	RHS	EMB 10th. Layer F.D.D	200	23.12.2019
23.12.2019	VKE-3/PIL/HW/3994	319600	319770	LHS	EMB 9th. Layer F.D.D	170	23.12.2019
23.12.2019	VKE-3/PIL/HW/3995	319300	319500	LHS	EMB 5th. Layer F.D.D	200	23.12.2019
23.12.2019	VKE-3/PIL/HW/3996	317630	317700	LHS	EMB 12th. Layer F.D.D	70	23.12.2019
23.12.2019	VKE-3/PIL/HW/3997	316620	316800	LHS	EMB 14th. Layer F.D.D	180	23.12.2019
23.12.2019	VKE-3/PIL/HW/3998	315030	315050	LHS	EMB 1st. Layer F.D.D	20	23.12.2019
23.12.2019	VKE-3/PIL/HW/3999	315030	315050	RHS	EMB 1st. Layer F.D.D	20	23.12.2019
23.12.2019	VKE-3/PIL/HW/4000	315030	315050	LHS	EMB 2nd. Layer F.D.D	20	23.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
23.12.2019	VKE-3/PIL/HW/4001	315030	315050	RHS	EMB 2nd. Layer F.D.D	20	23.12.2019
23.12.2019	VKE-3/PIL/HW/4002	315030	315050	LHS	EMB 3rd. Layer F.D.D	20	23.12.2019
23.12.2019	VKE-3/PIL/HW/4003	315030	315050	RHS	EMB 3rd. Layer F.D.D	20	23.12.2019
23.12.2019	VKE-3/PIL/HW/4004	315720	315830	LHS	EMB 3rd. Layer F.D.D	110	23.12.2019
23.12.2019	VKE-3/PIL/HW/4005	315720	315830	RHS	EMB 3rd. Layer F.D.D	110	23.12.2019
23.12.2019	VKE-3/PIL/HW/4006	321300	321400	RHS	EMB 4th. Layer F.D.D	100	23.12.2019
24.12.2019	VKE-3/PIL/HW/4007	306400	306600	LHS	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	200	24.12.2019
24.12.2019	VKE-3/PIL/HW/4008	298400	298500	RHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4009	304700	304990	LHS	Subgrade Top Layer F.D.D and Level Checking	290	24.12.2019
24.12.2019	VKE-3/PIL/HW/4010	305120	305450	RHS	Subgrade 1st. Layer F.D.D	330	24.12.2019
24.12.2019	VKE-3/PIL/HW/4011	305100	305200	LHS	Subgrade 1st. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4012	306400	306600	RHS	EMB 10th. Layer F.D.D	200	24.12.2019
24.12.2019	VKE-3/PIL/HW/4013	306080	306330	RHS	EMB 15th. Layer F.D.D	250	24.12.2019
24.12.2019	VKE-3/PIL/HW/4014	305880	306040	RHS	EMB 11th. Layer F.D.D	160	24.12.2019
24.12.2019	VKE-3/PIL/HW/4015	301400	301500	RHS	EMB 9th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4016	301650	301760	LHS	EMB 3rd. Layer F.D.D	110	24.12.2019
24.12.2019	VKE-3/PIL/HW/4017	303020	303200	LHS	EMB 18th. Layer F.D.D	180	24.12.2019
24.12.2019	VKE-3/PIL/HW/4018	302980	303020	LHS	EMB 11th. Layer F.D.D	40	24.12.2019
24.12.2019	VKE-3/PIL/HW/4019	302980	303020	RHS	EMB 4th. Layer F.D.D	40	24.12.2019
24.12.2019	VKE-3/PIL/HW/4020	295600	295700	LHS	EMB 10th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4021	294850	294980	LHS	EMB 10th. Layer F.D.D	130	24.12.2019
24.12.2019	VKE-3/PIL/HW/4022	295700	295800	LHS	EMB 12th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4023	295880	295980	LHS	EMB 10th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4024	296650	296800	RHS	Subgrade Top Layer F.D.D and Level Checking	150	24.12.2019
24.12.2019	VKE-3/PIL/HW/4025	296800	296900	LHS	Subgrade Top Layer F.D.D and Level Checking	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4026	296800	296900	RHS	Subgrade Top Layer F.D.D and Level Checking	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4027	315030	315050	LHS	EMB 3rd. Layer F.D.D	20	24.12.2019
24.12.2019	VKE-3/PIL/HW/4028	315030	315050	RHS	EMB 3rd. Layer F.D.D	20	24.12.2019
24.12.2019	VKE-3/PIL/HW/4029	315450	315710	RHS	EMB 4th. Layer F.D.D	260	24.12.2019
24.12.2019	VKE-3/PIL/HW/4030	314660	314690	LHS	EMB 9th. Layer F.D.D	30	24.12.2019
24.12.2019	VKE-3/PIL/HW/4031	314660	314690	RHS	EMB 10th. Layer F.D.D	30	24.12.2019
24.12.2019	VKE-3/PIL/HW/4032	316100	316390	RHS	EMB 2nd. Layer F.D.D	290	24.12.2019
24.12.2019	VKE-3/PIL/HW/4033	316100	316390	LHS	EMB 2nd. Layer F.D.D	290	24.12.2019
24.12.2019	VKE-3/PIL/HW/4034	316620	316800	RHS	EMB 13th. Layer F.D.D	180	24.12.2019
24.12.2019	VKE-3/PIL/HW/4035	316650	316800	LHS	EMB 14th. Layer F.D.D	150	24.12.2019
24.12.2019	VKE-3/PIL/HW/4036	316800	316900	RHS	EMB 8th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4037	317020	317080	LHS	EMB 16th. Layer F.D.D	60	24.12.2019
24.12.2019	VKE-3/PIL/HW/4038	317020	317080	RHS	EMB 15th. Layer F.D.D	60	24.12.2019
24.12.2019	VKE-3/PIL/HW/4039	319300	319500	LHS	EMB 6th. Layer F.D.D	200	24.12.2019
24.12.2019	VKE-3/PIL/HW/4040	319800	319900	RHS	EMB 6th. Layer F.D.D	100	24.12.2019
24.12.2019	VKE-3/PIL/HW/4041	319900	319960	RHS	EMB 8th. Layer F.D.D	60	24.12.2019
25.12.2019	VKE-3/PIL/HW/4042	303230	303400	RHS	EMB 17th. Layer F.D.D	170	25.12.2019
25.12.2019	VKE-3/PIL/HW/4043	303400	303600	RHS	EMB 20th. Layer F.D.D	200	25.12.2019
25.12.2019	VKE-3/PIL/HW/4044	303020	303200	LHS	EMB 19th. Layer F.D.D	180	25.12.2019
25.12.2019	VKE-3/PIL/HW/4045	302980	303020	RHS	EMB 5th. Layer F.D.D	40	25.12.2019
25.12.2019	VKE-3/PIL/HW/4046	302980	303020	LHS	EMB 12th. Layer F.D.D	40	25.12.2019
25.12.2019	VKE-3/PIL/HW/4047	301940	302040	LHS	EMB 16th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4048	301940	302040	RHS	EMB 17th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4049	300360	300450	RHS	EMB 10th. Layer F.D.D	90	25.12.2019
25.12.2019	VKE-3/PIL/HW/4050	298500	298600	RHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4051	300460	300600	LHS	EMB 13th. Layer F.D.D	140	25.12.2019
25.12.2019	VKE-3/PIL/HW/4052	306400	306600	RHS	EMB 11th. Layer F.D.D	200	25.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
25.12.2019	VKE-3/PIL/HW/4053	306400	306600	LHS	EMB 7th. Layer F.D.D	200	25.12.2019
25.12.2019	VKE-3/PIL/HW/4054	306600	306700	LHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4055	306800	306970	RHS	EMB 9th. Layer F.D.D	170	25.12.2019
25.12.2019	VKE-3/PIL/HW/4056	305880	306040	LHS	EMB 16th. Layer F.D.D	160	25.12.2019
25.12.2019	VKE-3/PIL/HW/4057	298600	298700	RHS	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4058	295880	295980	RHS	EMB 7th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4059	296900	297000	LHS	Subgrade Top Layer F.D.D and Level Checking	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4060	296900	297000	RHS	Subgrade Top Layer F.D.D and Level Checking	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4061	297000	297100	RHS	Subgrade Top Layer F.D.D and Level Checking	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4062	321300	321400	LHS	EMB 3rd. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4063	321300	321400	RHS	EMB 5th. Layer F.D.D	100	25.12.2019
25.12.2019	VKE-3/PIL/HW/4064	315450	315710	LHS	EMB 4th. Layer F.D.D	260	25.12.2019
25.12.2019	VKE-3/PIL/HW/4065	315720	315830	RHS	EMB 3rd. Layer F.D.D	110	25.12.2019
25.12.2019	VKE-3/PIL/HW/4066	314660	314690	LHS	EMB 7th. Layer F.D.D	30	25.12.2019
25.12.2019	VKE-3/PIL/HW/4067	314660	314690	RHS	EMB 11th. Layer F.D.D	30	25.12.2019
25.12.2019	VKE-3/PIL/HW/4068	316620	316800	RHS	EMB 14th. Layer F.D.D	180	25.12.2019
25.12.2019	VKE-3/PIL/HW/4069	316800	316900	LHS	EMB 9th. Layer F.D.D	100	25.12.2019
26.12.2019	VKE-3/PIL/HW/4070	297100	297180	RHS	Subgrade Top Layer F.D.D and Level Checking	80	26.12.2019
26.12.2019	VKE-3/PIL/HW/4071	297000	297100	LHS	Subgrade Top Layer F.D.D and Level Checking	100	26.12.2019
26.12.2019	VKE-3/PIL/HW/4072	298000	298100	RHS	EMB 11th. Layer F.D.D	100	26.12.2019
26.12.2019	VKE-3/PIL/HW/4073	298400	298550	LHS	Rectification of rain cuts & Rechecking of EMB 11th. Layer F.D.D	150	26.12.2019
26.12.2019	VKE-3/PIL/HW/4074	301520	301630	LHS	EMB 12th. Layer F.D.D	110	26.12.2019
26.12.2019	VKE-3/PIL/HW/4075	301520	301630	RHS	EMB 11th. Layer F.D.D	110	26.12.2019
26.12.2019	VKE-3/PIL/HW/4076	301860	301940	RHS	EMB 14th. Layer F.D.D	80	26.12.2019
26.12.2019	VKE-3/PIL/HW/4077	301860	301940	LHS	EMB 14th. Layer F.D.D	80	26.12.2019
26.12.2019	VKE-3/PIL/HW/4078	302570	302600	LHS	EMB 13th. Layer F.D.D	30	26.12.2019
26.12.2019	VKE-3/PIL/HW/4079	302570	302600	RHS	EMB 10th. Layer F.D.D	30	26.12.2019
26.12.2019	VKE-3/PIL/HW/4080	302980	303020	LHS	EMB 13th. Layer F.D.D	40	26.12.2019
26.12.2019	VKE-3/PIL/HW/4081	302980	303020	RHS	EMB 6th. Layer F.D.D	40	26.12.2019
26.12.2019	VKE-3/PIL/HW/4082	305100	305450	LHS	Subgrade Top Layer F.D.D and Level Checking	350	26.12.2019
26.12.2019	VKE-3/PIL/HW/4083	306080	306330	RHS	EMB 16th. Layer F.D.D	250	26.12.2019
26.12.2019	VKE-3/PIL/HW/4084	306800	306970	RHS	EMB 10th. Layer F.D.D	170	26.12.2019
26.12.2019	VKE-3/PIL/HW/4085	298550	298600	LHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	50	26.12.2019
26.12.2019	VKE-3/PIL/HW/4086	296800	296900	LHS	laying Geo textiles after Sg top	100	26.12.2019
26.12.2019	VKE-3/PIL/HW/4087	296800	296900	RHS	laying Geo textiles after Sg top	100	26.12.2019
26.12.2019	VKE-3/PIL/HW/4088	316620	316800	RHS	EMB 14th. Layer F.D.D	180	26.12.2019
26.12.2019	VKE-3/PIL/HW/4089	316800	316900	RHS	EMB 8th. Layer F.D.D	100	26.12.2019
26.12.2019	VKE-3/PIL/HW/4090	317020	317080	RHS	EMB 16th. Layer F.D.D	60	26.12.2019
26.12.2019	VKE-3/PIL/HW/4091	317020	317080	LHS	EMB 17th. Layer F.D.D	60	26.12.2019
26.12.2019	VKE-3/PIL/HW/4092	317630	317700	LHS	EMB 13th. Layer F.D.D	70	26.12.2019
26.12.2019	VKE-3/PIL/HW/4093	317630	317700	RHS	EMB 12th. Layer F.D.D	70	26.12.2019
26.12.2019	VKE-3/PIL/HW/4094	315250	315440	LHS	EMB 4th. Layer F.D.D	190	26.12.2019
26.12.2019	VKE-3/PIL/HW/4095	315250	315440	RHS	EMB 4th. Layer F.D.D	190	26.12.2019
26.12.2019	VKE-3/PIL/HW/4096	314660	314690	LHS	EMB 8th. Layer F.D.D	30	26.12.2019
26.12.2019	VKE-3/PIL/HW/4097	321480	321620	LHS	EMB 14th. Layer F.D.D	140	26.12.2019
26.12.2019	VKE-3/PIL/HW/4098	319300	319500	LHS	EMB 6th. Layer F.D.D	200	26.12.2019
26.12.2019	VKE-3/PIL/HW/4099	315440	315460	RHS	EMB 2nd. Layer F.D.D	20	26.12.2019
26.12.2019	VKE-3/PIL/HW/4100	315440	315460	LHS	EMB 2nd. Layer F.D.D.	20	26.12.2019
26.12.2019	VKE-3/PIL/HW/4101	315440	315460	LHS	EMB 3rd. Layer F.D.D.	20	26.12.2019

Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
26.12.2019	VKE-3/PIL/HW/4102	315440	315460	RHS	EMB 3rd. Layer F.D.D	20	26.12.2019
26.12.2019	VKE-3/PIL/HW/4103	317080	317120	LHS	EMB 13th. Layer F.D.D	40	26.12.2019
26.12.2019	VKE-3/PIL/HW/4104	317080	317120	LHS	EMB 14th. Layer F.D.D	40	26.12.2019
27.12.2019	VKE-3/PIL/HW/4105	296900	297000	BHS	laying Geo textiles after Sg top	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4106	303230	303400	RHS	EMB 18th Layer F.D.D	170	27.12.2019
27.12.2019	VKE-3/PIL/HW/4107	303420	303600	RHS	EMB 21th Layer F.D.D	180	27.12.2019
27.12.2019	VKE-3/PIL/HW/4108	302570	302600	RHS	EMB 11th Layer F.D.D	30	27.12.2019
27.12.2019	VKE-3/PIL/HW/4109	302570	302600	LHS	EMB 13th Layer F.D.D	30	27.12.2019
27.12.2019	VKE-3/PIL/HW/4110	302980	303020	LHS	EMB 13th Layer F.D.D	40	27.12.2019
27.12.2019	VKE-3/PIL/HW/4111	302980	303020	RHS	EMB 12th Layer F.D.D	40	27.12.2019
27.12.2019	VKE-3/PIL/HW/4112	305200	305350	LHS	Subgrade Top Layer F.D.D and Level Checking	150	27.12.2019
27.12.2019	VKE-3/PIL/HW/4113	305350	305500	LHS	Subgrade Top Layer F.D.D and Level Checking	150	27.12.2019
27.12.2019	VKE-3/PIL/HW/4114	306400	306600	LHS	EMB 7th. Layer F.D.D	200	27.12.2019
27.12.2019	VKE-3/PIL/HW/4115	306600	306800	LHS	EMB 9th Layer F.D.D	200	27.12.2019
27.12.2019	VKE-3/PIL/HW/4116	298700	298900	RHS	Rectification of rain cuts & Rechecking of EMB 5th Layer F.D.D	200	27.12.2019
27.12.2019	VKE-3/PIL/HW/4117	300450	300550	RHS	EMB 11th Layer F.D.D	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4118	295600	295700	LHS	EMB 10th Layer F.D.D	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4119	297100	297190	LHS	Subgrade Top Layer F.D.D and Level Checking	90	27.12.2019

Annexure-03 RFI summary


Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
27.12.2019	VKE-3/PIL/HW/4120	297760	297880	RHS	Rectification of rain cuts & Rechecking of EMB 2nd Layer F.D.D	120	27.12.2019
27.12.2019	VKE-3/PIL/HW/4121	297760	297880	LHS	Rectification of rain cuts & Rechecking of EMB 1st Layer F.D.D	120	27.12.2019
27.12.2019	VKE-3/PIL/HW/4122	306400	306600	RHS	EMB 11th. Layer F.D.D	200	27.12.2019
27.12.2019	VKE-3/PIL/HW/4123	306800	306970	RHS	EMB 9th Layer F.D.D	170	27.12.2019
27.12.2019	VKE-3/PIL/HW/4124	321480	321620	LHS	EMB 14th. Layer F.D.D	140	27.12.2019
27.12.2019	VKE-3/PIL/HW/4125	321300	321400	LHS	EMB 3rd Layer F.D.D	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4126	313790	313860	LHS	EMB 18th Layer F.D.D	70	27.12.2019
27.12.2019	VKE-3/PIL/HW/4127	314850	315030	LHS	EMB 6th Layer F.D.D	180	27.12.2019
27.12.2019	VKE-3/PIL/HW/4128	319100	319200	LHS	EMB 2nd Layer F.D.D	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4129	319200	319300	LHS	EMB 3rd Layer F.D.D	100	27.12.2019
27.12.2019	VKE-3/PIL/HW/4130	316620	316800	RHS	EMB 14th. Layer F.D.D	180	27.12.2019
27.12.2019	VKE-3/PIL/HW/4131	316650	316800	LHS	EMB 15th Layer F.D.D	150	27.12.2019
27.12.2019	VKE-3/PIL/HW/4132	317630	317700	RHS	EMB 13th Layer F.D.D	70	27.12.2019
27.12.2019	VKE-3/PIL/HW/4133	317630	317700	LHS	EMB 13th Layer F.D.D	70	27.12.2019
27.12.2019	VKE-3/PIL/HW/4134	316800	316900	LHS	EMB 9th Layer F.D.D	100	27.12.2019
28.12.2019	VKE-3/PIL/HW/4135	297000	297100	BHS	Laying of Geo Textile After Subgrade Top	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4136	298900	298940	RHS	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	40	28.12.2019
28.12.2019	VKE-3/PIL/HW/4137	298700	298940	LHS	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	240	28.12.2019
28.12.2019	VKE-3/PIL/HW/4138	298600	298700	LHS	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4139	301000	301200	BHS	FDD & level checking of OGL	200	28.12.2019
28.12.2019	VKE-3/PIL/HW/4140	306800	306970	LHS	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	170	28.12.2019
28.12.2019	VKE-3/PIL/HW/4141	306080	306330	RHS	EMB 16th. Layer F.D.D	250	28.12.2019
28.12.2019	VKE-3/PIL/HW/4142	306080	306310	LHS	EMB 19th. Layer F.D.D	230	28.12.2019
28.12.2019	VKE-3/PIL/HW/4143	305880	306040	LHS	EMB 16th. Layer F.D.D	160	28.12.2019
28.12.2019	VKE-3/PIL/HW/4144	295600	295700	RHS	EMB 9th. Layer F.D.D	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4145	295700	295800	RHS	EMB 9th. Layer F.D.D	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4146	295800	295880	RHS	EMB 9th. Layer F.D.D	80	28.12.2019
28.12.2019	VKE-3/PIL/HW/4147	296250	296360	BHS	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	110	28.12.2019
28.12.2019	VKE-3/PIL/HW/4148	302300	302570	LHS	EMB Top Layer F.D.D	270	28.12.2019
28.12.2019	VKE-3/PIL/HW/4149	315720	315830	LHS	EMB 3rd. Layer F.D.D	110	28.12.2019
28.12.2019	VKE-3/PIL/HW/4150	315720	315830	RHS	EMB 4th. Layer F.D.D	110	28.12.2019
28.12.2019	VKE-3/PIL/HW/4151	315920	315990	LHS	EMB 2nd. Layer F.D.D	70	28.12.2019
28.12.2019	VKE-3/PIL/HW/4152	315920	315990	RHS	EMB 2nd. Layer F.D.D	70	28.12.2019
28.12.2019	VKE-3/PIL/HW/4153	315440	315460	LHS	EMB 3rd. Layer F.D.D.	20	28.12.2019
28.12.2019	VKE-3/PIL/HW/4154	315440	315460	RHS	EMB 3rd. Layer F.D.D	20	28.12.2019
28.12.2019	VKE-3/PIL/HW/4155	315440	315460	LHS	EMB 4th. Layer F.D.D.	20	28.12.2019
28.12.2019	VKE-3/PIL/HW/4156	315440	315460	RHS	EMB 4th. Layer F.D.D	20	28.12.2019
28.12.2019	VKE-3/PIL/HW/4157	319100	319300	RHS	EMB 3rd. Layer F.D.D	200	28.12.2019
28.12.2019	VKE-3/PIL/HW/4158	316650	316800	LHS	EMB 15th. Layer F.D.D	150	28.12.2019
28.12.2019	VKE-3/PIL/HW/4159	316800	316900	RHS	EMB 9th. Layer F.D.D	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4160	316800	316900	LHS	EMB 10th. Layer F.D.D	100	28.12.2019
28.12.2019	VKE-3/PIL/HW/4161	317020	317080	RHS	EMB 16th. Layer F.D.D	60	28.12.2019
28.12.2019	VKE-3/PIL/HW/4162	317020	317080	LHS	EMB 17th. Layer F.D.D	60	28.12.2019
28.12.2019	VKE-3/PIL/HW/4163	317080	317120	RHS	EMB 13th. Layer F.D.D	40	28.12.2019
28.12.2019	VKE-3/PIL/HW/4164	317080	317120	LHS	EMB 13th. Layer F.D.D	40	28.12.2019
28.12.2019	VKE-3/PIL/HW/4165	318240	318400	LHS	rectification EMB 14th. Layer F.D.D	160	28.12.2019
28.12.2019	VKE-3/PIL/HW/4166	318240	318400	RHS	recti EMB 13th. Layer F.D.D	160	28.12.2019
28.12.2019	VKE-3/PIL/HW/4167	321300	321400	RHS	EMB 6th. Layer F.D.D	100	28.12.2019
29.12.2019	VKE-3/PIL/HW/4168	295600	295700	LHS	EMB 11th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4169	295700	295800	RHS	EMB 9th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4170	295000	295150	LHS	EMB 10th. Layer F.D.D	150	29.12.2019

Annexure-03 RFI summary










Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
29.12.2019	VKE-3/PIL/HW/4171	295000	295150	RHS	EMB 6th. Layer F.D.D	150	29.12.2019
29.12.2019	VKE-3/PIL/HW/4172	297100	297190	BHS	Laying of Geo Textile After Subgrade Top	90	29.12.2019
29.12.2019	VKE-3/PIL/HW/4173	301520	301630	RHS	EMB 11th. Layer F.D.D	110	29.12.2019
29.12.2019	VKE-3/PIL/HW/4174	301520	301630	LHS	EMB 12th. Layer F.D.D	110	29.12.2019
29.12.2019	VKE-3/PIL/HW/4175	303220	303400	RHS	EMB 18th. Layer F.D.D	180	29.12.2019
29.12.2019	VKE-3/PIL/HW/4176	303420	303600	RHS	EMB 22th. Layer F.D.D	180	29.12.2019
29.12.2019	VKE-3/PIL/HW/4177	301000	301200	RHS	Cleaning & Grubbing	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4177	301000	301200	LHS	Cleaning & Grubbing	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4178	301630	301770	RHS	Cleaning & Grubbing	140	29.12.2019
29.12.2019	VKE-3/PIL/HW/4179	298000	298100	RHS	EMB 11th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4180	298000	298100	LHS	EMB 15th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4181	298100	298200	LHS	EMB 15th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4182	305500	305650	LHS	Subgrade Top Layer F.D.D and Level Checking	150	29.12.2019
29.12.2019	VKE-3/PIL/HW/4183	305650	305800	LHS	Subgrade Top Layer F.D.D and Level Checking	150	29.12.2019
29.12.2019	VKE-3/PIL/HW/4184	305880	306040	LHS	EMB 16th. Layer F.D.D	160	29.12.2019
29.12.2019	VKE-3/PIL/HW/4185	306400	306600	LHS	EMB 8th. Layer F.D.D	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4186	306600	306800	LHS	EMB 9th. Layer F.D.D	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4187	305880	306040	RHS	EMB 12th. Layer F.D.D	160	29.12.2019
29.12.2019	VKE-3/PIL/HW/4188	306800	306970	LHS	EMB 8th. Layer F.D.D	170	29.12.2019
29.12.2019	VKE-3/PIL/HW/4189	306700	306800	LHS	EMB 15th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4190	302980	303020	RHS	EMB 13th. Layer F.D.D	40	29.12.2019
29.12.2019	VKE-3/PIL/HW/4191	302980	303020	RHS	EMB 14th. Layer F.D.D	40	29.12.2019
29.12.2019	VKE-3/PIL/HW/4192	319100	319300	RHS	EMB 3rd. Layer F.D.D	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4193	321300	321400	LHS	EMB 4th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4194	321560	321620	LHS	EMB 14th. Layer F.D.D	60	29.12.2019
29.12.2019	VKE-3/PIL/HW/4195	321300	321400	RHS	EMB 6th. Layer F.D.D	100	29.12.2019
29.12.2019	VKE-3/PIL/HW/4196	315720	315830	RHS	EMB 4th. Layer F.D.D	110	29.12.2019
29.12.2019	VKE-3/PIL/HW/4197	318050	318220	LHS	EMB 13th. Layer F.D.D	170	29.12.2019
29.12.2019	VKE-3/PIL/HW/4198	318050	318220	RHS	EMB 13th. Layer F.D.D	170	29.12.2019
29.12.2019	VKE-3/PIL/HW/4199	318400	318600	RHS	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4200	318400	318600	LHS	Rectification of rain cuts & Rechecking of EMB 14th. Layer F.D.D	200	29.12.2019
29.12.2019	VKE-3/PIL/HW/4201	317020	317080	RHS	EMB 16th. Layer F.D.D	60	29.12.2019
29.12.2019	VKE-3/PIL/HW/4202	317020	317080	LHS	EMB 17th. Layer F.D.D	60	29.12.2019
29.12.2019	VKE-3/PIL/HW/4203	317080	317120	RHS	EMB 13th. Layer F.D.D	40	29.12.2019
29.12.2019	VKE-3/PIL/HW/4204	317080	317120	LHS	EMB 14th. Layer F.D.D	40	29.12.2019
29.12.2019	VKE-3/PIL/HW/4205	316100	316390	RHS	EMB 3rd. Layer F.D.D	290	29.12.2019
29.12.2019	VKE-3/PIL/HW/4206	316100	316390	LHS	EMB 3rd. Layer F.D.D	290	29.12.2019
30.12.2019	VKE-3/PIL/HW/4207	296800	297190	BHS	GSB Top Layer F.D.D and Level Checking	390	30.12.2019
30.12.2019	VKE-3/PIL/HW/4208	294730	294980	LHS	EMB 10th. Layer F.D.D	250	30.12.2019
30.12.2019	VKE-3/PIL/HW/4209	294900	294980	RHS	EMB 13th. Layer F.D.D	80	30.12.2019
30.12.2019	VKE-3/PIL/HW/4210	294730	294900	RHS	EMB 5th. Layer F.D.D	170	30.12.2019
30.12.2019	VKE-3/PIL/HW/4211	295170	295400	RHS	EMB 3rd. Layer F.D.D	230	30.12.2019
30.12.2019	VKE-3/PIL/HW/4212	295700	295880	LHS	EMB 13th. Layer F.D.D	180	30.12.2019
30.12.2019	VKE-3/PIL/HW/4213	295880	295980	LHS	EMB 11th. Layer F.D.D	100	30.12.2019
30.12.2019	VKE-3/PIL/HW/4214	297760	297880	LHS	EMB 11th. Layer F.D.D	120	30.12.2019
30.12.2019	VKE-3/PIL/HW/4215	297920	298000	LHS	EMB 1st. Layer F.D.D	80	30.12.2019
30.12.2019	VKE-3/PIL/HW/4216	297920	298000	RHS	EMB 1st. Layer F.D.D	80	30.12.2019
30.12.2019	VKE-3/PIL/HW/4217	295170	295300	LHS	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	130	30.12.2019
30.12.2019	VKE-3/PIL/HW/4218	298120	298350	RHS	EMB 10th. Layer F.D.D	230	30.12.2019
30.12.2019	VKE-3/PIL/HW/4219	298400	298600	RHS	EMB 9th. Layer F.D.D	200	30.12.2019
30.12.2019	VKE-3/PIL/HW/4220	303700	303780	RHS	EMB 22th. Layer F.D.D	80	30.12.2019
30.12.2019	VKE-3/PIL/HW/4221	302570	302600	RHS	EMB 12th. Layer F.D.D	30	30.12.2019
30.12.2019	VKE-3/PIL/HW/4222	302570	302600	LHS	EMB 14th. Layer F.D.D	30	30.12.2019
30.12.2019	VKE-3/PIL/HW/4223	305880	306040	RHS	EMB 12th. Layer F.D.D	160	30.12.2019







Annexure-03 RFI summary

Date	RFI Number	From	TO	Side	Discription	Length	Inspection Date
30.12.2019	VKE-3/PIL/HW/4224	306400	306600	LHS	EMB 9th. Layer F.D.D	200	30.12.2019
30.12.2019	VKE-3/PIL/HW/4225	307980	308200	RHS	Cleaning & Grubbing	220	30.12.2019
30.12.2019	VKE-3/PIL/HW/4225	307980	308200	LHS	Cleaning & Grubbing	220	30.12.2019
30.12.2019	VKE-3/PIL/HW/4226	306600	306750	LHS	EMB 9th. Layer F.D.D	150	30.12.2019
30.12.2019	VKE-3/PIL/HW/4227	305140	305300	RHS	Subgrade Top Layer F.D.D and Level Checking	160	30.12.2019
30.12.2019	VKE-3/PIL/HW/4228	305300	305760	RHS	Subgrade Top Layer F.D.D and Level Checking	460	30.12.2019
30.12.2019	VKE-3/PIL/HW/4229	306600	306800	RHS	EMB 10th. Layer F.D.D	200	30.12.2019
30.12.2019	VKE-3/PIL/HW/4230	316800	316900	RHS	EMB 10th. Layer F.D.D	100	30.12.2019
30.12.2019	VKE-3/PIL/HW/4231	317800	317900	LHS	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	100	30.12.2019
30.12.2019	VKE-3/PIL/HW/4232	318240	318350	LHS	EMB 15th. Layer F.D.D	110	30.12.2019
30.12.2019	VKE-3/PIL/HW/4233	318240	318400	RHS	EMB 14th. Layer F.D.D	160	30.12.2019
30.12.2019	VKE-3/PIL/HW/4234	315030	315200	LHS	EMB 4th. Layer F.D.D	170	30.12.2019
30.12.2019	VKE-3/PIL/HW/4235	315030	315200	RHS	EMB 4th. Layer F.D.D	170	30.12.2019
30.12.2019	VKE-3/PIL/HW/4236	316100	316400	LHS	EMB 3rd. Layer F.D.D	300	30.12.2019
30.12.2019	VKE-3/PIL/HW/4237	316100	316390	RHS	EMB 3rd. Layer F.D.D	290	30.12.2019
30.12.2019	VKE-3/PIL/HW/4238	321300	321400	RHS	EMB 6th. Layer F.D.D	100	30.12.2019
30.12.2019	VKE-3/PIL/HW/4239	319100	319300	RHS	EMB 3rd. Layer F.D.D	200	30.12.2019
30.12.2019	VKE-3/PIL/HW/4240	320400	320600	RHS	EMB 7th. Layer F.D.D	200	30.12.2019
30.12.2019	VKE-3/PIL/HW/4241	321760	322280	RHS	Subgrade 1st Layer F.D.D	520	30.12.2019
30.12.2019	VKE-3/PIL/HW/4242	321760	322280	LHS	Subgrade 1st Layer F.D.D	520	30.12.2019
31.12.2019	VKE-3/PIL/HW/4243	303420	303600	RHS	EMB 21th. Layer F.D.D	180	31.12.2019
31.12.2019	VKE-3/PIL/HW/4244	303600	303780	RHS	EMB 22th. Layer F.D.D	180	31.12.2019
31.12.2019	VKE-3/PIL/HW/4245	303600	303780	LHS	EMB 23th. Layer F.D.D	180	31.12.2019
31.12.2019	VKE-3/PIL/HW/4246	302140	302300	LHS	EMB Top Layer F.D.D	160	31.12.2019
31.12.2019	VKE-3/PIL/HW/4247	306080	303330	RHS	EMB 17th. Layer F.D.D	-2750	31.12.2019
31.12.2019	VKE-3/PIL/HW/4248	306800	306970	LHS	EMB 8th. Layer F.D.D	170	31.12.2019
31.12.2019	VKE-3/PIL/HW/4249	306330	306400	RHS	Cleaning & Grubbing	70	31.12.2019
31.12.2019	VKE-3/PIL/HW/4249	306330	306400	LHS	Cleaning & Grubbing	70	31.12.2019
31.12.2019	VKE-3/PIL/HW/4250	294250	294400	LHS	EMB 10th. Layer F.D.D	150	31.12.2019
31.12.2019	VKE-3/PIL/HW/4251	294550	294650	RHS	EMB 5th. Layer F.D.D	100	31.12.2019
31.12.2019	VKE-3/PIL/HW/4252	295880	295700	RHS	EMB 10th. Layer F.D.D	-180	31.12.2019
31.12.2019	VKE-3/PIL/HW/4253	295700	295800	RHS	EMB 10th. Layer F.D.D	100	31.12.2019
31.12.2019	VKE-3/PIL/HW/4254	295800	295880	RHS	EMB 10th. Layer F.D.D	80	31.12.2019
31.12.2019	VKE-3/PIL/HW/4255	295880	295980	RHS	EMB 8th. Layer F.D.D	100	31.12.2019
31.12.2019	VKE-3/PIL/HW/4256	297760	297880	RHS	EMB 2nd. Layer F.D.D	120	31.12.2019
31.12.2019	VKE-3/PIL/HW/4257	298400	298480	LHS	EMB 12th. Layer F.D.D	80	31.12.2019
31.12.2019	VKE-3/PIL/HW/4258	298800	298940	RHS	EMB 6th. Layer F.D.D	140	31.12.2019
31.12.2019	VKE-3/PIL/HW/4259	314660	314690	LHS	EMB 7th. Layer F.D.D	30	31.12.2019
31.12.2019	VKE-3/PIL/HW/4260	314660	314690	LHS	EMB 8th. Layer F.D.D	30	31.12.2019
31.12.2019	VKE-3/PIL/HW/4261	314660	314690	LHS	EMB 9th. Layer F.D.D	30	31.12.2019
31.12.2019	VKE-3/PIL/HW/4262	314660	314690	RHS	EMB 11th. Layer F.D.D	30	31.12.2019
31.12.2019	VKE-3/PIL/HW/4263	315030	315200	LHS	EMB 4th. Layer F.D.D	170	31.12.2019
31.12.2019	VKE-3/PIL/HW/4264	315720	315830	RHS	EMB 4th. Layer F.D.D	110	31.12.2019
31.12.2019	VKE-3/PIL/HW/4265	315440	315460	LHS	EMB 4th. Layer F.D.D.	20	31.12.2019
31.12.2019	VKE-3/PIL/HW/4266	315440	315460	RHS	EMB 4th. Layer F.D.D	20	31.12.2019
31.12.2019	VKE-3/PIL/HW/4267	315440	315460	LHS	EMB 5th. Layer F.D.D	20	31.12.2019
31.12.2019	VKE-3/PIL/HW/4268	315440	315460	RHS	EMB 5th. Layer F.D.D	20	31.12.2019
31.12.2019	VKE-3/PIL/HW/4269	318240	318350	LHS	EMB 15th. Layer F.D.D	110	31.12.2019
31.12.2019	VKE-3/PIL/HW/4270	318240	318400	RHS	EMB 14th. Layer F.D.D	160	31.12.2019
31.12.2019	VKE-3/PIL/HW/4271	316650	316800	LHS	EMB 16th. Layer F.D.D	150	31.12.2019
31.12.2019	VKE-3/PIL/HW/4272	318400	318560	RHS	EMB 14th. Layer F.D.D	160	31.12.2019
31.12.2019	VKE-3/PIL/HW/4273	318400	318560	LHS	EMB 15th. Layer F.D.D	160	31.12.2019
31.12.2019	VKE-3/PIL/HW/4274	321760	322280	RHS	Subgrade 1st Layer F.D.D	520	31.12.2019
31.12.2019	VKE-3/PIL/HW/4275	321760	322280	LHS	Subgrade 1st Layer F.D.D	520	31.12.2019










Months	MS I									MS II					MS III					MSIV					
	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
Total Amount (Cr.)- Planned	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	59.54	49.30	56.77	94.52	116.4	113.1	109.0	89.91	79.06	84.75	88.14	88.79	84.55	74.69	4.83	-
Cum. Amount (Cr.) - Planned	43.4	117.38	144.82	202.85	265.83	277.07	285.40	314.9	351.68	411.22	460.52	517.28	611.80	728.2	841.3	950.2	1,040.1	1,119.2	1,204.0	1,292.1	1,380.9	1,465.4	1,540.1	1,545.0	1,545.0
Cumm Planned %	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	26.62%	29.81%	33.48%	39.60%	47.13%	54.45%	61.50%	67.32%	72.44%	77.93%	83.63%	89.38%	94.85%	99.69%	100.00%	100.00%
Total Amount (Cr.)- Achieved	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	66.11															
Cum. Amount (Cr.) - Achieved	43.4	117.4	144.82	202.85	265.83	277.07	285.40	314.87	351.68	417.79															
Cumm Achieved %	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	27.04%															




PROJECT: Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"											
Sr. No.	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	UNCLEAR LENGTH (m)	SIDE	Hindrance Description	REMARKS	Photos
	FROM	TO									
1	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others	0.100	BHS	Mismatch of measurement due to promulgation of Re-survey By Gov of Gujarat	Letter submitted from PIU to DILR and Waiting For DILR's Response	
2	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Amanjibhai	0.125	BHS	Highcourt Matter,Court Case - HCA/8852/2019	Letter submitted from PIU to CALA For One side possession and Waiting For CALA's Response	
3	310+350	310+450	0.100	Kurchan	529/1,524/1, 523/1,522,527	Yusuf Ibrahim Umarji and others,Ismael Ibrahim Vali,Aadam Vali and others	0.150	BHS	The main Owner Expired N.O.K. has to follow the procedure to receive payment, Meantime Land has been given to madarasa which is managed by trust.	Letter submitted from PIU to CALA For One side possession and Waiting For CALA's Response	
4	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava	0.105	RHS	PIU has send letter to secon pvt. Ltd to inspect and comments to this vide letter no. NHAI/PIU-Bharuch/L-06/2019/812 on dated 02.12.2019	Pending With Secon Pvt. Ltd.	
5	316+780	316+875	0.095	Dora	733	Old Govt. Land	0.095	BHS	To be Followed by NHAI, When the 3A notification was done it was shown as GOVT Land But As per 7/12 Record, it shows as private land.		
6	319+800	319+890	0.09	Danda	605	Jayantibhai Lallubhai	0.09	BHS	Family Internal Dispute So one side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response	
7	321+220	321+250	0.03	Suthodra	97	Mohansang Chhatrasang Deputy and others	0.03	RHS	Nos of Owners are many so that not able to approach payment to CALA so one side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response	
8	321+850	321+905	0.055	Suthodra	118	Rajendrasinh Udesinh	0.055	RHS	Documents are submitted but payment was not done due to Bank overdue So One side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response	
9	322+130	322+245	0.115	Matar Talpad	4,68,467	Jaydevprasad Ramanlal,Shree Bhikhabhai Laljibhai	0.115	BHS	Court Case and one side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response	
Length % of Project			31.000 100.00%				0.865 2.79%				

Expressway Outer & Inner site HT Line (GETCO) Details												
SR. NO	DIVISION OF GETCO	CHAINAGE	DETAILS OF HIGH EXTRA TENSION LINE						VERTICAL CLEARANCE (MTR)	DISTANCE OF TOWER FROM C/L OF NH (MTR)	Nos	Pictures
			VOLTAGE (KV)	NAME OF LINE	TYPE OF LINE	LOCTION NO		Unclear Length				
						From	To					
1	BHARUCH	296+415	66	Nandewar-Vagara La.no.56, 57 & 58 Pole	"H"	296+360	296+480	120	8.02	RHS 37.00	Nos.3 Pols	
2	BHARUCH	300+100	220	Haldarva-I.P.C - Line no.61 & 62	Tower	300+100	300+117	16.5	8.376	LHS 50.00	Nos.2 Pols	
3	BHARUCH	300+390	220	Haldarva-Dahej La.no. 64,65 & 66	Tower	300+369	300+405	36.2	13.358	LHS 21.00	Nos.3 Pols	
4	BHARUCH	308+200	66	Kurchan-Vagara Line La.no. 15	"H"	308+169	308+225	56.5	10.42	Wire	Nos.6 Pole	
			66	Kurchan-Vagara Line (H frame) La.no. 16								
			66	Vagara-Kurchan Line La.no. 13								
			66	Palej-kurchan Line La.no. 94								
		308+130	66	Kurchan-Vagara Line La.no. 12	Tower				10.41	RHS 57.00		
5	BHARUCH	308+440	66	Kurchan-Vagara Line La.no. 14	Tower	308+285	308+545	260	10.41	LHS 10.00		
6	BHARUCH	312+270	440	Kasor Line La.no. 215 & 216	Tower	312+085	312+480	395	13.199	Center	Nos.3 Pole	
Total Length								884.2				






Expressway Outer & Inner site Poles(DGVCL) Details


Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
1	292+890	292+900	10	Vhalu	2,06,207	1) 20m RHS 2) 26m LHS	
2	292+930	293+000	70	Tham	210	1) 21m RHS 2) 50m LHS 3) 40m RHS 4) 16m LHS 5) 2m LHS 6) 37m LHS	
3	294+785	294+790	5	Derol	84,85/A	1) 9m LHS 2) 40m LHS	
4	294+880	295+100	220	Derol	35/A/2	1) 44m LHS 2) 41m LHS 3) 43m LHS 4) 45m LHS 5) 44m LHS 6) 48m LHS	
5	295+282	295+420	138	Derol	35/A/2,36/B	1) 44m LHS 2) 22m RHS 3) 18m LHS	
6	295+510	295+560	50	Derol	44,46	1) 22m RHS 2) 24m LHS 3) 11m RHS 4) 47m RHS	
7	295+990	296+090	100	Derol	5,20,527	1) 40m LHS 2) 19m LHS 3) 2m LHS 4) 23m RHS 5) 44m RHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
8	300+520	300+810	290	Dayadra	4,55,457	1) 2m LHS 2) 25m RHS 3) 8m RHS 4) 24m LHS 5) 29m LHS 6) 37m LHS	
9	300+910	300+910	0	Dayadra	4,56,457	1) 10m LHS 2) 37m RHS	
10	301+330	301+400	70	Tralsa	506/A,506 /B	1) 23m RHS 2) 7m RHS	
11	301+940	301+940	0	Kelod	255	1) 22m LHS 2) 26m RHS	
12	303+780	303+800	20	Kelod	134	1) 15m LHS 2) 19m RHS	
13	304+050	304+100	50	Kelod	127	1) 15m LHS 2) 35m RHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
14	307+165	307+175	10	Karela	3/A,2/A	1) 36m LHS 2) 1m RHS 3) 37m RHS	
15	310+000	310+080	80	Kurchan	5,22,526	1) 46m RHS 2) 14m RHS 3) 20m LHS	
	310+400	310+420	20	Kurchan	4,08,481	1) 46m RHS 2) 14m LHS	
16	311+540	311+700	160	Simarakha	60	1) 21m RHS 2) 31m LHS	
1	312+695	312+730	35	Simarakha	3,53,544	1) 41m LHS 2) 8m LHS 3) 24m RHS	
17	313+340	313+450	110	Simarakha	3,08,310	1) 27m LHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
18	313+370	313+420	50	Simarakha	3,08,310	1) 26m RHS 2) 31m LHS	
19	315+770	315+950	180	Dora	8,47,848	1) 23m RHS 2) 3m LHS 3) 3m LHS 4) 50m LHS	
20	315+950	316+040	90	Dora	849	1) 10m RHS	
21	316+530	316+550	20	Dora	1248	1) 36m LHS 2) 8m LHS	
22	318+600	318+775	175	Danda	51,52	1) 33m RHS 2) 7m RHS 3) 48m LHS	
23	318+800	318+815	15	Danda	51,52	1) 13m RHS 2) 37m LHS 3) 24m RHS 4) 37m LHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
24	318+840	318+850	10	Danda	Govt. Land	1) 45m RHS 2) 15m LHS	
25	318+860	318+865	5	Danda	Govt. Land	1) 42m RHS 2) 4m LHS	
26	320+690	320+720	30	Sukhodara	65	1) 5m LHS 2) 44m LHS	
27	322+700	322+880	180	Amod	5,94,595	1) 30m LHS 2) 3m LHS 3) 30m RHS	
28	322+880	322+990	110	Amod	5,95,593	1) 40m RHS 2) 15m LHS	
		Total Length	2303				



Land Status				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	296+350	296+450	100.000	0.100
2	298+875	299+000	125.000	0.125
3	310+350	310+500	150.000	0.150
4	313+630	313+735	105.000	0.105
5	316+780	316+875	95.000	0.095
6	319+800	319+890	90.000	0.090
7	321+220	321+250	30.000	0.030
8	321+850	321+905	55.000	0.055
9	322+130	322+245	115.000	0.115
				0.865

Getco				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	296+360	296+480	120.000	0.120
2	300+100	300+117	16.500	0.017
3	300+369	300+405	36.200	0.036
4	308+169	308+225	56.500	0.057
5	308+285	308+545	260.000	0.260
6	312+085	312+480	395.000	0.395
				0.884

DGVCL				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	292+890	292+900	10	0.010
2	292+930	293+000	70	0.070
3	294+785	294+790	5	0.005
4	294+880	295+100	220	0.220
5	295+282	295+420	138	0.138
6	295+510	295+560	50	0.050
7	295+990	296+090	100	0.100
8	300+520	300+810	290	0.290
9	300+910	300+910	0	0.000
10	301+330	301+400	70	0.070
11	301+940	301+940	0	0.000
12	303+780	303+800	20	0.020
13	304+050	304+100	50	0.050
14	307+165	307+175	10	0.010
15	310+000	310+080	80	0.080
16	310+400	310+420	20.0	0.020
				1.133

DGVCL				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
17	311+540	311+700	160.0	0.160
18	312+695	312+730	35.0	0.035
19	313+340	313+450	110.0	0.110
20	313+370	313+420	50.0	0.050
21	315+770	315+950	180.0	0.180
22	315+950	316+040	90.0	0.090
23	316+530	316+550	20.0	0.020
24	318+600	318+775	175.0	0.175
25	318+800	318+815	15.0	0.015
26	318+840	318+850	10.0	0.010
27	318+860	318+865	5.0	0.005
28	319+000	319+000	0.0	0.000
29	320+690	320+720	30.0	0.030
30	322+700	322+880	180.0	0.180
31	322+880	322+990	110.0	0.110
				1.170

VADODARA-KIM EXPRESSWAY PROJECT
FROM CHAINAGE 292+000 TO 323+000
MCW STRIP CHART

Station	Activity	Start Chainage	End Chainage	Activity	Start Chainage	End Chainage	
307.000 - 307.600	PQC						
	DLC						
	GSB						
	SUBGRADE						
	EMB						
	C&G						
	CHAINAGE	307.000	307.100				
	C&G						
	EMB						
	SUBGRADE						
	GSB						
	DLC						
	PQC						
	VOP (307+193)						
	MNB (307+754)						
LVUP (308+550)							
MNB (309+090)							
PUP (309+550)							
MNB (309+873)							
PUP (310+480)							
MNB (310+752)							
LVUP (311+073)							
PUP (311+650)							
311.700 - 312.000							
312.000 - 312.600	PQC						
	DLC						
	GSB						
	SUBGRADE						
	EMB						
	C&G						
	CHAINAGE	312.000	312.100				
	C&G						
	EMB						
	SUBGRADE						
	GSB						
	DLC						
	PQC						
	PUP (312+280)						
	VUP (312+720)						
PUP (313+075)							
MNB (313+835)							
MNB (314+340)							
PUP (314+850)							
PUP (315+870)							
LVUP (316+563)							
316.600 - 317.000							
317.000 - 317.600	PQC						
	DLC						
	GSB						
	SUBGRADE						
	EMB						
	C&G						
	CHAINAGE	317.000	317.100				
	C&G						
	EMB						
	SUBGRADE						
	GSB						
	DLC						
	PQC						
	PUP (317+100)						
	PUP (317+650)						
PUP (318+275)							
MJB (318+850)							
PUP (319+580)							
PUP (320+330)							
PUP (320+825)							
MJB (321+280)							
LVUP (321+700)							
321.800 - 322.000							
322.000 - 322.600	PQC						
	DLC						
	GSB						
	SUBGRADE						
	EMB						
	C&G						
	CHAINAGE	322.000	322.100				
	C&G						
	EMB						
	SUBGRADE						
	GSB						
	DLC						
	PQC						
	PUP (322+550)						
	322.600 - 323.000						

Flyover	
MJB	
VUP	
LVUP	
MNB	
ROB	
PUP	
VOP	
Completed	
WIP (EMB)	




VADODARA-KIM EXPRESSWAYPROJECT FROM CHAINAGE 292+000 TO 323+000 SERVICE ROAD STRIP CHART																									
LHS	BC																								
LHS	DBM																								
LHS	WMM																								
LHS	GSB																								
LHS	SUBGRADE																								
LHS	EMB																								
	CHAINAGE	294.270	294.370	294.470	294.520	299.350	299.450	299.550	299.650	299.750	306.250	306.350	306.380	308.270	308.370	308.470	308.550	311.550	311.650	311.750	314.350	314.450	314.510	318.900	318.980
RHS	EMB																								
RHS	SUBGRADE																								
RHS	GSB																								
RHS	WMM																								
RHS	DBM																								
RHS	BC																								

Progress During Month

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor: Patel Infrastructure Ltd.

Progress Chart

Legend : Completed 
 WIP 
 Progress during Month 

Major Structures

		292+010	293+050	293+895	294+105	294+550	295+170	295+575	296+150	296+450	297+220	297+500	297+580	297+900	298+380	299+100	299+375	300+725	301+240	301+790	302+350	302+732	303+245
		PUP	ROB	LVUP	MNB	LVUP	PUP	VUP	PUP	MNB	PUP	MNB	MNB	PUP	PUP	PUP	FLYOVER	PUP	LVUP	PUP	PUP	MJB	PUP
LHS	Deck Slab																						
	Girder/Pedestal																						
	Abu't / Pier Cap																						
	Abut't / Pier/Wall																						
	Footing/Pile Cap																						
	Foundation PCC/Pile work																						
	Excavation																						
	Layout																						
RHS	Layout																						
	Excavation																						
	Foundation PCC/Pile work																						
	Footing/Pile Cap																						
	Abut't / Pier/Wall																						
	Abu't / Pier Cap																						
	Girder/Pedestal																						
	Deck Slab																						

Progress Chart

Legend : Completed ■
 WIP ■
 Progress during Month ■

Major Structures

		303+830	304+170	304+450	305+058	305+850	306+250	306+850	307+193	307+754	308+550	309+090	309+550	309+873	310+480	310+752	311+073	311+650	312+280	312+720	313+075	313+835	314+340
		VUP	PUP	MNB	PUP	PUP	PUP	PUP	VOP	MNB	LVUP	MNB	PUP	MNB	PUP	MNB	LVUP	PUP	PUP	VUP	PUP	MNB	MNB
LHS	Deck Slab																1						
	Girder/Pedestal																						
	Abu't / Pier Cap																						
	Abut't / Pier/Wall																						
	Footing/Pile Cap																						
	Foundation PCC/Pile work																						
	Excavation																						
	Layout																						
Chainage		303+830	304+170	304+450	305+058	305+850	306+250	306+850	307+193	307+754	308+550	309+090	309+550	309+873	310+480	310+752	311+073	311+650	312+280	312+720	313+075	313+835	314+340
Type of Structure		VUP	PUP	MNB	PUP	PUP	PUP	PUP	VOP	MNB	LVUP	MNB	PUP	MNB	PUP	MNB	LVUP	PUP	PUP	VUP	PUP	MNB	MNB
RHS	Layout																						
	Excavation																						
	Foundation PCC/Pile work																						
	Footing/Pile Cap																						
	Abut't / Pier/Wall																						
	Abu't / Pier Cap																						
	Girder/Pedestal																						
	Deck Slab						1																

Progress Chart

Legend : Completed ■
 WIP ■
 Progress during Month ■

Major Structures


LHS	Deck Slab													
	Girder/Pedestal													
	Abu't / Pier Cap													
	Abut't / Pier/Wall													
	Footing/Pile Cap													
	Foundation PCC/Pile work													
	Excavation													
	Layout													
Chainage		314+850	315+850	316+563	317+100	317+650	318+275	318+875	319+580	320+330	320+825	321+280	321+700	322+550
Type of Structure		PUP	PUP	LVUP	PUP	PUP	PUP	MJB	PUP	PUP	PUP	MJB	LVUP	PUP
RHS	Layout													
	Excavation													
	Foundation PCC/Pile work													
	Footing/Pile Cap													
	Abut't / Pier/Wall													
	Abu't / Pier Cap													
	Girder/Pedestal													
	Deck Slab													

Annexure - 07 Structure Strip Chart

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity


Name of EPC Contractor: Patel Infrastructure Ltd.

Progress Chart




Box Culvert

		292+450	294+750	295+007	295+585	296+376	299+800	300+148	301+247	303+403	305+437	307+193	307+193	307+709	307+789	309+030	309+840	309+892	314+148	315+247	316+427	316+582	318+612	322+750	323+087	323+087	323+087	323+087
LHS	Crash Barrier				Yellow																							
	RE / Wing Wall				Red					Blue	Red								Blue									
	Deck Slab				Red			Red		Red	Red								Red									
	Wall				Red			Red		Red	Red								Red									
	Raft				Red			Red		Red	Red								Red									
	Foundation PCC			Red	Red			Red		Red	Red								Red				Red	Yellow				
	Excavation			Red	Red			Red		Red	Red								Red			Red		Red	Yellow			
	Layout				Red			Red		Red	Red			Blue					Red					Red	Yellow			
Chainage		292+450	294+750	295+007	295+585	296+376	299+800	300+148	301+247	303+403	305+437	307+193	307+193	307+709	307+789	309+030	309+840	309+892	314+148	315+247	316+427	316+582	318+612	322+750	323+087	323+087	323+087	323+087
RHS	Layout			Red	Red			Red		Red	Red			Blue					Red				Red	Yellow				
	Excavation			Red	Red			Red		Red	Red								Red			Red		Red	Yellow			
	Foundation PCC			Red	Red			Red		Red	Red								Red				Red	Yellow				
	Raft				Red			Red		Red	Red								Red			Red		Red	Yellow			
	Wall				Red			Red		Red	Red								Red			Red		Red	Yellow			
	Deck Slab				Red			Red		Red	Red								Red			Red		Red	Yellow			
	RE / Wing Wall				Red			Red		Red	Red								Blue			Yellow						
	Crash Barrier				Yellow																							




300+445 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

300+970 HPC / BHS




301+520 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

302+270 HPC / BHS




302+578 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

303+608 HPC / BHS




304+069 HPC /




Cradle
Pipe Laying
Pcc
Excavation

304+649 HPC / BHS




307+419 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

307+969 HPC / BHS




308+320 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

308+794 HPC / BHS




309+368 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

310+119 HPC / BHS




311+329 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

311+969 HPC / BHS




312+679 HPC / BHS 17*




Cradle
Pipe Laying
Pcc
Excavation

313+369 HPC / BHS




313+790 HPC / BHS 36*




Cradle
Pipe Laying
Pcc
Excavation

314+669 HPC/ BHS




315+719 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

316+069 HPC/BHS




316+819 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

317+470 HPC/BHS




319+268 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

319+969 HPC/RHS




322+778 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation


320+719 HPC/BHS





322+294 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation











PUP' - CH: 304+170 (RHS)




PUP' - CH: 304+170 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP- CH: 305+058 (RHS)




PUP - CH: 305+058 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP' - CH: 309+550 (RHS)




PUP - CH:309+550 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation



PUP-297+900(RHS)





PUP-297+900(LHS)



Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-305+850 (RHS)




PUP-305+850 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-295+151 (RHS)




PUP 295+151 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-303+220 (RHS)




PUP 303+220 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-310+480 (RHS)




PUP 310+480 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation


PUP-312+280 (RHS)




PUP-312+280 (LHS)




PUP-295+990 (RHS)



PUP-295+990 (LHS)




PUP-316+960 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-316+960 (LHS)




PUP-319+580 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-319-580 (LHS)




PUP-306+060 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-306+060 (LHS)




PUP-297+220 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-297+220 (LHS)




PUP-299+079 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-299+079 (LHS)




PUP-300+725 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-300+725 (LHS)




PUP-301+790 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-301+790 (LHS)




PUP-302+055 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-302+055 (LHS)




PUP-314+850 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-314+850 (LHS)




PUP-315+850 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-315+850 (LHS)




PUP-317+460 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-317+460 (LHS)




PUP-318+400 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-318+400 (LHS)




PUP-320+330 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-320+330 (LHS)




PUP-320+825 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-320+825 (LHS)




PUP-322+550 (RHS)


PUP-322+550 (LHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Haunch
	Raft
	PCC
	GI
	Excavation



LVUP' - CH: 311+047 (RHS)




LVUP - CH:311+047 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

LVUP-321+675 (RHS)




LVUP-321+675 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

VUP-295+554 (RHS)




VUP-295+554 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

LVUP-294+520 (RHS)




LVUP-294+520 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

LVUP-316+536 (RHS)




LVUP-316+536 (LHS)




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation

VUP-303+808 (RHS)




VUP-303+808 (LHS)




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
Excavation

VUP-293+875 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

VUP-293+875 (LHS)




LVUP-308+550 (RHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

LVUP-308+550 (LHS)




VUP-312+695 (RHS)




Dark Blue	Slab
Blue	Lift-3
Light Blue	Lift-2
Lighter Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

LVUP-312+695 (LHS)





LVUP-301+214(RHS)




Dark Blue	Slab
Blue	Lift-3
Light Blue	Lift-2
Lighter Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

LVUP-301+214(LHS)







MNB - CH:297+562 (LHS)



	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


LHS A1

LHS A2



MNB - CH: 297+562 (RHS)

Date:3/5/2019





7 no. PSC Precast Girder (A2 side)



	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

RHS A1

RHS A2




MJB - CH: 310+720 (RHS)





	Slab
	Final lift
	haunch
	Lift-3
	Lift-2
	Lift-1
	Footing
	PCC
	Excavation

MJB - CH: 310+720 (LHS)







	Slab
	Final lift haunch
	Lift-3
	Lift-2
	Lift-1
	Footing
	PCC
	Excavation










FO - CH: 299+354 (LHS)



FO - CH: 299+354 (RHS)



LAB. EQUIPMENTS CALIBRATION PLAN FOR THE MONTH OF DECEMBER-2019

SL No	ITEM NAME	CAPACITY / SIZE	MAKE	ID NO	Date of Calibration	Due Date of Calibration	REMARK
1	Compression Testing Machine (CTM)	2000 KN	Haridarshan Instruments Lts	SL. No-201818	01.07.2019	30.06.2020	
2	Flexural Testing Machine (FTM)	100 KN	EIE Instruments	SL. No-1605180	18.02.2019	17.02.2020	
3	Proving Ring	30 KN	EIE Instruments	PR-30KN-01007	07.02.2019	06.02.2020	
4	Proving Ring	25 KN	EIE Instruments	PR-25KN-01884	07.02.2019	06.02.2020	
5	Proving Ring	2.5 KN	EIE Instruments	PR-2.5KN-470.2018	08.05.2019	07.05.2020	
6	CBR Penetration dial gauge	0.01-25 mm	BAKER	XFF397	08.05.2019	07.05.2020	
7	CBR Penetration dial gauge	0.01-25 mm	KANN	L1991	06.03.2019	05.03.2020	
8	Hot Air Oven	0 to 300 °C	EIE Instruments	SL. No-160606	02.02.2019	01.02.2020	
9	Electronic Balance	100 Kg	Swisser	SL. No-2190647	05.07.2019	04.07.2020	
10	Electronic Balance	50 Kg	Swisser	SL. No-2191210	24.12.2019	23.12.2020	
11	Electronic Balance	50 Kg	Swisser	SL. No-2191211	24.12.2019	23.12.2020	
12	Electronic Balance	50 Kg	Swisser	SL. No-2190683	05.07.2019	04.07.2020	
13	Electronic Balance	50 Kg	Swisser	SL. No-2190323	12.03.2019	11.03.2020	
14	Electronic Balance	30 Kg	Swisser	SL. No-2190713	10.07.2019	07.07.2020	
15	Electronic Balance	30 Kg	Swisser	SL. No-2190714	10.07.2019	07.07.2020	
16	Electronic Balance	20 Kg	Swisser	SL. No-2190701	05.07.2019	04.07.2020	
17	Electronic Balance	10 Kg	Swisser	SL. No-2190326	15.06.2019	14.06.2020	
18	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		24.12.2019	23.12.2020	
19	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		28.02.2019	27.02.2020	
20	Vicat Needle Apparatus		EIE Instruments		04.07.2019	03.07.2020	
21	CBR Mould	150 mm	EIE Instruments		24.12.2019	23.12.2020	
22	CBR Mould	150 mm	EIE Instruments		13.06.2019	12.06.2020	
23	Proctor Rammer	4.89 Kg.	EIE Instruments		13.06.2019	12.06.2020	
24	Rain Gauge		EIE Instruments		02.07.2019	01.07.2020	
25	Nuclear Density Gauge	Model No-H5001EZ	Humboldt	Sr. No-5458	09.09.2019	08.09.2020	
IN-HOUSE CALIBRATION							
1	Concrete Batching Plant (Patel)	112 M ³	Schwing Stetter	M-2.5 C	16.10.2019	15.01.2020	
2	Concrete Batching Plant (Patel)	60 M ³	Schwing Stetter	M-1.0 C	05.10.2019	04.01.2020	
3	Concrete Batching Plant (Keya)	60 M ³	Schwing Stetter	M-1.0 C	17.10.2019	16.01.2020	
4	Concrete Batching Plant	30 M ³	Nilkanth Engg works		23.12.2019	22.03.2020	
5	DLC Plant (Patel)	300 MT	Maxmech	MCMT300	10.12.2019	09.01.2020	
6	Moisture Container (Big Size)	100x75 cm	EIE Instruments		14.12.2019	13.06.2020	
7	Moisture Container (Mideum)	75x50 cm	EIE Instruments		14.12.2019	13.06.2020	
8	Moisture Container (Small Size)	50x50 cm	EIE Instruments		14.12.2019	13.06.2020	
9	Sand Pouring Cylinder No-01	200 mm	EIE Instruments		21.11.2019	20.02.2020	
10	Sand Pouring Cylinder No-02	200 mm	EIE Instruments		17.12.2019	16.03.2020	
11	Sand Pouring Cylinder No-03	200 mm	EIE Instruments		27.11.2019	26.02.2020	
12	Sand Pouring Cylinder No-04	200 mm	EIE Instruments		17.12.2019	16.03.2020	
13	Sand Pouring Cylinder No-02	150 mm	EIE Instruments		02.11.2019	01.02.2020	
14	Sand Pouring Cylinder No-01	100 mm	EIE Instruments		21.11.2019	20.02.2020	
15	Rapid Moisture Meter(RMM) No-	0-25 %	EIE Instruments		27.11.2019	26.02.2020	
16	Rapid Moisture Meter(RMM) No-	0-25 %	EIE Instruments		08.07.2019	07.01.2020	
17	Proctor Mould	1000 cc	EIE Instruments		07.10.2019	06.04.2020	
18	CBR Mould	150 mm dia	EIE Instruments		07.10.2019	06.04.2020	
19	Concrete cube Mould	15x15x15 cm	EIE Instruments		28.02.2019	28.02.2020	
20	Cement Mortar Mould	7.06x7.06x7.06 cm	EIE Instruments		23.12.2019	22.12.2020	
21	Beam Mould	70x15x15 cm	EIE Instruments		14.07.2019	13.07.2020	
22	Slump Cone	30x20x10 cm	EIE Instruments		23.12.2019	22.12.2020	

Annexure-9 Project photographs



AT CHAINAGE NO 308+550 LVUP RHS A2 WALL 2ND LIFT IS READY FOR CONCRETING



CH-322+570 TO322+590 RHS RETAINING WALL FOOTING CASTING



CH 293+014 ROB RP4 PIER SHAFT 2ND LIFT CONCRETE POURING WORK



RAFT CONCRETE DONE AT CH 299+079 RHS

Annexure-9 Project photographs



AT CHAINAGE NO 310+725 MNB A2 RHS REINFORCEMENT BINDING FOR RAFT



CH 293+014 ROB LP4 PIER SHAFT FINAL CONCRETE COMPLETE.




PUP RHS SLAB CURRING WORK IN PROGRESS CH 305+850



AT CH 310+725 MNB A2 RHS REINFORCEMENT BINDING FOR RAFT

Annexure-9 Project photographs



CH - 304+700 TO 304+900 RHS GEO TEXTILE LAYING AFTER SUBGRADE TOP



SUBGRADE TOP LEVEL & FDD CHECKING CH - 304+700 TO 304+900 RHS WALL HUNCH CONCRETE WORK IS START PUP CH 306+060 RHS

Annexure-9 Project photographs



CH 313+055 PUP EXAVATION IN PROGRESS



AT CH NO 306+122 TO 306+144 TOE WALL PCC COMPLETED.



CH NO 321+253.MJB.LHS.A1. ABUTMENT CAP CONCRETING



CH 293+014 ROB RP3 PIER SHAFT 3RD LIFT CONCRETE POURING

Annexure-9 Project photographs



CH-321+673 RHS LVUP WALL 2ND LIFT CASTING WORK



CH 293+014 ROB RP11 PIER SHAFT 2ND LIFT SHUTTERING WORK



PUP SLAB CONCRETE WORK IN PROGRESS CH 305+850 RHS



BITUMEN BAUSER EMULSION HEATING AND TESTING GOING ON



PQC PAVER ENGINE STARTING AND CHECKING THE WORK IN PRESENCE OF WIRTGEN SERVICE ENGINEER....

Annexure-10 A Safety at Site



Toolbox meeting Conducted for contractor labour at CH 310+700

Annexure-10 A Safety at Site



Solar blinker install at Diversion for VUP at ch-312

Environmental Mitigation

Regular Inspections of Plant & Machinery for reducing Noise



**Sishodia Research Laboratories Pvt. Ltd., Lucknow,
645A/461, Jankivihar Colony, Jankipuram, Lucknow.
Pin Code- 226024 Uttar Pradesh. (INDIA)**

Work completion data sheets

Name and address for Report		Patel Infrastructure Limited, Vadochara KIM Expressway from km 292.00 to 323.00, (Manubaz to Sarpa section)	
Date of monitoring		27/12/2019 to 28/12/2019	
Sr. No.	Monitoring (Water/ Air/Soil/Stack/noise)	NO. of Quantity	Location
1	Drinking water	01	① Comp- canteen
2	Ground water	02	① Near Batching Plant (Borewell) ② CH-293+00 (Borewell)
3	Ambient Airs	03	① Comp- Batching Plant ② CH-294+100 ③ CH-301+200
4	Soil sampling	03	① CH-300+600 ② CH-298+700 ③ CH-319+67
5	Stack monitoring	02	① Near Batching Plant ② Near office area
6	Noise	03	① Comp- Batching Plant ② CH-294+100 ③ CH-301+200
Contact name of client: Report requirement period: Date : Contact number: Email Id: Corresponding address:			
Client signature		Mahendra Pal Sampling Officer signature 28/12/19	

Annexure 11 Monthly monitoring of ongoing works for CGM(Tech.)			
Sr. No.	Monthly Monitoring Points	Status	Remarks
1	Monitoring of approved construction programme viz-a-viz the actual progress.	PVKEPL Submitted Work program as per approved Schedule G vide Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, which is under review with IE	
2	Monitoring of the deployed resources (man, Machinery, material) viz-a-viz required for completion of work as per the original/extended period.	We have submitted machinery deployment schedule along with above work programme, Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, which is under review with IE	
3	Intimation of authority's losses like toll loss, accidents loss, contractual damages etc. in case the delays, from original programme is due to default of the agency, alongwith quantifications of losses.	No losses to Authority as on date.	
4	Review of the woks included in the schedules based on the ground conditions over the land handed over to the agency for the earliest issue of COS notice/approval.	No COS as on date	
5	Requirement/ quantifications of the work as per the design/drawings of the agency on the sections / stretches not handed over by the authority.	Only 0.865 Km is remains to be handed over	
6	Review and recommendations of the claim of the agency (direct/indirect, losses/ damages as per contract and actual in reimbursable basis) intimated by the agency to the authority for its default till date.	No Claim as on date	
7	Status of any hindrance, obstructing any scope of work included under Schedules.	Hindered work front is 4.352 Km, comprising of 0.865 km Land acquisition and 3.487 km affected due to utility shifting.	