

PVKEPL/HO/VKP3/IE/032/2020

To,
The Team Leader,
M/s. Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.,
House No.2, Auroville,
Opp. C.M Patel Farm,
Behind DPS School, Kalali,
Vadodara-390012, Gujarat.

Project:- Construction of Eight Lane Vadodara Kim Expressway from Km. 323+000 to Km. 292+000 (Sanpa to Manubar section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Subject :- Submission of Monthly Progress Report for the month of Jan'20 - Reg.

Ref.: 1. IE office letter no. AA/VKE/PVKEPL/288/19-20/MPR/1330 dated 18.01.2020
2. Concessionaire letter no. PVKEPL/HO/VKP3/IE/013/2020 dated 09.01.2020

Dear Sir,

With reference to above subject matter and in accordance with provision provided under clause 13.1 of the Concession Agreement, we are herewith submitting the Monthly Progress Report for the Month of Jan'20 for the aforesaid project work.

Further, the communicated comments vide your office letter no. 1330 on the Monthly Progress Report for the month of Dec'19 is incorporated in our submission and the details of this compliance are as detailed under Annexure - 1 attached herewith.

This is for your information and record please.

Thanking you,
Yours faithfully,
For, Patel Vadodara- Kim Expressway Pvt. Ltd.




Authorized Signatory.
Pankaj Sachan
General Manager (Tech.)
Encl:- As above.

Copy to: - GM (Tech) & Project Director, National Highway Authority of India, PIU – BHARUCH ,
AA1 - 8, Rangkrishna Avenue Society, Near Zadeshwar Chowkdi, Sukaltirth Road, Bharuch
(Gujarat) - 392011 - For your information please.

Encl.: - As Above.

Patel Vadodara-Kim Expressway Private Limited

Regd. Office

"PATEL HOUSE", Beside Prakruti Resort, Chhani Road, Chhani, NH 8, Vadodara - 390 024, Gujarat, India

Ph.: +91 265 277 6678, 277 7778 | Fax: +91 265 277 7878 | Email: ho@patelinfra.com | Website : www.patelinfra.com

CIN : U45309GJ2018PTC101801

Annexure - 1

Sr. No. / Section	Comments by I.E.	Compliance / Clarification by the Concessionaire
	Comments on Main Report	
1	Cumulative physical progress up to current month has not been shown as per Annexure-1 of Schedule-G on the Executive Summary page. However, cumulative physical progress has been indicated by the Concessionaire as 27.04% based on progressing work against 25.38%.	- Complied. Progressive Progress is 31.60% as on 31.01.2020
2	1.3 strip plan (Summary) in which completed length have been shown for Sub grade top- 1.37 km as against progressing work which is required to be corrected as 0.95 Km. The total hindered length has been shown 4.352 Km. up to the December which is also required to be corrected as 4.277 Km.	Complied
3	Cumulative physical progress up to current month has been shown 27.04% which needs to be rectified as 25.38%.	25.38% progress was on 25.12.2019 as jointly signed for MIS. Progress till 31.12.2019 Was 27.04%
4	The width of laid Hume Pipes are required to be mentioned against each of location where it has been shown completed.	- Noted and complied
5	6.0 Mobilizations of Resources:- The nos. of plant and equipments shown in tentative planning column are not matching with the construction schedule. Also the status of deployed machinery for the month of Dec-2019 was verified at site and details are enclosed as Annexure -1	Annexure 1 not received
6	Review status of Drawings/Design reports:- The view of Independent Engineer on status of design and drawing is attached as	Annexure 2 not received
7	Borrow area location Map is required	Updated



Sr. No. / Section	Comments by I.E.	Compliance / Clarification by the Concessionaire
	to be updated with present operational Borrow area.	
8	The affected length of LA has been shown 0.865 km up to 31st Dec-19 which needs to be rectified as 0.450 km.	Updated. Affected length is 0.64m; and the details of same has been shown on page no. 40 of MPR
9	In table of contents, the page reference for safety features has been shown 56 but it is not found in referenced page of MPR. The safety majors taken up during the construction phase is also required to be furnished.	Noted
10	Weather report has been shown on page No. 59 whereas in table of contents it has been shown on page No. 54 which needs to be rectified.	Noted
11	The time frame of Project Milestones has been indicated but construction time schedule also required to be highlighted parallel to the project milestones.	Please refer revised construction schedule submitted on 02.01.2020 via letter no. 004. However as per your letter no. 1412 dt. 08.02.2020 we are in process to modify the construction schedule accordingly.
12	(Number of test conducted) - The percentage of failed test during Dec month are required to be corrected for sub grade and embankment layers.	Noted





NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

MONTHLY PROGRESS REPORT 11 FOR THE MONTH OF JANUARY-2020



Client	: NATIONAL HIGHWAYS AUTHORITY OF INDIA.
Concessionaire	: Patel Vadodara - Kim Expressway Private Limited.
Independent Engineer	: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
EPC Contractor	: Patel infrastructure Limited.

Table of Contents

Contents

1.0 EXECUTIVE SUMMARY.....	1
1.1 Construction progress in current month.....	1
1.2 Project Synopsis.....	2
1.3 Strip Plan (Summary).....	3
Project Location Map.....	5
2.0 Project Overview.....	6
2.1 Salient Features of Project.....	6
2.2 Project Overview.....	7
2.3 Project Milestones.....	9
2.4 Critical Issues & Action Log.....	9
3.0 Physical Progress.....	9
3.0 A)Progress Details as per Schedule-B- Highway.....	10
3.0 B) Progress Details as per Schedule-B-Structures.....	11
3.1 Detailed Scope of Work & Physical Progress by Component.....	19
4.0 Land Acquisition and Clearance.....	37
4.1 LA Summary:	
A)Length Wise:.....	37
B)Area Wise:.....	38
4.2 Clearances Summary: -.....	40
A) Status of Permissions & Approvals:-.....	40
4.3 Status of utility shifting: -.....	42
A) Utility shifting/ Tree Cutting Progress Status.-Length.....	43
B) Utility shifting/ Tree Cutting Progress Status-Nos.....	44
5.0 Change of Scope.....	45
6.0 Mobilization of Resources.....	46
7.0 Financial Progress Details.....	47
7.1 Pen Picture - Escrow.....	47
7.2 Escrow detail.....	47
8.0 QA/QC Report.....	48
8.1 Test conducted on site.....	48

8.2 Weather report.....	54
9.0 Safety Features.....	56
9. 1 Pen picture of safety features.....	56
9.2 Accident report.....	56
10.0 Review status of drawings/design reports.....	57
10.1 Structure drawing status.....	57
10.2 Highway drawing status.....	62
10.3 Review status of source approvals.....	69
Borrow Area Location Map.....	75
Annexure-01 Correspondence details.....	
Annexure-02 Organization Chart.....	
Annexure-03 RFI summary.....	
Annexure-04 S-Curve.....	
Annexure-05 Utility Status	
Annexure-06 Highway Strip Chart.....	
Annexure-07 Structure Strip chart.....	
Annexure-08 LAB Equipment Calibration Status.....	
Annexure-9 Project photographs.....	
Annexure-10 A Safety at Site	
Annexure-10 B Environmental Metigation Measures.....	
Annexure-11 Monthly monitoring of ongoing works	

1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of January 2020. The Embankment work of the main carriageway is started and 25.73 Km of work is in progress and Embankment top in 3.56 Km has been completed and Sub grade top has been completed in 3 Km. The overall Physical progress as on 31st January 2020 is assessed to be approximately 31.60%. The financial progress achieved s on 31st January 2020 is assessed to be 31.65 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	29.81 %
Cumulative Physical Progress up to current month (%)	31.60 %
Physical Progress targeted during current month (%)	3.19 %
Physical Progress Achieved during current month (%)	4.56 %
Financial progress (%)	31.65 %
Cumulative Expenditure till date (Rs Cr)	514.88 Cr.
Tests passed as % of total tests witnessed by IE	98.81%
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.

Proposed alignment


Sr.No	Design Chainage		Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad	
2	321+600	318+900	2.70	Suthodara	
3	318+900	317+200	1.70	Danda	
4	317+200	314+300	2.90	Dora	
5	314+300	310+900	3.40	Simartha	
6	310+900	307+750	3.15	Kurchan	
7	307+750	305+550	2.20	Karela	
8	305+550	301+200	4.35	Kelod	
9	301+200	300+500	0.70	Tralsa	
10	300+500	297+550	2.95	Dayadara	
11	297+550	296+050	1.50	Tralsi	
12	296+050	293+850	2.20	Derol	
13	293+850	292+700	1.15	Tham	
14	292+700	292+000	0.70	Manubar	
		Total	31	Km	

1.3 Strip Plan (Summary)


1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)				3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)		% Total Length		Length (km)	%Total Length
				Completed	In Progress				
Total Length	31.00	100%	Total Length	31.00		100%	Total Length	-	-
Pending Land Acquisition(A)	0.640	20.06%	Total Length Completed (Till PQC)		-	-	Total Length Completed (Till DBM)	-	-
Pending Clearances Encumbrances(Utilities like electrical,water,tree cutting)(B)	3.827	12.34%	PQC		-	-	BC	-	-
			DLC	1.425	0	4.937%	DBM	-	-
Total Work front Unavailable (C=A+B)	4.467	14.40%	GSB	1.655	1.345	5.338%	WMM	-	-
			Sub-Grade	3.0	0.56	4.41%	GSB	-	-
			Embankment Top	3.56	22.17	11.16%	Sub-Grade	-	-
			C&G	25.73	3.64	80.32%	C&G	-	-

Land Acquisition- 0.640 km
DGVCL- 2.303 Km
GETCO- 0.884 Km
SSNNL- 0.340 Km
Gas Pipe line 0.300 Km
Total Hindered Length- 4.467 km

STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850



STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000



LEGENT:

	Major Bridge(MJB)		Under Pass (PUP/CUP)
	Minor Bridge(MNB)		Flyover
	Grade Separated Structure (VUP/LVUP)		Toll Plaza
	Railway Over Bridge (ROB)		Rigid Pavement

Salient Features of Project:


Sl No	Description	Unit	Scope	Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	31.000	iii.	Hume Pipe Culvert	Nos.	35
2.	Length of Connecting Road	Km	1.495	5.	Minor Bridge (over stream)	Nos.	07
3.	Length of Cross Road at VOP	Km	0.930		MNB over GAS Pipeline	Nos.	04
4.	Culverts			6.	Major Bridge	Nos.	03
i.	Box Culvert for Cross drainage	Nos.	21	7.	VOP/PUP/CUP	Nos.	31
ii.	Box Culvert For Interchange	Nos.	04	8.	ROB	Nos.	01
				9.	Flyover	Nos.	01
				10.	Major Intersection	Nos.	01
				11.	Toll Plaza	Nos.	01

Drawing Title

Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH.-292.000 to CH.-323.000

Date.	Project No.
14-02-2019	

Figure1 Location MAP



2.0 Project Overview

2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	Project	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)“
2	Name of the Employer	National Highways Authority of India
3	Name of Concessionaire	Patel Vadodara Kim Expressway Pvt. Ltd.
4	Name of EPC Contractor	Patel Infrastructure Ltd.
5	Independent Engineer	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	Design Consultant	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	Project Length (In Km)	31.00 Km
8	Date of Concession Agreement	11th May, 2018
9	Appointed Date	08th March 2019
10	Scheduled Date of Completion	07th March 2021
11	Total Project Bid Cost as per CA	1712.00 Cr.
12	Project Cost (60 % of Bid Cost as per article 42)	1027.20 Cr.
13	Construction Period	2 Years (730 days)
14	Maintenance Period	15 Years
15	Total Concession Period	17 Years

2.2 Project Overview

2.2.1 Structures & Other Works

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Pedestrian Underpass	30 Nos.
8	Vehicular Overpasses	01 No.
9	Toe Wall/Retaining Wall	1.89 Km
10	RE Wall	26446 Sqm.
11	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
12	Toll Plaza	2 Nos.
13	Truck Parking Facility	02 Nos.
14	Rest Area/Toilet Facility	03 Nos.
15	Helipad	01 No.
16	Emergency Cross Over	06 nos.
17	Noise Barrier	10.5 km
18	Rain Water Harvesting Structures	62 nos.

2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km
6	Service Road/Slip Roads	02.430 Km

2.2.3 PROJECT LOCATION

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

2.2.4 PROJECT DESCRIPTION

The road passes through plain and rolling terrain. Land use is mostly agricultural land. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 Th DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 Th DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 Th DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 Th DAY	100%	07/03/2021	1712.0

2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 36					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 42					

3.0 Physical Progress

Component	% Weightage	Physical Progress (Cumulative Up to Current Month)
Road Work	69.024%	19.194%
Major Bridge Works	17.368 %	11.395%
Structures	0.84 %	-
Others	12.768 %	1.016%
Total Physical Progress		31.60%

3.0 A)Progress Details as per Schedule-B- Highway

Main Expressway TCS (Appendix B-I (A))

Sr. No.	From	To	Side	Length	TCS Type	Subgrade work (Rm)
1	292+000	292+600	BHS	600.00	TCS 1	
2	292+600	292+790	BHS	190.00	TCS 4	
3	292+790	293+310	BHS	520.00	ROB/Structure	
4	293+310	293+500	BHS	190.00	TCS 4	
5	293+500	294+270	BHS	770.00	TCS 1	
6	294+270	294+520	BHS	250.00	TCS 2	
7	294+520	299+100	BHS	4580.00	TCS 1	690
8	299+100	299+350	BHS	250.00	TCS 4/Structure	
9	299+350	299+750	BHS	400.00	TCS 6/Structure	
10	299+750	299+770	BHS	20.00	TCS 5	
11	299+770	306+250	BHS	6480.00	TCS 1	1710
12	306+250	306+380	BHS	130.00	TCS 2	
13	306+380	308+275	BHS	1895.00	TCS 1	
14	308+275	308+550	BHS	275.00	TCS 2	
15	308+550	311+550	BHS	3000.00	TCS 1	
16	311+550	311+750	BHS	200.00	TCS 2	
17	311+750	314+350	BHS	2600.00	TCS 1	
18	314+350	314+510	BHS	160.00	TCS 3	
19	314+510	318+900	BHS	4390.00	TCS 1	
20	318+900	318+980	BHS	80.00	TCS 2	
21	318+980	322+450	BHS	3470.00	TCS 1	600
22	322+450	323+000	BHS	550.00	TCS 5	
	Total			31000		3000

Sr. No.	From	To	Side	Length	TCS Type	Subgrade work (Rm)
Connecting Road (Appendix B-III (A))						
1	299+350	299+750	LHS	400.00	TCS-6	
2	314+350	314+510	LHS	160.00	TCS 3	
3	294+270	294+520	RHS	250.00	TCS 2	
4	306+250	306+380	RHS	130.00	TCS 2	
5	308+275	308+550	RHS	275.00	TCS 2	
6	311+550	311+750	RHS	200.00	TCS 2	
7	318+900	318+980	RHS	80.00	TCS 2	
Cross Road at VOP Locations (Appendix B-I (C))						
1	000+000	000+075		75.00	TCS 8	
2	000+075	000+825		750.00	TCS 9	
3	000+825	000+930		105.00	TCS 8	

3.0 B) STRUCTURE WORKS: -

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	3	0	3	0
3	Minor Bridges	11	5	0	6	5
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	3	1	2	0
6	Light Vehicular Underpass	7	7	3	4	0
7	Cattle Underpass	30	27	10	16	1
8	Vehicular Overpass	1	1	0	1	0
9	Box Culverts	27	7	4.5	3.5	19
10	Pipe Culverts	35	28	29	2	4

All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
ROB	293+050	2x(25.525+25+25.52)+27.9 + (8 to 28.1)varies+1x38+44+(6.00to26.1)+3x(25.52+25+25.52)	36	32.99	36	26	36	13	36	5			182		34		2097	
MJB	302+732	37.847+38.045+37.847	8	8	8	8	8	5	8	1			42		6		455	
MJB	318+875	2x32.2+1x15.85	4	4	8	7	8	4	8	1	14	10	28	8	6		321	
MJB	321+280	2x37.658	6	6	6	6	6	6	6	2			28	7	4		301	0
FLYOVER	299+375	16.859+33.201+16.859	8	8	8	7	16	2	8		28		14		6		268	
VUP	295+575	1x12	-	-	1	1	2	2	-		-				1	0.5	24	
VUP	303+830	1x12	-	-	1	1	2	1.5	-		-				1	0.5	24	
VUP	312+720	1x12	-	-	1	1	2		-		-				1		24	
VOP	307+193	1x2	3	2.33	3	-	3		3		-		8		2		24	
MNB	294+105	1x12.880	-	-	2	2	4		-		-		-		2		26	
MNB	296+450	1X27.846	-	-	4	-	4		4		14		-		2		111	
MNB	297+500	1x17.688	-	-	4	-	4		-		-		-		2		35	
MNB	297+580	1x37.341	4	4	4	4	4	1	4		-		14		2		149	

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91	
MNB	307+754	1x36.54	4	4	4	4	4	4	4				14		2		146	
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181	
MNB	309+873	1x23.688	-	-	4	-	4		4		14		-		2		95	
MNB	310+752	1x21.35	-	-	4	1	4		4		-		44		2		85	
MNB	313+835	1x24.347	-	-	4	1	4		4		14				2		97	
MNB	314+340	1x19.103	-	-	4	-	4		-				-		2		38	

Status of LVUP & PUP

Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	BHS raft completed
2	LVUP	294+550	1x10.5	BHS	BHS Raft completed, LHS Wall Completed
3	LVUP	301+240	1x10.5	BHS	BHS PCC Done
4	LVUP	308+550	1x10.5	BHS	BHS PCC Done, RHS Raft Completed
5	LVUP	311+047	1x10.5	BHS	BHS Slab Completed
6	LVUP	316+563	1x10.5	BHS	BHS Raft Completed
7	LVUP	321+700	1x10.5	BHS	BHS Raft Completed
1	PUP	292+099	1x7.0	BHS	Not yet Started
2	PUP	295+170	1x7.0	BHS	BHS Raft Completed, LHS Slab Done.
3	PUP	295+990	1x7.0	BHS	BHS Raft Completed
4	PUP	297+150	1x7.0	BHS	BHS PCC Completed, LHS Raft Done.
5	PUP	297+900	1x7.0	BHS	BHS Raft Completed, RHS Slab Done.
6	PUP	298+380	1x7.0	BHS	BHS Slab Completed
7	PUP	299+100	1x7.0	BHS	BHS Excavation Done
8	PUP	300+725	1x7.0	BHS	BHS PCC Completed
9	PUP	301+790	1x7.0	BHS	BHS PCC Completed
10	PUP	302+350	1x7.0	BHS	BHS PCC Completed, RHS Raft Done.
11	PUP	303+220	1x7.0	BHS	BHS Raft Completed
12	PUP	304+170	1x7.0	BHS	BHS Slab Completed
13	PUP	305+058	1x7.0	BHS	BHS Slab Done.
14	PUP	305+850	1x7.0	BHS	BHS PCC Completed.RHS Slab Done.
15	PUP	306+250	1x7.0	BHS	BHS Raft Completed
16	PUP	306+900	1x7.0	BHS	Not yet Started
17	PUP	309+550	1x7.0	BHS	BHS Raft Completed

Sr.No.	Type of Structure	Chainage	Span	Side	Status
18	PUP	310+480	1x7.0	BHS	BHS Raft Completed
19	PUP	311+650	1x7.0	BHS	BHS Raft Completed.
20	PUP	312+280	1x7.0	BHS	BHS Excavation Done
21	PUP	313+095	1x7.0	BHS	Not yet Started
22	PUP	314+850	1x7.0	BHS	BHS PCC Completed.LHS Raft Done.
23	PUP	315+870	1x7.0	BHS	LHS Raft Completed
24	PUP	316+960	1x7.0	BHS	BHS Raft Completed
25	PUP	317+650	1x7.0	BHS	BHS Raft Done.
26	PUP	318+245	1x7.0	BHS	BHS PCC Done
27	PUP	319+650	1x7.0	BHS	BHS Raft Completed
28	PUP	320+330	1x7.0	BHS	BHS Raft Completed
29	PUP	320+825	1x7.0	BHS	BHS Raft Completed
30	PUP	322+550	1x7.0	BHS	BHS PCC Done.

Status of Box Culverts

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.01.2020
BC	292+450	1	2.00	2.0	BHS PCC Completed
BC	294+750	2	4.00	4.0	BHS PCC Completed
BC	295+007	1	2.00	2.00	BHS PCC Completed, LHS Raft Completed
BC	295+585	1	2.00	2.00	BHS Slab Completed
BC	296+376	1	3.00	3.00	BHS PCC Completed
BC	299+770	1	3.00	3.00	Work yet to start
BC	300+148	1	3.00	3.00	BHS Slab Completed
BC	301+247	1	2.00	2.00	Work yet to start
BC	303+403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.01.2020
BC	305+437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307+709	1	2.00	2.00	BHS PCC Completed
BC	307+789	1	2.00	2.00	Work Yet to start
BC	309+030	1	3.00	3.00	
BC	309+840	1	3.00	3.00	
BC	309+892	1	3.00	3.00	
BC	314+148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315+247	1	5.00	3.00	BHS PCC Completed
BC	316+427	1	2.00	2.00	BHS PCC Done, RHS Slab Done.
BC	316+582	1	2.00	2.00	BHS PCC Completed
BC	318+612	1	3.00	3.00	BHS Raft Completed
BC	322+750	1	2.00	2.00	BHS Excavation Done, Ground improvement in Progress
BC	323+087	1	2.00	2.0	Work yet to start
BC	269+883	1	2.00	2.0	
BC	270+373	1	2.00	2.0	
BC	270+731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

Status of Hume Pipe Culverts			
Type of Culvert	Design Chainage	Status as on 31.01.2020	Width
HPC	293+620	BHS Pipe Laying Done	60 m
HPC	294+420	BHS Pipe Laying Done	60 m
HPC	295+870	BHS Pipe Laying Done	60 m
HPC	296+720	BHS Pipe Laying Done	60 m
HPC	298+120	BHS Pipe Laying Done	60 m
HPC	298+819	BHS Pipe Laying Done	60 m
HPC	300+445	BHS Pipe Laying Done	60 m
HPC	300+970	BHS Pipe Laying Done	60 m
HPC	301+520	BHS Pipe Laying Done	60 m
HPC	302+270	BHS Pipe Laying Done	60 m
HPC	302+578	BHS Pipe Laying Done	60 m
HPC	303+608	BHS Pipe Laying Done	60 m
HPC	304+069	BHS Pipe Laying Done	60 m
HPC	304+649	BHS Pipe Laying Done	60 m
HPC	307+419	BHS Pipe Laying Done	60 m
HPC	307+969	BHS Pipe Laying Done	60 m
HPC	308+320	BHS Pipe Laying Done	60 m
HPC	308+794	BHS Pipe Laying Done	60 m
HPC	309+368	BHS Pipe Laying Done	60 m
HPC	310+119	BHS Pipe Laying Done	60 m
HPC	311+329	BHS Pipe Laying Done	60 m
HPC	311+969	BHS Pipe Laying Done	60 m
HPC	312+679	Work yet to start	60 m

Type of Culvert	Design Chainage	Status as on 31.01.2020	Width
HPC	313+369	BHS Pipe Laying Done	60 m
HPC	313+812	Work yet to start	60 m
HPC	314+669	BHS Pipe Laying Done	60 m
HPC	315+719	BHS PCC Done	60 m
HPC	316+069	BHS Pipe Laying Done	60 m
HPC	316+819	BHS Pipe Laying Done	60 m
HPC	317+470	BHS Excavation Done	60 m
HPC	319+268	BHS Pipe Laying Done	60 m
HPC	319+969	RHS Pipe Laying Done, LHS PCC Done	60 m
HPC	320+719	BHS Pipe Laying Done	60 m
HPC	322+294	BHS Pipe Laying Done	60 m
HPC	322+778	BHS Excavation Done, Ground improvement in Progress	60 m

3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads / Connecting road)	A- Widening and strengthening of Existing road			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder) GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	KM	29.371	19.42%	3	11.024%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB	KM	29.371	3.46%	2.14	0.19%	
	(3) Shoulders	KM	29.371	0.97%			
	(4) Bituminous work						
	(5) Rigid Pavement						
	(a) DLC	KM	29.371	4.640%	1.425	0.23%	
	(b) PQC	KM	29.371	22.972%			
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:						
(1) Culverts (Pipe & Box)	No.	62	2.32%	33.5	0.672%		
(2) Minor bridges							
(a) Foundation	No.	42	2.38%	8	0.81%		

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(b) Sub-Structure	No.	44	1.16%	5	0.1%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	22	1.94%			
	(3) Cattle/Pedestrian underpasses						
	(a) Foundation	No.	30	2.98%	24.5	2.46%	
	(b) Sub-Structure	No.	60	1.30%	33.5	0.73%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.38%	10	0.459%	
	(4) Pedestrian overpasses			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(5) Grade separated structures						
	(a) Underpasses (VUP & LVUP)						
	(a) Foundation	No.	10	0.77%	10	0.776%	
	(b) Sub-Structure	No.	20	0.46%	15.5	0.352%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.52%	4	0.207%	
	(b) Overpass (VOP)						
	(a) Foundation	No.	3	0.12%	2.33	0.058%	
	(b) Sub-Structure	No.	3	0.02%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.12%			
	(c) Flyover						
	(a) Foundation	No.	8	1.11%	7	1.06%	
	(b) Sub-Structure	No.	8	0.46%	2	0.052%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.51%			
	(d) Foot Over Bridge			Not in Scope			
Major Bridge works and ROB/RUB	A - Widening and repairs of Major Bridges			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	B - Widening and repairs of						
	a) ROB			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	C- New Major Bridges						
	(a) Foundation	No.					
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/ Well Foundation	No.	22	5.16%	21	5.06%	
	(b) Sub-Structure	No.	22	0.59%	4	0.228%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.39%	2.8	0.107%	
	D- New rail-road bridges						
	(a) ROB						
	(a) Foundation	No.	38	6.77%	26	5.74%	
	(b) Sub-Structure	No.	38	1.05%	0	0.26%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	34	2.42%			
	(b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
Structures (elevated sections, reinforced earth, Interchange)	Interchange			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(d) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	0.84%			
Other works	(i) Service roads/ Slip Roads / Connecting Road	KM	2.425	0.66%			
	(ii) Toll Plaza	No.	2	0.63%			
	(iii) Road side drains	KM	29.371	1.38%			
	(iv) Road signs, markings, km stones, safety devices,						
Other works	(a) Road signs, markings, km stones, Road Delineators, Reflective Pavement Markers & Solar Studs, Traffic Impact Attenuators, Road Boundary Stone, Kilometer and Hectometer Stones.	KM	31.000	0.81%			
	(b) Concrete Crash Barrier / W- Beam Crash Barrier / Thrie Beam Steel Barriers in road works	KM	29.371	1.16%			
	(v) Project facilities						
	(a) Bus Bays	No.	0	-			
	(b) Truck Lay-byes	No.	2	1.08%			
	(c) Smaller Parking service area	No.	3	0.648%			
	(d) Operation & Maintenance Centre	No.	1	0.27%			
	(e) Lighting	KM	31.000	0.044%			
	(f) ATMS	KM	31.000	0.456%			
	(g) Noise Barrier	KM	10.500	0.397%			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(h) Rain Water Harvesting Structure	No.	62	0.074%			
	(i) Fencing	KM	29.371	1.094%			
	(j) Utilities (future ducts)	No.	62	0.234%	44	0.21%	
Other works	(vi)Repairs to bridges/structures			Not in Scope			
	(vii) Land Scaping and Tree plantation	KM	29.371	0.176%			
	(viii) Protection works						
	(a) Boulder Pitching/Turfing /other protection measures on slopes	KM	29.371	0.29%			
	(b) Toe/Retaining wall	KM	1.890	3.12%	0.11	0.81%	
	(ix) Tunnel			Not in Scope			
	(a) Excavation	Meter	0	-			
	(b) Construction of support system including Rock bolting, lining etc.	Meter	0	-			
	(c) On Complete completion of Tunnel	Meter	0	-			
	(x) Miscellaneous						
	(a) Overhead Signs	KM	31.000	0.001%			
	(b) Traffic Aid Booth	No.	1	0.017%			
	(c) Medical Aid Booth	No.	1	0.017%			
	(d) Emergengy Cross Over	No.	6	0.018%			
	(d) Helipad	No.	1	0.017%			
	(e) Wearing Course	KM	31.00	0.173%			
	Total			100.00%		31.60%	

3.1.1 : Details breakup of physical progress

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
1	2	3	7	9		
1	Earth Work upto Top of Subgrade					
1.1	Clearing and grubbing of -MCW	Hec	29.37	0.044%	25.73	0.04%
1.2	Carrying out Jungle Cutting/ removal of debris / dismantling of Concrete Structure / Dismantling of existing road / Removal of any Physical item	M2	29.37	0.000%		
1.3	Earth work in excavation necessary	Cu.m.	29.37	0.013%	22.05	0.01%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Cu.m.	29.37	5.183%	24.63	4.35%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Cu.m.	29.37	4.319%	21.45	3.15%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Cu.m.	29.37	3.456%	17.8	2.09%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Cu.m.	29.37	2.592%	10.87	0.96%
1.8	Construction of embankment - MCW Embankment Top	Cu.m.	29.37	1.728%	3.56	0.21%
1.9	Construction of Sub grade - MCW	Cu.m.	29.37	2.086%	3.00	0.21%
2	Grannular Sub Base Courses and Base Courses					
2.1	Constructing Grannular Sub-	Cu.m.	29.37	3.46%	1.65	0.19%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
	base					
3	Shoulders					
3.1	Earthwork in filling of median / island area	Cu.m.	29.37	0.245%		
3.2	Construction of modified Earthen / un paved shoulders	Cu.m.	29.37	0.036%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	LM	29.37	0.691%		
4	Rigid Pavement					
4.01	Providing xxx mm thick DLC (M15) for CW	Cum	29.37	4.640%	1.425	0.23%
4.02	Providing xxx mm thick PQC for CW	Cum	29.37	22.972%		
5	Pipe Culverts					
5.01	Culvert Excavation	Cum	35.00	0.006%	30.5	0.01%
5.02	Culvert PCC M15 grade	Cum	35.00	0.114%	30.5	0.10%
5.03	Providing , laying and jointing NP4 (as per IS:458) Hume pipes for culverts, - Dia 1200 mm (Internal)	LM	35.00	0.232%	29	0.19%
5a	Box Culverts					
5.01a	Culvert Excavation	Cum	27.00	0.022%	7	0.01%
5.02a	Culvert PCC M15 grade	Cum	27.00	0.209%	6	0.05%
5.03a	Foundation RCC M 30 - Culvert	Cum	27.00	0.405%	5.5	0.08%
5.04a	HYSDB bar in Foundation-Culvert	MT	27.00	0.480%	5.5	0.10%
5.05a	Substructure RCC M 30 - Culvert	Cum	27.00	0.304%	4.5	0.05%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
5.06a	HYSD bar in Substructure-Culvert	MT	27.00	0.267%	4.5	0.04%
5.07a	Super Structure RCC M 30 - Culvert	Cum	27.00	0.153%	4.5	0.03%
5.08a	HYSD bar in Super Structure-Culvert	MT	27.00	0.127%	4.5	0.02%
5.09a	Finishing Work (10% cost of overall work)	Nos.	27.00	0.000%		
6A	Bill No: 6A Minor Bridges					
6A,01	Structure excavation Ordinary and soft Soils - MNBR	Cum	42.00	0.056%	16	0.02%
6A,02	MNBR - PCC M15 grade	Cum	42.00	0.124%	16	0.05%
6A,03	MNBR - RCC M35 - Foundation	Cum	34.00	0.887%	4	0.10%
6A,04	HYSD bar reinforcement - Foundation	Mt	34.00	1.034%	12	0.36%
6A,05	MNBR - RCC M35 Pile Cap	Cum	8.00	0.090%	8	0.09%
6A,06	MNBR - RCC M35 1.2m dia piles	Rm	8.00	0.186%	8	0.19%
6A,07	MNBR - RCC M35-Substructure Abutment	Cum	44.00	0.447%	5	0.05%
6A,08	HYSD bar reinforcement - substructure Abutment	Mt	44.00	0.445%	5	0.05%
6A,09	MNBR - RCC M35 - Abutment Cap	Cum	44.00	0.128%	-	
6A,10	HYSD bar reinforcement - Abutment cap	Mt	44.00	0.144%	-	
6A,11	RCC M35 - RCC Girder	Cum	10.00	0.118%	-	
6A,12	PSC M45 - PSC Girder	Cum	8.00	0.239%	-	

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6A,13	HYSD bar reinforcement - Super structure Girder	Mt	18.00	0.586%	-	
6A,14	HT Steel for PSC Girder	Mt	8.00	0.323%	-	
6A,15	RCC M35 - SLAB	Cum	22.00	0.278%	-	
6A,16	HYSD bar reinforcement - SLAB	Mt	22.00	0.398%	-	
6B	Bill No. 6B : PUP					
6B,01	Structure excavation Ordinary and soft Soils - PUP	Cum	30.00	0.025%	29	0.02%
6B,02	PUP - PCC M15 grade Levelling course	Cum	30.00	0.184%	28	0.17%
6B,03	PUP - RCC M35 Raft	Cum	30.00	1.216%	24.5	0.99%
6B,04	HYSD bar reinforcement - RAFT	Mt	30.00	1.560%	24.5	1.27%
6B,05	PUP RCC M35 Wall	Cum	60.00	0.677%	33.5	0.38%
6B,06	HYSD bar reinforcement - Wall	Mt	60.00	0.623%	33.5	0.35%
6B,07	PUP - RCC M35 - TOP Slab	Cum	30.00	0.674%	10	0.22%
6B,08	HYSD bar reinforcement - TOP Slab	Mt	30.00	0.706%	10	0.24%
6B,09	Finishing Work (10% cost of overall work)	Nos	30.00	0.000%		
6C	Bill No. 6C : VUP					
6C,01	Structure excavation Ordinary and soft Soils - VUP	Cum	3.00	0.003%	3	0.00%
6C,02	VUP - PCC M15 grade - Levelling course	Cum	3.00	0.013%	3	0.01%
6C,03	VUP - RCC M35 - Raft	Cum	3.00	0.096%	3	0.10%
6C,04	HYSD bar reinforcement - Raft	Mt	3.00	0.123%	3	0.12%
6C,05	VUP - RCC M35 - WALL	Cum	6.00	0.086%	3.5	0.05%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6C,06	HYSD bar reinforcement - WALL	Mt	6.00	0.079%	3.5	0.05%
6C,07	RCC M35 - TOP SLAB	Cum	3.00	0.096%	1	0.03%
6C,08	HYSD bar reinforcement - TOP Slab	Mt	3.00	0.082%	1	0.03%
6D	Bill No. 6D : LVUP					
6D,01	Structure excavation Ordinary and soft Soils - LVUP	Cum	7.00	0.005%	7	0.01%
6D,02	LVUP - PCC M15 grade levelling course	Cum	7.00	0.033%	7	0.03%
6D,03	LVUP - RCC M35 Raft	Cum	7.00	0.220%	7	0.22%
6D,04	HYSD bar reinforcement - Raft	Mt	7.00	0.282%	7	0.28%
6D,05	LVUP - RCC M35 - Wall	Cum	14.00	0.155%	12	0.13%
6D,06	HYSD bar reinforcement - WALL	Mt	14.00	0.143%	12	0.12%
6D,07	LVUP - RCC M35 - Top Slab	Cum	7.00	0.187%	3	0.08%
6D,08	HYSD bar reinforcement - TOP Slab	Mt	7.00	0.159%	3	0.07%
6E	Bill No. 6E : VOP					
6E,01	Structure Excavation for foundation of VOP	Cum	3.00	0.000%		0.00%
6E,02	Foundation PCC M15 grade for levelling course	Cum	3.00	0.001%		0.00%
6E,04	HYSD bar reinforcement - Foundation	Mt	3.00	0.054%	1.165	0.02%
6E,05	RCC M35 Pile Cap	Cum	3.00	0.012%		0.00%
6E,06	RCC M35 1.2m dia piles	Rm	3.00	0.049%	2.33	0.04%
6E,07	RCC M35 - ABUTMENT/Return Wall	Cum	2.00	0.002%		0.00%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6E,08	HYSD bar reinforcement - ABUTMENT/Return Wall	Mt	2.00	0.002%		0.00%
6E,09	RCC M35 - ABUTMENT CAP	Cum	2.00	0.002%		0.00%
6E,10	HYSD bar reinforcement - ABUTMENT CAP	Mt	2.00	0.004%		0.00%
6E,11	RCC M35 - PIER	Cum	1.00	0.001%		0.00%
6E,12	HYSD bar reinforcement - PIER	Mt	1.00	0.001%		0.00%
6E,13	RCC M35 - PIER CAP	Cum	1.00	0.001%		0.00%
6E,14	HYSD bar reinforcement -PIER CAP	Mt	1.00	0.002%		0.00%
6E,15	HYSD bar reinforcement - Super structure Girder	Mt	2.00	0.050%		0.00%
6E,16	HT Steel for PSC - Girder	Mt	2.00	0.033%		0.00%
6E,17	PSC M45 - Box Girder/PSC Girder	Cum	2.00	0.025%		0.00%
6E,18	M-35 for SLAB super structure	Cum	2.00	0.015%		0.00%
6F	Bill No: 6F Flyover					
6F,01	Structure excavation Ordinary and soft Soils - Flyover	Cum	8.00	0.003%	8	0.00%
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	Cum	8.00	0.005%	8	0.01%
6F,03	HYSD bar reinforcement - Foundation	Mt	8.00	0.575%	7.00	0.50%
6F,04	RCC M35 Pile Cap	Cum	8.00	0.114%	7	0.10%
6F,05	RCC M35 1.2m dia piles	Rm	8.00	0.414%	8.00	0.41%
6F,06	RCC M35 - ABUTMENT	Cum	4.00	0.047%	2	0.02%
6F,07	HYSD bar reinforcement - ABUTMENT	Mt	4.00	0.058%	2	0.03%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6F,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.031%		
6F,09	HYSD bar reinforcement - Abutment cap	Mt	4.00	0.053%		
6F,10	RCC M35 - Pier Substructure	Cum	4.00	0.037%		
6F,11	HYSD bar reinforcement - Pier Substructure	Mt	4.00	0.057%		
6F,12	RCC M35 - Pier CAP	Cum	4.00	0.065%		
6F,13	HYSD bar reinforcement - Pier CAP	Mt	4.00	0.110%		
6F,14	RCC M35 - RCC Girder	Cum	4.00	0.032%		
6F,15	PSC M45 - Girder	Cum	2.00	0.053%		
6F,16	HYSD bar reinforcement - Girder	Mt	6.00	0.144%		
6F,17	HT Steel for PSC - Girder	Mt	2.00	0.072%		
6F,18	RCC M35 - SLAB	Cum	6.00	0.084%		
6F,19	HYSD bar reinforcement - SLAB	Mt	6.00	0.126%		
6F,20	Finishing Work (10% cost of overall work)	Nos	6.00	0.000%		
6G	Bill No: 6G Major Bridges					
6G,01	Structure excavation Ordinary and soft Soils - MJB	Cum	22.00	0.014%	22	0.01%
6G,02	Major Bridge PCC M15 grade - Levelling course	Cum	22.00	0.026%	22	0.03%
6G,03	HYSD bar reinforcement - Foundation	Mt	22.00	2.746%	21.5	2.68%
6G,04	RCC M35 Pile Cap	Cum	22.00	0.708%	21	0.68%
6G,05	RCC M35 1.2m dia piles	Rm	22.00	1.661%	22	1.66%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6G,06	RCC M35 - Abutment substructure	Cum	12.00	0.100%	9	0.07%
6G,07	HYSD bar reinforcement - Abutment Substructure	Mt	12.00	0.099%	9	0.07%
6G,08	RCC M35 - ABUTMENT CAP	Cum	12.00	0.032%	4	0.01%
6G,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	12.00	0.036%	4	0.01%
6G,10	RCC M35 - Pier Substructure	Cum	10.00	0.037%	6	0.02%
6G,11	HYSD bar reinforcement - Pier Substructure	Mt	10.00	0.056%	6	0.03%
6G,12	RCC M35 - Pier CAP	Cum	10.00	0.089%		0.00%
6G,13	HYSD bar reinforcement - Pier CAP	Mt	10.00	0.137%		0.00%
6G,14	PSC M45 - Girder	Cum	16.00	0.261%	2.8	0.05%
6G,15	HYSD bar reinforcement -Girder	Mt	16.00	0.343%	2.8	0.06%
6G,16	HT Steel for PSC -Girder	Mt	16.00	0.340%		0.00%
6G,17	RCC M35 - SLAB	Cum	16.00	0.178%		0.00%
6G,18	HYSD bar reinforcement - SLAB	Mt	16.00	0.265%		0.00%
6G,19	Finishing Work (10% cost of overall work)	Nos.	16.00	0.000%		
6H	Bill No. 6H : ROB					
6H,01	Structural Excavation in ROB foundation	Cum	36.00	0.017%	28	0.01%
6H,02	ROB - Foundation PCC M15 grade Levelling course	Cum	36.00	0.034%	26	0.02%
6H,03	HYSD bar reinforcement - Foundation	Mt	36.00	3.292%	29.50	2.70%
6H,04	RCC M35 Pile Cap	Cum	36.00	0.715%	26	0.52%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
6H,05	RCC M35 1.2m dia piles	Rm	36.00	2.710%	32.99	2.48%
6H,06	RCC M35 - ABUTMENT/Return Wall	Cum	4.00	0.019%	2	0.01%
6H,07	HYSD bar reinforcement - ABUTMENT/Return Wall	Mt	4.00	0.023%	2	0.01%
6H,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.012%		0.00%
6H,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	4.00	0.020%		0.00%
6H,10	RCC M35 - PIER	Cum	32.00	0.195%	11	0.07%
6H,11	HYSD bar reinforcement - PIER	Mt	32.00	0.299%	11	0.10%
6H,12	RCC M35 - PIER CAP	Cum	32.00	0.179%	5	0.03%
6H,13	HYSD bar reinforcement - Pier CAP	Mt	32.00	0.301%	5	0.05%
6G,14	PSC M45 - Girder	Cum	30.00	0.246%		
6G,15	HYSD bar reinforcement -Girder	Mt	30.00	0.314%		
6G,16	HT Steel for PSC -Girder	Mt	30.00	0.332%		
6H,14	RCC M35 - SLAB	Cum	30.00	0.260%		
6H,15	HYSD bar reinforcement - SLAB	Mt	30.00	0.382%		
6H,16	Providing and Fixing Steel Girder for Superstructure as per Technical Specification	Mt	4.00	0.889%		
7	Reinforced Earth Wall					
7.01	PCC For RE Wall Foundation	Cum	26,446.00	0.018%		
7.02	Providing RCC Facia Panel / Block	Sqm	26,446.00	0.261%		
7.03	Filter media behind RE walls	Cum	26,446.00	0.094%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
7.04	Construction of embankment with Reinforced Earth	Cum	26,446.00	0.225%		
7.05	RCC crash barrier with friction slab M 40	Rmt	3,952.02	0.246%		
8	Service roads/ Slip Roads					
8.01	Construction of Subgrade	Cum	2.43	0.050%		
8.02	Construction of GSB	Cum	2.43	0.136%		
8.03	Constructing Wet Mix Macadam base	Cu.m.	2.43	0.157%		
8.04	Primer coat - Connecting road	Sqm	2.43	0.010%		
8.05	Tack coat -1 - Connecting road	Sqm	2.43	0.004%		
8.07	Dense Bituminous Macadam course- Connecting road	Cu.m.	2.43	0.172%		
8.08	Bituminous Concrete - Connecting Road	Cu.m.	2.43	0.132%		
9	Bill No.9: Toll Plaza					
9.01	Clearing and grubbing - Toll Plaza	Hec	2.00	0.000%		
9.02	Construction of embankment - Toll Plaza	Cum	2.00	0.087%		
9.03	Construction of Subgrade - Toll Plaza	cum	2.00	0.019%		
9.04	Constructing Grannular Sub-base - Toll Plaza	Cu.m.	2.00	0.031%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	cum	2.00	0.052%		
9.06	Providing xxx mm thick POC for Toll plaza	cum	2.00	0.288%		
9.07	Providing and fixing of Tool	Nos.	2.00	0.009%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
	booth					
9.08	Roof over Toll plaza	Sq.m	2.00	0.050%		
9.09	Operation & Office building at toll plaza	Sq.m	1.00	0.022%		
9.11	Toll plaza sign boards	LS	2.00	0.032%		
9.12	Toll Plaza Facilities	LS	2.00	0.043%		
10	DRAINAGE					
10.01	Drain Excavation	Cu.m.	29.37	0.066%		
10.02	Drain Lining	cum	29.37	0.479%		
10.03	RCC M 20 Grade Dain	Cum	29.37	0.241%		
10.04	HYSB bar reinforcement	Mt	29.37	0.117%		
10.05	Construction of chute lined drain in shoulder	L.M.	29.37	0.408%		
10.06	Construction of energy dissipation basin and sumps	Nos.	29.37	0.067%		
11	Bill No. 11: Traffic signs, Road markings and other road appurtunences					
11.01a	Providing Kerb M-20 grade	L.M.	29.37	0.116%		
11.01b	Painting on Kerbs	Sq.m	29.37	0.014%		
11.02a	Supplying & Fixing Sign Boards	KM	31.00	0.402%		
11.03a	Pavement marking	Sq.m	31.00	0.278%		
b)	W-Beam Crash Barrier in Road work					
11.06b	Providing and erecting " W " metal beam crash barrier	L.M.	29.37	1.160%		
12	Wayside Amenities/Rest Area					

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
12.01	Truck Parking service area	LS	2.00	1.08%		
12.02	Smaller Parking service area	LS	3.00	0.65%		
12.03	Providing operational and maintenance Center	No.	1.00	0.27%		
12.04	Providing & Placing Noise Barrier	Km.	9.30	0.40%		
12.05	Providing lighting including all	Km.	31.00	0.04%		
12.06	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.46%		
12.07	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.23%	44	0.21%
12.08	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.07%		
II	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.09%		
13	Road Side Plantation					
	Land Scaping and Tree plantation	LS	29.37	0.176%		
14	PROTECTION WORKS					
I	Boulder pitchin on slopes					
A	Providing and laying stone pitching on embankment slopes	cum	29.37	0.213%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.01.2020)	
					Quantity	Percentage Progress
B	Providing and laying filter media underneath stone pitching	cum	29.37	0.077%		
II	Toe/Retaining wall					
A	Excavation of Retaining Wall + Toe Wall	Cu.m.	1.89	0.031%	0.775	0.01%
B	M-15 PCC Retaining Wall + Toe Wall	Cu.m.	1.89	0.089%	0.775	0.04%
C	M-25 Retaining Wall + Toe Wall	Cum	1.89	1.626%	0.48	0.41%
D	HYSD - Retaining Wall + Toe Wall	MT	1.89	1.371%	0.48	0.35%
15	MISCELLANEOUS WORKS					
15.01	Overhead Signs	Km.	31.00	0.001%		
15.02	Traffic Aid Booth	No.	1.00	0.017%		
15.03	Medical Aid Booth	No.	1.00	0.017%		
15.04	Wearing courses	Km.	31.00	0.173%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining pusion of ROW.....	Km.	31.00	0.000%		
15.06	Emergency Cross Over	Nos.	6.00	0.018%		
15.07	Helipad	Nos.	1.00	0.017%		
	Total Amount					31.60 %

4.0 Land Acquisition and Clearance

4.1 LA Summary: - A)Length Wise:

Sr. No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	Unclear Length	SIDE	REMARKS
	FROM	TO							
1	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others	0.100	BHS	
2	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Aamanjibhai	0.125	BHS	
3	310+350	310+450	0.100	Kurchan	529/1,524/1,523/1,522,527	Yusuf Ibrahim Umarji and others, Ismail Ibrahim Vali, Adam Vali and others	0.100	BHS	
4	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava	0.105	RHS	
5	316+780	316+875	0.095	Dora	733	Old Govt. Land	0.095	BHS	
6	322+130	322+245	0.115	Matar Talpad	468,467	Jaydevprasad Ramanlal, Shree Bhikhabhai Laljibhai	0.115	BHS	
Length % of Project			31.000				0.640		
			100.00%				2.06%		

B)Area Wise:

Sl. No.	Package - 3 (Sampa to Manubar) (Km 323.000 to Km 292.00)						
	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.7199	10.02	17.7283	8.95	90%
2	Vanta Matar		1.6709	1.64	1.6686	1.64	100%
3	Sunthodara		13.0293	1.77	13.0293	1.62	100%
4	Telod		3.4501	1.24	3.0758	1.24	89%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.0178	22.58	37.0607	22.17	97%
7	Simlatha		21.2190	42.05	19.6934	38.39	93%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1489	3.21	17.3950	3.07	96%
10	Padariya	Tal. & Dist.- Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.1435	20.70	41.6624	20.53	99%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	24.4512	23.46	96%
14	Taralsa		16.5034	11.56	16.5034	11.56	100%
15	Dayadara		20.9353	8.48	17.1477	7.64	82%
16	Derol		35.3771	35.89	34.6392	35.12	98%
17	Tham		8.1923	4.22	8.1923	4.14	100%
18	Kanthariya		9.2303	11.01	6.1920	9.91	67%
TOTAL AWARD PKG #3			320.7965	224.94	305.3661	215.41	95%
					95%	96%	

4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHAI PIU SURAT (Expressway)/FR-02/2019/1717				

4.2 A) STATUS OF PERMISSION AND APPROVALS

Sr No	Approvals as in Schedule -E	
a	Permission of the state Government for extraction of boulder from quarry	The company has given a subcontract to Mauni Minerals for supply of Aggregate and GSB material. They have already procured permission from State Government for extraction of boulders. Valid till 14.07.2025
b	Permission of Village panchayat and Pollution control board for installation of crusher.	Obtained. Valid till 14.07.2025
c	License for use of explosives	Work Agreement with Mauni Minerals (Agency) to Sub-agency (Sukhdev Enterprise) for quarrying of boulder is enclosed with its use, storage & transportation of explosives. Valid till 31.03.2023
d	Permission from State government for drawing water from river/reservoir.	NA (For use of water, as per guideline of Ministry of water resource letter dated 26/10/2012, it is exempted from obtaining NOC if ground water used up to 100 cum/day i.e. 1 Lac liter/day in any Infrastructure Project., as our consumption is under the limit.)
e	License from Inspector of factories or competent authorities for setting up Batching Plant	Obtained. Valid till 17.09.2025.

Sr No	Approvals as in Schedule -E	
f	Clearance from Pollution control board for Setting up Batching Plant	Obtained. Valid till 17.09.2025.
g	Permission of Village Panchayat and Pollution control board for Asphalt Plant	N.A.
h	Permission of Village Panchayat and State Government for Borrow earth.	Some Village Panchayats Obtained. Others in progress
i	Permission of State Government for Cutting trees	Obtained Forest trees cutting permission received vid letter no. NHAI/PIU Surat (Expressway)/FR-02/2019/1717 on dated 25.03.2019
j	Consent to establish issued by the Sate Pollution Control Board for the Project;	Obtained

4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected as on appointed Date	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of supervision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	All Estimates submitted	80 M	-	-		-	-	-	-	-	Issue resolved through change in design
	SSNNL	<i>Revised Drawing already submitted to All three Divisions of SSNL</i>	730 M									Balance affected length 340 M
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2303 M	-	-	#72,73 &74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.19 2) Amod on 23.05.19 3) Bharuch	-	-	-	work has been started.
	GETCO	GETCO has not accepted 2.5% supervision charges as a part payment. Our matter is pursuing with concern department	884 M			#342 on 01.05.2019						
Gas Pipe Lines	GAIL	<i>In the meeting held on 27th Jan-2020 with the PD, NHAIL. & GM GAIL, it is decided that at MNB 296+450 & 304+450, Gas pipe line will be protected through HDD method. Accordingly NHAI issued letter no 155 Dt. 29.01.2020 to GAIL & For MNB 309+090 revised GAD submitted to GAIL vide NHAI letter no 184 Dt 0302.2020</i>	300 M					Supervision Charges Paid by NHAI without GST				

4.3 A) Utility shifting/ Tree Cutting Progress Status-Length Wise

Utility Category	Name/ Department	Length affected (M)	Length Cleared (M)	Balance Affected Length (M)
Water	GWSSB	80	80	0
	SSNNL	340	-	340
Electricity	DGVCL	2303	-	2303
	GETCO	884	-	884
Gas Pipe Lines	GAIL	300	-	300
Tree	Tree Cutting	900	900	0

4.3 B) Utility shifting/ Tree Cutting Progress Status-Nos

Sr. No.	Particular	Total	Progress till Last Month	Current Month	Cumulative Progress till Jan-2020	Balance to Completed	Remarks
1	Electric Pole						
	Bharuch Section						
	Bharuch division						
	i) Bharuch Subdivision	41				41	
	ii) Palej Subdivision	5				5	
	iii) Amod Subdivision	5				5	
	Total	51				51	
2	Structures (Nos.)						
	Bharuch Section	7	7	-	7	0	
	Total	7	7	-	7	0	
3	Religious Str. (Nos.)						
	Bharuch Section	0	0	0	0	0	
	Total	0	0	0	0	0	
4	H.T. Line crossing						
	Bharuch Section	6				6	
	Total	6				6	
5.	Water Utilities						
	Bharuch Section						
	i) Bharuch Subdivision						
	ii) Jambusar Sub-division						
	Total	64				64	

Tree Cutting Progress Status-Nos

Sr. No.	District	Category		Total Nos.	Status of Cutting Permission	No. of Cutting Permission	No of Trees cut	Balance No of Trees	Remark
		Govt. Trees	All						
1	Bharuch	Govt. Trees	All	164	Tree Cutting Permission is received vide letter No. NHA/PIU Surat (Expressway)/PR- 02/2019/1717 Date: 25.03.2019	164	164	Nil	-
		Pvt. Trees		0					

5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Tentative Planning	Deployed Machinery Month of Jan-2020
1	Excavator	Nos	30	21
2	Motor Grader	Nos	20	12
3	Vibratory Roller	Nos	25	18
4	Wet Mix/ DLC Paver	Nos	1	-
5	Wet Mix Plant	Nos	1	1
6	PQC Paver	Nos	1	1
7	Pneumatic Tyre Roller	Nos	0	-
8	Dumpers/Tippers	Nos	100	71
9	FE Loaders/JCB	Nos	10	11
10	Water Tanker	Nos	30	20
11	Batching Plant CP60	Nos	2	2
12	Batching Plant CP 120	Nos	2	1
13	Batching Plant 300 TPH (DLC)	Nos	1	1
14	Sand Washing plant	Nos	1	1
15	Transit Mixers	Nos	20	20
16	Boom Placer	Nos	1	1
17	Concrete Pump	Nos	1	1
18	Kerb Machine	Nos	1	0

7.0 Financial Progress Details

7.1 Pen Picture - Escrow

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Cumulative inflow to Escrow till previous month (Cr)	Cumulative outflow from Escrow till previous month (Cr)	Inflow to Escrow During the Jan-20 (Cr)	Outflow from Escrow during the Jan-20 (Cr)
1712	1027.2	387.89	382.13	0.00	1.00

7.2 Escrow detail

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Escrow Plan till date-Debt (HAM)(Cr)	Escrow Plan till date-Equity (HAM)(Cr)	Escrow Plan till date- VGF (HAM)(Cr)	Escrow Actual till date-Debt (HAM)(Cr)	Escrow Actual till date- Equity (HAM)(Cr)	Escrow Actual till date- YGF (HAM)(Cr)
1712	1027.2	256.17	102.72	359.52	0.00	117.29	148.46

8.0 QA/QC Report.

8.1 Test conducted on site.

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
UGL & Cutting soil														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	148	0	148	0	0	0	148	0	148	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	148	0	148	0	0	0	148	0	148	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	L.L.= Not>50 %,PI =Not> 25 %	148	0	148	0	0	0	148	0	148	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc	148	0	148	0	0	0	148	0	148	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m ²	90-95 % of lab MDD	5410	76	5486	25	1	26	5435	77	5512	
Borrow Area (Embankment & Subgrade)														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	2440	0	2440	378	0	378	2818	0	2818	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	2440	0	2440	378	0	378	2818	0	2818	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	L.L.= Not>50 %,PI =Not> 25 %	2440	0	2440	378	0	378	2818	0	2818	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	2440	0	2440	378	0	378	2818	0	2818	
5	CBR	IS 2720	1 test per 3000	Min. 8 % as	154	5	159	72	0	72	226	5	231	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
		Part 16	m3	per design										
Earthwork Field test														
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m ²	95% of Lab MDD	37489	623	38112	807	60	867	38296	683	38979	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m ²	97% of Lab MDD	197	15	212	51	5	56	248	20	268	
GSB														
1	Sieve Analysis		1 Test /400M ³	As per MORT&H Table 400-1	74	0	74	13	0	13	87	0	87	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M ³	LL=Not>25% PI=Not>6%	74	0	74	13	0	13	87	0	87	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		1	0	1	0	0	0	1	0	1	
4	CBR	IS 2720 Part 16	As Required	30% Min.	1	0	1	0	0	0	1	0	1	
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	1	0	1	0	0	0	1	0	1	
6	AIV	IS 2386 (P-4) & IS 5640	As Required	40% Max	1	0	1	0	0	0	1	0	1	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M ²	98% of Lab MDD	113	11	124	40	3	43	153	14	167	
PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE														

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	482	0	482	56	0	56	538	0	538	
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	482	0	482	56	0	56	538	0	538	
3	Aggregate Impact Value	IS 2386 Part 4	1 Test/Concreting Day	As per IS 383	482	0	482	56	0	56	538	0	538	
4	Flakiness Index	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	482	0	482	56	0	56	538	0	538	
5	Silt Content	IS 383	As Required		312	0	312	56	0	56	368	0	368	
6	Specific Gravity & W A	IS 2386 PART 3	1 Test/Month		6	0	6	0	0	0	6	0	6	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark		
					Up To Previous Month			This Month			Total Upto Date					
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test			
Concrete Mix Design (cube sets)																
1	M15 7 Days	IS-516	18 Cubes	As per MoRT&H	3	0	3	0	0	0	3	0	3			
	28 Days				9	0	9	0	0	0	9	0	9			
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	0		
	28 Days				0	0	0	0	0	0	0	0	0	0		
3	M20 7 Days				3	0	3	0	0	0	3	0	3	0	3	
	28 Days				9	0	9	0	0	0	9	0	9	0	9	
4	M25 PCC 7 Days				46	0	46	0	0	0	46	0	46	0	46	
	28 Days				88	0	88	0	0	0	88	0	88	0	88	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
5	M30 7 Days				80	0	80	0	0	0	80	0	80	
	28 Days				106	0	106	0	0	0	106	0	106	
6	M35 7 Days				155	0	155	0	0	0	155	0	155	
	28 Days				272	0	272	0	0	0	272	0	272	
7	M35 Pile 7 Days				93	0	93	0	0	0	93	0	93	
	28 Days				159	0	159	0	0	0	159	0	159	
8	M35 RE block 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
9	M40 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	55	0	55	0	0	0	55	0	55	
	28 Days				87	0	87	0	0	0	87	0	87	
10	M45 7 Days				13	0	13	0	0	0	13	0	13	
	28 Days				19	0	19	0	0	0	19	0	19	
11	M50 7 Days				25	0	25	0	0	0	25	0	25	
	28 Days				25	0	25	0	0	0	25	0	25	
12	M40 PQC 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	10	0	10	0	0	0	10	0	10	
	28 Days				2	0	2	0	0	0	2	0	2	
13	M40 PQC FI. Strength 7				0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark		
					Up To Previous Month			This Month			Total Upto Date					
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test			
	Days															
	28 Days				0	0	0	0	0	0	0	0	0			
14	DLC 7 Days	IS-516	10 cubes	Asper MoRT&H	97	29	126	15	0	15	112	29	141			
Compressive Strength of Concrete Cubes (Field)																
1	M15 7 Days	IS-516	1 test - 0-5 M3 2test - 6-15 m3 3test - 16-30 m3 4 test - 31- 50 m3 +1 test for every 50m3 concrete	As per MoRT&H	0	0	0	0	0	0	0	0	0			
	28 Days				0	0	0	0	0	0	0	0	0	0		
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	
3	M25 PCC 7 Days				372	0	372	58	0	58	430	0	430			

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
	28 Days				708	0	708	190	0	190	898	0	898	
4	M30 7 Days				93	0	93	33	0	33	126	0	126	
	28 Days				222	0	222	52	0	52	274	0	274	
5	M35 7 Days				578	0	578	180	0	180	758	0	758	
	28 Days				1221	0	1221	638	0	638	1859	0	1859	
6	M35 Pile 7 Days				757	0	757	49	0	49	806	0	806	
	28 Days				2300	0	2300	99	0	99	2399	0	2399	
7	M35 RE block 7 Days				0	0	0	0	0	0	0	0	0	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
	28 Days				0	0	0	0	0	0	0	0	0	
8	M40 7 Days				3	0	3	1	0	1	4	0	4	
	28 Days				11	0	11	1	0	1	12	0	12	
9	M45 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
10	M50 PSC 7 Days				0	0	0	10	0	10	10	0	10	
	28 Days				0	0	0	10	0	10	10	0	10	
11	M40 PQC 7 Days	IS-516	1 test of 2 cubes & 2beams for 150 m3 or	As per MoRT&H	0	0	0	0	0	0	0	0	0	
	0				0	0	0	0	0	0	0	0		

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
12	M40 PQC F.S 7 Days		Min. 6 cubes & 6 beams for the day		0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
13	DLC 7 Days	IS-516	1set of 3cubes for 1000 m2	Asper MoRT&H	0	0	0	0	0	0	0	0	0	
14	DLC FDD	IS 2720 Part 28	1 Test /2000M ²	98% of Ref. Density	0	0	0	0	0	0	0	0	0	
Cement														
1	Fineness	IS 4031	1 Test/Week		77	0	77	18	0	18	95	0	95	
2	Consistency	IS 4031	1 Test/Week		77	0	77	18	0	18	95	0	95	
3	Setting Time	IS 4031	1 Test/Week		77	0	77	18	0	18	95	0	95	
4	Soundness	IS 4031	1 Test/Week		71	0	71	0	0	0	71	0	71	

Sr. No	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
5	Compressive Strength	IS 4031	1 Test/Week											
	a) 3 Days		01 set = 3 Cube		77	0	77	18	0	18	95	0	95	
	b) 7 Days		01 set = 3 Cube		73	0	73	18	0	18	91	0	91	
	c) 28 Days		01 set = 3 Cube		68	0	68	16	0	16	84	0	84	

8.2 Weather report

Sl. No.	Date	Temperature OC.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
		Min. Temp.	Max. Temp.	Min.	Max.			
1	1-Jan-20	21.8	33.9	49.0	78.0	0.0	0.0	
2	2-Jan-20	22.0	34.5	48.0	77.0	0.0	0.0	
3	3-Jan-20	21.5	34.0	47.0	79.0	0.0	0.0	
4	4-Jan-20	21.9	34.5	48.0	75.0	0.0	0.0	
5	5-Jan-20	22.5	34.2	49.0	76.0	0.0	0.0	
6	6-Jan-20	21.7	34.5	49.0	78.0	0.0	0.0	
7	7-Jan-20	22.4	34.1	48.0	76.0	0.0	0.0	
8	8-Jan-20	19.0	27.0	39.0	75.0	0.0	0.0	
9	9-Jan-20	15.0	27.0	45.0	78.0	0.0	0.0	
10	10-Jan-20	16.2	29.1	48.0	75.0	0.0	0.0	
11	11-Jan-20	18.0	30.2	46.0	79.0	0.0	0.0	
12	12-Jan-20	18.5	30.5	50.0	81.0	0.0	0.0	
13	13-Jan-20	18.2	31.2	47.0	78.0	0.0	0.0	
14	14-Jan-20	17.5	30.2	46.0	75.0	0.0	0.0	
15	15-Jan-20	18.0	30.6	47.0	79.0	0.0	0.0	
16	16-Jan-20	17.6	31.4	48.0	75.0	0.0	0.0	
17	17-Jan-20	16.7	31.5	47.0	80.0	0.0	0.0	
18	18-Jan-20	14.9	30.9	39.0	76.0	0.0	0.0	
19	19-Jan-20	14.6	30.5	42.0	75.0	0.0	0.0	
20	20-Jan-20	16.4	31.1	41.0	65.0	0.0	0.0	
21	21-Jan-20	16.2	30.4	31.0	66.0	0.0	0.0	
22	22-Jan-20	16.1	29.8	31.0	66.0	0.0	0.0	

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
23	23-Jan-20	16.1	29.9	31.0	66.0	0.0	0.0	
24	24-Jan-20	16.4	30.0	34.0	68.0	0.0	0.0	
25	25-Jan-20	16.2	30.8	32.0	66.0	0.0	0.0	
26	26-Jan-20	16.4	29.9	31.0	67.0	0.0	0.0	
27	27-Jan-20	16.1	29.8	32.0	66.0	0.0	0.0	
28	28-Jan-20	16.4	29.9	31.0	66.0	0.0	0.0	
29	29-Jan-20	16.2	30.0	31.0	68.0	0.0	0.0	
30	30-Jan-20	14.4	31.9	31.0	69.0	0.0	0.0	
31	31-Jan-20	17.4	31.9	58.0	69.0	0.0	0.0	
	Average	17.8	31.1	41.8	73.1			

9.0 Safety Features

9.1 Pen picture of safety features

Location of Black spot	Suggested Remedial Measures with in provisions of Concession Agreement	Additional Remedial Measures (if any)	Financial implications of additional Remedial Measures for Authority
312	Barricade Working Zone Properly	Provide Concrete Jersey Barrier	
	Provide Advance Warning Boards		

9.2 Accident report : NIL

10.0 Review status of drawings/design reports

10.1 Structure drawing status

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Pipe Culvert	35	35	-	-	Submitted via direct mail from SES to IE dated 15.05.2019 at 2:36 PM	Found in order as per MoM dt. 17.05.2019	-
2	Box Culvert	27	21	-	-	Submitted via letter no. 050 dated 17.04.2019, also via direct mail from SES on 26.05.2019 at 5:44pm for BC 315+225, also 12 submitted via letter no. 089 dt. 27.05.2019, 316+420 submitted via letter no. 128 dt. 27.06.2019 7 via. 184 dt. 12.12.2019, 299+800 submitted via letter no. 322 Dt. 19.12.2019, 6 BC submitted via letter no. 192 Dt. 19.12.2019	316+420 approval received via letter no. 632 dt. 1607.2019 comment against 184 received via 243 dt. 19.12.2019 for 7 BC	Pending with IE except 316+420
3	Flyover	1	1	-	299+375	Submitted via letter no. 257 dated 19.10.2019	Comments received via letter No. 989 dated 04.11.2019	Pending with concessionaire

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
						Bearing submitted via letter no. 020 dt. 24.01.2020		
4	Major Bridge	3		-	302+732	Submitted via letter no. 335 dt. 23.12.2019 Hydrology report submitted via letter no. 002 & 357 Dt. 01.01.2020 & 20.01.2020 POT bearing submitted via letter no. 185 dt. 12.12.2019	Comments received via letter No. 1331 dated 20.01.2020 Comments on hydrology report received via letter no. 1289 dt. 07.01.2020	Pending concessionaire with
					318+875	Submitted via letter no. 239 dated 04.10.2019	Comments received via letter No. 225 dated 02.12.2019	Pending concessionaire with
					321+280	Submitted via letter no. 179 dated 24.07.2019	Comments received via letter No. 387 dated 11.05.2019	Pending with IE
5	Minor Bridge	11	10	-	294+085	Submitted via letter no. 189 dated 19.12.2019	Comments received via letter No. 1067 dated 26.11.2019	Pending Concessionaire with
					296+432	Submitted via letter No.184 dt. 06.08.2019	-	Pending with IE
					297+472	Submitted via letter no. 190 dated 19.12.2019 & 194 Dt.	Comments received via letter No. AA/VKE/PVKEPL/293/19-20/DESIGN REVIEW/1364 dt.	Pending Concessionaire with

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
						24.12.2019	30.01.2020	
					297 + 562	Submitted via letter No.185 dt. 06.08.2019 Hydrology report submitted via letter no. 002 dt. 01.01.2020	Comments on hydrology report received via letter no. 1289 dt. 07.01.2020	Pending concessionaire with
					304 + 450	Submitted via letter no. R2- PVKEPL/HO/VKP3/IE/145/20 19 dt. 17.08.2019	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with IE
					307 + 731	Submitted via letter No.260 dt. 19.10.2019 Test Pile submitted via. letter no. 236 dt. 03.10.2019	AA/VKE/PVKEPL/206/19-20/DESIGN REVIEW/1006 Dt. 08.11.2019	Approved by IE
					309 + 100	Submitted via letter no. 254 dated 17.10.2019 Geotech report submitted via letter no. 225 dt. 24.09.2019	AA/VKE/PVKEPL/250/19-20/DESIGN REVIEW/1003 dated 08.11.2019	Pending concessionaire with
					309 + 840	Submitted via letter no.011 dated 08.01.2020	Comments received via letter No. 224/1083 & 1142 dated 02.12.2019 & 12.12.2019	Approved by IE

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					310+752	Submitted via letter no. 199 dt. 31.12.2019 GAD Submitted via PVKEPL/VKE3/IE/300/2019 dt. 05.12.2019 (GSPL approved)	Comments received via letter No. 1220 dated 23.12.2019	Approved by IE
					313+835	Submitted via letter no. R2- PVKEPL/HO/VKP3/IE/145/2019 dt. 17.08.2019	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with IE
					314+314	Submitted via letter No. 005 Dt. 03.01.2020	comments received via letter no. 1226 dt. 24.12.2019	Pending with IE
6	PUP	30	30	-	-	-29 Nos via letter No. 21 dated 22.10.2018 - 1 No via letter No. 37 dated 12.12.2018 -Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by SES to Aarvee via mail dt. 23.05.2019 at 6:41	3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019 18 Approved vide AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW/473 Dt. 03.06.2019 15 final approved via letter no.	8 Nos. Pending with concessionaire

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks	
						pm R3- PVKEPL/HO/VKP3/IE/093/20 19 dt. 28.05.2019 - Further revised 12 Nos submitted via 049 on 17.04.2019 -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm -15 revised with 0 camber submitted via letter no. PVKEPL/HO/VKP3/IE/208/20 19 dt. 06.09.2019	1147 dt. 13.12.2019 1 Approved vide AA/VKE/PVKEPL/291/19- 20/DESIGN REVIEW/1350 Dt. 23.01.2020		
7	VUP	3	3	-	295 + 575	Directly by SES to Aarvee via mail dt. 24.05.2019 at 6:22 pm	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.2019	Approved by IE	
					303 + 830	Submitted via letter no. 181 dated 11.12.2019	Comments received via letter No. 1261 dated 02.01.2020	Pending Concessionaire	with
					312 + 720	Submitted via letter no. 181 dated 11.12.2019	Comments received via letter No. 1261 dated 02.01.2020	Pending Concessionaire	with

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
8	VOP	1	-	-	307+193	Submitted via PVKEPL/HO/VKP3/IE/003/2020 dt. 01.01.2020 & PVKEPL/HO/VKP3/IE/374/2020 dt. 02.02.2020	Comments received via letter No. 1221 dated 24.12.2019	Pending with IE
9	LVUP	7	7	-		Submitted via letter no. 021 dated 22.10.2019, also 4 submitted Directly by SES to Aarvee via mail dt. 26.05.2019 at 4:55 pm, 311+047 submitted via direct mail from SES on 28.05.2019 at 8:20 pm -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm 6 submitted via letter no. 127 dt. 25.06.2019 Submitted via letter no. 226 dated 24.09.2019	Approved via letter no. 1146 dt. 13.12.2019	All 7 Approved by iE
10	ROB	1	1	-	293+014	Submitted via letter no. 024 dated 03.02.2020	Comments received via letter No. 1368 dated 30.01.2020	Pending with IE

Sr. No	Type of Structure	Total scope [Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
						Railway Portion submitted via letter no. 198 dt. 31.12.2019		
11	Shoulder Drain					Submitted via letter no. 237 Dt. 03.10.2019, & 022 dt. 24.01.2020	-	Pending with IE

10.2 Highway drawing status

Plan and Profile				
Sr No.	Description	Concessionaire Submission Letter No. and Date	IE's comment Letter No. and Date	Remark
1	MCW	# 267 on 02.11.2019	# 1144 Dt. 13.12.2019	
2	Connecting road	# 267 on 02.11.2019	# 1144 Dt. 13.12.2019	
3	VOP Approaches	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	

Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark
connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10 % effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB+ 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

PLANT STATUS

CRUSHER:- 300 TPH @ Rajpardi for Aggregates – Functional

Batching Plant:-

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

10.3 Review status of source approvals & Mix Design

Sr No	Description	Date of Approval	Approval Letter No.
1	Cement		
i	Ultra Tech Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
ii	Gujrat Siddhi Cement Ltd	11.04.19	AA/VKE/PVKEPL/070/19-20/Q & M /281
iii	Saurarashtra Cement Ltd (Hathi Cement)	13.04.19	AA/VKE/PVKEPL/074/19-20/Q & M /289
iv	JK Lakshmi Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
v	Sanghi Industries Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vi	Birla Corporation Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vii	Udaipur Cement works Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
viii	Nuvoco Vistas Corporation Ltd	24.06.19	AA/VKE/PVKEPL/125/18-19/Q & M /546
ix	Ambuja Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1046
x	Wonder Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1048
2	Reinforcement Steel		
i	Jindal Steel & Power (JSPL)	13.05.19	AA/VKE/PVKEPL/100/19-20/Q & M /393
ii	Electro Steel Pvt. Ltd	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
iii	ESSAR	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
3	Aggregates		
i	Rajpahardi (Coarse Agg)	15.02.19	AA/VKE/PVKEPL/028/18-19/Q & M /085
ii	Nadeshwar (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
iii	Bodeli (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
4	Chemical Admixture		
i	Kunal	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
ii	BASF	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
iii	STP Limited	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
iv	Yahska	31.08.19	AA/VKE/PVKEPL/167/19-20/Q & M /784

Sr No	Description	Date of Approval	Approval Letter No.
v	Sika India Pvt Ltd	04.10.19	AA/VKE/PVKEPL/192/19-20/Q & M /925
vi	CAC Pvt.Limited	21.11.19	AA/VKE/PVKEPL/192/19-20/Q & M /1051
vii	Fosroc India Ltd	08.11.19	AA/VKE/PVKEPL/201/19-20/Q & M /995
5	Fly Ash		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
a)	Micro Silica/ GGBS/ Micro Fine		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
ii	Microfine/GGBS	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
6	Water		
i	Bore well at Camp Ch-299+300 RHS	28.03.19	AA/VKE/PVKEPL/041/18-19/Q & M /223
7	Hume Pipe - NP4		
i	Giriraj Hump pipe Industries	12.02.19	AA/VKE/PVKEPL/022/18-19/Q & M /066
ii	T & G Precast Industries	24.06.19	AA/VKE/PVKEPL/126/19-20/Q & M /547
8	Independent Laboratory		
i	Mukesh A Patel	12.02.19	AA/VKE/PVKEPL/021/18-19/Q & M /065
ii	Geo Designs & Research Pvt. Ltd	11.04.19	AA/VKE/PVKEPL/072/19-20/Q & M /283
9	Curing Compound and Sealeant		
ii	STP	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
10	GSB Mix Design	20.08.19	AA/VKE/PVKEPL/161/18-19/Q & M /751
11	WMM Mix Design	24.09.19	AA/VKE/PVKEPL/182/18-19/Q & M /880
12	DLC Mix Design		
i	DLC Mix design with Sidhee OPC53 & Suyog Flyash	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1052
ii	DLC Mix design with Sidhee OPC53 cement	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1049
13	Concrete Mix Design		
1	M30 RCC (Sidhee opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753

Sr No	Description	Date of Approval	Approval Letter No.
2	M30 RCC (Sidhee opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
3	M35 RCC (Sidhee opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
4	M35 PILE (Sidhee opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
5	M40 RCC (Sidhee opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
6	M25 PCC (Ultratech opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
7	M30 RCC (Ultratech opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
8	M35 RCC (Ultratech opc 53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
9	M35 PILE (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
10	M40 RCC (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
11	M30 RCC (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
12	M35 Pile (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
13	M30 RCC (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
14	M35 Pile (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
15	M35 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
16	M40 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
17	M50 PSC (Ultratech opc 53+ BASF-8324 admixture)	23.12.19	AA/VKE/PVKEPL/253/19-20/Q & M /1215
18	M50 PSC (Sidhee opc 53+ BASF-8324 admixture)	23.12.19	AA/VKE/PVKEPL/252/19-20/Q & M /1214

Sr No	Description	Date of Approval	Approval Letter No.
19	M25 PCC (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
20	M30 RCC (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
21	M35 RCC (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
22	M35 Pile (Sidhee opc 53+ Sikaplast-319 admixture)	23.12.19	AA/VKE/PVKEPL/254/19-20/Q & M /1216
23	M25 PCC (Sidhee OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
24	M25 PCC (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
25	M30 RCC (JK Lakshmi OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
26	M35 RCC (Sidhee OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
27	M35 RCC (JK Lakshmi OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
28	M35 RCC (Sanghee OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
29	M35 Pile (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
30	M35 Pile (JK Lakshmi OPC 53+Flyash+Sikaplast-319)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
31	M40 RCC (JK Lakshmi OPC 53+Flyash+BASF-8345)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
32	M45 RCC (Sanghee OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242
33	M45 RCC (Sourashtra OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242

Sr No	Description	Date of Approval	Approval Letter No.
34	M50 PSC (Sourashtra OPC 53+Flyash+Fosroc Auromix-400)	31.12.19	AA/VKE/PVKEPL/265/19-20/Q & M /1242

Borrow Area:-

Status	Number of Borrow areas	Qty(Cum)
Approved	90	3239283
Submitted	42	1619657
Total	132	4858940

NCR Status :-


Sr. No.	NCPN NO	ISSUED DATE	DESCRIPTION OF NON-CONFORMANCE	DESCRIPTION OF REMEDIAL ACTION	REMEDIAL ACTION		CLOSED OUT DATE	REMARK
					YES	NO		
1	IE/NCR/PKG-III/001	22.03.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
2	IE/NCR/PKG-III/002	08.04.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
3	IE/NCR/PKG-III/003	12.04.19	Depressed PUP raft at ch-304+170	Raft Level raised	Yes		13.11.19	NCR Closed
4	IE/NCR/PKG-III/004	12.04.19	Depressed PUP raft at ch-305+058 and ch-309+550 pcc done without ground improvement	Ground Improvement done	Yes		23.10.19	NCR Closed
5	IE/NCR/PKG-III/005	16.04.19	Back filling below the hume pipe not done properly at ch-303+408	Done properly	Yes		12.08.19	NCR Closed

DETAILS OF CORRESPONDENCE IN Jan-2020 Between Client & PVKEPL			
Sr. No.	Letter No.	Date	Letter from Client Reg.
1	NHAI/PIU-Bharuch/P-3-LA/2020/032	04.01.2020	Restoration of Status of Land as "Govt. Land" from allotted Govt. land to Mr. Rathod Narubhai Chitabhai Survey No. 733 (old), 1318(new), vill.: Dora, Taluka: Amod, Dist. :Bharuch, State: Gujarat
2	NHAI/PIU-Bharuch/P-1-P/P-2-P/P-3-P/2020/051	07.01.2020	Use of Branded Steel and Cement for Construction - Reg.
3	NHAI/PIU-Bharuch/P-3-U/2019/081	14.01.2020	Intimation on continuing construction activities over Minor Bridge at Ch. 296 + 450, 304 + 450 & 3039 + 090 - Reg.
4	NHAI/PIU-Bharuch/P-3-P/2019/090	15.01.2020	Observations / deficiencies during the Site Inspection carried out by PD, Bharuch on dated 13.01.2020
5	NHAI/PIU-Bharuch/P-3-U/2019/096	16.01.2020	Intimation on continuing construction activities over Minor Bridge at Ch. 296 + 450, 304 + 450 & 3039 + 090 - Reg.
7	NHAI/PIU-Bharuch/P-3-U/2020/126	21.01.2020	Estimate for Shifting of Utility - Reg.
8	NHAI/PIU-Bharuch/L-06/P-3-LA/2020/149	28.01.2020	Land Compensation Disbursement - Reg.


Details of Correspondance in Jan-2020 between Aarvee Associates & PVKEPL			
Sr. No.	Letter No.	Date	Letter from Aarvee Associates Reg.
1	AA/VKE/PVKEPL/270/19-20/Q&M/1257	01.01.2020	Source of Earth to be obtained from Borrow Area for use in below 500mm Embankment Top - Reg.
2	AA/VKE/PVKEPL/271/19-20/DESIGN REVIEW/1258	01.01.2020	Submission Design and Drawing of POT /PTFE Bearing for ROB at Ch. 293+014 and MJB at Ch. 302+71 - Reg.
3	AA/VKE/PVKEPL/272/19-20/DESIGN REVIEW/1259	01.01.2020	Submission Drawing and Design for Major Bridge at Ch. 302 + 713 - Reg.
4	AA/VKE/PVKEPL/273/19-20/Q&M/1260	02.01.2020	Intimation on procurement of TMT Steel of M/s. Electrotherm (India) Ltd. to meet the project requirement - Reg.
5	AA/VKE/PVKEPL/274/19-20/DESIGN REVIEW/1261	02.01.2020	Submission of Detailed Drawing & Design Report for VUP at Ch. 303+830 and 312+720 - Reg.
6	AA/VKE/PVKEPL/275/19-20/Q&M/1263	03.01.2020	Submission of Company Profile and Credentials of M/s Shreeyam Power & Steel Industries Ltd for Source approval -
7	AA/VKE/NHAI/249/19-20/LEAVE/1282	07.01.2020	Leave of absence Key Staff in the Project - Reg.
8	AA/VKE/PVKEPL/276/19-20/Q&M/1283	07.01.2020	Submission of Company Profile and Credentials of Usha Martin Ltd. for H.T. Strands Source approval - Reg.
9	AA/VKE/PVKEPL/277/19-20/Q&M/1284	07.01.2020	Approval of Earth Source to be obtained from Borrow Area for use in 500mm below Embankment top - reg.
10	AA/VKE/PVKEPL/278/19-20/Q&M/1285	07.01.2020	Submission of Company Profile and Credential, product specification and test report of INIZ Plastomech Pvt. Ltd. Source / material approval - Reg.
11	AA/VKE/PVKEPL/279/19-20/DESIGN REVIEW/1289	07.01.2020	Submission of Hydrology Report Minor Bridge at Ch. 297+562 and Major Bridge at Ch. 302+713 - Reg.
12	AA/VKE/NHAI/PVKEPL/252/19-20/DESIGN REVIEW/1292	07.01.2020	Monthly Inspection Reports - Reg.
13	AA/VKE/PVKEPL/280/19-20/Q&M/1293	08.01.2020	Joint Factory Visit to M/s Electrotherm (India) Ltd. - Reg.
14	AA/VKE/PVKEPL/281/19-20/MILESTONE/1295	08.01.2020	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concession Agreement - Reg.
15	AA/VKE/CONCESSIONAIRE/019/19-20/RSW/1297	10.01.2020	Observance of 31 st National Road Safety Week 2020 from 11 th January to 17 th January - 2020 - Reg.
16	AA/VKE/PVKEPL/282/19-20/DESIGN REVIEW/1302	10.01.2020	Submission of drawing of Parking and Wayside Amenities - reg.
17	AA/VKE/PVKEPL/283/19-20/Q&M/1303	10.01.2020	Construction of Sub grade and Top 500 mm portion of Embankment - Reg.
18	AA/VKE/PVKEPL/283/19-20/DESIGN REVIEW/1304	10.01.2020	Regarding submission of detailed drawings and design reports of 6 No. of Box Culverts - reg.
19	AA/VKE/CONCESSIONAIRE/20/19-20/Q&M/1305	11.01.2020	Use of Branded Steel and Cement for Construction - Reg.
20	AA/VKE/PVKEPL/284/19-20/Q&M/1310	15.01.2020	Factory Inspection of M/s Electrotherm (India) Ltd for Source approval of Reinforcement Steel Reg.
21	AA/VKE/NHAI&PVKEPL/011/19-20/MIR/1322	16.01.2020	Programmed of Inspection on the Project Highway for the month of January 2020 - Reg.
22	AA/VKE/PVKEPL/285/19-20/DESIGN REVIEW/1323	17.01.2020	Compliance of Review report of Rigid Pavement Design - Reg.
23	AA/VKE/PVKEPL/286/19-20/DESIGN REVIEW/1324	17.01.2020	Submission of Revised Drawing of Chain Link Fencing - Reg.
24	AA/VKE/PVKEPL/287/19-20/ENV-REPORT/1328	17.01.2020	Six Monthly (MoEF) Monitoring Report No. 02 - Reg.
25	AA/VKE/PVKEPL/288/19-20/MPR/1330	18.01.2020	Monthly Progress Report of the Concessionaire - Reg.
26	AA/VKE/PVKEPL/289/19-20/DESIGN REVIEW/1331	20.01.2020	Submission of drawing and design for Major Bridge at Km 302+713 - Reg.
27	AA/VKE/NHAI/259/19-20/LEAVE/1344	22.01.2020	Leave of absence of Team Leader - Reg.
28	AA/VKE/NHAI/260/19-20/Q&M/1345	22.01.2020	Use of Branded Steel and Cement for Construction - Reg.
29	AA/VKE/PVKEPL/290/19-20/DESIGN REVIEW/1348	23.01.2020	Submission of Design and Drawings Document for Preliminary basis approval for Reinforced Soil approach ramps for Flyover at Ch. 299+354 & PUP Ch. 305+058 - Reg.
30	AA/VKE/PVKEPL/291/19-20/DESIGN REVIEW/1350	23.01.2020	Submission of Design and Drawing with Shifting of PUP / CUP from Km 292+040 to 292+400 - Reg.
31	AA/VKE/PVKEPL/292/19-20/DESIGN REVIEW/1351	23.01.2020	Proposal for relocation of a Box Culvert to Ch. 317+485 of the Project Alignment (Village - Dora) to facilitate the drainage of Storm Water - Reg.
32	AA/VKE/PVKEPL/293/19-20/DESIGN REVIEW/1364	30.01.2020	Design Review and comments of IE on Design & Drawings of Minor Bridge @297+472 - Reg.
33	AA/VKE/PVKEPL/294/19-20/DESIGN REVIEW/1365	30.01.2020	Submission of Grout Mix With JK Lakshmi, Wonder and Ambuja Cement and Fosroc Cibex -100 Admixture - Reg.
34	AA/VKE/PVKEPL/295/19-20/DESIGN REVIEW/1368	30.01.2020	Submission of Design and Drawings of ROB at Ch. 293+014 - Reg.

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
1	PVKEPL/HO/VKP3/IE/001/2020	01.01.2020	Regarding Submission of Design & Drawings Document for Preliminary basis approval for Reinforced Soil approach ramps for Flyover at Ch. 299+354 & PUP Ch. 305+058
2	PVKEPL/HO/VKP3/IE/002/2020	01.01.2020	Regarding Submission of Hydrology Report Minor Bridge at Ch. 297+562 and Minor Bridge at Ch. 302+713
3	PVKEPL/HO/VKP3/IE/003/2020	01.01.2020	Regarding Submission of Drawing and Design of VOP at Ch. 307+170
4	PVKEPL/HO/VKP3/IE/004/2020	02.01.2020	Submission of Revised Construction Time Schedule - Reg.
5	PIL/LAB/TEST/GEO/346/2020	02.01.2020	Testing of Materials
6	PVKEPL/HO/VKP3/IE/005/2020	03.01.2020	Regarding Submission of Detailed Design and Drawing of Minor Bridge at Ch. 314+314
7	PIL/LAB/TEST/GEO/347/2020	03.01.2020	Testing of Materials
8	PVKEPL/HO/VKP3/IE/006/2020	04.01.2020	Intimation on procurement of TMT Steel of M/s. Electrotherm (India) Ltd. to meet the project requirement - Reg.
9	PVKEPL/VKE3/IE/348/2020	04.01.2020	Testing of Materials
10	PVKEPL/VKE3/IE/349/2020	04.01.2020	Submission of Cement Grout mix Results - Reg.
11	PIL/LAB/TEST/GEO/350/2020	04.01.2020	Testing of Materials
12	PVKEPL/VKE3/IE/352/2020	04.01.2020	Source of Earth to be obtained from Borrow Area for use in below 500mm Embank,emt top - Reg.
13	PIL/LAB/TEST/GEO/351/2020	05.01.2020	Testing of Materials
14	PVKEPL/HO/VKP3/NHAI/008/2019	07.01.2020	Intimation on continuing construction activities over Minor Bridge at Ch. 296+450, 340+450& 309+090 - Reg.
15	PVKEPL/HO/VKP3/NHAI/009/2019	07.01.2020	Compliance of review report of Rigid Pavement Desig - Reg.
16	PIL/HO/VKP3/GETCO/016/2019	07.01.2020	Authorization Letter in favour of M/s. Dhanraj Power Pvt. Ltd. for executing the work of shifting of Electrical utilities (High HT/ET Line of 66 to 220 KVA, tower, Pole) falling under aforesaid project work - Reg.
17	PVKEPL/HO/VKP3/IE/010/2020	08.01.2020	Regarding Submission of Detailed Design and Drawing of 6 Nos. Box Culvert
18	PVKEPL/HO/VKP3/IE/011/2020	08.01.2020	Regarding Submission of Detailed Design and Drawing of Minor Bridge at Ch. 309+840
19	PIL/HO/NHAI/M(P)RKP/020/2020	08.01.2020	Meeting to Review the Status of Projects Awarded to you / your Company and the hindrance being faced in Construction / Completion of the Projects - Reg.
20	PVKEPL/VKE3/IE/353/2020	08.01.2020	Proposal for relocation of a Box Culvert to Ch. 317+485 of the project alignment (Village: Dora) to facilitate the drainage of storm water
21	PVKEPL/HO/VKP3/IE/012/2020	09.01.2020	Regarding Submission of Drawing And Desing of PUP at Ch. 306+820
22	PVKEPL/HO/VKP3/IE/013/2020	09.01.2020	Submission of Monthly Progress Report for the Month of Dec'19 - Reg.
23	PVKEPL/VKE3/IE/354/2020	09.01.2020	Submission of Test Certificate - HDPE Sheathing duct Results - Reg.
24	PVKEPL/VKE3/IE/355/2020	09.01.2020	Submission of Detailed DDDrawing & Desing Report of Box Culvert at Ch. 317+485
25	PVKEPL/VKE3/IE/356/2020	10.01.2020	Source of Earth to be obtained from Borrow Area for use in Embankment below 500mm from top - Reg.
26	PVKEPL/VKE3/IE/357/2020	10.01.2020	Regarding Submission of Drawing and Desing for Major Bridge at Ch. 302+713
27	PVKEPL/VKE3/IE/358/2020	10.01.2020	Submission of Trail stretch construction of Dry Lean Concrete (DLC) - Reg.
28	PVKEPL/VKE3/IE/359/2020	12.01.2020	Submission of Method Statement of Dry Lean Concrete (DLC) - Reg.
29	PVKEPL/HO/VKP3/IE/014/2020	13.01.2020	Use of Branded Steel and Cement for Construction - Reg.
30	PVKEPL/VKP3/IE/361/2020	13.01.2020	Regarding Submission of Environment Monitoring Reprot
31	PVKEPL/VKP3/IE/363/2020	13.01.2020	Submission of Carbonnation Test Reprot
32	PVKEPL/VKP3/IE/362/2020	13.01.2020	Submission of Method Statement for Installation of Drainage bay with Geo Textile to be used in Reinforced Earth Wall
33	PVKEPL/VKP3/IE/364/2020	17.01.2020	Submission of Joint Factory visit Steel Test Results - Electrotherm (India) Ltd. - Reg.
34	PVKEPL/HO/VKP3/IE/015/2020	18.01.2020	Submission of Geotechnical reprot - Reg.
35	PVKEPL/HO/VKP3/PIU/016/2020	20.01.2020	Regarding Procurement of ESSAR Steel for the aforesaid Project Work
36	PVKEPL/HO/VKP3/NHAI/017/2020	21.01.2020	Request to take up suitable action for early intimation of construction activities over Minor Bridge at Ch. 296+450, 304+450 & 309+090 - Reg.
37	PVKEPL/HO/VKP3/IE/018/2020	21.01.2020	Submission of revised drawing of Chain link fencing - Reg.
38	PVKEPL/HO/VKP3/PIU/019/2020	21.01.2020	Regarding Six Monthly (MoEF) Monitoring Reprot
39	PVKEPL/VKP3/IE/365/2020	22.01.2020	Submission of Third Party Laboratory Test Report of Geotextile - Reg.
40	PVKEPL/VKP3/IE/366/2020	23.01.2020	Submission of Company Profile & Credentials of Spectro Analytical Labs Limited - Reg.
41	PVKEPL/HO/VKP3/IE/020/2020	24.01.2020	Regarding Submission of design and drawing of free bearing for Flyover at Ch. 299+354
42	PVKEPL/HO/VKP3/IE/021/2020	24.01.2020	Compliance to the observations made on Submission of Hydrology Report of MNB at Km 314+314 and Km 297+472
43	PVKEPL/HO/VKP3/PIU/022/2020	24.01.2020	Regarding Submission of design and drawing of shoulder drain
44	PVKEPL/VKE3/IE/366/2020	24.01.2020	Testing of Materials
45	PVKEPL/VKE3/IE/367/2020	24.01.2020	Testing of Materials - Reg.
46	PIL/LAB/TEST/GEO/371/2020	24.01.2020	Testing of Materials
47	PVKEPL/VKE3/IE/368/2020	27.01.2020	Submission of T&G Test Reprot of Hume Piep to 600mm Dia - Reg.
48	PVKEPL/VKE3/IE/369/2020	27.01.2020	Submission of Test Reprot of NP- 4 Hume Pipe of 600mm and 1200mm diameter
49	PVKEPL/VKE3/IE/370/2020	27.01.2020	Source of Earth to be obtained from Borrow Area for use in Embankment below 500mm from top - Reg.
50	PVKEPL/VKE3/IE/372/2020	30.01.2020	Submission of Company Profile & Credentials of D.P. Wires Limited - Reg.
51	PVKEPL/HO/VKP3/NHAI/023/2020	31.01.2020	Submission of revised GAD for Minor Bridge at Ch. 309+090 - Reg.
52	PVKEPL/VKE3/IE/373/2020	31.01.2020	Source of Earth to be obtained from Borrow Area for use in Embankment below 500mm from top - Reg.

Project Organization Chart-Concessionaire



Project Organization Chart- EPC Contractor



Annexure-02 Organization Chart

PATEL INFRASTRUCTURE LIMITED			
Department wist staff List			PATEL [®]
Sr.No.	Name	Designation	Contact No.
Annexure - 1-Planning & Billing			
1	Prabhakar Jha	Engineer(QS)	7909005886
2	Milan Viradiya	GET	7874565155
3	Gurpreet Singh	Asst.Engineer (Billing)	9861114146
4	Gaurav Trivedi	Asst.Engineer (Billing)	8866762484
5	Suraj Choudhary	Jr.Engineer(Road)	7698819859
6	Saurabh Kumar	Asst.Engineer Billing & Planning	8437873208
Annexure - 2-Surveyor			
1	Manahar Prajapati	Sr.Surveyor	9327945702
2	Anirban Bera	Surveyor	8967290192
3	Sunil Kumar Singh	Surveyor(T.S.)	9955954219
4	Sukha ram	Surveyor	8958511793
5	Raj Kumar	Helper(Survey)	8937837423
6	Kanaiyalal Vasava	Helper(Survey)	8140384335
7	Mantu Yadav	Helper(Survey)	9955563236
8	Hareram Singh	Helper(Survey)	7464061349
9	Pramod Kumar	Helper(Survey)	6206436308
10	Yogesh Kumar	Helper(Survey)	9568079549
Annexure - 3 - QA/QC TEAM			
1	K.Sridhar	Dy.Project Manager(QA/QC)	9962540891
2	Mahendra Chaurasiya	Dy.Project Manager(QA/QC)	7500247026
3	Chandra Kanta Giri	Sr.Engineer(QA/QC)	8018503554
4	Rajeshkumar	Asst.Engineer	9643589615
5	Sumit Tyagi	Asst.Engineer (QC)	9116809294
6	Dheeraj Verma	Asst.Engineer (QC)	8858582036
7	Mohammad Dilshad	Asst.Engineer (QC)	7972603504
8	Devendra Shukla	Asst.Engineer (Lab)	7888780172
9	SK Fayzal Hossian	Jr.Engineer	8240007054
10	Rahul Jaiswal	Jr.Engineer(QC)	8574160602
11	Rahul Yadav	Jr.Engineer(QC)	9131386243
12	Jagdish Ahari	Sr.Lab Technician	9983048196
13	Rakesh Patel	Sr.Lab Technician	9558472078
14	Vishal Kumar	Lab Technician	9399871405
15	Shivendra Pratap singh	Lab Technician	7398313547
16	Dharmendra Mishra	Lab Technician	7020441754
17	Rakesh Kumar Rana	Lab Technician	7008707089
18	Md. Sadibul Hoque	Jr. Lab Technician	9382234899
19	Jaypal Chauhan	DET(QC)	9435834116
20	Dhruv Shah	DET(QC)	9265282746
21	Mayur Maurya	DET(QC)	7990135710
22	Md. Murselim	Helper Lab	7478442625
23	Ayush Raj	Helper Lab	-
24	Ramesh Banjara	Helper Lab	8448702054
25	Pappu Banjara	Helper Lab	7878375703
26	Sandeep Kumar	Helper Lab	6391847902
27	Amod Kumar Mandal	Helper Lab	7091344535
28	Ramesh Banjara	Helper Lab	8690477016
29	Md Israfil	Helper Lab	6297083517
30	Selim aktar	Helper Lab	9609896350
31	Samit Kumar	Helper Lab	8542042700

Annexure-02 Organization Chart

Annexure - 4 - PLANT & MACHINERY TEAM			
1	Tanweer Khan	Manager (Mech)	9801654760
2	Dennis kumar Barik	Engineer(Mech)	8765811398
3	Lavjee Pandey	Diploma Engineer(Mech)	7007156771
4	Prashant Chauhan	Engineer(Mech)	7055928747
5	Shingadiya Abhishek	GET (Mech)	7802927557
6	Nitesh Dwived	Executive (Mech)	9752944977
Annexure - 5 PERSONNEL & ADMIN. TEAM			
1	Keshubahi Vadaliya	Works Manager	9825304715
2	Yogesh Jadav	Admin Executive	9979134220
3	Nil patel	Jr. executive Hr/admin	8128901481
4	Kirtisinh Rathod	Cook	9624914989
5	Ram Dutt	Officer(S&V)	6353216950
6	Rambabu	Sr.Executive (IT)	9955184876
7	Zahirabbas	Excutive (IT)	7984027257
8	Dharmvir Singh	Supervisor (camp)	8510863727
9	Raman Kumar	Hr Asst.	6297663880
10	Ketan Jadav	Office Asst.	7405342002
11	Sunil singh	Accountant	9881979322
12	Satendra Rawat	Accountant	
Annexure - 6-SAFETY & HSE TEAM			
1	Avinash Kumar	Sr.Officer(Safety)	9105555014
2	Saurav Kumar	Jr.Executive(Safety)	7992449005
3	Shashibhushan	Jr.Executive(Safety)	9372484758
Annexure - 7 - Store & Purchase			
1	Dineshbhai Patel	Store manager	7567613231
2	Harkesh Kumar	Sr.Executive (Store)	9099944089
3	Ramdular	Sr. Excutive (Store)	9925458591
4	Raj Chandra	Excutive (Store)	8307672354
5	Saurabh Kumar	Excutive (Store)	7259225175
6	Punjabhai Ahir	Excutive (Store)	9429559208
7	Sonu Singh	Jr.Executive (Store)	9792706029
8	Lovejee Paswan	Jr. Executive(Wight Bridge)	9598481925
9	Ajay Kumar	Jr. Executive(Wight Bridge)	
10	Narendra Kumar	Jr. Executive(Wight Bridge)	9904652752
11	Singh Raj Singh	Jr. Executive (Stroe)	9528095708
12	Heera Singh	Jr. Executive (Stroe)	-
13	Suresh Chand	Jr. Executive (Stroe)	9720112174
14	Patel Vishalkumar	Jr. Executive (Stroe)	9664966338
15	Ashok kumar	Supervisor (Store)	7764924325
16	Monu Yadav	Supervisor (Store)	8889307582
17	Santosh Kumar	Helper(Store)	8872817584
18	Haresh Joshi	Sr.Supervisor	7877329332
19	Ratan Parmar	Sr.Supervisor	9727470811
20	Rajvir Singh	Supervisor(Crusher)	9079165326
21	Anurag Kumar	Asst.Executive (Purchase)	8360776495

Annexure-02 Organization Chart

Annexure - 8 - Highway Team			
1	Mayur Pavagadhi	Dy.Project Manager(Highway)	9662916254
2	Shailesndra Kumar	Sr.Engineer (Highway)	8518033148
3	Anand Kumar Dubey	Sr.Engineer (Highway)	9935350474
4	Kamdev Jena	Sr.Engineer (Highway)	7787080273
5	Raghib Anjum	Asst.Engineer (Highway)	7282048820
6	Sujeet Kumar	Jr.Engineer(Highway)	9876190047
7	Manas Biranchi	Jr.Engineer(Highway)	0
8	Amrendra Kumar	Jr.engineer (Highway)	8507481490
9	Rajgourav Singh	Jr.engineer (Highway)	7565984170
10	Jayesh Parmar	Jr.engineer (Highway)	7359354583
11	Hitendra Pranami	Jr.engineer (Highway)	8141854314
12	Sanjay Dubey	Supervisor (Civil)	7327973510
13	Mukesh Kumar	Supervisor (Road)	9009822703
14	Yogesh Kumar Khant	Supervisor (Highway)	-
15	Subhash	Jr. Supervisor	8873243252
Annexure - 9 - Structure Team			
1	Vijay kumar Joshi	Dy.Project Manager(Structure)	8827215489
2	Ishan Marfatiya	Sr.Engineer (Structure)	9904068001
3	Jaymin Kumar	Engineer (Structure)	9586010295
4	Amar Bera	Engineer (Structure)	7896768476
5	Rahul Kumar Dogra	Asst.Engineer(Structure)	9816839095
6	Subhasish Panigrahi	Asst.Engineer(Structure)	9777784634
7	Gurdeep Singh	Asst.Engineer(Structure)	9554355552
8	Yallaling	Asst.Engineer(Structure)	8861503420
9	Asidur Rahaman	Asst.Engineer(Structure)	6297952869
10	Amit Kumar	Jr.engineer (Structure)	
11	Shankar manna	Jr.engineer (Structure)	8348074649
12	Bramanand Jha	Site Supervisor	8298545602
13	Trapasiya Nitin Chaturbhai	GET (Structure)	8469524644
14	Vijay Krishna	Supervisor	9816259032
Liasion Dept.			
1	Ajay Patel	AGM(Liasion)	9825837364
2	V. K. Parikh	Sr. Project Manager	9879516342
3	Bipin Patel	Dy.Manager(Liasion)	9099984011
4	Jaldeep Pathak	Sr.Executive(Liasion)	8866439316
5	Hairsh Singh	Sr.Executive(Liasion)	9958655637

Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)										Date of Submission	
Authority		National Highways Authority of India								Date of Submission			
Concessionaire		Patel Vadodara - Kim Expressway Private Limited											
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt.,Ltd								Date of Inspection			
EPC Contractor		Patel Infrastructure Ltd.											
Contractor													
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
1	VKE-3/PIL/HW/4276	4:00 PM	1-Jan-20	EMB 6th. Layer F.D.D	294+900	294+980	RHS	MCW	CA	M	Mr. Mayur	6353217163	
2	VKE-3/PIL/HW/4277	2:00 PM	1-Jan-20	EMB 11th. Layer F.D.D	295+000	295+150	LHS	MCW	CA	M			
3	VKE-3/PIL/HW/4278	3:00 PM	1-Jan-20	EMB 7th. Layer F.D.D	295+000	295+150	RHS	MCW	CA	M			
4	VKE-3/PIL/HW/4279	3:00 PM	1-Jan-20	EMB 11th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M			
5	VKE-3/PIL/HW/4280	2:00 PM	1-Jan-20	EMB 7th. Layer F.D.D	298+600	298+700	RHS	MCW	CA	M			
6	VKE-3/PIL/HW/4281	2:00 PM	1-Jan-20	EMB 8th. Layer F.D.D	298+700	298+800	RHS	MCW	CA	M			
7	VKE-3/PIL/HW/4282	2:30 PM	1-Jan-20	EMB 10th. Layer F.D.D	298+820	298+940	LHS	MCW	CA	M			
8	VKE-3/PIL/HW/4283	9:00 AM	1-Jan-20	EMB Top Layer F.D.D and Level Checking	302+140	302+300	LHS	MCW	CA	M			
9	VKE-3/PIL/HW/4284	5:00 PM	1-Jan-20	EMB 17th. Layer F.D.D	306+080	306+330	RHS	MCW	CA	M			
10	VKE-3/PIL/HW/4285	3:30 PM	1-Jan-20	EMB 12th. Layer F.D.D	306+400	306+800	RHS	MCW	CA	M			
11	VKE-3/PIL/HW/4286	4:00 PM	1-Jan-20	EMB 9th. Layer F.D.D	306+800	306+970	RHS	MCW	CA	M			
12	VKE-3/PIL/HW/4287	4:30 PM	1-Jan-20	EMB 8th. Layer F.D.D	306+400	306+600	LHS	MCW	CA	M			
13	VKE-3/PIL/HW/4288	5:00 PM	1-Jan-20	EMB 10th. Layer F.D.D	306+600	306+750	LHS	MCW	CA	M			
14	VKE-3/PIL/HW/4289	2:30 PM	1-Jan-20	EMB 8th. Layer F.D.D	306+750	306+970	LHS	MCW	CA	M			
15	VKE-3/PIL/HW/4290	3:00 PM	1-Jan-20	EMB 1st. Layer F.D.D and Level Checking	307+980	308+200	LHS	MCW	CA	M			
16	VKE-3/PIL/HW/4291	3:30 PM	1-Jan-20	Subgrade top Layer F.D.D Checking	305+120	305+450	RHS	MCW	CA	M			
17	VKE-3/PIL/HW/4292	4:00 PM	1-Jan-20	EMB 10th. Layer F.D.D	314+660	314+690	LHS	MCW	CA	M			
18	VKE-3/PIL/HW/4293	4:00 PM	1-Jan-20	EMB 11th. Layer F.D.D	314+660	314+690	LHS	MCW	CA	M			
19	VKE-3/PIL/HW/4294	4:00 PM	1-Jan-20	EMB 18th. Layer F.D.D	313+860	314+140	LHS	MCW	CA	M			
20	VKE-3/PIL/HW/4295	2:00 PM	1-Jan-20	EMB 5th. Layer F.D.D	315+240	315+440	BHS	MCW	CA	M			
21	VKE-3/PIL/HW/4296	3:00 PM	1-Jan-20	EMB 5th. Layer F.D.D	315+440	315+710	LHS	MCW	CA	M			
22	VKE-3/PIL/HW/4297	4:00 PM	1-Jan-20	EMB 11th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M			
23	VKE-3/PIL/HW/4298	4:30 PM	1-Jan-20	EMB 10th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M			
24	VKE-3/PIL/HW/4299	4:00 PM	1-Jan-20	EMB 16th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M			
25	VKE-3/PIL/HW/4300	4:00 PM	1-Jan-20	EMB 15th. Layer F.D.D	316+620	316+800	RHS	MCW	CA	M			
26	VKE-3/PIL/HW/4301	4:30 PM	1-Jan-20	EMB5th. Layer F.D.D	320+350	320+400	RHS	MCW	CA	M			
27	VKE-3/PIL/HW/4302	5:00 PM	1-Jan-20	EMB 10th. Layer F.D.D	319+600	319+770	LHS	MCW	CA	M			
28	VKE-3/PIL/HW/4303	5:30 PM	1-Jan-20	EMB 6th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M			
29	VKE-3/PIL/HW/4304	2:00 PM	1-Jan-20	EMB 5th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M			
30	VKE-3/PIL/HW/4305	5:00 PM	1-Jan-20	EMB 5th. Layer F.D.D	320+350	320+400	RHS	MCW	CA	M			
31	VKE-3/PIL/HW/4306	12:00 PM	2-Jan-20	GSB top Layer F.D.D and Level Checking	296+800	296+900	LHS	MCW	CA	M			
32	VKE-3/PIL/HW/4307	2:30 PM	2-Jan-20	GSB top Layer F.D.D and Level Checking	296+900	297+000	LHS	MCW	CA	M			
33	VKE-3/PIL/HW/4308	4:30 PM	2-Jan-20	GSB top Layer F.D.D and Level Checking	297+000	297+100	LHS	MCW	CA	M			
34	VKE-3/PIL/HW/4309	9:00 AM	2-Jan-20	EMB 13th. Layer F.D.D	306+400	306+800	RHS	MCW	CA	M			
35	VKE-3/PIL/HW/4310	5:00 PM	2-Jan-20	EMB 10th. Layer F.D.D	306+800	306+970	RHS	MCW	CA	M			
36	VKE-3/PIL/HW/4311	3:30 PM	2-Jan-20	Subgrade top Layer F.D.D and level Checking	305+140	305+260	RHS	MCW	CA	M			
37	VKE-3/PIL/HW/4312	4:00 PM	2-Jan-20	Subgrade top Layer F.D.D and level Checking	305+260	305+450	RHS	MCW	CA	M			
38	VKE-3/PIL/HW/4313	4:30 PM	2-Jan-20	EMB 1st. Layer F.D.D	307+980	306+200	LHS	MCW	CA	M			
39	VKE-3/PIL/HW/4314	5:00 PM	2-Jan-20	EMB 23th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M			
40	VKE-3/PIL/HW/4315	2:30 PM	2-Jan-20	EMB 23th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M			
41	VKE-3/PIL/HW/4316	3:00 PM	2-Jan-20	EMB Top Layer F.D.D and Level Checking	302+140	302+300	LHS	MCW	CA	M			
42	VKE-3/PIL/HW/4317	3:30 PM	2-Jan-20	EMB 10th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M			
43	VKE-3/PIL/HW/4318	4:00 PM	2-Jan-20	EMB 8th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M			
44	VKE-3/PIL/HW/4319	4:00 PM	2-Jan-20	EMB 5th. Layer F.D.D	296+140	296+160	RHS	MCW	CA	M			
45	VKE-3/PIL/HW/4320	4:00 PM	2-Jan-20	EMB 5th. Layer F.D.D	296+140	296+160	LHS	MCW	CA	M			
46	VKE-3/PIL/HW/4321	2:00 PM	2-Jan-20	EMB 10th. Layer F.D.D	296+170	296+250	RHS	MCW	CA	M			
47	VKE-3/PIL/HW/4322	3:00 PM	2-Jan-20	EMB 10th. Layer F.D.D	296+170	296+250	LHS	MCW	CA	M			
48	VKE-3/PIL/HW/4323	4:00 PM	2-Jan-20	Rectification of rain cuts EMB 6th. Layer F.D.D	295+170	295+300	LHS	MCW	CA	M			
49	VKE-3/PIL/HW/4324	4:30 PM	2-Jan-20	EMB 10th. Layer F.D.D	295+580	295+700	RHS	MCW	CA	M			
50	VKE-3/PIL/HW/4325	4:00 PM	2-Jan-20	EMB 10th. Layer F.D.D	295+700	295+800	RHS	MCW	CA	M			
51	VKE-3/PIL/HW/4326	4:00 PM	2-Jan-20	EMB 16th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M			
52	VKE-3/PIL/HW/4327	2:00 PM	2-Jan-20	EMB 18th. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M			
53	VKE-3/PIL/HW/4328	3:00 PM	2-Jan-20	EMB 17th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M			
54	VKE-3/PIL/HW/4329	3:00 PM	2-Jan-20	EMB 15th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M			
55	VKE-3/PIL/HW/4330	2:00 PM	2-Jan-20	EMB 14th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M			
56	VKE-3/PIL/HW/4331	2:00 PM	2-Jan-20	EMB 15th. Layer F.D.D	318+440	318+570	RHS	MCW	CA	M			
57	VKE-3/PIL/HW/4332	2:30 PM	2-Jan-20	EMB 5th. Layer F.D.D	315+250	315+440	RHS	MCW	CA	M			
58	VKE-3/PIL/HW/4333	9:00 AM	2-Jan-20	Subgrade 1st. Layer F.D.D	321+900	321+980	LHS	MCW	CA	M			
59	VKE-3/PIL/HW/4334	5:00 PM	2-Jan-20	EMB 5th. Layer F.D.D	315+250	315+440	LHS	MCW	CA	M			
60	VKE-3/PIL/HW/4335	3:30 PM	2-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	LHS	MCW	CA	M			
61	VKE-3/PIL/HW/4336	4:00 PM	2-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	RHS	MCW	CA	M			
62	VKE-3/PIL/HW/4337	8:30 AM	2-Jan-20	Side Filter Media Backfilling of Embankment 1st. Layer at A1 & A2	322+294		BHS	MCW	CA	M			
63	VKE-3/PIL/HW/4338	10:00 AM	2-Jan-20	Side Filter Media Backfilling of Embankment 2nd Layer at A1 & A2	322+294		BHS	MCW	CA	M			
64	VKE-3/PIL/HW/4339	11:30 PM	2-Jan-20	Side Filter Media Backfilling of Embankment 3rd Layer at A1 & A2	322+294		BHS	MCW	CA	M			
65	VKE-3/PIL/HW/4340	2:00 PM	2-Jan-20	Side Filter Media Backfilling of Embankment 4th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
66	VKE-3/PIL/HW/4341	3:00 PM	2-Jan-20	Side Filter Media Backfilling of Embankment 5th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
67	VKE-3/PIL/HW/4342	4:30 PM	2-Jan-20	Side Filter Media Backfilling of Embankment 6th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
68	VKE-3/PIL/HW/4343	5:30 PM	2-Jan-20	Side Filter Media Backfilling of Embankment 7th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
69	VKE-3/PIL/HW/4344	12:00 PM	3-Jan-20	EMB 7th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M			
70	VKE-3/PIL/HW/4345	2:30 PM	3-Jan-20	EMB 10th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M			
71	VKE-3/PIL/HW/4346	4:30 PM	3-Jan-20	EMB 11th. Layer F.D.D	294+900	294+980	LHS	MCW	CA	M			
72	VKE-3/PIL/HW/4347	9:00 AM	3-Jan-20	EMB 5th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M			
73	VKE-3/PIL/HW/4348	5:00 PM	3-Jan-20	EMB 12th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M			
74	VKE-3/PIL/HW/4349	3:30 PM	3-Jan-20	EMB 11th. Layer F.D.D	298+200	298+360	RHS	MCW	CA	M			
75	VKE-3/PIL/HW/4350	4:00 PM	3-Jan-20	Rectification of rain cuts & Rechecking of EMB 15th. Layer F.D.D	298+000	298+360	LHS	MCW	CA	M			
76	VKE-3/PIL/HW/4351	4:30 PM	3-Jan-20	GSB top Layer F.D.D and Level Checking	297+100	297+180	LHS	MCW	CA	M			
77	VKE-3/PIL/HW/4352	5:00 PM	3-Jan-20	GSB top Layer F.D.D and Level Checking	297+050	297+180	RHS	MCW	CA	M			
78	VKE-3/PIL/HW/4353	4:00 PM	3-Jan-20	EMB 14th. Layer F.D.D	302+520	302+630	LHS	MCW	CA	M			
79	VKE-3/PIL/HW/4354	4:30 PM	3-Jan-20	EMB 13th. Layer F.D.D	302+520	302+630	RHS	MCW	CA	M			
80	VKE-3/PIL/HW/4355	4:00 PM	3-Jan-20	Subgrade 1st. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M			
81	VKE-3/PIL/HW/4356	4:00 PM	3-Jan-20	EMB 12th. Layer F.D.D	306+400	306+570	RHS	MCW	CA	M			
82	VKE-3/PIL/HW/4357	2:00 PM	3-Jan-20	EMB 1st. Layer F.D.D	306+850	306+970	RHS	MCW	CA	M			
83	VKE-3/PIL/HW/4358	3:00 PM	3-Jan-20	EMB 9th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M			
84	VKE-3/PIL/HW/4359	3:00 PM	3-Jan-20	EMB Top Layer F.D.D and Level Checking	302+140	302+300	LHS	MCW	CA	M			
85	VKE-3/PIL/HW/4360	2:00 PM	3-Jan-20	EMB 4th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M			
86	VKE-3/PIL/HW/4361	2:00 PM	3-Jan-20	Subgrade 1st. Layer F.D.D	321+760	321+980	RHS	MCW	CA	M			
87	VKE-3/PIL/HW/4362	2:30 PM	3-Jan-20	FDD and level checking of OGL layer	319+690	319+760	RHS	MCW	CA	M			

88	VKE-3/PIL/HW/4363	9:00 AM	3-Jan-20	EMB 5th. Layer F.D.D	315+030	315+200	LHS	MCW	CA	M	Mr. Suresh	9099967443
89	VKE-3/PIL/HW/4364	5:00 PM	3-Jan-20	EMB 5th. Layer F.D.D	315+030	315+200	RHS	MCW	CA	M		
90	VKE-3/PIL/HW/4365	3:30 PM	3-Jan-20	EMB 7th. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M		
91	VKE-3/PIL/HW/4366	4:00 PM	3-Jan-20	EMB 12th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M		
92	VKE-3/PIL/HW/4367	8:30 AM	3-Jan-20	EMB 16th. Layer F.D.D	318+440	318+570	LHS	MCW	CA	M		
93	VKE-3/PIL/HW/4368	10:00 AM	3-Jan-20	EMB 15th. Layer F.D.D	318+440	318+570	RHS	MCW	CA	M		
94	VKE-3/PIL/HW/4369	11:30 PM	3-Jan-20	EMB 18th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M		
95	VKE-3/PIL/HW/4370	3:00 PM	3-Jan-20	EMB 15th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M		
96	VKE-3/PIL/HW/4371	2:00 PM	3-Jan-20	EMB 16th. Layer F.D.D	316+620	316+800	RHS	MCW	CA	M		
97	VKE-3/PIL/HW/4372	5:00 PM	4-Jan-20	GSB top Layer F.D.D and Level Checking	296+810	296+900	RHS	MCW	CA	M		
98	VKE-3/PIL/HW/4373	4:00 PM	4-Jan-20	GSB top Layer F.D.D and Level Checking	296+900	297+050	RHS	MCW	CA	M		
99	VKE-3/PIL/HW/4374	4:30 PM	4-Jan-20	EMB 11th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M		
100	VKE-3/PIL/HW/4375	2:30 PM	4-Jan-20	EMB 11th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M		
101	VKE-3/PIL/HW/4376	5:00 PM	4-Jan-20	EMB 10th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M		
102	VKE-3/PIL/HW/4377	3:30 PM	4-Jan-20	EMB 8th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M		
103	VKE-3/PIL/HW/4378	4:00 PM	4-Jan-20	EMB 6th. Layer F.D.D	296+140	296+160	RHS	MCW	CA	M		
104	VKE-3/PIL/HW/4379	4:30 PM	4-Jan-20	EMB 6th. Layer F.D.D	296+140	296+160	LHS	MCW	CA	M		
105	VKE-3/PIL/HW/4380	5:00 PM	4-Jan-20	EMB 2nd. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M		
106	VKE-3/PIL/HW/4381	4:00 PM	4-Jan-20	EMB 3rd. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M		
107	VKE-3/PIL/HW/4382	4:30 PM	4-Jan-20	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	295+300	295+400	LHS	MCW	CA	M		
108	VKE-3/PIL/HW/4383	4:00 PM	4-Jan-20	EMB 10th. Layer F.D.D	298+850	298+940	LHS	MCW	CA	M		
109	VKE-3/PIL/HW/4384	4:00 PM	4-Jan-20	EMB 11th. Layer F.D.D	298+120	298+200	RHS	MCW	CA	M		
110	VKE-3/PIL/HW/4385	2:00 PM	4-Jan-20	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	298+940	299+060	LHS	MCW	CA	M		
111	VKE-3/PIL/HW/4386	3:00 PM	4-Jan-20	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	298+940	299+060	RHS	MCW	CA	M		
112	VKE-3/PIL/HW/4387	3:00 PM	4-Jan-20	Subgrade 1st. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M		
113	VKE-3/PIL/HW/4388	3:00 PM	4-Jan-20	EMB 14th. Layer F.D.D	302+570	302+600	LHS	MCW	CA	M		
114	VKE-3/PIL/HW/4389	2:30 PM	4-Jan-20	EMB 13th. Layer F.D.D	302+570	302+600	RHS	MCW	CA	M		
115	VKE-3/PIL/HW/4390	4:30 PM	4-Jan-20	EMB 10th. Layer F.D.D	306+400	306+600	LHS	MCW	CA	M		
116	VKE-3/PIL/HW/4391	3:20 AM	4-Jan-20	EMB 11th. Layer F.D.D	306+600	306+790	LHS	MCW	CA	M		
117	VKE-3/PIL/HW/4392	5:00 PM	4-Jan-20	EMB 10th. Layer F.D.D	306+850	306+790	LHS	MCW	CA	M		
118	VKE-3/PIL/HW/4393	3:30 PM	4-Jan-20	EMB 1st. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M		
119	VKE-3/PIL/HW/4394	4:00 PM	4-Jan-20	EMB 1st. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M		
120	VKE-3/PIL/HW/4395	4:30 PM	4-Jan-20	EMB 23th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M		
121	VKE-3/PIL/HW/4396	5:00 PM	4-Jan-20	EMB 23th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M		
122	VKE-3/PIL/HW/4397	4:00 PM	4-Jan-20	EMB 4th. Layer F.D.D	316+100	316+390	LHS	MCW	CA	M		
123	VKE-3/PIL/HW/4398	4:30 PM	4-Jan-20	EMB 4th. Layer F.D.D	316+100	316+390	RHS	MCW	CA	M		
124	VKE-3/PIL/HW/4399	4:00 PM	4-Jan-20	EMB 16th. Layer F.D.D	316+620	316+800	RHS	MCW	CA	M		
125	VKE-3/PIL/HW/4400	4:00 PM	4-Jan-20	EMB 12th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M		
126	VKE-3/PIL/HW/4401	2:00 PM	4-Jan-20	EMB 16th. Layer F.D.D	317+120	317+300	LHS	MCW	CA	M		
127	VKE-3/PIL/HW/4402	3:00 PM	4-Jan-20	EMB 15th. Layer F.D.D	317+120	317+300	RHS	MCW	CA	M		
128	VKE-3/PIL/HW/4403	3:00 PM	4-Jan-20	Rectification of rain cuts & Rechecking of EMB 14th. Layer F.D.D	317+300	317+400	LHS	MCW	CA	M		
129	VKE-3/PIL/HW/4404	5:00 PM	4-Jan-20	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	317+300	317+400	RHS	MCW	CA	M		
130	VKE-3/PIL/HW/4405	2:30 PM	4-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	LHS	MCW	CA	M		
131	VKE-3/PIL/HW/4406	4:30 PM	4-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	RHS	MCW	CA	M		
132	VKE-3/PIL/HW/4407	2:00 PM	4-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M		
133	VKE-3/PIL/HW/4408	5:00 PM	4-Jan-20	FDD and level checking of C&G , OGL layer	319+690	319+770	RHS	MCW	CA	M		
134	VKE-3/PIL/HW/4409	9:30 AM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	296+240		BHS	MCW	CA	M		
135	VKE-3/PIL/HW/4410	10:30AM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	296+240		BHS	MCW	CA	M		
136	VKE-3/PIL/HW/4411	11:30 AM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	296+240		BHS	MCW	CA	M		
137	VKE-3/PIL/HW/4412	2:30 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	296+240		BHS	MCW	CA	M		
138	VKE-3/PIL/HW/4413	11:00 AM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	294+240		BHS	MCW	CA	M		
139	VKE-3/PIL/HW/4414	2:00 PM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	294+240		BHS	MCW	CA	M		
140	VKE-3/PIL/HW/4415	3:00 PM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	294+240		BHS	MCW	CA	M		
141	VKE-3/PIL/HW/4416	5:00 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	294+240		BHS	MCW	CA	M		
142	VKE-3/PIL/HW/4417	10:30AM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	298+600		BHS	MCW	CA	M		
143	VKE-3/PIL/HW/4418	11:30 AM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	298+600		BHS	MCW	CA	M		
144	VKE-3/PIL/HW/4419	2:30 PM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	298+600		BHS	MCW	CA	M		
145	VKE-3/PIL/HW/4420	5:00 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	298+600		BHS	MCW	CA	M		
146	VKE-3/PIL/HW/4421	2:00 PM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	298+940		BHS	MCW	CA	M		
147	VKE-3/PIL/HW/4422	11:30 AM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	298+940		BHS	MCW	CA	M		
148	VKE-3/PIL/HW/4423	2:30 PM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	298+940		BHS	MCW	CA	M		
149	VKE-3/PIL/HW/4424	5:00 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	298+940		BHS	MCW	CA	M		
150	VKE-3/PIL/HW/4425	9:30 AM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	298+120		BHS	MCW	CA	M		
151	VKE-3/PIL/HW/4426	10:30AM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	298+120		BHS	MCW	CA	M		
152	VKE-3/PIL/HW/4427	11:30 AM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	298+120		BHS	MCW	CA	M		
153	VKE-3/PIL/HW/4428	2:30 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	298+120		BHS	MCW	CA	M		
154	VKE-3/PIL/HW/4429	4:00 PM	5-Jan-20	SAND Backfilling of Embankment 5th Layer at A1 & A2	298+120		BHS	MCW	CA	M		
155	VKE-3/PIL/HW/4430	5:30 PM	5-Jan-20	SAND Backfilling of Embankment 6th Layer at A1 & A2	298+120		BHS	MCW	CA	M		
156	VKE-3/PIL/HW/4431	9:30 AM	5-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	298+820		BHS	MCW	CA	M		
157	VKE-3/PIL/HW/4432	10:30AM	5-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	298+820		BHS	MCW	CA	M		
158	VKE-3/PIL/HW/4433	11:30 AM	5-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	298+820		BHS	MCW	CA	M		
159	VKE-3/PIL/HW/4434	2:30 PM	5-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	298+820		BHS	MCW	CA	M		
160	VKE-3/PIL/HW/4435	3:00 PM	5-Jan-20	SAND Backfilling of Embankment 5th Layer at A1 & A2	298+820		BHS	MCW	CA	M		
161	VKE-3/PIL/HW/4436	5:00 PM	5-Jan-20	SAND Backfilling of Embankment 6th Layer at A1 & A2	298+820		BHS	MCW	CA	M		
162	VKE-3/PIL/HW/4437	5:00 PM	5-Jan-20	EMB 6th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M		
163	VKE-3/PIL/HW/4438	4:00 PM	5-Jan-20	EMB 11th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M		
164	VKE-3/PIL/HW/4439	4:30 PM	5-Jan-20	EMB 7th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M		
165	VKE-3/PIL/HW/4440	2:30 PM	5-Jan-20	EMB 3rd. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M		
166	VKE-3/PIL/HW/4441	5:00 PM	5-Jan-20	EMB 14th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M		
167	VKE-3/PIL/HW/4442	3:30 PM	5-Jan-20	EMB 10th. Layer F.D.D	295+580	295+700	RHS	MCW	CA	M		
168	VKE-3/PIL/HW/4443	4:00 PM	5-Jan-20	EMB 10th. Layer F.D.D	295+700	295+800	RHS	MCW	CA	M		
169	VKE-3/PIL/HW/4444	4:30 PM	5-Jan-20	EMB 13th. Layer F.D.D	306+400	306+570	RHS	MCW	CA	M		
170	VKE-3/PIL/HW/4445	5:00 PM	5-Jan-20	EMB 10th. Layer F.D.D	306+850	306+970	RHS	MCW	CA	M		
171	VKE-3/PIL/HW/4446	4:00 PM	5-Jan-20	EMB 1st. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M		
172	VKE-3/PIL/HW/4447	4:30 PM	5-Jan-20	EMB 1st. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M		
173	VKE-3/PIL/HW/4448	4:00 PM	5-Jan-20	EMB 10th. Layer F.D.D	306+400	306+600	LHS	MCW	CA	M		
174	VKE-3/PIL/HW/4449	5:00 PM	5-Jan-20	EMB 10th. Layer F.D.D	298+400	298+500	RHS	MCW	CA	M		
175	VKE-3/PIL/HW/4450	2:00 PM	5-Jan-20	EMB 7th. Layer F.D.D	298+800	298+940	RHS	MCW	CA	M		
176	VKE-3/PIL/HW/4451	3:00 PM	5-Jan-20	Subgrade 1st. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M		
177	VKE-3/PIL/HW/4452	5:00 PM	5-Jan-20	Subgrade 1st. Layer F.D.D	302+140	302+300	LHS	MCW	CA	M		
178	VKE-3/PIL/HW/4453	3:00 PM	5-Jan-20	EMB 5th. Layer F.D.D	315+450	315+710	RHS	MCW	CA	M		
179	VKE-3/PIL/HW/4454	2:30 PM	5-Jan-20	FDD and level checking of C&G , OGL layer	321+040	321+200	LHS	MCW	CA	M		
180	VKE-3/PIL/HW/4455	4:30 PM	5-Jan-20	FDD and level checking of C&G , OGL layer	321+040	321+230	RHS	MCW	CA	M		
181	VKE-3/PIL/HW/4456	3:20 AM	5-Jan-20	EMB 5th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M		
182	VKE-3/PIL/HW/4457	5:00 PM	5-Jan-20	EMB 17th. Layer F.D.D	318+420	318+560	LHS	MCW	CA	M		
183	VKE-3/PIL/HW/4458	3:30 PM	5-Jan-20	EMB 16th. Layer F.D.D	318+420	318+560	RHS	MCW	CA	M		
184	VKE-3/PIL/HW/4459	4:00 PM	5-Jan-20	EMB 4th. Layer F.D.D	316+100	316+390	LHS	MCW	CA	M		
185	VKE-3/PIL/HW/4460	4:30 PM	5-Jan-20	EMB 4th. Layer F.D.D	316+100	316+390	RHS	MCW	CA	M		
186	VKE-3/PIL/HW/4461	9:30 AM	6-Jan-20	EMB 10th. Layer F.D.D	306+600	306+790	RHS	MCW	CA	M		
187	VKE-3/PIL/HW/4462	4:30 PM	6-Jan-20	EMB 11th. Layer F.D.D	306+600	306+790	RHS	MCW	CA	M		

188	VKE-3/PIL/HW/4463	5:00 PM	6-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	RHS	MCW	CA	M		
189	VKE-3/PIL/HW/4464	2:00 PM	6-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	LHS	MCW	CA	M		
190	VKE-3/PIL/HW/4465	3:00 PM	6-Jan-20	EMB 17th. Layer F.D.D	301+940	302+035	LHS	MCW	CA	M		
191	VKE-3/PIL/HW/4466	5:00 PM	6-Jan-20	EMB 18th. Layer F.D.D	301+940	302+035	RHS	MCW	CA	M		
192	VKE-3/PIL/HW/4467	3:00 PM	6-Jan-20	EMB 24th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M		
193	VKE-3/PIL/HW/4468	2:30 PM	6-Jan-20	EMB 11th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M		
194	VKE-3/PIL/HW/4469	4:30 PM	6-Jan-20	EMB 3rd. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M		
195	VKE-3/PIL/HW/4470	3:20 AM	6-Jan-20	EMB 12th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M		
196	VKE-3/PIL/HW/4471	5:00 PM	6-Jan-20	EMB 6th. Layer F.D.D	296+140	296+160	RHS	MCW	CA	M		
197	VKE-3/PIL/HW/4472	3:30 PM	6-Jan-20	EMB 6th. Layer F.D.D	296+140	296+160	LHS	MCW	CA	M	Mr. Mayur	6353217163
198	VKE-3/PIL/HW/4473	4:30 PM	6-Jan-20	EMB 2nd. Layer F.D.D	297+920	298+000	LHS	MCW	CA	M		
199	VKE-3/PIL/HW/4474	4:00 PM	6-Jan-20	EMB 2nd. Layer F.D.D	297+920	298+000	LHS	MCW	CA	M		
200	VKE-3/PIL/HW/4475	5:00 PM	6-Jan-20	EMB 12th. Layer F.D.D	306+600	306+760	LHS	MCW	CA	M		
201	VKE-3/PIL/HW/4476	2:00 PM	6-Jan-20	EMB 10th. Layer F.D.D	306+850	306+970	LHS	MCW	CA	M		
202	VKE-3/PIL/HW/4477	3:00 PM	6-Jan-20	EMB 1st. Layer F.D.D	307+790	308+200	RHS	MCW	CA	M		
203	VKE-3/PIL/HW/4478	5:00 PM	6-Jan-20	EMB 1st. Layer F.D.D	307+790	308+200	LHS	MCW	CA	M		
204	VKE-3/PIL/HW/4479	3:00 PM	6-Jan-20	Sub grade top Layer F.D.D and Level Checking	305+450	305+730	RHS	MCW	CA	M		
205	VKE-3/PIL/HW/4480	2:30 PM	6-Jan-20	EMB 13th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M		
206	VKE-3/PIL/HW/4481	4:30 PM	6-Jan-20	EMB 11th. Layer F.D.D	298+120	298+200	RHS	MCW	CA	M		
207	VKE-3/PIL/HW/4482	3:20 AM	6-Jan-20	EMB 6th. Layer F.D.D	294+550	294+650	RHS	MCW	CA	M		
208	VKE-3/PIL/HW/4483	5:00 PM	6-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M		
209	VKE-3/PIL/HW/4484	3:30 PM	6-Jan-20	EMB 20th. Layer F.D.D	312+760	313+010	RHS	MCW	CA	M		
210	VKE-3/PIL/HW/4485	4:30 PM	6-Jan-20	EMB 20th. Layer F.D.D	312+760	313+010	LHS	MCW	CA	M		
211	VKE-3/PIL/HW/4486	3:20 AM	6-Jan-20	EMB 6th. Layer F.D.D	315+440	315+690	LHS	MCW	CA	M		
212	VKE-3/PIL/HW/4487	5:00 PM	6-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	LHS	MCW	CA	M	Mr. Suresh	9099967443
213	VKE-3/PIL/HW/4488	3:30 PM	6-Jan-20	EMB 2nd. Layer F.D.D	315+920	315+990	RHS	MCW	CA	M		
214	VKE-3/PIL/HW/4489	4:00 PM	6-Jan-20	EMB 17th. Layer F.D.D	318+440	318+560	LHS	MCW	CA	M		
215	VKE-3/PIL/HW/4490	4:30 PM	6-Jan-20	EMB 16th. Layer F.D.D	318+440	318+560	RHS	MCW	CA	M		
216	VKE-3/PIL/HW/4491	4:00 PM	6-Jan-20	EMB 15th. Layer F.D.D	318+240	318+350	RHS	MCW	CA	M		
217	VKE-3/PIL/HW/4492	5:00 PM	6-Jan-20	EMB 16th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M		
218	VKE-3/PIL/HW/4493	3:30 PM	7-Jan-20	EMB 6th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M		
219	VKE-3/PIL/HW/4494	4:30 PM	7-Jan-20	EMB 7th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M		
220	VKE-3/PIL/HW/4495	3:20 AM	7-Jan-20	EMB 11th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M		
221	VKE-3/PIL/HW/4496	5:00 PM	7-Jan-20	EMB 11th. Layer F.D.D	296+180	296+250	LHS	MCW	CA	M		
222	VKE-3/PIL/HW/4497	3:30 PM	7-Jan-20	EMB 11th. Layer F.D.D	296+180	296+250	RHS	MCW	CA	M		
223	VKE-3/PIL/HW/4498	4:00 PM	7-Jan-20	EMB 13th. Layer F.D.D	298+400	298+480	LHS	MCW	CA	M		
224	VKE-3/PIL/HW/4499	4:30 PM	7-Jan-20	EMB 16th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M		
225	VKE-3/PIL/HW/4500	4:00 PM	7-Jan-20	EMB 16th. Layer F.D.D	298+240	298+340	LHS	MCW	CA	M		
226	VKE-3/PIL/HW/4501	5:00 PM	7-Jan-20	EMB 23th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M	Mr. Mayur	6353217163
227	VKE-3/PIL/HW/4502	3:00 PM	7-Jan-20	EMB 24th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M		
228	VKE-3/PIL/HW/4503	5:00 PM	7-Jan-20	EMB 4th. Layer F.D.D	301+650	301+770	LHS	MCW	CA	M		
229	VKE-3/PIL/HW/4504	3:00 PM	7-Jan-20	EMB 13th. Layer F.D.D	302+980	303+020	LHS	MCW	CA	M		
230	VKE-3/PIL/HW/4505	2:30 PM	7-Jan-20	EMB 14th. Layer F.D.D	302+980	303+020	RHS	MCW	CA	M		
231	VKE-3/PIL/HW/4506	5:00 PM	7-Jan-20	Sub grade top Layer F.D.D and Level Checking	305+450	305+730	RHS	MCW	CA	M		
232	VKE-3/PIL/HW/4507	3:30 PM	7-Jan-20	EMB 2nd. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M		
233	VKE-3/PIL/HW/4508	8:00 AM	7-Jan-20	EMB 12th. Layer F.D.D	306+580	306+790	RHS	MCW	CA	M		
234	VKE-3/PIL/HW/4509	5:00 PM	7-Jan-20	EMB 13th. Layer F.D.D	306+400	306+790	RHS	MCW	CA	M		
235	VKE-3/PIL/HW/4510	5:00 PM	7-Jan-20	EMB 6th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M		
236	VKE-3/PIL/HW/4511	2:00 PM	7-Jan-20	F.D.D and Level Checking of OGL and C&G	315+220	315+250	BHS	MCW	CA	M		
237	VKE-3/PIL/HW/4512	3:00 PM	7-Jan-20	EMB 1st. Layer F.D.D	315+220	315+250	LHS	MCW	CA	M		
238	VKE-3/PIL/HW/4513	5:00 PM	7-Jan-20	EMB 1st. Layer F.D.D	315+220	315+250	RHS	MCW	CA	M		
239	VKE-3/PIL/HW/4514	3:00 PM	7-Jan-20	EMB 12th. Layer F.D.D	314+690	314+790	RHS	MCW	CA	M		
240	VKE-3/PIL/HW/4515	2:30 PM	7-Jan-20	EMB 12th. Layer F.D.D	314+690	314+790	LHS	MCW	CA	M		
241	VKE-3/PIL/HW/4516	4:30 PM	7-Jan-20	EMB 8th. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M		
242	VKE-3/PIL/HW/4517	3:20 AM	7-Jan-20	EMB 20th. Layer F.D.D	312+760	313+010	RHS	MCW	CA	M	Mr. Suresh	9099967443
243	VKE-3/PIL/HW/4518	5:00 PM	7-Jan-20	EMB 19th. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M		
244	VKE-3/PIL/HW/4519	3:30 PM	7-Jan-20	EMB 19th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M		
245	VKE-3/PIL/HW/4520	4:30 PM	7-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M		
246	VKE-3/PIL/HW/4521	3:20 AM	7-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M		
247	VKE-3/PIL/HW/4522	5:00 PM	7-Jan-20	EMB 16th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M		
248	VKE-3/PIL/HW/4523	3:30 PM	7-Jan-20	EMB 15th. Layer F.D.D	318+240	318+400	RHS	MCW	CA	M		
249	VKE-3/PIL/HW/4524	9:30 AM	8-Jan-20	layout of RE wall - wall no. 1	305+058			MCW	CA	M		
250	VKE-3/PIL/HW/4525	10:30AM	8-Jan-20	layout of RE wall - wall no. 2	305+058			MCW	CA	M		
251	VKE-3/PIL/HW/4526	11:30 AM	8-Jan-20	layout of RE wall - wall no. 3	305+058			MCW	CA	M		
252	VKE-3/PIL/HW/4527	2:30 PM	8-Jan-20	layout of RE wall - wall no. 4	305+058			MCW	CA	M		
253	VKE-3/PIL/HW/4528	11:00 AM	8-Jan-20	Exavation of RE wall .wall no.1	305+058			MCW	CA	M		
254	VKE-3/PIL/HW/4529	2:00 PM	8-Jan-20	Exavation of RE wall .wall no.2	305+058			MCW	CA	M		
255	VKE-3/PIL/HW/4530	3:00 PM	8-Jan-20	Exavation of RE wall .wall no.3	305+058			MCW	CA	M		
256	VKE-3/PIL/HW/4531	5:00 PM	8-Jan-20	Exavation of RE wall .wall no.4	305+058			MCW	CA	M		
257	VKE-3/PIL/HW/4532	3:30 PM	8-Jan-20	EMB 11th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M		
258	VKE-3/PIL/HW/4533	4:30 PM	8-Jan-20	EMB 11th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M		
259	VKE-3/PIL/HW/4534	3:20 AM	8-Jan-20	EMB 4th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M		
260	VKE-3/PIL/HW/4535	5:00 PM	8-Jan-20	EMB 11th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M	Mr. Mayur	6353217163
261	VKE-3/PIL/HW/4536	3:30 PM	8-Jan-20	EMB 12th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M		
262	VKE-3/PIL/HW/4537	4:00 PM	8-Jan-20	EMB 6th. Layer F.D.D	296+140	296+160	BHS	MCW	CA	M		
263	VKE-3/PIL/HW/4538	4:30 PM	8-Jan-20	EMB 9th. Layer F.D.D	296+250	296+340	BHS	MCW	CA	M		
264	VKE-3/PIL/HW/4539	4:00 PM	8-Jan-20	EMB 10th. Layer F.D.D	298+850	298+940	LHS	MCW	CA	M		
265	VKE-3/PIL/HW/4540	5:00 PM	8-Jan-20	EMB 24th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M		
266	VKE-3/PIL/HW/4541	3:00 PM	8-Jan-20	EMB 24th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M		
267	VKE-3/PIL/HW/4542	5:00 PM	8-Jan-20	Emb top Layer F.D.D and Level Checking	302+360	302+540	RHS	MCW	CA	M		
268	VKE-3/PIL/HW/4543	3:00 PM	8-Jan-20	EMB 1st. Layer F.D.D	301+650	301+770	RHS	MCW	CA	M		
269	VKE-3/PIL/HW/4544	2:30 PM	8-Jan-20	EMB 13th. Layer F.D.D	306+580	306+790	RHS	MCW	CA	M		
270	VKE-3/PIL/HW/4545	5:00 PM	8-Jan-20	Sub grade top Layer F.D.D and Level Checking	305+450	305+740	RHS	MCW	CA	M		
271	VKE-3/PIL/HW/4546	3:30 PM	8-Jan-20	EMB 11th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M		
272	VKE-3/PIL/HW/4547	8:00 AM	8-Jan-20	EMB 6th. Layer F.D.D	315+030	315+200	RHS	MCW	CA	M		
273	VKE-3/PIL/HW/4548	5:00 PM	8-Jan-20	EMB 6th. Layer F.D.D	315+030	315+200	LHS	MCW	CA	M	Mr. Suresh	9099967443
274	VKE-3/PIL/HW/4549	3:30 PM	8-Jan-20	EMB 8th. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M		
275	VKE-3/PIL/HW/4550	4:30 PM	8-Jan-20	EMB 1st. Layer F.D.D	321+040	321+160	RHS	MCW	CA	M		
276	VKE-3/PIL/HW/4551	3:20 AM	8-Jan-20	EMB 17th. Layer F.D.D	317+120	317+300	LHS	MCW	CA	M		
277	VKE-3/PIL/HW/4552	5:00 PM	8-Jan-20	EMB 16th. Layer F.D.D	317+120	317+300	RHS	MCW	CA	M		
278	VKE-3/PIL/HW/4553	11:00 AM	9-Jan-20	PCC Leveling Pad of RE Wall no. 1	305+058			MCW	CA	M		
279	VKE-3/PIL/HW/4554	2:00 PM	9-Jan-20	PCC Leveling Pad of RE Wall no. 2	305+058			MCW	CA	M		
280	VKE-3/PIL/HW/4555	3:00 PM	9-Jan-20	PCC Leveling Pad of RE Wall no. 3	305+058			MCW	CA	M		
281	VKE-3/PIL/HW/4556	5:00 PM	9-Jan-20	PCC Leveling Pad of RE Wall no. 4	305+058			MCW	CA	M		
282	VKE-3/PIL/HW/4557	2:00 PM	9-Jan-20	EMB 7th. Layer F.D.D	298+700	298+800	RHS	MCW	CA	M		
283	VKE-3/PIL/HW/4558	2:30 PM	9-Jan-20	EMB 16th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M		
284	VKE-3/PIL/HW/4559	3:00 PM	9-Jan-20	EMB Top Layer F.D.D	302+360	302+540	RHS	MCW	CA	M		
285	VKE-3/PIL/HW/4560	3:30 PM	9-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	LHS	MCW	CA	M		
286	VKE-3/PIL/HW/4561	4:00 PM	9-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	RHS	MCW	CA	M		
287	VKE-3/PIL/HW/4562	4:30 PM	9-Jan-20	EMB 17th. Layer F.D.D	301+940	302+040	LHS	MCW	CA	M		

288	VKE-3/PIL/HW/4563	5:00 PM	9-Jan-20	EMB 18th. Layer F.D.D	301+940	302+040	RHS	MCW	CA	M	Mr. Mayur	6353217163			
289	VKE-3/PIL/HW/4564	5:30 PM	9-Jan-20	EMB 15th. Layer F.D.D	302+570	302+600	BHS	MCW	CA	M					
290	VKE-3/PIL/HW/4565	2:00 PM	9-Jan-20	EMB 14th. Layer F.D.D	302+570	302+600	BHS	MCW	CA	M					
291	VKE-3/PIL/HW/4566	2:30 PM	9-Jan-20	EMB 24th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M					
292	VKE-3/PIL/HW/4567	3:00 PM	9-Jan-20	EMB 6th. Layer F.D.D	294+730	294+900	RHS	MCW	CA	M					
293	VKE-3/PIL/HW/4568	3:30 PM	9-Jan-20	EMB 15th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M					
294	VKE-3/PIL/HW/4569	4:00 PM	9-Jan-20	EMB 11th. Layer F.D.D	295+700	295+880	RHS	MCW	CA	M					
295	VKE-3/PIL/HW/4570	4:30 PM	9-Jan-20	EMB 10th. Layer F.D.D	295+600	295+700	RHS	MCW	CA	M					
296	VKE-3/PIL/HW/4571	5:00 PM	9-Jan-20	EMB 3rd. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M					
297	VKE-3/PIL/HW/4572	5:30 PM	9-Jan-20	EMB 4th. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M					
298	VKE-3/PIL/HW/4573	2:00 PM	9-Jan-20	F.D.D and Level Checking of OGL	307+400	307+500	BHS	MCW	CA	M					
299	VKE-3/PIL/HW/4574	3:00 PM	9-Jan-20	F.D.D and Level Checking of OGL	307+500	307+660	BHS	MCW	CA	M					
300	VKE-3/PIL/HW/4575	4:00 PM	9-Jan-20	EMB 13th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M					
301	VKE-3/PIL/HW/4576	2:00 PM	9-Jan-20	EMB 1st. Layer F.D.D	321+040	321+160	LHS	MCW	CA	M	Mr. Suresh	9099967443			
302	VKE-3/PIL/HW/4577	2:30 PM	9-Jan-20	EMB 5th. Layer F.D.D	316+100	316+390	BHS	MCW	CA	M					
303	VKE-3/PIL/HW/4578	3:00 PM	9-Jan-20	EMB 15th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M					
304	VKE-3/PIL/HW/4579	3:30 PM	9-Jan-20	EMB 14th. Layer F.D.D	317+300	317+400	RHS	MCW	CA	M					
305	VKE-3/PIL/HW/4580	4:00 PM	9-Jan-20	EMB 17th. Layer F.D.D	318+440	318+560	RHS	MCW	CA	M					
306	VKE-3/PIL/HW/4581	4:30 PM	9-Jan-20	EMB 18th. Layer F.D.D	318+440	318+560	LHS	MCW	CA	M					
307	VKE-3/PIL/HW/4582	5:00 PM	9-Jan-20	EMB 19th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M					
308	VKE-3/PIL/HW/4583	5:30 PM	9-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M					
309	VKE-3/PIL/HW/4584	2:00 PM	9-Jan-20	EMB 6th. Layer F.D.D	315+030	315+240	LHS	MCW	CA	M					
310	VKE-3/PIL/HW/4585	2:30 PM	9-Jan-20	EMB 8th. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M					
311	VKE-3/PIL/HW/4586	10:00 AM	10-Jan-20	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	309+160	309+360	RHS	MCW	CA	M	Mr. Mayur	6353217163			
312	VKE-3/PIL/HW/4587	2:00 PM	10-Jan-20	F.D.D and Level Checking of OGL	307+300	307+400	BHS	MCW	CA	M					
313	VKE-3/PIL/HW/4588	2:30 PM	10-Jan-20	F.D.D and Level Checking of OGL	309+700	309+790	BHS	MCW	CA	M					
314	VKE-3/PIL/HW/4589	3:00 PM	10-Jan-20	EMB 7th. Layer F.D.D	298+600	298+700	RHS	MCW	CA	M					
315	VKE-3/PIL/HW/4590	3:30 PM	10-Jan-20	EMB 2nd. Layer F.D.D	301+650	301+770	RHS	MCW	CA	M					
316	VKE-3/PIL/HW/4591	4:00 PM	10-Jan-20	EMB 5th. Layer F.D.D	301+650	301+770	LHS	MCW	CA	M					
317	VKE-3/PIL/HW/4592	4:30 PM	10-Jan-20	EMB 12th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M					
318	VKE-3/PIL/HW/4593	5:00 PM	10-Jan-20	EMB 13th. Layer F.D.D	301+520	301+630	RHS	MCW	CA	M					
319	VKE-3/PIL/HW/4594	5:30 PM	10-Jan-20	EMB 5th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M					
320	VKE-3/PIL/HW/4595	2:00 PM	10-Jan-20	EMB 8th. Layer F.D.D	293+700	293+850	LHS	MCW	CA	M					
321	VKE-3/PIL/HW/4596	2:30 PM	10-Jan-20	EMB 11th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M					
322	VKE-3/PIL/HW/4597	3:00 PM	10-Jan-20	EMB 8th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M					
323	VKE-3/PIL/HW/4598	3:30 PM	10-Jan-20	EMB 4th. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M					
324	VKE-3/PIL/HW/4599	4:00 PM	10-Jan-20	EMB 3rd. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M					
325	VKE-3/PIL/HW/4600	4:30 PM	10-Jan-20	EMB 4th. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M					
326	VKE-3/PIL/HW/4601	2:00 PM	10-Jan-20	EMB 14th. Layer F.D.D	317+300	317+380	RHS	MCW	CA	M	Mr. Suresh	9099967443			
327	VKE-3/PIL/HW/4602	2:30 PM	10-Jan-20	EMB 18th. Layer F.D.D	318+440	318+560	RHS	MCW	CA	M					
328	VKE-3/PIL/HW/4603	3:00 PM	10-Jan-20	EMB 19th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M					
329	VKE-3/PIL/HW/4604	3:30 PM	10-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M					
330	VKE-3/PIL/HW/4605	4:00 PM	10-Jan-20	EMB 17th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M					
331	VKE-3/PIL/HW/4606	4:30 PM	10-Jan-20	EMB 16th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M					
332	VKE-3/PIL/HW/4607	5:00 PM	10-Jan-20	EMB 6th. Layer F.D.D	315+250	315+450	LHS	MCW	CA	M					
333	VKE-3/PIL/HW/4608	5:30 PM	10-Jan-20	EMB 6th. Layer F.D.D	315+250	315+450	RHS	MCW	CA	M					
334	VKE-3/PIL/HW/4609	6:00 PM	10-Jan-20	Sub grade Top Layer F.D.D and Level Checking	321+780	321+960	LHS	MCW	CA	M					
335	VKE-3/PIL/HW/4610	10:00 AM	11-Jan-20	FDD & Level checking of DLC Laying	296+820	297+170	LHS	MCW	CA	M					
336	VKE-3/PIL/HW/4611	11:00 AM	11-Jan-20	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	309+360	309+500	RHS	MCW	CA	M	Mr. Nilesh	8320310720			
337	VKE-3/PIL/HW/4612	2:00 PM	11-Jan-20	EMB 13th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M					
338	VKE-3/PIL/HW/4613	2:30 PM	11-Jan-20	EMB 18th. Layer F.D.D	306+080	306+330	RHS	MCW	CA	M					
339	VKE-3/PIL/HW/4614	3:00 PM	11-Jan-20	EMB 14th. Layer F.D.D	306+400	306+700	RHS	MCW	CA	M					
340	VKE-3/PIL/HW/4615	3:30 PM	11-Jan-20	EMB 17th. Layer F.D.D	305+880	306+040	LHS	MCW	CA	M					
341	VKE-3/PIL/HW/4616	4:00 PM	11-Jan-20	EMB 3rd. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
342	VKE-3/PIL/HW/4617	4:30 PM	11-Jan-20	EMB 5th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M					
343	VKE-3/PIL/HW/4618	5:00 PM	11-Jan-20	EMB 2nd. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M					
344	VKE-3/PIL/HW/4619	2:00 PM	11-Jan-20	EMB 11th. Layer F.D.D	301+520	301+630	RHS	MCW	CA	M					
345	VKE-3/PIL/HW/4620	2:30 PM	11-Jan-20	EMB 6th. Layer F.D.D	301+350	301+400	RHS	MCW	CA	M					
346	VKE-3/PIL/HW/4621	3:00 PM	11-Jan-20	EMB 12th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M					
347	VKE-3/PIL/HW/4622	3:30 PM	11-Jan-20	EMB 9th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M					
348	VKE-3/PIL/HW/4623	4:00 PM	11-Jan-20	EMB 7th. Layer F.D.D	296+120	296+180	BHS	MCW	CA	M					
349	VKE-3/PIL/HW/4624	4:30 PM	11-Jan-20	EMB 12th. Layer F.D.D	296+180	296+250	BHS	MCW	CA	M					
350	VKE-3/PIL/HW/4625	5:00 PM	11-Jan-20	EMB 12th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M					
351	VKE-3/PIL/HW/4626	2:30 PM	11-Jan-20	EMB 7th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M	Mr. Suresh	9099967443			
352	VKE-3/PIL/HW/4627	3:00 PM	11-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M					
353	VKE-3/PIL/HW/4628	3:30 PM	11-Jan-20	EMB 17th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M					
354	VKE-3/PIL/HW/4629	4:00 PM	11-Jan-20	EMB 16th. Layer F.D.D	318+240	318+350	RHS	MCW	CA	M					
355	VKE-3/PIL/HW/4630	4:30 PM	11-Jan-20	EMB 20th. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M					
356	VKE-3/PIL/HW/4631	5:00 PM	11-Jan-20	EMB 18th. Layer F.D.D	317+080	317+140	LHS	MCW	CA	M					
357	VKE-3/PIL/HW/4632	2:30 PM	11-Jan-20	EMB 16th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M					
358	VKE-3/PIL/HW/4633	3:00 PM	11-Jan-20	EMB 7th. Layer F.D.D	315+450	315+710	LHS	MCW	CA	M					
359	VKE-3/PIL/HW/4634	3:30 PM	11-Jan-20	EMB 7th. Layer F.D.D	315+450	315+710	RHS	MCW	CA	M					
360	VKE-3/PIL/HW/4635	4:00 PM	11-Jan-20	EMB 6th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M					
361	VKE-3/PIL/HW/4636	4:30 PM	11-Jan-20	EMB 9th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M	Mr. Nilesh	8320310720			
362	VKE-3/PIL/HW/4637	10:00 AM	12-Jan-20	Laying of Geo Textile	305+200	305+700	BHS	MCW	CA	M					
363	VKE-3/PIL/HW/4638	2:00 PM	12-Jan-20	EMB 16th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M					
364	VKE-3/PIL/HW/4639	2:30 PM	12-Jan-20	EMB 13th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M					
365	VKE-3/PIL/HW/4640	3:00 PM	12-Jan-20	EMB 2nd. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M					
366	VKE-3/PIL/HW/4641	3:30 PM	12-Jan-20	EMB 3rd. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M					
367	VKE-3/PIL/HW/4642	4:00 PM	12-Jan-20	EMB 1st. Layer F.D.D	309+700	309+790	RHS	MCW	CA	M					
368	VKE-3/PIL/HW/4643	4:30 PM	12-Jan-20	EMB Top. Layer F.D.D and Level checking	305+880	306+040	LHS	MCW	CA	M					
369	VKE-3/PIL/HW/4644	5:00 PM	12-Jan-20	EMB Top. Layer F.D.D and Level checking	306+100	306+320	LHS	MCW	CA	M					
370	VKE-3/PIL/HW/4645	5:30 PM	12-Jan-20	EMB 7th. Layer F.D.D	309+160	309+340	RHS	MCW	CA	M					
371	VKE-3/PIL/HW/4646	2:00 PM	12-Jan-20	EMB 7th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M					
372	VKE-3/PIL/HW/4647	2:30 PM	12-Jan-20	EMB 4th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M					
373	VKE-3/PIL/HW/4648	3:00 PM	12-Jan-20	EMB 14th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M					
374	VKE-3/PIL/HW/4649	3:30 PM	12-Jan-20	EMB 10th. Layer F.D.D	301+400	301+500	RHS	MCW	CA	M					
375	VKE-3/PIL/HW/4650	4:00 PM	12-Jan-20	EMB 7th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M					
376	VKE-3/PIL/HW/4651	4:30 PM	12-Jan-20	EMB 8th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M					
377	VKE-3/PIL/HW/4652	5:00 PM	12-Jan-20	EMB 6th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M					
378	VKE-3/PIL/HW/4653	5:30 PM	12-Jan-20	EMB 11th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M					
379	VKE-3/PIL/HW/4654	2:00 PM	12-Jan-20	EMB 8th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M					
380	VKE-3/PIL/HW/4655	2:30 PM	12-Jan-20	EMB 4th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M					
381	VKE-3/PIL/HW/4656	3:00 PM	12-Jan-20	EMB 9th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M					
382	VKE-3/PIL/HW/4657	3:30 PM	12-Jan-20	EMB 13th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M					
383	VKE-3/PIL/HW/4658	4:00 PM	12-Jan-20	EMB 3rd. Layer F.D.D	297+920	298+000	BHS	MCW	CA	M					
384	VKE-3/PIL/HW/4659	2:00 PM	12-Jan-20	EMB 20th. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M	Mr. Nilesh	832			

388	VKE-3/PIL/HW/4663	4:00 PM	12-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	317+000		BHS	MCW	CA	M	Mr. Suresh	9099967443	Utility
389	VKE-3/PIL/HW/4664	4:30 PM	12-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	317+000		BHS	MCW	CA	M			
390	VKE-3/PIL/HW/4665	5:00 PM	12-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	317+000		BHS	MCW	CA	M			
391	VKE-3/PIL/HW/4666	5:30 PM	12-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	319+425		BHS	MCW	CA	M			
392	VKE-3/PIL/HW/4667	2:00 PM	12-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	319+425		BHS	MCW	CA	M			
393	VKE-3/PIL/HW/4668	2:30 PM	12-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	319+425		BHS	MCW	CA	M			
394	VKE-3/PIL/HW/4669	3:00 PM	12-Jan-20	SAND Backfilling of Embankment 8th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
395	VKE-3/PIL/HW/4670	3:30 PM	12-Jan-20	SAND Backfilling of Embankment 9th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
396	VKE-3/PIL/HW/4671	4:00 PM	12-Jan-20	SAND Backfilling of Embankment 10th Layer at A1 & A2	322+294		BHS	MCW	CA	M			
397	VKE-3/PIL/HW/4672	4:30 PM	12-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	321+985		BHS	MCW	CA	M			
398	VKE-3/PIL/HW/4673	5:00 PM	12-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	321+985		BHS	MCW	CA	M			
399	VKE-3/PIL/HW/4674	5:30 PM	12-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	321+985		BHS	MCW	CA	M			
400	VKE-3/PIL/HW/4675	4:00 PM	12-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	321+985		BHS	MCW	CA	M			
401	VKE-3/PIL/HW/4676	4:30 PM	12-Jan-20	EMB 16th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M			
402	VKE-3/PIL/HW/4677	5:00 PM	12-Jan-20	EMB 2nd. Layer F.D.D	316+000	316+090	RHS	MCW	CA	M			
403	VKE-3/PIL/HW/4678	5:30 PM	12-Jan-20	EMB 1st. Layer F.D.D	316+000	316+090	LHS	MCW	CA	M			
404	VKE-3/PIL/HW/4679	2:00 PM	12-Jan-20	F.D.D and Level Checking of OGL	297+600	297+760	RHS	MCW	CA	M			
405	VKE-3/PIL/HW/4680	2:30 PM	12-Jan-20	F.D.D and Level Checking of OGL	297+650	297+760	LHS	MCW	CA	M			
406	VKE-3/PIL/HW/4681	10:00 AM	13-Jan-20	FDD of DLC Laying	296+820	297+170	LHS	MCW	CA	M			
407	VKE-3/PIL/HW/4682	2:00 PM	13-Jan-20	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	309+360	309+500	RHS	MCW	CA	M			
408	VKE-3/PIL/HW/4683	2:30 PM	13-Jan-20	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	298+940	299+060	RHS	MCW	CA	M			
409	VKE-3/PIL/HW/4684	3:00 PM	13-Jan-20	EMB 3rd. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
410	VKE-3/PIL/HW/4685	3:30 PM	13-Jan-20	EMB 8th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M			
411	VKE-3/PIL/HW/4686	4:00 PM	13-Jan-20	EMB 13th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M			
412	VKE-3/PIL/HW/4687	4:30 PM	13-Jan-20	EMB 18th. Layer F.D.D	306+080	306+330	RHS	MCW	CA	M			
413	VKE-3/PIL/HW/4688	5:00 PM	13-Jan-20	EMB 1st. Layer F.D.D	309+700	309+790	LHS	MCW	CA	M			
414	VKE-3/PIL/HW/4689	2:00 PM	13-Jan-20	EMB 16th. Layer F.D.D	298+140	298+340	LHS	MCW	CA	M			
415	VKE-3/PIL/HW/4690	2:30 PM	13-Jan-20	EMB 12th. Layer F.D.D	298+120	298+360	RHS	MCW	CA	M			
416	VKE-3/PIL/HW/4691	3:00 PM	13-Jan-20	EMB 8th. Layer F.D.D	293+600	293+700	LHS	MCW	CA	M			
417	VKE-3/PIL/HW/4692	3:30 PM	13-Jan-20	EMB 16th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M			
418	VKE-3/PIL/HW/4693	4:00 PM	13-Jan-20	EMB 12th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M			
419	VKE-3/PIL/HW/4694	4:30 PM	13-Jan-20	F.D.D and Level Checking of GSB Top	305+210	305+500	LHS	MCW	CA	M			
420	VKE-3/PIL/HW/4695	5:00 PM	13-Jan-20	F.D.D and Level Checking of GSB Top	305+210	305+500	RHS	MCW	CA	M			
421	VKE-3/PIL/HW/4696	2:00 PM	13-Jan-20	EMB 11th. Layer F.D.D	301+400	301+500	RHS	MCW	CA	M			
422	VKE-3/PIL/HW/4697	2:30 PM	13-Jan-20	EMB 8th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M			
423	VKE-3/PIL/HW/4698	3:00 PM	13-Jan-20	EMB 4th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M			
424	VKE-3/PIL/HW/4699	9:30 AM	13-Jan-20	layout of RE wall no. 1	305+850		MCW	CA	M	Mr. Nilesh	8320310720	SPOT RFI	
425	VKE-3/PIL/HW/4700	10:30AM	13-Jan-20	layout of RE wall no. 2	305+850		MCW	CA	M				
426	VKE-3/PIL/HW/4701	11:30 AM	13-Jan-20	layout of RE wall no. 3	305+850		MCW	CA	M				
427	VKE-3/PIL/HW/4702	2:30 PM	13-Jan-20	layout of RE wall no. 4	305+850		MCW	CA	M				
428	VKE-3/PIL/HW/4703	11:00 AM	13-Jan-20	Excavation of RE wall no.1	305+850		MCW	CA	M				
429	VKE-3/PIL/HW/4704	2:00 PM	13-Jan-20	Excavation of RE wall no.2	305+850		MCW	CA	M				
430	VKE-3/PIL/HW/4705	2:30 PM	13-Jan-20	Excavation of RE wall no.3	305+850		MCW	CA	M				
431	VKE-3/PIL/HW/4706	3:00 PM	13-Jan-20	Excavation of RE wall no.4	305+850		MCW	CA	M				
432	VKE-3/PIL/HW/4707	3:30 PM	13-Jan-20	Ground Improvement of RE wall no.1	305+850		MCW	CA	M				
433	VKE-3/PIL/HW/4708	4:00 PM	13-Jan-20	Ground Improvement of RE wall no.2	305+850		MCW	CA	M				
434	VKE-3/PIL/HW/4709	4:30 PM	13-Jan-20	Ground Improvement of RE wall no.3	305+850		MCW	CA	M				
435	VKE-3/PIL/HW/4710	5:00 PM	13-Jan-20	Ground Improvement of RE wall no.4	305+850		MCW	CA	M				
436	VKE-3/PIL/HW/4711	2:00 PM	13-Jan-20	Block Excavation of RE wall no. 1	305+058		MCW	CA	M				
437	VKE-3/PIL/HW/4712	2:30 PM	13-Jan-20	Block Excavation of RE wall no. 2	305+058		MCW	CA	M				
438	VKE-3/PIL/HW/4713	3:00 PM	13-Jan-20	Block Excavation of RE wall no. 3	305+058		MCW	CA	M				
439	VKE-3/PIL/HW/4714	3:30 PM	13-Jan-20	Block Excavation of RE wall no. 4	305+058		MCW	CA	M				
440	VKE-3/PIL/HW/4715	4:00 PM	13-Jan-20	Embankment 1st Layer with Fly Ash of RE wall no. 1	305+058		MCW	CA	M				
441	VKE-3/PIL/HW/4716	4:30 PM	13-Jan-20	Embankment 2nd Layer with Fly Ash of RE wall no. 2	305+058		MCW	CA	M				
442	VKE-3/PIL/HW/4717	5:00 PM	13-Jan-20	Embankment 3rd Layer with Fly Ash of RE wall no. 3	305+058		MCW	CA	M				
443	VKE-3/PIL/HW/4718	5:30 PM	13-Jan-20	Embankment 4th Layer with Fly Ash of RE wall no. 4	305+058		MCW	CA	M				
444	VKE-3/PIL/HW/4719	4:00 PM	13-Jan-20	SAND Backfilling of Embankment 1st Layer at A1 & A2	316+000		MCW	CA	M				
445	VKE-3/PIL/HW/4720	4:30 PM	13-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	316+000		MCW	CA	M				
446	VKE-3/PIL/HW/4721	5:00 PM	13-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	316+000		MCW	CA	M				
447	VKE-3/PIL/HW/4722	2:00 PM	13-Jan-20	EMB 21st. Layer F.D.D	312+760	312+960	RHS	MCW	CA	M			
448	VKE-3/PIL/HW/4723	2:30 PM	13-Jan-20	EMB 21st. Layer F.D.D	312+760	312+960	LHS	MCW	CA	M			
449	VKE-3/PIL/HW/4724	3:00 PM	13-Jan-20	EMB 7th. Layer F.D.D	315+440	315+690	LHS	MCW	CA	M			
450	VKE-3/PIL/HW/4725	3:30 PM	13-Jan-20	SAND Backfilling of Embankment 4th. Layer at A1 & A2	317+000		BHS	MCW	CA	M			
451	VKE-3/PIL/HW/4726	4:00 PM	13-Jan-20	SAND Backfilling of Embankment 5th. Layer at A1 & A2	317+000		BHS	MCW	CA	M			
452	VKE-3/PIL/HW/4727	4:30 PM	13-Jan-20	SAND Backfilling of Embankment 6th. Layer at A1 & A2	317+000		BHS	MCW	CA	M			
453	VKE-3/PIL/HW/4728	5:00 PM	13-Jan-20	EMB 6th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M			
454	VKE-3/PIL/HW/4729	2:00 PM	13-Jan-20	EMB 9th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M			
455	VKE-3/PIL/HW/4730	2:30 PM	13-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	BHS	MCW	CA	M			
456	VKE-3/PIL/HW/4731	3:00 PM	13-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	321+465		BHS	MCW	CA	M			
457	VKE-3/PIL/HW/4732	3:30 PM	13-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	321+465		BHS	MCW	CA	M			
458	VKE-3/PIL/HW/4733	4:00 PM	13-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	321+465		BHS	MCW	CA	M			
459	VKE-3/PIL/HW/4734	4:30 PM	13-Jan-20	EMB 17th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M			
460	VKE-3/PIL/HW/4735	5:00 PM	13-Jan-20	EMB 19th. Layer F.D.D	318+440	318+560	LHS	MCW	CA	M			
461	VKE-3/PIL/HW/4736	2:00 PM	13-Jan-20	EMB 19th. Layer F.D.D	318+440	318+560	RHS	MCW	CA	M			
462	VKE-3/PIL/HW/4737	2:30 PM	13-Jan-20	EMB 16th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M			
463	VKE-3/PIL/HW/4738	9:00 AM	16-Jan-20	FDD of DLC Laying	296+820	297+170	LHS	MCW	CA	M			
464	VKE-3/PIL/HW/4739	10:00 AM	16-Jan-20	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	309+300	309+500	LHS	MCW	CA	M			
465	VKE-3/PIL/HW/4740	2:00 PM	16-Jan-20	EMB 17th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M			
466	VKE-3/PIL/HW/4741	2:30 PM	16-Jan-20	EMB 14th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M			
467	VKE-3/PIL/HW/4742	3:00 PM	16-Jan-20	EMB 16th. Layer F.D.D	298+240	298+340	LHS	MCW	CA	M			
468	VKE-3/PIL/HW/4743	3:30 PM	16-Jan-20	EMB 13th. Layer F.D.D	298+260	298+360	RHS	MCW	CA	M			
469	VKE-3/PIL/HW/4744	4:00 PM	16-Jan-20	EMB 11th. Layer F.D.D	298+400	299+500	RHS	MCW	CA	M			
470	VKE-3/PIL/HW/4745	4:30 PM	16-Jan-20	EMB 5th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M			
471	VKE-3/PIL/HW/4746	5:00 PM	16-Jan-20	EMB 11th. Layer F.D.D	301+400	301+500	RHS	MCW	CA	M			
472	VKE-3/PIL/HW/4747	5:30 PM	16-Jan-20	EMB 9th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M			
473	VKE-3/PIL/HW/4748	2:00 PM	16-Jan-20	EMB 1st. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M			
474	VKE-3/PIL/HW/4749	2:30 PM	16-Jan-20	EMB 1st. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M			
475	VKE-3/PIL/HW/4750	3:00 PM	16-Jan-20	EMB 12th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M			
476	VKE-3/PIL/HW/4751	3:30 PM	16-Jan-20	EMB 5th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M			
477	VKE-3/PIL/HW/4752	4:00 PM	16-Jan-20	EMB 12th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M			
478	VKE-3/PIL/HW/4753	4:30 PM	16-Jan-20	EMB 16th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M			
479	VKE-3/PIL/HW/4754	5:00 PM	16-Jan-20	EMB 7th. Layer F.D.D	296+130	296+180	BHS	MCW	CA	M			
480	VKE-3/PIL/HW/4755	5:30 PM	16-Jan-20	EMB 12th. Layer F.D.D	296+180	296+250	BHS	MCW	CA	M			
481	VKE-3/PIL/HW/4756	2:00 PM	16-Jan-20	EMB 3rd. Layer F.D.D	297+920	298+000	BHS	MCW	CA	M			
482	VKE-3/PIL/HW/4757	2:30 PM	16-Jan-20	EMB 13th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M			
483	VKE-3/PIL/HW/4758	3:00 PM	16-Jan-20	Sub grade 1st Layer F.D.D	305+880	306+020	LHS	MCW	CA	M			
484	VKE-3/PIL/HW/4759	3:30 PM	16-Jan-20	EMB 3rd. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M			
485	VKE-3/PIL/HW/4760	4:00 PM	16-Jan-20	EMB 3rd. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M			
486	VKE-3/PIL/HW/4761	4:30 PM	16-Jan-20	EMB 9th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M			
487	VKE-3/PIL/HW/4762	5:00 PM	16-Jan-20	EMB 7th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M			

488	VKE-3/PIL/HW/4763	5:30 PM	16-Jan-20	EMB 11th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M		
489	VKE-3/PIL/HW/4764	2:00 PM	16-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M		
490	VKE-3/PIL/HW/4765	2:30 PM	16-Jan-20	EMB 4th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M		
491	VKE-3/PIL/HW/4766	3:00 PM	16-Jan-20	EMB 9th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M		
492	VKE-3/PIL/HW/4767	3:30 PM	16-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	BHS	MCW	CA	M		
493	VKE-3/PIL/HW/4768	4:00 PM	16-Jan-20	EMB 10th. Layer F.D.D	319+600	319+800	LHS	MCW	CA	M		
494	VKE-3/PIL/HW/4769	4:30 PM	16-Jan-20	EMB 6th. Layer F.D.D	320+350	320+600	RHS	MCW	CA	M		
495	VKE-3/PIL/HW/4770	5:00 PM	16-Jan-20	EMB 18th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M		
496	VKE-3/PIL/HW/4771	2:00 PM	16-Jan-20	EMB 17th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M		
497	VKE-3/PIL/HW/4772	2:30 PM	16-Jan-20	EMB 19th. Layer F.D.D	318+420	318+560	LHS	MCW	CA	M		
498	VKE-3/PIL/HW/4773	3:00 PM	16-Jan-20	EMB 20th. Layer F.D.D	318+420	318+560	RHS	MCW	CA	M		
499	VKE-3/PIL/HW/4774	3:30 PM	16-Jan-20	EMB 13th. Layer F.D.D	318+050	318+200	LHS	MCW	CA	M		
500	VKE-3/PIL/HW/4775	4:00 PM	16-Jan-20	EMB 13th. Layer F.D.D	318+050	318+200	RHS	MCW	CA	M		
501	VKE-3/PIL/HW/4776	4:30 PM	16-Jan-20	EMB 16th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M		
502	VKE-3/PIL/HW/4777	2:00 PM	17-Jan-20	EMB 3rd. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M		
503	VKE-3/PIL/HW/4778	2:30 PM	17-Jan-20	EMB 12th. Layer F.D.D	298+120	298+350	RHS	MCW	CA	M		
504	VKE-3/PIL/HW/4779	3:00 PM	17-Jan-20	EMB 12th. Layer F.D.D	295+600	295+800	RHS	MCW	CA	M		
505	VKE-3/PIL/HW/4780	3:30 PM	17-Jan-20	EMB 10th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M		
506	VKE-3/PIL/HW/4781	4:00 PM	17-Jan-20	EMB 14th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M		
507	VKE-3/PIL/HW/4782	4:30 PM	17-Jan-20	EMB 13th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M		
508	VKE-3/PIL/HW/4783	5:00 PM	17-Jan-20	EMB 10th. Layer F.D.D	296+250	296+340	BHS	MCW	CA	M		
509	VKE-3/PIL/HW/4784	5:30 PM	17-Jan-20	EMB 13th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M		
510	VKE-3/PIL/HW/4785	2:00 PM	17-Jan-20	Sub grade 1st Layer F.D.D	305+880	306+020	LHS	MCW	CA	M		
511	VKE-3/PIL/HW/4786	2:30 PM	17-Jan-20	EMB 4th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M		
512	VKE-3/PIL/HW/4787	3:00 PM	17-Jan-20	EMB 11th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M		
513	VKE-3/PIL/HW/4788	3:30 PM	17-Jan-20	EMB 2nd. Layer F.D.D	309+700	309+790	BHS	MCW	CA	M		
514	VKE-3/PIL/HW/4789	4:00 PM	17-Jan-20	EMB 1st. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M		
515	VKE-3/PIL/HW/4790	4:30 PM	17-Jan-20	EMB 1st. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M		
516	VKE-3/PIL/HW/4791	5:00 PM	17-Jan-20	EMB 6th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M		
517	VKE-3/PIL/HW/4792	5:30 PM	17-Jan-20	EMB 12th. Layer F.D.D	301+400	301+500	RHS	MCW	CA	M		
518	VKE-3/PIL/HW/4793	5:30 PM	17-Jan-20	EMB 10th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M		
519	VKE-3/PIL/HW/4794	2:00 PM	17-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	RHS	MCW	CA	M		
520	VKE-3/PIL/HW/4795	2:30 PM	17-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	LHS	MCW	CA	M		
521	VKE-3/PIL/HW/4796	3:00 PM	17-Jan-20	EMB 19th. Layer F.D.D	313+860	314+140	RHS	MCW	CA	M		
522	VKE-3/PIL/HW/4797	3:30 PM	17-Jan-20	EMB 19th. Layer F.D.D	313+860	314+140	LHS	MCW	CA	M		
523	VKE-3/PIL/HW/4798	4:00 PM	17-Jan-20	EMB 13th. Layer F.D.D	318+050	318+200	LHS	MCW	CA	M		
524	VKE-3/PIL/HW/4799	4:30 PM	17-Jan-20	EMB 13th. Layer F.D.D	318+050	318+200	RHS	MCW	CA	M		
525	VKE-3/PIL/HW/4800	5:00 PM	17-Jan-20	EMB 17th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M		
526	VKE-3/PIL/HW/4801	5:30 PM	17-Jan-20	EMB 15th. Layer F.D.D	317+300	317+380	RHS	MCW	CA	M		
527	VKE-3/PIL/HW/4802	5:30 PM	17-Jan-20	EMB 8th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M		
528	VKE-3/PIL/HW/4803	2:00 PM	18-Jan-20	Block Excavation of RE wall no. 1	305+058			MCW	CA	M		
529	VKE-3/PIL/HW/4804	2:30 PM	18-Jan-20	Block Excavation of RE wall no. 2	305+058			MCW	CA	M		
530	VKE-3/PIL/HW/4805	3:00 PM	18-Jan-20	Block Excavation of RE wall no. 3	305+058			MCW	CA	M		
531	VKE-3/PIL/HW/4806	3:30 PM	18-Jan-20	Block Excavation of RE wall no. 4	305+058			MCW	CA	M		
532	VKE-3/PIL/HW/4807	4:00 PM	18-Jan-20	Embankment 2nd Layer with Fly Ash of RE wall no. 1	305+058			MCW	CA	M		
533	VKE-3/PIL/HW/4808	4:30 PM	18-Jan-20	Embankment 2nd Layer with Fly Ash of RE wall no. 2	305+058			MCW	CA	M		
534	VKE-3/PIL/HW/4809	5:00 PM	18-Jan-20	Embankment 2nd Layer with Fly Ash of RE wall no. 3	305+058			MCW	CA	M		
535	VKE-3/PIL/HW/4810	5:30 PM	18-Jan-20	Embankment 2nd Layer with Fly Ash of RE wall no. 4	305+058			MCW	CA	M		
536	VKE-3/PIL/HW/4811	2:30 PM	18-Jan-20	EMB 17th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M		
537	VKE-3/PIL/HW/4812	3:00 PM	18-Jan-20	FDD of DLC Laying	296+910	297+170	LHS	MCW	CA	M		
538	VKE-3/PIL/HW/4813	3:30 PM	18-Jan-20	FDD of DLC Laying	296+810	296+910	LHS	MCW	CA	M		
539	VKE-3/PIL/HW/4814	4:00 PM	18-Jan-20	EMB 4th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M		
540	VKE-3/PIL/HW/4815	2:00 PM	18-Jan-20	EMB 3rd. Layer F.D.D	297+920	298+000	LHS	MCW	CA	M		
541	VKE-3/PIL/HW/4816	3:00 PM	18-Jan-20	EMB 3rd. Layer F.D.D	297+920	298+000	RHS	MCW	CA	M		
542	VKE-3/PIL/HW/4817	4:00 PM	18-Jan-20	EMB 7th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M		
543	VKE-3/PIL/HW/4818	5:00 PM	18-Jan-20	EMB 13th. Layer F.D.D	309+350	309+500	LHS	MCW	CA	M		
544	VKE-3/PIL/HW/4819	8:00 AM	18-Jan-20	EMB 10th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M		
545	VKE-3/PIL/HW/4820	5:00 PM	18-Jan-20	EMB 11th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M		
546	VKE-3/PIL/HW/4821	3:00 PM	18-Jan-20	EMB 16th. Layer F.D.D	298+140	298+340	LHS	MCW	CA	M		
547	VKE-3/PIL/HW/4822	2:00 PM	18-Jan-20	EMB 19th. Layer F.D.D	318+440	318+560	LHS	MCW	CA	M		
548	VKE-3/PIL/HW/4823	2:30 PM	18-Jan-20	EMB 4th. Layer F.D.D	319+500	319+600	LHS	MCW	CA	M		
549	VKE-3/PIL/HW/4824	3:00 PM	18-Jan-20	EMB 4th. Layer F.D.D	319+100	319+300	RHS	MCW	CA	M		
550	VKE-3/PIL/HW/4825	3:30 PM	18-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	RHS	MCW	CA	M		
551	VKE-3/PIL/HW/4826	4:00 PM	18-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	LHS	MCW	CA	M		
552	VKE-3/PIL/HW/4827	4:30 PM	18-Jan-20	EMB 3rd. Layer F.D.D	316+000	316+090	RHS	MCW	CA	M		
553	VKE-3/PIL/HW/4828	5:00 PM	18-Jan-20	EMB 2nd. Layer F.D.D	316+000	316+090	LHS	MCW	CA	M		
554	VKE-3/PIL/HW/4829	2:00 PM	18-Jan-20	EMB 17th. Layer F.D.D	317+140	317+300	RHS	MCW	CA	M		
555	VKE-3/PIL/HW/4830	3:00 PM	18-Jan-20	EMB 18th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M		
556	VKE-3/PIL/HW/4831	4:00 PM	18-Jan-20	EMB 16th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M		
557	VKE-3/PIL/HW/4832	5:00 PM	18-Jan-20	EMB 18th. Layer F.D.D	317+140	317+300	LHS	MCW	CA	M		
558	VKE-3/PIL/HW/4833	10:00 AM	19-Jan-20	DLC Laying and FDD Checking	296+810	297+180	RHS	MCW	CA	M		
559	VKE-3/PIL/HW/4834	11:00 AM	19-Jan-20	Level Checking of DLC	296+910	297+180	LHS	MCW	CA	M		
560	VKE-3/PIL/HW/4835	2:00 PM	19-Jan-20	Block Excavation of RE wall no. 1	305+058			MCW	CA	M		
561	VKE-3/PIL/HW/4836	2:30 PM	19-Jan-20	Block Excavation of RE wall no. 2	305+058			MCW	CA	M		
562	VKE-3/PIL/HW/4837	3:00 PM	19-Jan-20	Block Excavation of RE wall no. 3	305+058			MCW	CA	M		
563	VKE-3/PIL/HW/4838	3:30 PM	19-Jan-20	Block Excavation of RE wall no. 4	305+058			MCW	CA	M		
564	VKE-3/PIL/HW/4839	4:00 PM	19-Jan-20	Embankment 3rd Layer with Fly Ash of RE wall no. 1	305+058			MCW	CA	M		
565	VKE-3/PIL/HW/4840	4:30 PM	19-Jan-20	Embankment 3rd Layer with Fly Ash of RE wall no. 2	305+058			MCW	CA	M		
566	VKE-3/PIL/HW/4841	5:00 PM	19-Jan-20	Embankment 3rd Layer with Fly Ash of RE wall no. 3	305+058			MCW	CA	M		
567	VKE-3/PIL/HW/4842	5:30 PM	19-Jan-20	Embankment 3rd Layer with Fly Ash of RE wall no. 4	305+058			MCW	CA	M		
568	VKE-3/PIL/HW/4843	2:00 PM	19-Jan-20	EMB 11th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M		
569	VKE-3/PIL/HW/4844	2:30 PM	19-Jan-20	EMB 6th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M		
570	VKE-3/PIL/HW/4845	3:00 PM	19-Jan-20	EMB 9th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M		
571	VKE-3/PIL/HW/4846	3:30 PM	19-Jan-20	EMB 5th. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M		
572	VKE-3/PIL/HW/4847	4:00 PM	19-Jan-20	EMB 4th. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M		
573	VKE-3/PIL/HW/4848	4:30 PM	19-Jan-20	EMB14th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M		
574	VKE-3/PIL/HW/4849	5:00 PM	19-Jan-20	EMB 5th. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M		
575	VKE-3/PIL/HW/4850	5:30 PM	19-Jan-20	EMB 10th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M		
576	VKE-3/PIL/HW/4851	2:00 PM	19-Jan-20	EMB 10th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M		
577	VKE-3/PIL/HW/4852	2:30 PM	19-Jan-20	EMB 8th. Layer F.D.D	298+800	298+940	RHS	MCW	CA	M		
578	VKE-3/PIL/HW/4853	3:00 PM	19-Jan-20	EMB 11th. Layer F.D.D	298+400	298+500	RHS	MCW	CA	M		
579	VKE-3/PIL/HW/4854	3:30 PM	19-Jan-20	EMB 5th. Layer F.D.D	298+940	299+050	RHS	MCW	CA	M		
580	VKE-3/PIL/HW/4855	4:00 PM	19-Jan-20	CNG & FDD of OGL	301+260	301+360	LHS	MCW	CA	M		
581	VKE-3/PIL/HW/4856	4:30 PM	19-Jan-20	EMB 1st. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M		
582	VKE-3/PIL/HW/4857	8:00 AM	19-Jan-20	EMB 7th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M		
583	VKE-3/PIL/HW/4858	4:00 PM	19-Jan-20	EMB 8th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M		
584	VKE-3/PIL/HW/4859	9:00 AM	19-Jan-20	EMB 11th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M		
585	VKE-3/PIL/HW/4860	5:00 PM	19-Jan-20	EMB 12th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M		
586	VKE-3/PIL/HW/4861	2:00 PM	19-Jan-20	GSB Top Layer F.D.D and Level Checking	305+210	305+680	LHS	MCW	CA	M		
587	VKE-3/PIL/HW/4862	2:30 PM	19-Jan-20	EMB 1st. Layer F.D.D	307+340	307+670	LHS	MCW	CA	M		

588	VKE-3/PIL/HW/4863	3:00 PM	19-Jan-20	EMB 5th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M			
589	VKE-3/PIL/HW/4864	3:30 PM	19-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
590	VKE-3/PIL/HW/4865	4:00 PM	19-Jan-20	EMB 4th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M			
591	VKE-3/PIL/HW/4866	4:30 PM	19-Jan-20	EMB 3rd. Layer F.D.D	309+700	309+790	BHS	MCW	CA	M			
592	VKE-3/PIL/HW/4867	5:00 PM	19-Jan-20	EMB14th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M			
593	VKE-3/PIL/HW/4868	2:00 PM	19-Jan-20	Sub grade 1st. Layer F.D.D	305+880	306+020	LHS	MCW	CA	M			
594	VKE-3/PIL/HW/4869	2:30 PM	19-Jan-20	EMB 7th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M			
595	VKE-3/PIL/HW/4870	3:00 PM	19-Jan-20	EMB 20th. Layer F.D.D	318+440	318+560	LHS	MCW	CA	M			
596	VKE-3/PIL/HW/4871	3:30 PM	19-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	LHS	MCW	CA	M			
597	VKE-3/PIL/HW/4872	4:00 PM	19-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	LHS	MCW	CA	M	Mr. Suresh	9099967443	
598	VKE-3/PIL/HW/4873	4:30 PM	19-Jan-20	Level Checking of OGL	319+600	319+800	RHS	MCW	CA	M			
599	VKE-3/PIL/HW/4874	5:00 PM	19-Jan-20	EMB 4th. Layer F.D.D	319+100	319+300	RHS	MCW	CA	M			
600	VKE-3/PIL/HW/4875	2:00 PM	20-Jan-20	Block Erection of RE wall no. 1 & 2 4th Layer at A1 Side	305+058			MCW	CA	M			
601	VKE-3/PIL/HW/4876	2:30 PM	20-Jan-20	Block Erection of RE wall no. 3 & 4 4th Layer at A2 Side	305+058			MCW	CA	M			
602	VKE-3/PIL/HW/4877	3:00 PM	20-Jan-20	Back Filling of RE wall no. 1 & 2 4th Layer at A1 Side	305+058			MCW	CA	M			
603	VKE-3/PIL/HW/4878	3:30 PM	20-Jan-20	Back Filling of RE wall no. 3 & 4 4th Layer at A2 Side	305+058			MCW	CA	M			
604	VKE-3/PIL/HW/4879	9:00 AM	20-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	306+350		BHS	MCW	CA	M			Utility
605	VKE-3/PIL/HW/4880	2:00 PM	20-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	306+350		BHS	MCW	CA	M			
606	VKE-3/PIL/HW/4881	5:00 PM	20-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	306+350		BHS	MCW	CA	M			
607	VKE-3/PIL/HW/4882	2:00 PM	20-Jan-20	GSB Top Layer, F.D.D and Level Checking	305+210	305+680	RHS	MCW	CA	M			
608	VKE-3/PIL/HW/4883	3:00 PM	20-Jan-20	Excavation for Ground Improvement of RE wall no. 1 & 2 at A1 Side	305+850		RHS	MCW	CA	M			
609	VKE-3/PIL/HW/4884	4:00 PM	20-Jan-20	Excavation for Ground Improvement of RE wall no. 3 & 4 at A2 Side	305+850		LHS	MCW	CA	M			
610	VKE-3/PIL/HW/4885	2:00 PM	20-Jan-20	Level & FDD Checking after Ground Improvement of RE wall no. 1 & 2 at A1	305+850			MCW	CA	M			
611	VKE-3/PIL/HW/4886	2:30 PM	20-Jan-20	Level & FDD Checking after Ground Improvement of RE wall no. 3 & 4 at A2	305+850			MCW	CA	M	Mr. Nilesh	9587881155	
612	VKE-3/PIL/HW/4887	3:00 PM	20-Jan-20	EMB 2nd. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M			
613	VKE-3/PIL/HW/4888	3:30 PM	20-Jan-20	EMB 13th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M			
614	VKE-3/PIL/HW/4889	4:00 PM	20-Jan-20	EMB 13th. Layer F.D.D	301+400	301+500	RHS	MCW	CA	M			
615	VKE-3/PIL/HW/4890	4:30 PM	20-Jan-20	EMB Top Layer F.D.D	302+120	301+360	RHS	MCW	CA	M			
616	VKE-3/PIL/HW/4891	2:00 PM	20-Jan-20	EMB 4th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M			
617	VKE-3/PIL/HW/4892	5:00 PM	20-Jan-20	EMB 4th. Layer F.D.D	309+700	309+780	RHS	MCW	CA	M			
618	VKE-3/PIL/HW/4893	5:30 PM	20-Jan-20	EMB 4th. Layer F.D.D	309+700	309+780	LHS	MCW	CA	M			
619	VKE-3/PIL/HW/4894	2:00 PM	20-Jan-20	EMB 12th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M			
620	VKE-3/PIL/HW/4895	3:00 PM	20-Jan-20	EMB 11th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M			
621	VKE-3/PIL/HW/4896	4:00 PM	20-Jan-20	EMB 12th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M			
622	VKE-3/PIL/HW/4897	12:00 PM	20-Jan-20	EMB 7th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M			
623	VKE-3/PIL/HW/4898	2:00 PM	20-Jan-20	EMB 8th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M			
624	VKE-3/PIL/HW/4899	2:30 PM	20-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	RHS	MCW	CA	M			
625	VKE-3/PIL/HW/4900	3:00 PM	20-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	RHS	MCW	CA	M			
626	VKE-3/PIL/HW/4901	9:00 AM	20-Jan-20	EMB 1st. Layer F.D.D	315+990	316+000	LHS	MCW	CA	M			
627	VKE-3/PIL/HW/4902	4:00 PM	20-Jan-20	EMB 1st. Layer F.D.D	315+990	316+000	RHS	MCW	CA	M			
628	VKE-3/PIL/HW/4903	10:00 AM	20-Jan-20	EMB 2nd. Layer F.D.D	315+990	316+000	LHS	MCW	CA	M			
629	VKE-3/PIL/HW/4904	5:00 PM	20-Jan-20	EMB 2nd. Layer F.D.D	315+990	316+000	RHS	MCW	CA	M			
630	VKE-3/PIL/HW/4905	9:30 AM	20-Jan-20	EMB 18th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M			
631	VKE-3/PIL/HW/4906	5:30 PM	20-Jan-20	EMB 18th. Layer F.D.D	316+650	316+800	RHS	MCW	CA	M	Mr. Suresh	9099967443	
632	VKE-3/PIL/HW/4907	2:00 PM	20-Jan-20	EMB 21st. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M			
633	VKE-3/PIL/HW/4908	3:00 PM	20-Jan-20	EMB 17th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M			
634	VKE-3/PIL/HW/4909	4:00 PM	20-Jan-20	EMB 18th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M			
635	VKE-3/PIL/HW/4910	9:00 AM	20-Jan-20	EMB 14th. Layer F.D.D	318+050	318+200	LHS	MCW	CA	M			
636	VKE-3/PIL/HW/4911	5:00 PM	20-Jan-20	EMB 14th. Layer F.D.D	318+050	318+200	RHS	MCW	CA	M			
637	VKE-3/PIL/HW/4912	2:00 PM	20-Jan-20	EMB 21st. Layer F.D.D	318+420	318+560	RHS	MCW	CA	M			
638	VKE-3/PIL/HW/4913	3:00 PM	20-Jan-20	EMB 18th. Layer F.D.D	318+240	318+380	LHS	MCW	CA	M			
639	VKE-3/PIL/HW/4914	4:00 PM	20-Jan-20	EMB 16th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M			
640	VKE-3/PIL/HW/4915	11:00 AM	20-Jan-20	EMB 8th. Layer F.D.D	293+600	293+700	LHS	MCW	CA	M			
641	VKE-3/PIL/HW/4916	10:00 AM	20-Jan-20	EMB 5th. Layer F.D.D	293+600	293+700	RHS	MCW	CA	M			
642	VKE-3/PIL/HW/4917	12:00 PM	20-Jan-20	EMB 9th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M	Mr. Nilesh	9587881155	SPOT RFI
643	VKE-3/PIL/HW/4918	5:00 PM	20-Jan-20	EMB 13th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M			
644	VKE-3/PIL/HW/4919	5:30 PM	20-Jan-20	EMB 13th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M			
645	VKE-3/PIL/HW/4920	6:00 PM	20-Jan-20	EMB 14th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M			
646	VKE-3/PIL/HW/4921	2:00 PM	21-Jan-20	Block Erection of RE wall no. 1 & 2 5th Layer at A1 Side	305+058			MCW	CA	M			
647	VKE-3/PIL/HW/4922	2:30 PM	21-Jan-20	Block Erection of RE wall no. 3 & 4 5th Layer at A2 Side	305+058			MCW	CA	M			
648	VKE-3/PIL/HW/4923	3:00 PM	21-Jan-20	Back Filling of RE wall no. 1 & 2 5th Layer at A1 Side	305+058			MCW	CA	M			
649	VKE-3/PIL/HW/4924	3:30 PM	21-Jan-20	Back Filling of RE wall no. 3 & 4 5th Layer at A2 Side	305+058			MCW	CA	M			
650	VKE-3/PIL/HW/4925	9:00 AM	21-Jan-20	Copper Slag Backfilling of Embankment 4th. Layer at A1 & A2	306+350		BHS	MCW	CA	M			
651	VKE-3/PIL/HW/4926	2:00 PM	21-Jan-20	Copper Slag Backfilling of Embankment 5th. Layer at A1 & A2	306+350		BHS	MCW	CA	M			
652	VKE-3/PIL/HW/4927	5:00 PM	21-Jan-20	Copper Slag Backfilling of Embankment 6th. Layer at A1 & A2	306+350		BHS	MCW	CA	M			
653	VKE-3/PIL/HW/4928	2:30 PM	21-Jan-20	EMB 8th. Layer F.D.D	293+600	293+700	LHS	MCW	CA	M			
654	VKE-3/PIL/HW/4929	3:00 PM	21-Jan-20	EMB 5th. Layer F.D.D	293+600	293+700	RHS	MCW	CA	M			
655	VKE-3/PIL/HW/4930	3:30 PM	21-Jan-20	EMB 12th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M			
656	VKE-3/PIL/HW/4931	4:00 PM	21-Jan-20	EMB 9th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M			
657	VKE-3/PIL/HW/4932	4:30 PM	21-Jan-20	EMB 13th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M			
658	VKE-3/PIL/HW/4933	5:00 PM	21-Jan-20	EMB 13th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M			
659	VKE-3/PIL/HW/4934	5:30 PM	21-Jan-20	EMB 17th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M			
660	VKE-3/PIL/HW/4935	2:00 PM	21-Jan-20	EMB 14th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M			
661	VKE-3/PIL/HW/4936	2:30 PM	21-Jan-20	EMB 1st. Layer F.D.D	297+670	297+760	LHS	MCW	CA	M	Mr. Nilesh	9587881155	
662	VKE-3/PIL/HW/4937	3:00 PM	21-Jan-20	EMB 1st. Layer F.D.D	297+670	297+760	RHS	MCW	CA	M			
663	VKE-3/PIL/HW/4938	3:30 PM	21-Jan-20	EMB Top. Layer F.D.D & Level Checking	302+120	302+360	RHS	MCW	CA	M			
664	VKE-3/PIL/HW/4939	4:00 PM	21-Jan-20	EMB 2nd. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M			
665	VKE-3/PIL/HW/4940	4:30 PM	21-Jan-20	EMB 9th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M			
666	VKE-3/PIL/HW/4941	5:00 PM	21-Jan-20	EMB 8th. Layer F.D.D	298+800	298+940	RHS	MCW	CA	M			
667	VKE-3/PIL/HW/4942	5:30 PM	21-Jan-20	EMB 15th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M			
668	VKE-3/PIL/HW/4943	2:00 PM	21-Jan-20	EMB 5th. Layer F.D.D	298+940	299+060	RHS	MCW	CA	M			
669	VKE-3/PIL/HW/4944	2:30 PM	21-Jan-20	EMB 4th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M			
670	VKE-3/PIL/HW/4945	3:00 PM	21-Jan-20	EMB 6th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M			
671	VKE-3/PIL/HW/4946	3:30 PM	21-Jan-20	EMB 14th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M			
672	VKE-3/PIL/HW/4947	4:00 PM	21-Jan-20	Subgrade 1st. Layer F.D.D	305+880	306+020	LHS	MCW	CA	M			
673	VKE-3/PIL/HW/4948	4:30 PM	21-Jan-20	EMB 11th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M			
674	VKE-3/PIL/HW/4949	5:00 PM	21-Jan-20	EMB 13th. Layer F.D.D	309+350	309+500	LHS	MCW	CA	M			
675	VKE-3/PIL/HW/4950	5:30 PM	21-Jan-20	FDD & Level Checking of OGL	306+330	306+400	BHS	MCW	CA	M			
676	VKE-3/PIL/HW/4951	2:00 PM	21-Jan-20	EMB 8th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M			
677	VKE-3/PIL/HW/4952	8:00 AM	21-Jan-20	SAND Backfilling of Embankment 1st. Layer at A1 & A2	317+520		BHS	MCW	CA	M			
678	VKE-3/PIL/HW/4953	10:00 AM	21-Jan-20	SAND Backfilling of Embankment 2nd Layer at A1 & A2	317+520		BHS	MCW	CA	M			
679	VKE-3/PIL/HW/4954	12:00 PM	21-Jan-20	SAND Backfilling of Embankment 3rd Layer at A1 & A2	317+520		BHS	MCW	CA	M			Utility
680	VKE-3/PIL/HW/4955	3:00 PM	21-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	317+520		BHS	MCW	CA	M			
681	VKE-3/PIL/HW/4956	5:00 PM	21-Jan-20	SAND Backfilling of Embankment 5th Layer at A1 & A2	317+520		BHS	MCW	CA	M			
682	VKE-3/PIL/HW/4957	10:00 AM	21-Jan-20	SAND Backfilling of Embankment 4th Layer at A1 & A2	317+000		BHS	MCW	CA	M			Utility
683	VKE-3/PIL/HW/4958	2:00 PM	21-Jan-20	SAND Backfilling of Embankment 5th Layer at A1 & A2	317+000		BHS	MCW	CA	M			
684	VKE-3/PIL/HW/4959	2:30 PM	21-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	LHS	MCW	CA	M			

688	VKE-3/PIL/HW/4963	4:30 PM	21-Jan-20	EMB 13th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M		
689	VKE-3/PIL/HW/4964	5:00 PM	21-Jan-20	EMB 13th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M		
690	VKE-3/PIL/HW/4965	2:00 PM	21-Jan-20	EMB 20th. Layer F.D.D	317+020	317+080	RHS	MCW	CA	M		
691	VKE-3/PIL/HW/4966	2:30 PM	21-Jan-20	EMB 17th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M		
692	VKE-3/PIL/HW/4967	3:00 PM	21-Jan-20	EMB 18th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M		
693	VKE-3/PIL/HW/4968	3:30 PM	21-Jan-20	EMB 16th. Layer F.D.D	317+300	317+380	RHS	MCW	CA	M		
694	VKE-3/PIL/HW/4969	4:00 PM	21-Jan-20	EMB 17th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M		
695	VKE-3/PIL/HW/4970	4:30 PM	21-Jan-20	EMB 17th. Layer F.D.D	316+620	316+800	RHS	MCW	CA	M		
696	VKE-3/PIL/HW/4971	10:00 AM	22-Jan-20	Block Erection of RE wall no. 1 & 2 6th Layer at A1 Side	305+058			MCW	CA	M		
697	VKE-3/PIL/HW/4972	4:00 PM	22-Jan-20	Block Erection of RE wall no. 3 & 4 6th Layer at A2 Side	305+058			MCW	CA	M		
698	VKE-3/PIL/HW/4973	11:00 AM	22-Jan-20	Back Filling of RE wall no. 1 & 2 6th Layer at A1 Side	305+058			MCW	CA	M		
699	VKE-3/PIL/HW/4974	5:00 PM	22-Jan-20	Back Filling of RE wall no. 3 & 4 6th Layer at A2 Side	305+058			MCW	CA	M		
700	VKE-3/PIL/HW/4975	8:00 AM	22-Jan-20	Copper Slag Backfilling of Embankment 1st Layer at A1 & A2	307+000		BHS	MCW	CA	M		
701	VKE-3/PIL/HW/4976	11:00 AM	22-Jan-20	Copper Slag Backfilling of Embankment 2nd Layer at A1 & A2	307+000		BHS	MCW	CA	M		
702	VKE-3/PIL/HW/4977	3:00 PM	22-Jan-20	Copper Slag Backfilling of Embankment 3rd Layer at A1 & A2	307+000		BHS	MCW	CA	M		
703	VKE-3/PIL/HW/4978	10:00 AM	22-Jan-20	Copper Slag Backfilling of Embankment 1st Layer at A1 & A2	307+980		BHS	MCW	CA	M		
704	VKE-3/PIL/HW/4979	4:00 PM	22-Jan-20	Copper Slag Backfilling of Embankment 2nd Layer at A1 & A2	307+980		BHS	MCW	CA	M		
705	VKE-3/PIL/HW/4980	10:30 AM	22-Jan-20	Filter Media 1st layer of RE wall no. 1 & 2 at A1 Side	305+058			MCW	CA	M	Mr. Nilesh	9587881155
706	VKE-3/PIL/HW/4981	2:00 PM	22-Jan-20	Filter Media 1st layer of RE wall no. 3 & 4 at A2 Side	305+058			MCW	CA	M		
707	VKE-3/PIL/HW/4982	5:00 PM	22-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+210	305+680	RHS	MCW	CA	M		
708	VKE-3/PIL/HW/4983	2:00 PM	22-Jan-20	EMB 6th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M		
709	VKE-3/PIL/HW/4984	2:30 PM	22-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M		
710	VKE-3/PIL/HW/4985	3:00 PM	22-Jan-20	EMB 12th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M		
711	VKE-3/PIL/HW/4986	3:30 PM	22-Jan-20	EMB 5th. Layer F.D.D	309+700	309+780	BHS	MCW	CA	M		
712	VKE-3/PIL/HW/4987	4:00 PM	22-Jan-20	Subgrade 1st. Layer F.D.D	306+080	306+310	LHS	MCW	CA	M		
713	VKE-3/PIL/HW/4988	4:30 PM	22-Jan-20	Emb 1st. Layer F.D.D	307+340	307+670	RHS	MCW	CA	M		
714	VKE-3/PIL/HW/4989	4:30 PM	22-Jan-20	EMB 14th. Layer F.D.D	301+650	301+760	LHS	MCW	CA	M		
715	VKE-3/PIL/HW/4990	5:00 PM	22-Jan-20	EMB 2nd. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M		
716	VKE-3/PIL/HW/4991	5:30 PM	22-Jan-20	EMB 2nd. Layer F.D.D	301+000	301+120	LHS	MCW	CA	M		
717	VKE-3/PIL/HW/4992	5:00 PM	22-Jan-20	EMB 9th. Layer F.D.D	293+700	293+850	LHS	MCW	CA	M		
718	VKE-3/PIL/HW/4993	5:30 PM	22-Jan-20	EMB 6th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M	Mr. Sunil	9587881168
719	VKE-3/PIL/HW/4994	2:00 PM	22-Jan-20	EMB 7th. Layer F.D.D	294+730	294+980	RHS	MCW	CA	M		
720	VKE-3/PIL/HW/4995	2:30 PM	22-Jan-20	EMB 14th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M		
721	VKE-3/PIL/HW/4996	3:00 PM	22-Jan-20	EMB 13th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M		
722	VKE-3/PIL/HW/4997	3:30 PM	22-Jan-20	EMB 12th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M		
723	VKE-3/PIL/HW/4998	4:00 PM	22-Jan-20	Emb 1st. Layer F.D.D	297+670	297+760	BHS	MCW	CA	M		
724	VKE-3/PIL/HW/4999	5:30 PM	22-Jan-20	EMB 4th. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M		
725	VKE-3/PIL/HW/5000	2:00 PM	22-Jan-20	EMB 2nd. Layer F.D.D	321+050	321+160	RHS	MCW	CA	M		
726	VKE-3/PIL/HW/5001	2:30 PM	22-Jan-20	Subgrade Top Layer F.D.D & Level checking	321+780	321+960	LHS	MCW	CA	M		
727	VKE-3/PIL/HW/5002	3:00 PM	22-Jan-20	EMB 3rd. Layer F.D.D	319+100	319+300	LHS	MCW	CA	M		
728	VKE-3/PIL/HW/5003	3:30 PM	22-Jan-20	EMB 8th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M		
729	VKE-3/PIL/HW/5004	4:00 PM	22-Jan-20	EMB 18th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M		
730	VKE-3/PIL/HW/5005	4:30 PM	22-Jan-20	EMB 17th. Layer F.D.D	316+620	316+800	LHS	MCW	CA	M		
731	VKE-3/PIL/HW/5006	2:00 PM	22-Jan-20	EMB 20th. Layer F.D.D	318+420	318+560	LHS	MCW	CA	M	Mr. Suresh	9099967443
732	VKE-3/PIL/HW/5007	2:30 PM	22-Jan-20	EMB 21th. Layer F.D.D	317+020	317+080	LHS	MCW	CA	M		
733	VKE-3/PIL/HW/5008	3:00 PM	22-Jan-20	EMB 18th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M		
734	VKE-3/PIL/HW/5009	3:30 PM	22-Jan-20	C&G for Parking Area	318+090	318+190	RHS	MCW	CA	M		
735	VKE-3/PIL/HW/5010	4:00 PM	22-Jan-20	EMB 22nd. Layer F.D.D	312+760	312+940	LHS	MCW	CA	M		
736	VKE-3/PIL/HW/5011	4:30 PM	22-Jan-20	EMB 20th. Layer F.D.D	313+860	314+100	LHS	MCW	CA	M		
737	VKE-3/PIL/HW/5012	8:00 AM	22-Jan-20	EMB 6th. Layer F.D.D	320+350	320+400	RHS	MCW	CA	M		
738	VKE-3/PIL/HW/5013	4:00 PM	22-Jan-20	EMB 7th. Layer F.D.D	320+350	320+400	RHS	MCW	CA	M		
739	VKE-3/PIL/HW/5014	2:00 PM	23-Jan-20	EMB 8th. Layer F.D.D	293+600	293+700	LHS	MCW	CA	M	Mr. Sunil	9587881168
740	VKE-3/PIL/HW/5015	2:30 PM	23-Jan-20	EMB 5th. Layer F.D.D	293+600	293+700	RHS	MCW	CA	M		
741	VKE-3/PIL/HW/5016	3:00 PM	23-Jan-20	EMB 9th. Layer F.D.D	293+700	293+850	LHS	MCW	CA	M		
742	VKE-3/PIL/HW/5017	3:30 PM	23-Jan-20	EMB 12th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M		
743	VKE-3/PIL/HW/5018	4:00 PM	23-Jan-20	EMB 11th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M		
744	VKE-3/PIL/HW/5019	2:00 PM	23-Jan-20	EMB 5th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M		
745	VKE-3/PIL/HW/5020	2:30 PM	23-Jan-20	EMB 14th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M		
746	VKE-3/PIL/HW/5021	3:00 PM	23-Jan-20	EMB 13th. Layer F.D.D	298+200	298+350	RHS	MCW	CA	M		
747	VKE-3/PIL/HW/5022	3:30 PM	23-Jan-20	EMB 9th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M		
748	VKE-3/PIL/HW/5023	4:00 PM	23-Jan-20	EMB 12th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M		
749	VKE-3/PIL/HW/5024	10:00 AM	23-Jan-20	Block Erection of RE wall no. 1 & 2 7th Layer at A1 Side	305+058			MCW	CA	M		
750	VKE-3/PIL/HW/5025	4:00 PM	23-Jan-20	Block Erection of RE wall no. 3 & 4 7th Layer at A2 Side	305+058			MCW	CA	M		
751	VKE-3/PIL/HW/5026	11:00 AM	23-Jan-20	Back Filling of RE wall no. 1 & 2 7th Layer at A1 Side	305+058			MCW	CA	M		
752	VKE-3/PIL/HW/5027	5:00 PM	23-Jan-20	Back Filling of RE wall no. 3 & 4 7th Layer at A2 Side	305+058			MCW	CA	M		
753	VKE-3/PIL/HW/5028	8:00 AM	23-Jan-20	Copper Slag Backfilling of Embankment 4th Layer at A1 & A2	307+000		BHS	MCW	CA	M		
754	VKE-3/PIL/HW/5029	11:00 AM	23-Jan-20	Copper Slag Backfilling of Embankment 5th Layer at A1 & A2	307+000		BHS	MCW	CA	M		
755	VKE-3/PIL/HW/5030	3:00 PM	23-Jan-20	Copper Slag Backfilling of Embankment 6th Layer at A1 & A2	307+000		BHS	MCW	CA	M		
756	VKE-3/PIL/HW/5031	10:00 AM	23-Jan-20	Copper Slag Backfilling of Embankment 3rd Layer at A1 & A2	307+980		BHS	MCW	CA	M		
757	VKE-3/PIL/HW/5032	4:00 PM	23-Jan-20	Copper Slag Backfilling of Embankment 4th Layer at A1 & A2	307+980		BHS	MCW	CA	M		
758	VKE-3/PIL/HW/5033	10:30 AM	23-Jan-20	Filter Media 2nd layer of RE wall no. 1 & 2 at A1 Side	305+058			MCW	CA	M	Mr. Nilesh	9587881155
759	VKE-3/PIL/HW/5034	2:00 PM	23-Jan-20	Filter Media 2nd layer of RE wall no. 3 & 4 at A2 Side	305+058			MCW	CA	M		
760	VKE-3/PIL/HW/5035	5:00 PM	23-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+210	305+680	LHS	MCW	CA	M		
761	VKE-3/PIL/HW/5036	2:00 PM	23-Jan-20	EMB 2nd. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M		
762	VKE-3/PIL/HW/5037	2:30 PM	23-Jan-20	EMB 3rd. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M		
763	VKE-3/PIL/HW/5038	3:00 PM	23-Jan-20	EMB 10th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M		
764	VKE-3/PIL/HW/5039	3:30 PM	23-Jan-20	Emb 1st. Layer F.D.D	306+310	306+400	BHS	MCW	CA	M		
765	VKE-3/PIL/HW/5040	4:00 PM	23-Jan-20	EMB 14th. Layer F.D.D	309+350	309+500	LHS	MCW	CA	M		
766	VKE-3/PIL/HW/5041	4:30 PM	23-Jan-20	EMB 12th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M		
767	VKE-3/PIL/HW/5042	5:00 PM	23-Jan-20	EMB 13th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M		
768	VKE-3/PIL/HW/5043	5:30 PM	23-Jan-20	EMB 9th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M		
769	VKE-3/PIL/HW/5044	2:00 PM	23-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M		
770	VKE-3/PIL/HW/5045	2:30 PM	23-Jan-20	EMB 6th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M		
771	VKE-3/PIL/HW/5046	3:00 PM	23-Jan-20	EMB 22nd. Layer F.D.D	312+760	312+940	LHS	MCW	CA	M	Mr. Suresh	9099967443
772	VKE-3/PIL/HW/5047	3:30 PM	23-Jan-20	EMB 20th. Layer F.D.D	313+860	314+100	LHS	MCW	CA	M		
773	VKE-3/PIL/HW/5048	4:00 PM	23-Jan-20	EMB 7th. Layer F.D.D	315+030	315+300	RHS	MCW	CA	M		
774	VKE-3/PIL/HW/5049	4:30 PM	23-Jan-20	EMB 18th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M		
775	VKE-3/PIL/HW/5050	5:00 PM	23-Jan-20	EMB 18th. Layer F.D.D	316+620	316+800	RHS	MCW	CA	M		
776	VKE-3/PIL/HW/5051	5:30 PM	23-Jan-20	Emb 21st. Layer F.D.D	317+020	317+120	LHS	MCW	CA	M		
777	VKE-3/PIL/HW/5052	5:30 PM	23-Jan-20	EMB 3rd. Layer F.D.D	319+100	319+200	LHS	MCW	CA	M		
778	VKE-3/PIL/HW/5053	8:00 AM	23-Jan-20	EMB 4th. Layer F.D.D	319+100	319+300	RHS	MCW	CA	M		
779	VKE-3/PIL/HW/5054	2:00 PM	23-Jan-20	EMB 8th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M		
780	VKE-3/PIL/HW/5055	2:30 PM	23-Jan-20	Subgrade 1st. Layer F.D.D	322+180	322+300	RHS	MCW	CA	M		
781	VKE-3/PIL/HW/5056	3:00 PM	23-Jan-20	Rectification of rain cuts & Rechecking of Emb Top. Layer F.D.D	322+300	322+400	LHS	MCW	CA	M		
782	VKE-3/PIL/HW/5057	3:30 PM	23-Jan-20	Rectification of rain cuts & Rechecking of Emb Top. Layer F.D.D	322+300	322+400	RHS	MCW	CA	M		
783	VKE-3/PIL/HW/5058	4:00 PM	23-Jan-20	C&G for Parking Area	318+090	318+190	RHS	MCW	CA	M		
784	VKE-3/PIL/HW/5059	2:00 PM	23-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M	Mr. Suresh	9099967443
785	VKE-3/PIL/HW/5060	3:00 PM	23-Jan-20	EMB 9th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M		SPOT RFI
786	VKE-3/PIL/HW/5061	2:00 PM	24-Jan-20	EMB 9th. Layer F.D.D	293+700	293+850	LHS	MCW	CA	M		
787	VKE-3/PIL/HW/5062	2:30 PM	24-Jan-20	EMB 8th. Layer F.D.D	293+900	294+050						

788	VKE-3/PIL/HW/5063	3:00 PM	24-Jan-20	EMB 5th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M	Mr. Sunil	9587881168			
789	VKE-3/PIL/HW/5064	3:30 PM	24-Jan-20	EMB 13th. Layer F.D.D	295+600	295+800	RHS	MCW	CA	M					
790	VKE-3/PIL/HW/5065	4:00 PM	24-Jan-20	EMB 9th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M					
791	VKE-3/PIL/HW/5066	9:00 AM	24-Jan-20	EMB 5th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M					
792	VKE-3/PIL/HW/5067	4:00 PM	24-Jan-20	EMB 6th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M					
793	VKE-3/PIL/HW/5068	4:30 PM	24-Jan-20	EMB 5th. Layer F.D.D	297+760	297+800	LHS	MCW	CA	M					
794	VKE-3/PIL/HW/5069	2:00 PM	24-Jan-20	EMB 18th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M					
795	VKE-3/PIL/HW/5070	2:30 PM	24-Jan-20	EMB 10th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M					
796	VKE-3/PIL/HW/5071	3:00 PM	24-Jan-20	EMB 17th. Layer F.D.D	298+240	298+340	LHS	MCW	CA	M					
797	VKE-3/PIL/HW/5072	3:30 PM	24-Jan-20	Laying & FDD Checking of DLC	297+000	297+130	RHS	MCW	CA	M					
798	VKE-3/PIL/HW/5073	2:00 PM	24-Jan-20	EMB 4th. Layer F.D.D	301+000	301+120	LHS	MCW	CA	M	Mr. Nilesh	9587881155			
799	VKE-3/PIL/HW/5074	2:30 PM	24-Jan-20	EMB 10th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M					
800	VKE-3/PIL/HW/5075	3:00 PM	24-Jan-20	EMB Top. Layer F.D.D & Level Checking	302+360	302+540	RHS	MCW	CA	M					
801	VKE-3/PIL/HW/5076	3:30 PM	24-Jan-20	EMB 12th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M					
802	VKE-3/PIL/HW/5077	4:00 PM	24-Jan-20	EMB 5th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M					
803	VKE-3/PIL/HW/5078	2:00 PM	24-Jan-20	EMB 2nd. Layer F.D.D	307+340	307+680	RHS	MCW	CA	M					
804	VKE-3/PIL/HW/5079	2:30 PM	24-Jan-20	EMB 2nd. Layer F.D.D	307+340	307+670	LHS	MCW	CA	M					
805	VKE-3/PIL/HW/5080	3:00 PM	24-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+740	305+800	LHS	MCW	CA	M					
806	VKE-3/PIL/HW/5081	3:30 PM	24-Jan-20	EMB 6th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M					
807	VKE-3/PIL/HW/5082	4:00 PM	24-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
808	VKE-3/PIL/HW/5083	4:30 PM	24-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+210	305+680	RHS	MCW	CA	M					
809	VKE-3/PIL/HW/5084	2:00 PM	24-Jan-20	Laying of Geo Textile After Subgrade Top	321+780	321+960	LHS	MCW	CA	M					
810	VKE-3/PIL/HW/5085	2:30 PM	24-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	321+780	321+960	RHS	MCW	CA	M					
811	VKE-3/PIL/HW/5086	3:00 PM	24-Jan-20	Subgrade 1st. Layer F.D.D	321+980	322+160	LHS	MCW	CA	M					
812	VKE-3/PIL/HW/5087	3:30 PM	24-Jan-20	EMB 3rd. Layer F.D.D	319+100	319+200	LHS	MCW	CA	M					
813	VKE-3/PIL/HW/5088	4:00 PM	24-Jan-20	Emb 21st. Layer F.D.D	318+440	318+560	RHS	MCW	CA	M					
814	VKE-3/PIL/HW/5089	4:30 PM	24-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M					
815	VKE-3/PIL/HW/5090	5:00 PM	24-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M					
816	VKE-3/PIL/HW/5091	2:00 PM	24-Jan-20	EMB 14th. Layer F.D.D	318+050	318+200	LHS	MCW	CA	M					
817	VKE-3/PIL/HW/5092	2:30 PM	24-Jan-20	EMB 14th. Layer F.D.D	318+050	318+200	RHS	MCW	CA	M					
818	VKE-3/PIL/HW/5093	3:00 PM	24-Jan-20	EMB 6th. Layer F.D.D	316+100	316+390	RHS	MCW	CA	M					
819	VKE-3/PIL/HW/5094	3:30 PM	24-Jan-20	EMB 8th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M					
820	VKE-3/PIL/HW/5095	4:00 PM	24-Jan-20	EMB 7th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
821	VKE-3/PIL/HW/5096	4:30 PM	24-Jan-20	EMB 9th. Layer F.D.D	319+910	319+960	RHS	MCW	CA	M					
822	VKE-3/PIL/HW/5097	5:00 PM	24-Jan-20	EMB 20th. Layer F.D.D	313+860	314+100	RHS	MCW	CA	M					
823	VKE-3/PIL/HW/5098	5:30 PM	24-Jan-20	EMB 8th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M					
824	VKE-3/PIL/HW/5099	10:00 AM	24-Jan-20	Block Erection of RE wall no. 1 & 2 8th Layer at A1 Side	305+058			MCW	CA	M					
825	VKE-3/PIL/HW/5100	4:00 PM	24-Jan-20	Block Erection of RE wall no. 3 & 4 8th Layer at A2 Side	305+058			MCW	CA	M					
826	VKE-3/PIL/HW/5101	11:00 AM	24-Jan-20	Back Filling of RE wall no. 1 & 2 8th Layer at A1 Side	305+058			MCW	CA	M					
827	VKE-3/PIL/HW/5102	5:00 PM	24-Jan-20	Back Filling of RE wall no. 3 & 4 8th Layer at A2 Side	305+058			MCW	CA	M					
828	VKE-3/PIL/HW/5103	10:30 AM	24-Jan-20	Filter Media with Geotextile 3rd layer of RE wall no. 1 & 2 at A1 Side	305+058			MCW	CA	M					
829	VKE-3/PIL/HW/5104	2:00 PM	24-Jan-20	Filter Media with Geotextile 3rd layer of RE wall no. 3 & 4 at A2 Side	305+058			MCW	CA	M					
830	VKE-3/PIL/HW/5105	3:00 PM	24-Jan-20	F.D.D Checking of GSB Top. Layer	305+210	305+680	LHS	MCW	CA	M					
831	VKE-3/PIL/HW/5106	2:00 PM	25-Jan-20	EMB 13th. Layer F.D.D	298+120	298+200	RHS	MCW	CA	M					
832	VKE-3/PIL/HW/5107	2:30 PM	25-Jan-20	EMB 13th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M					
833	VKE-3/PIL/HW/5108	3:00 PM	25-Jan-20	EMB 9th. Layer F.D.D	298+800	298+940	RHS	MCW	CA	M					
834	VKE-3/PIL/HW/5109	3:30 PM	25-Jan-20	Laying & FDD Checking of DLC	296+810	297+000	RHS	MCW	CA	M					
835	VKE-3/PIL/HW/5110	4:00 PM	25-Jan-20	EMB 9th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M					
836	VKE-3/PIL/HW/5111	4:30 PM	25-Jan-20	EMB 9th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M					
837	VKE-3/PIL/HW/5112	2:00 PM	25-Jan-20	EMB 14th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M					
838	VKE-3/PIL/HW/5113	2:30 PM	25-Jan-20	EMB 7th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M					
839	VKE-3/PIL/HW/5114	3:00 PM	25-Jan-20	EMB 10th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M					
840	VKE-3/PIL/HW/5115	3:30 PM	25-Jan-20	EMB 6th. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M					
841	VKE-3/PIL/HW/5116	4:00 PM	25-Jan-20	EMB 14th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M					
842	VKE-3/PIL/HW/5117	4:30 PM	25-Jan-20	EMB 11th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M					
843	VKE-3/PIL/HW/5118	9:00 AM	25-Jan-20	EMB 7th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M					
844	VKE-3/PIL/HW/5119	4:00 PM	25-Jan-20	EMB 8th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M					
845	VKE-3/PIL/HW/5120	10:00 AM	25-Jan-20	EMB 10th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M					
846	VKE-3/PIL/HW/5121	5:00 PM	25-Jan-20	EMB 11th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M					
847	VKE-3/PIL/HW/5122	2:00 PM	25-Jan-20	EMB 8th. Layer F.D.D	296+120	296+180	LHS	MCW	CA	M					
848	VKE-3/PIL/HW/5123	2:30 PM	25-Jan-20	EMB 8th. Layer F.D.D	296+120	296+180	RHS	MCW	CA	M					
849	VKE-3/PIL/HW/5124	3:00 PM	25-Jan-20	EMB 13th. Layer F.D.D	296+180	296+250	LHS	MCW	CA	M					
850	VKE-3/PIL/HW/5125	3:30 PM	25-Jan-20	EMB 13th. Layer F.D.D	296+180	296+250	RHS	MCW	CA	M					
851	VKE-3/PIL/HW/5126	4:00 PM	25-Jan-20	EMB 10th. Layer F.D.D	296+250	296+340	LHS	MCW	CA	M					
852	VKE-3/PIL/HW/5127	4:30 PM	25-Jan-20	EMB 11th. Layer F.D.D	296+250	296+340	RHS	MCW	CA	M					
853	VKE-3/PIL/HW/5128	2:00 PM	25-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+880	304+980	RHS	MCW	CA	M					
854	VKE-3/PIL/HW/5129	3:00 PM	25-Jan-20	EMB 7th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M					
855	VKE-3/PIL/HW/5130	9:00 AM	25-Jan-20	EMB 6th. Layer F.D.D	309+700	309+780	RHS	MCW	CA	M					
856	VKE-3/PIL/HW/5131	3:00 PM	25-Jan-20	EMB 6th. Layer F.D.D	309+700	309+780	LHS	MCW	CA	M					
857	VKE-3/PIL/HW/5132	10:00 AM	25-Jan-20	EMB 13th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M					
858	VKE-3/PIL/HW/5133	4:00 PM	25-Jan-20	EMB 14th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M					
859	VKE-3/PIL/HW/5134	5:00 PM	25-Jan-20	EMB 7th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M					
860	VKE-3/PIL/HW/5135	9:00 AM	25-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+740	305+800	LHS	MCW	CA	M					
861	VKE-3/PIL/HW/5136	4:00 PM	25-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+740	305+800	RHS	MCW	CA	M					
862	VKE-3/PIL/HW/5137	2:00 PM	25-Jan-20	EMB 10th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M					
863	VKE-3/PIL/HW/5138	3:00 PM	25-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+880	306+020	LHS	MCW	CA	M					
864	VKE-3/PIL/HW/5139	4:00 PM	25-Jan-20	Emb. Top. Layer F.D.D & Level Checking	302+360	302+540	RHS	MCW	CA	M					
865	VKE-3/PIL/HW/5140	5:00 PM	25-Jan-20	Subgrade 1st. Layer F.D.D	302+120	302+360	RHS	MCW	CA	M					
866	VKE-3/PIL/HW/5141	9:00 AM	25-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	LHS	MCW	CA	M					
867	VKE-3/PIL/HW/5142	4:00 PM	25-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	RHS	MCW	CA	M					
868	VKE-3/PIL/HW/5143	10:00 AM	25-Jan-20	EMB 17th. Layer F.D.D	301+940	302+040	LHS	MCW	CA	M					
869	VKE-3/PIL/HW/5144	5:00 PM	25-Jan-20	EMB 18th. Layer F.D.D	301+940	302+040	RHS	MCW	CA	M					
870	VKE-3/PIL/HW/5145	5:30 PM	25-Jan-20	EMB 11th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M					
871	VKE-3/PIL/HW/5146	2:00 PM	25-Jan-20	EMB 7th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
872	VKE-3/PIL/HW/5147	2:30 PM	25-Jan-20	EMB 9th. Layer F.D.D	319+900	319+960	RHS	MCW	CA	M					
873	VKE-3/PIL/HW/5148	3:00 PM	25-Jan-20	EMB 6th. Layer F.D.D	320+300	320+350	RHS	MCW	CA	M					
874	VKE-3/PIL/HW/5149	3:30 PM	25-Jan-20	EMB 11th. Layer F.D.D	319+600	319+800	LHS	MCW	CA	M					
875	VKE-3/PIL/HW/5150	4:00 PM	25-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M					
876	VKE-3/PIL/HW/5151	4:30 PM	25-Jan-20	EMB 23rd. Layer F.D.D	312+760	312+900	RHS	MCW	CA	M					
877	VKE-3/PIL/HW/5152	2:00 PM	25-Jan-20	EMB 6th. Layer F.D.D	316+100	316+390	LHS	MCW	CA	M					
878	VKE-3/PIL/HW/5153	2:30 PM	25-Jan-20	EMB 21st. Layer F.D.D	318+420	318+560	RHS	MCW	CA	M					
879	VKE-3/PIL/HW/5154	3:00 PM	25-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M					
880	VKE-3/PIL/HW/5155	3:30 PM	25-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M					
881	VKE-3/PIL/HW/5156	4:00 PM	25-Jan-20	EMB 14th. Layer F.D.D	318+050	318+200	LHS	MCW	CA	M					
882	VKE-3/PIL/HW/5157	4:30 PM	25-Jan-20	EMB 17th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M					
883	VKE-3/PIL/HW/5158	5:00 PM	25-Jan-20	EMB 19th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M					
884	VKE-3/PIL/HW/5159	5:30 PM	25-Jan-20	EMB 6th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
885	VKE-3/PIL/HW/5160	2:00 PM	27-Jan-20	EMB 5th. Layer F.D											

888	VKE-3/PIL/HW/5163	3:30 PM	27-Jan-20	EMB 6th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M	Mr. Sunil	9587881168		
889	VKE-3/PIL/HW/5164	4:00 PM	27-Jan-20	EMB 6th. Layer F.D.D	294+550	294+650	RHS	MCW	CA	M				
890	VKE-3/PIL/HW/5165	4:30 PM	27-Jan-20	EMB 14th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M				
891	VKE-3/PIL/HW/5166	2:00 PM	27-Jan-20	EMB 12th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M				
892	VKE-3/PIL/HW/5167	2:30 PM	27-Jan-20	EMB 7th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M				
893	VKE-3/PIL/HW/5168	3:00 PM	27-Jan-20	EMB 18th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M				
894	VKE-3/PIL/HW/5169	3:30 PM	27-Jan-20	EMB 15th. Layer F.D.D	295+880	295+980	LHS	MCW	CA	M				
895	VKE-3/PIL/HW/5170	4:00 PM	27-Jan-20	EMB 14th. Layer F.D.D	298+120	298+200	RHS	MCW	CA	M				
896	VKE-3/PIL/HW/5171	4:30 PM	27-Jan-20	EMB 16th. Layer F.D.D	298+000	298+100	RHS	MCW	CA	M				
897	VKE-3/PIL/HW/5172	9:00 AM	27-Jan-20	EMB 19th. Layer F.D.D	298+000	298+100	LHS	MCW	CA	M				
898	VKE-3/PIL/HW/5173	4:00 PM	27-Jan-20	EMB 12th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M				
899	VKE-3/PIL/HW/5174	10:00 AM	27-Jan-20	EMB 6th. Layer F.D.D	298+940	299+050	RHS	MCW	CA	M				
900	VKE-3/PIL/HW/5175	5:00 PM	27-Jan-20	EMB 17th. Layer F.D.D	298+140	298+240	LHS	MCW	CA	M				
901	VKE-3/PIL/HW/5176	2:00 PM	27-Jan-20	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	294+400	294+500	LHS	MCW	CA	M				
902	VKE-3/PIL/HW/5177	2:30 PM	27-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+880	304+960	LHS	MCW	CA	M				
903	VKE-3/PIL/HW/5178	3:00 PM	27-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+880	304+960	RHS	MCW	CA	M				
904	VKE-3/PIL/HW/5179	3:30 PM	27-Jan-20	EMB 10th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M				
905	VKE-3/PIL/HW/5180	4:00 PM	27-Jan-20	EMB 5th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M				
906	VKE-3/PIL/HW/5181	4:30 PM	27-Jan-20	EMB 7th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M				
907	VKE-3/PIL/HW/5182	5:00 PM	27-Jan-20	EMB 7th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M				
908	VKE-3/PIL/HW/5183	5:30 PM	27-Jan-20	EMB 6th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M				
909	VKE-3/PIL/HW/5184	2:00 PM	27-Jan-20	EMB 15th. Layer F.D.D	309+350	309+500	LHS	MCW	CA	M				
910	VKE-3/PIL/HW/5185	2:30 PM	27-Jan-20	EMB 15th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M				
911	VKE-3/PIL/HW/5186	3:00 PM	27-Jan-20	EMB 13th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M				
912	VKE-3/PIL/HW/5187	3:30 PM	27-Jan-20	EMB 14th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M				
913	VKE-3/PIL/HW/5188	4:00 PM	27-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+880	306+020	LHS	MCW	CA	M				
914	VKE-3/PIL/HW/5189	4:30 PM	27-Jan-20	EMB 6th. Layer F.D.D	309+700	309+780	RHS	MCW	CA	M				
915	VKE-3/PIL/HW/5190	5:00 PM	27-Jan-20	EMB 13th. Layer F.D.D	309+160	309+350	RHS	MCW	CA	M				
916	VKE-3/PIL/HW/5191	5:30 PM	27-Jan-20	Subgrade 1st. Layer F.D.D	302+120	302+360	RHS	MCW	CA	M				
917	VKE-3/PIL/HW/5192	2:00 PM	27-Jan-20	Subgrade 1st. Layer F.D.D	302+360	302+540	RHS	MCW	CA	M				
918	VKE-3/PIL/HW/5193	2:30 PM	27-Jan-20	EMB 11th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M				
919	VKE-3/PIL/HW/5194	3:00 PM	27-Jan-20	EMB 3rd. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M				
920	VKE-3/PIL/HW/5195	3:30 PM	27-Jan-20	EMB 5th. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M				
921	VKE-3/PIL/HW/5196	4:00 PM	27-Jan-20	EMB 23rd. Layer F.D.D	312+760	312+900	LHS	MCW	CA	M				
922	VKE-3/PIL/HW/5197	4:30 PM	27-Jan-20	EMB 14th. Layer F.D.D	314+600	314+650	LHS	MCW	CA	M				
923	VKE-3/PIL/HW/5198	5:00 PM	27-Jan-20	EMB 14th. Layer F.D.D	314+600	314+680	RHS	MCW	CA	M				
924	VKE-3/PIL/HW/5199	5:30 PM	27-Jan-20	EMB 13th. Layer F.D.D	314+740	314+790	LHS	MCW	CA	M				
925	VKE-3/PIL/HW/5200	2:00 PM	27-Jan-20	EMB 13th. Layer F.D.D	314+740	314+790	RHS	MCW	CA	M				
926	VKE-3/PIL/HW/5201	2:30 PM	27-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M				
927	VKE-3/PIL/HW/5202	3:00 PM	27-Jan-20	EMB 1st. Layer F.D.D	319+600	319+800	RHS	MCW	CA	M				
928	VKE-3/PIL/HW/5203	3:30 PM	27-Jan-20	EMB 8th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M				
929	VKE-3/PIL/HW/5204	4:00 PM	27-Jan-20	EMB 3rd. Layer F.D.D	319+100	319+200	LHS	MCW	CA	M				
930	VKE-3/PIL/HW/5205	4:30 PM	27-Jan-20	EMB 4th. Layer F.D.D	319+200	319+300	LHS	MCW	CA	M				
931	VKE-3/PIL/HW/5206	5:00 PM	27-Jan-20	EMB 11th. Layer F.D.D	319+600	319+800	LHS	MCW	CA	M				
932	VKE-3/PIL/HW/5207	5:30 PM	27-Jan-20	EMB 19th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M				
933	VKE-3/PIL/HW/5208	2:00 PM	27-Jan-20	EMB 17th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M				
934	VKE-3/PIL/HW/5209	2:30 PM	27-Jan-20	EMB 15th. Layer F.D.D	319+120	318+200	RHS	MCW	CA	M				
935	VKE-3/PIL/HW/5210	3:00 PM	27-Jan-20	EMB 17th. Layer F.D.D	316+650	316+800	LHS	MCW	CA	M				
936	VKE-3/PIL/HW/5211	3:30 PM	27-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	LHS	MCW	CA	M				
937	VKE-3/PIL/HW/5212	4:00 PM	27-Jan-20	EMB 14th. Layer F.D.D	316+800	316+900	RHS	MCW	CA	M				
938	VKE-3/PIL/HW/5213	4:30 PM	27-Jan-20	Emb. Top. Layer F.D.D & Level Checking	317+520	317+900	RHS	MCW	CA	M				
939	VKE-3/PIL/HW/5214	5:00 PM	27-Jan-20	Emb. Top. Layer F.D.D & Level Checking	317+900	318+120	RHS	MCW	CA	M				
940	VKE-3/PIL/HW/5215	5:30 PM	27-Jan-20	Parking area 1st. Layer F.D.D	317+990	318+090	RHS	MCW	CA	M				
941	VKE-3/PIL/HW/5216	2:00 PM	27-Jan-20	Parking area 1st. Layer F.D.D	317+890	317+990	RHS	MCW	CA	M				
942	VKE-3/PIL/HW/5217	2:30 PM	27-Jan-20	EMB 18th. Layer F.D.D	317+300	317+350	LHS	MCW	CA	M				
943	VKE-3/PIL/HW/5218	3:00 PM	27-Jan-20	EMB 17th. Layer F.D.D	317+300	317+380	RHS	MCW	CA	M				
944	VKE-3/PIL/HW/5219	3:30 PM	27-Jan-20	Laying & FDD Checking of DLC	296+810	297+000	RHS	MCW	CA	M				
945	VKE-3/PIL/HW/5220	5:00 PM	27-Jan-20	Subgrade 1st. Layer F.D.D	321+980	322+160	LHS	MCW	CA	M				
946	VKE-3/PIL/HW/5221	5:30 PM	27-Jan-20	Subgrade 1st. Layer F.D.D	322+200	322+340	LHS	MCW	CA	M				
947	VKE-3/PIL/HW/5222	5:00 PM	27-Jan-20	EMB 8th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M				
948	VKE-3/PIL/HW/5223	2:00 PM	28-Jan-20	EMB 12th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M				
949	VKE-3/PIL/HW/5224	2:30 PM	28-Jan-20	EMB 14th. Layer F.D.D	298+400	298+450	LHS	MCW	CA	M				
950	VKE-3/PIL/HW/5225	3:00 PM	28-Jan-20	EMB 13th. Layer F.D.D	298+100	298+120	RHS	MCW	CA	M				
951	VKE-3/PIL/HW/5226	3:30 PM	28-Jan-20	EMB 17th. Layer F.D.D	298+140	298+240	LHS	MCW	CA	M				
952	VKE-3/PIL/HW/5227	4:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	298+200	298+350	RHS	MCW	CA	M				
953	VKE-3/PIL/HW/5228	4:30 PM	28-Jan-20	EMB 8th. Layer F.D.D	293+500	293+600	LHS	MCW	CA	M				
954	VKE-3/PIL/HW/5229	5:00 PM	28-Jan-20	EMB 13th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M				
955	VKE-3/PIL/HW/5230	5:30 PM	28-Jan-20	EMB 11th. Layer F.D.D	295+000	295+130	RHS	MCW	CA	M				
956	VKE-3/PIL/HW/5231	2:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	295+000	295+130	LHS	MCW	CA	M				
957	VKE-3/PIL/HW/5232	2:00 PM	28-Jan-20	EMB 7th. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M				
958	VKE-3/PIL/HW/5233	9:00 AM	28-Jan-20	EMB 12th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M				
959	VKE-3/PIL/HW/5234	4:00 PM	28-Jan-20	EMB 13th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M				
960	VKE-3/PIL/HW/5235	9:00 AM	28-Jan-20	EMB 9th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M				
961	VKE-3/PIL/HW/5236	5:00 PM	28-Jan-20	EMB 10th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M				
962	VKE-3/PIL/HW/5237	2:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	295+700	295+800	RHS	MCW	CA	M				
963	VKE-3/PIL/HW/5238	2:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M				
964	VKE-3/PIL/HW/5239	3:00 PM	28-Jan-20	EMB 7th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M				
965	VKE-3/PIL/HW/5240	8:00 AM	28-Jan-20	Copper Slag Backfilling of Embankment 1st Layer at A1 & A2	294+420		BHS	MCW	CA	M				
966	VKE-3/PIL/HW/5241	11:00 AM	28-Jan-20	Copper Slag Backfilling of Embankment 2nd Layer at A1 & A2	294+420		BHS	MCW	CA	M				
967	VKE-3/PIL/HW/5242	2:00 PM	28-Jan-20	Copper Slag Backfilling of Embankment 3rd Layer at A1 & A2	294+420		BHS	MCW	CA	M				
968	VKE-3/PIL/HW/5243	5:00 PM	28-Jan-20	Copper Slag Backfilling of Embankment 4th Layer at A1 & A2	294+420		BHS	MCW	CA	M				
969	VKE-3/PIL/HW/5244	9:00 AM	28-Jan-20	Copper Slag Backfilling of Embankment 1st Layer at A1 & A2	293+620		BHS	MCW	CA	M				
970	VKE-3/PIL/HW/5245	12:00 PM	28-Jan-20	Copper Slag Backfilling of Embankment 2nd Layer at A1 & A2	293+620		BHS	MCW	CA	M				
971	VKE-3/PIL/HW/5246	3:00 PM	28-Jan-20	Copper Slag Backfilling of Embankment 3rd Layer at A1 & A2	293+620		BHS	MCW	CA	M				
972	VKE-3/PIL/HW/5247	5:30 PM	28-Jan-20	Copper Slag Backfilling of Embankment 4th Layer at A1 & A2	293+620		BHS	MCW	CA	M				
973	VKE-3/PIL/HW/5248	8:00 AM	28-Jan-20	EMB 7th. Layer F.D.D	309+700	309+780	LHS	MCW	CA	M				
974	VKE-3/PIL/HW/5249	3:00 PM	28-Jan-20	EMB 5th. Layer F.D.D	309+700	309+780	RHS	MCW	CA	M				
975	VKE-3/PIL/HW/5250	2:00 PM	28-Jan-20	EMB 11th. Layer F.D.D	309+350	309+500	RHS	MCW	CA	M				
976	VKE-3/PIL/HW/5251	2:30 PM	28-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+880	306+020	LHS	MCW	CA	M				
977	VKE-3/PIL/HW/5252	3:00 PM	28-Jan-20	EMB 15th. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M				
978	VKE-3/PIL/HW/5253	3:30 PM	28-Jan-20	EMB 6th. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M				
979	VKE-3/PIL/HW/5254	4:00 PM	28-Jan-20	EMB 3rd. Layer F.D.D	307+340	307+670	RHS	MCW	CA	M				
980	VKE-3/PIL/HW/5255	4:30 PM	28-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+100	305+200	LHS	MCW	CA	M				
981	VKE-3/PIL/HW/5256	5:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+880	304+960	LHS	MCW	CA	M				
982	VKE-3/PIL/HW/5257	5:30 PM	28-Jan-20	Laying & FDD Checking of DLC	305+220	305+500	LHS	MCW	CA	M				
983	VKE-3/PIL/HW/5258	9:00 AM	28-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	LHS	MCW	CA	M				
984	VKE-3/PIL/HW/5259	4:00 PM	28-Jan-20	EMB 15th. Layer F.D.D	301+860	301+940	RHS	MCW	CA	M				
985	VKE-3/PIL/HW/5260	10:00 AM	28-Jan-20	EMB 17th. Layer F.D.D	301+940	302+040	LHS	MCW	CA	M				
986	VKE-3/PIL/HW/5261	5:00 PM	28-Jan-20	EMB 18th. Layer F.D.D	301+940	302+040	RHS	MCW	CA	M				
987	VKE-3/PIL/HW/5262	5:30 PM	28-Jan-20	EMB 3rd. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M				

988	VKE-3/PIL/HW/5263	2:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	317+560	317+630	RHS	MCW	CA	M	Mr. Suresh	9099967443						
989	VKE-3/PIL/HW/5264	2:30 PM	28-Jan-20	EMB 13th. Layer F.D.D	317+630	318+040	RHS	MCW	CA	M								
990	VKE-3/PIL/HW/5265	3:00 PM	28-Jan-20	EMB 15th. Layer F.D.D	318+040	318+200	RHS	MCW	CA	M								
991	VKE-3/PIL/HW/5266	3:30 PM	28-Jan-20	EMB 17th. Layer F.D.D	318+240	318+380	RHS	MCW	CA	M								
992	VKE-3/PIL/HW/5267	4:00 PM	28-Jan-20	EMB 21st. Layer F.D.D	313+860	314+080	LHS	MCW	CA	M								
993	VKE-3/PIL/HW/5268	4:30 PM	28-Jan-20	EMB 21st. Layer F.D.D	313+860	314+080	RHS	MCW	CA	M								
994	VKE-3/PIL/HW/5269	5:00 PM	28-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	RHS	MCW	CA	M								
995	VKE-3/PIL/HW/5270	5:30 PM	28-Jan-20	EMB 1st. Layer F.D.D	319+610	319+770	RHS	MCW	CA	M								
996	VKE-3/PIL/HW/5271	2:00 PM	28-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	321+780	321+960	RHS	MCW	CA	M								
997	VKE-3/PIL/HW/5272	2:30 PM	28-Jan-20	EMB 14th. Layer F.D.D	314+600	314+650	RHS	MCW	CA	M								
998	VKE-3/PIL/HW/5273	3:00 PM	28-Jan-20	EMB 14th. Layer F.D.D	314+600	314+650	LHS	MCW	CA	M								
999	VKE-3/PIL/HW/5274	3:30 PM	28-Jan-20	EMB 13th. Layer F.D.D	314+740	314+800	RHS	MCW	CA	M								
1000	VKE-3/PIL/HW/5275	8:00 AM	28-Jan-20	EMB 12th. Layer F.D.D	314+650	314+690	RHS	MCW	CA	M								
1001	VKE-3/PIL/HW/5276	10:00 AM	28-Jan-20	EMB 12th. Layer F.D.D	314+650	314+690	LHS	MCW	CA	M								
1002	VKE-3/PIL/HW/5277	8:00 AM	28-Jan-20	Laying of Geo Textile After Subgrade Top	304+960	305+000	LHS	MCW	CA	M	Mr. Nilesh	9587881155	SPOT RFI					
1003	VKE-3/PIL/HW/5278	2:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+960	305+000	LHS	MCW	CA	M								
1004	VKE-3/PIL/HW/5279	9:00 AM	28-Jan-20	Laying of Geo Textile After Subgrade Top	304+960	305+000	RHS	MCW	CA	M								
1005	VKE-3/PIL/HW/5280	3:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+960	305+000	RHS	MCW	CA	M								
1006	VKE-3/PIL/HW/5281	2:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+210	305+400	LHS	MCW	CA	M								
1007	VKE-3/PIL/HW/5282	3:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+210	305+400	RHS	MCW	CA	M								
1008	VKE-3/PIL/HW/5283	4:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+400	305+680	LHS	MCW	CA	M								
1009	VKE-3/PIL/HW/5284	5:00 PM	28-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+400	305+680	RHS	MCW	CA	M								
1010	VKE-3/PIL/HW/5285	2:00 PM	29-Jan-20	Laying & FDD Checking of DLC	305+500	305+680	LHS	MCW	CA	M				Mr. Shailendra	9463989989			
1011	VKE-3/PIL/HW/5286	2:00 PM	29-Jan-20	EMB 13th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M				Mr. Sunil	9587881168			
1012	VKE-3/PIL/HW/5287	2:30 PM	29-Jan-20	EMB 13th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M								
1013	VKE-3/PIL/HW/5288	3:00 PM	29-Jan-20	EMB 8th. Layer F.D.D	294+730	294+980	RHS	MCW	CA	M								
1014	VKE-3/PIL/HW/5289	3:30 PM	29-Jan-20	EMB 7th. Layer F.D.D	295+170	295+250	RHS	MCW	CA	M								
1015	VKE-3/PIL/HW/5290	4:00 PM	29-Jan-20	EMB 14th. Layer F.D.D	295+580	295+600	LHS	MCW	CA	M								
1016	VKE-3/PIL/HW/5291	4:30 PM	29-Jan-20	EMB 11th. Layer F.D.D	295+580	295+600	RHS	MCW	CA	M								
1017	VKE-3/PIL/HW/5292	2:00 PM	29-Jan-20	EMB 14th. Layer F.D.D	295+600	295+700	RHS	MCW	CA	M								
1018	VKE-3/PIL/HW/5293	2:30 PM	29-Jan-20	EMB 14th. Layer F.D.D	295+700	295+880	RHS	MCW	CA	M								
1019	VKE-3/PIL/HW/5294	3:00 PM	29-Jan-20	EMB 12th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M								
1020	VKE-3/PIL/HW/5295	3:30 PM	29-Jan-20	EMB 15th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M								
1021	VKE-3/PIL/HW/5296	4:00 PM	29-Jan-20	EMB 18th. Layer F.D.D	298+240	298+340	LHS	MCW	CA	M								
1022	VKE-3/PIL/HW/5297	4:30 PM	29-Jan-20	FDD & Level Checking of OGL	292+000	292+200	BHS	MCW	CA	M								
1023	VKE-3/PIL/HW/5298	2:00 PM	29-Jan-20	Copper Slag Backfilling of Embankment 5th Layer at A1 & A2	294+420		BHS	MCW	CA	M								
1024	VKE-3/PIL/HW/5299	3:00 PM	29-Jan-20	Copper Slag Backfilling of Embankment 5th Layer at A1 & A2	294+420		BHS	MCW	CA	M			HPC					
1025	VKE-3/PIL/HW/5300	4:00 PM	29-Jan-20	Copper Slag Backfilling of Embankment 6th Layer at A1 & A2	293+620		BHS	MCW	CA	M			HPC					
1026	VKE-3/PIL/HW/5301	5:00 PM	29-Jan-20	Copper Slag Backfilling of Embankment 6th Layer at A1 & A2	293+620		BHS	MCW	CA	M								
1027	VKE-3/PIL/HW/5302	8:00 AM	29-Jan-20	Laying of Geo Textile After Subgrade Top	305+680	305+770	BHS	MCW	CA	M	Mr. Nilesh	9587881155						
1028	VKE-3/PIL/HW/5303	2:00 PM	29-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+880	305+100	LHS	MCW	CA	M								
1029	VKE-3/PIL/HW/5304	3:00 PM	29-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+960	305+600	RHS	MCW	CA	M								
1030	VKE-3/PIL/HW/5305	4:00 PM	29-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	305+100	305+200	LHS	MCW	CA	M								
1031	VKE-3/PIL/HW/5306	2:00 PM	29-Jan-20	EMB 3rd. Layer F.D.D	307+340	307+670	RHS	MCW	CA	M								
1032	VKE-3/PIL/HW/5307	3:00 PM	29-Jan-20	EMB 7th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M								
1033	VKE-3/PIL/HW/5308	4:00 PM	29-Jan-20	EMB 8th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M								
1034	VKE-3/PIL/HW/5309	8:00 AM	29-Jan-20	EMB 7th. Layer F.D.D	309+700	309+780	LHS	MCW	CA	M								
1035	VKE-3/PIL/HW/5310	3:00 PM	29-Jan-20	EMB 7th. Layer F.D.D	309+700	309+780	RHS	MCW	CA	M								
1036	VKE-3/PIL/HW/5311	2:00 PM	29-Jan-20	EMB 15th. Layer F.D.D	309+560	309+700	RHS	MCW	CA	M								
1037	VKE-3/PIL/HW/5312	2:30 PM	29-Jan-20	EMB 15th. Layer F.D.D	309+560	309+700	LHS	MCW	CA	M								
1038	VKE-3/PIL/HW/5313	3:00 PM	29-Jan-20	EMB 4th. Layer F.D.D	301+000	301+180	LHS	MCW	CA	M	Mr. Nilesh	9587881155						
1039	VKE-3/PIL/HW/5314	3:30 PM	29-Jan-20	EMB 6th. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M								
1040	VKE-3/PIL/HW/5315	4:00 PM	29-Jan-20	EMB 12th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M								
1041	VKE-3/PIL/HW/5316	10:00 AM	29-Jan-20	Block Erection of RE wall no. 1 & 2 9th Layer at A1 Side	305+058			MCW	CA	M								
1042	VKE-3/PIL/HW/5317	4:00 PM	29-Jan-20	Block Erection of RE wall no. 3 & 4 9th Layer at A2 Side	305+058			MCW	CA	M								
1043	VKE-3/PIL/HW/5318	11:00 AM	29-Jan-20	Back Filling of RE wall no. 1 & 2 9th Layer at A1 Side	305+058			MCW	CA	M								
1044	VKE-3/PIL/HW/5319	5:00 PM	29-Jan-20	Back Filling of RE wall no. 3 & 4 9th Layer at A2 Side	305+058			MCW	CA	M								
1045	VKE-3/PIL/HW/5320	10:30 AM	29-Jan-20	Filter Media with Geotextile 3rd layer of RE wall no. 1 & 2 at A1 Side	305+058			MCW	CA	M								
1046	VKE-3/PIL/HW/5321	2:00 PM	29-Jan-20	Filter Media with Geotextile 3rd layer of RE wall no. 3 & 4 at A2 Side	305+058			MCW	CA	M								
1047	VKE-3/PIL/HW/5322	10:30 AM	29-Jan-20	Filter Media with Geotextile 4th layer of RE wall no. 1 & 2 at A1 Side	305+058			MCW	CA	M								
1048	VKE-3/PIL/HW/5323	2:00 PM	29-Jan-20	Filter Media with Geotextile 4th layer of RE wall no. 3 & 4 at A2 Side	305+058			MCW	CA	M								
1049	VKE-3/PIL/HW/5324	3:00 PM	29-Jan-20	Filter Media with Geotextile fixing for weep holes A1 side wall 1 & 2	305+058			MCW	CA	M								
1050	VKE-3/PIL/HW/5325	5:00 PM	29-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	321+780	321+960	RHS	MCW	CA	M	Mr. Suresh	9099967443						
1051	VKE-3/PIL/HW/5326	6:00 PM	29-Jan-20	Subgrade 1st. Layer F.D.D	322+200	322+290	LHS	MCW	CA	M								
1052	VKE-3/PIL/HW/5327	7:00 PM	29-Jan-20	EMB 7th. Layer F.D.D	321+300	321+400	LHS	MCW	CA	M								
1053	VKE-3/PIL/HW/5328	8:00 PM	29-Jan-20	EMB 9th. Layer F.D.D	321+300	321+400	RHS	MCW	CA	M								
1054	VKE-3/PIL/HW/5329	9:00 PM	29-Jan-20	EMB 5th. Layer F.D.D	319+100	319+300	RHS	MCW	CA	M								
1055	VKE-3/PIL/HW/5330	10:00 PM	29-Jan-20	EMB 7th. Layer F.D.D	315+250	315+450	LHS	MCW	CA	M								
1056	VKE-3/PIL/HW/5331	11:00 PM	29-Jan-20	EMB 7th. Layer F.D.D	315+250	315+250	RHS	MCW	CA	M								
1057	VKE-3/PIL/HW/5332	12:00 AM	29-Jan-20	EMB 7th. Layer F.D.D	315+030	315+200	LHS	MCW	CA	M								
1058	VKE-3/PIL/HW/5333	1:00 AM	29-Jan-20	Copper Slag Backfilling of Embankment 1st Layer at A1 & A2	314+200		BHS	MCW	CA	M								
1059	VKE-3/PIL/HW/5334	2:00 AM	29-Jan-20	Copper Slag Backfilling of Embankment 2nd Layer at A1 & A2	314+200		BHS	MCW	CA	M					Utility			
1060	VKE-3/PIL/HW/5335	3:00 AM	29-Jan-20	Copper Slag Backfilling of Embankment 3rd Layer at A1 & A2	314+200		BHS	MCW	CA	M								
1061	VKE-3/PIL/HW/5336	4:00 AM	29-Jan-20	EMB 18th. Layer F.D.D	318+240	318+350	LHS	MCW	CA	M	Mr. Suresh	9099967443	SPOT RFI					
1062	VKE-3/PIL/HW/5337	5:00 AM	29-Jan-20	Laying of Geo Textile After Subgrade Top	321+780	321+960	RHS	MCW	CA	M				Mr. Shailendra	9463989989			
1063	VKE-3/PIL/HW/5338	11:00 AM	30-Jan-20	Laying & FDD Checking of DLC	305+670	305+790	LHS	MCW	CA	M								
1064	VKE-3/PIL/HW/5339	2:00 PM	30-Jan-20	EMB 7th. Layer F.D.D	294+550	294+650	RHS	MCW	CA	M								
1065	VKE-3/PIL/HW/5340	2:30 PM	30-Jan-20	EMB 13th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M				Mr. Sunil	9587881168			
1066	VKE-3/PIL/HW/5341	3:00 PM	30-Jan-20	EMB 13th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M								
1067	VKE-3/PIL/HW/5342	3:30 PM	30-Jan-20	EMB 8th. Layer F.D.D	295+250	295+380	RHS	MCW	CA	M								
1068	VKE-3/PIL/HW/5343	4:00 PM	30-Jan-20	EMB 15th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M								
1069	VKE-3/PIL/HW/5344	4:30 PM	30-Jan-20	EMB 12th. Layer F.D.D	295+880	295+980	RHS	MCW	CA	M								
1070	VKE-3/PIL/HW/5345	2:00 PM	30-Jan-20	Laying of GeoTextile After Subgrade Top	296+650	296+800	BHS	MCW	CA	M								
1071	VKE-3/PIL/HW/5346	2:30 PM	30-Jan-20	EMB 18th. Layer F.D.D	303+210	303+400	LHS	MCW	CA	M								
1072	VKE-3/PIL/HW/5347	3:00 PM	30-Jan-20	EMB 6th. Layer F.D.D	301+000	301+120	RHS	MCW	CA	M								
1073	VKE-3/PIL/HW/5348	3:30 PM	30-Jan-20	EMB 12th. Layer F.D.D	301+650	301+760	RHS	MCW	CA	M								
1074	VKE-3/PIL/HW/5349	4:00 PM	30-Jan-20	FDD & Level Checking of OGL	301+250	301+360	LHS	MCW	CA	M								
1075	VKE-3/PIL/HW/5350	4:30 PM	30-Jan-20	EMB 8th. Layer F.D.D	307+980	308+200	LHS	MCW	CA	M								
1076	VKE-3/PIL/HW/5351	5:00 PM	30-Jan-20	Laying of GeoTextile After Subgrade Top	305+770	305+780	LHS	MCW	CA	M	Mr. Nilesh	9587881155						
1077	VKE-3/PIL/HW/5352	9:00 AM	30-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+680	305+780	LHS	MCW	CA	M								
1078	VKE-3/PIL/HW/5353	2:00 PM	30-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+680	305+770	RHS	MCW	CA	M								
1079	VKE-3/PIL/HW/5354	2:30 PM	30-Jan-20	EMB 3rd. Layer F.D.D	307+340	307+670	LHS	MCW	CA	M								
1080	VKE-3/PIL/HW/5355	3:00 PM	30-Jan-20	EMB 8th. Layer F.D.D	307+800	307+980	RHS	MCW	CA	M								
1081	VKE-3/PIL/HW/5356	3:30 PM	30-Jan-20	EMB 7th. Layer F.D.D	307+800	307+980	LHS	MCW	CA	M								
1082	VKE-3/PIL/HW/5357	4:00 PM	30-Jan-20	Subgrade Top. Layer F.D														

1088	VKE-3/PIL/HW/5363	4:00 PM	30-Jan-20	EMB 24th. Layer F.D.D	312+760	312+900	LHS	MCW	CA	M			
1089	VKE-3/PIL/HW/5364	4:30 PM	30-Jan-20	EMB 24th. Layer F.D.D	312+760	312+900	RHS	MCW	CA	M			
1090	VKE-3/PIL/HW/5365	2:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	321+960	322+200	RHS	MCW	CA	M			
1091	VKE-3/PIL/HW/5366	3:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	304+490	304+700	LHS	MCW	CA	M			
1092	VKE-3/PIL/HW/5367	4:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	304+490	304+700	RHS	MCW	CA	M			
1093	VKE-3/PIL/HW/5368	5:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	306+180	306+310	LHS	MCW	CA	M	Mr. Nilesh	9587881155	
1094	VKE-3/PIL/HW/5369	6:00 PM	30-Jan-20	Emb Top. Layer F.D.D & Level Checking	306+180	306+310	RHS	MCW	CA	M			
1095	VKE-3/PIL/HW/5370	3:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	296+500	296+650	LHS	MCW	CA	M	Mr. Sunil	9587881168	SPOT RFI
1096	VKE-3/PIL/HW/5371	4:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	296+500	296+650	RHS	MCW	CA	M			
1097	VKE-3/PIL/HW/5372	2:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	302+140	302+570	LHS	MCW	CA	M			
1098	VKE-3/PIL/HW/5373	5:00 PM	30-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	302+120	302+570	RHS	MCW	CA	M	Mr. Nilesh	9587881155	
1099	VKE-3/PIL/HW/5374	11:00 AM	31-Jan-20	Laying & FDD Checking of DLC	305+500	305+760	RHS	MCW	CA	M	Mr. Shailendra	9463989989	
1100	VKE-3/PIL/HW/5375	2:00 PM	31-Jan-20	FDD & Level Checking of C&G and OGL	292+000	292+200	BHS	MCW	CA	M			
1101	VKE-3/PIL/HW/5376	2:30 PM	31-Jan-20	Embankment of Copper Slag 1st Layer	294+100	294+250	LHS	MCW	CA	M			
1102	VKE-3/PIL/HW/5377	3:00 PM	31-Jan-20	EMB 9th. Layer F.D.D	294+650	294+700	LHS	MCW	CA	M			
1103	VKE-3/PIL/HW/5378	3:00 PM	31-Jan-20	EMB 5th. Layer F.D.D	294+650	294+700	RHS	MCW	CA	M	Mr. Sunil	9587881168	
1104	VKE-3/PIL/HW/5379	3:30 PM	31-Jan-20	EMB 10th. Layer F.D.D	294+730	294+980	RHS	MCW	CA	M			
1105	VKE-3/PIL/HW/5380	4:00 PM	31-Jan-20	EMB 13th. Layer F.D.D	295+170	295+250	LHS	MCW	CA	M			
1106	VKE-3/PIL/HW/5381	2:00 PM	31-Jan-20	EMB 8th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M			
1107	VKE-3/PIL/HW/5382	3:00 PM	31-Jan-20	EMB 7th. Layer F.D.D	307+980	308+200	RHS	MCW	CA	M			
1108	VKE-3/PIL/HW/5383	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+100	305+200	LHS	MCW	CA	M			
1109	VKE-3/PIL/HW/5384	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+100	305+200	LHS	MCW	CA	M			
1110	VKE-3/PIL/HW/5385	2:00 PM	31-Jan-20	EMB 4th. Layer F.D.D	307+340	307+670	RHS	MCW	CA	M			
1111	VKE-3/PIL/HW/5386	2:30 PM	31-Jan-20	EMB 3rd. Layer F.D.D	307+340	307+670	LHS	MCW	CA	M			
1112	VKE-3/PIL/HW/5387	3:00 PM	31-Jan-20	EMB 8th. Layer F.D.D	309+700	307+780	LHS	MCW	CA	M			
1113	VKE-3/PIL/HW/5388	3:30 PM	31-Jan-20	EMB 8th. Layer F.D.D	309+700	307+780	RHS	MCW	CA	M			
1114	VKE-3/PIL/HW/5389	4:00 PM	31-Jan-20	EMB 2nd. Layer F.D.D	306+310	306+400	LHS	MCW	CA	M			
1115	VKE-3/PIL/HW/5390	4:30 PM	31-Jan-20	EMB 2nd. Layer F.D.D	306+310	306+400	RHS	MCW	CA	M			
1116	VKE-3/PIL/HW/5391	5:00 PM	31-Jan-20	FDD & Level Checking of OGL	301+250	301+360	LHS	MCW	CA	M			
1117	VKE-3/PIL/HW/5392	8:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+880	306+020	LHS	MCW	CA	M			
1118	VKE-3/PIL/HW/5393	4:30 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+880	306+020	LHS	MCW	CA	M			
1119	VKE-3/PIL/HW/5394	8:00 AM	31-Jan-20	Emb Top. Layer F.D.D & Level Checking	305+880	306+040	RHS	MCW	CA	M			
1120	VKE-3/PIL/HW/5395	8:00 AM	31-Jan-20	Subgrade 1st. Layer F.D.D	305+880	306+040	RHS	MCW	CA	M			
1121	VKE-3/PIL/HW/5396	8:00 AM	31-Jan-20	Subgrade 1st. Layer F.D.D	306+180	306+330	RHS	MCW	CA	M			
1122	VKE-3/PIL/HW/5397	5:00 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	306+180	306+330	RHS	MCW	CA	M			
1123	VKE-3/PIL/HW/5398	8:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	306+180	306+310	LHS	MCW	CA	M			
1124	VKE-3/PIL/HW/5399	3:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	306+180	306+310	LHS	MCW	CA	M			
1125	VKE-3/PIL/HW/5400	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	296+500	296+650	LHS	MCW	CA	M	Mr. Nilesh	9587881155	
1126	VKE-3/PIL/HW/5401	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	296+500	296+800	LHS	MCW	CA	M			
1127	VKE-3/PIL/HW/5402	10:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	296+500	296+650	RHS	MCW	CA	M			
1128	VKE-3/PIL/HW/5403	5:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	296+500	296+800	RHS	MCW	CA	M			
1129	VKE-3/PIL/HW/5404	8:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	304+490	304+880	LHS	MCW	CA	M			
1130	VKE-3/PIL/HW/5405	3:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+490	304+880	LHS	MCW	CA	M			
1131	VKE-3/PIL/HW/5406	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	304+490	304+880	RHS	MCW	CA	M			
1132	VKE-3/PIL/HW/5407	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+490	304+880	RHS	MCW	CA	M			
1133	VKE-3/PIL/HW/5408	10:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	304+960	305+000	RHS	MCW	CA	M			
1134	VKE-3/PIL/HW/5409	5:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+960	305+000	RHS	MCW	CA	M			
1135	VKE-3/PIL/HW/5410	8:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	304+960	304+990	LHS	MCW	CA	M			
1136	VKE-3/PIL/HW/5411	3:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	304+960	304+990	LHS	MCW	CA	M			
1137	VKE-3/PIL/HW/5412	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+680	305+800	LHS	MCW	CA	M			
1138	VKE-3/PIL/HW/5413	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+680	305+800	RHS	MCW	CA	M			
1139	VKE-3/PIL/HW/5414	10:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+680	305+800	RHS	MCW	CA	M			
1140	VKE-3/PIL/HW/5415	5:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+680	305+800	RHS	MCW	CA	M			
1141	VKE-3/PIL/HW/5416	8:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	302+140	302+570	LHS	MCW	CA	M			
1142	VKE-3/PIL/HW/5417	3:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	302+140	302+570	LHS	MCW	CA	M			
1143	VKE-3/PIL/HW/5418	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	302+140	302+540	RHS	MCW	CA	M			
1144	VKE-3/PIL/HW/5419	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	302+140	302+540	RHS	MCW	CA	M			
1145	VKE-3/PIL/HW/5420	10:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	321+780	321+960	LHS	MCW	CA	M			
1146	VKE-3/PIL/HW/5421	5:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	321+780	321+960	LHS	MCW	CA	M			
1147	VKE-3/PIL/HW/5422	9:00 AM	31-Jan-20	Laying of GeoTextile After Subgrade Top	321+780	322+200	RHS	MCW	CA	M			
1148	VKE-3/PIL/HW/5423	4:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	321+780	322+200	RHS	MCW	CA	M			
1149	VKE-3/PIL/HW/5424	4:30 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	321+960	322+160	LHS	MCW	CA	M			
1150	VKE-3/PIL/HW/5425	8:00 AM	31-Jan-20	Subgrade 1st. Layer F.D.D	322+300	322+400	RHS	MCW	CA	M			
1151	VKE-3/PIL/HW/5426	5:00 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	322+200	322+400	RHS	MCW	CA	M			
1152	VKE-3/PIL/HW/5427	9:00 AM	31-Jan-20	Subgrade 1st. Layer F.D.D	322+160	322+400	LHS	MCW	CA	M			
1153	VKE-3/PIL/HW/5428	5:30 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	322+160	322+400	LHS	MCW	CA	M			
1154	VKE-3/PIL/HW/5429	2:00 PM	31-Jan-20	Emb 1st. Layer F.D.D	319+610	319+770	RHS	MCW	CA	M			
1155	VKE-3/PIL/HW/5430	2:30 PM	31-Jan-20	Emb 4th. Layer F.D.D	319+100	319+200	LHS	MCW	CA	M	Mr. Suresh	9099967443	
1156	VKE-3/PIL/HW/5431	3:00 PM	31-Jan-20	Emb 5th. Layer F.D.D	319+200	319+260	LHS	MCW	CA	M			
1157	VKE-3/PIL/HW/5432	3:30 PM	31-Jan-20	Emb 24th. Layer F.D.D	312+760	312+900	LHS	MCW	CA	M			
1158	VKE-3/PIL/HW/5433	4:00 PM	31-Jan-20	Emb 24th. Layer F.D.D	312+760	312+900	RHS	MCW	CA	M			
1159	VKE-3/PIL/HW/5434	4:30 PM	31-Jan-20	Emb 7th. Layer F.D.D	315+240	315+450	RHS	MCW	CA	M			
1160	VKE-3/PIL/HW/5435	2:00 PM	31-Jan-20	Emb 7th. Layer F.D.D	315+240	315+450	LHS	MCW	CA	M			
1161	VKE-3/PIL/HW/5436	2:30 PM	31-Jan-20	Emb 13th. Layer F.D.D	317+520	317+560	RHS	MCW	CA	M			
1162	VKE-3/PIL/HW/5437	3:00 PM	31-Jan-20	Emb 11th. Layer F.D.D	317+520	317+560	LHS	MCW	CA	M			
1163	VKE-3/PIL/HW/5438	3:30 PM	31-Jan-20	Emb 12th. Layer F.D.D	317+560	317+630	LHS	MCW	CA	M			
1164	VKE-3/PIL/HW/5439	4:00 PM	31-Jan-20	Emb 13th. Layer F.D.D	317+630	318+050	LHS	MCW	CA	M			
1165	VKE-3/PIL/HW/5440	4:30 PM	31-Jan-20	FDD of Parking area OGL	317+800	317+990		MCW	CA	M			
1166	VKE-3/PIL/HW/5441	5:30 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	306+100	306+180	LHS	MCW	CA	M			
1167	VKE-3/PIL/HW/5442	2:00 PM	31-Jan-20	Subgrade 1st. Layer F.D.D	297+260	297+360	LHS	MCW	CA	M			
1168	VKE-3/PIL/HW/5443	2:30 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	297+260	297+360	LHS	MCW	CA	M			
1169	VKE-3/PIL/HW/5444	3:00 PM	31-Jan-20	Subgrade 1st. Layer F.D.D	297+260	297+360	RHS	MCW	CA	M			
1170	VKE-3/PIL/HW/5445	3:30 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	297+260	297+360	RHS	MCW	CA	M			
1171	VKE-3/PIL/HW/5446	4:00 PM	31-Jan-20	Subgrade Top. Layer F.D.D & Level Checking	304+200	304+420	LHS	MCW	CA	M			
1172	VKE-3/PIL/HW/5447	4:30 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+880	306+040	RHS	MCW	CA	M			
1173	VKE-3/PIL/HW/5448	5:30 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	305+140	305+210	RHS	MCW	CA	M			
1174	VKE-3/PIL/HW/5449	2:00 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	306+100	306+180	LHS	MCW	CA	M			
1175	VKE-3/PIL/HW/5450	2:30 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	306+180	306+330	RHS	MCW	CA	M			
1176	VKE-3/PIL/HW/5451	3:00 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	304+200	304+420	LHS	MCW	CA	M	Mr. Nilesh	9587881155	SPOT RFI
1177	VKE-3/PIL/HW/5452	3:30 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	321+960	322+400	LHS	MCW	CA	M			
1178	VKE-3/PIL/HW/5453	4:00 PM	31-Jan-20	Laying of GeoTextile After Subgrade Top	322+200	322+400	RHS	MCW	CA	M			
1179	VKE-3/PIL/HW/5454	4:30 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+880	306+040	RHS	MCW	CA	M			
1180	VKE-3/PIL/HW/5455	5:30 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	305+140	305+210	RHS	MCW	CA	M			
1181	VKE-3/PIL/HW/5456	2:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	306+100	306+180	RHS	MCW	CA	M			
1182	VKE-3/PIL/HW/5457	2:30 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking	306+180	306+330	RHS	MCW	CA	M			
1183	VKE-3/PIL/HW/5458	3:00 PM	31-Jan-20	GSB Top. Layer F.D.D & Level Checking									

Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)*										Date of Submission					
Authority		National Highways Authority of India								Date of Submission							
Concessionaire		Patel Vadodara - Kim Expressway Private Limited										Date of Inspection					
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt. Ltd								Date of Inspection							
EPC Contractor		Patel Infrastructure Ltd.															
Contractor																	
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MC W/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks	Approved/ Not Approved	Witness by IE		
					From	To											
1	VKE-3/PIL/STR/6020	2:30 PM	1-Jan-20	Checking of reinforcement and shuttering of pier shaft final lift	302+713		RHS				Mr. Rahul	9149042843					
2	VKE-3/PIL/STR/6021	10:00 AM	1-Jan-20	Pouring of m35 concrete	302+713		RHS										
3	VKE-3/PIL/STR/6022	11:00 AM	1-Jan-20	Checking of reinforcement and shuttering of pier shaft 2nd lift	302+713		RHS										
4	VKE-3/PIL/STR/6023	11:00 AM	1-Jan-20	Pouring of m35 concrete	302+713		RHS										
5	VKE-3/PIL/STR/6024	2:00 PM	1-Jan-20	Checking of reinforcement and shuttering of pier shaft final lift	302+713												
6	VKE-3/PIL/STR/6025	10:00 AM	1-Jan-20	Pouring of m35 concrete													
7	VKE-3/PIL/STR/6026	11:00 AM	1-Jan-20	Checking of SBC test for ground improvement .	322+810	322+910	LHS					8577016415					
8	VKE-3/PIL/STR/6027	11:00 AM	1-Jan-20	Checking of layout dPCC	322+810	322+910	LHS										
9	VKE-3/PIL/STR/6028	11:00 AM	1-Jan-20	Checking of reinforcement and shuttering of wall 3rd lift	302+055		LHS					9144363736					
10	VKE-3/PIL/STR/6029	2:00 PM	1-Jan-20	Pouring m35 grade of concrete	302+055		LHS										
11	VKE-3/PIL/STR/6030	12:00 PM	1-Jan-20	checking of bore depth and reinforcement checking for pile	293+014						Mr. Amar	8159010968					
12	VKE-3/PIL/STR/6031	4:00 PM	1-Jan-20	pouring of concrete m35 grade for pile	293+014												
13	VKE-3/PIL/STR/6032	3:00 PM	1-Jan-20	.Checking of reinforcement and shuttering of pier shaft 4th lift.	293+014												
14	VKE-3/PIL/STR/6033	2:30 PM	1-Jan-20	Pouring of m35 grade of concrete for pier shaft 4th lift.	293+014												
15	VKE-3/PIL/STR/6034	10:00 AM	1-Jan-20	Pouring of pcc m25 grade of concrete for pile cap LP7	293+014												
16	VKE-3/PIL/STR/6035	11:00 AM	1-Jan-20	Checking of laying pcc on m25grade	301+655		BHS					7488229102					
17	VKE-3/PIL/STR/6036	11:00 AM	1-Jan-20	Checking of laying pcc on m25grade	302+465		BHS										
18	VKE-3/PIL/STR/6037	2:00 PM	1-Jan-20	checking reinforcement and shuttering for retaining wall & footing	322+710	322+730	LHS				Mr. Asidur	9775411433					
19	VKE-3/PIL/STR/6038	3:00 PM	1-Jan-20	checking of concrete pouring for retaining wall	322+710	322+730	LHS										
20	VKE-3/PIL/STR/6039	2:30 PM	1-Jan-20	Checking of pcc laying for retaining wall	322+630	322+650	LHS										
21	VKE-3/PIL/STR/6040	10:00 AM	1-Jan-20														
22	VKE-3/PIL/STR/6041	11:00 AM	1-Jan-20	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 1ST LIFT	308+550		LHS				Mr. Shankar	8945938534					
23	VKE-3/PIL/STR/6042	11:00 AM	1-Jan-20	POURING m-35 grade of concrete.	308+550		LHS										
24	VKE-3/PIL/STR/6043	10:00 AM	1-Jan-20	HECKING OF POURING m-35 GRADE OF CONCRETE	309+550		RHS										
25	VKE-3/PIL/STR/6044	11:00 AM	1-Jan-20	hecking of final layer of ground improvement,	309+550		RHS										
26	VKE-3/PIL/STR/6045	11:00 AM	1-Jan-20	laying of PCC,	307+709												
27	VKE-3/PIL/STR/6046	2:00 PM	1-Jan-20	CHECKING OF LAYING AND LINING OF HUME PIPE FOR HPC	307+340												
28	VKE-3/PIL/STR/6047	10:00 AM	1-Jan-20	CHECKING OF LAYING AND LINING OF 600 DIA UTILITY PIPE FOR HPC.	310+450												
29	VKE-3/PIL/STR/6048	11:00 AM	1-Jan-20	A2 - P1 G3 checking of cable profile and reinforcement of psc girder.	321+253		RHS				Jaymin	9586010295					
30	VKE-3/PIL/STR/6049	11:00 AM	1-Jan-20	P1 - P2 : G2 checking of cable profile and reinforcement for psc girder.	318 + 870		RHS										
31	VKE-3/PIL/STR/6050	10:00 AM	1-Jan-20	mjb.p1.lhs checking of reinforcement, shuttering and concrete pouring for	318 + 870		LHS										
32	VKE-3/PIL/STR/6051	11:00 AM	1-Jan-20	a2-p2 span checking of reinforcement and shuttering and concrete pouring for	318-870		LHS										
33	VKE-3/PIL/STR/6052	2:00 PM	1-Jan-20	pouring M50 psc girder A2P1-G2-	318-870		LHS										
34	VKE-3/PIL/STR/6053	3:00 PM	1-Jan-20	Checking of reinforcement, shuttering and concrete pouring for abutment	321+253		RHS										
35	VKE-3/PIL/STR/6054	11:00 AM	2-Jan-20	.Checking of reinforcement and shuttering of wall 3rd lift	302+055		LHS					9144363736					
36	VKE-3/PIL/STR/6055	11:00 AM	2-Jan-20	Pouring m35 grade of concrete	302+055		LHS										
37	VKE-3/PIL/STR/6056	2:00 PM	2-Jan-20	Laying of retaining wall pcc	300+148		LHS				Mr. Amit	8218198459					
38	VKE-3/PIL/STR/6057	12:00 PM	2-Jan-20	Laying of pcc	294+985		BHS										
39	VKE-3/PIL/STR/6058	4:00 PM	2-Jan-20	checking reinforcement and shuttering for retaining wall & footing	322+710	322+730	LHS				Mr. Shreyash	8000385820					
40	VKE-3/PIL/STR/6059	3:00 PM	2-Jan-20	checking of concrete pouring for retaining wall footing	322+710	322+730	LHS										
41	VKE-3/PIL/STR/6060	2:30 PM	2-Jan-20	Checking of laying of PCC	322+810	322+910											
42	VKE-3/PIL/STR/6061	10:00 AM	2-Jan-20	checking of final layer of ground improvement	307+709												

97	VKE-3/PIL/STR/6116	11:00 AM	3-Jan-20	A2 - P1 span, G3 checking of cable profile and reinforcement of psc girder.	321+253		RHS												
98	VKE-3/PIL/STR/6117	2:00 PM	3-Jan-20	P1 - P2 : G2 checking of cable profile and reinforcement for psc girder.	318+870		RHS				Jaymin	9586010295							
99	VKE-3/PIL/STR/6118	3:00 PM	3-Jan-20	checking of reinforcement,shuttering and concrete pouring for pier shaft 1st lift.	318+870		LHS												P1-MJB
100	VKE-3/PIL/STR/6119	3:00 PM	3-Jan-20	Checking of reinforcement shuttering and concrete pouring for abutment cap A1	321+253		RHS												MJB
101	VKE-3/PIL/STR/6120	11:00 AM	4-Jan-20	Checking of reinforcement and shuttering of pier cap.	293+014														
102	VKE-3/PIL/STR/6121	11:00 AM	4-Jan-20	Pouring of m35 grade of concrete for pier cap.	293+014														
103	VKE-3/PIL/STR/6122	2:00 PM	4-Jan-20	checking of bore depth and reinforcement checking for pile	293+014														
104	VKE-3/PIL/STR/6123	12:00 PM	4-Jan-20	pouring of concrete m35 grade for pile RP 15 pile no 385, 386	293+014														
105	VKE-3/PIL/STR/6124	4:00 PM	4-Jan-20	Checking of reinforcement and shuttering of pier shaft 5th lift.	293+014						Mr. Amar	8159010968							ROB
106	VKE-3/PIL/STR/6125	3:00 PM	4-Jan-20	Pouring of m35 grade of concrete for pier shaft 5th lift.	293+014														
107	VKE-3/PIL/STR/6126	2:30 PM	4-Jan-20	Checking of reinforcement and shuttering of pier shaft 3rd lift.	293+014														
108	VKE-3/PIL/STR/6127	10:00 AM	4-Jan-20	Pouring of m35 grade of concrete for pier shaft 3rd lift	293+014														
109	VKE-3/PIL/STR/6128	11:00 AM	4-Jan-20	Pouring of m35 grade of concrete for pier cap LP1	293+014														
110	VKE-3/PIL/STR/6129	11:00 AM	4-Jan-20	Checking of reinforcement and shuttering of wall 3rd lift A1 & A2	302+055		LHS												
111	VKE-3/PIL/STR/6130	2:00 PM	4-Jan-20	Pouring m35 grade of concrete	302+055		LHS					9144363736							PUP
112	VKE-3/PIL/STR/6131	3:00 PM	4-Jan-20	Checking of reinforcement and formwork wup wall (A1A2)5th lift	303+808		RHS												
113	VKE-3/PIL/STR/6132	2:30 PM	4-Jan-20	Pouring of M35 concrete for	303+808		RHS				Mr. Vijay	9816259032							VUP & PUP
114	VKE-3/PIL/STR/6133	10:00 AM	4-Jan-20	Checking of reinforcement and formwork wall (A1A2)2nd lift	306+060		LHS												
115	VKE-3/PIL/STR/6134	11:00 AM	4-Jan-20	Pouring of M35 concrete for	306+060		LHS												
116	VKE-3/PIL/STR/6135	11:00 AM	4-Jan-20	Checking of reinforcement and shuttering of abutment cap	302+713		RHS												
117	VKE-3/PIL/STR/6136	10:00 AM	4-Jan-20	Pouring of concrete.	302+713		RHS				Mr. Rahul	9149042843							MUB A1
118	VKE-3/PIL/STR/6137	2:00 PM	4-Jan-20	Checking of reinforcement and shuttering top slab	295+151		RHS												
119	VKE-3/PIL/STR/6138	10:00 AM	4-Jan-20	Pouring of concrete grade m35	295+151		RHS												
120	VKE-3/PIL/STR/6139	11:00 AM	4-Jan-20	Checking of reinforcement and shuttering of wall 2nd lift A1 & A2	295+554		LHS												
121	VKE-3/PIL/STR/6140	11:00 AM	4-Jan-20	Pouring of m35 grade of concrete for wall 2nd lift A1&A2	295+554		LHS				Mr. Amit	8218198459							PUP , VUP ,FO
122	VKE-3/PIL/STR/6141	10:00 AM	4-Jan-20	.Checking of reinforcement and shuttering of pier 1st lift	299+354		LHS												
123	VKE-3/PIL/STR/6142	11:00 AM	4-Jan-20	Pouring m35 grade of concrete	299+354		LHS												
124	VKE-3/PIL/STR/6143	2:00 PM	4-Jan-20	Checking of reinforcement and shuttering top slab	300+148		RHS												
125	VKE-3/PIL/STR/6144	3:00 PM	4-Jan-20	Pouring of concrete grade m30	300+148		RHS												
126	VKE-3/PIL/STR/6145	3:00 PM	4-Jan-20	CHECKING OF REINFORCEMENT AND SHUTTERING OF TOP SLAB.	311+650		RHS				Mr. Shankar	8945938534							PUP
127	VKE-3/PIL/STR/6146	11:00 AM	4-Jan-20	POURING m-35 GRADE OF CONCRETE.	311+650		RHS												
128	VKE-3/PIL/STR/6147	2:00 PM	4-Jan-20	checking of layout and excavation for retaining wall	22+450	322+500	RHS												
129	VKE-3/PIL/STR/6148	10:00 AM	4-Jan-20	checking of reinforcement and shuttering for retaining wall 3rd lift	322+470	322+490	LHS												
130	VKE-3/PIL/STR/6149	11:00 AM	4-Jan-20	pouring of concrete for retaining wall	322+470	322+490	LHS												
131	VKE-3/PIL/STR/6150	11:00 AM	4-Jan-20	checking of reinforcement and shuttering for retaining wall footing	322+610	322+630	RHS												
132	VKE-3/PIL/STR/6151	10:00 AM	4-Jan-20	pouring Of concrete	322+610	322+630	RHS				Mr. Asidur	9775411433							RETAINING WALL
133	VKE-3/PIL/STR/6152	11:00 AM	4-Jan-20	checking of layout and excavation for retaining wall	322+450	322+500	RHS												
134	VKE-3/PIL/STR/6153	2:00 PM	4-Jan-20	checking of reinforcement and shuttering for retaining wall 3rd lift	322+470	322+490	LHS												
135	VKE-3/PIL/STR/6154	3:00 PM	4-Jan-20	pouring of concrete for retaining wall	322+470	322+490	LHS												
136	VKE-3/PIL/STR/6155	3:00 PM	4-Jan-20	laying for retaining wall	322+710	322+730	RHS												
137	VKE-3/PIL/STR/6156	12:00 PM	4-Jan-20	checking of reinforcement and shuttering of LHS top slab PUP	319+580		LHS												
138	VKE-3/PIL/STR/6157	4:00 PM	4-Jan-20	pouring M35 top slab of PUP	319+580		LHS				Mr. Bipin	8577016415							PUP, LVUP
139	VKE-3/PIL/STR/6158	3:00 PM	4-Jan-20	checking reinforcement and shuttering for LVUP Lhs 2nd lift wall	321+673		LHS												
140	VKE-3/PIL/STR/6159	2:30 PM	4-Jan-20	pouring M35 2nd lift LHS wall of LVUP	321+673		LHS												
141	VKE-3/PIL/STR/6160	10:00 AM	4-Jan-20	Checking of reinforcement and formwork	305+850		LHS												
142	VKE-3/PIL/STR/6161	11:00 AM	4-Jan-20	pouring for concrete m35 grade	305+850		LHS					9816259032							PUP
143	VKE-3/PIL/STR/6162	11:00 AM	4-Jan-20	Checking of pile co-ordinates for pile no 2-6	307+170		BHS												
144	VKE-3/PIL/STR/6163	2:00 PM	4-Jan-20	checking of bore depth & reinforcement cage	307+170		BHS				Mr. Dodhoya	9879575209							VOP A1
145	VKE-3/PIL/STR/6164	3:00 PM	4-Jan-20	Checking of laying pcc	294+729		BHS					BC							
146	VKE-3/PIL/STR/6165	2:30 PM	4-Jan-20	Checking of laying pcc on m25grade	303+850		BHS				Mr. BN Jha	7488229109							UTILITY
147	VKE-3/PIL/STR/6166	10:00 AM	4-Jan-20	mjb psc girder a2-p1 G-3 rhs checking of shuttering	321+253		RHS												
148	VKE-3/PIL/STR/6167	11:00 AM	4-Jan-20	pouring of concrete M50	321+253		RHS												
149	VKE-3/PIL/STR/6168	11:00 AM	4-Jan-20	MJB psc girder p1- p2 G-2 rhs checking of shuttering	318+ 870		RHS												
150	VKE-3/PIL/STR/6169	11:00 AM	4-Jan-20	pouring of concrete M50	318+ 870		RHS												

151	VKE-3/PIL/STR/6170	2:00 PM	4-Jan-20	MJB Rcc girder a2-p2 G-3 rns checking of shuttering	318+ 870		RHS			Mr. pankaj	9549093585	MJB		
152	VKE-3/PIL/STR/6171	3:00 PM	4-Jan-20	pouring of concrete M35	318+ 870		RHS							
153	VKE-3/PIL/STR/6172	11:00 AM	4-Jan-20	mjb p1 LHS checking of reinforcement,shuttering	318+870		LHS							
154	VKE-3/PIL/STR/6173	2:00 PM	4-Jan-20	pouring of concrete M35 pier shaft 1st lift	318+870		LHS							
155	VKE-3/PIL/STR/6174	3:00 PM	4-Jan-20	MJB abutment cap a1 rns checking of reinforcement,shuttering	321+253		RHS							
156	VKE-3/PIL/STR/6175	3:00 PM	4-Jan-20	pouring of concrete M35	321+253		RHS							
157	VKE-3/PIL/STR/6176	3:00 PM	4-Jan-20	laying of PCC	316+558		BHS					BC		
158	VKE-3/PIL/STR/6177	11:00 AM	5-Jan-20	Checking of reinforcement and shuttering of pier shaft final lift	302+713		RHS			Mr. Rahul	9149042843			
159	VKE-3/PIL/STR/6178	11:00 AM	5-Jan-20	Pouring of m35 concrete	302+713		RHS							
160	VKE-3/PIL/STR/6179	2:00 PM	5-Jan-20	Checking of reinforcement and formwork	306+060		LHS					9816259032		
161	VKE-3/PIL/STR/6180	12:00 PM	5-Jan-20	Pouring of M35 concrete for	306+060		LHS							
162	VKE-3/PIL/STR/6181	4:00 PM	5-Jan-20	Checking of pcc(m25) for utility	306+350		BHS			Mr. Subhashish	8968440266			
163	VKE-3/PIL/STR/6182	3:00 PM	5-Jan-20	CHECKING OF REINFORCEMENT AND SHUTTERING OF WALL 2ND LIFT.	308+550		LHS			Mr. Shankar	8945938534			
164	VKE-3/PIL/STR/6183	2:30 PM	5-Jan-20	POURING m-35 GRADE OF CONCRETE										
165	VKE-3/PIL/STR/6184	10:00 AM	5-Jan-20	checking of bore depth and reinforcement checking for pile	293+014									
166	VKE-3/PIL/STR/6185	11:00 AM	5-Jan-20	pouring of concrete m35 grade for pile- RA2 pile no 405, 407, 408,	293+014									
167	VKE-3/PIL/STR/6186	11:00 AM	5-Jan-20	Checking of reinforcement and shuttering of pier shaft 1st lift	293+014					Mr. Amar	8159010968	ROB		
168	VKE-3/PIL/STR/6187	2:00 PM	5-Jan-20	Pouring of m35 grade of concrete for pier shaft 1st lift.	293+014									
169	VKE-3/PIL/STR/6188	3:00 PM	5-Jan-20	Checking of reinforcement and shuttering of pier shaft 4th lift.	293+014									
170	VKE-3/PIL/STR/6189	2:30 PM	5-Jan-20	Pouring of m35 grade of concrete for pier shaft 4th lift.	293+014									
171	VKE-3/PIL/STR/6190	10:00 AM	5-Jan-20	mjb psc girder a2-p1 G-3 rns checking of shuttering	321+253									
172	VKE-3/PIL/STR/6191	11:00 AM	5-Jan-20	pouring of concrete M50										
173	VKE-3/PIL/STR/6192	11:00 AM	5-Jan-20	MJB psc girder p1- p2 G-2 rns checking of shuttering	318+ 870									
174	VKE-3/PIL/STR/6193	10:00 AM	5-Jan-20	pouring of concrete M50	318+ 870									
175	VKE-3/PIL/STR/6194	2:00 PM	5-Jan-20	mjb Rcc girder a2-p2 G- 4 rns checking of reinforcement of girder	318+ 870					Mr. pankaj	9549093585			
176	VKE-3/PIL/STR/6195	10:00 AM	5-Jan-20	mjb abutment a2 lhs 4th lift checking of reinforcement, shuttering	318+870		LHS							
177	VKE-3/PIL/STR/6196	11:00 AM	5-Jan-20	pouring of concrete M35	318+870		LHS							
178	VKE-3/PIL/STR/6197	11:00 AM	5-Jan-20	MJB abutment cap a1 rns checking of reinforcement,shuttering	321+253		RHS							
179	VKE-3/PIL/STR/6198	10:00 AM	5-Jan-20	pouring of concrete M35	321+253		RHS							
180	VKE-3/PIL/STR/6199	11:00 AM	5-Jan-20	-pouring M35 2nd lift LHS A1&A2 wall of LVUP	321+673					Mr. Bipin	8577016415			
181	VKE-3/PIL/STR/6200	11:00 AM	5-Jan-20	checking of reinforcement and shuttring	299+079		LHS							
182	VKE-3/PIL/STR/6201	11:00 AM	5-Jan-20	Pouring m-35 grade of concrete	299+079		LHS			Mr. Dodhoya	9879575209			
183	VKE-3/PIL/STR/6202	2:00 PM	5-Jan-20	vop A1 checking of reinforcement cage for pile no 2,3	307+170									
184	VKE-3/PIL/STR/6203	3:00 PM	5-Jan-20	utility cradle	294+670		BHS							
185	VKE-3/PIL/STR/6204	11:00 AM	5-Jan-20	laying of PCC,	316+558		BHS			Mr. Yallaling	8861503420			
186	VKE-3/PIL/STR/6205	2:00 PM	5-Jan-20	checking of pcc laying for retaining wall	322+710	322+730	RHS							
187	VKE-3/PIL/STR/6206	3:00 PM	5-Jan-20	checking of reinforcement and shuttering for retaining wall footing	322+610	322+630	RHS			Mr. Asidur	9775411433			
188	VKE-3/PIL/STR/6207	3:00 PM	5-Jan-20	pouring Of concrete	322+610	322+630	RHS							
189	VKE-3/PIL/STR/6208	12:00 AM	6-Jan-20	checking of reinforcement and shuttering for top slab	295+151		RHS					pup		
190	VKE-3/PIL/STR/6209	2:00 PM	6-Jan-20	Pouring m35 grade of concrete	295+151		RHS					A1-A2 vup		
191	VKE-3/PIL/STR/6210	11:00 AM	6-Jan-20	Pouring m35 grade of concrete for wall 2nd lift	295+554		LHS			Mr. Gurdeep	9529227700			
192	VKE-3/PIL/STR/6211	3:00 PM	6-Jan-20	layout and excavation for pile cap	299+345		RHS					vup p1		
193	VKE-3/PIL/STR/6212	3:00 PM	6-Jan-20	Pouring m25 grade of concrete	299+345		RHS							
194	VKE-3/PIL/STR/6213	2:30 PM	6-Jan-20	checking of reinforcement and shuttering for wall 2rd lift	297+900		lhs					A1-A2 PUP		
195	VKE-3/PIL/STR/6214	12:00 AM	6-Jan-20	Pouring m35 grade of concrete	297+900		lhs					A1-A2 PUP		
196	VKE-3/PIL/STR/6215	2:00 PM	6-Jan-20	LAYING OF PCC	295+270		BHS					UTILITY		
197	VKE-3/PIL/STR/6216	11:00 AM	6-Jan-20	checking of reinforcement and shuttering for footing of retaining wall	322+630		LHS			Mr. Shreyash	8000385820			
198	VKE-3/PIL/STR/6217	12:00 AM	6-Jan-20	Pouring m35 grade of concrete										
199	VKE-3/PIL/STR/6218	3:00 PM	6-Jan-20	Checking of reinforcement and shuttering of wall 1st lift and haunch.	301+214		LHS	SPO		Mr. Rahul	9149042843	lvup A1-A2		
200	VKE-3/PIL/STR/6219	3:00 PM	6-Jan-20	Pouring m35 grade of concrete	301+214		LHS	SPO						
201	VKE-3/PIL/STR/6220	12:00 AM	6-Jan-20	Checking reinforcement and shuttering of wall 3rd lift	311+650		LHS			Mr. Shankar	8945938534	PUP		
202	VKE-3/PIL/STR/6221	2:00 PM	6-Jan-20	Pouring m35 grade of concrete	311+650		LHS					PUP		
203	VKE-3/PIL/STR/6222	11:00 AM	6-Jan-20	laying of 600mm dia utility pipe	309+990		BHS							
204	VKE-3/PIL/STR/6223	10:00 AM	6-Jan-20	laying of 600mm dia utility pipe	309+515		BHS							

259	VKE-3/PIL/STR/6278	3:00 PM	7-Jan-20	Pouring M35 grade of concrete for pier shaft 2nd lift	318+870		LHS				Jaymin						
260	VKE-3/PIL/STR/6279	10:00AM	7-Jan-20	Checking of reinforcement and cable profile for PSC girder	318+870		RHS										
261	VKE-3/PIL/STR/6280	10:00AM	7-Jan-20	Selection of pile for routine test	318+870		BHS										
262	VKE-3/PIL/STR/6281	2:00 PM	7-Jan-20	Checking of concrete pouring for PSC girder	321+253		RHS										
263	VKE-3/PIL/STR/6282	10:00AM	7-Jan-20	Pouring M35 grade of concrete for 2nd lift	321+673		LHS										
264	VKE-3/PIL/STR/6283	10:00AM	7-Jan-20	Checking of reinforcement and shuttering for top slab	319+580		LHS										
265	VKE-3/PIL/STR/6284	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for top slab	319+580		LHS				Bipin Singh						
266	VKE-3/PIL/STR/6285	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for 2nd lift	320+330		LHS										
267	VKE-3/PIL/STR/6286	2:00PM	7-Jan-20	Checking of laying of pcc	320+150		BHS										
268	VKE-3/PIL/STR/6287	2:00PM	7-Jan-20	Checking of layout and excavation	304+150		BHS				B N JHA						
269	VKE-3/PIL/STR/6288	2:00PM	7-Jan-20	Pouring M35 grade of concrete for top slab	295+151		RHS										
270	VKE-3/PIL/STR/6289	10:00AM	7-Jan-20	Checking of reinforcement and shuttering for 3rd lift	297+900		LHS										
271	VKE-3/PIL/STR/6290	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for 3rd lift	297+900		LHS										
272	VKE-3/PIL/STR/6291	1:00 PM	7-Jan-20	Checking of reinforcement and shuttering for pile cap	297+562		LHS										
273	VKE-3/PIL/STR/6292	2:00 PM	7-Jan-20	Pouring M35 grade of concrete for pile cap	297+562		LHS										
274	VKE-3/PIL/STR/6293	2:00 PM	7-Jan-20	Checking of laying of pcc	294+420		BHS										
275	VKE-3/PIL/STR/6294	10:00AM	7-Jan-20	Checking of reinforcement and shuttering for pier shaft 2nd lift	299+354		LHS										
276	VKE-3/PIL/STR/6295	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for pier shaft 2nd lift	299+354		LHS										
277	VKE-3/PIL/STR/6296	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for retaining wall	322+610	322+630	LHS										
278	VKE-3/PIL/STR/6297	1:30 PM	7-Jan-20	Checking of reinforcement and shuttering for retaining wall footing	322+590	322+610	RHS										
279	VKE-3/PIL/STR/6298	2:30 PM	7-Jan-20	Pouring M35 grade of concrete for retaining wall footing	322+590	322+610	RHS										
280	VKE-3/PIL/STR/6299	10:00AM	7-Jan-20	Checking of reinforcement and shuttering for 3rd lift	311+650		LHS										
281	VKE-3/PIL/STR/6300	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for 3rd lift	311+650		LHS										
282	VKE-3/PIL/STR/6301	2:00 PM	7-Jan-20	Checking of laying of pcc	307+709		LHS										
283	VKE-3/PIL/STR/6302	10:00AM	7-Jan-20	Checking of reinforcement and shuttering for toe wall 1st lift	306+142	306+200	RHS										
284	VKE-3/PIL/STR/6303	11:00 AM	7-Jan-20	Pouring M35 grade of concrete for toe wall 1st lift	306+142	306+200	RHS										
285	VKE-3/PIL/STR/6304	11:00 AM	7-Jan-20	Checking of laying of pcc	306+200	306+300	RHS										
286	VKE-3/PIL/STR/6305	9:00 AM	7-Jan-20	Checking the bore depth and reinforcement for pile No. 02	307+170												
287	VKE-3/PIL/STR/6306	10:00AM	7-Jan-20	Pouring M35 grade of concrete for pile no 02	307+170												
288	VKE-3/PIL/STR/6307	2:00 PM	7-Jan-20	Checking the bore depth and reinforcement for pile No. 06	307+170												
289	VKE-3/PIL/STR/6308	3:00 PM	7-Jan-20	Pouring M35 grade of concrete for pile no 06	307+170												
290	VKE-3/PIL/STR/6309	4:00PM	7-Jan-20	Checking the bore depth and reinforcement for pile No. 08	307+170												
291	VKE-3/PIL/STR/6310	5:00 PM	7-Jan-20	Pouring M35 grade of concrete for pile no 08	307+170												
292	VKE-3/PIL/STR/6311	11:00 AM	7-Jan-20	Factory visit for NP4 hume pipe 600mm dia													
293	VKE-3/PIL/STR/6312	9:00 AM	8-Jan-20	checking of reinforcement for A1 pile no 04	307+170					spot							
294	VKE-3/PIL/STR/6313	10:00AM	8-Jan-20	pouring of m 35 grade of concrete for pile no 04	307+170					spot							
295	VKE-3/PIL/STR/6314	10:00 AM	8-Jan-20	checking of Bore depth and Reinforcement for pile LA 2 PILE NO 404	293+014		LHS										
296	VKE-3/PIL/STR/6315	11:00 AM	8-Jan-20	pouring of concrete m 35 grade for PILE NO 404	293+014		LHS										
297	VKE-3/PIL/STR/6316	9:00 AM	8-Jan-20	checking of Bore depth and Reinforcement for pile RP9 2 PILE NO 255	293+014		RHS										
298	VKE-3/PIL/STR/6317	10:00AM	8-Jan-20	pouring of concrete m 35 grade for PILE NO 255	293+014		RHS										
299	VKE-3/PIL/STR/6318	2:00 PM	8-Jan-20	checking of Bore depth and Reinforcement for pile RP9 2 PILE NO 256	293+014		RHS										
300	VKE-3/PIL/STR/6319	3:00 PM	8-Jan-20	pouring of concrete m 35 grade for PILE NO 256	293+014		RHS										
301	VKE-3/PIL/STR/6320	4:00PM	8-Jan-20	checking of Bore depth and Reinforcement for pile RP9 2 PILE NO 248	293+014		RHS										
302	VKE-3/PIL/STR/6321	5:00 PM	8-Jan-20	pouring of concrete m 35 grade for PILE NO 248	293+014		RHS										
303	VKE-3/PIL/STR/6322	9:00 AM	8-Jan-20	Pouring of m35 grade of concrete For pier shaft 2nd lift	293+014		LHS										
304	VKE-3/PIL/STR/6323	10:00AM	8-Jan-20	Checking of reinforcement And shuttering of pier shaft 4th lift RP11	293+014		RHS										
305	VKE-3/PIL/STR/6324	2:00 PM	8-Jan-20	Pouring of m35 grade of concrete For pier shaft 4th lift	293+014		RHS										
306	VKE-3/PIL/STR/6325	1:00 PM	8-Jan-20	checking of reinforcement and shuttering for Raft	302+055		LHS										
307	VKE-3/PIL/STR/6326	2:00 PM	8-Jan-20	Pouring of M35 grade of Concrete for raft	302+055		LHS										
308	VKE-3/PIL/STR/6327	10:00AM	8-Jan-20	checking of reinforcement And Cable profiling for PSC Girder A2 P1 G4	321+253		RHS										

309	VKE-3/PIL/STR/6328	10:00AM	8-Jan-20	checking of reinforcement And Cable Profiling For PSC Girder P1P2G3	318-870		RHS			Pankaj	MUB P1P2G3			
310	VKE-3/PIL/STR/6329	11:00 AM	8-Jan-20	Checking of reinforcement and Shuttering for Pier shaft P1 2nd lift	318-870		LHS							
311	VKE-3/PIL/STR/6330	12:00 AM	8-Jan-20	Pouring of m 35 grade of concrete for pier P1 2ND Lift	318-870		LHS						mjb	
312	VKE-3/PIL/STR/6331	2:00PM	8-Jan-20	pouring of m 35 grade of concrete for Raft	318-586		LHS						BC	
313	VKE-3/PIL/STR/6332	2:00PM	8-Jan-20	laying of pcc for utility	295+270		BHS			Amit	Utility			
314	VKE-3/PIL/STR/6333	10:00AM	8-Jan-20	Checking of reinforcement and shuttering of Pier Shaft 2nd lift	299+354		LHS							
315	VKE-3/PIL/STR/6334	11:00 AM	8-Jan-20	Pouring of m35 grade of concrete For pier shaft 2nd lift	299+354		LHS						FO A2	
316	VKE-3/PIL/STR/6335	1:00 PM	8-Jan-20	Checking of reinforcement and shuttering of Pier Shaft 1st lift	299+354		RHS						FO A2	
317	VKE-3/PIL/STR/6336	2:00 PM	8-Jan-20	Pouring of m35 grade of concrete For pier shaft 1st lift	299+354		RHS							
318	VKE-3/PIL/STR/6337	2:00 PM	8-Jan-20	checking of reinforcement and shuttering of Wall 3rd lift	297+900		LHS							
319	VKE-3/PIL/STR/6338	3:00PM	8-Jan-20	Pouring of m35 grade of concrete For pier shaft 3rd lift	297+900		LHS						PUP A1 & A2	
320	VKE-3/PIL/STR/6339	11:00 AM	8-Jan-20	Pouring of m 35 grade of concrete for top slab	295+151		RHS						PUP	
321	VKE-3/PIL/STR/6340	11:00 AM	8-Jan-20	checking of reinforcement and shuttering for 1st lift RT wall	322+590	322+610	LHS			shreyash	retaining wall			
322	VKE-3/PIL/STR/6341	11:30 PM	8-Jan-20	Pouring of m 35 grade of concrete for 1 st lift RT Wall	322+590	322+610	LHS							
323	VKE-3/PIL/STR/6342	2:00 PM	8-Jan-20	checking of reinforcement and shuttering for 2 nd lift A1 &A2	293+875					vijay	LVUP A1 & A2			
324	VKE-3/PIL/STR/6343	3:00 PM	8-Jan-20	pouring of m 35 grade of concrete for 2nd lift	293+875									
325	VKE-3/PIL/STR/6344	11:00 AM	8-Jan-20	checking of Bore depth and Reinforcement for A1 pile no 6,8	293+875									
326	VKE-3/PIL/STR/6345	1:30 PM	8-Jan-20	Pouring of m35 grade of concrete for pile no 6, 8	293+875								vopA1	
327	VKE-3/PIL/STR/6346	9:00 AM	8-Jan-20	checking of reinforcement and shuttering for wall 1st lift A1	294+085		LHS						MNB	
328	VKE-3/PIL/STR/6347	10:00AM	8-Jan-20	Pouring of m35 grade of concrete for Wall 1st lift A1	294+085		LHS							
329	VKE-3/PIL/STR/6348	2:00 PM	8-Jan-20	checking of reinforcement and shuttering for Haunch	299+079									
330	VKE-3/PIL/STR/6349	3:00 PM	8-Jan-20	Pouring of m35 grade of concrete for Haunch	299+079								PUP a2	
331	VKE-3/PIL/STR/6350	2:00 PM	8-Jan-20	Pouring of m35 grade of concrete for Pile Cap	297+562		LHS			Mr. Gurdeep	952922700	A1 MNB		
332	VKE-3/PIL/STR/6351	3:00 PM	8-Jan-20	checking of reinforcement and Formwork for Raft	301+790		LHS	SPOT RFI	Mr. Kunal			9144363736	PUP	
333	VKE-3/PIL/STR/6352	4:00 PM	8-Jan-20	Pouring of M35 grade of concrete for Raft	301+790		LHS							
334	VKE-3/PIL/STR/6353	10:00 AM	9-Jan-20	Checking of Reinforcement and Formwork for Retaining wall Raft	322+570	322+590	LHS				Mr. Bipin		8577016415	Retaining wall
335	VKE-3/PIL/STR/6354	11:00 AM	9-Jan-20	Pouring M30 grade of concrete for Retaining wall Raft	322+570	322+590	LHS							
336	VKE-3/PIL/STR/6355	4:00 PM	9-Jan-20	Checking of Reinforcement and Formwork for Retaining wall Raft	322+630	322+650	RHS					Retaining wall		
337	VKE-3/PIL/STR/6356	5:00 PM	9-Jan-20	Pouring M30 grade of concrete for Retaining wall Raft	322+630	322+650	RHS							
338	VKE-3/PIL/STR/6357	10:00 AM	9-Jan-20	Checking of Reinforcement and Formwork for Retaining wall 1st Lift	322+670	322+690	RHS					Retaining wall		
339	VKE-3/PIL/STR/6358	11:00 AM	9-Jan-20	Pouring M30 grade of concrete for Retaining wall 1st Lift	322+670	322+690	RHS							
340	VKE-3/PIL/STR/6359	4:00 PM	9-Jan-20	Checking of Reinforcement and Formwork for Retaining wall 1st Lift	322+590	322+610	LHS					Retaining wall		
341	VKE-3/PIL/STR/6360	5:00 PM	9-Jan-20	Pouring M30 grade of concrete for Retaining wall 1st Lift	322+590	322+610	LHS							
342	VKE-3/PIL/STR/6361	9:00 AM	9-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	321+673		LHS					A1 & A2 LVUP		
343	VKE-3/PIL/STR/6362	2:00 PM	9-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	320+330		LHS					A1 & A2 PUP		
344	VKE-3/PIL/STR/6363	10:00 AM	9-Jan-20	Checking of Reinforcement and Formwork for Top Slab	319+580		LHS					PUP		
345	VKE-3/PIL/STR/6364	11:00 AM	9-Jan-20	Pouring M35 grade of concrete for Top Slab	319+580		LHS					PUP		
346	VKE-3/PIL/STR/6365	9:00 AM	9-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	315+850		LHS			Mr. Raturi	9549093585	A1 & A2		
347	VKE-3/PIL/STR/6366	2:00 PM	9-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	315+850		LHS						PUP	
348	VKE-3/PIL/STR/6367	10:00 AM	9-Jan-20	Checking of Reinforcement and Formwork for Parapet Wall	295+585		LHS			Mr. Gurdeep	952922700			
349	VKE-3/PIL/STR/6368	11:00 AM	9-Jan-20	Pouring M35 grade of concrete for Parapet Wall	295+585		LHS						BC	
350	VKE-3/PIL/STR/6369	2:00 PM	9-Jan-20	Checking of Reinforcement and Formwork for Parapet Wall	295+585		RHS						BC	
351	VKE-3/PIL/STR/6370	3:00 PM	9-Jan-20	Pouring M35 grade of concrete for Parapet Wall	295+585		RHS							
352	VKE-3/PIL/STR/6371	4:00 PM	9-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	300+725		LHS						A1 & A2	
353	VKE-3/PIL/STR/6372	5:00 PM	9-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	300+725		LHS						PUP	
354	VKE-3/PIL/STR/6373	2:00 PM	9-Jan-20	Checking of Reinforcement and Formwork for A1 Retaining wall Raft	300+148		LHS						A1	
355	VKE-3/PIL/STR/6374	3:00 PM	9-Jan-20	Pouring M35 grade of concrete for A1 Retaining wall Raft	300+148		LHS						BC	

410	VKE-3/PIL/STR/6429	3:00 PM	10-Jan-20	Laying of Pile Cap PCC	318-870		RHS			Mr. Rajraj	7349703003	A1 MIB		
411	VKE-3/PIL/STR/6430	4:00 PM	10-Jan-20	Pouring M50 grade of concrete for PSC Girder G4 P1-A2 Span	321+253		RHS					P1-A2 MIB		
412	VKE-3/PIL/STR/6431	11:00 AM	10-Jan-20	Pouring M30 grade of concrete for Retaining wall 1st Lift	322+670	322+690	RHS					Retaining wall		
413	VKE-3/PIL/STR/6432	9:00 AM	10-Jan-20	Pouring M30 grade of concrete for Retaining wall 1st Lift	322+590	322+610	LHS					Retaining wall		
414	VKE-3/PIL/STR/6433	9:00 AM	10-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	321+673		LHS			Mr. Bipin	8577016415	A1 & A2 LVUP		
415	VKE-3/PIL/STR/6434	11:00 AM	10-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	320+330		LHS					A1 & A2 PUP		
416	VKE-3/PIL/STR/6435	10:00 AM	10-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	316+536		LHS					A1 & A2 LVUP		
417	VKE-3/PIL/STR/6436	11:00 AM	10-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	316+536		LHS							
418	VKE-3/PIL/STR/6437	10:00 AM	10-Jan-20	Pouring M30 grade of concrete for Retaining wall Raft	322+570	322+590	LHS			Mr. Bipin	8577016415	Retaining wall SPOTRAH		
419	VKE-3/PIL/STR/6438	2:00 PM	10-Jan-20	Pouring M30 grade of concrete for Retaining wall Raft	322+630	322+650	RHS							
420	VKE-3/PIL/STR/6439	2:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	315+850		LHS			Mr. Raturi	9549093585	A1 & A2 PUP		
421	VKE-3/PIL/STR/6440	3:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	315+850		LHS							
422	VKE-3/PIL/STR/6441	11:00 AM	11-Jan-20	Pouring M30 grade of concrete for Retaining wall Raft	322+570	322+590	LHS			Mr. Jay	7046226519	Retaining wall		
423	VKE-3/PIL/STR/6442	10:00 AM	11-Jan-20	Checking of Reinforcement and Formwork for bottom haunch & A1 wall 1st Lift	301+790		LHS					A1 PUP		
424	VKE-3/PIL/STR/6443	11:00 AM	11-Jan-20	Pouring M35 grade of concrete for bottom haunch & A1 wall 1st Lift	301+790		LHS							
425	VKE-3/PIL/STR/6444	2:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for bottom haunch & A2 wall 1st Lift	301+790		LHS					A2 PUP		
426	VKE-3/PIL/STR/6445	3:00 PM	11-Jan-20	Pouring M35 grade of concrete for bottom haunch & A2 wall 1st Lift	301+790		LHS			Mr. Kunal	9144363736			
427	VKE-3/PIL/STR/6446	4:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+220		RHS					A1 PUP		
428	VKE-3/PIL/STR/6447	5:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 wall 1st Lift	303+220		RHS							
429	VKE-3/PIL/STR/6448	4:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for Raft	318+400		RHS			Mr. Ishan	9904068001	PUP		
430	VKE-3/PIL/STR/6449	5:00 PM	11-Jan-20	Pouring M35 grade of concrete for Raft	318+400		RHS							
431	VKE-3/PIL/STR/6450	10:00 AM	11-Jan-20	Laying of PCC	307+709		LHS					BC		
432	VKE-3/PIL/STR/6451	11:00 AM	11-Jan-20	Laying of PCC for Toe Wall	308+320	308+420	RHS			Mr. Shashi	7348108489	Toe Wall		
433	VKE-3/PIL/STR/6452	12:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for Toe Wall 2nd Lift	308+420	308+452	RHS					Toe Wall		
434	VKE-3/PIL/STR/6453	1:00 PM	11-Jan-20	Pouring of concrete for Toe Wall 2nd Lift	308+420	308+452	RHS							
435	VKE-3/PIL/STR/6454	9:00 AM	11-Jan-20	Checking of Reinforcement and Formwork for Retaining Wall Raft	322+630	322+650	LHS					Retaining wall		
436	VKE-3/PIL/STR/6455	10:00 AM	11-Jan-20	Pouring M30 grade of concrete for Retaining Wall Raft	322+630	322+650	LHS			Mr. Bipin	8577016415			
437	VKE-3/PIL/STR/6456	2:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for Retaining Wall Raft	322+630	322+650	RHS					Retaining wall		
438	VKE-3/PIL/STR/6457	3:00 PM	11-Jan-20	Pouring M30 grade of concrete for Retaining Wall Raft	322+630	322+650	RHS							
439	VKE-3/PIL/STR/6458	10:00 AM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 250	293+014		RHS					P9a		
440	VKE-3/PIL/STR/6459	11:00 AM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 250	293+014		RHS					ROB		
441	VKE-3/PIL/STR/6460	12:00 PM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 252	293+014		RHS					P9a		
442	VKE-3/PIL/STR/6461	2:00 PM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 252	293+014		RHS			Mr. Amit	8218198459	ROB		
443	VKE-3/PIL/STR/6462	3:00 PM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 254	293+014		RHS					P9a		
444	VKE-3/PIL/STR/6463	4:00 PM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 254	293+014		RHS					ROB		
445	VKE-3/PIL/STR/6464	5:00 PM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 256	293+014		RHS					P9a		
446	VKE-3/PIL/STR/6465	6:00 PM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 256	293+014		RHS					ROB		
447	VKE-3/PIL/STR/6466	3:00 PM	11-Jan-20	Laying of PCC for Retaining Wall	322+450	322+470	RHS			Mr. Asidur	9775411433	Retaining wall		
448	VKE-3/PIL/STR/6467	2:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	297+220		LHS					A1 & A2 PUP		
449	VKE-3/PIL/STR/6468	3:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st Lift	297+220		LHS							
450	VKE-3/PIL/STR/6469	10:00 AM	11-Jan-20	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	299+354		RHS					A2 FO		
451	VKE-3/PIL/STR/6470	11:00 AM	11-Jan-20	Pouring M35 grade of concrete for Pier Shaft 2nd Lift	299+354		RHS							
452	VKE-3/PIL/STR/6471	12:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for Retaining Wall Raft	300+148		LHS					A2 BC		
453	VKE-3/PIL/STR/6472	2:00 PM	11-Jan-20	Pouring M30 grade of concrete for Retaining Wall Raft	300+148		LHS			Mr. Gurdeep	9529227700			
454	VKE-3/PIL/STR/6473	3:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for Retaining Wall 1st Lift	300+148		LHS					A1 BC		
455	VKE-3/PIL/STR/6474	4:00 PM	11-Jan-20	Pouring M30 grade of concrete for Retaining Wall 1st Lift	300+148		LHS							
456	VKE-3/PIL/STR/6475	3:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	295+554		LHS					A1 & A2 VUP		
457	VKE-3/PIL/STR/6476	4:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	295+554		LHS							
458	VKE-3/PIL/STR/6477	5:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	294+520		LHS					A1 & A2 LVUP		
459	VKE-3/PIL/STR/6478	6:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	294+520		LHS							
460	VKE-3/PIL/STR/6479	11:00 AM	11-Jan-20	Pouring M35 grade of concrete for A2 wall 2nd Lift	294+085		LHS					A2 MNB		
461	VKE-3/PIL/STR/6480	2:00 PM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 14	307+170							P1 VOP		
462	VKE-3/PIL/STR/6481	3:00 PM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 14	307+170									
463	VKE-3/PIL/STR/6482	4:00 PM	11-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 16	307+170					Mr. Dodiya	9879575209	P1		

464	VKE-3/PIL/STR/6483	5:00 PM	11-Jan-20	Pouring M35 grade of Concrete for Pile no 16	307-170													VOP		
465	VKE-3/PIL/STR/6484	2:30 PM	11-Jan-20	Checking of Reinforcement and Formwork for bottom haunch	299-079				RHS									A1		
466	VKE-3/PIL/STR/6485	3:30 PM	11-Jan-20	Pouring M35 grade of concrete for bottom haunch	299-079				RHS									PUP		
467	VKE-3/PIL/STR/6486	10:00 AM	11-Jan-20	Checking of Reinforcement and Formwork for PSC Girder G3 P1-P2 Span	318-870				RHS									P1-P2		
468	VKE-3/PIL/STR/6487	11:00 AM	11-Jan-20	Pouring M50 grade of Concrete for PSC Girder G3 P1-P2 Span	318-870				RHS									MIB		
469	VKE-3/PIL/STR/6488	12:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for PSC Girder G4 P1-A2 Span	321+253				RHS									P1-A2		
470	VKE-3/PIL/STR/6489	2:00 PM	11-Jan-20	Pouring M50 grade of Concrete for PSC Girder G4 P1-A2 Span	321+253				RHS									MIB		
471	VKE-3/PIL/STR/6490	3:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	316-536				LHS									A1 & A2 VUP		
472	VKE-3/PIL/STR/6491	4:00 PM	11-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall Final Lift	315-850				LHS									A1 & A2 VUP		
473	VKE-3/PIL/STR/6492	2:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for A1 Pier Shaft 1st Lift	297-562				RHS									A1		
474	VKE-3/PIL/STR/6493	3:00 PM	11-Jan-20	Pouring M35 grade of Concrete for A1 Pier Shaft 1st Lift	297-562				RHS									MNB		
475	VKE-3/PIL/STR/6494	4:00 PM	11-Jan-20	Checking of Reinforcement and Formwork for P7 Pier Shaft 4th Lift	293-014				RHS									P7		
476	VKE-3/PIL/STR/6495	5:00 PM	11-Jan-20	Pouring M35 grade of Concrete for P7 Pier Shaft 4th Lift	293-014				RHS									ROB		
477	VKE-3/PIL/STR/6496	9:00 AM	12-Jan-20	Laying of 600 mm dia Utility pipe	301+370				BHS									Utility		
478	VKE-3/PIL/STR/6497	11:00 AM	12-Jan-20	Pouring M25 grade of Cradle concrete for Utility pipe	301+370				BHS											
479	VKE-3/PIL/STR/6498	10:00 AM	12-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 253	293-014				RHS									P9a		
480	VKE-3/PIL/STR/6499	11:00 AM	12-Jan-20	Pouring M35 grade of Concrete for Pile no 253	293-014				RHS									ROB		
481	VKE-3/PIL/STR/6500	12:00 PM	12-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 412	293-014				RHS									A2		
482	VKE-3/PIL/STR/6501	2:00 PM	12-Jan-20	Pouring M35 grade of Concrete for Pile no 412	293-014				RHS									ROB		
483	VKE-3/PIL/STR/6502	3:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	295-554				LHS									A1 & A2		
484	VKE-3/PIL/STR/6503	4:00 PM	12-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	295-554				LHS									VUP		
485	VKE-3/PIL/STR/6504	3:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	294-520				LHS									A1 & A2		
486	VKE-3/PIL/STR/6505	4:00 PM	12-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	294-520				LHS									LVUP		
487	VKE-3/PIL/STR/6506	2:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A2 Pier Shaft 2nd Lift	299+354				RHS									A2		
488	VKE-3/PIL/STR/6507	3:00 PM	12-Jan-20	Pouring M35 grade of concrete for A2 Pier Shaft 2nd Lift	299+354				RHS									FO		
489	VKE-3/PIL/STR/6508	4:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A2 Pier Shaft 4th Lift, 2nd nos.	299+354				RHS									A2		
490	VKE-3/PIL/STR/6509	5:00 PM	12-Jan-20	Pouring M35 grade of concrete for A2 Pier Shaft 4th Lift, 2nd nos.	299+354				RHS									FO		
491	VKE-3/PIL/STR/6510	2:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A1 Pier Shaft 1st Lift	297-562				RHS									A1		
492	VKE-3/PIL/STR/6511	3:00 PM	12-Jan-20	Pouring M35 grade of concrete for A1 Pier Shaft 1st Lift	297-562				RHS									MNB		
493	VKE-3/PIL/STR/6512	4:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A1 Starter	297-562				LHS									A1		
494	VKE-3/PIL/STR/6513	5:00 PM	12-Jan-20	Pouring M35 grade of concrete for A1 Starter	297-562				LHS									MNB		
495	VKE-3/PIL/STR/6514	2:00 PM	12-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 16	307-170													P1		
496	VKE-3/PIL/STR/6515	3:00 PM	12-Jan-20	Pouring M35 grade of Concrete for Pile no 16	307-170													VOP		
497	VKE-3/PIL/STR/6516	4:00 PM	12-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 18	307-170													P1		
498	VKE-3/PIL/STR/6517	5:00 PM	12-Jan-20	Pouring M35 grade of Concrete for Pile no 18	307-170													VOP		
499	VKE-3/PIL/STR/6518	2:30 PM	12-Jan-20	Checking of Reinforcement and Formwork for A2 wall 1st lift	299-079				RHS									A2		
500	VKE-3/PIL/STR/6519	3:30 PM	12-Jan-20	Pouring M35 grade of concrete for A2 wall 1st lift	299-079				RHS									PUP		
501	VKE-3/PIL/STR/6520	10:00 AM	12-Jan-20	Laying of PCC	307+709				LHS									BC		
502	VKE-3/PIL/STR/6521	9:00 AM	12-Jan-20	Checking of Reinforcement and Formwork for Toe Wall Raft	306+200	306+230			RHS									Toe Wall		
503	VKE-3/PIL/STR/6522	10:00 AM	12-Jan-20	Pouring of concrete for Toe Wall Raft	306+200	306+230			RHS											
504	VKE-3/PIL/STR/6523	10:00 AM	12-Jan-20	Checking of Reinforcement and Formwork for bottom haunch with A1 & A2 wall 1st	301+790				LHS									A1 & A2		
505	VKE-3/PIL/STR/6524	11:00 AM	12-Jan-20	Pouring M35 grade of concrete for bottom haunch with A1 & A2 wall 1st Lift	301+790				LHS									PUP		
506	VKE-3/PIL/STR/6525	4:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+220				RHS									A1		
507	VKE-3/PIL/STR/6526	5:00 PM	12-Jan-20	Pouring M35 grade of concrete for A1 wall 1st Lift	303+220				RHS									PUP		
508	VKE-3/PIL/STR/6527	10:00 AM	12-Jan-20	Checking of Reinforcement and Formwork for P1 3rd Lift	318-870				LHS									P1		
509	VKE-3/PIL/STR/6528	11:00 AM	12-Jan-20	Pouring M35 grade of Concrete for P1 3rd Lift	318-870				LHS									MIB		
510	VKE-3/PIL/STR/6529	12:00 PM	12-Jan-20	Checking of Reinforcement and Formwork for RCC Girder G6 A2-P2 Span	318-870				RHS									A2-P2		
511	VKE-3/PIL/STR/6530	2:00 PM	12-Jan-20	Pouring M35 grade of Concrete for RCC Girder G6 A2-P2 Span	318-870				RHS									MIB		
512	VKE-3/PIL/STR/6531	2:00 PM	12-Jan-20	Laying of M25 PCC for Retaining Wall	322+450	322+490			RHS									Retaining wall		
513	VKE-3/PIL/STR/6532	3:00 PM	12-Jan-20	Laying of M25 PCC for Retaining Wall	322+730	322+745			RHS									Retaining wall		
514	VKE-3/PIL/STR/6533	2:30 PM	13-Jan-20	Checking of Reinforcement and Formwork for Raft	294+085				RHS											
515	VKE-3/PIL/STR/6534	3:30 PM	13-Jan-20	Checking of Reinforcement and Formwork for A1 wall 2nd lift	294+085				LHS									MNB		
516	VKE-3/PIL/STR/6535	10:00 AM	13-Jan-20	Checking of Reinforcement and Formwork for P1 3rd Lift	318-870				LHS									P1		
517	VKE-3/PIL/STR/6536	11:00 AM	13-Jan-20	Pouring M35 grade of Concrete for P1 3rd Lift	318-870				LHS									MIB		

626	VKE-3/PIL/STR/6645	2:00 PM	17-Jan-20	Checking of Reinforcement and Formwork for A2 Shaft 2nd Lift with Ret. Wall	297+562			RHS			Mr. Kunal	9144363736	A1 MNB SPOT RFI				
627	VKE-3/PIL/STR/6646	3:00 PM	17-Jan-20	Pouring M35 grade of concrete A2 Shaft 2nd Lift with Ret. Wall	297+562			RHS									
628	VKE-3/PIL/STR/6647	2:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for Slab	311+650			LHS			Mr. Subhashish	8968440266	PUP				
629	VKE-3/PIL/STR/6648	2:30 PM	18-Jan-20	Pouring M35 grade of concrete for Slab	311+650			LHS									
630	VKE-3/PIL/STR/6649	3:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for Raft	311+650			RHS							PUP		
631	VKE-3/PIL/STR/6650	3:30 PM	18-Jan-20	Pouring M35 grade of concrete for Raft	311+650			RHS									
632	VKE-3/PIL/STR/6651	2:00 PM	18-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 16	307+170						Mr. Dodiya	9879575209	P1 VOP				
633	VKE-3/PIL/STR/6652	3:00 PM	18-Jan-20	Pouring M35 grade of Concrete for Pile no 16	307+170												
634	VKE-3/PIL/STR/6653	4:00 PM	18-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 18	307+170										P1 VOP		
635	VKE-3/PIL/STR/6654	5:00 PM	18-Jan-20	Pouring M35 grade of Concrete for Pile no 18	307+170												
636	VKE-3/PIL/STR/6655	2:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd lift	299+079										A1 & A2 PUP		
637	VKE-3/PIL/STR/6656	3:00 PM	18-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd lift	299+079												
638	VKE-3/PIL/STR/6657	2:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for Raft	318+586			RHS			Mr. Pankaj	9549093585	BC				
639	VKE-3/PIL/STR/6658	3:00 PM	18-Jan-20	Pouring M30 grade of concrete for Raft	318+586			RHS							A2-P1 MJB		
640	VKE-3/PIL/STR/6659	4:00 PM	18-Jan-20	Checking of Cable profiling of PSC Girder G6 A2-P1 Span	321+253			RHS							P1 MJB		
641	VKE-3/PIL/STR/6660	2:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for P1 4th lift	318+870			LHS									
642	VKE-3/PIL/STR/6661	3:00 PM	18-Jan-20	Pouring M35 grade of concrete for P1 4th lift	318+870			LHS									
643	VKE-3/PIL/STR/6662	10:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for Toe Wall 1st lift	306+200	306+230		RHS			Mr. Shashi	7348108489	Toe Wall				
644	VKE-3/PIL/STR/6663	11:00 AM	18-Jan-20	Pouring of concrete for Toe Wall 1st lift	306+200	306+230		RHS									
645	VKE-3/PIL/STR/6664	9:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for Slab	315+850			LHS			Mr. Bipin	8577016415	PUP				
646	VKE-3/PIL/STR/6665	10:00 AM	18-Jan-20	Pouring M35 grade of concrete for Slab	315+850			LHS									
647	VKE-3/PIL/STR/6666	11:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd lift	320+825			RHS							A1 & A2 PUP		
648	VKE-3/PIL/STR/6667	12:00 PM	18-Jan-20	Pouring M35 grade of concrete A1 & A2 wall 3rd lift	320+825			RHS									
649	VKE-3/PIL/STR/6668	10:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd lift	321+673			RHS							A1 & A2 LVUP		
650	VKE-3/PIL/STR/6669	11:00 AM	18-Jan-20	Pouring M35 grade of concrete A1 & A2 wall 3rd lift	321+673			RHS									
651	VKE-3/PIL/STR/6670	10:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for Raft	318+586			RHS							BC		
652	VKE-3/PIL/STR/6671	11:00 AM	18-Jan-20	Pouring M35 grade of concrete for Raft	318+586			RHS									
653	VKE-3/PIL/STR/6672	2:00 PM	18-Jan-20	Laying of PCC	322+510	322+530		LHS							Retaining wall		
654	VKE-3/PIL/STR/6673	3:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for Ret. wall raft	322+710	322+730		RHS							Retaining wall		
655	VKE-3/PIL/STR/6674	4:00 PM	18-Jan-20	Pouring M30 grade of concrete Ret. wall raft	322+710	322+730		RHS							Retaining wall		
656	VKE-3/PIL/STR/6675	10:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for P6 Pier shaft 2nd lift	293+014			LHS			Mr. Amar	8159010968	P6 ROB				
657	VKE-3/PIL/STR/6676	11:00 AM	18-Jan-20	Pouring M35 grade of concrete P6 Pier shaft 2nd lift	293+014			LHS									
658	VKE-3/PIL/STR/6677	2:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for P7 Pile Cap	293+014			LHS							P7 ROB		
659	VKE-3/PIL/STR/6678	3:00 PM	18-Jan-20	Pouring M35 grade of concrete P7 Pile Cap	293+014			LHS									
660	VKE-3/PIL/STR/6679	4:00 PM	18-Jan-20	Checking of Reinforcement and Formwork for P2 Pier Cap	293+014			RHS							P2 ROB		
661	VKE-3/PIL/STR/6680	5:00 PM	18-Jan-20	Pouring M35 grade of concrete P2 Pier Cap	293+014			RHS									
662	VKE-3/PIL/STR/6681	10:00 AM	18-Jan-20	Checking of Reinforcement and Formwork for P5 Pier shaft 2nd lift	293+014			RHS							P2 ROB		
663	VKE-3/PIL/STR/6682	11:00 AM	18-Jan-20	Pouring M35 grade of concrete P5 Pier shaft 2nd lift	293+014			RHS									
664	VKE-3/PIL/STR/6683	2:00 PM	18-Jan-20	Pouring M35 grade of concrete for Raft	312+695			RHS			Mr. Ishan	9904068001	VUP				
665	VKE-3/PIL/STR/6684	2:30 PM	18-Jan-20	Pouring M35 grade of concrete for Raft	301+214			RHS							LVUP		
666	VKE-3/PIL/STR/6685	2:00 PM	19-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd lift	306+060			RHS			Mr. Sakil	9998076844	A1 & A2 PUP				
667	VKE-3/PIL/STR/6686	3:00 PM	19-Jan-20	Pouring M35 grade of concrete A1 & A2 wall 3rd lift	306+060			RHS									
668	VKE-3/PIL/STR/6687	4:00 PM	19-Jan-20	Checking of Reinforcement and Formwork for Slab	303+808			RHS							VUP		
669	VKE-3/PIL/STR/6688	5:00 PM	19-Jan-20	Pouring M35 grade of concrete for Slab	303+808			RHS									
670	VKE-3/PIL/STR/6689	2:00 PM	19-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 19	307+170						Mr. Dodiya	9879575209	P1 VOP				
671	VKE-3/PIL/STR/6690	3:00 PM	19-Jan-20	Pouring M35 grade of Concrete for Pile no 19	307+170												
672	VKE-3/PIL/STR/6691	4:00 PM	19-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 22	307+170										P1 VOP		
673	VKE-3/PIL/STR/6692	5:00 PM	19-Jan-20	Pouring M35 grade of Concrete for Pile no 22	307+170												
674	VKE-3/PIL/STR/6693	2:00 PM	19-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd lift	299+079										A1 & A2 PUP		
675	VKE-3/PIL/STR/6694	3:00 PM	19-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd lift	299+079												
676	VKE-3/PIL/STR/6695	9:00 AM	19-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st lift	314+850			RHS			Mr. Jaymin	9586010295	A1 & A2 PUP				
677	VKE-3/PIL/STR/6696	10:00 AM	19-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st lift	314+850			RHS									
678	VKE-3/PIL/STR/6697	10:30 AM	19-Jan-20	Checking of Ground Improvement	317+485			BHS							BC		
679	VKE-3/PIL/STR/6698	11:00 AM	19-Jan-20	Checking of Reinforcement and Formwork for A2 wall 2nd lift	316+960			RHS							A2		

950	VKE-3/PIL/STR/6969	4:00 PM	24-Jan-20	Checking of Reinforcement and Formwork for Raft	313+809		RHS			Mr. Shankar	8945938534	MNB				
951	VKE-3/PIL/STR/6970	9:00 AM	24-Jan-20	Pouring M35 grade of concrete for Raft	313+055		LHS							PUP		
952	VKE-3/PIL/STR/6971	9:30 AM	24-Jan-20	Laying of PCC	308+315	308+408	RHS							Toe Wall		
953	VKE-3/PIL/STR/6972	9:00 AM	24-Jan-20	Checking of Reinforcement and Formwork for Raft	306+318	306+345	RHS							Toe Wall		
954	VKE-3/PIL/STR/6973	10:00 AM	24-Jan-20	Pouring M35 grade of concrete for Raft	306+318	306+345	RHS									
955	VKE-3/PIL/STR/6974	3:00 PM	24-Jan-20	Checking of Final Layer of Ground Improvement	306+820		RHS							PUP		
956	VKE-3/PIL/STR/6975	4:00 PM	24-Jan-20	Laying of PCC	306+820		RHS									
957	VKE-3/PIL/STR/6976	9:00 AM	24-Jan-20	Checking of Reinforcement and Formwork for A1 wall 1st lift	309+550		LHS							A1		
958	VKE-3/PIL/STR/6977	9:30 AM	24-Jan-20	Pouring M35 grade of concrete for A1 wall 1st lift	309+550		LHS							PUP		
959	VKE-3/PIL/STR/6978	10:00 AM	24-Jan-20	Checking of Reinforcement and Formwork for A2 wall 2nd lift	309+550		LHS							A2		
960	VKE-3/PIL/STR/6979	10:30 AM	24-Jan-20	Pouring M35 grade of concrete for A2 wall 2nd lift	309+550		LHS					PUP				
961	VKE-3/PIL/STR/6980	11:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A1 wall 2nd lift	316+960		RHS			Mr. Raturi	9549093585	A1				
962	VKE-3/PIL/STR/6981	12:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 wall 2nd lift	316+960		RHS						PUP			
963	VKE-3/PIL/STR/6982	2:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st lift	301+790		LHS			Mr. Kunal	9144363736	A1 & A2				
964	VKE-3/PIL/STR/6983	3:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st lift	301+790		LHS						PUP			
965	VKE-3/PIL/STR/6984	4:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd lift	301+214		LHS						A1 & A2			
966	VKE-3/PIL/STR/6985	5:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd lift	301+214		LHS						LVUP			
967	VKE-3/PIL/STR/6986	2:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+990		RHS			Mr. Vicky	9056451722	A1 & A2				
968	VKE-3/PIL/STR/6987	3:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st Lift	295+990		RHS						PUP			
969	VKE-3/PIL/STR/6988	9:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A1 wall 1st Lift	297+220		RHS						A1			
970	VKE-3/PIL/STR/6989	10:00 AM	25-Jan-20	Pouring M35 grade of concrete for A1 wall 1st Lift	297+220		RHS						PUP			
971	VKE-3/PIL/STR/6990	11:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A1 shaft 2nd Lift	297+562		LHS						A1			
972	VKE-3/PIL/STR/6991	12:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 shaft 2nd Lift	297+562		LHS						MNB			
973	VKE-3/PIL/STR/6992	2:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	293+875		LHS			Mr. Dodiya	9879575209	A1 & A2				
974	VKE-3/PIL/STR/6993	3:00 PM	25-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	293+875		LHS						LVUP			
975	VKE-3/PIL/STR/6994	10:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	321+673		RHS			Mr. Bipin	8577016415	A1 & A2				
976	VKE-3/PIL/STR/6995	11:00 AM	25-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	321+673		RHS						LVUP			
977	VKE-3/PIL/STR/6996	9:00 AM	25-Jan-20	Pouring M35 grade of concrete for Slab	320+825		RHS						PUP			
978	VKE-3/PIL/STR/6997	10:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for Ret. wall Raft	322+820	322+840	LHS						Ret. Wall			
979	VKE-3/PIL/STR/6998	11:00 AM	25-Jan-20	Pouring M30 grade of concrete for Ret. wall Raft	322+820	322+840	LHS									
980	VKE-3/PIL/STR/6999	2:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for P6 Pier shaft 3rd lift	293+014		LHS			Mr. Amit	8218198459	P6				
981	VKE-3/PIL/STR/7000	3:00 PM	25-Jan-20	Pouring M35 grade of concrete for P6 Pier shaft 3rd lift	293+014		LHS						FO			
982	VKE-3/PIL/STR/7001	10:00 AM	25-Jan-20	Pouring M25 PCC for Pile Cap	293+014		RHS						P9a ROB			
983	VKE-3/PIL/STR/7002	10:00 AM	25-Jan-20	Pouring M35 grade of concrete for Slab	294+520		LHS						LVUP			
984	VKE-3/PIL/STR/7003	10:00 AM	25-Jan-20	Laying of PCC	292+400		BHS					PUP				
985	VKE-3/PIL/STR/7004	4:00 PM	25-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 32	307+170					Mr. Sachin	9521423470	A2				
986	VKE-3/PIL/STR/7005	5:00 PM	25-Jan-20	Pouring M35 grade of Concrete for Pile no 32	307+170								VOP			
987	VKE-3/PIL/STR/7006	3:00 PM	25-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 34	307+170								A2			
988	VKE-3/PIL/STR/7007	4:00 PM	25-Jan-20	Pouring M35 grade of Concrete for Pile no 34	307+170								VOP			
989	VKE-3/PIL/STR/7008	2:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for Ret. wall 2nd lift	322+670	322+690	RHS			Mr. Suchir	7509751403	Ret. Wall				
990	VKE-3/PIL/STR/7009	2:30 PM	25-Jan-20	Pouring M30 grade of concrete for Ret. wall 2nd lift	322+670	322+690	RHS									
991	VKE-3/PIL/STR/7010	3:00 PM	25-Jan-20	Checking of Final Layer of Ground Improvement	306+820		BHS			Mr. Subhashish	8968440266	PUP				
992	VKE-3/PIL/STR/7011	4:00 PM	25-Jan-20	Laying of PCC	306+820		BHS									
993	VKE-3/PIL/STR/7012	11:00 AM	25-Jan-20	Pouring M35 grade of concrete for A2 Cap	318+870		LHS							A2 MIB		
994	VKE-3/PIL/STR/7013	3:00 PM	25-Jan-20	Checking of Cable profiling of PSC Girder G6 P1-P2 Span	318+870		RHS			Mr. Pankaj	9549093585	P1-P2 MIB				
995	VKE-3/PIL/STR/7014	5:00 PM	25-Jan-20	Pouring M35 grade of concrete for RCC Girder G2 A2-P2 Span	318+870		LHS						A2-P2 MIB			
996	VKE-3/PIL/STR/7015	2:00 PM	25-Jan-20	Checking of Cable profiling of PSC Girder G7 A2-P1 Span	321+253		RHS						A2-P1 MIB			
997	VKE-3/PIL/STR/7016	3:00 PM	25-Jan-20	Checking of Prestressing of Cable No. 3 & 4 of PSC Girder G1 A2-P1 Span	321+253		RHS						A2-P1 MIB			
998	VKE-3/PIL/STR/7017	3:00 PM	25-Jan-20	Checking of Reinforcement and Formwork for Raft	313+809		RHS			Mr. Shankar	8945938534	A1				
999	VKE-3/PIL/STR/7018	4:00 PM	25-Jan-20	Pouring M35 grade of concrete for Raft	313+809		RHS						MNB			
1000	VKE-3/PIL/STR/7019	9:30 AM	25-Jan-20	Laying of PCC	308+315	308+408	RHS						Toe Wall			
1001	VKE-3/PIL/STR/7020	9:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A1 wall 1st lift	309+550		LHS						A1			
1002	VKE-3/PIL/STR/7021	9:30 AM	25-Jan-20	Pouring M35 grade of concrete for A1 wall 1st lift	309+550		LHS						PUP			
1003	VKE-3/PIL/STR/7022	10:00 AM	25-Jan-20	Checking of Reinforcement and Formwork for A2 wall 2nd lift	309+550		LHS						A2			

1166	VKE-3/PIL/STR/7185	3:00 PM	30-Jan-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+610	322+630	LHS												
1167	VKE-3/PIL/STR/7186	2:00 PM	30-Jan-20	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	297+220		RHS				Mr. Vicky	9056451722	A2 PUP						
1168	VKE-3/PIL/STR/7187	3:00 PM	30-Jan-20	Pouring M35 grade of concrete for A2 wall 2nd Lift	297+220		RHS												
1169	VKE-3/PIL/STR/7188	11:00 AM	30-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	301+214		RHS				Mr. Kunal	9144363736	A1 & A2 LVUP						
1170	VKE-3/PIL/STR/7189	12:00 PM	30-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st Lift	301+214		RHS												
1171	VKE-3/PIL/STR/7190	2:00 PM	30-Jan-20	Checking of Reinforcement and Formwork for P2 Pier shaft 3rd lift	299+354		LHS												
1172	VKE-3/PIL/STR/7191	3:00 PM	30-Jan-20	Pouring M35 grade of concrete for P2 Pier shaft 3rd lift	299+354		LHS				Mr. Gurdeep	9529227700	P2 FO						
1173	VKE-3/PIL/STR/7192	3:00 PM	30-Jan-20	Laying of M25 grade of PCC	300+148		RHS												
1174	VKE-3/PIL/STR/7193	10:00 AM	30-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	309+550		LHS												
1175	VKE-3/PIL/STR/7194	11:00 AM	30-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	309+550		LHS				Mr. Shankar	8945938534	A1 & A2 PUP						
1176	VKE-3/PIL/STR/7195	10:00 AM	30-Jan-20	Checking of Reinforcement and Formwork for Bottom Haunch	313+055		LHS												
1177	VKE-3/PIL/STR/7196	11:00 AM	30-Jan-20	Pouring M35 grade of concrete for Bottom Haunch	313+055		LHS												
1178	VKE-3/PIL/STR/7197	9:00 AM	30-Jan-20	Checking of Reinforcement and Formwork for Slab	320+330		RHS												
1179	VKE-3/PIL/STR/7198	10:00 AM	30-Jan-20	Pouring M35 grade of concrete for Slab	320+330		RHS				Mr. Bipin	8577016415	PUP						
1180	VKE-3/PIL/STR/7199	11:00 AM	30-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 3rd Lift	321+673		RHS												
1181	VKE-3/PIL/STR/7200	3:00 PM	30-Jan-20	Pouring M30 grade of concrete for A2 wall 1st Lift	318+586		LHS												
1182	VKE-3/PIL/STR/7201	3:00 PM	30-Jan-20	Pouring M35 grade of concrete RCC Girder G3 A2-P2 Span	318+870		LHS				Mr. Pankaj	9549093585	A2 BC						
1183	VKE-3/PIL/STR/7202	3:00 PM	30-Jan-20	Checking of Formwork of PSC Girder G7 P1-P2 span	318+870		RHS												
1184	VKE-3/PIL/STR/7203	3:00 PM	30-Jan-20	Pouring M50 grade of concrete for PSC Girder G7 P1-P2 span	318+870		RHS												
1185	VKE-3/PIL/STR/7204	2:00 PM	30-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	314+850		LHS				Mr. Yallaling	8861503420	A1 & A2 PUP						
1186	VKE-3/PIL/STR/7205	3:00 PM	30-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	314+850		LHS												
1187	VKE-3/PIL/STR/7206	2:00 PM	30-Jan-20	Checking of Reinforcement and Formwork for P6 Pier shaft 4th lift	293+014		LHS												
1188	VKE-3/PIL/STR/7207	3:00 PM	30-Jan-20	Pouring M35 grade of concrete P6 Pier shaft 4th lift	293+014		LHS				Mr. Amar	8159010968	P6 ROB						
1189	VKE-3/PIL/STR/7208	2:00 PM	30-Jan-20	Laying of M25 grade of PCC	292+400		BHS												
1190	VKE-3/PIL/STR/7209	3:00 PM	30-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall Haunch	318+400		LHS												
1191	VKE-3/PIL/STR/7210	4:00 PM	30-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall Haunch	318+400		LHS				Mr. Raturi	9549093585	A1 & A2 PUP						
1192	VKE-3/PIL/STR/7211	2:00 PM	30-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 01	307+170														
1193	VKE-3/PIL/STR/7212	3:00 PM	30-Jan-20	Pouring M35 grade of Concrete for Pile no 01	307+170						Mr. Sachin	9521423470	A1 VOP						
1194	VKE-3/PIL/STR/7213	2:00 PM	30-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 09	307+170														
1195	VKE-3/PIL/STR/7214	3:00 PM	30-Jan-20	Pouring M35 grade of Concrete for Pile no 09	307+170														
1196	VKE-3/PIL/STR/7215	9:00 AM	31-Jan-20	Checking of Reinforcement and Formwork of PSC Girder G7 P1-P2 span	318+870		RHS												
1197	VKE-3/PIL/STR/7216	10:00 AM	31-Jan-20	Pouring M50 grade of concrete for PSC Girder G7 P1-P2 span	318+870		RHS				Mr. Bipin	8577016415	P1-P2 MIB						
1198	VKE-3/PIL/STR/7217	9:00 AM	31-Jan-20	Checking of Reinforcement and Formwork of PSC Girder G1 A1-P1 span	321+253		RHS												
1199	VKE-3/PIL/STR/7218	10:00 AM	31-Jan-20	Pouring M50 grade of concrete for PSC Girder G1 A1-P1 span	321+253		RHS												
1200	VKE-3/PIL/STR/7219	11:00 AM	31-Jan-20	Checking of Prestressing of Cable 3 & 4 of PSC Girder G7 P1-P2 span	318+870		RHS				Mr. Pankaj	9549093585	P1-P2						
1201	VKE-3/PIL/STR/7220	12:00 PM	31-Jan-20	Checking of Prestressing of Cable 3 & 4 of PSC Girder G1 A2-P1 span	318+870		RHS												
1202	VKE-3/PIL/STR/7221	10:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A1 wall 3rd Lift	303+220		LHS												
1203	VKE-3/PIL/STR/7222	10:30 AM	31-Jan-20	Pouring M35 grade of concrete for A1 wall 3rd Lift	303+220		LHS				Mr. Rahul	9149042843	A1 PUP						
1204	VKE-3/PIL/STR/7223	11:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A1 wall 3rd Lift	303+808		LHS												
1205	VKE-3/PIL/STR/7224	11:30 AM	31-Jan-20	Pouring M35 grade of concrete for A1 wall 3rd Lift	303+808		LHS												
1206	VKE-3/PIL/STR/7225	2:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	299+079		RHS												
1207	VKE-3/PIL/STR/7226	3:00 PM	31-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 1st Lift	299+079		RHS				Mr. Dodiya	9879575209	A1 & A2 PUP						
1208	VKE-3/PIL/STR/7227	4:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for Raft	294+729		LHS												
1209	VKE-3/PIL/STR/7228	5:00 PM	31-Jan-20	Pouring M30 grade of concrete for Raft	294+729		LHS												
1210	VKE-3/PIL/STR/7229	10:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for Raft	294+985		LHS				Mr. Amit	8218198459	BC						
1211	VKE-3/PIL/STR/7230	11:00 AM	31-Jan-20	Pouring M30 grade of concrete for Raft	294+985		LHS												
1212	VKE-3/PIL/STR/7231	2:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for Ret. Wall Raft	322+510	322+530	LHS												
1213	VKE-3/PIL/STR/7232	3:00 PM	31-Jan-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+510	322+530	LHS				Mr. Sudhir	7509751403	Ret. Wall						
1214	VKE-3/PIL/STR/7233	2:00 PM	31-Jan-20	Checking of FDD for Ret. Wall	322+790		RHS												
1215	VKE-3/PIL/STR/7234	9:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for Ret. Wall 2nd Lift	322+490	322+510	LHS												
1216	VKE-3/PIL/STR/7235	10:00 AM	31-Jan-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+490	322+510	LHS												
1217	VKE-3/PIL/STR/7236	11:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for Ret. Wall 2nd Lift	322+570	322+590	LHS												
1218	VKE-3/PIL/STR/7237	2:00 PM	31-Jan-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+570	322+590	LHS				Mr. Shreyash	8000385820	Ret. Wall						
1219	VKE-3/PIL/STR/7238	3:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for Ret. Wall 2nd Lift	322+670	322+690	RHS												

1220	VKE-3/PIL/STR/7239	4:00 PM	31-Jan-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+670	322+690	RHS												
1221	VKE-3/PIL/STR/7240	3:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall Haunch	318+400		LHS												
1222	VKE-3/PIL/STR/7241	4:00 PM	31-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall Haunch	318+400		LHS												
1223	VKE-3/PIL/STR/7242	2:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	314+850		LHS												
1224	VKE-3/PIL/STR/7243	3:00 PM	31-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	314+850		LHS												
1225	VKE-3/PIL/STR/7244	10:00 AM	31-Jan-20	Checking of Ground Improvement	317+485		BHS												
1226	VKE-3/PIL/STR/7245	11:00 AM	31-Jan-20	Laying of M25 grade of PCC	317+485		BHS												
1227	VKE-3/PIL/STR/7246	11:00 AM	31-Jan-20	Laying of M25 grade of PCC	315+225		BHS												
1228	VKE-3/PIL/STR/7247	2:00 PM	31-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 13	307+170														
1229	VKE-3/PIL/STR/7248	3:00 PM	31-Jan-20	Pouring M35 grade of Concrete for Pile no 13	307+170														
1230	VKE-3/PIL/STR/7249	2:00 PM	31-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 17	307+170														
1231	VKE-3/PIL/STR/7250	3:00 PM	31-Jan-20	Pouring M35 grade of Concrete for Pile no 17	307+170														
1232	VKE-3/PIL/STR/7251	2:00 PM	31-Jan-20	Checking the Bore Depth and Reinforcement for Pile no 25	307+170														
1233	VKE-3/PIL/STR/7252	3:00 PM	31-Jan-20	Pouring M35 grade of Concrete for Pile no 25	307+170														
1234	VKE-3/PIL/STR/7253	2:00 PM	31-Jan-20	Checking of Reinforcement and Formwork for P5 Pier shaft 4th lift	293+014		RHS												
1235	VKE-3/PIL/STR/7254	3:00 PM	31-Jan-20	Pouring M35 grade of concrete P5 Pier shaft 4th lift	293+014		RHS												
1236	VKE-3/PIL/STR/7255	10:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for P13 Pile Cap	293+014		RHS												
1237	VKE-3/PIL/STR/7256	11:00 AM	31-Jan-20	Pouring M35 grade of concrete P13 Pile Cap	293+014		RHS												
1238	VKE-3/PIL/STR/7257	12:00 PM	31-Jan-20	Laying of M25 grade of PCC	292+400		LHS												
1239	VKE-3/PIL/STR/7258	10:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	309+550		LHS												
1240	VKE-3/PIL/STR/7259	11:00 AM	31-Jan-20	Pouring M35 grade of concrete for A1 & A2 wall 2nd Lift	309+550		LHS												
1241	VKE-3/PIL/STR/7260	12:00 PM	31-Jan-20	Checking of Cable Profiling of PSC Girder G2 A1-A2 span	307+733		RHS												
1242	VKE-3/PIL/STR/7261	11:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for Ret. Wall Raft	318+909	318+929	RHS												
1243	VKE-3/PIL/STR/7262	12:00 PM	31-Jan-20	Pouring M30 grade of concrete for Ret. Wall Raft	318+909	318+929	RHS												
1244	VKE-3/PIL/STR/7263	8:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A2 Abt. Cap	321+253		LHS												
1245	VKE-3/PIL/STR/7264	2:00 PM	31-Jan-20	Pouring M35 grade of concrete for A2 Abt. Cap	321+253		LHS												
1246	VKE-3/PIL/STR/7265	9:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A1 Pile Cap	318+870		RHS												
1247	VKE-3/PIL/STR/7266	3:00 PM	31-Jan-20	Pouring M35 grade of concrete for A1 Pile Cap	318+870		RHS												
1248	VKE-3/PIL/STR/7267	10:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A2 Raft	310+720		LHS												
1249	VKE-3/PIL/STR/7268	4:00 PM	31-Jan-20	Pouring M35 grade of concrete for A2 Raft	310+720		LHS												
1250	VKE-3/PIL/STR/7269	11:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for P9a Pile Cap	293+014		RHS												
1251	VKE-3/PIL/STR/7270	5:00 PM	31-Jan-20	Pouring M35 grade of concrete for P9a Pile Cap	293+014		RHS												
1252	VKE-3/PIL/STR/7271	8:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for P3 Pier Cap	293+014		RHS												
1253	VKE-3/PIL/STR/7272	2:00 PM	31-Jan-20	Pouring M35 grade of concrete for P3 Pier Cap	293+014		RHS												
1254	VKE-3/PIL/STR/7273	9:00 AM	31-Jan-20	Checking of Reinforcement and Formwork for A1 Pile Cap	299+354		RHS												
1255	VKE-3/PIL/STR/7274	3:00 PM	31-Jan-20	Pouring M35 grade of concrete for A1 Pile Cap	299+354		RHS												
1256	VKE-3/PIL/STR/7275	8:00 AM	31-Jan-20	Laying of Pipe for HPC	293+620		BHS												
1257	VKE-3/PIL/STR/7276	9:00 AM	31-Jan-20	Laying of Pipe for HPC	294+420		BHS												
1258	VKE-3/PIL/STR/7277	10:00 AM	31-Jan-20	Laying of Pipe for HPC	300+970		BHS												
1259	VKE-3/PIL/STR/7278	11:00 AM	31-Jan-20	Laying of Pipe for HPC	301+520		BHS												
1260	VKE-3/PIL/STR/7279	12:00 PM	31-Jan-20	Laying of Pipe for HPC	307+419		BHS												
1261	VKE-3/PIL/STR/7280	1:00 PM	31-Jan-20	Laying of Pipe for HPC	316+069		BHS												
1262	VKE-3/PIL/STR/7281	8:00 AM	31-Jan-20	Laying of Pipe for Utility	295+370		BHS												
1263	VKE-3/PIL/STR/7282	9:00 AM	31-Jan-20	Laying of Pipe for Utility	298+000		BHS												
1264	VKE-3/PIL/STR/7283	10:00 AM	31-Jan-20	Laying of Pipe for Utility	299+975		BHS												
1265	VKE-3/PIL/STR/7284	11:00 AM	31-Jan-20	Laying of Pipe for Utility	301+655		BHS												
1266	VKE-3/PIL/STR/7285	12:00 PM	31-Jan-20	Laying of Pipe for Utility	302+465		BHS												
1267	VKE-3/PIL/STR/7286	1:00 PM	31-Jan-20	Laying of Pipe for Utility	302+970		BHS												
1268	VKE-3/PIL/STR/7287	2:00 PM	31-Jan-20	Laying of Pipe for Utility	309+505		BHS												
1269	VKE-3/PIL/STR/7288	3:00 PM	31-Jan-20	Laying of Pipe for Utility	310+420		BHS												
1270	VKE-3/PIL/STR/7289	8:00 AM	31-Jan-20	Laying of Pipe for Utility	313+580		BHS												
1271	VKE-3/PIL/STR/7290	9:00 AM	31-Jan-20	Laying of Pipe for Utility	314+200		BHS												
1272	VKE-3/PIL/STR/7291	10:00 AM	31-Jan-20	Laying of Pipe for Utility	315+450		BHS												
1273	VKE-3/PIL/STR/7292	11:00 AM	31-Jan-20	Laying of Pipe for Utility	317+520		BHS												


1274	VKE-3/PIL/STR/7293	12:00 PM	31-Jan-20	Laying of Pipe for Utility	318+225		BHS					Utility		
1275	VKE-3/PIL/STR/7294	1:00 PM	31-Jan-20	Laying of Pipe for Utility	318+650		BHS					Utility		
1276	VKE-3/PIL/STR/7295	2:00 PM	31-Jan-20	Laying of Pipe for Utility	319+000		BHS					Utility		
1277	VKE-3/PIL/STR/7296	3:00 PM	31-Jan-20	Laying of Pipe for Utility	319+425		BHS					Utility		
1278	VKE-3/PIL/STR/7297	4:00 PM	31-Jan-20	Laying of Pipe for Utility	321+040		BHS					Utility		

BFI Summary

PACKAGE 3







Project		Construction of Eight lane Vadodra Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sampa Section of Vadodra Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III)*											
Authority		National Highways Authority of India											
Concessionaire		Patel Vadodra - Kim Expressway Private Limited											
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.											
EPC Contractor		Patel Infrastructure Ltd.											
Contractor													
Sr. No.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage		Side	MC / W / CR	CA / CO	Unit	Contact Person	Contact Number	Remarks
					From	To							
1	VKE-3/PL/LAB/746	11:00 AM	1-Jan-20	Conducting SBC test at 322-630 RHS Retaining wall								9962540891	
2	VKE-3/PL/LAB/747	11:00 AM	2-Jan-20	Sampling of Borrow Area No- 37-B	297-350							7500247026	
3	VKE-3/PL/LAB/748	11:00 AM	2-Jan-20	Sampling of Borrow Area No- 47-A	296-600								
4	VKE-3/PL/LAB/749	11:00 AM	3-Jan-20	POC mix design with wonder cement OPC 43 G and BASF admixture and suyog fly ash								9962540891	
5	VKE-3/PL/LAB/750	2:00 PM	3-Jan-20	Sampling of Borrow area No-49	309-500		LHS					7500247026	
6	VKE-3/PL/LAB/751	3:00 PM	3-Jan-20	Testing of spliced joint coupler reinforcement steel at third party laboratory at Baruch									
7	VKE-3/PL/LAB/752	3:00 PM	3-Jan-20	Sampling of reinforcement steel brand of electrotherm 8 mm dia at PLE stock yard								9962540891	
8	VKE-3/PL/LAB/753	3:00 PM	3-Jan-20	Sampling of reinforcement steel brand of Essar 16mm and 25mm dia at PLE stock yard									
9	VKE-3/PL/LAB/754	11:00 AM	4-Jan-20	M50 PSC Concrete mix design with JK Lakshmi 53 G and BASF admixture									
10	VKE-3/PL/LAB/755	2:00 PM	4-Jan-20	Sampling Reliance fly ash for third party testing at PLE lab								9962540891	
11	VKE-3/PL/LAB/756	3:00 PM	4-Jan-20	Sampling of steel Jindal 16 mm dia from stock yard									
12	VKE-3/PL/LAB/757	3:00 PM	5-Jan-20	Sampling of Spliced coupler joint with Sanfield coupler reinforcement steel for third party testing								9962540891	
13	VKE-3/PL/LAB/758	10:00 AM	6-Jan-20	M35 rcc concrete mix design with Sidhee cement, Suyog GGBS and BASF admixture									
14	VKE-3/PL/LAB/759	11:00 AM	6-Jan-20	Calibration of concrete batching plant KEYA at Dayadra	299-500								
15	VKE-3/PL/LAB/760	3:00 PM	6-Jan-20	Trail stretch construction of Dry lean concrete at PLE Base camp									
16	VKE-3/PL/LAB/761	2:30 PM	6-Jan-20	POC Mix design with JK laami opc 53 g cement and Sika admixtures								9962540891	
17	VKE-3/PL/LAB/762	3:00 PM	6-Jan-20	Testing of spliced joint coupler with sandfield brand coupler reinforcement steel at third party laboratory at Baruch									
18	VKE-3/PL/LAB/763	12:00 AM	6-Jan-20	Testing of spliced joint coupler with vadool brand coupler reinforcement steel at third party laboratory at Baruch									
19	VKE-3/PL/LAB/764	3:00 PM	7-Jan-20	Sampling of Borrow Area No- 41-C	302-500		RHS					9962540891	
20	VKE-3/PL/LAB/765	12:00 AM	7-Jan-20	Calibration of concrete batching plant KEYA at Dayadra	299-500								
21	VKE-3/PL/LAB/766	3:00 PM	8-Jan-20	Calibration of 1.5 m3 concrete batching plant at PLE Camp									
22	VKE-3/PL/LAB/767	12:00 AM	8-Jan-20	POC Mix design with JK laami opc 53g cement and STP admixtures								9962540891	
23	VKE-3/PL/LAB/768	11:00 AM	9-Jan-20	POC Mix design with Sidhee OPC 53 grade of cement and STP admixtures									
24	VKE-3/PL/LAB/769	10:00 AM	9-Jan-20	Sampling of Borrow Area No. 47-B	296-600		LHS				Mr. Giri	8018503554	
25	VKE-3/PL/LAB/770	11:00 AM	10-Jan-20	Calibration of 60cum per hr capacity concrete batching plant									
26	VKE-3/PL/LAB/771	10:00 AM	10-Jan-20	Sampling of Borrow Area No. 27-A	297-800		LHS				Mr. Giri	8018503554	
27	VKE-3/PL/LAB/772	10:00 AM	13-Jan-20	Sampling of Borrow Area No. 50	302-550		RHS				Mr. Giri	8018503554	
28	VKE-3/PL/LAB/773	10:00 AM	16-Jan-20	Sampling of Borrow Area No. 50	302-550		RHS				Mr. Giri	8018503554	
29	VKE-3/PL/LAB/774	10:00 AM	17-Jan-20	Calibration of Concrete Batching Plant 60cum per hr							Mr. Giri	8018503554	
30	VKE-3/PL/LAB/775	11:00 AM	17-Jan-20	Sampling of Borrow Area No. 51	314-320		RHS						
31	VKE-3/PL/LAB/776	10:00 AM	18-Jan-20	Factory visit at T&G precast industries for 600mm dia NP4 Hume pipe							Ankleshwar		
32	VKE-3/PL/LAB/777	10:30 AM	18-Jan-20	Calibration of Concrete Batching Plant 150cum per hr									
33	VKE-3/PL/LAB/778	11:00 AM	18-Jan-20	Sampling of reinforcement steel of Jindal Brand 16mm dia									
34	VKE-3/PL/LAB/779	11:30 AM	18-Jan-20	Sampling of reinforcement steel of Electrosteel Brand 16mm dia							Mr. Giri	8018503554	
35	VKE-3/PL/LAB/780	10:00 AM	18-Jan-20	POC Mix design with sidhee OPC 53 grade and STP Admixture									
36	VKE-3/PL/LAB/781	10:00 AM	19-Jan-20	Calibration of DLC Batching Plant							Mr. Giri	8018503554	
37	VKE-3/PL/LAB/782	9:00 AM	20-Jan-20	Sampling of reinforcement Steel of Jindal brand 12mm & 16mm									
38	VKE-3/PL/LAB/783	10:00 AM	20-Jan-20	Factory Visit of T&G Precast Industries for 600mm dia							Ankleshwar		
39	VKE-3/PL/LAB/784	4:00 PM	20-Jan-20	Sampling of Borrow Area No. 52	318-850		LHS						
40	VKE-3/PL/LAB/785	9:00 AM	21-Jan-20	Sampling of reinforcement Steel of Electrosteel brand 16mm dia									
41	VKE-3/PL/LAB/786	10:00 AM	21-Jan-20	POC mix design with Sidhee Cement OPC-43 grade and Sika Admixture									
42	VKE-3/PL/LAB/787	10:00 AM	21-Jan-20	Sampling of Borrow Area No. 52									
43	VKE-3/PL/LAB/788	9:00 AM	22-Jan-20	Sampling of Reinforcement Steel of Electrosteel brand 25mm & 32mm dia with Vadol Coupler	309-300		LHS						
44	VKE-3/PL/LAB/789	10:00 AM	22-Jan-20	POC mix design with Sidhee Cement OPC-43 grade and BASF Admixture									
45	VKE-3/PL/LAB/790	11:00 AM	22-Jan-20	Factory Visit of T&G Precast Industries for 600mm dia NP4 Pipe							Ankleshwar		
46	VKE-3/PL/LAB/791	9:00 AM	22-Jan-20	Sampling of Borrow Area No. 53	321-200		LHS						
47	VKE-3/PL/LAB/792	10:00 AM	22-Jan-20	Sampling of Borrow Area No. 49A	309-500		LHS						
48	VKE-3/PL/LAB/793	10:00 AM	23-Jan-20	Sampling of Reinforcement Steel of SAIL brand 32mm dia									
49	VKE-3/PL/LAB/794	11:00 AM	23-Jan-20	Sampling of Pond Ash by third party testing	305-058								
50	VKE-3/PL/LAB/795	9:00 AM	23-Jan-20	Sampling of Borrow Area No. 55	314-320		RHS				Mr. Giri	8018503554	
51	VKE-3/PL/LAB/796	10:00 AM	23-Jan-20	Sampling of Borrow Area No. 35-A	293-300		LHS						
52	VKE-3/PL/LAB/797	11:00 AM	23-Jan-20	Sampling of Borrow Area No. 54	318-850		LHS						
53	VKE-3/PL/LAB/798	12:00 PM	23-Jan-20	Sampling of Borrow Area No. 5-C	318-850		LHS						
54	VKE-3/PL/LAB/799	2:00 PM	24-Jan-20	Sampling of Spliced joint Electrosteel reinforcement bar with Vadol Coupler 25mm & 32mm by third party lab							Mr. Giri	8018503554	
55	VKE-3/PL/LAB/800	9:00 AM	24-Jan-20	M35 RCC Concrete Mix Design with Ambuja Cement OPC-53 grade with Flash & Sika Admixture									
56	VKE-3/PL/LAB/801	8:00 AM	25-Jan-20	Sampling of 100MM Dia weep holes of PVC Pipes for third party testing									
57	VKE-3/PL/LAB/802	9:00 AM	25-Jan-20	Sampling of Borrow Area No. 54	318-850		LHS						
58	VKE-3/PL/LAB/803	10:00 AM	25-Jan-20	Sampling of Borrow Area No. 5-C	318-850		LHS						
59	VKE-3/PL/LAB/804	11:00 AM	25-Jan-20	M35 RCC Concrete Mix Design with Ambuja Cement OPC-53 grade with Suyog Flyash & BASF Admixture									
60	VKE-3/PL/LAB/805	12:00 PM	25-Jan-20	POC Mix Design with JK Lakshmi Cement OPC-43 grade with BASF Admixture									
61	VKE-3/PL/LAB/806	2:00 PM	25-Jan-20	Checking of Layout of Excavation	297-472		BHS						MNB
62	VKE-3/PL/LAB/807	3:00 PM	25-Jan-20	Checking of Layout of Excavation	292-600		BHS						Utility
63	VKE-3/PL/LAB/808	10:00 AM	27-Jan-20	POC Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture							Mr. Giri	8018503554	
64	VKE-3/PL/LAB/809	10:00 AM	28-Jan-20	Sampling of Electrosteel reinforcement bar of 25mm & 32mm							Mr. Giri	8018503554	
65	VKE-3/PL/LAB/810	10:00 AM	30-Jan-20	POC Mix Design with JK Lakshmi Cement OPC-43 grade with Sika Admixture							Mr. Giri	8018503554	
66	VKE-3/PL/LAB/811	11:00 AM	30-Jan-20	Sampling of Borrow Area No. 35-B	293-300		LHS						
67	VKE-3/PL/LAB/812	9:00 AM	31-Jan-20	Sampling of RRNL Dowel bar Sampling									
68	VKE-3/PL/LAB/813	10:00 AM	31-Jan-20	Sampling of Electrosteel reinforcement bar of 8mm, 10mm, 12mm, 16mm, 25mm & 32mm									
69	VKE-3/PL/LAB/814	11:00 AM	31-Jan-20	POC Mix Design with Ambuja Cement OPC-53 grade with Sika Admixture							Mr. Giri	8018503554	
70	VKE-3/PL/LAB/815	11:30 AM	31-Jan-20	Sampling of Steel Reinforcement Bar of 32mm									

Sr. NO.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
1	VKE-3/PIL/SUR/63	9:00 AM	10-Jan-20	Checking of Layout for Excavation	313+314		BHS				Mr. Manhar	9327945702	MNB
2	VKE-3/PIL/SUR/64	9:00 AM	12-Jan-20	Checking of Layout for Excavation for Retaining Wall	322+570	322+590	RHS				Mr. Manhar	9327945702	Retaining wall
3	VKE-3/PIL/SUR/65	9:00 AM	16-Jan-20	Checking of Layout of PCC for A1 Retaining Wall	301+148		RHS				Mr. Manhar	9327945702	Retaining wall
4	VKE-3/PIL/SUR/66	9:00 AM	18-Jan-20	Checking of Layout of Excavation	322+510	322+530	LHS				Mr. Manhar	9327945702	Retaining wall
5	VKE-3/PIL/SUR/67	10:00 AM	18-Jan-20	Checking of Layout of Excavation	322+450	322+470	RHS				Mr. Manhar	9327945702	Retaining wall
6	VKE-3/PIL/SUR/68	9:00 AM	21-Jan-20	Checking of Layout of Excavation for Ret. Wall	322+750	322+810	RHS				Mr. Manhar	9327945702	Ret. Wall
7	VKE-3/PIL/SUR/69	3:00 PM	21-Jan-20	Checking of Layout and Excavation for Pile Cap	293+014		RHS				Mr. Manhar	9327945702	P13 ROB
8	VKE-3/PIL/SUR/70	3:00 PM	21-Jan-20	Checking of Layout and Excavation for Pile Cap	293+014		RHS				Mr. Manhar	9327945702	P9a ROB
9	VKE-3/PIL/SUR/71	10:00 AM	22-Jan-20	Checking of Layout of Excavation	292+400		BHS				Mr. Manhar	9327945702	PUP
10	VKE-3/PIL/SUR/72	10:00 AM	23-Jan-20	Checking of Layout of Excavation	292+450		BHS				Mr. Manhar	9327945702	BC
11	VKE-3/PIL/SUR/73	10:00 AM	28-Jan-20	Checking of Layout of Excavation	315+225		BHS				Mr. Manhar	9327945702	BC
12	VKE-3/PIL/SUR/74	10:00 AM	29-Jan-20	Checking of Layout of Excavation	315+225		BHS				Mr. Manhar	9327945702	BC
13	VKE-3/PIL/SUR/75	10:00 AM	30-Jan-20	Checking of Layout of Excavation	300+148		RHS				Mr. Manhar	9327945702	A2 BC
14	VKE-3/PIL/SUR/76	10:00 AM	31-Jan-20	Checking of Layout of Excavation	304+442		BHS				Mr. Manhar	9327945702	Utility
15	VKE-3/PIL/SUR/77	11:00 AM	31-Jan-20	Checking of Layout of Excavation	315+225		BHS				Mr. Manhar	9327945702	BC










Months	MS I								MS II				MS III				MSIV								
	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
Total Amount (Cr.) - Planned	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	59.54	49.30	56.77	94.52	116.4	113.1	109.0	89.91	79.06	84.75	88.14	88.79	84.55	74.69	4.83	-
Cum. Amount (Cr.) - Planned	43.4	117.38	144.82	202.85	265.83	277.07	285.40	314.9	351.68	411.22	460.52	517.28	611.80	728.2	841.3	950.2	1,040.1	1,119.2	1,204.0	1,292.1	1,380.9	1,465.4	1,540.1	1,545.0	1,545.0
Cumm Planned %	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	26.62%	29.81%	33.48%	39.60%	47.13%	54.45%	61.50%	67.32%	72.44%	77.93%	83.63%	89.38%	94.85%	99.69%	100.00%	100.00%
Total Amount (Cr.) - Achieved	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	66.11	70.41														
Cum. Amount (Cr.) - Achieved	43.4	117.4	144.82	202.85	265.83	277.07	285.40	314.87	351.68	417.79	488.20														
Cumm Achieved %	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	27.04%	31.60%														





Expressway Outer & Inner site HT Line (GETCO) Details

SR. NO	DIVISION OF GETCO	CHAINAGE	DETAILS OF HIGH EXTRA TENSION LINE						VERTICAL CLEARANCE (MTR)	DISTANCE OF TOWER FROM C/L OF NH (MTR)	Nos	Pictures	
			VOLTAGE (KV)	NAME OF LINE	TYPE OF LINE	LOCATION NO		Unclear Length					
						From	To						
1	BHARUCH	296+415	66	Nandewar-Vagara La.no.56, 57 & 58 Pole	"H"	296+360	296+480	120	8.02	RHS 37.00	Nos.3 Pols		
2	BHARUCH	300+100	220	Haldarva-I.P.C - Line no.61 & 62	Tower	300+100	300+117	16.5	8.376	LHS 50.00	Nos.2 Pols		
3	BHARUCH	300+390	220	Haldarva-Dahej La.no. 64,65 & 66	Tower	300+369	300+405	36.2	13.358	LHS 21.00	Nos.3 Pols		
4	BHARUCH	308+200	66	Kurchan-Vagara Line La.no. 15	"H"	308+169	308+225	56.5	10.42	Wire	Nos.6 Pole		
			66	Kurchan-Vagara Line (H frame) La.no. 16									
			66	Vagara-Kurchan Line La.no. 13									
			66	Palej-kurchan Line La.no. 94									
		308+130	66	Kurchan-Vagara Line La.no. 12	Tower				10.41	RHS 57.00			
5	BHARUCH	308+440	66	Kurchan-Vagara Line La.no. 14	Tower	308+285	308+545	260	10.41	LHS 10.00			
6	BHARUCH	312+270	440	Kasor Line La.no. 215 & 216	Tower	312+085	312+480	395	13.199	Center	Nos.3 Pole		
Total Length								884.2					126






Expressway Outer & Inner site Poles(DGVCL) Details

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
1	292+890	292+900	10	Vhalu	2,06,207	1) 20m RHS 2) 26m LHS	
2	292+930	293+000	70	Tham	210	1) 21m RHS 2) 50m LHS 3) 40m RHS 4) 16m LHS 5) 2m LHS 6) 37m LHS	
3	294+785	294+790	5	Derol	84,85/A	1) 9m LHS 2) 40m LHS	
4	294+880	295+100	220	Derol	35/A/2	1) 44m LHS 2) 41m LHS 3) 43m LHS 4) 45m LHS 5) 44m LHS 6) 48m LHS	
5	295+282	295+420	138	Derol	35/A/2,36/B	1) 44m LHS 2) 22m RHS 3) 18m LHS	
6	295+510	295+560	50	Derol	44,46	1) 22m RHS 2) 24m LHS 3) 11m RHS 4) 47m RHS	
7	295+990	296+090	100	Derol	5,20,527	1) 40m LHS 2) 19m LHS 3) 2m LHS 4) 23m RHS 5) 44m RHS	


Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
8	300+520	300+810	290	Dayadra	4,55,457	1) 2m LHS 2) 25m RHS 3) 8m RHS 4) 24m LHS 5) 29m LHS 6) 37m LHS	
9	300+910	300+910	0	Dayadra	4,56,457	1) 10m LHS 2) 37m RHS	
10	301+330	301+400	70	Tralsa	506/A,506 /B	1) 23m RHS 2) 7m RHS	
11	301+940	301+940	0	Kelod	255	1) 22m LHS 2) 26m RHS	
12	303+780	303+800	20	Kelod	134	1) 15m LHS 2) 19m RHS	
13	304+050	304+100	50	Kelod	127	1) 15m LHS 2) 35m RHS	


Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
14	307+165	307+175	10	Karela	3/A,2/A	1) 36m LHS 2) 1m RHS 3) 37m RHS	
15	310+000	310+080	80	Kurchan	5,22,526	1) 46m RHS 2) 14m RHS 3) 20m LHS	
	310+400	310+420	20	Kurchan	4,08,481	1) 46m RHS 2) 14m LHS	
16	311+540	311+700	160	Simarakha	60	1) 21m RHS 2) 31m LHS	
1	312+695	312+730	35	Simarakha	3,53,544	1) 41m LHS 2) 8m LHS 3) 24m RHS	
17	313+340	313+450	110	Simarakha	3,08,310	1) 27m LHS	


Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
18	313+370	313+420	50	Simarakha	3,08,310	1) 26m RHS 2) 31m LHS	
19	315+770	315+950	180	Dora	8,47,848	1) 23m RHS 2) 3m LHS 3) 3m LHS 4) 50m LHS	
20	315+950	316+040	90	Dora	849	1) 10m RHS	
21	316+530	316+550	20	Dora	1248	1) 36m LHS 2) 8m LHS	
22	318+600	318+775	175	Danda	51,52	1) 33m RHS 2) 7m RHS 3) 48m LHS	
23	318+800	318+815	15	Danda	51,52	1) 13m RHS 2) 37m LHS 3) 24m RHS 4) 37m LHS	


Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
24	318+840	318+850	10	Danda	Govt. Land	1) 45m RHS 2) 15m LHS	
25	318+860	318+865	5	Danda	Govt. Land	1) 42m RHS 2) 4m LHS	
26	320+690	320+720	30	Sukhodara	65	1) 5m LHS 2) 44m LHS	
27	322+700	322+880	180	Amod	5,94,595	1) 30m LHS 2) 3m LHS 3) 30m RHS	
28	322+880	322+990	110	Amod	5,95,593	1) 40m RHS 2) 15m LHS	
		Total Length	2303				

Vadodara Kim Express Way Package - III (Sampa to Manubar) (Km 292.000 to Km 323.000)














Cradle
Pipe Laying
Pcc
Excavation




Cradle
Pipe Laying
Pcc
Excavation




Cradle
Pipe Laying
Pcc
Excavation



24/4/2019




304+069 HPC /




Legend:
Cradle
Pipe Laying
Pcc
Excavation

304+649 HPC / BHS




307+419 HPC / BHS




Legend:
Cradle
Pipe Laying
Pcc
Excavation

307+969 HPC / BHS




308+320 HPC / BHS




Legend:
Cradle
Pipe Laying
Pcc
Excavation

308+794 HPC / BHS





309+368 HPC / BHS





Legend:
Cradle
Pipe Laying
Pcc
Excavation

310+119 HPC / BHS









Cradle
Pipe Laying
Pcc
Excavation




Cradle
Pipe Laying
Pcc
Excavation




Cradle
Pipe Laying
Pcc
Excavation



Cradle
Pipe Laying
Pcc
Excavation




316+819 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

317+470 HPC/BHS




319+268 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

319+969 HPC/RHS




322+778 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation


320+719 HPC/BHS





322+294 HPC/BHS





Cradle
Pipe Laying
Pcc
Excavation




























PUP-312+280 (RHS)




PUP-312+280 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-295+990 (RHS)




PUP-295+990 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-316+960 (RHS)




PUP-316+960 (LHS)




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation


PUP-319+580 (RHS)





PUP-319-580 (LHS)





Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation









Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation



PUP-314+850 (RHS)




PUP-314+850 (LHS)




Slab
Lift-3
Lift-2
Lift-1
Haunch
Raft
PCC
GI
Excavation


PUP-315+850 (RHS)





PUP-315+850 (LHS)





Slab
Lift-3
Lift-2
Lift-1
Haunch
Raft
PCC
GI
Excavation






Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation



LVUP - CH: 311+047 (RHS)




LVUP - CH:311+047 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation





LVUP-321+675 (RHS)






LVUP-321+675 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation










MNB - CH:297+562 (LHS)




	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


7 no. PSC Precast Girder
(A1 & A2 side)

(24-11-2019)


LHS A1



LHS A2




MNB - CH: 297+562 (RHS)




7 no. PSC Precast Girder (A2 side)

	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


RHS A1



RHS A2




MJB - CH: 310+720 (RHS)





	Slab
	Final lift
	haunch
	Lift-3
	Lift-2
	Lift-1
	Footing
	PCC
	Excavation

MJB - CH: 310+720 (LHS)




	Slab
	Final lift
	haunch
	Lift-3
	Lift-2
	Lift-1
	Footing
	PCC
	Excavation





FO - CH: 299+354 (LHS)







	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

LHS A1






LHS P1

LHS P2

LHS A2



FO - CH: 299+354 (RHS)



LAB. EQUIPMENTS CALIBRATION PLAN FOR THE MONTH OF JANUARY-2020

SL No	ITEM NAME	CAPACITY / SIZE	MAKE	ID NO	Date of Calibration	Due Date of Calibration	REMARK
1	Compression Testing Machine (CTM)	2000 KN	Haridarshan Instruments Lts	SL. No-201818	01.07.2019	30.06.2020	
2	Flexural Testing Machine (FTM)	100 KN	EIE Instruments	SL. No-1605180	18.12.2019	17.12.2020	
3	Proving Ring	30 KN	EIE Instruments	PR-30KN-01007	07.02.2019	06.02.2020	
4	Proving Ring	25 KN	EIE Instruments	PR-25KN-01884	07.02.2019	06.02.2020	
5	Proving Ring	2.5 KN	EIE Instruments	PR-2.5KN-470.2018	08.05.2019	07.05.2020	
6	CBR Penetration dial gauge	0.01-25 mm	BAKER	XFF397	08.05.2019	07.05.2020	
7	CBR Penetration dial gauge	0.01-25 mm	KANN	L1991	06.03.2019	05.03.2020	
8	Electronic Balance	100 Kg	Swisser	SL. No-2190647	05.07.2019	04.07.2020	
9	Electronic Balance	50 Kg	Swisser	SL. No-2191210	24.12.2019	23.12.2020	
10	Electronic Balance	50 Kg	Swisser	SL. No-2191211	24.12.2019	23.12.2020	
11	Electronic Balance	50 Kg	Swisser	SL. No-2190683	05.07.2019	04.07.2020	
12	Electronic Balance	50 Kg	Swisser	SL. No-2190323	12.03.2019	11.03.2020	
13	Electronic Balance	30 Kg	Swisser	SL. No-2190713	10.07.2019	07.07.2020	
14	Electronic Balance	30 Kg	Swisser	SL. No-2190714	10.07.2019	07.07.2020	
15	Electronic Balance	20 Kg	Swisser	SL. No-2190701	05.07.2019	04.07.2020	
16	Electronic Balance	10 Kg	Swisser	SL. No-2190326	15.06.2019	14.06.2020	
17	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		24.12.2019	23.12.2020	
18	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		28.02.2019	27.02.2020	
19	Vicat Needle Apparatus		EIE Instruments		04.07.2019	03.07.2020	
20	CBR Mould	150 mm	EIE Instruments		24.12.2019	23.12.2020	
21	CBR Mould	150 mm	EIE Instruments		13.06.2019	12.06.2020	
22	Proctor Rammer	4.89 Kg.	EIE Instruments		13.06.2019	12.06.2020	
23	Rain Gauge		EIE Instruments		02.07.2019	01.07.2020	
24	Nuclear Density Gauge	Model No-H5001EZ	Humboldt	Sr. No-5458	09.09.2019	08.09.2020	
IN-HOUSE CALIBRATION							
1	Concrete Batching Plant (Patel)	112 M ³ /Hour	Schwing Stetter	M-2.5 C	18.01.2020	17.04.2020	
2	Concrete Batching Plant (Patel)	60 M ³ /Hour	Schwing Stetter	M-1.0 C	17.01.2020	16.04.2020	
3	Concrete Batching Plant (Keya)	60 M ³ /Hour	Schwing Stetter	M-1.0 C	07.01.2020	06.04.2020	
4	Concrete Batching Plant (Lakhani)	30 M ³ /Hour	Nilkanth Engg works		23.12.2019	22.03.2020	
5	DLC Plant (Patel)	300 MT/Hour	Maxmech	MCMT300	19.01.2020	18.02.2020	
6	Moisture Container (Big Size)	100x75 cm	EIE Instruments		14.12.2019	13.06.2020	
7	Moisture Container (Mideum Size)	75x50 cm	EIE Instruments		14.12.2019	13.06.2020	
8	Moisture Container (Small Size)	50x50 cm	EIE Instruments		14.12.2019	13.06.2020	
9	Sand Pouring Cylinder No-01	200 mm	EIE Instruments		21.11.2019	20.02.2020	
10	Sand Pouring Cylinder No-02	200 mm	EIE Instruments		17.12.2019	16.03.2020	
11	Sand Pouring Cylinder No-03	200 mm	EIE Instruments		27.11.2019	26.02.2020	
12	Sand Pouring Cylinder No-04	200 mm	EIE Instruments		17.12.2019	16.03.2020	
13	Sand Pouring Cylinder No-02	150 mm	EIE Instruments		01.02.2020	01.05.2020	
14	Sand Pouring Cylinder No-01	100 mm	EIE Instruments		21.11.2019	20.02.2020	
15	Rapid Moisture Meter(RMM) No-01	0-25 %	EIE Instruments		27.11.2019	26.02.2020	
16	Rapid Moisture Meter(RMM) No-02	0-25 %	EIE Instruments		08.07.2019	07.07.2020	
17	Proctor Mould	1000 cc	EIE Instruments		07.10.2019	06.04.2020	
18	CBR Mould	150 mm dia	EIE Instruments		07.10.2019	06.04.2020	
19	Concrete cube Mould	15x15x15 cm	EIE Instruments		28.02.2019	28.02.2020	
20	Cement Mortar Mould	7.06x7.06 x7.06 cm	EIE Instruments		23.12.2019	22.12.2020	
21	Beam Mould	70x15x15 cm	EIE Instruments		14.07.2019	13.07.2020	
22	Slump Cone	30x20x10 cm	EIE Instruments		23.12.2019	22.12.2020	



DT.31.01.2020 Geo textiles laying. ch.296.700 to 296.800 Lhs.



DT.31.01.2020 Geo textile laying 305+100 to 305+200 Lhs



DT.31.01.2020 Ch-303+808 VUP LHS A1 3rd lift wall pouring work start



DT.31.01.2020 Ch. 321+253 psc girder a2-p1 G-1 rhs prestressing work in progress



DT.31.01.2020 293+014 ROB Pile cap concrete tart RP13



DT.30.01.2020 Geo textile laying 305+890 to 306+ 020 Lhs



DT.30.01.2020 Curing on pcc of LVUP at ch.306+820



DT.29.01.2020 Geo textile laying on ch 321+780 to 321+960 RHS (1)



DT.29.01.2020 Geo textile laying on ch 321+780 to 321+960 RHS (2)



DT.29.01.2020 Ch 303+850 utility pipe laying

Jan 29, 2020 17:01:32



DT.29.01.2020 At Chainage no 313+840 MNB RHS A2 bottom reinforcement binding for raft work in progress .



DT.28.01.2020 MNB layout 314+808 a2 LHS



Dt. 30.01.2020 CH 301+214 LVUP A1 & A2 LHS 2nd Lift Concreting in progress



Dt. 31.01.2020 CH-301+790 PUP LHS A1 & A2 1st lift concreting completed



Dt. 31.01.2020 Ch 318+870 MJB PSC girder P1-P2 G7 RHS Concreting in progress



DT.02.01.2020 RP13 pile cap excavation start.



Dt. 02.01.2020 RP1 Pier cap reinforcement ROB



Dt. 03.01.2020 RP15 pile 387 Cage lowering ROB



Dt. 03.01.2020 RP4 pier shaft 4th lift ROB



Dt. 04.01.2020 LP1 pier cap concreting ROB



Dt. 08.01.2020 RP5 concreting 2nd lift ROB



Dt. 09.01.2020 RP1 pier cap shuttering ROB

Annexure-10 A Safety at Site



Annexure-10 A Safety at Site



Toolbox meeting Conducted for contractor labour



Annexure-10 A Safety at Site




Annexure-10 A Safety at Site



**Environmental Mitigation
Monitoring**







Annexure 11 Monthly monitoring of ongoing works for CGM(Tech.)			
Sr. No.	Monthly Monitoring Points	Status	Remarks
1	Monitoring of approved construction programme viz-a-viz the actual progress.	PVKEPL Submitted Work program as per approved Schedule G vide Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, which is under review with IE	
2	Monitoring of the deployed resources (man, Machinery, material) viz-a-viz required for completion of work as per the original/extended period.	We have submitted machinery deployment schedule along with above work programme, Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, which is under review with IE	
3	Intimation of authority's losses like toll loss, accidents loss, contractual damages etc. in case the delays, from original programme is due to default of the agency, alongwith quantifications of losses.	No losses to Authority as on date.	
4	Review of the woks included in the schedules based on the ground conditions over the land handed over to the agency for the earliest issue of COS notice/approval.	No COS as on date	
5	Requirement/ quantifications of the work as per the design/drawings of the agency on the sections / stretches not handed over by the authority.	Only 0.865 Km is remains to be handed over	
6	Review and recommendations of the claim of the agency (direct/indirect, losses/ damages as per contract and actual in reimbursable basis) intimated by the agency to the authority for its default till date.	No Claim as on date	
7	Status of any hindrance, obstructing any scope of work included under Schedules.	Hindered work front is 4.352 Km, comprising of 0.865 km Land acquisition and 3.487 km affected due to utility shifting.	