



## NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 ( Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

### MONTHLY PROGRESS REPORT 13 FOR THE MONTH OF MARCH-2020



**Client** : NATIONAL HIGHWAYS AUTHORITY OF INDIA.  
**Concessionaire** : Patel Vadodara - Kim Expressway Private Limited.  
**Independent Engineer** : Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.  
**EPC Contractor** : Patel infrastructure Limited.

## **Table of Contents**

### Contents

1.0 EXECUTIVE SUMMARY .....	1
1.1 Construction progress in current month .....	1
1.2 Project Synopsis .....	2
1.3 Strip Plan (Summary).....	3
Project Location Map.....	5
2.0 Project Overview.....	6
2.1 Salient Features of Project .....	6
2.2 Project Overview .....	7
2.3 Project Milestones .....	9
2.4 Critical Issues & Action Log .....	9
3.0 Physical Progress.....	9
3.0 A)Progress Details as per Schedule-B- Highway.....	10
3.0 B) Progress Details as per Schedule-B-Structures.....	11
3.1 Detailed Scope of Work & Physical Progress by Component .....	19
4.0 Land Acquisition and Clearance .....	37
4.1 LA Summary:	
A)Length Wise: .....	37
B)Area Wise:.....	38
4.2 Clearances Summary: -.....	40
A) Status of Permissions & Approvals:-.....	40
4.3 Status of utility shifting: - .....	42
A) Utility shifting/ Tree Cutting Progress Status.-Length.....	43
B) Utility shifting/ Tree Cutting Progress Status-Nos.....	44
5.0 Change of Scope.....	45
6.0 Mobilization of Resources. ....	46
8.0 QA/QC Report. ....	47
8.1 Test conducted on site. ....	47
8.2 Weather report. ....	53
9.0 Safety Features .....	55
9. 1 Pen picture of safety features .....	55

9.2 Accident report .....	55
10.0 Review status of drawings/design reports .....	56
10.1 Structure drawing status .....	56
10.2 Highway drawing status .....	61
10.3 Review status of source approvals.....	68
Annexure-01 Correspondence details .....	
Annexure-02 Organization Chart .....	
Annexure-03 RFI summary.....	
Annexure-04 S-Curve.....	
Annexure-05 Utility Status .....	
Annexure-06 Highway Strip Chart.....	
Annexure-07 Structure Strip chart.....	
Annexure-08 LAB Equipment Calibration Status.....	
Annexure-9 Project photographs.....	
Annexure-10 Monthly monitoring of ongoing works .....	

## 1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with

high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of March 2020. The Embankment work of the main carriageway is started and 26.125 Km of work is in progress and Embankment top in 7.57 Km, Sub grade top 5.10 Km, Granular Sub base in 4.71 km, Dry Lean Concrete in 2.93 Km and Pavement Quality Concrete completed in 0.65 km. The overall Physical progress as on 31<sup>st</sup> March 2020 is assessed to be approximately 37.59%. The financial progress achieved as on 31<sup>st</sup> March 2020 is assessed to be 38.91 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

### 1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	39.6 %
Cumulative Physical Progress up to current month (%)	37.59 %
Physical Progress Achieved during current month (%)	2.20 %
Financial progress (%)	38.91 %
Cumulative Expenditure till date (Rs Cr)	632.95 Cr.
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

### 1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.

#### Proposed alignment

Sr.No	Design Chainage		Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad	


2	321600	318+900	2.70	Suthodara	
3	318+900	317+200	1.70	Danda	
4	317+200	314+300	2.90	Dora	
5	314+300	310+900	3.40	Simartha	
6	310+900	307+750	3.15	Kurchan	
7	307+750	305+550	2.20	Karela	
8	305+550	301+200	4.35	Kelod	
9	301+200	300+500	0.70	Tralsa	
10	300+500	297+550	2.95	Dayadara	
11	297+550	296+050	1.50	Tralsi	
12	296+050	293+850	2.20	Derol	
13	293+850	292+700	1.15	Tham	
14	292+700	292+000	0.70	Manubar	
		<b>Total</b>	<b>31</b>	<b>Km</b>	

### 1.3 Strip Plan (Summary)


1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)				3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)		% Total Length		Length (km)	%Total Length
				Completed	In Progress				
<b>Total Length</b>	31.00	100%	<b>Total Length</b>	29.37		100%	<b>Total Length</b>	-	-
<b>Pending Land Acquisition(A)</b>	0.685	2.21%	<b>Total Length Completed (Till PQC)</b>	0.65	-	2.21%	<b>Total Length Completed (Till DBM)</b>	-	-
<b>Pending Clearances Encumbrances(Utilities like electrical,water,tree cutting)(B)</b>	3.827	12.35%	<b>PQC</b>	0.65	-	2.21%	<b>BC</b>	-	-
			<b>DLC</b>	2.935	-	9.99%	<b>DBM</b>	-	-
<b>Total Work front Unavailable (C=A+B)</b>	4.512	14.55%	<b>GSB</b>	4.71	0.39	16.03%	<b>WMM</b>	-	-
			<b>Sub-Grade</b>	5.1	2.47	17.36%	<b>GSB</b>	-	-
			<b>Embankment Top</b>	7.57	18.55	25.77%	<b>Sub-Grade</b>	-	-
			<b>C&amp;G</b>	26.125	2.561	88.95%	<b>C&amp;G</b>	-	-

**Land Acquisition- 0.685 km**  
**DGVCL- 2.303 Km**  
**GETCO- 0.884 Km**  
**SSNNL- 0.340 Km**  
**Gas Pipe line 0.300 Km**  
**Total Hindered Length- 4.512 km**

**STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850**



**STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000**



**LEGENT:**

- Major Bridge(MJB)
- Minor Bridge(MNB)
- Grade Separated Structure (VUP/LVUP)
- Under Pass (PUP/CUP)
- Flyover
- Toll Plaza
- Rigid Pavement
- Railway Over Bridge (ROB)

**Salient Features of Project:**

Sl No	Description	Unit	Scope	Sl No	Description	Unit	Scope	Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	31.000	iii.	Hume Pipe Culvert	Nos.	35	9.	Flyover	Nos.	01
2.	Length of Connecting Road	Km	1.495	5.	Minor Bridge (over stream)	Nos.	07	10.	Major Intersection	Nos.	01
3.	Length of Cross Road at VOP	Km	0.930		MNB over GAS Pipeline	Nos.	04	11.	Toll Plaza	Nos.	01
4.	Culverts			6.	Major Bridge	Nos.	03				
i.	Box Culvert for Cross drainage	Nos.	21	7.	VOP/PUP/CUP	Nos.	31				
ii.	Box Culvert For Interchange	Nos.	04	8.	ROB	Nos.	01				

**Drawing Title**

Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH.-292.000 to CH.-323.000

Date.	Project No.
14-02-2019	

**Figure1 Location MAP**

**Figure1 Location**



Project Start  
292+000



## 2.0 Project Overview

### 2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	<b>Project</b>	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)”
2	<b>Name of the Employer</b>	National Highways Authority of India
3	<b>Name of Concessionaire</b>	Patel Vadodara Kim Expressway Pvt. Ltd.
4	<b>Name of EPC Contractor</b>	Patel Infrastructure Ltd.
5	<b>Independent Engineer</b>	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	<b>Design Consultant</b>	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	<b>Project Length (In Km)</b>	31.00 Km
8	<b>Date of Concession Agreement</b>	11th May, 2018
9	<b>Appointed Date</b>	08th March 2019
10	<b>Scheduled Date of Completion</b>	07th March 2021
11	<b>Total Project Bid Cost as per CA</b>	1712.00 Cr.
12	<b>Project Cost (60 % of Bid Cost as per article 42)</b>	1027.20 Cr.
13	<b>Construction Period</b>	2 Years (730 days)
14	<b>Maintenance Period</b>	15 Years
15	<b>Total Concession Period</b>	17 Years

## 2.2 Project Overview

### 2.2.1 Structures & Other Works

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Pedestrian Underpass	30 Nos.
8	Vehicular Overpasses	01 No.
9	Toe Wall/Retaining Wall	1.89 Km
10	RE Wall	26446 Sqm.
11	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
12	Toll Plaza	2 Nos.
13	Truck Parking Facility	02 Nos.
14	Rest Area/Toilet Facility	03 Nos.
15	Helipad	01 No.
16	Emergency Cross Over	06 nos.
17	Noise Barrier	10.5 km
18	Rain Water Harvesting Structures	62 nos.

### 2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km
6	Service Road/Slip Roads	02.430 Km

### **2.2.3 PROJECT LOCATION**

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

### **2.2.4 PROJECT DESCRIPTION**

The road passes through plain and rolling terrain. Land use is mostly agricultural land. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

## 2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 <sup>Th</sup> DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 <sup>Th</sup> DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 <sup>Th</sup> DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 <sup>Th</sup> DAY	100%	07/03/2021	1712.0

## 2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 36					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 42					

## 3.0 Physical Progress

Component	% Weightage	Physical Progress (Cumulative Up to Current Month)
Road Work	69.024%	23.95%
Major Bridge Works	17.368 %	12.27%
Structures	0.84 %	-
Others	12.768 %	1.37%
<b>Total Physical Progress</b>		<b>37.59%</b>

### 3.0 A) Progress Details as per Schedule-B- Highway

#### Main Expressway TCS (Appendix B-I (A))

Sr. No	From	To	Side	Length	TCS Type	Subgrade work (Rm)	GSB work ( Rm)	DLC work ( Rm)	PQC work ( Rm)
1	292+000	292+600	BHS	600.00	TCS 1				
2	292+600	292+790	BHS	190.00	TCS 4				
3	292+790	293+310	BHS	520.00	ROB/Structure				
4	293+310	293+500	BHS	190.00	TCS 4				
5	293+500	294+270	BHS	770.00	TCS 1	75			
6	294+270	294+520	BHS	250.00	TCS 2				
7	294+520	299+100	BHS	4580.00	TCS 1	1085	880	440	
8	299+100	299+350	BHS	250.00	TCS 4/Structure				
9	299+350	299+750	BHS	400.00	TCS 6/Structure				
10	299+750	299+770	BHS	20.00	TCS 5				
11	299+770	306+250	BHS	6480.00	TCS 1	3358	3210	2495	650
12	306+250	306+380	BHS	130.00	TCS 2				
13	306+380	308+275	BHS	1895.00	TCS 1				
14	308+275	308+550	BHS	275.00	TCS 2				
15	308+550	311+550	BHS	3000.00	TCS 1				
16	311+550	311+750	BHS	200.00	TCS 2				
17	311+750	314+350	BHS	2600.00	TCS 1				
18	314+350	314+510	BHS	160.00	TCS 3				
19	314+510	318+900	BHS	4390.00	TCS 1				
20	318+900	318+980	BHS	80.00	TCS 2				
21	318+980	322+450	BHS	3470.00	TCS 1	620	620		
22	322+450	323+000	BHS	550.00	TCS 5				
	<b>Total</b>			<b>31000</b>		<b>5138</b>	<b>4710</b>	<b>2935</b>	<b>650</b>

Connecting Road (Appendix B-III (A))									
1	299+350	299+750	LHS	400.00	TCS-6				
2	314+350	314+510	LHS	160.00	TCS 3				
3	294+270	294+520	RHS	250.00	TCS 2				
4	306+250	306+380	RHS	130.00	TCS 2				
5	308+275	308+550	RHS	275.00	TCS 2				

Sr. No	From	To	Side	Length	TCS Type	Subgrade work (Rm)	GSB work ( Rm)	DLC work ( Rm)	PQC work ( Rm)
6	311+550	311+750	RHS	200.00	TCS 2				
7	318+900	318+980	RHS	80.00	TCS 2				
<b>Cross Road at VOP Locations (Appendix B-I (C))</b>									
1	000+000	000+075		75.00	TCS 8				
2	000+075	000+825		750.00	TCS 9				
3	000+825	000+930		105.00	TCS 8				

### 3.0 B) STRUCTURE WORKS: -

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	3	0	3	0
3	Minor Bridges	11	8	0	8	3
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	3	2	1	0
6	Light Vehicular Underpass	7	7	5.5	1.5	0
7	Cattle Underpass	30	30	17	13	0
8	Vehicular Overpass	1	1	0	1	0
9	Box Culverts	27	14.5	5.5	9	12.5
10	Pipe Culverts	35	32.5	31	1.5	2.5

All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
ROB	293+050	2x(25.525+25+25.52)+27.9 + (8 to 28.1)varies+1x38+44+(6.00to26.1)+3x(25.52+25+25.52)	36	32.99	36	30	36	17	36	12			182		34		2097	
MJB	302+732	37.847+38.045+37.847	8	8	8	8	8	7	8	2			42	3	6		455	
MJB	318+875	2x32.2+1x15.85	4	4	8	8	8	7	8	2	14	14	28	16	6		321	
MJB	321+280	2x37.658	6	6	6	6	6	6	6	4			28	20	4		301	0
FLYOVER	299+375	16.859+33.201+16.859	8	8	8	8	16	6	8		28		14		6		268	
VUP	295+575	1x12	-	-	1	1	2	2	-		-				1	1	24	
VUP	303+830	1x12	-	-	1	1	2	2	-		-				1	1	24	
VUP	312+720	1x12	-	-	1	1	2		-		-				1		24	
VOP	307+193	1x2	3	3	3	-	3		3		-		8		2		24	
MNB	294+105	1x12.880	-	-	2	2	4	4	-		-		-		2	1	26	
MNB	296+450	1X27.846	-	-	4	-	4		4		14		-		2		111	

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
MNB	297+500	1x17.688	-	-	4	1	4		-		-		-		2		35	
MNB	297+580	1x37.341	4	4	4	4	4	2	4	1	-		14		2		149	
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91	
MNB	307+754	1x36.54	4	4	4	4	4	4	4	1	14	10	14		2		146	
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181	
MNB	309+873	1x23.688	-	-	4	3	4		4		14		-		2		95	
MNB	310+752	1x21.35	-	-	4	4	4		4		-		44		2		85	
MNB	313+835	1x24.347	-	-	4	4	4		4		14				2		97	
MNB	314+340	1x19.103	-	-	4	4	4		-				-		2		38	

0



### Status of LVUP & PUP

Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	BHS Slab completed
2	LVUP	294+550	1x10.5	BHS	BHS Slab completed
3	LVUP	301+240	1x10.5	BHS	LHS Slab completed BHS Wall completed
4	LVUP	308+550	1x10.5	BHS	RHS Slab completed BHS Wall completed
5	LVUP	311+047	1x10.5	BHS	BHS Slab Completed
6	LVUP	316+563	1x10.5	BHS	BHS Slab Completed
7	LVUP	321+700	1x10.5	BHS	RHS Slab completed BHS Wall completed
1	PUP	292+099	1x7.0	BHS	BHS Raft Done
2	PUP	295+170	1x7.0	BHS	BHS Slab Completed
3	PUP	295+990	1x7.0	BHS	LHS Slab completed BHS Wall Completed.
4	PUP	297+150	1x7.0	BHS	LHS Slab completed. BHS Wall Completed.
5	PUP	297+900	1x7.0	BHS	BHS Slab Completed
6	PUP	298+380	1x7.0	BHS	BHS Slab Completed
7	PUP	299+100	1x7.0	BHS	RHS Slab Completed BHS Wall Completed
8	PUP	300+725	1x7.0	BHS	BHS Slab Completed
9	PUP	301+790	1x7.0	BHS	LHS Wall completed BHS Raft Completed
10	PUP	302+350	1x7.0	BHS	BHS Raft completed
11	PUP	303+220	1x7.0	BHS	BHS Slab Completed
12	PUP	304+170	1x7.0	BHS	BHS Slab Completed
13	PUP	305+058	1x7.0	BHS	BHS Slab Completed
14	PUP	305+850	1x7.0	BHS	BHS Slab Completed
15	PUP	306+250	1x7.0	BHS	BHS Slab Completed
16	PUP	306+900	1x7.0	BHS	RHS Slab Completed. LHS Raft completed
17	PUP	309+550	1x7.0	BHS	RHS Slab Completed. BHS Wall Completed.

Sr.No.	Type of Structure	Chainage	Span	Side	Status
18	PUP	310+480	1x7.0	BHS	BHS Slab Completed
19	PUP	311+650	1x7.0	BHS	BHS Slab Completed.
20	PUP	312+280	1x7.0	BHS	BHS PCC Done
21	PUP	313+095	1x7.0	BHS	LHS Raft completed BHS PCC completed
22	PUP	314+850	1x7.0	BHS	RHS Slab Completed. BHS Wall Done.
23	PUP	315+870	1x7.0	BHS	LHS Slab Completed BHS PCC completed
24	PUP	316+960	1x7.0	BHS	BHS Wall Completed.
25	PUP	317+650	1x7.0	BHS	BHS Raft Done.
26	PUP	318+245	1x7.0	BHS	LHS Wall completed BHS Raft Done
27	PUP	319+650	1x7.0	BHS	BHS Slab Completed
28	PUP	320+330	1x7.0	BHS	BHS Slab Completed
29	PUP	320+825	1x7.0	BHS	BHS Slab Completed
30	PUP	322+550	1x7.0	BHS	BHS Raft Done.

#### Status of Box Culverts

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.03.2020
BC	292+450	1	2.00	2.0	BHS PCC Completed
BC	294+750	2	4.00	4.0	BHS Raft Completed
BC	295+007	1	2.00	2.00	BHS Raft Completed
BC	295+585	1	2.00	2.00	BHS Slab Completed
BC	296+376	1	3.00	3.00	Work yet to start
BC	299+770	1	3.00	3.00	Work yet to start
BC	300+148	1	3.00	3.00	BHS Slab Completed
BC	301+247	1	2.00	2.00	Work yet to start
BC	303+403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 31.03.2020
BC	305+437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307+709	1	2.00	2.00	BHS Raft Completed
BC	307+789	1	2.00	2.00	BHS PCC completed
BC	309+030	1	3.00	3.00	Work Yet to start
BC	309+840	1	3.00	3.00	
BC	309+892	1	3.00	3.00	
BC	314+148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315+247	1	5.00	3.00	BHS PCC Completed
BC	316+427	1	2.00	2.00	BHS Excavation Done, RHS Slab Done.
BC	316+582	1	2.00	2.00	BHS Raft Completed
BC	318+612	1	3.00	3.00	BHS Raft Completed
BC	322+750	1	2.00	2.00	BHS Excavation Done, Ground improvement in Progress
BC	323+087	1	2.00	2.0	Work yet to start
BC	269+883	1	2.00	2.0	
BC	270+373	1	2.00	2.0	
BC	270+731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

**Status of Hume Pipe Culverts**

<b>Type of Culvert</b>	<b>Design Chainage</b>	<b>Status as on 31.03.2020</b>
HPC	293+620	BHS Pipe Laying Done
HPC	294+420	BHS Pipe Laying Done
HPC	295+870	BHS Pipe Laying Done
HPC	296+720	BHS Pipe Laying Done
HPC	298+120	BHS Pipe Laying Done
HPC	298+819	BHS Pipe Laying Done
HPC	300+445	BHS Pipe Laying Done
HPC	300+970	BHS Pipe Laying Done
HPC	301+520	BHS Pipe Laying Done
HPC	302+270	BHS Pipe Laying Done
HPC	302+578	BHS Pipe Laying Done
HPC	303+608	BHS Pipe Laying Done
HPC	304+069	BHS Pipe Laying Done
HPC	304+649	BHS Pipe Laying Done
HPC	307+419	BHS Pipe Laying Done
HPC	307+969	BHS Pipe Laying Done
HPC	308+320	BHS Pipe Laying Done
HPC	308+794	BHS Pipe Laying Done
HPC	309+368	BHS Pipe Laying Done
HPC	310+119	BHS Pipe Laying Done
HPC	311+329	BHS Pipe Laying Done
HPC	311+969	BHS Pipe Laying Done
HPC	312+679	Work yet to start

Type of Culvert	Design Chainage	Status as on 31.03.2020
HPC	313+369	BHS Pipe Laying Done
HPC	313+812	Work yet to start
HPC	314+669	BHS Pipe Laying Done
HPC	315+719	BHS Pipe Laying Done
HPC	316+069	BHS Pipe Laying Done
HPC	316+819	BHS Pipe Laying Done
HPC	317+470	BHS Excavation and PCC Done
HPC	319+268	BHS Pipe Laying Done
HPC	319+969	BHS Pipe Laying Done
HPC	320+719	BHS Pipe Laying Done
HPC	322+294	BHS Pipe Laying Done
HPC	322+778	BHS Excavation Done,Ground improvement in Progress

### 3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads / Connecting road)	<b>A- Widening and strengthening of Existing road</b>			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder) GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	<b>B- New realignment/bypass</b>						
	(1) Earthwork up to top of the sub-grade	KM	29.371	19.42%	4.965	12.20%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB	KM	29.371	3.46%	4.71	0.55%	
	(3) Shoulders	KM	29.371	0.97%			
	(4) Bituminous work						
	(5) Rigid Pavement						
	(a) DLC	KM	29.371	4.640%	2.94	0.46%	
	(b) PQC	KM	29.371	22.972%	0.65	0.51%	
	<b>C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:</b>						
	<b>(1) Culverts (Pipe &amp; Box)</b>	No.	62	2.32%	36.5	0.927%	
	<b>(2) Minor bridges</b>						
	(a) Foundation	No.	42	2.38%	24	1.53%	
(b) Sub-Structure	No.	44	1.16%	8	0.25%		
(c) Super- Structure	No.	22	1.94%	1	0.09%		

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(including crash barrier etc. complete)						
	<b>(3) Cattle/Pedestrian underpasses</b>						
	(a) Foundation	No.	30	2.98%	28.5	2.85%	
	(b) Sub-Structure	No.	60	1.30%	43.5	0.94%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.38%	17	0.78%	
	<b>(4) Pedestrian overpasses</b>			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>(5) Grade separated structures</b>						
	<b>(a) Underpasses (VUP &amp; LVUP)</b>						
	(a) Foundation	No.	10	0.77%	10	0.78%	
	(b) Sub-Structure	No.	20	0.46%	18	0.41%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.52%	7.5	0.39%	
	<b>(b) Overpass (VOP)</b>						
	(a) Foundation	No.	3	0.12%		0.08%	
	(b) Sub-Structure	No.	3	0.02%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.12%			
	<b>(c) Flyover</b>						
	(a) Foundation	No.	8	1.11%	8	1.11%	
	(b) Sub-Structure	No.	8	0.46%		0.099%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.51%			
	<b>(d) Foot Over Bridge</b>			Not in Scope			
<b>Major Bridge works and ROB/RUB</b>	<b>A - Widening and repairs of Major Bridges</b>			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>B - Widening and repairs of</b>						
	a) ROB			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>C- New Major Bridges</b>						
	(a) Foundation	No.					
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/ Well Foundation	No.	22	5.16%	22	5.16%	
	(b) Sub-Structure	No.	22	0.59%	8	0.36%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.39%		0.33%	
	<b>D- New rail-road bridges</b>						
	(a) ROB						
	(a) Foundation	No.	38	6.77%	30	6.01%	
	(b) Sub-Structure	No.	38	1.05%	11	0.42%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	34	2.42%			
	(b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including	No.	0	-			



Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	crash barrier etc. complete)						
<b>Structures (elevated sections, reinforced earth, Interchange)</b>	<b>Interchange</b>			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(d) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	0.84%			
<b>Other works</b>	<b>(i) Service roads/ Slip Roads / Connecting Road</b>	KM	2.425	0.66%			
	<b>(ii) Toll Plaza</b>	No.	2	0.63%			
	<b>(iii) Road side drains</b>	KM	29.371	1.38%			
	<b>(iv) Road signs, markings, km stones, safety devices, ....</b>						
<b>Other works</b>	(a) Road signs, markings, km stones, Road Delineators, Reflective Pavement Markers & Solar Studs, Traffic Impact Attenuators, Road Boundary Stone, Kilometer and Hectometer Stones.	KM	31.000	0.81%			
	(b) Concrete Crash Barrier / W- Beam Crash Barrier / Thrie Beam Steel Barriers in road works	KM	29.371	1.16%			
	<b>(v) Project facilities</b>						
	(a) Bus Bays	No.	0	-			
	(b) Truck Lay-byes	No.	2	1.08%			
	(c) Smaller Parking service area	No.	3	0.648%			
	(d) Operation & Maintenance Centre	No.	1	0.27%			
	(e) Lighting	KM	31.000	0.044%			
	(f) ATMS	KM	31.000	0.456%			
	(g) Noise Barrier	KM	10.500	0.397%			
(h) Rain Water Harvesting Structure	No.	62	0.074%				

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(i) Fencing	KM	29.371	1.094%			
	(j) Utilities ( future ducts )	No.	62	0.234%	44	0.21%	
Other works	<b>(vi) Repairs to bridges/structures</b>			Not in Scope			
	<b>(vii) Land Scaping and Tree plantation</b>	KM	29.371	0.176%			
	<b>(viii) Protection works</b>						
	(a) Boulder Pitching/Turfing /other protection measures on slopes	KM	29.371	0.29%			
	(b) Toe/Retaining wall	KM	1.890	3.12%	0.69	1.17%	
	<b>(ix) Tunnel</b>			Not in Scope			
	(a) Excavation	Meter	0	-			
	(b) Construction of support system including Rock bolting, lining etc.	Meter	0	-			
	(c) On Complete completion of Tunnel	Meter	0	-			
	<b>(x) Miscellaneous</b>						
	(a) Overhead Signs	KM	31.000	0.001%			
	(b) Traffic Aid Booth	No.	1	0.017%			
	(c) Medical Aid Booth	No.	1	0.017%			
	(d) Emergency Cross Over	No.	6	0.018%			
	(d) Helipad	No.	1	0.017%			
(e) Wearing Course	KM	31.00	0.173%				
	<b>Total</b>			<b>100.00%</b>		<b>37.59%</b>	

### 3.1.1 : Details breakup of physical progress

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
<b>1</b>	<b>2</b>	<b>3</b>	<b>7</b>	<b>9</b>		
<b>1</b>	<b>Earth Work up to Top of Subgrade</b>					
1.1	Clearing and grubbing of -MCW	Hec	29.37	0.044%	26.125	0.04%
1.2	Carrying out Jungle Cutting/ removal of debris / dismantling of Concrete Structure / Dismantling of existing road / Removal of any Physical item	M2	29.37	0.000%		
1.3	Earth work in excavation necessary	Cu.m.	29.37	0.013%	24.63	0.01%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Cu.m.	29.37	5.183%	25.66	4.53%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Cu.m.	29.37	4.319%	22.85	3.36%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Cu.m.	29.37	3.456%	19.5	2.29%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Cu.m.	29.37	2.592%	13.26	1.17%
1.8	Construction of embankment - MCW Embankment Top	Cu.m.	29.37	1.728%	7.5725	0.45%
1.9	Construction of Sub grade - MCW	Cu.m.	29.37	2.086%	4.965	0.35%
<b>2</b>	<b>Grannular Sub Base Courses and Base Courses</b>					
2.1	Constructing Grannular Sub-base	Cu.m.	29.37	3.46%	4.71	0.55%
<b>3</b>	<b>Shoulders</b>					

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
3.1	Earthwork in filling of median / island area	Cu.m.	29.37	0.245%		
3.2	Construction of modified Earthen / un paved shoulders	Cu.m.	29.37	0.036%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	LM	29.37	0.691%		
<b>4</b>	<b>Rigid Pavement</b>					
4.01	Providing xxx mm thick DLC (M15) for CW	Cum	29.37	4.640%	2.935	0.46%
4.02	Providing xxx mm thick PQC for CW	Cum	29.37	22.972%	0.65	0.51%
<b>5</b>	<b>Pipe Culverts</b>					
5.01	Culvert Excavation	Cum	35.00	0.006%	32.5	0.01%
5.02	Culvert PCC M15 grade	Cum	35.00	0.114%	32.5	0.11%
5.03	Providing , laying and jointing NP4 (as per IS:458) Hume pipes for culverts, - Dia 1200 mm (Internal)	LM	35.00	0.232%	31	0.21%
<b>5a</b>	<b>Box Culverts</b>					
5.01a	Culvert Excavation	Cum	27.00	0.022%	14.5	0.01%
5.02a	Culvert PCC M15 grade	Cum	27.00	0.209%	12.5	0.10%
5.03a	Foundation RCC M 30 - Culvert	Cum	27.00	0.405%	10	0.15%
5.04a	HYSD bar in Foundation-Culvert	MT	27.00	0.480%	10	0.18%
5.05a	Substructure RCC M 30 - Culvert	Cum	27.00	0.304%	5.5	0.06%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
5.06a	HYSD bar in Substructure-Culvert	MT	27.00	0.267%	5.5	0.05%
5.07a	Super Structure RCC M 30 - Culvert	Cum	27.00	0.153%	5.5	0.03%
5.08a	HYSD bar in Super Structure-Culvert	MT	27.00	0.127%	5.5	0.03%
5.09a	Finishing Work (10% cost of overall work)	Nos.	27.00	0.000%		
<b>6A</b>	<b>Bill No: 6A Minor Bridges</b>					
6A,01	Structure excavation Ordinary and soft Soils - MNBR	Cum	42.00	0.056%	26	0.03%
6A,02	MNBR - PCC M15 grade	Cum	42.00	0.124%	26	0.08%
6A,03	MNBR - RCC M35 - Foundation	Cum	34.00	0.887%	16	0.42%
6A,04	HYSD bar reinforcement - Foundation	Mt	34.00	1.034%	24	0.73%
6A,05	MNBR - RCC M35 Pile Cap	Cum	8.00	0.090%	8	0.09%
6A,06	MNBR - RCC M35 1.2m dia piles	Rm	8.00	0.186%	8	0.19%
6A,07	MNBR - RCC M35-Substructure Abutment	Cum	44.00	0.447%	10	0.10%
6A,08	HYSD bar reinforcement - substructure Abutment	Mt	44.00	0.445%	10	0.10%
6A,09	MNBR - RCC M35 - Abutment Cap	Cum	44.00	0.128%	7	0.02%
6A,10	HYSD bar reinforcement - Abutment cap	Mt	44.00	0.144%	7	0.02%
6A,11	RCC M35 - RCC Girder	Cum	10.00	0.118%	0	0.00%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6A,12	PSC M45 - PSC Girder	Cum	8.00	0.239%	1	0.03%
6A,13	HYSD bar reinforcement - Super structure Girder	Mt	18.00	0.586%	0	0.00%
6A,14	HT Steel for PSC Girder	Mt	8.00	0.323%	0	0.00%
6A,15	RCC M35 - SLAB	Cum	22.00	0.278%	2	0.03%
6A,16	HYSD bar reinforcement - SLAB	Mt	22.00	0.398%	2	0.04%
<b>6B</b>	<b>Bill No. 6B : PUP</b>					
6B,01	Structure excavation Ordinary and soft Soils - PUP	Cum	30.00	0.025%	30	0.03%
6B,02	PUP - PCC M15 grade Levelling course	Cum	30.00	0.184%	30	0.18%
6B,03	PUP - RCC M35 Raft	Cum	30.00	1.216%	28.5	1.16%
6B,04	HYSD bar reinforcement - RAFT	Mt	30.00	1.560%	28.5	1.48%
6B,05	PUP RCC M35 Wall	Cum	60.00	0.677%	43.5	0.49%
6B,06	HYSD bar reinforcement - Wall	Mt	60.00	0.623%	43.5	0.45%
6B,07	PUP - RCC M35 - TOP Slab	Cum	30.00	0.674%	17	0.38%
6B,08	HYSD bar reinforcement - TOP Slab	Mt	30.00	0.706%	17	0.40%
6B,09	Finishing Work (10% cost of overall work)	Nos	30.00	0.000%		
<b>6C</b>	<b>Bill No. 6C : VUP</b>					
6C,01	Structure excavation Ordinary and soft Soils - VUP	Cum	3.00	0.003%	3	0.00%
6C,02	VUP - PCC M15 grade - Levelling course	Cum	3.00	0.013%	3	0.01%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6C,03	VUP - RCC M35 - <b>Raft</b>	Cum	3.00	0.096%	3	0.10%
6C,04	<b>HYSD bar</b> reinforcement - <b>Raft</b>	Mt	3.00	0.123%	3	0.12%
6C,05	VUP - RCC M35 - <b>WALL</b>	Cum	6.00	0.086%	4	0.06%
6C,06	<b>HYSD bar</b> reinforcement - <b>WALL</b>	Mt	6.00	0.079%	4	0.05%
6C,07	RCC M35 - <b>TOP SLAB</b>	Cum	3.00	0.096%	2	0.06%
6C,08	<b>HYSD bar</b> reinforcement - <b>TOP Slab</b>	Mt	3.00	0.082%	2	0.05%
<b>6D</b>	<b>Bill No. 6D : LVUP</b>					
6D,01	Structure excavation Ordinary and soft Soils - LVUP	Cum	7.00	0.005%	7	0.01%
6D,02	LVUP - PCC M15 grade levelling course	Cum	7.00	0.033%	7	0.03%
6D,03	LVUP - RCC M35 Raft	Cum	7.00	0.220%	7	0.22%
6D,04	<b>HYSD bar</b> reinforcement - Raft	Mt	7.00	0.282%	7	0.28%
6D,05	LVUP - RCC M35 - <b>Wall</b>	Cum	14.00	0.155%	14	0.16%
6D,06	<b>HYSD bar</b> reinforcement - <b>WALL</b>	Mt	14.00	0.143%	14	0.14%
6D,07	LVUP - RCC M35 - <b>Top Slab</b>	Cum	7.00	0.187%	5.5	0.15%
6D,08	<b>HYSD bar</b> reinforcement - <b>TOP Slab</b>	Mt	7.00	0.159%	5.5	0.13%
<b>6E</b>	<b>Bill No. 6E : VOP</b>					
6E,01	Structure Excavation for foundation of VOP	Cum	3.00	0.000%	1	0.00%
6E,02	Foundation PCC M15 grade for levelling course	Cum	3.00	0.001%	0	0.00%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6E,04	<b>HYSD bar reinforcement - Foundation</b>	Mt	3.00	0.054%	1.5	0.03%
6E,05	RCC M35 Pile Cap	Cum	3.00	0.012%	0	0.00%
6E,06	RCC M35 1.2m dia piles	Rm	3.00	0.049%	3	0.05%
6E,07	RCC M35 - <b>ABUTMENT/Return Wall</b>	Cum	2.00	0.002%		0.00%
6E,08	<b>HYSD bar reinforcement - ABUTMENT/Return Wall</b>	Mt	2.00	0.002%		0.00%
6E,09	RCC M35 - <b>ABUTMENT CAP</b>	Cum	2.00	0.002%		0.00%
6E,10	<b>HYSD bar reinforcement - ABUTMENT CAP</b>	Mt	2.00	0.004%		0.00%
6E,11	RCC M35 - <b>PIER</b>	Cum	1.00	0.001%		0.00%
6E,12	<b>HYSD bar reinforcement - PIER</b>	Mt	1.00	0.001%		0.00%
6E,13	<b>RCC M35 - PIER CAP</b>	Cum	1.00	0.001%		0.00%
6E,14	<b>HYSD bar reinforcement -PIER CAP</b>	Mt	1.00	0.002%		0.00%
6E,15	<b>HYSD bar reinforcement - Super structure Girder</b>	Mt	2.00	0.050%		0.00%
6E,16	<b>HT Steel for PSC - Girder</b>	Mt	2.00	0.033%		0.00%
6E,17	PSC M45 - Box Girder/PSC Girder	Cum	2.00	0.025%		0.00%
6E,18	M-35 for SLAB super structure	Cum	2.00	0.015%		0.00%
<b>6F</b>	<b>Bill No: 6F Flyover</b>					
6F,01	Structure excavation Ordinary and soft Soils - Flyover	Cum	8.00	0.003%	8	0.002%



Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	Cum	8.00	0.005%	8	0.01%
6F,03	HYSD bar reinforcement - Foundation	Mt	8.00	0.575%	8	0.58%
6F,04	RCC M35 Pile Cap	Cum	8.00	0.114%	8	0.11%
6F,05	RCC M35 1.2m dia piles	Rm	8.00	0.414%	8	0.41%
6F,06	RCC M35 - ABUTMENT	Cum	4.00	0.047%	3	0.04%
6F,07	HYSD bar reinforcement - ABUTMENT	Mt	4.00	0.058%	3	0.04%
6F,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.031%	0	0.00%
6F,09	HYSD bar reinforcement - Abutment cap	Mt	4.00	0.053%	0	0.00%
6F,10	RCC M35 - Pier Substructure	Cum	4.00	0.037%	3	0.03%
6F,11	HYSD bar reinforcement - Pier Substructure	Mt	4.00	0.057%	3	0.04%
6F,12	RCC M35 - Pier CAP	Cum	4.00	0.065%		
6F,13	HYSD bar reinforcement - Pier CAP	Mt	4.00	0.110%		
6F,14	RCC M35 - RCC Girder	Cum	4.00	0.032%		
6F,15	PSC M45 - Girder	Cum	2.00	0.053%		
6F,16	HYSD bar reinforcement - Girder	Mt	6.00	0.144%		
6F,17	HT Steel for PSC - Girder	Mt	2.00	0.072%		
6F,18	RCC M35 - SLAB	Cum	6.00	0.084%		
6F,19	HYSD bar reinforcement - SLAB	Mt	6.00	0.126%		

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6F,20	Finishing Work (10% cost of overall work)	Nos	6.00	0.000%		
<b>6G</b>	<b>Bill No: 6G Major Bridges</b>					
6G,01	Structure excavation Ordinary and soft Soils - MJB	Cum	22.00	0.014%	22	0.01%
6G,02	Major Bridge PCC M15 grade - Levelling course	Cum	22.00	0.026%	22	0.03%
6G,03	HYSD bar reinforcement - Foundation	Mt	22.00	2.746%	22	2.75%
6G,04	RCC M35 Pile Cap	Cum	22.00	0.708%	22	0.71%
6G,05	RCC M35 1.2m dia piles	Rm	22.00	1.661%	22	1.66%
6G,06	RCC M35 - Abutment substructure	Cum	12.00	0.100%	11	0.09%
6G,07	HYSD bar reinforcement - Abutment Substructure	Mt	12.00	0.099%	11	0.09%
6G,08	RCC M35 - ABUTMENT CAP	Cum	12.00	0.032%	6	0.02%
6G,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	12.00	0.036%	6	0.02%
6G,10	RCC M35 - Pier Substructure	Cum	10.00	0.037%	10	0.04%
6G,11	HYSD bar reinforcement - Pier Substructure	Mt	10.00	0.056%	10	0.06%
6G,12	RCC M35 - Pier CAP	Cum	10.00	0.089%	2	0.02%
6G,13	HYSD bar reinforcement - Pier CAP	Mt	10.00	0.137%	2	0.03%
6G,14	PSC M45 - Girder	Cum	16.00	0.261%	5.6	0.09%
6G,15	HYSD bar reinforcement -	Mt	16.00	0.343%	5.6	0.12%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
	Girder					
6G,16	HT Steel for PSC -Girder	Mt	16.00	0.340%	5.6	0.12%
6G,17	RCC M35 - SLAB	Cum	16.00	0.178%		
6G,18	HYSD bar reinforcement - SLAB	Mt	16.00	0.265%		
6G,19	Finishing Work (10% cost of overall work)	Nos.	16.00	0.000%		
<b>6H</b>	<b>Bill No. 6H : ROB</b>					
6H,01	Structural Excavation in ROB foundation	Cum	36.00	0.017%	30	0.01%
6H,02	ROB - Foundation PCC M15 grade Levelling course	Cum	36.00	0.034%	30	0.03%
6H,03	<b>HYSD bar reinforcement - Foundation</b>	Mt	36.00	3.292%	31.495	2.88%
6H,04	RCC M35 Pile Cap	Cum	36.00	0.715%	30	0.60%
6H,05	RCC M35 1.2m dia piles	Rm	36.00	2.710%	32.99	2.48%
6H,06	RCC M35 - <b>ABUTMENT/Return Wall</b>	Cum	4.00	0.019%	2	0.01%
6H,07	<b>HYSD bar reinforcement - ABUTMENT/Return Wall</b>	Mt	4.00	0.023%	2	0.01%
6H,08	RCC M35 - <b>ABUTMENT CAP</b>	Cum	4.00	0.012%	1	0.00%
6H,09	<b>HYSD bar reinforcement - ABUTMENT CAP</b>	Mt	4.00	0.020%	1	0.00%
6H,10	RCC M35 - <b>PIER</b>	Cum	32.00	0.195%	15	0.09%
6H,11	<b>HYSD bar reinforcement - PIER</b>	Mt	32.00	0.299%	15	0.14%
6H,12	RCC M35 - <b>PIER CAP</b>	Cum	32.00	0.179%	11	0.06%

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
6H,13	<b>HYSD bar reinforcement - Pier CAP</b>	Mt	32.00	0.301%	11	0.10%
6G,14	PSC M45 - Girder	Cum	30.00	0.246%		
6G,15	HYSD bar reinforcement - Girder	Mt	30.00	0.314%		
6G,16	HT Steel for PSC -Girder	Mt	30.00	0.332%		
6H,14	RCC M35 - <b>SLAB</b>	Cum	30.00	0.260%		
6H,15	<b>HYSD bar</b> reinforcement - SLAB	Mt	30.00	0.382%		
6H,16	Providing and Fixing <b>Steel Girder</b> for Superstructure as per Technical Specification	Mt	4.00	0.889%		
<b>7</b>	<b>Reinforced Earth Wall</b>					
7.01	PCC For RE Wall Foundation	Cum	26,446.00	0.018%		
7.02	Providing RCC Facia Panel / Block	Sqm	26,446.00	0.261%		
7.03	Filter media behind RE walls	Cum	26,446.00	0.094%		
7.04	Construction of embankment with Reinforced Earth	Cum	26,446.00	0.225%		
7.05	RCC crash barrier with friction slab M 40	Rmt	3,952.02	0.246%		
<b>8</b>	<b>Service roads/ Slip Roads</b>					
8.01	Construction of Subgrade	Cum	2.43	0.050%		
8.02	Construction of GSB	Cum	2.43	0.136%		
8.03	Constructing Wet Mix Macadam base	Cu.m.	2.43	0.157%		

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
8.04	Primer coat - Connecting road	Sqm	2.43	0.010%		
8.05	Tack coat -1 - Connecting road	Sqm	2.43	0.004%		
8.07	Dense Bituminous Macadam course- Connecting road	Cu.m.	2.43	0.172%		
8.08	Bituminous Concrete - Connecting Road	Cu.m.	2.43	0.132%		
<b>9</b>	<b>Bill No.9: Toll Plaza</b>					
9.01	Clearing and grubbing - Toll Plaza	Hec	2.00	0.000%		
9.02	Construction of embankment - Toll Plaza	Cum	2.00	0.087%		
9.03	Construction of Subgrade - Toll Plaza	cum	2.00	0.019%		
9.04	Constructing Grannular Sub-base - Toll Plaza	Cu.m.	2.00	0.031%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	cum	2.00	0.052%		
9.06	Providing xxx mm thick PQC for Toll plaza	cum	2.00	0.288%		
9.07	Providing and fixing of Tool booth	Nos.	2.00	0.009%		
9.08	Roof over Toll plaza	Sq.m	2.00	0.050%		
9.09	Operation & Office building at toll plaza	Sq.m	1.00	0.022%		
9.11	Toll plaza sign boards	LS	2.00	0.032%		
9.12	Toll Plaza Facilities	LS	2.00	0.043%		

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
<b>10</b>	<b>DRAINAGE</b>					
10.01	Drain Excavation	Cu.m.	29.37	0.066%		
10.02	Drain Lining	cum	29.37	0.479%		
10.03	RCC M 20 Grade Dain	Cum	29.37	0.241%		
10.04	HYSD bar reinforcement	Mt	29.37	0.117%		
10.05	Construction of chute lined drain in shoulder	L.M.	29.37	0.408%		
10.06	Construction of energy dissipation basin and sumps	Nos.	29.37	0.067%		
<b>11</b>	<b>Bill No. 11: Traffic signs, Road markings and other road appurtunences</b>					
11.01a	Providing Kerb M-20 grade	L.M.	29.37	0.116%		
11.01b	Painting on Kerbs	Sq.m	29.37	0.014%		
11.02a	Supplying & Fixing Sign Boards	KM	31.00	0.402%		
11.03a	Pavement marking	Sq.m	31.00	0.278%		
b)	<b>W-Beam Crash Barrier in Road work</b>					
11.06b	Providing and erecting " W " metal beam crash barrier	L.M.	29.37	1.160%		
<b>12</b>	<b>Wayside Amenities/Rest Area</b>					
12.01	Truck Parking service area	LS	2.00	1.08%		
12.02	Smaller Parking service area	LS	3.00	0.65%		
12.03	Providing operational and maintenance Center	No.	1.00	0.27%		

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
12.04	Providing & Placing Noise Barrier	Km.	9.30	0.40%		
12.05	Providing lighting including all	Km.	31.00	0.04%		
12.06	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.46%		
12.07	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.23%	44	0.21%
12.08	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.07%		
II	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.09%		
<b>13</b>	<b>Road Side Plantation</b>					
	Land Scaping and Tree plantation	LS	29.37	0.176%		
<b>14</b>	<b>PROTECTION WORKS</b>					
<b>I</b>	<b>Boulder pitching on slopes</b>					
<b>A</b>	Providing and laying stone pitching on embankment slopes	cum	29.37	0.213%		
<b>B</b>	Providing and laying filter media underneath stone	cum	29.37	0.077%		

Item No.	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (31.03.2020)	
					Quantity	Percentage Progress
	pitching					
<b>II</b>	<b>Toe/Retaining wall</b>					
<b>A</b>	Excavation of Retaining Wall + Toe Wall	Cu.m.	1.89	0.031%	1.128	0.02%
<b>B</b>	M-15 PCC Retaining Wall + Toe Wall	Cu.m.	1.89	0.089%	1.128	0.05%
<b>C</b>	M-25 Retaining Wall + Toe Wall	Cum	1.89	1.626%	0.69	0.59%
<b>D</b>	HYSD - Retaining Wall + Toe Wall	MT	1.89	1.371%	0.69	0.50%
<b>15</b>	<b>MISCELLANEOUS WORKS</b>					
15.01	Overhead Signs	Km.	31.00	0.001%		
15.02	Traffic Aid Booth	No.	1.00	0.017%		
15.03	Medical Aid Booth	No.	1.00	0.017%		
15.04	Wearing courses	Km.	31.00	0.173%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining pusion of ROW.....	Km.	31.00	0.000%		
15.06	Emergency Cross Over	Nos.	6.00	0.018%		
15.07	Helipad	Nos.	1.00	0.017%		
	<b>Total Amount</b>					<b>37.59 %</b>



## 4.0 Land Acquisition and Clearance

### 4.1 LA Summary: - A)Length Wise:

Sr. No.	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	UNCLEAR LENGTH (KM)	SIDE	Hindrance Description	REMARKS
	FROM	TO								
1	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others	0.100	BHS	Mismatch of measurement due to promulgation of Re-survey By Gov of Gujarat	Follow up being Done with CALA/NHAI/DLR
2	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Aamanjibhai	0.125	BHS	Highcourt Matter,Court Case - HCA/8852/2019	Follow up being Done with CALA/NHAI/DLR
3	322+130	322+245	0.115	Matar Talpad	4,68,467	Jaydevprasad Ramanlal,Shree Bhikhabhai Laljibhai	0.115	BHS	Court Case and one side possession requested by PIU to CALA on dated 25.09.2019	Follow up being Done with CALA/NHAI/DLR
4	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava	0.105	RHS	PIU has send letter to secon pvt. Ltd to inspect and comments to this vide letter no. NHAI/PIU-Bharuch/L-06/2019/812 on dated 02.12.2019	Under progress from NHAI end.

Sr. No.	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	UNCLEAR LENGTH	SIDE	Hindrance Description	REMARKS
5	319+800	319+890	0.09	Danda	605	Jayantibhai Lallubhai	0.085	BHS	Family Internal Dispute So one side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response & Farmer has formerly allowed to work.
6	321+850	321+905	0.055	Suthodra	118	Rajendrasinh Udesinh	0.055	RHS	Documents are submitted but payment was not done due to Bank overdue So One side possession requested by PIU to CALA on dated 25.09.2019	Letter submitted from PIU to CALA and Waiting For CALA's Response & Farmer has formerly allowed to work.
7	310+350	310+450	0.100	Kurchan	480, 482, 490	Vipul Patel	0.1	BHS	The main Owner Expired N.O.K. has to follow the procedure to receive payment, Meantime Land has been given to madarasa which is managed by trust.	Land payment done but tree cutting payment under question.
<b>Length % of Project</b>			<b>31.000</b>				<b>0.685</b>			
			<b>100.00%</b>				<b>2.209%</b>			

B)Area Wise:

Package - 3 (Sampa to Manubar)(Km 323.000 to Km 292.00)							
Sl. No.	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.8612	10.02	17.5881	8.94	89%
2	Vanta Matar		1.6709	1.64	0.6865	1.63	41%
3	Sunthodara		14.4691	1.77	11.8723	1.62	82%
4	Telod		3.4501	1.24	3.0758	1.24	89%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.5582	22.58	36.5203	22.17	95%
7	Simlatha		21.5547	42.05	19.6934	38.39	91%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1568	3.21	17.3950	3.07	96%
10	Padariya	Tal. & Dist.-Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.2357	20.7	41.5702	20.53	98%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	23.9498	24.16	94%
14	Taralsa		16.5034	11.56	16.5034	11.56	100%
15	Dayadara		21.1308	8.48	19.0856	7.64	90%
16	Derol		35.4004	35.89	32.6372	35.12	92%
17	Tham		8.1923	4.14	8.1923	4.14	100%
18	Kanthariya		8.6506	11.01	7.5455	10.49	87%
<b>TOTAL AWARD PKG #3</b>			<b>322.9929</b>	<b>224.86</b>	<b>301.25</b>	<b>216.69</b>	<b>94%</b>

## 4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHAI PIU SURAT (Expressway)/FR-02/2019/1717				

### 4.2 A) STATUS OF PERMISSION AND APPROVALS

Sr No	Approvals as in Schedule -E	
a	Permission of the state Government for extraction of boulder from quarry	The company has given a subcontract to Mauni Minerals for supply of Aggregate and GSB material. They have already procured permission from State Government for extraction of boulders. Valid till 14.07.2025
b	Permission of Village panchayat and Pollution control board for installation of crusher.	Obtained. Valid till 14.07.2025
c	License for use of explosives	Work Agreement with Mauni Minerals (Agency) to Sub-agency (Sukhdev Enterprise) for quarrying of boulder is enclosed with its use, storage & transportation of explosives.  Valid till 31.03.2023
d	Permission from State government for drawing water from river/reservoir.	NA (For use of water, as per guideline of Ministry of water resource letter dated 26/10/2012, it is exempted from obtaining NOC if ground water used up to 100 cum/day i.e. 1 Lac liter/day in any Infrastructure Project., as our consumption is under the limit.)
e	License from Inspector of factories or competent authorities for setting up Batching Plant	Obtained. Valid till 17.09.2025.

Sr No	Approvals as in Schedule -E	
f	Clearance from Pollution control board for Setting up Batching Plant	Obtained. Valid till 17.09.2025.
g	Permission of Village Panchayat and Pollution control board for Asphalt Plant	N.A.
h	Permission of Village Panchayat and State Government for Borrow earth.	Some Village Panchayats Obtained. Others in progress
i	Permission of State Government for Cutting trees	Obtained Forest trees cutting permission received vid letter no. NHAI/PIU Surat (Expressway)/FR-02/2019/1717 on dated 25.03.2019
j	Consent to establish issued by the Sate Pollution Control Board for the Project;	Obtained

### 4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected as on appointed Date	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of super-vision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	All Estimates submitted	80 M	-	-	-	-	-	-	-	-	Issue resolved through change in design
	SSNNL	<i>Revised Drawing already submitted to All three Divisions of SSNL</i>	730 M									Balance affected length 340 M
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2303 M	-	-	#72,73 &74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.19 2) Amod on 23.05.19 3) Bharuch	-	-	-	DGVCL has accepted 2.5% supervision charges as part payment and work is being carried out.

	GETCO	Estimate has been approved by competent authority of NHAI on 09.12.19	884 M			#342 on 01.05.2019					Because of denial of acceptance of 2.5% supervision charges by GETCO, Concessionaire has submitted Rs 56,74,250/- (balance to make 15% supervision charges) vide our letter no -417 Dt.17.02.2020 subjected to reimbursement by NHAI till the matter gets resolved between GOI & Government of Gujarat. Work is being started.
Gas Pipe Lines	GAIL	<i>In the meeting held on 27<sup>th</sup> January 2020 with PD NHAI &amp; GM GAIL, accordingly revised GAD has been submitted by NHAI to GAIL on 03.02.2020 vide their letter no. 184</i>	300 M					Site Visit Charges Paid by NHAI without GST			During meeting It is decided that at location of proposed minor bridges 296+432 & 304+432 Gas pipe line protection will be done by HDD method. Cost towards HDD will be borne by NHAI and road will be constructed through earth work embankment at these locations. However for vertical clearance at 309+080 minor bridge GAIL will communicate later.

#### 4.3 A) Utility shifting/ Tree Cutting Progress Status-Length Wise

<b>Utility Category</b>	<b>Name/ Department</b>	<b>Length affected (M)</b>	<b>Length Cleared (M)</b>	<b>Balance Affected Length (M)</b>
Water	GWSSB	80	80	0
	SSNNL	340	-	340
Electricity	DGVCL	2303	-	2303
	GETCO	884	-	884
Gas Pipe Lines	GAIL	300	-	300
Tree	Tree Cutting	900	900	0



#### 4.3 B) Utility shifting/ Tree Cutting Progress Status-Nos

Sr. No.	Particular	Total	Progress till Last Month	Current Month	Cumulative Progress till Feb-2020	Balance to Completed	Remarks
<b>1</b>	<b>Electric Pole</b>						
	Bharuch Section						
	Bharuch division						
	i) Bharuch Subdivision	41				41	
	ii) Palej Subdivision	5				5	
	iii) Amod Subdivision	5				5	
	<b>Total</b>	51				51	
<b>2</b>	<b>Structures (Nos.)</b>						
	Bharuch Section	7	7	-	7	0	
	<b>Total</b>	7	7	-	7	0	
<b>3</b>	<b>Religious Str. (Nos.)</b>						
	Bharuch Section	0	0	0	0	0	
	Total	0	0	0	0	0	
<b>4</b>	<b>H.T. Line crossing</b>						
	<b>Bharuch Section</b>	6				6	
	<b>Total</b>	6				6	
<b>5.</b>	<b>Water Utilities</b>						
	Bharuch Section						
	i) Bharuch Subdivision						
	ii) Jambusar Sub-division						
	<b>Total</b>	64				57	

### Tree Cutting Progress Status-Nos

Sr. No.	District	Category		Total Nos.	Status of Cutting Permission	No. of Cutting Permission	No of Trees cut	Balance No of Trees	Remark
1	Bharuch	Govt. Trees	All	164	Tree Cutting Permission is received vide letter No. NHAI/PIU Surat (Expressway)/PR- 02/2019/1717 Date: 25.03.2019	164	164	Nil	-
		Pvt. Trees		0					

### 5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

## 6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Resource Required at peak	Deployed Machinery Month of March-2020
1	Excavator	Nos	16	34
2	Motor Grader	Nos	16	20
3	Dozer	Nos		4
4	Vibratory Roller	Nos	16	31
5	Tandem Roller	Nos	-	3
6	Baby roller	Nos	-	2
7	Wet Mix/ DLC Paver	Nos	1	2
8	Wet Mix Plant	Nos	1	1
9	PQC Paver	Nos	1	1
10	Pneumatic Tyre Roller	Nos	0	-
11	Dumpers/Tippers	Nos	107	139
12	FE Loaders/JCB	Nos	10	12
13	Water Tanker	Nos	23	39
14	Batching Plant CP60	Nos	2	2
15	Batching Plant CP 120	Nos	1	1
16	Batching Plant CP 240	Nos	1	1
17	Batching Plant 300 TPH (DLC)	Nos	1	1
18	Sand Washing plant	Nos	1	1
19	Transit Mixers	Nos	10	28
20	Boom Placer	Nos	1	3
21	Concrete Pump	Nos	1	2
22	Kerb Machine	Nos	1	0

## 8.0 QA/QC Report.

### 8.1 Test conducted on site.

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed	Cum. No. of Test	
<b>OGL &amp; Cutting soil</b>																	
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m <sup>3</sup>	50 % Max	148	0	148	0	0	0	0	0	0	148	0	148	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m <sup>3</sup>	-	148	0	148	0	0	0	0	0	0	148	0	148	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m <sup>3</sup>	L.L.= Not>50 %,PI =Not> 25 %	148	0	148	0	0	0	0	0	0	148	0	148	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m <sup>3</sup>	Up to 3m 1.52 gm./cc	148	0	148	0	0	0	0	0	0	148	0	148	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m <sup>2</sup>	90-95 % of lab MDD	5470	80	555 0	10	0	10	0	0	0	5480	80	5560	
<b>Borrow Area (Embankment &amp; Subgrade)</b>																	
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m <sup>3</sup>	50 % Max	3176	0	317 6	120	0	120	19	0	19	3296	0	3296	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fai led	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed	Cum. No. of Test	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m <sup>3</sup>	-	3176	0	3176	120	0	120	19	0	19	3296	0	3296	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m <sup>3</sup>	L.L.= Not>50 %,PI =Not> 25 %	3176	0	3176	120	0	120	19	0	19	3296	0	3296	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m <sup>3</sup>	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	3176	0	3176	120	0	120	19	0	19	3296	0	3296	
5	CBR	IS 2720 Part 16	1 test per 3000 m <sup>3</sup>	Min. 8 % as per design	321	5	326	13	0	13	4	0	4	334	5	339	
<b>Earthwork Field test</b>																	
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m <sup>2</sup>	95% of Lab MDD	391 85	755	399 40	657	58	71 5	53	9	62	398 42	813	40655	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m <sup>2</sup>	97% of Lab MDD	334	24	358	53	3	56	23	1	24	387	27	414	
<b>GSB</b>																	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed	Cum. No. of Test	
1	Sieve Analysis		1 Test /400M <sup>3</sup>	As per MORT&H Table 400-1	107	0	107	25	0	25	5	0	5	132	0	132	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M <sup>3</sup>	LL=Not>25% PI=Not>6%	107	0	107	25	0	25	5	0	5	132	0	132	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		1	0	1	0	0	0	0	0	0	1	0	1	
4	CBR	IS 2720 Part 16	As Required	30% Min.	1	0	1	0	0	0	0	0	0	1	0	1	
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	1	0	1	0	0	0	0	0	0	1	0	1	
6	AIV	IS 2386 (P-4) & IS 5640	As Required	40% Max	1	0	1	0	0	0	0	0	0	1	0	1	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M <sup>2</sup>	98% of Lab MDD	195	14	209	90	0	90	39	0	39	285	14	299	
<b>PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE</b>																	
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concre ting Day	As per IS 383	595	0	595	33	0	33	4	0	4	628	0	628	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed	Cum. No. of Test	
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concre ting Day	As per IS 383	595	0	595	33	0	33	4	0	4	628	0	628	
3	Aggregate Impact Value	IS 2386 Part 4	1 Test/Concre ting Day	As per IS 383	595	0	595	33	0	33	4	0	4	628	0	628	
4	Flakiness Index	IS 2386 Part 1	1 Test/Concre ting Day	As per IS 383	595	0	595	33	0	33	4	0	4	628	0	628	
5	Silt Content	IS 383	As Required		425	0	425	33	0	33	4	0	4	458	0	458	
6	Specific Gravity & W A	IS 2386 PART 3	1 Test/Month		6	0	6	0	0	0	0	0	0	6	0	6	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted											Remar ks			
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date					
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed		Cum. No. of Test		
<b>Concrete Mix Design (cube sets)</b>																			
1	M15 7 Days	IS-516	18 Cubes	As per MoRT&H	3	0	3	0	0	0	0	0	0	3	0	3			
	28 Days				9	0	9	0	0	0	0	0	0	0	9	0	9		
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	0	0	0	
3	M20 7 Days				3	0	3	0	0	0	0	0	0	0	0	3	0	3	
	28 Days				9	0	9	0	0	0	0	0	0	0	0	9	0	9	
4	M25 PCC 7 Days				46	0	46	0	0	0	0	0	0	0	0	46	0	46	
	28 Days				88	0	88	3	0	3	3	0	3	3	0	91	0	91	
5	M30 7 Days				80	0	80	0	0	0	0	0	0	0	0	80	0	80	
	28 Days				106	0	106	3	0	3	3	0	3	3	0	109	0	109	



S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remar ks			
					Up To Previous Month			This Month			IE Witness This Month				Total Upto Date		
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st		Passed	Failed	Cum. No. of Test
6	M35 7 Days				155	0	155	0	0	0	0	0	0	155	0	155	
	28 Days				272	0	272	15	0	15	3	0	3	287	0	287	
7	M35 Pile 7 Days				93	0	93	0	0	0	0	0	0	93	0	93	
	28 Days				159	0	159	0	0	0	0	0	0	159	0	159	
8	M35 RE block 7 Days				0	0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	0	
9	M40 7 Days				55	0	55	0	0	0	0	0	0	55	0	55	
	28 Days				87	0	87	0	0	0	0	0	0	87	0	87	
1 0	M45 7 Days				13	0	13	0	0	0	0	0	0	13	0	13	
	28 Days				19	0	19	0	0	0	0	0	0	19	0	19	
1 1	M50 7 Days				25	0	25	0	0	0	0	0	0	25	0	25	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remar ks				
					Up To Previous Month			This Month			IE Witness This Month				Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st		Passed	Failed	Cum. No. of Test	
	28 Days				25	0	25	3	0	3	3	0	3	28	0	28		
1 2	M40 PQC 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	50	0	50	8	0	8	6	0	6	58	0	58		
	28 Days				250	0	250	40	0	40	20	0	20	290	0	290		
1 3	M40 PQC Fl. Strength 7 Days				50	0	50	8	0	8	6	0	6	58	0	58		
	28 Days				250	0	250	40	0	40	20	0	20	290	0	290		
1 4	DLC 7 Days	IS-516	10 cubes	Asper MoRT&H	97	29	126	0	0	0	0	0	0	97	29	126		
<b>Compressive Strength of Concrete Cubes (Field)</b>																		
1	M15 7 Days	IS-516	1 test - 0-5 M3 2test - 6-15 m3 3test - 16- 30 m3	As per MoRT&H	0	0	0	0	0	0	0	0	0	0	0	0		
	28 Days				0	0	0	0	0	0	0	0	0	0	0	0	0	
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	0	0	0	0	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remar ks			
					Up To Previous Month			This Month			IE Witness This Month				Total Upto Date		
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st		Passed	Failed	Cum. No. of Test
	28 Days		4 test - 31- 50 m3 +1 test for every 50m3 concrete		0	0	0	0	0	0	0	0	0	0	0		
3	M25 PCC 7 Days			477	0	477	13	0	13	3	0	3	490	0	490		
	28 Days			1077	0	1077	95	0	95	10	0	10	1172	0	1172		
4	M30 7 Days			176	0	176	53	0	53	7	0	7	229	0	229		
	28 Days			400	0	400	373	0	373	75	0	75	773	0	773		
5	M35 7 Days			889	0	889	97	0	97	12	0	12	986	0	986		
	28 Days			2397	0	2397	665	0	665	135	0	135	3062	0	3062		
6	M35 Pile 7 Days			824	0	824	0	0	0	0	0	0	824	0	824		
	28 Days			2581	0	2581	16	0	16	2	0	2	2597	0	2597		
7	M35 RE block 7 Days			0	0	0	0	0	0	0	0	0	0	0	0		

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remar ks			
					Up To Previous Month			This Month			IE Witness This Month				Total Upto Date		
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st		Passed	Failed	Cum. No. of Test
	28 Days				0	0	0	0	0	0	0	0	0	0	0		
8	M40 7 Days				4	0	4	0	0	0	0	0	0	4	0	4	
	28 Days				12	0	12	0	0	0	0	0	0	12	0	12	
9	M45 7 Days				0	0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	0	
10	M50 PSC 7 Days				34	0	34	18	0	18	3	0	3	52	0	52	
	28 Days				50	0	50	80	0	80	8	0	8	130	0	130	
11	M40 PQC 7 Days	IS-516	1 test of 2 cubes & 2beams for 150 m3 or Min. 6 cubes & 6 beams for	As per MoRT&H	1	0	1	8	0	8	3	0	3	9	0	9	
	28 Days				0	0	0	10	0	10	3	0	3	10	0	10	
12	M40 PQC F.S 7 Days				1	0	1	8	0	8	3	0	3	9	0	9	
	28 Days				0	0	0	10	0	10	3	0	3	10	0	10	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No .of Te st	Pas sed	Fai led	To tal No .of Te st	Passed	Failed	Cum. No. of Test	
			the day														
1 3	DLC 7 Days	IS-516	1set of 3cubes for 1000 m2	Asper MoRT&H	77	0	77	35	0	35	5	0	5	112	0	112	
1 4	DLC FDD	IS 2720 Part 28	1 Test /2000M <sup>2</sup>	98% of Ref. Density	52	0	52	12	0	12	2	0	2	64	0	64	
<b>Cement</b>																	
1	Fineness	IS 4031	1 Test/Week		111	0	111	11	0	11	2	0	2	122	0	122	
2	Consistency	IS 4031	1 Test/Week		111	0	111	11	0	11	2	0	2	122	0	122	
3	Setting Time	IS 4031	1 Test/Week		111	0	111	11	0	11	2	0	2	122	0	122	
4	Soundness	IS 4031	1 Test/Week		71	0	71	0	0	0	0	0	0	71	0	71	
5	Compressive Strength	IS 4031	1 Test/Week														
	a) 3 Days		01 set = 3 Cube		113	0	113	11	0	11	2	0	2	124	0	124	

S r. N o.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted												Remar ks
					Up To Previous Month			This Month			IE Witness This Month			Total Upto Date			
					Pass ed	Fail ed	To tal No. of Te st	Pas sed	Fai led	To tal No. of Te st	Pas sed	Fai led	To tal No. of Te st	Passed	Failed	Cum. No. of Test	
	b) 7 Days		01 set = 3 Cube		111	0	111	11	0	11	2	0	2	122	0	122	
	c) 28 Days		01 set = 3 Cube		103	0	103	17	0	17	2	0	2	120	0	120	

## 8.2 Weather report

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
		Min. Temp.	Max. Temp.	Min.	Max.			
1	01-Mar-20	17.5	32.2	25.0	71.0	0.0	0.0	
2	02-Mar-20	16.9	31.5	24.0	68.0	0.0	0.0	
3	03-Mar-20	17.2	32.4	25.0	69.0	0.0	0.0	
4	04-Mar-20	16.5	31.5	24.0	71.0	0.0	0.0	
5	05-Mar-20	19.2	31.5	22.0	67.0	0.0	0.0	
6	06-Mar-20	19.0	29.0	20.0	65.0	0.0	0.0	
7	07-Mar-20	13.2	30.6	24.0	68.0	0.0	0.0	
8	08-Mar-20	14.5	32.1	23.0	68.0	0.0	0.0	
9	09-Mar-20	19.2	33.0	24.0	69.0	0.0	0.0	
10	10-Mar-20	19.5	32.1	20.0	66.0	0.0	0.0	
11	11-Mar-20	19.4	30.2	25.0	71.0	0.0	0.0	
12	12-Mar-20	15.8	30.6	24.0	68.0	0.0	0.0	
13	13-Mar-20	14.3	29.4	20.0	61.0	0.0	0.0	
14	14-Mar-20	16.6	31.2	22.0	63.0	0.0	0.0	
15	15-Mar-20	17.4	32.0	25.0	68.0	0.0	0.0	
16	16-Mar-20	18.6	34.8	24.0	65.0	0.0	0.0	
17	17-Mar-20	19.2	36.6	23.0	60.0	0.0	0.0	
18	18-Mar-20	21.8	37.4	21.0	59.0	0.0	0.0	
19	19-Mar-20	20.4	38.2	24.0	65.0	0.0	0.0	
20	20-Mar-20	21.6	34.3	22.0	60.0	0.0	0.0	
21	21-Mar-20	20.8	35.6	23.0	65.0	0.0	0.0	
22	22-Mar-20	23.3	36.1	25.0	70.0	0.0	0.0	

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
23	23-Mar-20	22.1	38.6	24.0	68.0	0.0	0.0	
24	24-Mar-20	25.8	37.5	20.0	65.0	0.0	0.0	
25	25-Mar-20	24.2	36.8	19.0	60.0	0.0	0.0	
26	26-Mar-20	22.5	33.9	25.0	58.0	0.0	0.0	
27	27-Mar-20	20.8	31.6	28.0	55.0	0.0	0.0	
28	28-Mar-20	22.6	34.8	20.0	62.0	0.0	0.0	
29	29-Mar-20	20.8	36.2	21.0	60.0	0.0	0.0	
30	30-Mar-20	20.9	36.4	26.0	52.0	0.0	0.0	
31	31-Mar-20	19.6	37.0	22.0	45.0	0.0	0.0	
	<b>Average</b>	<b>19.4</b>	<b>33.7</b>	<b>23.0</b>	<b>63.9</b>			



## 9.0 Safety Features

### 9.1 Pen picture of safety features

<b>Location of Black spot</b>	<b>Suggested Remedial Measures with in provisions of Concession Agreement</b>	<b>Additional Remedial Measures (if any)</b>	<b>Financial implications of additional Remedial Measures for Authority</b>
312	Barricade Working Zone Properly	Provide Concrete Jersey Barrier	
	Provide Advance Warning Boards		

### 9.2 Accident report : NIL

## 10.0 Review status of drawings/design reports

### 10.1 Structure drawing status

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Pipe Culvert	35	35	35	-	Submitted via direct mail from Designer to IE dated 15.05.2019 at 2:36 PM	Found in order as per MOM dt. 17.05.2019	Approved
2	Box Culvert	27	21	13	-	7 Nos. submitted via Letter No. 184 dated 12.12.2019	12 Nos are found in order (less than 20°) in MOM 316+420 approval received via letter no. 632 dt. 16.07.2019,	13 Nos Approved, 7 Nos Under review with IE.
3	Flyover	1	1	-	299+375	Submitted via letter no. 042 dated 25.02.2020 Bearing submitted via letter no. 020 dt. 24.01.2020	Comments received via letter No. 989 dated 04.11.2019 Comments on bearing received via letter no. 1445 dt. 12.02.2020	Pending with IE Bearing drawing approved

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
4	Major Bridge	3	3	3	302+732	Submitted via letter no. 335 dated 23.12.2019	Comments received via letter No. 1331 dated 20.01.2020	Approved by IE via ltr. 1259 dt. 01.01.2020
					318+875	Submitted via letter no. 239 dated 04.10.2019	-	Approved vide letter no. 1084 dt. 02.12.2020
					321+280	Submitted via letter no. 179 dated 24.07.2019	-	Approved in MOM dt. 30.08.2019
5	Minor Bridge	11	11	6	294+085	Submitted via letter no. 189 dated 19.12.2019	Comments received via letter No. 1554 dated 03.03.2020	Pending with Concessionaire
					296+432-G	Submitted via letter no. 184 dated 06.08.2019	-	In meeting with GAIL, they have given concurrence on GAD with SDD method. Therefore no needs to provide structure

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					297+472	Submitted via letter no. 049 dated 03.03.2020 & 194 Dt. 24.12.2019	Letter No. 1364 dated 30.01.2020	Pending with IE
					297+562	Submitted via letter no. 185 dated 06.08.2019	-Comments received on Hyd. Report via letter No. 905 dated 27.09.2019	Approved in MOM dt. 30.08.2019
					304+450-G	Submitted via letter no. 145 dated 17.08.2019	-	In meeting with GAIL, they have given concurrence on GAD with SDD method. Therefore no needs to provide structure
					307+731	Submitted via letter no. 260 dated 21.10.2019 (GFC)	-	Approved by IE via ltr. 1006 dt. 08.11.2019
					309+100-G	Submitted via letter no. 254 dated 17.10.2019	Comments received via letter No. 1003 dated 08.11.2019	In meeting held with GAIL, drawing with MONO pile has been

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
								proposed for concurrence
					309+840	Submitted via letter no. 011 Dated 08.01.2020	Approved via mail dt. 25.11.2019	Approved
					310+752-G	Submitted via letter no. 199 dated 31.12.2019	Comments received via letter No. 1465 dated 15.02.2020	Pending with concessionaire
					313+835	Submitted via letter no. 145 dated 17.08.2019	-	Approved in MOM dt. 30.08.2019
					314+314	Submitted via letter no. 334 dated 23.12.2019	Comments received via letter No. 1226 dated 24.12.2019	Pending with concessionaire

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
6	PUP	30	30	21	-	<p>-29 Nos via letter No. 21 dated 22.10.2018</p> <p>- 1 No via letter No. 37 dated 12.12.2018</p> <p>-Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by Designer to Aarvee via mail dt. 23.05.2019 at 6:41 pm R3-PVKEPL/HO/VKP3/IE/093/2019 dt. 28.05.2019</p> <p>- Further revised 12 Nos submitted via 049 on 17.04.2019</p> <p>-Directly by Designer to Aarvee via mail dt. 30.05.2019</p>	<p>Comments received via letter no. AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/357 dated 06.05.2019 and AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/442 dated 28.05.2019 on Geotech reports</p> <p>3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019</p> <p>18 Approved vide AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW/473 Dt. 03.06.2019</p>	21 Nos approved

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
7	VUP	3	3	3	295+575	Submitted via letter no. 044 dated 26.02.2020	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.2019	Approved by IE
					303+830	Submitted via letter no. 045 dated 26.02.2020	Approval received via letter No. 1261 dated 02.01.2020	Approved by IE
					312+720	Submitted via letter no. 045 dated 26.02.2020	Approval received via letter No. 1261 dated 02.01.2020	Approved by IE
8	VOP	1	1	-	307+193	Submitted via letter no. 003 dated 01.01.2020 & PVKEPL/HO/VKP3/IE/374/20 20 dt. 02.02.2020	Comments received via letter No. 1555 dated 03.03.2020	Pending with concessionaire

Sr. No	Type of Structure	Total scope [ Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
9	LVUP	7	7	7		Submitted via letter no. 226 dated 24.09.2019	-	Approved by IE via ltr. 1146 dt. 30.01.2020
10	ROB (Non-Railway)	1	1	-	293+014	Submitted via letter no. 198 dated 31.12.2019	Comments received via letter No. 1368 dated 30.01.2020	Approved

## 10.2 Highway drawing status

Plan and Profile					
Sr No.	Description	Concessionaire Submission Letter No. and Date		IE's comment Letter No. and Date	Remark
1	MCW	# 267 on 02.11.2019		# 1144 Dt. 13.12.2019	
2	Connecting road	# 267 on 02.11.2019		# 1144 Dt. 13.12.2019	
3	VOP Approaches	# 35 on 08.04.2019		# 476 Dt. 04.06.2019	

## Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement	Pavement Composition	Status	Remark



Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark
connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10 % effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB+ 500 mm Subgrade with 8% effective CBR	<b>APPROVED</b>	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

## PLANT STATUS

**CRUSHER:-** 300 TPH @ Rajpardi for Aggregates – Functional

### Batching Plant:-

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

### 10.3 Review status of source approvals & Mix Design

Sr No	Description	Date of Approval	Approval Letter No.
<b>1</b>	<b>Cement</b>		
i	Ultra Tech Cement Ltd	02.02.2019	AA/VKE/PVKEPL/011/18-19/Q & M /048
ii	Gujrat Siddhi Cement Ltd	11.04.2019	AA/VKE/PVKEPL/070/19-20/Q & M /281
iii	Saurarashtra Cement Ltd (Hathi Cement)	13.04.2019	AA/VKE/PVKEPL/074/19-20/Q & M /289
iv	JK Lakshmi Cement Ltd	02.02.2019	AA/VKE/PVKEPL/011/18-19/Q & M /048
v	Sanghi Industries Ltd	02.02.2019	AA/VKE/PVKEPL/011/18-19/Q & M /048
vi	Birla Corporation Ltd	02.02.2019	AA/VKE/PVKEPL/011/18-19/Q & M /048
vii	Udaipur Cement works Ltd	02.02.2019	AA/VKE/PVKEPL/011/18-19/Q & M /048
viii	Nuvoco Vistas Corporation Ltd	24.06.2019	AA/VKE/PVKEPL/125/18-19/Q & M /546
ix	Wonder Cement Ltd	21.11.2019	AA/VKE/PVKEPL/211/19-20/Q & M /1048
x	Ambuja Cement Ltd	21.11.2019	AA/VKE/PVKEPL/211/19-20/Q & M /1046
<b>2</b>	<b>Reinforcement Steel</b>		
i	Jindal Steel & Power (JSPL)	13.05.2019	AA/VKE/PVKEPL/100/19-20/Q & M /393
ii	Electro Steel Pvt. Ltd	09.07.2019	AA/VKE/PVKEPL/144/19-20/Q & M /609
iii	ESSAR	09.07.2019	AA/VKE/PVKEPL/144/19-20/Q & M /609
iv	Electrotherm (India) Ltd	15.01.2020	AA/VKE/PVKEPL/284/19-20/Q & M /1310
<b>3</b>	<b>Aggregates</b>		
i	Rajpahardi (Coarse Agg)	15.02.2019	AA/VKE/PVKEPL/028/18-19/Q & M /085
ii	Nadeshwar (Fine Agg)	15.02.2019	AA/VKE/PVKEPL/029/18-19/Q & M /086
iii	Bodeli (Fine Agg)	15.02.2019	AA/VKE/PVKEPL/029/18-19/Q & M /086
<b>4</b>	<b>Chemical Admixture</b>		
i	Kunal	12.02.2019	AA/VKE/PVKEPL/018/18-19/Q & M /062
ii	BASF	12.02.2019	AA/VKE/PVKEPL/018/18-19/Q & M /062
iii	STP Limited	24.09.2019	AA/VKE/PVKEPL/184/19-20/Q & M /882
iv	CAC Pvt.Limited	21.11.2019	AA/VKE/PVKEPL/192/19-20/Q & M /1051
v	Yahska	31.08.2019	AA/VKE/PVKEPL/167/19-20/Q & M /784
vi	Sika India Pvt Ltd	04.10.2019	AA/VKE/PVKEPL/192/19-20/Q & M /925
vii	Fosroc	08.11.2019	AA/VKE/PVKEPL/201/19-20/Q & M /995
<b>5</b>	<b>Fly Ash</b>		
i	Suyog Element India Pvt. Ltd	04.10.2019	AA/VKE/PVKEPL/193/19-20/Q & M /926
a)	Micro Silica/ GGBS		
i	Suyog Element India Pvt. Ltd	04.10.2019	AA/VKE/PVKEPL/193/19-20/Q & M /926
ii	Ishita enterprises (GGBS)	13.02.2020	AA/VKE/PVKEPL/314/19-20/Q&M/1448

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
<b>6</b>	<b>Water</b>		
i	Bore well at Camp Ch-299+300 RHS	28.03.2019	AA/VKE/PVKEPL/041/18-19/Q & M /223
<b>7</b>	<b>Hume Pipe - NP4</b>		
i	Giriraj Hump pipe Industries	12.02.2019	AA/VKE/PVKEPL/022/18-19/Q & M /066
ii	T & G Precast Industries	24.06.2019	AA/VKE/PVKEPL/126/19-20/Q & M /547
<b>8</b>	<b>GEOTEXTILE</b>		
i	M/S Maccaferri Environmental Solutions Pvt. Lts	08.11.2019	AA/VKE/PVKEPL/202/19-20/Q & M /996
ii	M/S Manas Geo Tech India Pvt. Lts	09.12.2019	AA/VKE/PVKEPL/229/19-20/Q & M /1130
iii	M/S Techfab (India) Industries Lts	08.11.2019	AA/VKE/PVKEPL/202/19-20/Q & M /996
iv	M/S Terre Armee	09.12.2019	AA/VKE/PVKEPL/229/19-20/Q & M /1130
v	M/s Narjis International Company	19.02.2020	AA/VKE/PVKEPL/322/19-20/Q & M /1489
<b>9</b>	<b>PQC MISC ITEMS</b>		
i	M/S Yash Enterprises (Separation membrane, dowel bar sleeves)	13.02.2020	AA/VKE/PVKEPL/319/19-20/Q&M/1458
ii	M/S Electrotherm (India) Ltd- MS Round bar	15.01.2020	AA/VKE/PVKEPL/284/19-20/Q&M/1310
iii	M/S Solanki plastic- (Dowel bar sleeves, separation membrane)	12.02.2020	AA/VKE/PVKEPL/310/19-20/Q&M/1442
iv	M/S Akar Engineers- (Dowel bar sleeves & Separation membrane)	19.02.2020	AA/VKE/PVKEPL/325/19-20/Q&M/1492
<b>10</b>	<b>Cement Grouting Admixture</b>		
i	BASF India Ltd	13.02.2020	AA/VKE/PVKEPL/316/19-20/Q&M/1450
ii	Fosroc	13.02.2020	AA/VKE/PVKEPL/313/19-20/Q&M/1447
<b>11</b>	<b>Independent Laboratory</b>		
i	Mukesh A Patel	12.02.2019	AA/VKE/PVKEPL/021/18-19/Q & M /065
ii	Geo Designs & Research Pvt. Ltd	11.04.2019	AA/VKE/PVKEPL/072/19-20/Q & M /283
<b>12</b>	<b>Structural Items</b>		
i	M/S Dynamic Prestress (I) Ltd (Bearing & Prestressing Materials)	26.12.2019	AA/VKE/PVKEPL/263/19-20/Q & M /1231
ii	M/S INIZ Plastomech pvt. Ltd (Sheathing Ducts)	07.01.2020	AA/VKE/PVKEPL/278/19-20/Q & M /1285
iii	M/S Sanfield India Ltd(Bearing)	09.12.2019	AA/VKE/PVKEPL/231/19-20/Q & M /1132
iv	M/s Unitech Couplers India Pvt. Ltd	23.12.2019	AA/VKE/PVKEPL/250/19-20/Q & M /1212
vi	M/s Vadol Corporation Ltd(Reinforcement couplers)	31.12.2019	AA/VKE/PVKEPL/266/19-20/Q & M /1243
vii	M/s Usha Martin Ltd(HT Strands)	07.01.2020	AA/VKE/PVKEPL/276/19-20/Q & M /1283

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
<b>13</b>	<b>Curing Compound, Seleant</b>		
ii	STP	24.09.2019	AA/VKE/PVKEPL/184/19-20/Q & M /882
ii	Sika India Pvt Ltd	19.02.2020	AA/VKE/PVKEPL/327/19-20/Q & M /1494
iii	BASF India Ltd	13.02.2020	AA/VKE/PVKEPL/316/19-20/Q&M/1450
iv	Choksy Chemical pvt Ltd	26.02.2020	AA/VKE/PVKEPL/351/19-20/Q&M/1640
<b>14</b>	<b>Borrow Area</b>		
1	1	23.02.19	AA/VKE/PVKEPL/037/18-19/Q & M /119
2	1-Extension	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
3	1-A	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
4	1-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
5	1-C	20.08.19	AA/VKE/PVKEPL/164/19-20/Q & M /754
6	1-D	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
7	1-E	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
8	2	23.02.19	AA/VKE/PVKEPL/031/18-19/Q & M /113
9	2-A	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
10	2-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
11	2-C	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
12	2-D	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
13	3	23.02.19	AA/VKE/PVKEPL/038/18-19/Q & M /120
14	3-A	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
15	4	23.02.19	AA/VKE/PVKEPL/030/18-19/Q & M /114
16	4-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
17	4-C	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
18	4-D	01.07.19	AA/VKE/PVKEPL/136/19-20/Q & M /579
19	4-E	29.07.19	AA/VKE/PVKEPL/156/19-20/Q & M /680
20	4-F	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
21	4-G	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
22	5	23.02.19	AA/VKE/PVKEPL/032/18-19/Q & M /116
23	5-A	20.08.19	AA/VKE/PVKEPL/164/18-19/Q & M /754
24	5-B	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
25	6	23.02.19	AA/VKE/PVKEPL/030/18-19/Q & M /114
26	6-A	01.07.19	AA/VKE/PVKEPL/135/19-20/Q & M /578
27	6-B	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
28	6-C	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
29	7	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
30	8	23.02.19	AA/VKE/PVKEPL/030/18-19/Q & M /114
31	8-A	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
32	8-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
33	8-C	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
34	8-D	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
35	9	23.02.19	AA/VKE/PVKEPL/036/18-19/Q & M /118
36	10	23.02.19	AA/VKE/PVKEPL/035/18-19/Q & M /117
37	10-A	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
38	10-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
39	10-C	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
40	11	23.02.19	AA/VKE/PVKEPL/031/18-19/Q & M /115
41	11-A	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
42	11-B	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
43	12	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
44	12-A	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
45	13	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
46	14	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
47	14-A	16.10.19	AA/VKE/PVKEPL/194/19-20/Q & M /950
48	15	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
49	16	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
50	17	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
51	18	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
52	18-A	29.07.19	AA/VKE/PVKEPL/156/19-20/Q & M /680
53	19	11.04.19	AA/VKE/PVKEPL/071/19-20/Q & M /282
54	20	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
55	20-A	20.08.19	AA/VKE/PVKEPL/164/18-19/Q & M /754
56	21	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
57	22	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
58	23	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
59	24	24.05.19	AA/VKE/PVKEPL/107/19-20/Q & M /430
60	24A	29.07.19	AA/VKE/PVKEPL/156/19-20/Q & M /680
61	25	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
62	25-A	01.07.19	AA/VKE/PVKEPL/136/19-20/Q & M /579
63	25-B	20.08.19	AA/VKE/PVKEPL/164/18-19/Q & M /754
64	26	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
65	27	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
66	28	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
67	28-A	29.07.19	AA/VKE/PVKEPL/156/19-20/Q & M /680
68	29	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
69	30	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
70	31	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
71	31-A	20.08.19	AA/VKE/PVKEPL/164/18-19/Q & M /754

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
72	32	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
73	33	24.06.19	AA/VKE/PVKEPL/127/19-20/Q & M /548
74	36	20.08.19	AA/VKE/PVKEPL/164/18-19/Q & M /754
75	37	21.11.19	AA/VKE/PVKEPL/212/19-20/Q & M /1047
76	38	21.11.19	AA/VKE/PVKEPL/212/19-20/Q & M /1047
77	39	29.11.19	AA/VKE/PVKEPL/212/19-20/Q & M /1047
78	26A	21.11.19	AA/VKE/PVKEPL/221/19-20/Q & M /1079
79	40	29.11.19	AA/VKE/PVKEPL/222/19-20/Q & M /1080
80	41	29.11.19	AA/VKE/PVKEPL/223/19-20/Q & M /1081
81	4-I	29.11.19	AA/VKE/PVKEPL/223/19-20/Q & M /1081
82	38-A	09.12.19	AA/VKE/PVKEPL/230/19-20/Q & M /1131
83	42	23.12.19	AA/VKE/PVKEPL/257/19-20/Q & M /1219
84	43	23.12.19	AA/VKE/PVKEPL/257/19-20/Q & M /1219
85	44	23.12.19	AA/VKE/PVKEPL/256/19-20/Q & M /1218
86	42-A	31.12.19	AA/VKE/PVKEPL/267/19-20/Q & M /1244
87	44-A	31.12.19	AA/VKE/PVKEPL/267/19-20/Q & M /1244
88	44-B	31.12.19	AA/VKE/PVKEPL/267/19-20/Q & M /1244
89	26-B	31.12.19	AA/VKE/PVKEPL/267/19-20/Q & M /1244
90	23-A	01.01.20	AA/VKE/PVKEPL/270/19-20/Q&M/1257
91	45	01.01.20	AA/VKE/PVKEPL/270/19-20/Q&M/1257
92	37-A	07.01.20	AA/VKE/PVKEPL/277/19-20/Q&M/1284
93	46	07.01.20	AA/VKE/PVKEPL/277/19-20/Q&M/1284
94	47	07.01.20	AA/VKE/PVKEPL/277/19-20/Q&M/1284
95	25-E	06.02.20	AA/VKE/PVKEPL/317/19-20/Q&M/1451
96	49	06.02.20	AA/VKE/PVKEPL/298/19-20/Q&M/1396
97	41-A	06.02.20	AA/VKE/PVKEPL/298/19-20/Q&M/1396
98	50	06.02.20	AA/VKE/PVKEPL/298/19-20/Q&M/1396
99	23-B	06.02.20	AA/VKE/PVKEPL/298/19-20/Q&M/1396
100	51	06.02.20	AA/VKE/PVKEPL/298/19-20/Q&M/1396
101	49-A	06.02.20	AA/VKE/PVKEPL/299/19-20/Q&M/1397
102	41-B	06.02.20	AA/VKE/PVKEPL/299/19-20/Q&M/1397
103	27-A	06.02.20	AA/VKE/PVKEPL/299/19-20/Q&M/1397
104	52	06.02.20	AA/VKE/PVKEPL/299/19-20/Q&M/1397
105	35-A	06.02.20	AA/VKE/PVKEPL/300/19-20/Q&M/1398
106	41-C	06.02.20	AA/VKE/PVKEPL/300/19-20/Q&M/1398
107	53	06.02.20	AA/VKE/PVKEPL/300/19-20/Q&M/1398
108	43-B	06.02.20	AA/VKE/PVKEPL/301/19-20/Q&M/1399
109	42-C	13.02.20	AA/VKE/PVKEPL/315/19-20/Q&M/1449
110	48	13.02.20	AA/VKE/PVKEPL/315/19-20/Q&M/1449

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
111	35-B	12.02.20	AA/VKE/PVKEPL/308/19-20/Q&M/1440
112	47-A	12.02.20	AA/VKE/PVKEPL/308/19-20/Q&M/1440
113	55	19.02.20	AA/VKE/PVKEPL/326/19-20/Q&M/1493
114	56	19.02.20	AA/VKE/PVKEPL/326/19-20/Q&M/1493
115	57	19.02.20	AA/VKE/PVKEPL/326/19-20/Q&M/1493
116	37-B	19.02.20	AA/VKE/PVKEPL/326/19-20/Q&M/1493
117	47-B	19.02.20	AA/VKE/PVKEPL/326/19-20/Q&M/1493
118	5-C	22.02.20	AA/VKE/PVKEPL/330/19-20/Q&M/1510
119	53-A	22.02.20	AA/VKE/PVKEPL/330/19-20/Q&M/1510
120	54	19.02.20	AA/VKE/PVKEPL/323/19-20/Q&M/1490
121	49-B	19.02.20	AA/VKE/PVKEPL/323/19-20/Q&M/1490
122	49-C	20.03.20	AA/VKE/PVKEPL/347/19-20/Q&M/1636
123	53-B	20.03.20	AA/VKE/PVKEPL/348/19-20/Q&M/1637
124	57-A	20.03.20	AA/VKE/PVKEPL/348/19-20/Q&M/1637
125	53-C	20.03.20	AA/VKE/PVKEPL/345/19-20/Q&M/1634
126	26-C	20.03.20	AA/VKE/PVKEPL/346/19-20/Q&M/1635
127	52-A	20.03.20	AA/VKE/PVKEPL/346/19-20/Q&M/1635
128	56-A	20.03.20	AA/VKE/PVKEPL/346/19-20/Q&M/1635
<b>15</b>	<b>GSB Mix Design</b>	20.08.19	AA/VKE/PVKEPL/161/18-19/Q & M /751
<b>16</b>	<b>WMM Mix Design</b>	24.09.19	AA/VKE/PVKEPL/182/18-19/Q & M /880
<b>17</b>	<b>PQC Mix Design</b>		
1	PQC Mix Design with Wonder cement-43 grade, flyash & BASF Admixture	13.02.2020	AA/VKE/PVKEPL/318/19-20/Q&M/1457
2	PQC Mix Design with Sidhee cement-53 grade, flyash & BASF Admixture	19.02.2020	AA/VKE/PVKEPL/324/19-20/Q&M/1491
3	PQC Mix Design with Wonder cement-53 grade & BASF Admixture	<b>20.03.20</b>	<b>AA/VKE/PVKEPL/349/19-20/Q&amp;M/1638</b>
4	PQC Mix Design with Saurashtra cement-43 grade, GGBS & BASF Admixture	<b>20.03.20</b>	<b>AA/VKE/PVKEPL/352/19-20/Q&amp;M/1641</b>
<b>18</b>	<b>DLC Mix Design</b>		
1	DLC Mix design with Sidhee OPC53 cement & Flyash	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1052
2	DLC Mix design with Sidhee OPC53 cement	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1049
<b>19</b>	<b>Concrete Mix Design</b>		
1	M30 RCC (Sidhee opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753

<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
2	M30 RCC (Sidhee opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
3	M35 RCC (Sidhee opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
4	M35 PILE (Sidhee opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
5	M40 RCC (Sidhee opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
6	M25 PCC (Ultratech opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
7	M30 RCC (Ultratech opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
8	M35 RCC (Ultratech opc 53+ Kunal admixture)	20.08.2019	AA/VKE/PVKEPL/163/18-19/Q & M /753
9	M35 PILE (Ultratech opc 53+ Kunal admixture)	24.09.2019	AA/VKE/PVKEPL/178/18-19/Q & M /876
10	M40 RCC (Ultratech opc 53+ Kunal admixture)	24.09.2019	AA/VKE/PVKEPL/178/18-19/Q & M /876
11	M30 RCC (Sidhee opc 53+ BASF admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
12	M35 Pile (Sidhee opc 53+ BASF admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
13	M30 RCC (Sidhee opc 53+ Yahska admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
14	M35 Pile (Sidhee opc 53+ Yahska admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
15	M35 RCC (Sidhee opc 53+ BASF admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
16	M40 RCC (Sidhee opc 53+ BASF admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
17	M50 PSC (Ultratech opc 53+ BASF admixture)	23.12.19	AA/VKE/PVKEPL/253/18-19/Q & M /1215
18	M50 PSC (Sidhee opc 53+ BASF admixture)	23.12.19	AA/VKE/PVKEPL/252/18-19/Q & M /1214
19	M25 PCC (Sidhee opc 53+ Sika admixture)	23.12.19	AA/VKE/PVKEPL/254/18-19/Q & M /1216
20	M30 RCC (Sidhee opc 53+ Sika admixture)	23.12.19	AA/VKE/PVKEPL/254/18-19/Q & M /1216
21	M35 RCC (Sidhee opc 53+ Sika admixture)	23.12.19	AA/VKE/PVKEPL/254/18-19/Q & M /1216
22	M35 Pile (Sidhee opc 53+ Sika admixture)	23.12.19	AA/VKE/PVKEPL/254/18-19/Q & M /1216
23	M25 PCC (Sidhee OPC 53+Flyash+Sika admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
24	M25 PCC (JK Lakshmi OPC 53+Flyash+BASF admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
25	M30 RCC (JK Lakshmi OPC 53+Flyash+Sika admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
26	M35 RCC (Sidhee OPC 53+Flyash+Fosroc admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
27	M35 RCC (JK Lakshmi OPC 53+Flyash+Fosroc admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
28	M35 RCC (Sanghee OPC 53+Flyash+Sika admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
29	M35 Pile (JK Lakshmi OPC 53+Flyash+BASF admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
30	M35 Pile (JK Lakshmi OPC 53+Flyash+Sika admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
31	M40 RCC (JK Lakshmi OPC 53+Flyash+BASF admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
32	M45 RCC (Sanghee OPC 53+Flyash+Fosroc admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242
33	M45 RCC (Sourashtra OPC 53+Flyash+Fosroc admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242



<b>Sr No</b>	<b>Description</b>	<b>Date of Approval</b>	<b>Approval Letter No.</b>
34	M50 PSC (Sourashtra OPC 53+Flyash+Fosroc admixture)	31.12.19	AA/VKE/PVKEPL/265/18-19/Q & M /1242


**Borrow Area:-**


<b>Status</b>	<b>Number of Borrow areas</b>	<b>Qty(Cum)</b>
Approved	129	4513213
Submitted	25	1091157
<b>Total</b>	<b>154</b>	<b>5604410</b>

NCR Status :-

Sr. No.	NCPN NO	ISSUED DATE	DESCRIPTION OF NON-CONFORMANCE	DESCRIPTION OF REMEDIAL ACTION	REMEDIAL ACTION		CLOSED OUT DATE	REMARK
					YES	NO		
1	IE/NCR/PKG-III/001	12.11.2019	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
2	IE/NCR/PKG-III/002	12.11.2019	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
3	IE/NCR/PKG-III/003	12.11.2019	Depressed PUP raft at ch-304+170	Raft Level raised	Yes		13.11.19	NCR Closed
4	IE/NCR/PKG-III/004	14.10.2019	Depressed PUP raft at ch-305+058 and ch-309+550 pcc done without ground improvement	Ground Improvement done	Yes		23.10.19	NCR Closed
5	IE/NCR/PKG-III/005	12.08.2019	Back filling below the hume pipe not done properly at ch-303+408	Done properly	Yes		12.08.19	NCR Closed

# Project Organization Chart





Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
1	VKE-3/PIL/STR/8342	2:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd lift	322+710	322+730	RHS	Mr. Sudhir	7509751403	Ret. Wall
2	VKE-3/PIL/STR/8343	3:00 PM	1-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd lift	322+710	322+730	RHS			Ret. Wall
3	VKE-3/PIL/STR/8344	4:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd lift	322+630	322+650	LHS			
4	VKE-3/PIL/STR/8345	5:00 PM	1-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd lift	322+630	322+650	LHS			
5	VKE-3/PIL/STR/8346	2:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for P1 Pier shaft 4th lift	299+354		RHS	Mr. Gurdeep	9529227700	P1 ROB
6	VKE-3/PIL/STR/8347	3:00 PM	1-Mar-20	Pouring of M35 grade of concrete for P1 Pier shaft 4th lift	299+354		RHS			A1 & A2 PUP
7	VKE-3/PIL/STR/8348	4:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 3rd lift	300+725		RHS			PUP
8	VKE-3/PIL/STR/8349	5:00 PM	1-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	300+725		RHS			
9	VKE-3/PIL/STR/8350	11:00 AM	1-Mar-20	Pouring M35 grade of concrete for Top slab	295+990		LHS			
10	VKE-3/PIL/STR/8351	2:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for P13 Pier shaft 2nd lift	299+014		LHS			P13 ROB
11	VKE-3/PIL/STR/8352	3:00 PM	1-Mar-20	Pouring of M35 grade of concrete for P13 Pier shaft 2nd lift	299+014		LHS			
12	VKE-3/PIL/STR/8353	11:00 AM	1-Mar-20	Checking of Cable profiling of PSC girder G1 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
13	VKE-3/PIL/STR/8354	3:00 PM	1-Mar-20	Checking of Cable Stressing of Duck 3 & 4 of A1-A2 span of girder G1 & G2	307+733		RHS			MNB
14	VKE-3/PIL/STR/8355	10:00 AM	1-Mar-20	Laying of PCC for Shear key	307+778		BHS	Mr. Shashi	7348108489	BC
15	VKE-3/PIL/STR/8356	2:00 PM	1-Mar-20	Checking the Bore Depth and Reinforcement of Pile for Boundary Wall	298+800	299+000	RHS	Mr. Dodiya	9879575209	Boundary Wall
16	VKE-3/PIL/STR/8357	3:00 PM	1-Mar-20	Pouring M25 grade of Concrete of Pile for Boundary Wall	298+800	299+000	RHS			
17	VKE-3/PIL/STR/8358	11:00 AM	1-Mar-20	Pouring of M35 grade of concrete for A2 Wall 4th lift	318+870		RHS	Mr. Jaymin	9144363736	A2 MJB
18	VKE-3/PIL/STR/8359	12:00 PM	1-Mar-20	Checking of formwork & pouring M50 concrete PSC Girder G6 P1-P2 span	318+870		LHS			P1-P2 MJB
19	VKE-3/PIL/STR/8360	2:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Cap	321+253		LHS			P1 MJB
20	VKE-3/PIL/STR/8361	3:00 PM	1-Mar-20	Pouring of M35 grade of concrete for P1 Pier Cap	321+253		LHS			
21	VKE-3/PIL/STR/8362	2:00 PM	1-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+214		RHS	Mr. Rahul	9149042843	A1 & A2 LVUP
22	VKE-3/PIL/STR/8363	3:00 PM	1-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+214		RHS			
23	VKE-3/PIL/STR/8364	9:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for A2 Wall & Ret. Wall 2nd lift	310+725		RHS	Mr. Shankar	8945938534	A2 MNB
24	VKE-3/PIL/STR/8365	10:00 AM	1-Mar-20	Pouring M35 grade of concrete for A2 Wall & Ret. Wall 2nd lift	310+725		RHS			
25	VKE-3/PIL/STR/8366	11:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for A1 Wall & Ret. Wall 1st lift	310+725		RHS			A1 MNB
26	VKE-3/PIL/STR/8367	12:00 PM	1-Mar-20	Pouring M35 grade of concrete for A1 Wall & Ret. Wall 1st lift	310+725		RHS			
27	VKE-3/PIL/STR/8368	9:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 1st lift	306+820		RHS			A1 & A2 PUP
28	VKE-3/PIL/STR/8369	10:00 AM	1-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 1st lift	306+820		RHS			
29	VKE-3/PIL/STR/8370	2:00 PM	1-Mar-20	Laying of PCC	309+817		BHS			BC
30	VKE-3/PIL/STR/8371	10:00 AM	1-Mar-20	Pouring M35 grade of concrete for A1 Wall 2nd lift	313+055		LHS			A1 PUP

Structure RFI											
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks	
31	VKE-3/PIL/STR/8372	4:00 PM	1-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	312+695		LHS			VUP	
32	VKE-3/PIL/STR/8373	9:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for Toe Wall 2nd lift	308+380	308+420	RHS			Toe Wall	
33	VKE-3/PIL/STR/8374	10:00 AM	1-Mar-20	Pouring of concrete for Toe Wall 2nd lift	308+380	308+420	RHS			A1 MNB	
34	VKE-3/PIL/STR/8375	9:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for A1 Wall & Ret. Wall 1st lift	309+840		RHS				
35	VKE-3/PIL/STR/8376	10:00 AM	1-Mar-20	Pouring of concrete for A1 Wall & Ret. Wall 1st lift	309+840		RHS				
36	VKE-3/PIL/STR/8377	9:00 AM	1-Mar-20	Checking of Reinforcement & Formwork for Median Wall Raft	309+840						A1 MNB
37	VKE-3/PIL/STR/8378	10:00 AM	1-Mar-20	Pouring of concrete for Median Wall Raft	309+840						
38	VKE-3/PIL/STR/8379	4:00 PM	1-Mar-20	Pouring M35 grade of concrete for Top Slab	321+673		RHS	Mr. Asidur	9775411433	LVUP SPOT RFI	
39	VKE-3/PIL/STR/8380	11:00 AM	2-Mar-20	Checking of Cable Stressing of Duck 3 & 4 of A1-A2 span of girder G2 & G3	307+733		RHS	Mr. Qureshi	7737766773	MNB	
40	VKE-3/PIL/STR/8381	10:30 AM	2-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 3rd lift	309+550		RHS	Mr. Shreyash	8000385820	A1 & A2 PUP	
41	VKE-3/PIL/STR/8382	11:30 AM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	309+550		RHS				
42	VKE-3/PIL/STR/8383	10:30 AM	2-Mar-20	Checking of Reinforcement & Formwork for Top Slab	309+550		RHS			PUP	
43	VKE-3/PIL/STR/8384	12:00 PM	2-Mar-20	Pouring M35 grade of concrete for Top Slab	309+550		RHS			A2 MNB	
44	VKE-3/PIL/STR/8385	3:00 PM	2-Mar-20	Checking of Reinforcement & Formwork for A2 Wall Footing	309+840		LHS	Mr. Yallaling	8861503420	Ret. Wall	
45	VKE-3/PIL/STR/8386	10:00 AM	2-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd lift	318+910	318+930	RHS				
46	VKE-3/PIL/STR/8387	11:00 AM	2-Mar-20	Checking of Reinforcement & Formwork for Bottom Haunch	317+485		LHS			BC	
47	VKE-3/PIL/STR/8388	12:00 PM	2-Mar-20	Pouring M30 grade of concrete for Bottom Haunch	317+485		LHS			P1 MJB	
48	VKE-3/PIL/STR/8389	10:00 AM	2-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Cap	321+253		LHS				
49	VKE-3/PIL/STR/8390	11:00 AM	2-Mar-20	Pouring of M35 grade of concrete for P1 Pier Cap	321+253		LHS	Mr. Amit	8218198459	PUP	
50	VKE-3/PIL/STR/8391	12:00 PM	2-Mar-20	Pouring M35 grade of concrete for Top Slab	295+990		LHS				
51	VKE-3/PIL/STR/8392	2:00 PM	2-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+790		RHS	Mr. Kunal	9144363736	A1 & A2 PUP	
52	VKE-3/PIL/STR/8393	3:00 PM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+790		RHS				
53	VKE-3/PIL/STR/8394	2:00 PM	2-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+214		RHS	Mr. Rahul	9149042843	A1 & A2 LVUP	
54	VKE-3/PIL/STR/8395	3:00 PM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+214		RHS				
55	VKE-3/PIL/STR/8396	10:00 AM	2-Mar-20	Checking of Reinforcement & formwork of PSC Girder G2 A1-P1 span	302+713		LHS			A1-P1 MJB	
56	VKE-3/PIL/STR/8397	11:00 AM	2-Mar-20	Pouring M50 grade of concrete for PSC Girder G2 A1-P1 span	302+713		LHS				
57	VKE-3/PIL/STR/8398	2:00 PM	2-Mar-20	Checking of Reinforcement & Formwork for A1 shaft 3rd lift	299+354		RHS	Mr. Vicky	9056451722	A1 FO	
58	VKE-3/PIL/STR/8399	3:00 PM	2-Mar-20	Pouring of M35 grade of concrete for A1 shaft 3rd lift	299+354		RHS				
59	VKE-3/PIL/STR/8400	11:00 AM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	300+725		RHS	Mr. Gurdeep	9529227700	PUP	
60	VKE-3/PIL/STR/8401	10:00 AM	2-Mar-20	Laying of PCC for Shear key	307+778		BHS	Mr. Shashi	7348108489	BC	
61	VKE-3/PIL/STR/8402	9:00 AM	2-Mar-20	Checking of Ground Improvement 1st Layer	308+995			Mr. BN Jha	7488229109	BC	
62	VKE-3/PIL/STR/8403	2:00 PM	2-Mar-20	Checking of Ground Improvement 2nd Layer	308+995						
63	VKE-3/PIL/STR/8404	9:00 AM	2-Mar-20	Checking of Reinforcement & Formwork for A1 Wall & Ret. Wall 1st lift	310+725		RHS			A1	

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
64	VKE-3/PIL/STR/8405	10:00 AM	2-Mar-20	Pouring M35 grade of concrete for A1 Wall & Ret. Wall 1st lift	310+725		RHS	Mr. Shankar	8945938534	MNB
65	VKE-3/PIL/STR/8406	9:00 AM	2-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 1st lift	306+820		RHS			A1 & A2 PUP
66	VKE-3/PIL/STR/8407	10:00 AM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 1st lift	306+820		RHS			BC
67	VKE-3/PIL/STR/8408	2:00 PM	2-Mar-20	Laying M25 grade of PCC	309+817		BHS			A1 PUP
68	VKE-3/PIL/STR/8409	10:00 AM	2-Mar-20	Pouring M35 grade of concrete for A1 Wall 2nd lift	313+055		LHS			VUP
69	VKE-3/PIL/STR/8410	4:00 PM	2-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	312+695		LHS			
70	VKE-3/PIL/STR/8411	4:00 PM	2-Mar-20	Pouring M35 grade of concrete for Top Slab	321+673		RHS	Mr. Asidur	9775411433	LVUP SPOT RFI
71	VKE-3/PIL/STR/8412	10:00 AM	3-Mar-20	Checking of Reinforcement & Formwork for Ret.Wall Raft	322+790	322+810	RHS	Mr. Sudhir	7509751403	Ret. Wall
72	VKE-3/PIL/STR/8413	11:00 AM	3-Mar-20	Pouring M30 grade of concrete for Ret.Wall Raft	322+790	322+810	RHS			
73	VKE-3/PIL/STR/8414	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for Ret.Wall Raft	322+650	322+670	LHS			
74	VKE-3/PIL/STR/8415	3:00 PM	3-Mar-20	Pouring M30 grade of concrete for Ret.Wall Raft	322+650	322+670	LHS			
75	VKE-3/PIL/STR/8416	4:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for Ret.Wall 2nd lift	322+630	322+650	LHS			
76	VKE-3/PIL/STR/8417	5:00 PM	3-Mar-20	Pouring M30 grade of concrete for Ret.Wall 2nd lift	322+630	322+650	LHS			
77	VKE-3/PIL/STR/8418	4:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for Ret.Wall 6th lift	322+490	322+510	LHS			
78	VKE-3/PIL/STR/8419	5:00 PM	3-Mar-20	Pouring M30 grade of concrete for Ret.Wall 6th lift	322+490	322+510	LHS			
79	VKE-3/PIL/STR/8420	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for PSC Girder G1 A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
80	VKE-3/PIL/STR/8421	3:00 PM	3-Mar-20	Pouring of M50 grade of concrete for PSC Girder G1 A1-A2 span	307+733		LHS			
81	VKE-3/PIL/STR/8422	4:00 PM	3-Mar-20	Checking of Cable Stressing of Duck 3 & 4 of A1-A2 span of girder G3	307+733		RHS			
82	VKE-3/PIL/STR/8423	10:30 AM	3-Mar-20	Checking of Reinforcement & Formwork for A2 Abutment Raft	297+472		LHS	Mr. Vicky	9056451722	A2 MNB
83	VKE-3/PIL/STR/8424	11:30 AM	3-Mar-20	Pouring M35 grade of concrete for A2 Abutment Raft	297+472		LHS			
84	VKE-3/PIL/STR/8425	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+214		RHS	Mr. Kunal	9144363736	A1 & A2 LVUP
85	VKE-3/PIL/STR/8426	3:00 PM	3-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+214		RHS			
86	VKE-3/PIL/STR/8427	10:30 AM	3-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+790		RHS			
87	VKE-3/PIL/STR/8428	11:30 AM	3-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+790		RHS			
88	VKE-3/PIL/STR/8429	11:00 AM	3-Mar-20	Checking of Reinforcement & Formwork for Bottom haunch & A1 Wall 1st lift	302+055		RHS			
89	VKE-3/PIL/STR/8430	12:00 PM	3-Mar-20	Pouring M35 grade of concrete for Bottom haunch & A1 Wall 1st lift	302+055		RHS			
90	VKE-3/PIL/STR/8431	11:00 AM	3-Mar-20	Checking of Reinforcement & Formwork for Raft	292+400		RHS			Mr. Gurdeep
91	VKE-3/PIL/STR/8432	12:00 PM	3-Mar-20	Pouring M35 grade of concrete for Raft	292+400		RHS			
92	VKE-3/PIL/STR/8433	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for P6 Pier Cap	293+014		LHS			
93	VKE-3/PIL/STR/8434	3:00 PM	3-Mar-20	Pouring of M35 grade of concrete for P6 Pier Cap	293+014		LHS			
94	VKE-3/PIL/STR/8435	4:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for P10 Pier shaft 4th lift	293+014		LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
95	VKE-3/PIL/STR/8436	5:00 PM	3-Mar-20	Pouring of M35 grade of concrete for P10 Pier shaft 4th lift	293+014		LHS			ROB
96	VKE-3/PIL/STR/8437	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for P13 Pier shaft 2nd lift	293+014		LHS			P13 ROB
97	VKE-3/PIL/STR/8438	3:00 PM	3-Mar-20	Pouring of M35 grade of concrete for P13 Pier shaft 2nd lift	293+014		LHS			
98	VKE-3/PIL/STR/8439	10:00 AM	3-Mar-20	Checking of Reinforcement & cable profiling PSC Girder G7 P1-P2 span	318+870		LHS	Mr. Jaymin	9586010295	MJB
99	VKE-3/PIL/STR/8440	12:00 PM	3-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	309+550		RHS	Mr. Shreyash	8000385820	A1 & A2 PUP
100	VKE-3/PIL/STR/8441	3:00 PM	3-Mar-20	Pouring M35 grade of concrete for Top Slab	309+550		RHS			A2 MNB
101	VKE-3/PIL/STR/8442	4:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for A2 Wall Footing	309+840		LHS			
102	VKE-3/PIL/STR/8443	10:00 AM	3-Mar-20	Checking of Reinforcement & formwork of PSC Girder G2 A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
103	VKE-3/PIL/STR/8444	11:00 AM	3-Mar-20	Pouring M50 grade of concrete for PSC Girder G2 A1-P1 span	302+713		LHS			
104	VKE-3/PIL/STR/8445	2:00 PM	3-Mar-20	Checking of Reinforcement & Formwork for A1 Wall 1st lift	307+709		RHS	Mr. Shashi	7348108489	A1 BC
105	VKE-3/PIL/STR/8446	3:00 PM	3-Mar-20	Pouring M30 grade of concrete for A1 Wall 1st lift	307+709		RHS			
106	VKE-3/PIL/STR/8447	8:00 AM	3-Mar-20	Checking of Reinforcement & Formwork for Ret.Wall Raft	322+920	322+940	RHS	Mr. Sudhir	7509751403	Ret. Wall
107	VKE-3/PIL/STR/8448	8:30 AM	3-Mar-20	Pouring M30 grade of concrete for Ret.Wall Raft	322+920	322+940	RHS			
108	VKE-3/PIL/STR/8449	2:00 PM	3-Mar-20	Pouring of M35 grade of concrete for A1 Wall 3rd lift	299+354		RHS	Mr. Vicky	9056451722	A1 FO SPOT RFI
109	VKE-3/PIL/STR/8450	11:00 AM	4-Mar-20	Pouring M35 grade of concrete for Raft	292+400		RHS	Mr. Gurdeep	9529227700	PUP
110	VKE-3/PIL/STR/8451	2:00 PM	4-Mar-20	Checking of Reinforcement & Formwork for P6 Pier Cap	293+014		LHS			P6 ROB
111	VKE-3/PIL/STR/8452	3:00 PM	4-Mar-20	Pouring of M35 grade of concrete for P6 Pier Cap	293+014		LHS			
112	VKE-3/PIL/STR/8453	4:00 PM	4-Mar-20	Checking of Reinforcement & Formwork for P10 Pier shaft 4th lift	293+014		LHS			P10 ROB
113	VKE-3/PIL/STR/8454	5:00 PM	4-Mar-20	Pouring of M35 grade of concrete for P10 Pier shaft 4th lift	293+014		LHS			
114	VKE-3/PIL/STR/8455	2:00 PM	4-Mar-20	Checking of Reinforcement & Formwork for Raft	292+450		LHS			
115	VKE-3/PIL/STR/8456	3:00 PM	4-Mar-20	Pouring M30 grade of concrete for Raft	292+450		LHS			BC
116	VKE-3/PIL/STR/8457	10:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for A2 Abutment Raft	297+472		LHS	Mr. Vicky	9056451722	A2 MNB
117	VKE-3/PIL/STR/8458	11:00 AM	4-Mar-20	Pouring M35 grade of concrete for A2 Abutment Raft	297+472		LHS			
118	VKE-3/PIL/STR/8459	2:00 PM	4-Mar-20	Checking of Ground Improvement	297+472		RHS			A2 MNB
119	VKE-3/PIL/STR/8460	2:00 PM	4-Mar-20	Checking of Excavation for P1 Pile Cap	307+170		MEDIAN	Mr. Sachin	9521423470	P1 VOP
120	VKE-3/PIL/STR/8461	3:00 PM	4-Mar-20	Laying of Pile Cap PCC	307+170		MEDIAN			P1 VOP
121	VKE-3/PIL/STR/8462	4:00 PM	4-Mar-20	Checking of Integrity Pile test	307+170		MEDIAN			
122	VKE-3/PIL/STR/8463	3:00 PM	4-Mar-20	Pouring of M50 grade of concrete for PSC Girder G7 of P1-P2 span	318+870		LHS	Mr. Yallaling	8861503420	MJB
123	VKE-3/PIL/STR/8464	3:00 PM	4-Mar-20	Checking of Reinforcement & Formwork for A2 Wall Footing	309+840		LHS	Mr. Shreyash	8000385820	A2 MNB
124	VKE-3/PIL/STR/8465	10:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for Raft	315+225		RHS	Mr. Raturi	9549093585	BC
125	VKE-3/PIL/STR/8466	11:00 AM	4-Mar-20	Pouring M30 grade of concrete for Raft	315+225		RHS			
126	VKE-3/PIL/STR/8467	10:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 2nd lift	301+790		RHS	Mr. Kunal	9144363736	A1 & A2 PUP
127	VKE-3/PIL/STR/8468	11:00 AM	4-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 2nd lift	301+790		RHS			



Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
128	VKE-3/PIL/STR/8469	11:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for Bottom haunch & A1 Wall 1st lift	302+055		RHS	Mr. Ramesh	9144009700	A1 PUP
129	VKE-3/PIL/STR/8470	12:00 PM	4-Mar-20	Pouring M35 grade of concrete for Bottom haunch & A1 Wall 1st lift	302+055		RHS			
130	VKE-3/PIL/STR/8471	9:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for A1 Wall & Ret. Wall 1st lift	310+725		RHS	Mr. Shankar	8945938534	A1 MNB
131	VKE-3/PIL/STR/8472	10:00 AM	4-Mar-20	Pouring M35 grade of concrete for A1 Wall & Ret. Wall 1st lift	310+725		RHS			
132	VKE-3/PIL/STR/8473	9:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for A2 Wall & Ret. Wall 2nd lift	310+725		RHS			
133	VKE-3/PIL/STR/8474	10:00 AM	4-Mar-20	Pouring M35 grade of concrete for A2 Wall & Ret. Wall 2nd lift	310+725		RHS			
134	VKE-3/PIL/STR/8475	11:00 AM	4-Mar-20	Checking of Reinforcement & Formwork for A1 Wall 1st lift	307+709		RHS			
135	VKE-3/PIL/STR/8476	12:00 PM	4-Mar-20	Pouring M30 grade of concrete for A1 Wall 1st lift	307+709		RHS			
136	VKE-3/PIL/STR/8477	2:00 PM	5-Mar-20	Checking of Excavation for P1 Pile Cap	307+170		MEDIAN	Mr. Sachin	9521423470	P1 VOP
137	VKE-3/PIL/STR/8478	3:00 PM	5-Mar-20	Laying of Pile Cap PCC	307+170		MEDIAN			
138	VKE-3/PIL/STR/8479	11:00 AM	5-Mar-20	Pouring M35 grade of concrete for Raft	292+400		RHS	Mr. Gurdeep	9529227700	PUP
139	VKE-3/PIL/STR/8480	10:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for A1 Wall 4th lift	299+354		RHS	Mr. Vicky	9056451722	A1 FO
140	VKE-3/PIL/STR/8481	11:00 AM	5-Mar-20	Pouring M35 grade of concrete for A1 Wall 4th lift	299+354		RHS			
141	VKE-3/PIL/STR/8482	2:00 PM	5-Mar-20	Checking of Reinforcement & Formwork for A2 Abutment Raft	297+472		LHS			
142	VKE-3/PIL/STR/8483	3:00 PM	5-Mar-20	Pouring M35 grade of concrete for A2 Abutment Raft	297+472		LHS			A2 MNB
143	VKE-3/PIL/STR/8484	3:00 PM	5-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Wall 3rd lift	293+875		RHS	Mr. Dodiya	9879575209	A1 & A2 LVUP
144	VKE-3/PIL/STR/8485	4:00 PM	5-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	293+875		RHS			
145	VKE-3/PIL/STR/8486	2:00 PM	5-Mar-20	Checking of Cable Profiling of PSC Girder G2 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	A1 & A2 MNB
146	VKE-3/PIL/STR/8487	3:00 PM	5-Mar-20	Checking of Cable grouting of PSC Girder G1 of A1-A2 span	307+733		LHS			
147	VKE-3/PIL/STR/8488	4:00 PM	5-Mar-20	Checking of Cable grouting of PSC Girder G2 of A1-A2 span	307+733		LHS			
148	VKE-3/PIL/STR/8489	5:00 PM	5-Mar-20	Checking of Cable grouting of PSC Girder G3 of A1-A2 span	307+733		LHS			
149	VKE-3/PIL/STR/8490	2:00 PM	5-Mar-20	Checking of Reinforcement & formwork of PSC Girder G7 of P1-P2 span	318+870		LHS			
150	VKE-3/PIL/STR/8491	3:00 PM	5-Mar-20	Pouring M50 grade of concrete for PSC Girder G7 of P1-P2 span	318+870		LHS			
151	VKE-3/PIL/STR/8492	4:00 PM	5-Mar-20	Checking of Cable Stressing of PSC Girder G2 P1-A2 span of Cable no. 3 & 4	321+253		LHS			
152	VKE-3/PIL/STR/8493	5:00 PM	5-Mar-20	Checking of Cable Stressing of PSC Girder G3 P1-A2 span of Cable no. 3 & 4	321+253		LHS			
153	VKE-3/PIL/STR/8494	2:00 PM	5-Mar-20	Checking of Reinforcement & Formwork for A1 Wall Final lift	318+870		LHS			A1 MJB
154	VKE-3/PIL/STR/8495	3:00 PM	5-Mar-20	Pouring M35 grade of concrete for A1 Wall Final lift	318+870		LHS			
155	VKE-3/PIL/STR/8496	10:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Raft	307+778		LHS	Mr. Shashi	7348108489	BC
156	VKE-3/PIL/STR/8497	11:00 AM	5-Mar-20	Pouring M30 grade of concrete for Raft	307+778		LHS			
157	VKE-3/PIL/STR/8498	9:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Raft	310+725		LHS	Mr. Shankar	8945938534	A1 MNB
158	VKE-3/PIL/STR/8499	10:00 AM	5-Mar-20	Pouring M35 grade of concrete for Raft	310+725		LHS			
159	VKE-3/PIL/STR/8500	2:00 PM	5-Mar-20	Checking of Reinforcement & Formwork for A2 Raft	309+840		LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
160	VKE-3/PIL/STR/8501	3:00 PM	5-Mar-20	Pouring M35 grade of concrete for A1 Median Wall Raft	309+840		MEDIAN	Mr. Shreyash	8000385820	A1 MNB
161	VKE-3/PIL/STR/8502	4:00 PM	5-Mar-20	Pouring M35 grade of concrete for A1 Wall 1st lift	309+840		RHS			A1 MNB
162	VKE-3/PIL/STR/8503	11:00 AM	5-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	309+550		RHS			A1 & A2 PUP
163	VKE-3/PIL/STR/8504	5:00 PM	5-Mar-20	Pouring M35 grade of concrete for Top Slab	309+550		RHS			PUP
164	VKE-3/PIL/STR/8505	11:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+510	322+530	RHS			Ret. Wall
165	VKE-3/PIL/STR/8506	12:00 PM	5-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+510	322+530	RHS			
166	VKE-3/PIL/STR/8507	11:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd Lift	322+570	322+590	RHS			Ret. Wall
167	VKE-3/PIL/STR/8508	12:00 PM	5-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+570	322+590	RHS			
168	VKE-3/PIL/STR/8509	11:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd Lift	322+610	322+630	RHS			Ret. Wall
169	VKE-3/PIL/STR/8510	10:00 AM	5-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 6th Lift	322+490	322+510	LHS	Mr. Asidur	9775411433	Ret. Wall SPOT RFI
170	VKE-3/PIL/STR/8511	11:00 AM	5-Mar-20	Pouring M30 grade of concrete for Ret. Wall 6th Lift	322+490	322+510	LHS			
171	VKE-3/PIL/STR/8512	10:00 AM	5-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+920	322+940	RHS			
172	VKE-3/PIL/STR/8513	10:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Raft	307+778		LHS	Mr. Shashi	7348108489	BC
173	VKE-3/PIL/STR/8514	11:00 AM	6-Mar-20	Pouring M30 grade of concrete for Raft	307+778		LHS			
174	VKE-3/PIL/STR/8515	2:00 PM	6-Mar-20	Checking of Reinforcement & Formwork for A2 Abutment Raft	297+472		LHS	Mr. Vicky	9056451722	A2 MNB
175	VKE-3/PIL/STR/8516	3:00 PM	6-Mar-20	Pouring M35 grade of concrete for A2 Abutment Raft	297+472		LHS			
176	VKE-3/PIL/STR/8517	8:00 AM	6-Mar-20	Pouring M35 grade of concrete for A1 & A2 Wall 3rd lift	293+875		RHS	Mr. Dodiya	9879575209	LVUP
177	VKE-3/PIL/STR/8518	2:00 PM	6-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Shaft 1st lift	299+354		LHS	Mr. Amit	8218198459	P1 FO
178	VKE-3/PIL/STR/8519	3:00 PM	6-Mar-20	Pouring M35 grade of concrete for P1 Pier Shaft 1st lift	299+354		LHS			
179	VKE-3/PIL/STR/8520	11:00 AM	6-Mar-20	Checking of Profile of PSC Girder G3 A1-P1 Span	302+713		LHS	Mr. Rahul	9149042843	MJB
180	VKE-3/PIL/STR/8521	2:00 PM	6-Mar-20	Pouring M35 grade of concrete for Raft	292+400		RHS	Mr. Gurdeep	9529227700	PUP
181	VKE-3/PIL/STR/8522	3:00 PM	6-Mar-20	Pouring M30 grade of concrete for Raft	292+450		LHS			BC
182	VKE-3/PIL/STR/8523	11:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd Lift	322+630	322+650	RHS	Mr. Asidur	9775411433	Ret. Wall
183	VKE-3/PIL/STR/8524	12:00 PM	6-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd Lift	322+630	322+650	RHS			
184	VKE-3/PIL/STR/8525	11:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd Lift	322+570	322+590	RHS			
185	VKE-3/PIL/STR/8526	12:00 PM	6-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+570	322+590	RHS			
186	VKE-3/PIL/STR/8527	11:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd Lift	322+710	322+730	RHS			
187	VKE-3/PIL/STR/8528	12:00 PM	6-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd Lift	322+710	322+730	RHS			
188	VKE-3/PIL/STR/8529	11:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+940	322+960	RHS			
189	VKE-3/PIL/STR/8530	2:00 PM	6-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+940	322+960	RHS			
190	VKE-3/PIL/STR/8531	10:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for A1 Wall Final lift	318+870		LHS	Mr. Yallaling	8861503420	A1 MJB
191	VKE-3/PIL/STR/8532	11:00 AM	6-Mar-20	Pouring M35 grade of concrete for A1 Wall Final lift	318+870		LHS			
192	VKE-3/PIL/STR/8533	11:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for Raft	317+485		RHS			
193	VKE-3/PIL/STR/8534	12:00 PM	6-Mar-20	Pouring M30 grade of concrete for Raft	317+485		RHS			
194	VKE-3/PIL/STR/8535	2:00 PM	6-Mar-20	Checking of Cable Stressing of PSC Girder G3 & G4 of P1-A2 span	321+253		LHS			
195	VKE-3/PIL/STR/8536	2:00 PM	6-Mar-20	Checking of Reinforcement & Formwork for Top Slab	314+850		RHS			
196	VKE-3/PIL/STR/8537	3:00 PM	6-Mar-20	Pouring M35 grade of concrete for Top Slab	314+850		RHS			
197	VKE-3/PIL/STR/8538	10:00 AM	6-Mar-20	Checking of Reinforcement & Formwork for A2 Raft	309+840		LHS	Mr. Shreyash	8000385820	A2 MNB

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
198	VKE-3/PIL/STR/8539	11:00 AM	6-Mar-20	Pouring M35 grade of concrete for A2 Raft	309+840		LHS	Mr. Gurdeep	9529227700	A2 MNB
199	VKE-3/PIL/STR/8541	2:00 PM	7-Mar-20	Checking of Reinforcement & Formwork for Top Slab	300+725		RHS	Mr. Gurdeep	9529227700	PUP
200	VKE-3/PIL/STR/8542	3:00 PM	7-Mar-20	Pouring M35 grade of concrete for Top Slab	300+725		RHS			A2 BC
201	VKE-3/PIL/STR/8543	4:00 PM	7-Mar-20	Checking of Reinforcement & Formwork for A2 Wall 1st lift	294+985		RHS			
202	VKE-3/PIL/STR/8544	5:00 PM	7-Mar-20	Pouring M30 grade of concrete for A2 Wall 1st lift	294+985		RHS			
203	VKE-3/PIL/STR/8545	10:00 AM	7-Mar-20	Checking of Profile of PSC Girder G3 A1-P1 Span	302+713		LHS	Mr. Rahul	9149042843	MJB
204	VKE-3/PIL/STR/8546	11:00 AM	7-Mar-20	Checking of Reinforcement and Formwork for PSC Girder G2 of A1-A2 Span	307+733		LHS	Mr. Qureshi	7737766773	MNB
205	VKE-3/PIL/STR/8547	12:00 PM	7-Mar-20	Pouring M50 grade of concrete for PSC Girder G2 of A1-A2 Span	307+733		LHS			
206	VKE-3/PIL/STR/8548	2:00 PM	7-Mar-20	Checking of Cable Grouting of PSC Girder G1 of A1-A2 span of duck no. 3 & 4	307+733		RHS			
207	VKE-3/PIL/STR/8549	3:00 PM	7-Mar-20	Checking of Cable Grouting of PSC Girder G2 of A1-A2 span of duck no. 3 & 4	307+733		RHS			
208	VKE-3/PIL/STR/8550	4:00 PM	7-Mar-20	Checking of Cable Grouting of PSC Girder G3 of A1-A2 span of duck no. 3 & 4	307+733		RHS			
209	VKE-3/PIL/STR/8551	10:00 AM	7-Mar-20	Pouring M30 grade of concrete for Raft	307+778		LHS	Mr. Shashi	7348108489	BC
210	VKE-3/PIL/STR/8552	2:00 PM	7-Mar-20	Checking of Reinforcement of RCC Girder G1 of A2-P2 Span	299+354		RHS	Mr. Vicky	9056451722	FO
211	VKE-3/PIL/STR/8553	3:00 PM	7-Mar-20	Checking of Reinforcement of RCC Girder G1 of A1-A2 Span	297+472		LHS			MNB
212	VKE-3/PIL/STR/8554	12:00 PM	7-Mar-20	Checking of Lateral Pile Load Test for Pile no.-36	307+170		RHS	Mr. Sachin	9521423470	A2 VOP
213	VKE-3/PIL/STR/8555	9:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for A2 wall & Ret. Wall 1st lift	310+725		LHS	Mr. Shankar	8945938534	A2 MNB
214	VKE-3/PIL/STR/8556	10:00 AM	7-Mar-20	Pouring M35 grade of concrete for A2 wall & Ret. Wall 1st lift	310+725		LHS			
215	VKE-3/PIL/STR/8557	2:00 PM	7-Mar-20	Checking of Reinforcement & Formwork for A1 & A2 Bottom haunch	292+450		LHS	Mr. Amit	8218198459	A1 & A2 BC
216	VKE-3/PIL/STR/8558	3:00 PM	7-Mar-20	Pouring M30 grade of concrete for A1 & A2 Bottom haunch	292+450		LHS			
217	VKE-3/PIL/STR/8559	2:00 PM	7-Mar-20	Checking of Cable Stressing of PSC Girder G1 of P1-P2 span of cable no. 3 & 4	318+870		LHS	Mr. Yallaling	8861503420	MJB
218	VKE-3/PIL/STR/8560	3:00 PM	7-Mar-20	Checking of Cable Stressing of PSC Girder G2 of P1-P2 span of cable no. 3 & 4	318+870		LHS			
219	VKE-3/PIL/STR/8561	4:00 PM	7-Mar-20	Checking of Cable Stressing of PSC Girder G3 of P1-P2 span of cable no. 3 & 4	318+870		LHS			
220	VKE-3/PIL/STR/8562	5:00 PM	7-Mar-20	Checking of Girder Profiling of PSC Girder G3 of A1-P1 span	318+870		RHS			
221	VKE-3/PIL/STR/8563	2:00 PM	7-Mar-20	Checking of Reinforcement & Formwork for Top Slab	314+850		RHS			PUP
222	VKE-3/PIL/STR/8564	3:00 PM	7-Mar-20	Pouring M35 grade of concrete for Top Slab	314+850		RHS			
223	VKE-3/PIL/STR/8565	11:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 4th Lift	322+630	322+650	RHS	Mr. Asidur	9775411433	Ret. Wall
224	VKE-3/PIL/STR/8566	12:00 PM	7-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th Lift	322+630	322+650	RHS			
225	VKE-3/PIL/STR/8567	11:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd Lift	322+630	322+650	LHS			Ret. Wall
226	VKE-3/PIL/STR/8568	12:00 PM	7-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+630	322+650	LHS			
227	VKE-3/PIL/STR/8569	11:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd Lift	322+570	322+590	RHS			Ret. Wall
228	VKE-3/PIL/STR/8570	12:00 PM	7-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+570	322+590	RHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
229	VKE-3/PIL/STR/8571	11:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd Lift	322+710	322+730	RHS			Ret. Wall
230	VKE-3/PIL/STR/8572	12:00 PM	7-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd Lift	322+710	322+730	RHS			
231	VKE-3/PIL/STR/8573	10:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+940	322+960	RHS			
232	VKE-3/PIL/STR/8574	11:00 AM	7-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+940	322+960	RHS			
233	VKE-3/PIL/STR/8575	10:00 AM	7-Mar-20	Checking of Reinforcement & Formwork for Raft	322+550		LHS			PUP
234	VKE-3/PIL/STR/8576	11:00 AM	7-Mar-20	Pouring M35 grade of concrete for A2 Raft	297+472		LHS	Mr. Vicky	9056451722	MNB SPOT RFI
235	VKE-3/PIL/STR/8577	12:00 PM	7-Mar-20	Checking of Reinforcement & Formwork for Top Slab	293+875		RHS	Mr. Dodiya	9879575209	LVUP SPOT RFI
236	VKE-3/PIL/STR/8578	2:00 PM	8-Mar-20	Checking of Cable grouting of PSC Girder G2 of P1-A2 span	321+253		LHS	Mr. Yallaling	8861503420	MJB
237	VKE-3/PIL/STR/8579	3:00 PM	8-Mar-20	Checking of Cable grouting of PSC Girder G3 of P1-A2 span	321+253		LHS			
238	VKE-3/PIL/STR/8580	4:00 PM	8-Mar-20	Checking of Cable grouting of PSC Girder G4 of P1-A2 span	321+253		LHS			
239	VKE-3/PIL/STR/8581	10:00 AM	8-Mar-20	Checking of Reinforcement & Formwork for PSC Girder G1 of A1-P1 span	318+870		RHS			MJB
240	VKE-3/PIL/STR/8582	12:00 PM	8-Mar-20	Pouring M50 grade of concrete for PSC Girder G1 of A1-P1 span	318+870		RHS			
241	VKE-3/PIL/STR/8583	2:00 PM	8-Mar-20	Checking of Reinforcement & Formwork for P14 Pier shaft 1st lift	293+014		LHS	Mr. Gurdeep	9529227700	ROB
242	VKE-3/PIL/STR/8584	3:00 PM	8-Mar-20	Pouring M35 grade of concrete for P14 Pier shaft 1st lift	293+014		LHS	Mr. Dodiya	9879575209	LVUP
243	VKE-3/PIL/STR/8585	4:00 PM	8-Mar-20	Checking of Reinforcement & Formwork for Top Slab	293+875		RHS			
244	VKE-3/PIL/STR/8586	5:00 PM	8-Mar-20	Pouring M35 grade of concrete for Top Slab	293+875		RHS			
245	VKE-3/PIL/STR/8587	2:00 PM	8-Mar-20	Checking of Reinforcement & Formwork for Bottom haunch	314+314		LHS	Mr. Ashish	9671714158	MNB
246	VKE-3/PIL/STR/8588	3:00 PM	8-Mar-20	Pouring M35 grade of concrete for Bottom haunch	314+314		LHS	Mr. Vicky	9056451722	A2 MNB
247	VKE-3/PIL/STR/8589	11:00 AM	8-Mar-20	Laying M25 grade of PCC	297+472		RHS			
248	VKE-3/PIL/STR/8590	11:00 AM	8-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 4th Lift	322+630	322+650	RHS	Mr. Asidur	9775411433	Ret. Wall
249	VKE-3/PIL/STR/8591	12:00 PM	8-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th Lift	322+630	322+650	RHS			
250	VKE-3/PIL/STR/8592	10:00 AM	8-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 2nd Lift	322+630	322+650	LHS			
251	VKE-3/PIL/STR/8593	11:00 AM	8-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd Lift	322+630	322+650	LHS			
252	VKE-3/PIL/STR/8594	11:00 AM	8-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd Lift	322+710	322+730	RHS			
253	VKE-3/PIL/STR/8595	12:00 PM	8-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd Lift	322+710	322+730	RHS			
254	VKE-3/PIL/STR/8596	10:00 AM	8-Mar-20	Pouring M30 grade of concrete for Ret. Wall RAFT	322+510	322+530	RHS			Mr. Asidur
255	VKE-3/PIL/STR/8597	2:00 PM	9-Mar-20	Pouring M35 grade of concrete for P10 Pier shaft 4th lift	293+014		LHS	Mr. Gurdeep	9529227700	ROB
256	VKE-3/PIL/STR/8598	3:00 PM	9-Mar-20	Checking of Cable profiling of PSC Girder G3 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
257	VKE-3/PIL/STR/8599	4:00 PM	9-Mar-20	Checking of Reinforcement & Formwork for PSC Girder G3 of A1-P1 span	302+713		LHS			
258	VKE-3/PIL/STR/8600	2:00 PM	9-Mar-20	Checking of Cable grouting of PSC Girder G2 of P1-A2 span	321+253		LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
259	VKE-3/PIL/STR/8601	3:00 PM	9-Mar-20	Checking of Cable grouting of PSC Girder G3 of P1-A2 span	321+253		LHS	Mr. Yallaling	8861503420	MJB
260	VKE-3/PIL/STR/8602	4:00 PM	9-Mar-20	Checking of Cable grouting of PSC Girder G4 of P1-A2 span	321+253		LHS			MJB
261	VKE-3/PIL/STR/8603	2:00 PM	9-Mar-20	Checking of Reinforcement & Formwork for Raft	313+055		RHS	Mr. Shankar	8945938534	PUP
262	VKE-3/PIL/STR/8604	2:00 PM	11-Mar-20	Checking of Reinforcement & Formwork for A1 Pier Cap	293+014		LHS	Mr. Gurdeep	9529227700	ROB
263	VKE-3/PIL/STR/8605	3:00 PM	11-Mar-20	Pouring M35 grade of concrete for A1 Pier Cap	293+014		LHS			ROB
264	VKE-3/PIL/STR/8606	4:00 PM	11-Mar-20	Pouring M35 grade of concrete for P10 Pier shaft 4th (Final) lift	293+014		LHS			ROB
265	VKE-3/PIL/STR/8607	2:00 PM	11-Mar-20	Checking of Reinforcement & Formwork for Raft	313+055		RHS	Mr. Shankar	8945938534	PUP SPOT RFI
266	VKE-3/PIL/STR/8608	3:00 PM	11-Mar-20	Pouring M35 grade of concrete for Raft	313+055		RHS			
267	VKE-3/PIL/STR/8609	11:00 AM	11-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 4th lift	322+630	322+650	RHS	Mr. Asidur	9775411433	Ret. Wall SPOT RFI
268	VKE-3/PIL/STR/8610	12:00 PM	11-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th lift	322+630	322+650	RHS			
269	VKE-3/PIL/STR/8611	12:00 PM	11-Mar-20	Pouring M50 grade of concrete for PSC Girder G1 of A1-P1 span	318+870		RHS	Mr. Yallaling	8861503420	MJB
270	VKE-3/PIL/STR/8612	2:00 PM	12-Mar-20	Checking of Reinforcement & Formwork for A1 wall Final Lift	299+354		RHS	Mr. Vicky	9056451722	FO
271	VKE-3/PIL/STR/8613	3:00 PM	12-Mar-20	Pouring M35 grade of concrete for A1 wall Final Lift	299+354		RHS			FO
272	VKE-3/PIL/STR/8614	4:00 PM	12-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Shaft 2nd Lift	299+354		LHS			FO
273	VKE-3/PIL/STR/8615	5:00 PM	12-Mar-20	Pouring M35 grade of concrete for P1 Pier Shaft 2nd Lift	299+354		LHS			FO
274	VKE-3/PIL/STR/8616	2:00 PM	12-Mar-20	Checking of Reinforcement & Formwork for A1 Pier Cap	293+014		LHS	Mr. Gurdeep	9529227700	ROB
275	VKE-3/PIL/STR/8617	3:00 PM	12-Mar-20	Pouring M35 grade of concrete for A1 Pier Cap	293+014		LHS			ROB
276	VKE-3/PIL/STR/8618	4:00 PM	12-Mar-20	Checking of Reinforcement & Formwork for A2 wall 1st Lift	292+450		RHS			BC
277	VKE-3/PIL/STR/8619	5:00 PM	12-Mar-20	Pouring M30 grade of concrete for A2 wall 1st Lift	292+450		RHS			BC
278	VKE-3/PIL/STR/8620	10:00 AM	12-Mar-20	Pouring M35 grade of concrete for Raft	322+550		LHS	Mr. Asidur	9775411433	PUP
279	VKE-3/PIL/STR/8621	11:00 AM	12-Mar-20	Checking of Reinforcement & Formwork for A1 wall 1st Lift	318+870		RHS	Mr. Qureshi	7737766773	MJB
280	VKE-3/PIL/STR/8622	12:00 PM	12-Mar-20	Pouring M35 grade of concrete for A1 wall 1st Lift	318+870		RHS			MJB
281	VKE-3/PIL/STR/8623	2:00 PM	13-Mar-20	Checking of Reinforcement & Formwork for A1&A2 wall 3rd Lift	299+079		LHS	Mr. Sachin	9521423470	PUP
282	VKE-3/PIL/STR/8624	3:00 PM	13-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 3rd Lift	299+079		LHS			
283	VKE-3/PIL/STR/8625	4:00 PM	13-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Shaft 2nd Lift	299+354		LHS	Mr. Vicky	9056451722	FO
284	VKE-3/PIL/STR/8626	5:00 PM	13-Mar-20	Pouring M35 grade of concrete for P1 Pier Shaft 2nd Lift	299+354		LHS			
285	VKE-3/PIL/STR/8627	1:00 PM	13-Mar-20	Checking of Cable profiling of PSC Girder G3 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
286	VKE-3/PIL/STR/8628	2:00 PM	13-Mar-20	Checking of Reinforcement & Formwork for P13 Pier shaft 3rd lift	293+014		LHS	Mr. Gurdeep	9529227700	ROB
287	VKE-3/PIL/STR/8629	3:00 PM	13-Mar-20	Pouring M35 grade of concrete for P13 Pier shaft 3rd lift	293+014		LHS			
288	VKE-3/PIL/STR/8630	4:00 PM	13-Mar-20	Checking of Reinforcement & Formwork for A1&A2 wall 3rd Lift	317+460		LHS	Mr. Yallaling	8861503420	PUP
289	VKE-3/PIL/STR/8631	4:30 PM	13-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 3rd Lift	317+460		LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
290	VKE-3/PIL/STR/8632	9:00 AM	13-Mar-20	Checking of Cable profiling of PSC Girder G7 of A1-P1 span	321+253		RHS	Mr. Jaymin	9586010295	MJB
291	VKE-3/PIL/STR/8633	9:00 AM	13-Mar-20	Checking of Reinforcement & shuttering or PSC Girder G7 of A1-P1 span	321+253		RHS			
292	VKE-3/PIL/STR/8634	5:00 PM	13-Mar-20	Checking of concrete poring M50 concrete PSC Girder G7 of A1-P1 span	321+253		RHS			
293	VKE-3/PIL/STR/8635	2:00 PM	13-Mar-20	Checking of Reinforcement & Formwork for RCC Girder G1 of A2-P2 span	299+354		RHS	Mr. Vicky	9056451722	FO
294	VKE-3/PIL/STR/8636	3:00 PM	13-Mar-20	Checking of concrete poring M50 concrete RCC Girder G1 of A2-P2 span	299+354		RHS			
295	VKE-3/PIL/STR/8637	11:00 AM	13-Mar-20	Laying of Ret. Wall PCC	322+670	322+690	LHS	Mr. Asidur	9775411433	Ret. Wall
296	VKE-3/PIL/STR/8638	10:00 AM	13-Mar-20	Checking of Reinforcement & Formwork for A1&A2 wall 2nd Lift	322+550		RHS			PUP
297	VKE-3/PIL/STR/8639	2:00 PM	13-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 2nd Lift	322+550		RHS			
298	VKE-3/PIL/STR/8640	10:00 AM	13-Mar-20	Checking of Reinforcement & Formwork for A2 wall	316+558		LHS	Mr. Rahul	9149042843	BC
299	VKE-3/PIL/STR/8641	2:00 PM	13-Mar-20	Pouring M30 grade of concrete for A2 wall	316+558		LHS			
300	VKE-3/PIL/STR/8642	2:00 PM	13-Mar-20	Checking of Cable Grouting of PSC Girder G1 of A1-A2 span of duck no. 3 & 4	307+733		RHS	Mr. Qureshi	7737766773	MNB SPOT RFI
301	VKE-3/PIL/STR/8643	3:00 PM	13-Mar-20	Checking of Cable Grouting of PSC Girder G2 of A1-A2 span of duck no. 3 & 4	307+733		RHS			
302	VKE-3/PIL/STR/8644	4:00 PM	13-Mar-20	Checking of Cable Grouting of PSC Girder G3 of A1-A2 span of duck no. 3 & 4	307+733		RHS			
303	VKE-3/PIL/STR/8645	2:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G3 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
304	VKE-3/PIL/STR/8646	3:00 PM	14-Mar-20	Checking of concrete poring M50 concrete PSC Girder G3 of A1-P1 span	302+713		LHS			
305	VKE-3/PIL/STR/8647	4:00 PM	14-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+960	322+980	RHS	Mr. Bipin	8577016415	Ret. Wall
306	VKE-3/PIL/STR/8648	5:00 PM	14-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+960	322+980	RHS			
307	VKE-3/PIL/STR/8649	10:00 AM	14-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall final lift	322+490	322+510	LHS			
308	VKE-3/PIL/STR/8650	11:00 AM	14-Mar-20	Pouring M30 grade of concrete for Ret. Wall final lift	322+490	322+510	LHS			
309	VKE-3/PIL/STR/8651	12:00 PM	14-Mar-20	Checking of Reinforcement & Formwork for A1&A2 wall 2nd Lift	295+990		RHS	Mr. Vicky	9056451722	PUP
310	VKE-3/PIL/STR/8652	1:00 PM	14-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 2nd Lift	295+990		RHS			
311	VKE-3/PIL/STR/8653	2:00 PM	14-Mar-20	Checking of Reinforcement & Formwork for A1&A2 wall 3rd Lift	299+079		LHS	Mr. Sachin	9521423470	PUP
312	VKE-3/PIL/STR/8654	3:00 PM	14-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 3rd Lift	299+079		LHS			
313	VKE-3/PIL/STR/8655	2:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for LP13 Pier shaft 3rd lift	293+014		LHS	Mr. Vicky	9056451722	ROB
314	VKE-3/PIL/STR/8656	3:00 PM	14-Mar-20	Pouring M35 grade of concrete for LP13 Pier shaft 3rd lift	293+014		LHS			
315	VKE-3/PIL/STR/8657	3:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 wall 3rd Lift	317+460		LHS	Mr. Yallaling	8861503420	PUP
316	VKE-3/PIL/STR/8658	4:00 PM	14-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 3rd Lift	317+460		LHS			
317	VKE-3/PIL/STR/8659	3:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 wall 2nd Lift	314+850		LHS	Mr. Yallaling	8861503420	PUP
318	VKE-3/PIL/STR/8660	3:30 PM	14-Mar-20	Pouring M35 grade of concrete for A1&A2 wall 2nd Lift	314+850		LHS			
319	VKE-3/PIL/STR/8661	10:00 AM	14-Mar-20	Checking of Reinforcement & shuttering or PSC Girder G7 of A1-P1 span	321+253		RHS	Mr. Jaymin	9586010295	MJB
320	VKE-3/PIL/STR/8662	11:00 AM	14-Mar-20	Checking of concrete poring M50 concrete PSC Girder G7 of A1-P1 span	321+253		RHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
321	VKE-3/PIL/STR/8663	4:00 PM	14-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Shaft 2nd Lift	299+354		LHS	Mr. Vicky	9056451722	FO
322	VKE-3/PIL/STR/8664	5:00 PM	14-Mar-20	Pouring M35 grade of concrete for P1 Pier Shaft 2nd Lift	299+354		LHS			
323	VKE-3/PIL/STR/8665	10:00 AM	14-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 3rd lift	322+570	322+590	RHS	Mr. Bipin	8577016415	Ret. Wall
324	VKE-3/PIL/STR/8666	11:00 AM	14-Mar-20	Pouring M30 grade of concrete for Ret. Wall 3rd lift	322+570	322+590	RHS			
325	VKE-3/PIL/STR/8667	10:00 AM	14-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 3rd lift A2	310+725		RHS	Mr. Qureshi	7737766773	MNB
326	VKE-3/PIL/STR/8668	11:00 AM	14-Mar-20	Pouring M35 grade of concrete for Abutment Wall 3rd lift A2	310+725		RHS			
327	VKE-3/PIL/STR/8669	12:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 3rd lift A2	310+725		RHS			
328	VKE-3/PIL/STR/8670	1:00 PM	14-Mar-20	Pouring M35 grade of concrete for Return Wall 3rd lift A2	310+725		RHS			
329	VKE-3/PIL/STR/8671	10:00 AM	14-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 1st lift Starter A2	310+725		LHS			
330	VKE-3/PIL/STR/8672	11:00 AM	14-Mar-20	Pouring M35 grade of concrete for Abutment Wall 1st lift Starter A2	310+725		LHS			
331	VKE-3/PIL/STR/8673	12:00 PM	14-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 1st lift Starter A2	310+725		LHS			
332	VKE-3/PIL/STR/8674	1:00 PM	14-Mar-20	Pouring M35 grade of concrete for Return Wall 1st lift Starter A2	310+725		LHS			
333	VKE-3/PIL/STR/8675	9:00 AM	15-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall 1st lift	322+510	322+530	LHS	Mr. Bipin	8577016415	Ret. Wall
334	VKE-3/PIL/STR/8676	10:00 AM	15-Mar-20	Pouring M30 grade of concrete for Ret. Wall 1st lift	322+510	322+530	LHS			
335	VKE-3/PIL/STR/8677	9:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Bottom haunch	313+055		RHS	Mr. Shankar	8945938534	PUP
336	VKE-3/PIL/STR/8678	10:00 AM	15-Mar-20	Pouring M35 grade of concrete for A1&A2 Bottom haunch	313+055		RHS			
337	VKE-3/PIL/STR/8679	10:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 3rd lift A2	310+725		RHS	Mr. Qureshi	7737766773	MNB
338	VKE-3/PIL/STR/8680	11:00 AM	15-Mar-20	Pouring M35 grade of concrete for Abutment Wall 3rd lift A2	310+725		RHS			
339	VKE-3/PIL/STR/8681	12:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 3rd lift A2	310+725		RHS			
340	VKE-3/PIL/STR/8682	1:00 PM	15-Mar-20	Pouring M35 grade of concrete for Return Wall 3rd lift A2	310+725		RHS			
341	VKE-3/PIL/STR/8683	10:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 1st lift Starter A2	310+725		LHS			
342	VKE-3/PIL/STR/8684	11:00 AM	15-Mar-20	Pouring M35 grade of concrete for Abutment Wall 1st lift Starter A2	310+725		LHS			
343	VKE-3/PIL/STR/8685	12:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 1st lift Starter A2	310+725		LHS			
344	VKE-3/PIL/STR/8686	1:00 PM	15-Mar-20	Pouring M35 grade of concrete for Return Wall 1st lift Starter A2	310+725		LHS			
345	VKE-3/PIL/STR/8687	2:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G3 of A1-A2 span	307+733		LHS			
346	VKE-3/PIL/STR/8688	3:00 PM	15-Mar-20	Pouring M50 grade of concrete for PSC Girder G3 of A1-A2 span	307+733		LHS			
347	VKE-3/PIL/STR/8689	12:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 2nd lift	322+550		RHS	Mr. Bipin	8577016415	PUP

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
348	VKE-3/PIL/STR/8690	4:00 PM	15-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 2nd lift	322+550		RHS			
349	VKE-3/PIL/STR/8691	2:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for RP-9A Pier Shaft 1st lift	293+014		RHS	Mr. Gurdeep	9529227700	ROB
350	VKE-3/PIL/STR/8692	3:00 PM	15-Mar-20	Pouring M35 grade of concrete for RP-9A Pier Shaft 1st lift	293+014		RHS			
351	VKE-3/PIL/STR/8693	12:00 PM	15-Mar-20	Pouring M30 grade of concrete for A2 Wall 1st lift	294+985		RHS			BC
352	VKE-3/PIL/STR/8694	2:00 PM	15-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G3 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
353	VKE-3/PIL/STR/8695	3:00 PM	15-Mar-20	Checking of concrete poring M50 concrete PSC Girder G3 of A1-P1 span	302+713		LHS			
354	VKE-3/PIL/STR/8696	10:00 AM	15-Mar-20	Checking of Groung improvement for MNB A1	297+472		LHS	Mr. Vicky	9056451722	MNB
355	VKE-3/PIL/STR/8697	10:00 AM	15-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+960	322+980	RHS	Mr. Bipin	8577016415	Ret. Wall
356	VKE-3/PIL/STR/8698	10:30 AM	15-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+960	322+980	RHS			
357	VKE-3/PIL/STR/8699	10:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 4th lift	322+670	322+690	RHS			
358	VKE-3/PIL/STR/8700	10:30 AM	15-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th lift	322+670	322+690	RHS			
359	VKE-3/PIL/STR/8701	11:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G7of A1-P1 span	321+253		RHS	Mr. Jaymin	9586010295	MJB
360	VKE-3/PIL/STR/8702	11:30 AM	15-Mar-20	Pouring M50 grade of concrete for PSC Girder G7of A1-P1 span	321+253		RHS			
361	VKE-3/PIL/STR/8703	2:00 PM	15-Mar-20	Checking of Cable grouting of PSC Girder G2 of P1-A2 span Cable no.3&4	321+253		LHS			
362	VKE-3/PIL/STR/8704	3:00 PM	15-Mar-20	Checking of Cable grouting of PSC Girder G3 of P1-A2 span Cable no.3&4	321+253		LHS			
363	VKE-3/PIL/STR/8705	3:00 PM	15-Mar-20	Checking of Cable grouting of PSC Girder G4 of P1-A2 span Cable no.3&4	321+253		LHS			
364	VKE-3/PIL/STR/8706	11:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 2nd lift	314+850		LHS	Mr. Rahul	9149042843	PUP
365	VKE-3/PIL/STR/8707	11:30 AM	15-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 2nd lift	314+850		LHS			
366	VKE-3/PIL/STR/8708	11:00 AM	15-Mar-20	Checking of Reinforcement & Shuttering for RCC Girder G-2 of A2-P2 span	299+354		RHS	Mr. Vicky	9056451722	FO
367	VKE-3/PIL/STR/8709	11:00 AM	16-Mar-20	Checking of Reinforcement & Shuttering for MNB Raft	314+314		RHS	Mr. Ashish	9671714158	MNB
368	VKE-3/PIL/STR/8710	11:30 AM	16-Mar-20	Pouring M35 grade of concrete for MNB Raft	314+314		RHS			
369	VKE-3/PIL/STR/8711	12:00 PM	16-Mar-20	Checking of Reinforcement & Shuttering for A1 Wall 1st lift	292+450		RHS	Mr. Gurdeep	9529227700	BC
370	VKE-3/PIL/STR/8712	12:30 PM	16-Mar-20	Pouring M30 grade of concrete for A1 Wall 1st lift	292+450		RHS			
371	VKE-3/PIL/STR/8713	10:00 AM	16-Mar-20	Checking of Reinforcement & Formwork for Ret. Wall Raft	322+960	322+980	RHS	Mr. Bipin	8577016415	Ret. Wall
372	VKE-3/PIL/STR/8714	10:30 AM	16-Mar-20	Pouring M30 grade of concrete for Ret. Wall Raft	322+960	322+980	RHS			
373	VKE-3/PIL/STR/8715	10:00 AM	16-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 4th lift	322+670	322+690	RHS			
374	VKE-3/PIL/STR/8716	10:30 AM	16-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th lift	322+670	322+690	RHS			
375	VKE-3/PIL/STR/8717	12:00 PM	16-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 2nd lift	322+550		RHS	Mr. Bipin	8577016415	PUP
376	VKE-3/PIL/STR/8718	4:00 PM	16-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 2nd lift	322+550		RHS			
377	VKE-3/PIL/STR/8719	1:00 PM	16-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 2nd lift	295+990		RHS	Mr. Gurdeep	9529227700	PUP
378	VKE-3/PIL/STR/8720	2:00 PM	16-Mar-20	Pouring M50 grade of concrete for RCC Girder G-02 Sapn A2-P2	299+354		RHS			
379	VKE-3/PIL/STR/8721	2:00 PM	16-Mar-20	Checking of Reinforcement & Formwork for A1 Pier Shaft 1st lift	299+354		LHS			



Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
380	VKE-3/PIL/STR/8722	3:00 PM	16-Mar-20	Pouring M35 grade of concrete for A1 Pier Shaft 1st lift	299+354		LHS	Mr. Kunal	9144363736	FO
381	VKE-3/PIL/STR/8723	4:00 PM	16-Mar-20	Checking of Reinforcement & Formwork for P1 Pier Shaft 2nd lift	299+354		LHS			
382	VKE-3/PIL/STR/8724	5:00 PM	16-Mar-20	Pouring M35 grade of concrete for P1 Pier Shaft 2nd lift	299+354		LHS			
383	VKE-3/PIL/STR/8725	1:00 PM	16-Mar-20	Checking of Reinforcement & Shuttering for A1 Abutment Wall 2nd lift	318+870		RHS	Mr. Jaymin	9586010295	MJB
384	VKE-3/PIL/STR/8726	2:00 PM	16-Mar-20	Pouring M35 grade of concrete for A1 Abutment Wall 2nd lift	318+870		RHS			
385	VKE-3/PIL/STR/8727	10:00 AM	16-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 2nd lift	318+930	318+950	RHS			Ret. Wall
386	VKE-3/PIL/STR/8728	10:30 AM	16-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd lift	318+930	318+950	RHS			
387	VKE-3/PIL/STR/8729	1:00 PM	16-Mar-20	Checking of Girder Profiling of PSC Girder G5 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
388	VKE-3/PIL/STR/8730	10:00 AM	16-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 3rd lift A2	310+725		RHS	Mr. Qureshi	7737766773	MNB SPOT RFI
389	VKE-3/PIL/STR/8731	11:00 AM	16-Mar-20	Pouring M35 grade of concrete for Abutment Wall 3rd lift A2	310+725		RHS			
390	VKE-3/PIL/STR/8732	12:00 PM	16-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 3rd lift A2	310+725		RHS			
391	VKE-3/PIL/STR/8733	1:00 PM	16-Mar-20	Pouring M35 grade of concrete for Return Wall 3rd lift A2	310+725		RHS			
392	VKE-3/PIL/STR/8734	10:00 AM	16-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 1st lift Starter A2	310+725		LHS			
393	VKE-3/PIL/STR/8735	11:00 AM	16-Mar-20	Pouring M35 grade of concrete for Abutment Wall 1st lift Starter A2	310+725		LHS			
394	VKE-3/PIL/STR/8736	12:00 PM	16-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 1st lift Starter A2	310+725		LHS			
395	VKE-3/PIL/STR/8737	1:00 PM	16-Mar-20	Pouring M35 grade of concrete for Return Wall 1st lift Starter A2	310+725		LHS			
396	VKE-3/PIL/STR/8738	10:00 AM	17-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 1st lift	322+510	322+530	RHS	Mr. Asidur	9775411433	Ret. Wall
397	VKE-3/PIL/STR/8739	10:30 AM	17-Mar-20	Pouring M30 grade of concrete for Ret. Wall 1st lift	322+510	322+530	RHS	Mr. Gurdeep	9529227700	Toe. Wall
398	VKE-3/PIL/STR/8740	8:00 AM	17-Mar-20	Laying of Toe Wall PCC	294+430	294+490	RHS			
399	VKE-3/PIL/STR/8741	12:00 PM	17-Mar-20	Checking of Reinforcement & Shuttering for Pier Cap RA-01	293+014		RHS			
400	VKE-3/PIL/STR/8742	1:00 PM	17-Mar-20	Pouring M35 grade of concrete for Pier Cap RA-01	293+014		RHS			
401	VKE-3/PIL/STR/8743	2:00 PM	17-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft final lift LP-13	293+014		LHS	Mr. Jaymin	9586010295	MJB
402	VKE-3/PIL/STR/8744	3:00 PM	17-Mar-20	Pouring M35 grade of concrete for Pier Shaft final lift LP-13	293+014		LHS			
403	VKE-3/PIL/STR/8745	9:00 AM	17-Mar-20	Checking of Cable Profiling of PSC Girder G2 of A1-P1 span	318+870		RHS			
404	VKE-3/PIL/STR/8746	9:30 AM	17-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G2 of A1-P1 span	318+870		RHS	Mr. Jaymin	9586010295	MJB
405	VKE-3/PIL/STR/8747	3:00 PM	17-Mar-20	Pouring M50 grade of concrete for PSC Girder G2 of A1-P1 span	318+870		RHS			
406	VKE-3/PIL/STR/8748	11:00 AM	17-Mar-20	Checking of Cable profiling of PSC Girder G4 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
407	VKE-3/PIL/STR/8749	12:00 PM	17-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 2nd lift	322+550		RHS			PUP

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
408	VKE-3/PIL/STR/8750	4:00 PM	17-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 2nd lift	322+550		RHS	Mr. Bipin	8577016415	
409	VKE-3/PIL/STR/8751	9:00 AM	17-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 wall 1st lift	316+558		RHS			BC
410	VKE-3/PIL/STR/8752	9:30 AM	17-Mar-20	Pouring M30 grade of concrete for A1&A2 wall 1st lift	316+558		RHS			
411	VKE-3/PIL/STR/8755	9:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for A2 Wall 1st lift	313+055		RHS	Mr. Shankar	8945938534	PUP
412	VKE-3/PIL/STR/8756	10:00 AM	18-Mar-20	Pouring M35 grade of concrete for A2 Wall 1st lift	313+055		RHS			
413	VKE-3/PIL/STR/8757	2:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft 2nd lift RP-09A	293+014		RHS	Mr. Gurdeep	9529227700	ROB
414	VKE-3/PIL/STR/8758	3:00 PM	18-Mar-20	Pouring M35 grade of concrete for Pier Shaft 2nd lift RP-09A	293+014		RHS			
415	VKE-3/PIL/STR/8759	2:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G5 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
416	VKE-3/PIL/STR/8760	3:00 PM	18-Mar-20	Checking of concrete pouring M50 concrete PSC Girder G5 of A1-P1 span	302+713		LHS			
417	VKE-3/PIL/STR/8761	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G2 of A1-P1 span	318+870		RHS	Mr. Jaymin	9586010295	MJB
418	VKE-3/PIL/STR/8762	11:00 AM	18-Mar-20	Pouring M50 grade of concrete for PSC Girder G2 of A1-P1 span	318+870		RHS			
419	VKE-3/PIL/STR/8763	3:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for PUP Top Slab	299+079		LHS	Mr. Dodiya	9879575209	PUP
420	VKE-3/PIL/STR/8764	4:00 PM	18-Mar-20	Pouring M35 grade of concrete for PUP Top Slab	299+079		LHS			
421	VKE-3/PIL/STR/8765	11:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for RCC Girder G-03 Span A2-P2	299+354		RHS	Mr. Kunal	9144363736	FOB
422	VKE-3/PIL/STR/8766	2:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft 4th lift LP-13	293+014		LHS	Mr. Gurdeep	9529227700	ROB
423	VKE-3/PIL/STR/8767	3:00 PM	18-Mar-20	Pouring M35 grade of concrete for Pier Shaft 4th lift LP-13	293+014		LHS			
424	VKE-3/PIL/STR/8768	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 2nd lift A1	309+840		RHS	Mr. Shreyash	8000385820	MNB
425	VKE-3/PIL/STR/8769	3:00 PM	18-Mar-20	Pouring M35 grade of concrete for Abutment Wall 2nd lift A1	309+840		RHS			
426	VKE-3/PIL/STR/8770	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 2nd lift A1	309+840		RHS			
427	VKE-3/PIL/STR/8771	3:00 PM	18-Mar-20	Pouring M35 grade of concrete for Return Wall 2nd lift A1	309+840		RHS			
428	VKE-3/PIL/STR/8772	2:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for Toe Wall Raft	294+430	294+455	RHS	Mr. BN Jha	7488229109	Toe Wall
429	VKE-3/PIL/STR/8773	2:30 PM	18-Mar-20	Pouring M25 grade of concrete for Toe Wall Raft	294+430	294+455	RHS			
430	VKE-3/PIL/STR/8774	3:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for Canal Supporting Wall final lift	307+709		BHS	Mr. Shankar	8945938534	BC
431	VKE-3/PIL/STR/8775	4:00 PM	18-Mar-20	Pouring M30 grade of concrete for Canal Supporting Wall final lift	307+709		BHS			
432	VKE-3/PIL/STR/8776	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Abutment Wall 1st lift Starter A2	310+725		LHS	Mr. Qureshi	7737766773	MNB
433	VKE-3/PIL/STR/8777	11:00 AM	18-Mar-20	Pouring M35 grade of concrete for Abutment Wall 1st lift Starter A2	310+725		LHS			
434	VKE-3/PIL/STR/8778	12:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for Return Wall 1st lift Starter A2	310+725		LHS			
435	VKE-3/PIL/STR/8779	1:00 PM	18-Mar-20	Pouring M35 grade of concrete for Return Wall 1st lift Starter A2	310+725		LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
436	VKE-3/PIL/STR/8780	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 2nd lift	322+510	322+530	LHS	Mr. Asidur	9775411433	Ret. Wall
437	VKE-3/PIL/STR/8781	10:30 AM	18-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd lift	322+510	322+530	LHS			
438	VKE-3/PIL/STR/8782	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 4th lift	322+570	322+590	RHS			
439	VKE-3/PIL/STR/8783	10:30 AM	18-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th lift	322+570	322+590	RHS			
440	VKE-3/PIL/STR/8784	10:00 AM	18-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 1st lift	322+820	322+840	LHS			
441	VKE-3/PIL/STR/8785	10:30 AM	18-Mar-20	Pouring M30 grade of concrete for Ret. Wall 1st lift	322+820	322+840	LHS			
442	VKE-3/PIL/STR/8786	2:00 PM	18-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G4 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
443	VKE-3/PIL/STR/8787	3:00 PM	18-Mar-20	Pouring M50 grade of concrete for PSC Girder G4 of A1-A2 span	307+733		LHS			
444	VKE-3/PIL/STR/8788	11:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft 3rd lift RP-09A	293+014		RHS	Mr. Gurdeep	9529227700	ROB
445	VKE-3/PIL/STR/8789	12:00 PM	19-Mar-20	Pouring M35 grade of concrete for Pier Shaft 3rd lift RP-09A	293+014		RHS			
446	VKE-3/PIL/STR/8790	1:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft 2nd lift LP-14	293+014		LHS			
447	VKE-3/PIL/STR/8791	2:00 PM	19-Mar-20	Pouring M35 grade of concrete for Pier Shaft 2nd lift LP-14	293+014		LHS			
448	VKE-3/PIL/STR/8792	11:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G5 of A1-P1 span	302+713		LHS	Mr. Rahul	9149042843	MJB
449	VKE-3/PIL/STR/8793	12:00 PM	19-Mar-20	Checking of concrete pouring M50 concrete PSC Girder G5 of A1-P1 span	302+713		LHS			
450	VKE-3/PIL/STR/8794	1:00 PM	19-Mar-20	Checking of Cable Profiling of PSC Girder G1 of A1-P1 span	321+253		LHS	Mr. Jaymin	9586010295	MJB
451	VKE-3/PIL/STR/8795	2:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G1 of A1-P1 span	321+253		LHS			
452	VKE-3/PIL/STR/8796	2:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for RCC Girder G3 of A2-P2 span	299+354		RHS	Mr. Gurdeep	9529227700	FOB
453	VKE-3/PIL/STR/8797	3:00 PM	19-Mar-20	Checking of concrete pouring M50 concrete RCC Girder G3 of A2-P2 span	299+354		RHS			
454	VKE-3/PIL/STR/8798	4:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for Pier Shaft 3rd lift P1	299+354		LHS			
455	VKE-3/PIL/STR/8799	5:00 PM	19-Mar-20	Pouring M35 grade of concrete for Pier Shaft 3rd lift P1	299+354		LHS			
456	VKE-3/PIL/STR/8800	2:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G4 of A1-A2 span	307+733		LHS	Mr. Qureshi	7737766773	MNB
457	VKE-3/PIL/STR/8801	3:00 PM	19-Mar-20	Pouring M50 grade of concrete for PSC Girder G4 of A1-A2 span	307+733		LHS			
458	VKE-3/PIL/STR/8802	12:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for PUP Top Slab	299+079		LHS	Mr. Dodiya	9879575209	PUP
459	VKE-3/PIL/STR/8803	1:00 PM	19-Mar-20	Pouring M35 grade of concrete for PUP Top Slab	299+079		LHS			
460	VKE-3/PIL/STR/8804	10:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 2nd lift	322+510	322+530	LHS	Mr. Asidur	9775411433	Ret. Wall
461	VKE-3/PIL/STR/8805	10:30 AM	19-Mar-20	Pouring M30 grade of concrete for Ret. Wall 2nd lift	322+510	322+530	LHS			
462	VKE-3/PIL/STR/8806	10:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 1st lift	322+490	322+510	RHS			
463	VKE-3/PIL/STR/8807	10:30 AM	19-Mar-20	Pouring M30 grade of concrete for Ret. Wall 1st lift	322+490	322+510	RHS			
464	VKE-3/PIL/STR/8808	10:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 4th lift	322+450	322+470	LHS			

Structure RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
465	VKE-3/PIL/STR/8809	10:30 AM	19-Mar-20	Pouring M30 grade of concrete for Ret. Wall 4th lift	322+450	322+470	LHS	Mr. Ashish	9775411453	
466	VKE-3/PIL/STR/8810	10:00 AM	19-Mar-20	Checking of Reinforcement & Shuttering for Ret. Wall 1st lift	322+820	322+840	LHS			
467	VKE-3/PIL/STR/8811	10:30 AM	19-Mar-20	Pouring M30 grade of concrete for Ret. Wall 1st lift	322+820	322+840	LHS			
468	VKE-3/PIL/STR/8812	2:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for Bottom haunch A1&A2	322+550		LHS			PUP
469	VKE-3/PIL/STR/8813	3:00 PM	19-Mar-20	Pouring M35 grade of concrete for Bottom haunch A1&A2	322+550		LHS			
470	VKE-3/PIL/STR/8814	2:00 PM	19-Mar-20	Checking of Reinforcement & Shuttering for Toe Wall Raft	294+455	294+500	RHS	Mr. BN Jha	7488229109	Toe Wall
471	VKE-3/PIL/STR/8815	2:30 PM	19-Mar-20	Pouring M25 grade of concrete for Toe Wall Raft	294+455	294+500	RHS			
472	VKE-3/PIL/STR/8816	2:00 PM	20-Mar-20	Checking of Reinforcement & Shuttering for A1 Wall 1st lift	313+055		RHS	Mr. Shankar	8945938534	PUP
473	VKE-3/PIL/STR/8817	3:00 PM	20-Mar-20	Pouring M35 grade of concrete for A1 Wall 1st lift	313+055		RHS			
474	VKE-3/PIL/STR/8818	4:00 PM	20-Mar-20	Checking of Cable Profiling of PSC Girder G1 of A1-P1 span	321+253		LHS			
475	VKE-3/PIL/STR/8819	4:30 PM	20-Mar-20	Checking of Reinforcement & Shuttering for PSC Girder G1 of A1-P1 span	321+253		LHS	Mr. Jaymin	9586010295	MJB
476	VKE-3/PIL/STR/8820	10:00 AM	20-Mar-20	Checking of Reinforcement & Shuttering for A1 Abutment Wall 3rd lift	318+879		RHS			
477	VKE-3/PIL/STR/8821	11:00 AM	20-Mar-20	Pouring M35 grade of concrete for A1 Abutment Wall 3rd lift	318+879		RHS			
478	VKE-3/PIL/STR/8822	12:00 PM	20-Mar-20	Pouring M35 grade of concrete for Pier Shaft 3rd lift RP-09A	293+014		RHS	Mr. Gurdeep	9529227700	ROB
479	VKE-3/PIL/STR/8823	3:00 PM	20-Mar-20	Pouring M35 grade of concrete for Pier Shaft 3rd lift P1	299+354		LHS			FOB
480	VKE-3/PIL/STR/8824	11:00 AM	20-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 3rd lift	294+085		RHS	Mr. Dodiya	9879575209	MNB
481	VKE-3/PIL/STR/8825	11:30 AM	20-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 3rd lift	294+085		RHS			
482	VKE-3/PIL/STR/8826	1:00 PM	20-Mar-20	Checking of Reinforcement & Shuttering for RCC Girder G3 of A2-P2 span	299+354		RHS	Mr. Gurdeep	9529227700	FOB
483	VKE-3/PIL/STR/8827	2:00 PM	20-Mar-20	Checking of concrete pouring M50 concrete RCC Girder G3 of A2-P2 span	299+354		RHS			
484	VKE-3/PIL/STR/8828	10:00 AM	20-Mar-20	Checking of Reinforcement & Shuttering for Bottom haunch A1&A2	292+400		RHS	Mr. Amit	8218198459	PUP
485	VKE-3/PIL/STR/8829	10:30 AM	20-Mar-20	Pouring M35 grade of concrete for Bottom haunch A1&A2	292+400		RHS			
486	VKE-3/PIL/STR/8830	12:00 PM	20-Mar-20	Checking of Reinforcement & Shuttering for A1&A2 Wall 1st lift	314+314		LHS	Mr. Ashish	9671714158	MNB
487	VKE-3/PIL/STR/8831	12:30 PM	20-Mar-20	Pouring M35 grade of concrete for A1&A2 Wall 1st lift	314+314		LHS			

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
01-03-2020	VKE-3/PIL/HW/6918	312+500	312+670	LHS	EMB 16th. Layer F.D.D	170	01-03-2020
01-03-2020	VKE-3/PIL/HW/6919	318+440	318+560	LHS	EMB 24th. Layer F.D.D	120	01-03-2020
01-03-2020	VKE-3/PIL/HW/6920	317+800	317+850	RHS	FDD checking for C&G and OGL for truck parking	50	01-03-2020
01-03-2020	VKE-3/PIL/HW/6921	317+420			Copper Slag Backfilling of Embankment 1st Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6922	317+420			Copper Slag Backfilling of Embankment 2nd Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6923	317+420			Copper Slag Backfilling of Embankment 3rd Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6924	317+420			Copper Slag Backfilling of Embankment 4th Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6925	317+420			Copper Slag Backfilling of Embankment 5th Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6926	319+300	319+400	LHS	EMB 12th. Layer F.D.D	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6927	319+200	319+300	LHS	EMB 9th. Layer F.D.D	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6928	319+100	319+200	LHS	EMB 9th. Layer F.D.D	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6929	314+860	315+030	LHS	EMB 12th. Layer F.D.D	170	01-03-2020
01-03-2020	VKE-3/PIL/HW/6930	315+450	315+700	LHS	EMB 11th. Layer F.D.D	250	01-03-2020
01-03-2020	VKE-3/PIL/HW/6931	316+020	316+100	RHS	EMB 7th. Layer F.D.D	80	01-03-2020
01-03-2020	VKE-3/PIL/HW/6932	298+140	298+350	LHS	EMB Top Layer F.D.D & level checking	210	01-03-2020
01-03-2020	VKE-3/PIL/HW/6933	294+730	294+980	LHS	EMB 16th. Layer F.D.D	250	01-03-2020
01-03-2020	VKE-3/PIL/HW/6934	295+000	295+130	LHS	EMB Top Layer F.D.D & level checking	130	01-03-2020
01-03-2020	VKE-3/PIL/HW/6935	297+920	298+000	LHS	EMB 8th. Layer F.D.D	80	01-03-2020
01-03-2020	VKE-3/PIL/HW/6936	297+920	298+000	RHS	EMB 8th. Layer F.D.D	80	01-03-2020
01-03-2020	VKE-3/PIL/HW/6937	306+600	306+700	LHS	EMB 18th. Layer F.D.D	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6938	306+700	306+750	LHS	EMB 17th. Layer F.D.D	50	01-03-2020
01-03-2020	VKE-3/PIL/HW/6939	306+600	306+700	RHS	EMB 17th. Layer F.D.D	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6940	306+700	306+750	LHS	EMB 17th. Layer F.D.D	50	01-03-2020
01-03-2020	VKE-3/PIL/HW/6941	306+330	306+400	RHS	EMB 13th. Layer F.D.D	70	01-03-2020
01-03-2020	VKE-3/PIL/HW/6942	306+310	306+400	LHS	EMB 15th. Layer F.D.D	90	01-03-2020
01-03-2020	VKE-3/PIL/HW/6943	306+100	306+300	BHS	Laying of Geo Textile After Subgrade Top	200	01-03-2020
01-03-2020	VKE-3/PIL/HW/6944	306+100	306+300	LHS	GSB Top. Layer F.D.D & Level Checking	200	01-03-2020
01-03-2020	VKE-3/PIL/HW/6945	306+100	306+300	RHS	GSB Top. Layer F.D.D & Level Checking	200	01-03-2020
01-03-2020	VKE-3/PIL/HW/6946	303+660	303+760	RHS	Subgrade Top Layer F.D.D & level checking	100	01-03-2020
01-03-2020	VKE-3/PIL/HW/6947	303+260	303+440	RHS	EMB Top Layer F.D.D & level checking	180	01-03-2020
01-03-2020	VKE-3/PIL/HW/6948	301+000	301+120	RHS	EMB 13th. Layer F.D.D	120	01-03-2020
01-03-2020	VKE-3/PIL/HW/6949	301+500	301+520	LHS	EMB 6th. Layer F.D.D	20	01-03-2020
01-03-2020	VKE-3/PIL/HW/6950	301+500	301+520	RHS	EMB 6th. Layer F.D.D	20	01-03-2020
01-03-2020	VKE-3/PIL/HW/6951	301+630	301+650	LHS	EMB 4th. Layer F.D.D	20	01-03-2020
01-03-2020	VKE-3/PIL/HW/6952	301+630	301+650	RHS	EMB 4th. Layer F.D.D	20	01-03-2020
01-03-2020	VKE-3/PIL/HW/6953	306+020	306+050	LHS	Subgrade Top Layer F.D.D & level checking	30	01-03-2020
01-03-2020	VKE-3/PIL/HW/6954	306+020	306+050	RHS		30	01-03-2020
01-03-2020	VKE-3/PIL/HW/6955	306+070	306+100	LHS	Subgrade Top Layer F.D.D & level checking	30	01-03-2020
01-03-2020	VKE-3/PIL/HW/6956	306+070	306+180	RHS	Subgrade Top Layer F.D.D & level checking	110	01-03-2020
01-03-2020	VKE-3/PIL/HW/6957	304+170			Excavation of Levelig pad of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side		01-03-2020
01-03-2020	VKE-3/PIL/HW/6958	304+170			Back Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 1st Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6959	304+170			Back Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 2nd Layer		01-03-2020
01-03-2020	VKE-3/PIL/HW/6960	304+170			FDD & Level checking of Levelig pad of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side		01-03-2020
01-03-2020	VKE-3/PIL/HW/6961	304+170			PCC M15 of Levelig pad of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side		01-03-2020
02-03-2020	VKE-3/PIL/HW/6962	295+170	295+250	RHS	EMB 13th. Layer F.D.D	80	02-03-2020
02-03-2020	VKE-3/PIL/HW/6963	295+250	295+360	RHS	EMB 13th. Layer F.D.D	110	02-03-2020
02-03-2020	VKE-3/PIL/HW/6964	297+920	298+000	LHS	EMB 8th. Layer F.D.D	80	02-03-2020
02-03-2020	VKE-3/PIL/HW/6965	297+920	298+000	RHS	EMB 8th. Layer F.D.D	80	02-03-2020
02-03-2020	VKE-3/PIL/HW/6966	292+000	292+200	RHS	EMB 3rd. Layer F.D.D	200	02-03-2020
02-03-2020	VKE-3/PIL/HW/6967	298+700	298+750	LHS	Subgrade Top Layer F.D.D & level checking	50	02-03-2020
02-03-2020	VKE-3/PIL/HW/6968	298+700	298+750	RHS	Subgrade Top Layer F.D.D & level checking	50	02-03-2020
02-03-2020	VKE-3/PIL/HW/6969	298+800	298+940	RHS	EMB 11th. Layer F.D.D	140	02-03-2020
02-03-2020	VKE-3/PIL/HW/6970	299+900	300+080	RHS	EMB 9th. Layer F.D.D	180	02-03-2020
02-03-2020	VKE-3/PIL/HW/6971	298+600	298+700	LHS	GSB Top. Layer F.D.D & Level Checking	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6972	299+460	299+659		Excavation of Levelig pad of RE wall no. 5	199	02-03-2020
02-03-2020	VKE-3/PIL/HW/6973	299+460	299+659		FDD & Level checking of Levelig pad of RE wall no. 5	199	02-03-2020
02-03-2020	VKE-3/PIL/HW/6974	303+660	303+760	RHS	Subgrade Top Layer F.D.D & level checking	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6975	303+260	303+440	RHS	EMB Top Layer F.D.D & level checking	180	02-03-2020
02-03-2020	VKE-3/PIL/HW/6976	301+000	301+180	LHS	EMB 11th. Layer F.D.D	180	02-03-2020
02-03-2020	VKE-3/PIL/HW/6977	306+400	306+600	RHS	EMB 18th. Layer F.D.D	200	02-03-2020
02-03-2020	VKE-3/PIL/HW/6978	306+600	306+700	RHS	EMB 18th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6979	306+700	306+800	RHS	EMB 15th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6980	306+600	306+700	LHS	EMB 18th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6981	306+400	306+600	LHS	Subgrade 1st. Layer F.D.D	200	02-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
02-03-2020	VKE-3/PIL/HW/6982	306+310	306+400	LHS	EMB 15th. Layer F.D.D	90	02-03-2020
02-03-2020	VKE-3/PIL/HW/6983	318+440	318+560	RHS	EMB 24th. Layer F.D.D	120	02-03-2020
02-03-2020	VKE-3/PIL/HW/6984	315+450	315+700	LHS	EMB 11th. Layer F.D.D	250	02-03-2020
02-03-2020	VKE-3/PIL/HW/6985	316+020	316+100	RHS	EMB 7th. Layer F.D.D	80	02-03-2020
02-03-2020	VKE-3/PIL/HW/6986	315+450	315+700	RHS	EMB 11th. Layer F.D.D	250	02-03-2020
02-03-2020	VKE-3/PIL/HW/6987	315+250	315+450	RHS	EMB 11th. Layer F.D.D	200	02-03-2020
02-03-2020	VKE-3/PIL/HW/6988	319+400	319+500	LHS	EMB 13th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6989	319+300	319+400	LHS	EMB 12th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6990	319+100	319+200	LHS	EMB 9th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6991	319+200	319+300	LHS	EMB 9th. Layer F.D.D	100	02-03-2020
02-03-2020	VKE-3/PIL/HW/6992	312+400	312+670	RHS	EMB 16th. Layer F.D.D	270	02-03-2020
02-03-2020	VKE-3/PIL/HW/6993	312+290	312+400	RHS	EMB 13th. Layer F.D.D	110	02-03-2020
02-03-2020	VKE-3/PIL/HW/6994	310+850	311+000	RHS	Rectification of Rain Cut & FDD checking of 16th Layer.	150	02-03-2020
02-03-2020	VKE-3/PIL/HW/6995	310+800	311+000	LHS	Rectification of Rain Cut & FDD checking of 16th Layer.	200	02-03-2020
02-03-2020	VKE-3/PIL/HW/6996	311+680	311+980	RHS	Rectification of Rain Cut & FDD checking of 15th Layer.	300	02-03-2020
02-03-2020	VKE-3/PIL/HW/6997	311+680	311+980	LHS	Rectification of Rain Cut & FDD checking of 12th Layer.	300	02-03-2020
03-03-2020	VKE-3/PIL/HW/6998	299+460	299+659	LHS	level recording and fdd checking after ground improvement	199	03-03-2020
03-03-2020	VKE-3/PIL/HW/6999	295+000	295+130	LHS	EMB Top Layer F.D.D & level checking	130	03-03-2020
03-03-2020	VKE-3/PIL/HW/7000	295+170	295+250	LHS	EMB Top Layer F.D.D & level checking	80	03-03-2020
03-03-2020	VKE-3/PIL/HW/7001	295+250	295+300	LHS	EMB 11th. Layer F.D.D	50	03-03-2020
03-03-2020	VKE-3/PIL/HW/7002	299+900	300+080	RHS	EMB 9th. Layer F.D.D	180	03-03-2020
03-03-2020	VKE-3/PIL/HW/7003	300+400	300+460	LHS	EMB 11th. Layer F.D.D	60	03-03-2020
03-03-2020	VKE-3/PIL/HW/7004	298+940	299+050	RHS	EMB 8th. Layer F.D.D	110	03-03-2020
03-03-2020	VKE-3/PIL/HW/7005	298+600	298+700	LHS	GSB Top. Layer F.D.D & Level Checking	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7006	298+600	298+700	RHS	GSB Top. Layer F.D.D & Level Checking	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7007	292+000	292+200	LHS	EMB 3rd. Layer F.D.D	200	03-03-2020
03-03-2020	VKE-3/PIL/HW/7008	303+660	303+760	RHS	Subgrade Top Layer F.D.D & level checking	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7009	301+000	301+180	LHS	EMB 11th. Layer F.D.D	180	03-03-2020
03-03-2020	VKE-3/PIL/HW/7010	303+260	303+440	RHS	Subgrade 1st. Layer F.D.D	180	03-03-2020
03-03-2020	VKE-3/PIL/HW/7011	306+020	306+050	BHS	Laying of Geo Textile After Subgrade Top	30	03-03-2020
03-03-2020	VKE-3/PIL/HW/7012	306+020	306+050	RHS	GSB Top. Layer F.D.D & Level Checking	30	03-03-2020
03-03-2020	VKE-3/PIL/HW/7013	306+060	306+100	BHS	Laying of Geo Textile After Subgrade Top	40	03-03-2020
03-03-2020	VKE-3/PIL/HW/7014	306+060	306+100	RHS	GSB Top. Layer F.D.D & Level Checking	40	03-03-2020
03-03-2020	VKE-3/PIL/HW/7015	306+070	306+100	LHS	GSB Top. Layer F.D.D & Level Checking	30	03-03-2020
03-03-2020	VKE-3/PIL/HW/7016	306+020	306+050	LHS	GSB Top. Layer F.D.D & Level Checking	30	03-03-2020
03-03-2020	VKE-3/PIL/HW/7017	306+310	306+400	LHS	EMB 16th. Layer F.D.D	90	03-03-2020
03-03-2020	VKE-3/PIL/HW/7018	306+400	306+600	RHS	EMB 19th. Layer F.D.D	200	03-03-2020
03-03-2020	VKE-3/PIL/HW/7019	306+600	306+700	RHS	EMB 19th. Layer F.D.D	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7020	306+400	306+600	LHS	Subgrade 1st. Layer F.D.D	200	03-03-2020
03-03-2020	VKE-3/PIL/HW/7021	306+330	306+400	RHS	EMB 13th. Layer F.D.D	70	03-03-2020
03-03-2020	VKE-3/PIL/HW/7022	306+700	306+790	RHS	EMB 16th. Layer F.D.D	90	03-03-2020
03-03-2020	VKE-3/PIL/HW/7023	304+170			Send filling upto pcc top A1 & A2 side		03-03-2020
03-03-2020	VKE-3/PIL/HW/7024	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 1st Layer		03-03-2020
03-03-2020	VKE-3/PIL/HW/7025	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 2nd Layer		03-03-2020
03-03-2020	VKE-3/PIL/HW/7026	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 1st Layer		03-03-2020
03-03-2020	VKE-3/PIL/HW/7027	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 2nd Layer		03-03-2020
03-03-2020	VKE-3/PIL/HW/7028	312+500	312+670	LHS	EMB 17th. Layer F.D.D	170	03-03-2020
03-03-2020	VKE-3/PIL/HW/7029	309+890	310+000	BHS	Rectification of Rain Cut & FDD checking of 16th Layer.	110	03-03-2020
03-03-2020	VKE-3/PIL/HW/7030	310+000	310+110	BHS	Rectification of Rain Cut & FDD checking of 18th Layer.	110	03-03-2020
03-03-2020	VKE-3/PIL/HW/7031	310+110	310+350	BHS	Rectification of Rain Cut & FDD checking of 18th Layer.	240	03-03-2020
03-03-2020	VKE-3/PIL/HW/7032	319+400	319+500	LHS	EMB 13th. Layer F.D.D	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7033	319+300	319+400	LHS	EMB 12th. Layer F.D.D	100	03-03-2020
03-03-2020	VKE-3/PIL/HW/7034	317+800	317+850	RHS	EMB 15th. Layer F.D.D	50	03-03-2020
03-03-2020	VKE-3/PIL/HW/7035	318+240	318+380	RHS	EMB 20th. Layer F.D.D	140	03-03-2020
03-03-2020	VKE-3/PIL/HW/7036	315+240	315+450	RHS	EMB 11th. Layer F.D.D	210	03-03-2020
03-03-2020	VKE-3/PIL/HW/7037	315+450	315+700	LHS	EMB 11th. Layer F.D.D	250	03-03-2020
03-03-2020	VKE-3/PIL/HW/7038	314+860	315+030	RHS	EMB 13th. Layer F.D.D	170	03-03-2020
03-03-2020	VKE-3/PIL/HW/7039	315+030	315+200	RHS	EMB 13th. Layer F.D.D	170	03-03-2020
04-03-2020	VKE-3/PIL/HW/7040	305+170	305+600	LHS	Checking of PQC Laying	430	04-03-2020
04-03-2020	VKE-3/PIL/HW/7041	298+500	298+600	BHS	Laying of Geo Textile After Subgrade Top	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7042	298+500	298+600	RHS	GSB Top. Layer F.D.D & Level Checking	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7043	298+940	299+050	RHS	EMB 9th. Layer F.D.D	110	04-03-2020
04-03-2020	VKE-3/PIL/HW/7044	298+700	298+750	RHS	Subgrade Top Layer F.D.D & level checking	50	04-03-2020
04-03-2020	VKE-3/PIL/HW/7045	298+700	298+750	LHS	Subgrade Top Layer F.D.D & level checking	50	04-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
04-03-2020	VKE-3/PIL/HW/7046	292+200	292+380	RHS	EMB 2nd. Layer F.D.D	180	04-03-2020
04-03-2020	VKE-3/PIL/HW/7047	298+600	298+700	RHS	GSB Top. Layer F.D.D & Level Checking	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7048	294+120	294+240	LHS	Subgrade Top Layer F.D.D & level checking	120	04-03-2020
04-03-2020	VKE-3/PIL/HW/7049	294+550	294+650	RHS	EMB 11th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7050	295+170	295+250	LHS	EMB Top Layer F.D.D & level checking	80	04-03-2020
04-03-2020	VKE-3/PIL/HW/7051	295+600	295+700	RHS	EMB 18th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7052	295+700	295+800	RHS	EMB 19th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7053	300+840	300+970	LHS	EMB 3rd. Layer F.D.D	130	04-03-2020
04-03-2020	VKE-3/PIL/HW/7054	300+840	300+970	RHS	EMB 3rd. Layer F.D.D	130	04-03-2020
04-03-2020	VKE-3/PIL/HW/7055	309+890	310+000	LHS	Rectification of Rain Cut & FDD checking of 15th Layer.	110	04-03-2020
04-03-2020	VKE-3/PIL/HW/7056	309+890	310+000	RHS	Rectification of Rain Cut & FDD checking of 14th Layer.	110	04-03-2020
04-03-2020	VKE-3/PIL/HW/7057	310+000	310+110	LHS	Rectification of Rain Cut & FDD checking of 14th Layer.	110	04-03-2020
04-03-2020	VKE-3/PIL/HW/7058	310+000	310+110	RHS	Rectification of Rain Cut & FDD checking of 13th Layer.	110	04-03-2020
04-03-2020	VKE-3/PIL/HW/7059	310+110	310+350	BHS	Rectification of Rain Cut & FDD checking of 14th Layer.	240	04-03-2020
04-03-2020	VKE-3/PIL/HW/7060	312+400	312+670	RHS	EMB 17th. Layer F.D.D	270	04-03-2020
04-03-2020	VKE-3/PIL/HW/7061	312+500	312+670	LHS	EMB 17th. Layer F.D.D	170	04-03-2020
04-03-2020	VKE-3/PIL/HW/7062	312+340	312+400	RHS	EMB 14th. Layer F.D.D	60	04-03-2020
04-03-2020	VKE-3/PIL/HW/7063	303+580	303+660	RHS	Subgrade Top Layer F.D.D & level checking	80	04-03-2020
04-03-2020	VKE-3/PIL/HW/7064	303+260	303+440	RHS	Subgrade 1st. Layer F.D.D	180	04-03-2020
04-03-2020	VKE-3/PIL/HW/7065	306+020	306+050	RHS		30	04-03-2020
04-03-2020	VKE-3/PIL/HW/7066	306+070	306+100	RHS	GSB Top. Layer F.D.D & Level Checking	30	04-03-2020
04-03-2020	VKE-3/PIL/HW/7067	306+330	306+400	RHS	EMB 14th. Layer F.D.D	70	04-03-2020
04-03-2020	VKE-3/PIL/HW/7068	306+310	306+400	LHS	EMB 17th. Layer F.D.D	90	04-03-2020
04-03-2020	VKE-3/PIL/HW/7069	306+400	306+600	RHS	EMB 20th. Layer F.D.D	200	04-03-2020
04-03-2020	VKE-3/PIL/HW/7070	306+600	306+700	LHS	EMB 18th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7071	307+340	307+670	RHS	EMB 9th. Layer F.D.D	330	04-03-2020
04-03-2020	VKE-3/PIL/HW/7072	307+340	307+500	LHS	EMB 8th. Layer F.D.D	160	04-03-2020
04-03-2020	VKE-3/PIL/HW/7073	306+330	306+400	RHS	EMB 15th. Layer F.D.D	70	04-03-2020
04-03-2020	VKE-3/PIL/HW/7074	306+600	306+700	RHS	EMB 20th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7075	306+700	306+790	RHS	EMB 17th. Layer F.D.D	90	04-03-2020
04-03-2020	VKE-3/PIL/HW/7076	306+400	306+600	LHS	Subgrade 1st. Layer F.D.D	200	04-03-2020
04-03-2020	VKE-3/PIL/HW/7077	307+500	307+670	LHS	EMB 9th. Layer F.D.D	170	04-03-2020
04-03-2020	VKE-3/PIL/HW/7078	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 3rd Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7079	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 4th Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7080	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 5th Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7081	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 3rd Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7082	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 4th Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7083	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 5th Layer		04-03-2020
04-03-2020	VKE-3/PIL/HW/7084	318+440	318+560	LHS	EMB 25th. Layer F.D.D	120	04-03-2020
04-03-2020	VKE-3/PIL/HW/7085	319+100	319+200	LHS	EMB 10th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7086	319+200	319+300	LHS	EMB 10th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7087	314+860	315+030	LHS	EMB 13th. Layer F.D.D	170	04-03-2020
04-03-2020	VKE-3/PIL/HW/7088	315+030	315+200	LHS	EMB 13th. Layer F.D.D	170	04-03-2020
04-03-2020	VKE-3/PIL/HW/7089	321+300	321+400	RHS	EMB 13th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7090	321+300	321+400	LHS	EMB 10th. Layer F.D.D	100	04-03-2020
04-03-2020	VKE-3/PIL/HW/7091	321+400	321+480	RHS	Rectification of Rain Cut & EMB 8th. Layer F.D.D	80	04-03-2020
04-03-2020	VKE-3/PIL/HW/7091	321+400	321+480	LHS	Rectification of Rain Cut & EMB 8th. Layer F.D.D	80	04-03-2020
04-03-2020	VKE-3/PIL/HW/7092	317+800	317+850	RHS	Parking area 1st. Layer F.D.D	50	04-03-2020
05-03-2020	VKE-3/PIL/HW/7093	300+760	300+840	LHS	EMB 8th. Layer F.D.D	80	05-03-2020
05-03-2020	VKE-3/PIL/HW/7094	300+760	300+840	RHS	EMB 8th. Layer F.D.D	80	05-03-2020
05-03-2020	VKE-3/PIL/HW/7095	292+200	292+380	LHS	EMB 2nd. Layer F.D.D	180	05-03-2020
05-03-2020	VKE-3/PIL/HW/7096	293+500	293+600	RHS	EMB 6. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7097	293+600	293+800	RHS	EMB 7th. Layer F.D.D	200	05-03-2020
05-03-2020	VKE-3/PIL/HW/7098	294+250	294+400	RHS	EMB 1st. Layer F.D.D with copper slag	150	05-03-2020
05-03-2020	VKE-3/PIL/HW/7099	295+170	295+360	RHS	EMB 13th. Layer F.D.D	190	05-03-2020
05-03-2020	VKE-3/PIL/HW/7100	295+800	295+880	RHS	EMB 19th. Layer F.D.D	80	05-03-2020
05-03-2020	VKE-3/PIL/HW/7101	295+880	295+980	RHS	EMB 19th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7102	297+260	297+360	LHS	Subgrade 1st. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7103	297+250	297+350	RHS	Subgrade 1st. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7104	297+920	298+000	RHS	EMB 8th. Layer F.D.D	80	05-03-2020
05-03-2020	VKE-3/PIL/HW/7105	298+400	298+450	RHS	Subgrade 1st. Layer F.D.D	50	05-03-2020
05-03-2020	VKE-3/PIL/HW/7106	298+700	298+750	RHS	Subgrade Top Layer F.D.D & level checking	50	05-03-2020
05-03-2020	VKE-3/PIL/HW/7107	298+750	298+800	LHS	EMB 1st. Layer F.D.D with copper slag	50	05-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
05-03-2020	VKE-3/PIL/HW/7108	298+940	299+050	RHS	EMB 9th. Layer F.D.D	110	05-03-2020
05-03-2020	VKE-3/PIL/HW/7109	298+500	298+600	LHS	GSB Top. Layer F.D.D & Level Checking	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7110	299+659	299+770	LHS	excavation of RE WALL NO.5	111	05-03-2020
05-03-2020	VKE-3/PIL/HW/7111	299+659	299+770	LHS	Lavel and fdd checking of after ground improvement	111	05-03-2020
05-03-2020	VKE-3/PIL/HW/7112	301+000	301+180	LHS	EMB 12th. Layer F.D.D	180	05-03-2020
05-03-2020	VKE-3/PIL/HW/7113	303+690	303+760	LHS	Subgrade Top Layer F.D.D & level checking	70	05-03-2020
05-03-2020	VKE-3/PIL/HW/7114	303+470	303+580	RHS	Subgrade Top Layer F.D.D & level checking	110	05-03-2020
05-03-2020	VKE-3/PIL/HW/7115	303+260	303+440	RHS	Subgrade 1st. Layer F.D.D	180	05-03-2020
05-03-2020	VKE-3/PIL/HW/7116	306+070	306+100	RHS	GSB Top. Layer F.D.D & Level Checking	30	05-03-2020
05-03-2020	VKE-3/PIL/HW/7117	312+500	312+670	LHS	EMB 18th. Layer F.D.D	170	05-03-2020
05-03-2020	VKE-3/PIL/HW/7118	312+400	312+670	RHS	EMB 17th. Layer F.D.D	270	05-03-2020
05-03-2020	VKE-3/PIL/HW/7119	312+340	312+400	RHS	EMB 15th. Layer F.D.D	60	05-03-2020
05-03-2020	VKE-3/PIL/HW/7120	311+680	312+000	RHS	EMB 13th. Layer F.D.D	320	05-03-2020
05-03-2020	VKE-3/PIL/HW/7121	306+400	306+600	RHS	EMB 21st. Layer F.D.D	200	05-03-2020
05-03-2020	VKE-3/PIL/HW/7122	306+600	306+700	RHS	EMB 21st. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7123	306+700	306+790	RHS	EMB 18th. Layer F.D.D	90	05-03-2020
05-03-2020	VKE-3/PIL/HW/7124	306+330	306+400	RHS	EMB 15th. Layer F.D.D	70	05-03-2020
05-03-2020	VKE-3/PIL/HW/7125	306+310	306+400	LHS	EMB 18th. Layer F.D.D	90	05-03-2020
05-03-2020	VKE-3/PIL/HW/7126	307+800	307+900	RHS	EMB 9th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7127	307+980	308+200	RHS	EMB 10th. Layer F.D.D	220	05-03-2020
05-03-2020	VKE-3/PIL/HW/7128	306+400	306+600	LHS	Subgrade 1st. Layer F.D.D	200	05-03-2020
05-03-2020	VKE-3/PIL/HW/7129	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 6th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7130	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 7th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7131	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 8th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7132	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 9th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7133	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 6th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7134	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 7th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7135	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 8th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7136	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 9th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7137	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 1st Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7138	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 2nd Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7139	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 3rd Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7140	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 4th Layer		05-03-2020
05-03-2020	VKE-3/PIL/HW/7141	321+300	321+400	LHS	EMB 10th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7142	318+440	318+560	LHS	EMB 25th. Layer F.D.D	120	05-03-2020
05-03-2020	VKE-3/PIL/HW/7143	318+440	318+560	RHS	EMB 26th. Layer F.D.D	120	05-03-2020
05-03-2020	VKE-3/PIL/HW/7144	315+030	315+200	LHS	EMB 13th. Layer F.D.D	170	05-03-2020
05-03-2020	VKE-3/PIL/HW/7145	316+280	316+390	RHS	EMB 11th. Layer F.D.D	110	05-03-2020
05-03-2020	VKE-3/PIL/HW/7146	316+280	316+390	LHS	EMB 10th. Layer F.D.D	110	05-03-2020
05-03-2020	VKE-3/PIL/HW/7147	319+400	319+500	LHS	EMB 13th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7148	319+300	319+400	LHS	EMB 12th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7149	319+200	319+300	LHS	EMB 11th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7150	319+100	319+200	LHS	EMB 11th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7151	319+200	319+300	LHS	EMB 12th. Layer F.D.D	100	05-03-2020
05-03-2020	VKE-3/PIL/HW/7152	321+040	321+160	LHS	EMB 6th. Layer F.D.D	120	05-03-2020
05-03-2020	VKE-3/PIL/HW/7153	321+160	321+200	LHS	EMB 4th. Layer F.D.D	40	05-03-2020
05-03-2020	VKE-3/PIL/HW/7154	319+100	319+260	RHS	EMB 10th. Layer F.D.D	160	05-03-2020
05-03-2020	VKE-3/PIL/HW/7155	315+250	315+450	RHS	EMB 11th. Layer F.D.D	200	05-03-2020
06-03-2020	VKE-3/PIL/HW/7156	295+700	295+800	RHS	EMB 19th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7157	295+800	295+880	RHS	EMB 19th. Layer F.D.D	80	06-03-2020
06-03-2020	VKE-3/PIL/HW/7158	295+880	295+980	RHS	EMB 19th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7159	300+840	300+970	RHS	EMB 3rd. Layer F.D.D	130	06-03-2020
06-03-2020	VKE-3/PIL/HW/7160	300+760	300+840	LHS	EMB 9th. Layer F.D.D	80	06-03-2020
06-03-2020	VKE-3/PIL/HW/7161	300+760	300+840	RHS	EMB 8th. Layer F.D.D	80	06-03-2020
06-03-2020	VKE-3/PIL/HW/7162	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 10th Layer		06-03-2020



## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
06-03-2020	VKE-3/PIL/HW/7163	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 11th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7164	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 12th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7165	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 13th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7166	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 10th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7167	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 11th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7168	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 12th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7169	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 13th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7170	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 5th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7171	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 6th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7172	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 7th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7173	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 8th Layer		06-03-2020
06-03-2020	VKE-3/PIL/HW/7174	304+170			EMB 1st. Layer F.D.D of Back filling of RE wall MCW		06-03-2020
06-03-2020	VKE-3/PIL/HW/7175	304+170			EMB 2nd Layer F.D.D of Back filling of RE wall MCW		06-03-2020
06-03-2020	VKE-3/PIL/HW/7176	304+170			Filter Media EMB 1st. Layer F.D.D of of RE wall MCW		06-03-2020
06-03-2020	VKE-3/PIL/HW/7177	304+170			Filter Media EMB 2nd Layer F.D.D of of RE wall MCW		06-03-2020
06-03-2020	VKE-3/PIL/HW/7178	303+690	303+750	LHS	Subgrade Top Layer F.D.D & level checking	60	06-03-2020
06-03-2020	VKE-3/PIL/HW/7179	303+580	303+690	LHS	Subgrade Top Layer F.D.D & level checking	110	06-03-2020
06-03-2020	VKE-3/PIL/HW/7180	303+470	303+580	RHS	Subgrade Top Layer F.D.D & level checking	110	06-03-2020
06-03-2020	VKE-3/PIL/HW/7181	303+260	303+440	RHS	Subgrade 1st. Layer F.D.D	180	06-03-2020
06-03-2020	VKE-3/PIL/HW/7182	306+400	306+600	RHS	EMB Top Layer F.D.D & level checking	200	06-03-2020
06-03-2020	VKE-3/PIL/HW/7183	306+600	306+700	RHS	EMB 22nd. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7184	306+700	306+790	RHS	EMB 19th. Layer F.D.D	90	06-03-2020
06-03-2020	VKE-3/PIL/HW/7185	306+700	306+790	RHS	EMB 20th. Layer F.D.D	90	06-03-2020
06-03-2020	VKE-3/PIL/HW/7186	306+330	306+400	RHS	EMB 16th. Layer F.D.D	70	06-03-2020
06-03-2020	VKE-3/PIL/HW/7187	306+310	306+400	LHS	EMB Top Layer F.D.D & level checking	90	06-03-2020
06-03-2020	VKE-3/PIL/HW/7188	306+600	306+700	LHS	EMB 19th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7189	306+600	306+700	RHS	EMB 23rd. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7190	306+330	306+400	RHS	EMB 17th. Layer F.D.D	70	06-03-2020
06-03-2020	VKE-3/PIL/HW/7191	306+600	306+700	LHS	EMB 20th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7192	306+700	306+750	LHS	EMB 18th. Layer F.D.D	50	06-03-2020
06-03-2020	VKE-3/PIL/HW/7193	306+700	306+750	LHS	EMB 19th. Layer F.D.D	50	06-03-2020
06-03-2020	VKE-3/PIL/HW/7194	307+340	307+500	LHS	EMB 9th. Layer F.D.D	160	06-03-2020
06-03-2020	VKE-3/PIL/HW/7195	307+500	307+670	LHS	EMB 10th. Layer F.D.D	170	06-03-2020
06-03-2020	VKE-3/PIL/HW/7196	307+900	307+960	RHS	EMB 10th. Layer F.D.D	60	06-03-2020
06-03-2020	VKE-3/PIL/HW/7197	312+400	312+670	RHS	EMB 18th. Layer F.D.D	270	06-03-2020
06-03-2020	VKE-3/PIL/HW/7198	312+340	312+400	RHS	EMB 16th. Layer F.D.D	60	06-03-2020
06-03-2020	VKE-3/PIL/HW/7199	311+680	312+000	RHS	EMB 13th. Layer F.D.D	320	06-03-2020
06-03-2020	VKE-3/PIL/HW/7200	312+500	312+670	LHS	EMB 19th. Layer F.D.D	170	06-03-2020
06-03-2020	VKE-3/PIL/HW/7201	318+440	318+560	RHS	EMB 25th. Layer F.D.D	120	06-03-2020
06-03-2020	VKE-3/PIL/HW/7202	317+760	317+800	RHS	Parking area 1st. Layer F.D.D	40	06-03-2020
06-03-2020	VKE-3/PIL/HW/7203	319+300	319+400	LHS	EMB 13th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7204	319+400	319+500	LHS	EMB 14th. Layer F.D.D	100	06-03-2020
06-03-2020	VKE-3/PIL/HW/7205	315+710	315+820	RHS	EMB 5th. Layer F.D.D	110	06-03-2020
06-03-2020	VKE-3/PIL/HW/7206	315+710	315+820	LHS	EMB 4th. Layer F.D.D	110	06-03-2020
06-03-2020	VKE-3/PIL/HW/7207	314+150	314+200	RHS	EMB 11th. Layer F.D.D	50	06-03-2020
06-03-2020	VKE-3/PIL/HW/7208	316+280	316+390	LHS	EMB 11th. Layer F.D.D	110	06-03-2020
06-03-2020	VKE-3/PIL/HW/7209	320+900	321+040	LHS	EMB 2nd. Layer F.D.D	140	06-03-2020
06-03-2020	VKE-3/PIL/HW/7210	305+750	306+000	LHS	Laying & FDD Checking of DLC	250	06-03-2020
07-03-2020	VKE-3/PIL/HW/7211	300+840	300+970	RHS	EMB 3rd. Layer F.D.D	130	07-03-2020
07-03-2020	VKE-3/PIL/HW/7212	300+400	300+460	LHS	EMB 11th. Layer F.D.D	60	07-03-2020
07-03-2020	VKE-3/PIL/HW/7213	292+200	292+380	LHS	EMB 2nd. Layer F.D.D	180	07-03-2020
07-03-2020	VKE-3/PIL/HW/7214	298+400	298+500	LHS	Subgrade Top Layer F.D.D & level checking	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7215	298+450	298+500	RHS	Subgrade 1st. Layer F.D.D	50	07-03-2020
07-03-2020	VKE-3/PIL/HW/7216	298+940	299+050	RHS	EMB 9th. Layer F.D.D	110	07-03-2020
07-03-2020	VKE-3/PIL/HW/7217	306+600	306+700	RHS	EMB Top Layer F.D.D & level checking	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7218	306+700	306+790	RHS	EMB 21st. Layer F.D.D	90	07-03-2020
07-03-2020	VKE-3/PIL/HW/7219	306+700	306+790	RHS	EMB Top Layer F.D.D & level checking	90	07-03-2020
07-03-2020	VKE-3/PIL/HW/7220	306+330	306+400	RHS	EMB 18th. Layer F.D.D	70	07-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
07-03-2020	VKE-3/PIL/HW/7221	306+330	306+400	RHS	EMB 19th. Layer F.D.D	70	07-03-2020
07-03-2020	VKE-3/PIL/HW/7222	306+330	306+400	RHS	EMB Top Layer F.D.D & level checking	70	07-03-2020
07-03-2020	VKE-3/PIL/HW/7223	306+400	306+600	RHS	Subgrade 1st. Layer F.D.D	200	07-03-2020
07-03-2020	VKE-3/PIL/HW/7224	306+310	306+400	LHS	Subgrade 1st. Layer F.D.D	90	07-03-2020
07-03-2020	VKE-3/PIL/HW/7225	306+600	306+700	LHS	EMB 21st. Layer F.D.D	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7226	306+600	306+750	LHS	EMB Top Layer F.D.D & level checking	150	07-03-2020
07-03-2020	VKE-3/PIL/HW/7227	307+700	307+750	LHS	EMB 20th. Layer F.D.D	50	07-03-2020
07-03-2020	VKE-3/PIL/HW/7228	307+700	307+750	LHS	EMB Top Layer F.D.D & level checking	50	07-03-2020
07-03-2020	VKE-3/PIL/HW/7229	306+310	306+600	LHS	Subgrade Top Layer F.D.D & level checking	290	07-03-2020
07-03-2020	VKE-3/PIL/HW/7230	303+580	303+690	LHS	Subgrade Top Layer F.D.D & level checking	110	07-03-2020
07-03-2020	VKE-3/PIL/HW/7231	303+460	303+580	LHS	Subgrade Top Layer F.D.D & level checking	120	07-03-2020
07-03-2020	VKE-3/PIL/HW/7232	303+260	303+440	RHS	Subgrade 1st. Layer F.D.D	180	07-03-2020
07-03-2020	VKE-3/PIL/HW/7233	302+980	303+020	LHS	EMB 14th. Layer F.D.D	40	07-03-2020
07-03-2020	VKE-3/PIL/HW/7234	302+980	303+020	RHS	EMB 16th. Layer F.D.D	40	07-03-2020
07-03-2020	VKE-3/PIL/HW/7235	312+500	312+670	LHS	EMB 19th. Layer F.D.D	170	07-03-2020
07-03-2020	VKE-3/PIL/HW/7236	312+400	312+500	RHS	EMB 18th. Layer F.D.D	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7237	312+340	312+400	RHS	EMB 15th. Layer F.D.D	60	07-03-2020
07-03-2020	VKE-3/PIL/HW/7238	302+120	302+540	RHS	Laying of Geo Textile After Subgrade Top	420	07-03-2020
07-03-2020	VKE-3/PIL/HW/7239	302+140	302+500	RHS	GSB Top. Layer F.D.D & Level Checking	360	07-03-2020
07-03-2020	VKE-3/PIL/HW/7240	318+440	318+560	RHS	EMB 25th. Layer F.D.D	120	07-03-2020
07-03-2020	VKE-3/PIL/HW/7241	317+760	317+800	RHS	Parking area 1st. Layer F.D.D	40	07-03-2020
07-03-2020	VKE-3/PIL/HW/7242	319+100	319+200	RHS	EMB 11th. Layer F.D.D	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7243	319+200	319+260	RHS	EMB 11th. Layer F.D.D	60	07-03-2020
07-03-2020	VKE-3/PIL/HW/7244	321+500	321+610	RHS	Subgrade 1st. Layer F.D.D	110	07-03-2020
07-03-2020	VKE-3/PIL/HW/7245	315+719		BHS	Copper Slag Backfilling of HPC Embankment 3rd Layer at A1 & A2		07-03-2020
07-03-2020	VKE-3/PIL/HW/7246	315+719		BHS	Copper Slag Backfilling of HPC Embankment 4th Layer at A1 & A2		07-03-2020
07-03-2020	VKE-3/PIL/HW/7247	315+719		BHS	Copper Slag Backfilling of HPC Embankment 5th Layer at A1 & A2		07-03-2020
07-03-2020	VKE-3/PIL/HW/7248	315+719		BHS	Copper Slag Backfilling of HPC Embankment 6th Layer at A1 & A2		07-03-2020
07-03-2020	VKE-3/PIL/HW/7249	315+719		BHS	Copper Slag Backfilling of HPC Embankment 7th Layer at A1 & A2		07-03-2020
07-03-2020	VKE-3/PIL/HW/7250	315+710	315+820	RHS	EMB 5th. Layer F.D.D	110	07-03-2020
07-03-2020	VKE-3/PIL/HW/7251	315+710	315+820	LHS	EMB 5th. Layer F.D.D	110	07-03-2020
07-03-2020	VKE-3/PIL/HW/7252	315+250	315+450	LHS	EMB 12th. Layer F.D.D	200	07-03-2020
07-03-2020	VKE-3/PIL/HW/7253	315+450	315+700	LHS	EMB 12th. Layer F.D.D	250	07-03-2020
07-03-2020	VKE-3/PIL/HW/7254	319+100	319+200	LHS	EMB 12th. Layer F.D.D	100	07-03-2020
07-03-2020	VKE-3/PIL/HW/7255	319+200	319+300	LHS	EMB 12th. Layer F.D.D	100	07-03-2020
08-03-2020	VKE-3/PIL/HW/7258	299+900	300+080	RHS	EMB 10th. Layer F.D.D	180	08-03-2020
08-03-2020	VKE-3/PIL/HW/7259	300+400	300+460	LHS	EMB 11th. Layer F.D.D	60	08-03-2020
08-03-2020	VKE-3/PIL/HW/7260	295+800	295+980	RHS	EMB 19th. Layer F.D.D	180	08-03-2020
08-03-2020	VKE-3/PIL/HW/7261	295+170	295+250	LHS	EMB Top Layer F.D.D & level checking	80	08-03-2020
08-03-2020	VKE-3/PIL/HW/7262	292+200	292+380	RHS	EMB 3rd. Layer F.D.D	180	08-03-2020
08-03-2020	VKE-3/PIL/HW/7263	298+380			Excavation for ground improvement RE WALL 1		08-03-2020
08-03-2020	VKE-3/PIL/HW/7264	298+380			level and fdd checking after ground improvement RE WALL 1		08-03-2020
08-03-2020	VKE-3/PIL/HW/7265	298+380			Excavation for ground improvement RE WALL 2		08-03-2020
08-03-2020	VKE-3/PIL/HW/7266	298+380			level and fdd checking after ground improvement RE WALL 2		08-03-2020
08-03-2020	VKE-3/PIL/HW/7267	297+900			Excavation for ground improvement RE WALL 1		08-03-2020
08-03-2020	VKE-3/PIL/HW/7268	297+900			level and fdd checking after ground improvement RE WALL 1		08-03-2020
08-03-2020	VKE-3/PIL/HW/7269	297+900			Excavation for ground improvement RE WALL 2		08-03-2020
08-03-2020	VKE-3/PIL/HW/7270	297+900			level and fdd checking after ground improvement RE WALL 2		08-03-2020
08-03-2020	VKE-3/PIL/HW/7271	306+600	306+700	RHS	Subgrade 1st. Layer F.D.D	100	08-03-2020
08-03-2020	VKE-3/PIL/HW/7272	306+700	306+790	RHS	Subgrade 1st. Layer F.D.D	90	08-03-2020
08-03-2020	VKE-3/PIL/HW/7273	306+070	306+180	RHS	Subgrade 1st. Layer F.D.D	110	08-03-2020
08-03-2020	VKE-3/PIL/HW/7274	306+330	306+600	RHS	Subgrade Top Layer F.D.D & level checking	270	08-03-2020
08-03-2020	VKE-3/PIL/HW/7275	306+600	306+700	LHS	Subgrade 1st. Layer F.D.D	100	08-03-2020
08-03-2020	VKE-3/PIL/HW/7276	306+700	306+750	LHS	Subgrade 1st. Layer F.D.D	50	08-03-2020
08-03-2020	VKE-3/PIL/HW/7277	306+600	306+750	LHS	Subgrade Top Layer F.D.D & level checking	150	08-03-2020
08-03-2020	VKE-3/PIL/HW/7278	306+600	306+690	RHS	Subgrade Top Layer F.D.D & level checking	90	08-03-2020
08-03-2020	VKE-3/PIL/HW/7279	307+980	308+200	LHS	EMB 11th. Layer F.D.D	220	08-03-2020
08-03-2020	VKE-3/PIL/HW/7280	307+180	307+300	BHS	Excavation level record	120	08-03-2020
08-03-2020	VKE-3/PIL/HW/7281	307+340	307+500	LHS	EMB 9th. Layer F.D.D	160	08-03-2020
08-03-2020	VKE-3/PIL/HW/7282	307+500	307+670	LHS	EMB 10th. Layer F.D.D	170	08-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
08-03-2020	VKE-3/PIL/HW/7283	302+160	302+500	LHS	Laying of Geo Textile After Subgrade Top	340	08-03-2020
08-03-2020	VKE-3/PIL/HW/7284	302+160	302+500	LHS	GSB Top. Layer F.D.D & Level Checking	340	08-03-2020
08-03-2020	VKE-3/PIL/HW/7285	303+460	303+580	LHS	Subgrade Top Layer F.D.D & level checking	120	08-03-2020
08-03-2020	VKE-3/PIL/HW/7286	301+250	301+360	LHS	EMB 3rd. Layer F.D.D	110	08-03-2020
08-03-2020	VKE-3/PIL/HW/7287	301+000	301+120	RHS	EMB 14th. Layer F.D.D	120	08-03-2020
08-03-2020	VKE-3/PIL/HW/7288	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 14th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7289	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 15th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7290	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 16th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7291	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 14th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7292	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 15th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7293	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 16th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7294	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 9th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7295	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 10th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7296	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 11th Layer		08-03-2020
08-03-2020	VKE-3/PIL/HW/7297	304+170			EMB 3rd Layer F.D.D of Back filling of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7298	304+170			EMB 4th Layer F.D.D of Back filling of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7299	304+170			EMB 5th Layer F.D.D of Back filling of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7300	304+170			Filter Media EMB 3rd Layer F.D.D of of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7301	304+170			Filter Media EMB 4th Layer F.D.D of of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7302	304+170			Filter Media EMB 5th Layer F.D.D of of RE wall MCW		08-03-2020
08-03-2020	VKE-3/PIL/HW/7303	318+440	318+560	RHS	EMB 25th. Layer F.D.D	120	08-03-2020
08-03-2020	VKE-3/PIL/HW/7304	318+440	318+560	LHS	EMB 26th. Layer F.D.D	120	08-03-2020
08-03-2020	VKE-3/PIL/HW/7305	312+340	312+400	RHS	EMB 15th. Layer F.D.D	60	08-03-2020
08-03-2020	VKE-3/PIL/HW/7306	312+400	312+500	RHS	EMB 19th. Layer F.D.D	100	08-03-2020
08-03-2020	VKE-3/PIL/HW/7307	312+500	312+670	LHS	EMB 19th. Layer F.D.D	170	08-03-2020
08-03-2020	VKE-3/PIL/HW/7308	312+500	312+670	RHS	EMB 19th. Layer F.D.D	170	08-03-2020
08-03-2020	VKE-3/PIL/HW/7309	311+680	312+000	RHS	EMB 14th. Layer F.D.D	320	08-03-2020
08-03-2020	VKE-3/PIL/HW/7310	319+300	319+400	LHS	EMB 14th. Layer F.D.D	100	08-03-2020
08-03-2020	VKE-3/PIL/HW/7311	319+400	319+500	LHS	EMB 15th. Layer F.D.D	100	08-03-2020
08-03-2020	VKE-3/PIL/HW/7312	315+250	315+450	LHS	EMB 12th. Layer F.D.D	200	08-03-2020
08-03-2020	VKE-3/PIL/HW/7313	315+250	315+450	RHS	EMB 12th. Layer F.D.D	200	08-03-2020
08-03-2020	VKE-3/PIL/HW/7314	315+450	315+700	RHS	EMB 12th. Layer F.D.D	250	08-03-2020
09-03-2020	VKE-3/PIL/HW/7315	300+970	301+000	BHS	Cleaning & Grubbing	30	09-03-2020
09-03-2020	VKE-3/PIL/HW/7316	299+900	300+080	RHS	EMB 10th. Layer F.D.D	180	09-03-2020
09-03-2020	VKE-3/PIL/HW/7317	297+380	297+440	LHS	Cleaning & Grubbing	60	09-03-2020
09-03-2020	VKE-3/PIL/HW/7318	298+700	298+750	BHS	Laying of Geo Textile After Subgrade Top	50	09-03-2020
09-03-2020	VKE-3/PIL/HW/7319	298+700	298+750	LHS	GSB Top. Layer F.D.D & Level Checking	50	09-03-2020
09-03-2020	VKE-3/PIL/HW/7320	298+700	298+750	RHS	GSB Top. Layer F.D.D & Level Checking	50	09-03-2020
09-03-2020	VKE-3/PIL/HW/7321	298+980			Back filling for ground improvement with fly ash 1st layer RE WAL NO.1 & 2		09-03-2020
09-03-2020	VKE-3/PIL/HW/7322	298+980			Back filling for ground improvement with fly ash 2nd layer RE WAL NO.1 & 2		09-03-2020
09-03-2020	VKE-3/PIL/HW/7323	298+380			Excavation for ground improvement RE WALL 3		09-03-2020
09-03-2020	VKE-3/PIL/HW/7324	298+380			Level and fdd checking after ground improvement RE WALL 3		09-03-2020
09-03-2020	VKE-3/PIL/HW/7325	298+380			Excavation for ground improvement RE WALL 4		09-03-2020
09-03-2020	VKE-3/PIL/HW/7326	298+380			Level and fdd checking after ground improvement RE WALL 4		09-03-2020
09-03-2020	VKE-3/PIL/HW/7327	303+460	303+580	LHS	Subgrade Top Layer F.D.D & level checking	120	09-03-2020
09-03-2020	VKE-3/PIL/HW/7328	301+000	301+120	RHS	EMB 14th. Layer F.D.D	120	09-03-2020
09-03-2020	VKE-3/PIL/HW/7329	301+630	301+650	LHS	EMB 5th. Layer F.D.D	20	09-03-2020
09-03-2020	VKE-3/PIL/HW/7330	301+630	301+650	RHS	EMB 5th. Layer F.D.D	20	09-03-2020
09-03-2020	VKE-3/PIL/HW/7331	301+500	301+520	LHS	EMB 7th. Layer F.D.D	20	09-03-2020
09-03-2020	VKE-3/PIL/HW/7332	301+500	301+520	RHS	EMB 7th. Layer F.D.D	20	09-03-2020
09-03-2020	VKE-3/PIL/HW/7333	306+850	307+000	RHS	EMB 12th. Layer F.D.D	150	09-03-2020
09-03-2020	VKE-3/PIL/HW/7334	306+850	307+000	LHS	EMB 12th. Layer F.D.D	150	09-03-2020
09-03-2020	VKE-3/PIL/HW/7335	307+800	307+900	LHS	EMB 8th. Layer F.D.D	100	09-03-2020
09-03-2020	VKE-3/PIL/HW/7336	307+980	308+200	LHS	EMB 12th. Layer F.D.D	220	09-03-2020
09-03-2020	VKE-3/PIL/HW/7337	306+600	306+700	RHS	Subgrade 1st. Layer F.D.D	100	09-03-2020
09-03-2020	VKE-3/PIL/HW/7338	306+700	306+790	RHS	Subgrade 1st. Layer F.D.D	90	09-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
09-03-2020	VKE-3/PIL/HW/7339	306+330	306+400	RHS	Subgrade 1st. Layer F.D.D	70	09-03-2020
09-03-2020	VKE-3/PIL/HW/7340	306+330	306+490	RHS	Subgrade Top Layer F.D.D & level checking	160	09-03-2020
09-03-2020	VKE-3/PIL/HW/7341	322+200	322+370	RHS	GSB Top. Layer F.D.D & Level Checking	170	09-03-2020
09-03-2020	VKE-3/PIL/HW/7342	322+200	322+370	LHS	GSB Top. Layer F.D.D & Level Checking	170	09-03-2020
09-03-2020	VKE-3/PIL/HW/7343	311+680	312+000	RHS	EMB 14th. Layer F.D.D	320	09-03-2020
09-03-2020	VKE-3/PIL/HW/7344	312+500	312+670	LHS	EMB 20th. Layer F.D.D	170	09-03-2020
09-03-2020	VKE-3/PIL/HW/7345	312+400	312+500	RHS	EMB 19th. Layer F.D.D	100	09-03-2020
09-03-2020	VKE-3/PIL/HW/7346	312+340	312+400	RHS	EMB 15th. Layer F.D.D	60	09-03-2020
09-03-2020	VKE-3/PIL/HW/7347	318+440	318+560	LHS	EMB 26th. Layer F.D.D	120	09-03-2020
09-03-2020	VKE-3/PIL/HW/7348	317+750	317+800	RHS	FDD checking for C&G and OGL for truck parking	50	09-03-2020
11-03-2020	VKE-3/PIL/HW/7349	299+900	300+080	RHS	EMB 11th. Layer F.D.D	180	11-03-2020
11-03-2020	VKE-3/PIL/HW/7350	300+970	301+000	LHS	Cleaning & Grubbing	30	11-03-2020
11-03-2020	VKE-3/PIL/HW/7351	300+970	301+000	RHS	Cleaning & Grubbing	30	11-03-2020
11-03-2020	VKE-3/PIL/HW/7352	301+000	301+120	RHS	EMB 14th. Layer F.D.D	120	11-03-2020
11-03-2020	VKE-3/PIL/HW/7353	301+630	301+650	LHS	EMB 6th. Layer F.D.D	20	11-03-2020
11-03-2020	VKE-3/PIL/HW/7354	301+630	301+650	RHS	EMB 6th. Layer F.D.D	20	11-03-2020
11-03-2020	VKE-3/PIL/HW/7355	301+500	301+520	LHS	EMB 8th. Layer F.D.D	20	11-03-2020
11-03-2020	VKE-3/PIL/HW/7356	301+500	301+520	RHS	EMB 8th. Layer F.D.D	20	11-03-2020
11-03-2020	VKE-3/PIL/HW/7357	322+200	322+370	LHS	GSB Top. Layer F.D.D & Level Checking	170	11-03-2020
11-03-2020	VKE-3/PIL/HW/7358	317+750	317+660	RHS	Parking area 1st. Layer F.D.D	-90	11-03-2020
11-03-2020	VKE-3/PIL/HW/7359	318+000	318+040	RHS	Parking area 2nd. Layer F.D.D	40	11-03-2020
11-03-2020	VKE-3/PIL/HW/7360	319+260	319+300	RHS	EMB 6th. Layer F.D.D	40	11-03-2020
11-03-2020	VKE-3/PIL/HW/7361	312+500	312+670	LHS	EMB 20th. Layer F.D.D	170	11-03-2020
11-03-2020	VKE-3/PIL/HW/7362	312+400	312+500	RHS	EMB 20th. Layer F.D.D	100	11-03-2020
11-03-2020	VKE-3/PIL/HW/7363	311+680	312+000	RHS	EMB 14th. Layer F.D.D	320	11-03-2020
11-03-2020	VKE-3/PIL/HW/7364	312+000	312+050	RHS	EMB 12th. Layer F.D.D	50	11-03-2020
11-03-2020	VKE-3/PIL/HW/7365	312+340	312+400	RHS	EMB 17th. Layer F.D.D	60	11-03-2020
11-03-2020	VKE-3/PIL/HW/7366	312+500	312+670	RHS	EMB 20th. Layer F.D.D	170	11-03-2020
11-03-2020	VKE-3/PIL/HW/7367	307+340	307+670	RHS	EMB 10th. Layer F.D.D	330	11-03-2020
11-03-2020	VKE-3/PIL/HW/7368	307+800	307+900	LHS	EMB 8th. Layer F.D.D	100	11-03-2020
11-03-2020	VKE-3/PIL/HW/7369	307+980	308+200	LHS	EMB 12th. Layer F.D.D	220	11-03-2020
11-03-2020	VKE-3/PIL/HW/7370	306+600	306+750	LHS	Subgrade Top Layer F.D.D & level checking	150	11-03-2020
11-03-2020	VKE-3/PIL/HW/7371	319+100	319+260	RHS	EMB 12th. Layer F.D.D	160	11-03-2020
12-03-2020	VKE-3/PIL/HW/7372	299+900	300+080	RHS	EMB 10th. Layer F.D.D	180	12-03-2020
12-03-2020	VKE-3/PIL/HW/7373	300+970	301+000	BHS	Cleaning & Grubbing	30	12-03-2020
12-03-2020	VKE-3/PIL/HW/7374	300+400	300+450	LHS	EMB 11th. Layer F.D.D	50	12-03-2020
12-03-2020	VKE-3/PIL/HW/7375	298+380			Backfilling of Ground Improvement with Flyash 3rd layer RE wall 1 & 2		12-03-2020
12-03-2020	VKE-3/PIL/HW/7376	298+380			Backfilling of Ground Improvement with Flyash 4rd layer RE wall 1 & 2		12-03-2020
12-03-2020	VKE-3/PIL/HW/7377	298+380			Backfilling of Ground Improvement with Flyash 1st layer RE wall 3 & 4		12-03-2020
12-03-2020	VKE-3/PIL/HW/7378	298+380			Backfilling of Ground Improvement with Flyash 2nd layer RE wall 3 & 4		12-03-2020
12-03-2020	VKE-3/PIL/HW/7379	301+250	301+360	LHS	EMB 3rd. Layer F.D.D	110	12-03-2020
12-03-2020	VKE-3/PIL/HW/7380	301+000	301+180	LHS	EMB 13th. Layer F.D.D	180	12-03-2020
12-03-2020	VKE-3/PIL/HW/7381	302+980	303+020	RHS	EMB 16th. Layer F.D.D	40	12-03-2020
12-03-2020	VKE-3/PIL/HW/7382	302+980	303+020	LHS	EMB 15th. Layer F.D.D	40	12-03-2020
12-03-2020	VKE-3/PIL/HW/7383	306+750	306+800	LHS	EMB 8th. Layer F.D.D	50	12-03-2020
12-03-2020	VKE-3/PIL/HW/7384	306+750	306+800	LHS	EMB 9th. Layer F.D.D	50	12-03-2020
12-03-2020	VKE-3/PIL/HW/7385	307+340	307+500	LHS	EMB 9th. Layer F.D.D	160	12-03-2020
12-03-2020	VKE-3/PIL/HW/7386	307+500	307+670	LHS	EMB 10th. Layer F.D.D	170	12-03-2020
12-03-2020	VKE-3/PIL/HW/7387	307+340	307+670	RHS	EMB 10th. Layer F.D.D	330	12-03-2020
12-03-2020	VKE-3/PIL/HW/7388	307+900	307+960	RHS	EMB 10th. Layer F.D.D	60	12-03-2020
12-03-2020	VKE-3/PIL/HW/7389	307+980	308+200	RHS	EMB 11th. Layer F.D.D	220	12-03-2020
12-03-2020	VKE-3/PIL/HW/7390	306+300	306+450	LHS	Laying of Geo Textile After Subgrade Top	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7391	306+300	306+450	LHS	GSB Top. Layer F.D.D & Level Checking	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7392	306+450	306+600	LHS	Laying of Geo Textile After Subgrade Top	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7393	306+450	306+600	LHS	GSB Top. Layer F.D.D & Level Checking	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7394	318+040	318+090	RHS	Parking area 2nd. Layer F.D.D	50	12-03-2020
12-03-2020	VKE-3/PIL/HW/7395	318+000	318+040	RHS	Parking area 2nd. Layer F.D.D	40	12-03-2020
12-03-2020	VKE-3/PIL/HW/7396	315+250	315+450	RHS	EMB 12th. Layer F.D.D	200	12-03-2020
12-03-2020	VKE-3/PIL/HW/7397	319+100	319+200	RHS	EMB 13th. Layer F.D.D	100	12-03-2020
12-03-2020	VKE-3/PIL/HW/7398	319+300	319+400	RHS	EMB 3rd. Layer F.D.D	100	12-03-2020
12-03-2020	VKE-3/PIL/HW/7399	306+850	306+970	LHS	EMB 12th. Layer F.D.D	120	12-03-2020
12-03-2020	VKE-3/PIL/HW/7400	306+850	306+970	RHS	EMB 12th. Layer F.D.D	120	12-03-2020
12-03-2020	VKE-3/PIL/HW/7401	306+600	306+750	LHS	Subgrade Top Layer F.D.D & level checking	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7402	312+500	312+670	RHS	EMB 21st. Layer F.D.D	170	12-03-2020
12-03-2020	VKE-3/PIL/HW/7403	312+340	312+400	RHS	EMB 16th. Layer F.D.D	60	12-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
12-03-2020	VKE-3/PIL/HW/7404	312+500	312+670	LHS	EMB 21st. Layer F.D.D	170	12-03-2020
12-03-2020	VKE-3/PIL/HW/7405	312+000	312+050	RHS	EMB 14th. Layer F.D.D	50	12-03-2020
12-03-2020	VKE-3/PIL/HW/7406	312+120	312+270	LHS	EMB 15th. Layer F.D.D	150	12-03-2020
12-03-2020	VKE-3/PIL/HW/7407	312+400	312+500	RHS	EMB 21st. Layer F.D.D	100	12-03-2020
13-03-2020	VKE-3/PIL/HW/7408	300+840	300+970	LHS	EMB 4th. Layer F.D.D	130	13-03-2020
13-03-2020	VKE-3/PIL/HW/7409	300+840	300+970	RHS	EMB 4th. Layer F.D.D	130	13-03-2020
13-03-2020	VKE-3/PIL/HW/7410	298+700	298+750	RHS	GSB Top. Layer F.D.D & Level Checking	50	13-03-2020
13-03-2020	VKE-3/PIL/HW/7411	297+880	297+920	RHS	Cleaning & Grubbing	40	13-03-2020
13-03-2020	VKE-3/PIL/HW/7411	297+880	297+920	LHS	Cleaning & Grubbing	40	13-03-2020
13-03-2020	VKE-3/PIL/HW/7412	306+490	306+600	RHS	Subgrade Top Layer F.D.D & level checking	110	13-03-2020
13-03-2020	VKE-3/PIL/HW/7413	306+850	306+970	RHS	EMB 13th. Layer F.D.D	120	13-03-2020
13-03-2020	VKE-3/PIL/HW/7414	307+000	307+080	LHS	EMB 2nd. Layer F.D.D	80	13-03-2020
13-03-2020	VKE-3/PIL/HW/7415	307+000	307+080	RHS	EMB 2nd. Layer F.D.D	80	13-03-2020
13-03-2020	VKE-3/PIL/HW/7416	306+600	306+750	LHS	Laying of Geo Textile After Subgrade Top	150	13-03-2020
13-03-2020	VKE-3/PIL/HW/7417	306+600	306+750	LHS	GSB Top. Layer F.D.D & Level Checking	150	13-03-2020
13-03-2020	VKE-3/PIL/HW/7418	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 17th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7419	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 18th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7420	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 19th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7421	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 17th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7422	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 18th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7423	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 19th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7424	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 12th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7425	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 13th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7426	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 14th Layer		13-03-2020
13-03-2020	VKE-3/PIL/HW/7427	304+170			EMB 6th Layer F.D.D of Back filling of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7428	304+170			EMB 7th Layer F.D.D of Back filling of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7429	304+170			EMB 8th Layer F.D.D of Back filling of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7430	304+170			Filter Media EMB 6th Layer F.D.D of of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7431	304+170			Filter Media EMB 7th Layer F.D.D of of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7432	304+170			Filter Media EMB 8th Layer F.D.D of of RE wall MCW		13-03-2020
13-03-2020	VKE-3/PIL/HW/7433	310+800	311+000	LHS	EMB 17th. Layer F.D.D	200	13-03-2020
13-03-2020	VKE-3/PIL/HW/7434	311+680	312+000	RHS	EMB 15th. Layer F.D.D	320	13-03-2020
13-03-2020	VKE-3/PIL/HW/7435	312+140	312+270	LHS	EMB 15th. Layer F.D.D	130	13-03-2020
13-03-2020	VKE-3/PIL/HW/7436	312+000	312+050	RHS	EMB 15th. Layer F.D.D	50	13-03-2020
13-03-2020	VKE-3/PIL/HW/7437	312+400	312+500	RHS	EMB 21st. Layer F.D.D	100	13-03-2020
13-03-2020	VKE-3/PIL/HW/7438	319+200	319+300	LHS	EMB 13th. Layer F.D.D	100	13-03-2020
13-03-2020	VKE-3/PIL/HW/7439	319+300	319+400	LHS	EMB 14th. Layer F.D.D	100	13-03-2020
13-03-2020	VKE-3/PIL/HW/7440	319+400	319+500	LHS	EMB 15th. Layer F.D.D	100	13-03-2020
13-03-2020	VKE-3/PIL/HW/7441	315+700	315+820	LHS	EMB 6th. Layer F.D.D	120	13-03-2020
13-03-2020	VKE-3/PIL/HW/7442	318+000	318+040	RHS	Parking area 2nd. Layer F.D.D	40	13-03-2020
13-03-2020	VKE-3/PIL/HW/7443	317+950	318+000	RHS	Parking area 2nd. Layer F.D.D	50	13-03-2020
13-03-2020	VKE-3/PIL/HW/7444	312+500	312+670	LHS	EMB 21st. Layer F.D.D	170	13-03-2020
13-03-2020	VKE-3/PIL/HW/7445	312+500	312+670	RHS	EMB 21st. Layer F.D.D	170	13-03-2020
13-03-2020	VKE-3/PIL/HW/7446	304+970	305+170	LHS	Checking of PQC Laying	200	13-03-2020
13-03-2020	VKE-3/PIL/HW/7447	306+000	306+600	LHS	Laying & FDD Checking of DLC	600	13-03-2020
13-03-2020	VKE-3/PIL/HW/7448	306+000	306+270	RHS	Laying & FDD Checking of DLC	270	13-03-2020
14-03-2020	VKE-3/PIL/HW/7449	306+600	306+750	LHS	Laying & FDD Checking of DLC	150	14-03-2020
14-03-2020	VKE-3/PIL/HW/7450	300+760	300+840	RHS	EMB 9th. Layer F.D.D	80	14-03-2020
14-03-2020	VKE-3/PIL/HW/7451	301+860	301+940	LHS	EMB 15th. Layer F.D.D	80	14-03-2020
14-03-2020	VKE-3/PIL/HW/7452	301+860	301+940	RHS	EMB 15th. Layer F.D.D	80	14-03-2020
14-03-2020	VKE-3/PIL/HW/7453	301+940	302+040	LHS	EMB 17th. Layer F.D.D	100	14-03-2020
14-03-2020	VKE-3/PIL/HW/7454	301+940	302+040	RHS	EMB 18th. Layer F.D.D	100	14-03-2020
14-03-2020	VKE-3/PIL/HW/7455	301+500	301+520	LHS	EMB 9th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7456	301+500	301+520	RHS	EMB 9th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7457	301+500	301+520	LHS	EMB 10th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7458	301+500	301+520	RHS	EMB 10th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7459	301+630	301+650	LHS	EMB 7th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7460	301+630	301+650	RHS	EMB 7th. Layer F.D.D	20	14-03-2020
14-03-2020	VKE-3/PIL/HW/7461	302+980	303+020	RHS	EMB 17th. Layer F.D.D	40	14-03-2020
14-03-2020	VKE-3/PIL/HW/7462	302+980	303+020	LHS	EMB 16th. Layer F.D.D	40	14-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
14-03-2020	VKE-3/PIL/HW/7463	306+300	306+490	RHS	Subgrade Top Layer F.D.D & level checking	190	14-03-2020
14-03-2020	VKE-3/PIL/HW/7464	306+690	306+790	RHS	Subgrade Top Layer F.D.D & level checking	100	14-03-2020
14-03-2020	VKE-3/PIL/HW/7465	306+850	306+970	LHS	EMB 12th. Layer F.D.D	120	14-03-2020
14-03-2020	VKE-3/PIL/HW/7466	307+450	307+670	RHS	EMB 11th. Layer F.D.D	220	14-03-2020
14-03-2020	VKE-3/PIL/HW/7467	312+500	312+670	LHS	EMB 22nd. Layer F.D.D	170	14-03-2020
14-03-2020	VKE-3/PIL/HW/7468	312+500	312+670	RHS	EMB 22nd. Layer F.D.D	170	14-03-2020
14-03-2020	VKE-3/PIL/HW/7469	311+680	312+000	LHS	EMB 16th. Layer F.D.D	320	14-03-2020
14-03-2020	VKE-3/PIL/HW/7470	315+700	315+820	LHS	EMB 6th. Layer F.D.D	120	14-03-2020
14-03-2020	VKE-3/PIL/HW/7471	315+710	315+820	RHS	EMB 6th. Layer F.D.D	110	14-03-2020
14-03-2020	VKE-3/PIL/HW/7472	319+100	319+260	RHS	EMB 13th. Layer F.D.D	160	14-03-2020
15-03-2020	VKE-3/PIL/HW/7473	305+600	305+900	LHS	Checking of PQC Laying	300	15-03-2020
15-03-2020	VKE-3/PIL/HW/7474	299+450	299+650	RHS	EMB 2nd. Layer F.D.D	200	15-03-2020
15-03-2020	VKE-3/PIL/HW/7475	299+450	299+650	LHS	EMB 2nd. Layer F.D.D	200	15-03-2020
15-03-2020	VKE-3/PIL/HW/7476	300+400	300+460	LHS	EMB 12th. Layer F.D.D	60	15-03-2020
15-03-2020	VKE-3/PIL/HW/7477	300+970	301+000	RHS	EMB 1st. Layer F.D.D	30	15-03-2020
15-03-2020	VKE-3/PIL/HW/7478	300+970	301+000	LHS	EMB 1st. Layer F.D.D	30	15-03-2020
15-03-2020	VKE-3/PIL/HW/7479	297+560	297+670	RHS	EMB 1st. Layer F.D.D	110	15-03-2020
15-03-2020	VKE-3/PIL/HW/7480	297+560	297+670	LHS	EMB 1st. Layer F.D.D	110	15-03-2020
15-03-2020	VKE-3/PIL/HW/7481	299+000	299+100	LHS	EMB 6th. Layer F.D.D	100	15-03-2020
15-03-2020	VKE-3/PIL/HW/7482	298+450	298+500	LHS	Subgrade Top Layer F.D.D & level checking	50	15-03-2020
15-03-2020	VKE-3/PIL/HW/7483	298+450	298+500	RHS	Subgrade Top Layer F.D.D & level checking	50	15-03-2020
15-03-2020	VKE-3/PIL/HW/7484	306+500	306+750	RHS	Laying of Geo Textile After Subgrade Top	250	15-03-2020
15-03-2020	VKE-3/PIL/HW/7485	306+500	306+750	RHS	GSB Top. Layer F.D.D & Level Checking	250	15-03-2020
15-03-2020	VKE-3/PIL/HW/7486	306+300	306+500	RHS	Laying of Geo Textile After Subgrade Top	200	15-03-2020
15-03-2020	VKE-3/PIL/HW/7487	306+300	306+500	RHS	GSB Top. Layer F.D.D & Level Checking	200	15-03-2020
15-03-2020	VKE-3/PIL/HW/7488	301+000	301+120	RHS	EMB 15th. Layer F.D.D	120	15-03-2020
15-03-2020	VKE-3/PIL/HW/7489	301+860	301+940	RHS	EMB 16th. Layer F.D.D	80	15-03-2020
15-03-2020	VKE-3/PIL/HW/7490	301+860	301+940	LHS	EMB 16th. Layer F.D.D	80	15-03-2020
15-03-2020	VKE-3/PIL/HW/7491	301+940	302+040	LHS	EMB 18th. Layer F.D.D	100	15-03-2020
15-03-2020	VKE-3/PIL/HW/7492	302+980	303+020	LHS	EMB 17th. Layer F.D.D	40	15-03-2020
15-03-2020	VKE-3/PIL/HW/7493	302+980	303+020	RHS	EMB 18th. Layer F.D.D	40	15-03-2020
15-03-2020	VKE-3/PIL/HW/7494	306+850	306+980	RHS	EMB 14th. Layer F.D.D	130	15-03-2020
15-03-2020	VKE-3/PIL/HW/7495	307+000	307+080	LHS	EMB 3rd. Layer F.D.D	80	15-03-2020
15-03-2020	VKE-3/PIL/HW/7496	307+000	307+080	RHS	EMB 3rd. Layer F.D.D	80	15-03-2020
15-03-2020	VKE-3/PIL/HW/7497	307+500	307+670	LHS	EMB 11th. Layer F.D.D	170	15-03-2020
15-03-2020	VKE-3/PIL/HW/7498	307+080	307+150	LHS	Cleaning & Grubbing	70	15-03-2020
15-03-2020	VKE-3/PIL/HW/7498	307+180	307+300	LHS	Cleaning & Grubbing	120	15-03-2020
15-03-2020	VKE-3/PIL/HW/7498	307+080	307+150	LHS	Cleaning & Grubbing	70	15-03-2020
15-03-2020	VKE-3/PIL/HW/7498	307+180	307+300	RHS	Cleaning & Grubbing	120	15-03-2020
15-03-2020	VKE-3/PIL/HW/7499	312+180	312+270	LHS	EMB 16th. Layer F.D.D	90	15-03-2020
15-03-2020	VKE-3/PIL/HW/7500	311+680	311+930	RHS	EMB 16th. Layer F.D.D	250	15-03-2020
15-03-2020	VKE-3/PIL/HW/7501	312+500	312+670	LHS	EMB 22nd. Layer F.D.D	170	15-03-2020
15-03-2020	VKE-3/PIL/HW/7502	311+680	312+000	LHS	EMB 16th. Layer F.D.D	320	15-03-2020
15-03-2020	VKE-3/PIL/HW/7503	317+950	318+000	RHS	Parking area 2nd. Layer F.D.D	50	15-03-2020
15-03-2020	VKE-3/PIL/HW/7504	317+900	317+950	RHS	Parking area 2nd. Layer F.D.D	50	15-03-2020
15-03-2020	VKE-3/PIL/HW/7505	319+100	319+200	LHS	EMB 13th. Layer F.D.D	100	15-03-2020
15-03-2020	VKE-3/PIL/HW/7506	319+200	319+300	LHS	EMB 14th. Layer F.D.D	100	15-03-2020
15-03-2020	VKE-3/PIL/HW/7507	314+860	315+030	RHS	EMB 14th. Layer F.D.D	170	15-03-2020
15-03-2020	VKE-3/PIL/HW/7508	319+400	319+500	RHS	EMB 3rd. Layer F.D.D	100	15-03-2020
16-03-2020	VKE-3/PIL/HW/7509	298+400	298+450	LHS	Subgrade Top Layer F.D.D & level checking	50	16-03-2020
16-03-2020	VKE-3/PIL/HW/7510	301+000	301+180	LHS	EMB 14th. Layer F.D.D	180	16-03-2020
16-03-2020	VKE-3/PIL/HW/7511	301+250	301+360	LHS	EMB 4th. Layer F.D.D	110	16-03-2020
16-03-2020	VKE-3/PIL/HW/7512	301+500	301+520	LHS	EMB 11th. Layer F.D.D	20	16-03-2020
16-03-2020	VKE-3/PIL/HW/7513	301+500	301+520	RHS	EMB 11th. Layer F.D.D	20	16-03-2020
16-03-2020	VKE-3/PIL/HW/7514	301+630	301+650	LHS	EMB 8th. Layer F.D.D	20	16-03-2020
16-03-2020	VKE-3/PIL/HW/7515	301+630	301+650	RHS	EMB 8th. Layer F.D.D	20	16-03-2020
16-03-2020	VKE-3/PIL/HW/7516	306+850	306+970	LHS	EMB 12th. Layer F.D.D	120	16-03-2020
16-03-2020	VKE-3/PIL/HW/7517	307+000	307+080	LHS	EMB 4th. Layer F.D.D	80	16-03-2020
16-03-2020	VKE-3/PIL/HW/7518	307+000	307+080	RHS	EMB 4th. Layer F.D.D	80	16-03-2020
16-03-2020	VKE-3/PIL/HW/7519	307+450	307+670	RHS	EMB 12th. Layer F.D.D	220	16-03-2020
16-03-2020	VKE-3/PIL/HW/7520	307+980	308+200	LHS	EMB 13th. Layer F.D.D	220	16-03-2020
16-03-2020	VKE-3/PIL/HW/7521	303+020	303+200	LHS	EMB 19th. Layer F.D.D	180	16-03-2020
16-03-2020	VKE-3/PIL/HW/7522	303+020	303+200	RHS	EMB 18th. Layer F.D.D	180	16-03-2020
16-03-2020	VKE-3/PIL/HW/7523	306+850	306+970	RHS	EMB 15th. Layer F.D.D	120	16-03-2020
16-03-2020	VKE-3/PIL/HW/7524	312+340	312+400	RHS	EMB 17th. Layer F.D.D	60	16-03-2020
16-03-2020	VKE-3/PIL/HW/7525	310+850	311+020	RHS	EMB 17th. Layer F.D.D	170	16-03-2020
16-03-2020	VKE-3/PIL/HW/7526	311+680	312+000	LHS	EMB 16th. Layer F.D.D	320	16-03-2020
16-03-2020	VKE-3/PIL/HW/7527	311+680	311+930	RHS	EMB 16th. Layer F.D.D	250	16-03-2020
16-03-2020	VKE-3/PIL/HW/7528	312+450	312+500	RHS	EMB 22nd. Layer F.D.D	50	16-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
16-03-2020	VKE-3/PIL/HW/7529	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 20th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7530	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 21st Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7531	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 22th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7532	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 20th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7533	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 21th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7534	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 22th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7535	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 15th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7536	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 16th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7537	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 17th Layer		16-03-2020
16-03-2020	VKE-3/PIL/HW/7538	304+170			EMB 6th Layer F.D.D of Back filling of RE wall MCW		16-03-2020
16-03-2020	VKE-3/PIL/HW/7539	304+170			EMB 7th Layer F.D.D of Back filling of RE wall MCW		16-03-2020
16-03-2020	VKE-3/PIL/HW/7540	304+170			EMB 8th Layer F.D.D of Back filling of RE wall MCW		16-03-2020
16-03-2020	VKE-3/PIL/HW/7541	303+220			soil improvement A1 & A2 side RE WALL NO. 1st & 2nd		16-03-2020
16-03-2020	VKE-3/PIL/HW/7542	303+220			soil improvement A1 & A2 side RE WALL NO. 3rd & 4th		16-03-2020
16-03-2020	VKE-3/PIL/HW/7543	303+220			EMB 1st Layer F.D.D of Back filling of RE WALL A1&A2 SIDE		16-03-2020
16-03-2020	VKE-3/PIL/HW/7544	303+220			EMB 2nd Layer F.D.D of Back filling of RE WALL A1 & A2 SIDE		16-03-2020
16-03-2020	VKE-3/PIL/HW/7545	303+220			EMB 3rd Layer F.D.D of Back filling of RE wall A1 & A2 SIDE		16-03-2020
16-03-2020	VKE-3/PIL/HW/7546	321+500	321+610	RHS	Subgrade 1st. Layer F.D.D	110	16-03-2020
16-03-2020	VKE-3/PIL/HW/7547	319+300	319+400	LHS	EMB 15th. Layer F.D.D	100	16-03-2020
16-03-2020	VKE-3/PIL/HW/7548	319+400	319+500	LHS	EMB 16th. Layer F.D.D	100	16-03-2020
16-03-2020	VKE-3/PIL/HW/7549	319+500	319+550	LHS	Rectification of rain cuts & Rechecking of EMB 3rd Layer F.D.D	50	16-03-2020
16-03-2020	VKE-3/PIL/HW/7550	315+030	315+200	RHS	EMB 13th. Layer F.D.D	170	16-03-2020
16-03-2020	VKE-3/PIL/HW/7551	317+950	318+000	RHS	Parking area 2nd. Layer F.D.D	50	16-03-2020
17-03-2020	VKE-3/PIL/HW/7552	306+400	306+750	RHS	Laying & FDD Checking of DLC	350	17-03-2020
17-03-2020	VKE-3/PIL/HW/7553	300+400	300+640	LHS	EMB 12th. Layer F.D.D	240	17-03-2020
17-03-2020	VKE-3/PIL/HW/7554	300+840	300+970	RHS	EMB 5th. Layer F.D.D	130	17-03-2020
17-03-2020	VKE-3/PIL/HW/7555	300+840	300+970	LHS	EMB 5th. Layer F.D.D	130	17-03-2020
17-03-2020	VKE-3/PIL/HW/7556	298+940	299+000	LHS	EMB 7th. Layer F.D.D	60	17-03-2020
17-03-2020	VKE-3/PIL/HW/7557	299+000	299+050	LHS	EMB 6th. Layer F.D.D	50	17-03-2020
17-03-2020	VKE-3/PIL/HW/7558	307+080	307+150	LHS	EMB 1st. Layer F.D.D	70	17-03-2020
17-03-2020	VKE-3/PIL/HW/7559	307+080	307+150	RHS	EMB 1st. Layer F.D.D	70	17-03-2020
17-03-2020	VKE-3/PIL/HW/7560	307+080	307+150	LHS	EMB 2nd. Layer F.D.D	70	17-03-2020
17-03-2020	VKE-3/PIL/HW/7561	307+080	307+150	RHS	EMB 2nd. Layer F.D.D	70	17-03-2020
17-03-2020	VKE-3/PIL/HW/7562	307+180	307+300	LHS	EMB 1st. Layer F.D.D	120	17-03-2020
17-03-2020	VKE-3/PIL/HW/7563	307+180	307+300	RHS	EMB 1st. Layer F.D.D	120	17-03-2020
17-03-2020	VKE-3/PIL/HW/7564	307+180	307+300	LHS	EMB 2nd. Layer F.D.D	120	17-03-2020
17-03-2020	VKE-3/PIL/HW/7565	307+180	307+300	RHS	EMB 2nd. Layer F.D.D	120	17-03-2020
17-03-2020	VKE-3/PIL/HW/7566	312+520	312+670	RHS	EMB 23rd. Layer F.D.D	150	17-03-2020
17-03-2020	VKE-3/PIL/HW/7567	312+520	312+670	LHS	EMB 23rd. Layer F.D.D	150	17-03-2020
17-03-2020	VKE-3/PIL/HW/7568	311+680	311+870	LHS	EMB 17th. Layer F.D.D	190	17-03-2020
17-03-2020	VKE-3/PIL/HW/7569	306+850	306+970	LHS	EMB 13th. Layer F.D.D	120	17-03-2020
17-03-2020	VKE-3/PIL/HW/7570	307+450	307+670	RHS	EMB 12th. Layer F.D.D	220	17-03-2020
17-03-2020	VKE-3/PIL/HW/7571	307+340	307+500	LHS	EMB 9th. Layer F.D.D	160	17-03-2020
17-03-2020	VKE-3/PIL/HW/7572	307+500	307+670	LHS	EMB 12th. Layer F.D.D	170	17-03-2020
17-03-2020	VKE-3/PIL/HW/7573	307+000	307+080	LHS	EMB 5th. Layer F.D.D	80	17-03-2020
17-03-2020	VKE-3/PIL/HW/7574	307+000	307+080	RHS	EMB 5th. Layer F.D.D	80	17-03-2020
17-03-2020	VKE-3/PIL/HW/7575	303+280	303+460	RHS	Subgrade Top Layer F.D.D & level checking	180	17-03-2020
17-03-2020	VKE-3/PIL/HW/7576	302+980	303+020	RHS	EMB 19th. Layer F.D.D	40	17-03-2020
17-03-2020	VKE-3/PIL/HW/7577	302+980	303+020	LHS	EMB 18th. Layer F.D.D	40	17-03-2020
17-03-2020	VKE-3/PIL/HW/7578	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 23rd Layer		17-03-2020
17-03-2020	VKE-3/PIL/HW/7579	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 24th Layer		17-03-2020
17-03-2020	VKE-3/PIL/HW/7580	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 23rd Layer		17-03-2020
17-03-2020	VKE-3/PIL/HW/7581	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 24th Layer		17-03-2020
17-03-2020	VKE-3/PIL/HW/7582	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 20th Layer		17-03-2020

## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
17-03-2020	VKE-3/PIL/HW/7583	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 21th Layer		17-03-2020
17-03-2020	VKE-3/PIL/HW/7584	303+220			EMB 4th Layer F.D.D of Back filling of RE WALL A1&A2 SIDE		17-03-2020
17-03-2020	VKE-3/PIL/HW/7585	303+220			EMB 5th Layer F.D.D of Back filling of RE WALL A1 & A2 SIDE		17-03-2020
17-03-2020	VKE-3/PIL/HW/7586	303+220			EMB 6th Layer F.D.D of Back filling of RE wall A1 & A2 SIDE		17-03-2020
17-03-2020	VKE-3/PIL/HW/7587	303+220			FDD & Level checking of Levelig pad of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side		17-03-2020
17-03-2020	VKE-3/PIL/HW/7588	303+220			PCC M15 of Levelig pad of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side		17-03-2020
17-03-2020	VKE-3/PIL/HW/7589	320+860	321+040	RHS	EMB 2nd. Layer F.D.D	180	17-03-2020
17-03-2020	VKE-3/PIL/HW/7590	317+040	317+180	RHS	EMB Top Layer F.D.D & level checking	140	17-03-2020
17-03-2020	VKE-3/PIL/HW/7591	315+030	315+200	LHS	EMB 14th. Layer F.D.D	170	17-03-2020
18-03-2020	VKE-3/PIL/HW/7592	306+270	306+400	RHS	Laying & FDD Checking of DLC	130	18-03-2020
18-03-2020	VKE-3/PIL/HW/7593	305+900	306+500	LHS	Checking of PQC Laying	600	18-03-2020
18-03-2020	VKE-3/PIL/HW/7594	292+450	292+600	RHS	EMB 1st. Layer F.D.D	150	18-03-2020
18-03-2020	VKE-3/PIL/HW/7595	297+900			Ground improvement by fly ash RE WAL NO. 1 & 2nd 1st layer		18-03-2020
18-03-2020	VKE-3/PIL/HW/7596	297+900			Ground improvement by fly ash RE WAL NO. 3rd & 4th 1st layer		18-03-2020
18-03-2020	VKE-3/PIL/HW/7597	297+900			Ground improvement by fly ash RE WAL NO. 3rd & 4th 2nd layer		18-03-2020
18-03-2020	VKE-3/PIL/HW/7598	298+380			Ground improvement by fly ash upto pcc bottom on RE wall no. 1,2,3 &4th		18-03-2020
18-03-2020	VKE-3/PIL/HW/7599	303+800	304+000	RHS	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	200	18-03-2020
18-03-2020	VKE-3/PIL/HW/7600	303+800	304+000	LHS	Rectification of rain cuts & Rechecking of EMB 15th. Layer F.D.D	200	18-03-2020
18-03-2020	VKE-3/PIL/HW/7601	307+080	307+150	LHS	EMB 3rd. Layer F.D.D	70	18-03-2020
18-03-2020	VKE-3/PIL/HW/7602	307+080	307+150	RHS	EMB 3rd. Layer F.D.D	70	18-03-2020
18-03-2020	VKE-3/PIL/HW/7603	307+180	307+300	LHS	EMB 3rd. Layer F.D.D	120	18-03-2020
18-03-2020	VKE-3/PIL/HW/7604	307+180	307+300	RHS	EMB 3rd. Layer F.D.D	120	18-03-2020
18-03-2020	VKE-3/PIL/HW/7605	307+300	307+340	LHS	EMB 1st. Layer F.D.D	40	18-03-2020
18-03-2020	VKE-3/PIL/HW/7606	307+300	307+340	RHS	EMB 1st. Layer F.D.D	40	18-03-2020
18-03-2020	VKE-3/PIL/HW/7607	303+280	303+460	RHS	Subgrade Top Layer F.D.D & level checking	180	18-03-2020
18-03-2020	VKE-3/PIL/HW/7608	303+020	303+180	RHS	EMB 19th. Layer F.D.D	160	18-03-2020
18-03-2020	VKE-3/PIL/HW/7609	300+970	301+000	LHS	EMB 2nd. Layer F.D.D	30	18-03-2020
18-03-2020	VKE-3/PIL/HW/7610	300+970	301+000	RHS	EMB 2nd. Layer F.D.D	30	18-03-2020
18-03-2020	VKE-3/PIL/HW/7611	301+000	301+180	LHS	EMB 15th. Layer F.D.D	180	18-03-2020
18-03-2020	VKE-3/PIL/HW/7612	301+500	301+520	LHS	EMB 12th. Layer F.D.D	20	18-03-2020
18-03-2020	VKE-3/PIL/HW/7613	301+500	301+520	RHS	EMB 12th. Layer F.D.D	20	18-03-2020
18-03-2020	VKE-3/PIL/HW/7614	301+630	301+650	RHS	EMB 9th. Layer F.D.D	20	18-03-2020
18-03-2020	VKE-3/PIL/HW/7615	301+630	301+650	LHS	EMB 9th. Layer F.D.D	20	18-03-2020
18-03-2020	VKE-3/PIL/HW/7616	312+500	312+670	LHS	EMB 23rd. Layer F.D.D	170	18-03-2020
18-03-2020	VKE-3/PIL/HW/7617	311+680	311+870	LHS	EMB 17th. Layer F.D.D	190	18-03-2020
18-03-2020	VKE-3/PIL/HW/7618	315+030	315+200	LHS	EMB 14th. Layer F.D.D	170	18-03-2020
18-03-2020	VKE-3/PIL/HW/7619	318+440	318+560	RHS	EMB 26th. Layer F.D.D	120	18-03-2020
18-03-2020	VKE-3/PIL/HW/7620	314+860	315+030	LHS	EMB 14th. Layer F.D.D	170	18-03-2020
18-03-2020	VKE-3/PIL/HW/7621	315+700	315+820	LHS	EMB 7th. Layer F.D.D	120	18-03-2020
18-03-2020	VKE-3/PIL/HW/7622	321+300	321+400	RHS	EMB 14th. Layer F.D.D	100	18-03-2020
18-03-2020	VKE-3/PIL/HW/7623	321+400	321+480	RHS	EMB 9th. Layer F.D.D	80	18-03-2020
18-03-2020	VKE-3/PIL/HW/7624	319+400	319+500	RHS	EMB 4th. Layer F.D.D	100	18-03-2020
18-03-2020	VKE-3/PIL/HW/7625	319+300	319+400	RHS	EMB 4th. Layer F.D.D	100	18-03-2020
18-03-2020	VKE-3/PIL/HW/7626	297+900			Ground improvement by fly ash RE WAL NO. 1 & 2nd 2nd layer		18-03-2020
19-03-2020	VKE-3/PIL/HW/7627	300+840	300+970	RHS	EMB 5th. Layer F.D.D	130	19-03-2020
19-03-2020	VKE-3/PIL/HW/7628	300+400	300+460	LHS	EMB 12th. Layer F.D.D	60	19-03-2020
19-03-2020	VKE-3/PIL/HW/7629	298+850	298+940	LHS	EMB 11th. Layer F.D.D	90	19-03-2020
19-03-2020	VKE-3/PIL/HW/7630	299+000	299+050	LHS	EMB 6th. Layer F.D.D	50	19-03-2020
19-03-2020	VKE-3/PIL/HW/7631	298+800	298+940	RHS	EMB 12th. Layer F.D.D	140	19-03-2020
19-03-2020	VKE-3/PIL/HW/7632	298+400	298+450	RHS	Subgrade Top Layer F.D.D & level checking	50	19-03-2020
19-03-2020	VKE-3/PIL/HW/7633	298+800	298+850	LHS	EMB 9th. Layer F.D.D	50	19-03-2020
19-03-2020	VKE-3/PIL/HW/7634	297+900			Ground improvement 3rd layer OF RE WAL NO. 1,2,3 & 4th		19-03-2020
19-03-2020	VKE-3/PIL/HW/7635	303+470	303+750	LHS	Laying of Geo Textile After Subgrade Top	280	19-03-2020
19-03-2020	VKE-3/PIL/HW/7636	303+470	303+570	LHS	GSB Top. Layer F.D.D & Level Checking	100	19-03-2020
19-03-2020	VKE-3/PIL/HW/7637	303+570	303+750	LHS	GSB Top. Layer F.D.D & Level Checking	180	19-03-2020
19-03-2020	VKE-3/PIL/HW/7638	307+180	307+300	LHS	EMB 3rd. Layer F.D.D	120	19-03-2020
19-03-2020	VKE-3/PIL/HW/7638	307+180	307+300	RHS	EMB 3rd. Layer F.D.D	120	19-03-2020
19-03-2020	VKE-3/PIL/HW/7639	307+300	307+340	LHS	EMB 1st. Layer F.D.D	40	19-03-2020
19-03-2020	VKE-3/PIL/HW/7639	307+300	307+340	RHS	EMB 1st. Layer F.D.D	40	19-03-2020



## Highway RFI

Date	RFI Number	From	TO	Side	Discription	length	Checking Date
19-03-2020	VKE-3/PIL/HW/7640	307+340	307+500	LHS	EMB 10th. Layer F.D.D	160	19-03-2020
19-03-2020	VKE-3/PIL/HW/7641	307+500	307+670	LHS	EMB 13th. Layer F.D.D	170	19-03-2020
19-03-2020	VKE-3/PIL/HW/7642	306+850	306+970	LHS	EMB 14th. Layer F.D.D	120	19-03-2020
19-03-2020	VKE-3/PIL/HW/7643	307+000	307+080	LHS	EMB 5th. Layer F.D.D	80	19-03-2020
19-03-2020	VKE-3/PIL/HW/7644	304+120	304+160	RHS	EMB 2nd. Layer F.D.D	40	19-03-2020
19-03-2020	VKE-3/PIL/HW/7645	304+120	304+160	LHS	EMB 9th. Layer F.D.D	40	19-03-2020
19-03-2020	VKE-3/PIL/HW/7646	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 25th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7647	304+170			Block Erection of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 26th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7648	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 25th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7649	304+170			Selected Filling of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 26th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7650	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 20th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7651	304+170			Filter Media with Geotextile of RE wall no. 1 & 2 A1 side and 3 & 4 A2 Side 21th Layer		19-03-2020
19-03-2020	VKE-3/PIL/HW/7652	304+170			EMB 9th Layer F.D.D of Back filling of RE wall MCW		19-03-2020
19-03-2020	VKE-3/PIL/HW/7653	304+170			EMB 10th Layer F.D.D of Back filling of RE wall MCW		19-03-2020
19-03-2020	VKE-3/PIL/HW/7654	304+170			Filter Media EMB 9th Layer F.D.D of of RE wall MCW A1 & A2 SIDE		19-03-2020
19-03-2020	VKE-3/PIL/HW/7655	304+170			Filter Media EMB 10th Layer F.D.D of of RE wall MCW A1 & A2 SIDE		19-03-2020
19-03-2020	VKE-3/PIL/HW/7656	319+300	319+400	RHS	EMB 4th. Layer F.D.D	100	19-03-2020
19-03-2020	VKE-3/PIL/HW/7657	317+040	317+180	RHS	EMB Top Layer F.D.D & level checking	140	19-03-2020
19-03-2020	VKE-3/PIL/HW/7658	315+710	315+820	RHS	EMB 7th. Layer F.D.D	110	19-03-2020
19-03-2020	VKE-3/PIL/HW/7659	315+700	315+820	LHS	EMB 7th. Layer F.D.D	120	19-03-2020
19-03-2020	VKE-3/PIL/HW/7660	315+920	316+000	RHS	EMB 3rd. Layer F.D.D	80	19-03-2020
19-03-2020	VKE-3/PIL/HW/7661	315+920	316+000	LHS	EMB 3rd. Layer F.D.D	80	19-03-2020
19-03-2020	VKE-3/PIL/HW/7662	319+100	319+200	LHS	EMB 14th. Layer F.D.D	100	19-03-2020
19-03-2020	VKE-3/PIL/HW/7663	314+860	315+030	LHS	EMB 14th. Layer F.D.D	170	19-03-2020
19-03-2020	VKE-3/PIL/HW/7664	321+300	321+400	RHS	EMB 14th. Layer F.D.D	100	19-03-2020
19-03-2020	VKE-3/PIL/HW/7665	321+400	321+480	RHS	EMB 9th. Layer F.D.D	80	19-03-2020
19-03-2020	VKE-3/PIL/HW/7666	298+380			pcc of leveling pad pouring A1 & A2 side		19-03-2020
19-03-2020	VKE-3/PIL/HW/7667	303+280	303+460	LHS	Subgrade Top Layer F.D.D & level checking	180	19-03-2020
19-03-2020	VKE-3/PIL/HW/7668	303+280	303+460	RHS	Subgrade Top Layer F.D.D & level checking	180	19-03-2020

Survey RFI										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage From	Chainage To	Side	Contact Person	Contact Number	Remarks
1	VKE-3/PIL/SUR/97	10:30 AM	2-Mar-20	TBM Checking for GPS-4 to GPS-5				Mr. Manhar	9327945702	
2	VKE-3/PIL/SUR/98	10:00 AM	4-Mar-20	Checking of Layout for P1 Pile Cap	307+170		MEDIAN	Mr. Manhar	9327945702	P1 VOP
3	VKE-3/PIL/SUR/99	10:00 AM	5-Mar-20	Checking of Layout for P1 Pile Cap	307+170		MEDIAN	Mr. Manhar	9327945702	P1 VOP
4	VKE-3/PIL/SUR/100	10:00 AM	15-Mar-20	Checking of Layout & Excavation for Toe Wall	294+430	294+490	RHS	Mr. Manhar	9327945702	Toe Wall
5	VKE-3/PIL/SUR/101	10:30 AM	20-Mar-20	TBM Checking for GPS-1 to GPS-2	292+000	297+450		Mr. Manhar	9327945702	

## REQUEST FOR INSPECTION FOR THE MONTH OF MARCH-2020


### QUALITY CONTROL

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	Contact Person	Contact Number
					From	To				
1	VKE-3/PIL/LAB/887	9:00 AM	2-Mar-20	Sampling of Borrow area no-52B	309+300		LHS		Mr. Giri	8018503554
2	VKE-3/PIL/LAB/888	11:00 AM	2-Mar-20	Sampling of Borrow area no-60	294+730		RHS		Mr. Giri	8018503554
3	VKE-3/PIL/LAB/889	2:00 PM	2-Mar-20	PQC Mix design with Ultratech cement OPC-53 grade with Suyog flyash & SIKA Admixture	PIL Lab				Mr. Giri	8018503554
4	VKE-3/PIL/LAB/890	10:00 AM	2-Mar-20	Density Test on PQC Trail Stretch	304+600	304+700			Mr. Giri	8018503554
5	VKE-3/PIL/LAB/891	11:00 AM	2-Mar-20	Surface Texturing tining test on PQC pavement	304+820	304+950	LHS		Mr. Giri	8018503554
6	VKE-3/PIL/LAB/892	9:00 AM	2-Mar-20	Checking of NDT Test by third party at P2 Pier Cap	293+014		RHS	P2 ROB	Mr. Giri	8018503554
7	VKE-3/PIL/LAB/893	10:00 AM	2-Mar-20	Checking of NDT Test by third party at A2 wall 2nd lift	297+562		RHS	A2 MNB	Mr. Giri	8018503554
8	VKE-3/PIL/LAB/894	11:00 AM	2-Mar-20	Checking of NDT Test by third party at A1 wall 1st lift	321+673		RHS	A1 LVUP	Mr. Giri	8018503554
9	VKE-3/PIL/LAB/895	10:30 AM	2-Mar-20	Checking of NDT Test by third party at A1 wall 2nd lift	305+058		LHS	A1 PUP	Mr. Giri	8018503554
10	VKE-3/PIL/LAB/896	11:30 AM	2-Mar-20	Checking of NDT Test by third party at RCC Ret. Wall 3rd lift	322+450	322+470	LHS	Ret. Wall	Mr. Giri	8018503554
11	VKE-3/PIL/LAB/897	2:00 PM	3-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade with Suyog flyash & SIKA Admixture	PIL Lab				Mr. Giri	8018503554
12	VKE-3/PIL/LAB/898	9:00 AM	4-Mar-20	M50 PSC Concrete Mix Design with Ultratech cement OPC-53 grade with BASF Admixture	PIL Lab				Mr. Giri	8018503554
13	VKE-3/PIL/LAB/899	2:00 PM	4-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade with Suyog flyash & FOSROC Admixture	PIL Lab				Mr. Giri	8018503554
14	VKE-3/PIL/LAB/900	3:00 PM	4-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade with Suyog flyash & SIKA Admixture	PIL Lab				Mr. Giri	8018503554
15	VKE-3/PIL/LAB/901	10:00 AM	5-Mar-20	M50 PSC Concrete Mix Design with Ultratech cement OPC-53 grade with BASF Admixture	PIL Lab				Mr. Giri	8018503554

QUALITY CONTROL										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	Contact Person	Contact Number
					From	To				
16	VKE-3/PIL/LAB/902	2:00 PM	5-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade with Suyog flyash & SIKA Admixture	PIL Lab				Mr. Giri	8018503554
17	VKE-3/PIL/LAB/903	10:00 AM	6-Mar-20	Lab trail of PS Joint sealant for STP brand	PIL Lab				Mr. Giri	8018503554
18	VKE-3/PIL/LAB/904	11:00 AM	6-Mar-20	Lab trail of PU Joint sealant for STP brand	PIL Lab				Mr. Giri	8018503554
19	VKE-3/PIL/LAB/905	10:00 AM	7-Mar-20	Caliberation of Concrete batching plant M2.5 (112Mph)	PIL Camp				Mr. Giri	8018503554
20	VKE-3/PIL/LAB/906	11:00 AM	7-Mar-20	Caliberation of Concrete cube mould	PIL Lab				Mr. Giri	8018503554
21	VKE-3/PIL/LAB/907	2:00 PM	7-Mar-20	Caliberation of Concrete cube mould	PIL Lab				Mr. Giri	8018503554
22	VKE-3/PIL/LAB/908	10:00 AM	13-Mar-20	Caliberation of Provingring 30KN sending for third party Lab	Third Party Lab				Mr. Giri	8018503554
23	VKE-3/PIL/LAB/909	10:00 AM	13-Mar-20	Testing of Spliced joint Electrosteel reinforcement bar with Vadol coupler and 32 mm	Third Party Lab- Bharuch				Mr. Giri	8018503554
24	VKE-3/PIL/LAB/910	10:30 AM	13-Mar-20	Testing of Spliced joint Electrosteel reinforcement bar with Sanfield coupler and 32 mm	Third Party Lab- Bharuch				Mr. Giri	8018503554
25	VKE-3/PIL/LAB/911	10:00 AM	17-Mar-20	Sampling Of Borrow Area No.61	321+200		LHS		Mr. Giri	8018503554
26	VKE-3/PIL/LAB/912	10:00 AM	17-Mar-20	Sampling Of Borrow Area No.62	324+800		LHS		Mr. Giri	8018503554
27	VKE-3/PIL/LAB/913	10:30 AM	17-Mar-20	Sampling Of Borrow Area No.49-D	309+500		LHS		Mr. Giri	8018503554
28	VKE-3/PIL/LAB/914	10:00 AM	18-Mar-20	Testing of Spliced joint Electrosteel reinforcement bar with Vadol coupler and 32 mm	Third Party Lab- Bharuch				Mr. Giri	8018503554
29	VKE-3/PIL/LAB/915	10:30 AM	18-Mar-20	Testing of Spliced joint Electrosteel reinforcement bar with Sanfield coupler and 32 mm	Third Party Lab- Bharuch				Mr. Giri	8018503554
30	VKE-3/PIL/LAB/916	2:00 PM	18-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade and BASF Admixture	PIL Lab				Mr. Giri	8018503554
31	VKE-3/PIL/LAB/917	2:00 PM	19-Mar-20	Calibration Of DLC Plant	PIL Lab				Mr. Giri	8018503554
32	VKE-3/PIL/LAB/918	2:00 PM	19-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade and BASF Admixture	PIL Lab				Mr. Giri	8018503554
33	VKE-3/PIL/LAB/919	2:00 PM	20-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade and BASF Admixture	PIL Lab				Mr. Giri	8018503554
34	VKE-3/PIL/LAB/920	2:00 PM	21-Mar-20	PQC Mix design with Ultratech cement OPC-43 grade and BASF Admixture	PIL Lab				Mr. Giri	8018503554


QUALITY CONTROL										
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	Contact Person	Contact Number
					From	To				
35	VKE-3/PIL/LAB/921	9:00 AM	21-Mar-20	Checking of PQC Top Layer Core cutting	304+600	304+650	LHS		Mr. Giri	8018503554
				<b>Total RFI (Nos)</b>	<b>35</b>					
				<b>IE Witness (%)</b>	<b>54</b>					

Annexure 4 S-Curve



Months	MS I												MS II				MS III				MSIV				
	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
<b>Total Amount (Cr.)- Planned</b>	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	59.54	49.30	56.77	94.52	116.4	113.1	109.0	89.91	79.06	84.75	88.14	88.79	84.55	74.69	4.83	-
<b>Cum. Amount (Cr.) - Planned</b>	43.4	117.38	144.82	202.85	265.83	277.07	285.40	314.9	351.68	411.22	460.52	517.28	611.80	728.2	841.3	950.2	1,040.1	1,119.2	1,204.0	1,292.1	1,380.9	1,465.4	1,540.1	1,545.0	1,545.0
<b>Cumm Planned %</b>	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	26.62%	29.81%	33.48%	39.60%	47.13%	54.45%	61.50%	67.32%	72.44%	77.93%	83.63%	89.38%	94.85%	99.69%	###	###
<b>Total Amount (Cr.)- Achieved</b>	43.4	74.02	27.44	58.03	62.99	11.24	8.34	29.46	36.81	66.11	70.52	62.47	30.06												
<b>Cum. Amount (Cr.) - Achieved</b>	43.4	117.4	144.82	202.85	265.83	277.07	285.40	314.87	351.68	417.79	488.31	550.68	580.74												
<b>Cumm Achieved %</b>	2.81%	7.60%	9.37%	13.13%	17.21%	17.93%	18.47%	20.38%	22.76%	27.04%	31.61%	35.64%	37.59%												





Legends		Affected Length
<span style="background-color: #0000FF; color: white;"> </span>	Land Hinderance	0.640
<span style="background-color: #FF0000; color: white;"> </span>	Getco	0.884
<span style="background-color: #008000; color: white;"> </span>	DGVCL	2.303
<span style="background-color: #FFFF00; color: black;"> </span>	Gas Pipe line	0.300

Land Status				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	296+350	296+450	100.000	0.100
2	298+875	299+000	125.000	0.125
3	310+350	310+450	100.000	0.100
4	313+630	313+735	105.000	0.105
5	316+780	316+875	95.000	0.095
6	322+130	322+245	115.000	0.115
				<b>0.640</b>

Getco				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	296+360	296+480	120.000	0.120
2	300+100	300+117	17.000	0.017
3	300+369	300+405	36.000	0.036
4	308+169	308+225	56.000	0.056
4a	308+285	308+545	260.000	0.260
5	312+085	312+480	395.000	0.395
				<b>0.884</b>

GAS Pipe Line				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	296+420	296+480	60.000	0.060
2	304+420	304+480	60.000	0.060
3	309+000	309+180	180.000	0.180
				<b>0.300</b>

DGVCL				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
1	292+890	292+900	10.000	0.010
2	292+930	293+000	70.000	0.070
3	294+785	294+790	5.000	0.005
4	294+880	295+100	220.000	0.220
5	295+282	295+420	138.000	0.138
6	295+510	295+560	50.000	0.050
7	295+990	296+090	100.000	0.100
8	300+520	300+810	290.000	0.290
9	300+910	300+910	0.000	0.000
10	301+330	301+400	70.000	0.070
11	301+940	301+940	0.000	0.000
12	303+780	303+800	20.000	0.020
13	304+050	304+100	50.000	0.050
14	307+165	307+175	10.000	0.010
15	310+000	310+080	80.000	0.080
16	310+400	310+420	20.000	0.020
				<b>1.133</b>

DGVCL				
Sr. No.	CHAINAGE		LENGTH (M)	Affected Length (KM)
	FROM	TO		
17	311+540	311+700	160.000	0.160
18	312+695	312+730	35.000	0.035
19	313+340	313+450	110.000	0.110
20	313+370	313+420	50.000	0.050
21	315+770	315+950	180.000	0.180
22	315+950	316+040	90.000	0.090
23	316+530	316+550	20.000	0.020
24	318+600	318+775	175.000	0.175
25	318+800	318+815	15.000	0.015
26	318+840	318+850	10.000	0.010
27	318+860	318+865	5.000	0.005
28	319+000	319+000	0.000	0.000
29	320+690	320+720	30.000	0.030
30	322+700	322+880	180.000	0.180
31	322+880	322+990	110.000	0.110
				<b>1.170</b>



VADODARA-KIM EXPRESSWAY PROJECT  
FROM CHAINAGE 292+000 TO 323+000  
MCW STRIP CHART

		PUP (292+010)		ROB (293+050)						LVUP (293+890)		MNB (294+105)		LVUP (294+550)		PUP (295+170)		VUP (295+575)		PUP (296+150)		MNB (296+450)						
LHS	PQC																											
LHS	DLC																											
LHS	GSB																											
LHS	SUBGRADE																											
LHS	EMB																											
LHS	C&G																											
	CHAINAGE																											
RHS	C&G																											
RHS	EMB																											
RHS	SUBGRADE																											
RHS	GSB																											
RHS	DLC																											
RHS	PQC																											
LHS	PQC																											
LHS	DLC																											
LHS	GSB																											
LHS	SUBGRADE																											
LHS	EMB																											
LHS	C&G																											
	CHAINAGE																											
RHS	C&G																											
RHS	EMB																											
RHS	SUBGRADE																											
RHS	GSB																											
RHS	DLC																											
RHS	PQC																											
LHS	PQC																											
LHS	DLC																											
LHS	GSB																											
LHS	SUBGRADE																											
LHS	EMB																											
LHS	C&G																											
	CHAINAGE																											
RHS	C&G																											
RHS	EMB																											
RHS	SUBGRADE																											
RHS	GSB																											
RHS	DLC																											
RHS	PQC																											
LHS	PQC																											
LHS	DLC																											
LHS	GSB																											
LHS	SUBGRADE																											
LHS	EMB																											
LHS	C&G																											
	CHAINAGE																											
RHS	C&G																											
RHS	EMB																											
RHS	SUBGRADE																											
RHS	GSB																											
RHS	DLC																											
RHS	PQC																											
LHS	PQC																											
LHS	DLC																											
LHS	GSB																											
LHS	SUBGRADE																											
LHS	EMB																											
LHS	C&G																											
	CHAINAGE																											
RHS	C&G																											
RHS	EMB																											
RHS	SUBGRADE																											
RHS	GSB																											
RHS	DLC																											
RHS	PQC																											

VADODARA-KIM EXPRESSWAY PROJECT  
FROM CHAINAGE 292+000 TO 323+000  
MCW STRIP CHART


		LHS		RHS	
		PQC	DLC	GSB	SUBGRADE
		EMB	C&G	CHAINAGE	
	VOP (307+193)			307.000	307.100
				307.300	
				307.400	
				307.500	
				307.600	
	MNB (307+754)			307.900	
				308.000	
				308.100	
				308.200	
				308.300	
				308.400	
	LVUP (308+550)			308.600	
				308.700	
				308.800	
				308.900	
				309.000	
	MNB (309+090)			309.200	
				309.300	
				309.400	
	PUP (309+550)			309.600	
				309.700	
	MNB (309+873)			309.900	
				310.000	
				310.100	
				310.200	
				310.300	
	PUP (310+480)			310.500	
				310.600	
	MNB (310+752)			310.800	
				310.900	
	LVUP (311+073)			311.100	
				311.200	
				311.300	
				311.400	
				311.500	
	PUP (311+650)			311.700	
				311.800	
				311.900	
				312.000	
	PUP (312+280)			312.000	312.100
				312.300	
				312.400	
				312.500	
				312.600	
	VUP (312+720)			312.800	
				312.900	
				313.000	
	PUP (313+075)			313.200	
				313.300	
				313.400	
				313.500	
				313.600	
				313.700	
	MNB (313+855)			313.900	
				314.000	
				314.100	
				314.200	
	MNB (314+340)			314.400	
				314.500	
				314.600	
				314.700	
	PUP (314+850)			314.900	
				315.000	
				315.100	
				315.200	
				315.300	
				315.400	
				315.500	
				315.600	
				315.700	
	PUP (315+870)			315.900	
				316.000	
				316.100	
				316.200	
				316.300	
				316.400	
	LVUP (316+563)			316.600	
				316.700	
				316.800	
				316.900	
				317.000	
	PUP (317+100)			317.000	
				317.200	
				317.300	
				317.400	
				317.500	
	PUP (317+650)			317.700	
				317.800	
				317.900	
				318.000	
				318.100	
				318.200	
	PUP (318+275)			318.400	
				318.500	
				318.600	
				318.700	
	MJB (318+850)			319.000	
				319.100	
				319.200	
				319.300	
				319.400	
	PUP (319+580)			319.600	
				319.700	
				319.800	
				319.900	
				320.000	
				320.100	
				320.200	
	PUP (320+330)			320.400	
				320.500	
				320.600	
				320.700	
	PUP (320+825)			320.900	
				321.000	
				321.100	
	MJB (321+280)			321.400	
				321.500	
				321.600	
	LVUP (321+700)			321.800	
				321.900	
				322.000	





VADODARA-KIM EXPRESSWAYPROJECT FROM CHAINAGE 292+000 TO 323+000 SERVICE ROAD STRIP CHART																									
LHS	BC																								
LHS	DBM																								
LHS	WMM																								
LHS	GSB																								
LHS	SUBGRADE																								
LHS	EMB																								
	CHAINAGE	294.270	294.370	294.470	294.520	299.350	299.450	299.550	299.650	299.750	306.250	306.350	306.380	308.270	308.370	308.470	308.550	311.550	311.650	311.750	314.350	314.450	314.510	318.900	318.980
RHS	EMB																								
RHS	SUBGRADE																								
RHS	GSB																								
RHS	WMM																								
RHS	DBM																								
RHS	BC																								

Progress During Month


# RAILWAY OVER BRIDGE - CH: 293+014 (LHS)





# RAILWAY OVER BRIDGE - CH: 293+014 (LHS)





# ***RAILWAY OVER BRIDGE - CH: 293+014 (RHS)***




# **RAILWAY OVER BRIDGE - CH: 293+014 (RHS)**









MJB - CH: 321+253 (LHS)




MJB - CH: 321+253 (RHS)





### MJB - CH: 318+870 (LHS)




### MJB - CH: 318+870 (RHS)






### 313+809 MNB (LHS)




	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

### 313+809 MNB (RHS)




**307+733 MNB (LHS)**



LHS A1

LHS A2

**307+733 MNB (RHS)**




RHS A1

RHS A2

	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


**310+725 MNB (LHS)**



LHS A1

LHS A2


**310+725 MNB (LHS)**



RHS A1

RHS A2


# CH 294+085 MNB (LHS)



LHS

	SLAB
	BRACKET
	Final lift
	Lift-4
	Lift-3
	Lift-2
	WALL
	HAUNCH
	RAFT
	PCC
	Excavation
	Work not started


# CH 294+085 MNB (RHS)




RHS




### CH- 297+472 MNB (LHS)



### CH- 297+472 MNB (RHS)



**CH- 297+562 MNB (LHS)**




A1 LHS

A2 LHS

	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


**CH- 297+562 MNB (RHS)**



A1 RHS


A2 RHS

**314+314 MNB (LHS)**




	SLAB
	BRACKET
	Final lift
	Lift-4
	Lift-3
	Lift-2
	WALL
	HAUNCH
	RAFT
	PCC
	Excavation
	Work not started

**314+314 MNB (RHS)**




**309+840 MNB (LHS)**



	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

**309+840 MNB (RHS)**



**LAB. EQUIPMENTS CALIBRATION PLAN FOR THE MONTH OF MARCH-2020**

SL No	ITEM NAME	CAPACITY / SIZE	MAKE	ID NO	Date of Calibration	Due Date of Calibration	REMARK
1	Compression Testing Machine (CTM)	2000 KN	Haridarshan Instruments Lts	SL. No-201818	01.07.2019	30.06.2020	
2	Flexural Testing Machine (FTM)	100 KN	EIE Instruments	SL. No-1605180	18.12.2019	17.12.2020	
3	Proving Ring	25 KN	EIE Instruments	PR-25KN-01884	06.02.2020	05.04.2022	
4	Proving Ring	2.5 KN	EIE Instruments	PR-2.5KN-470.2018	08.05.2019	07.05.2020	
5	CBR Penetration dial gauge	0.01-25 mm	BAKER	XFF397	08.05.2019	07.05.2020	
6	Electronic Balance	100 Kg	Swisser	SL. No-2190647	05.07.2019	04.07.2020	
7	Electronic Balance	50 Kg	Swisser	SL. No-2191210	24.12.2019	23.12.2020	
8	Electronic Balance	50 Kg	Swisser	SL. No-2191211	24.12.2019	23.12.2020	
9	Electronic Balance	50 Kg	Swisser	SL. No-2190683	05.07.2019	04.07.2020	
10	Electronic Balance	30 Kg	Swisser	SL. No-2190713	10.07.2019	07.07.2020	
11	Electronic Balance	30 Kg	Swisser	SL. No-2190714	10.07.2019	07.07.2020	
12	Electronic Balance	20 Kg	Swisser	SL. No-2190701	05.07.2019	04.07.2020	
13	Electronic Balance	10 Kg	Swisser	SL. No-2190326	15.06.2019	14.06.2020	
14	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		24.12.2019	23.12.2020	
15	Digital Multi Thermometer	-50 to 300 o <sup>c</sup>	ACETEQ	ST-9283B	17.02.2020	16.02.2021	
16	Vicat Needle Apparatus		EIE Instruments		04.07.2019	03.07.2020	
17	CBR Mould	150 mm	EIE Instruments		24.12.2019	23.12.2020	
18	CBR Mould	150 mm	EIE Instruments		13.06.2019	12.06.2020	
19	Proctor Rammer	4.89 Kg.	EIE Instruments		13.06.2019	12.06.2020	
20	Rain Gauge		EIE Instruments		02.07.2019	01.07.2020	
21	Nuclear Density Gauge	Model No-H5001EZ	Humboldt	Sr. No-5458	09.09.2019	08.09.2020	
<b>IN-HOUSE CALIBRATION</b>							
1	Concrete Batching Plant (Patel)	240 M <sup>3</sup> /Hour	Schwing Stetter	H6N	20.02.2020	20.05.2020	
2	Concrete Batching Plant (Patel)	112 M <sup>3</sup> /Hour	Schwing Stetter	M-2.5 C	18.01.2020	17.04.2020	
3	Concrete Batching Plant (Patel)	60 M <sup>3</sup> /Hour	Schwing Stetter	M-1.0 C	17.01.2020	16.04.2020	
4	Concrete Batching Plant (Keya)	60 M <sup>3</sup> /Hour	Schwing Stetter	M-1.0 C	07.01.2020	06.04.2020	
5	Concrete Batching Plant (Lakhani)	30 M <sup>3</sup> /Hour	Nilkanth Engg works		20.03.2020	19.06.2020	
6	DLC Plant (Patel)	300 MT/Hour	Maxmech	MCMT300	19.03.2020	18.04.2020	
7	Moisture Container (Big Size)	100x75 cm	EIE Instruments		14.12.2019	13.06.2020	
8	Moisture Container (Mideum Size)	75x50 cm	EIE Instruments		14.12.2019	13.06.2020	
9	Moisture Container (Small Size)	50x50 cm	EIE Instruments		14.12.2019	13.06.2020	
10	Sand Pouring Cylinder No-01	200 mm	EIE Instruments		20.01.2020	19.04.2020	
11	Sand Pouring Cylinder No-02	200 mm	EIE Instruments		17.03.2020	16.06.2020	
12	Sand Pouring Cylinder No-03	200 mm	EIE Instruments		20.02.2020	19.05.2020	
13	Sand Pouring Cylinder No-04	200 mm	EIE Instruments		17.03.2020	16.06.2020	
14	Sand Pouring Cylinder No-02	150 mm	EIE Instruments		01.02.2020	01.05.2020	
15	Sand Pouring Cylinder No-01	100 mm	EIE Instruments		20.02.2020	19.05.2020	
16	Rapid Moisture Meter(RMM) No-01	0-25 %	EIE Instruments		20.02.2020	19.08.2020	
17	Rapid Moisture Meter(RMM) No-02	0-25 %	EIE Instruments		08.07.2019	07.07.2020	
18	Proctor Mould	1000 cc	EIE Instruments		07.10.2019	06.04.2020	
19	CBR Mould	150 mm dia	EIE Instruments		07.10.2019	06.04.2020	
20	Concrete cube Mould	15x15x15 cm	EIE Instruments		28.02.2020	27.02.2021	
21	Cement Mortar Mould	7.06x7.06x7.06 cm	EIE Instruments		23.12.2019	22.12.2020	
22	Beam Mould	70x15x15 cm	EIE Instruments		14.07.2019	13.07.2020	
23	Slump Cone	30x20x10 cm	EIE Instruments		23.12.2019	22.12.2020	

Annexure 09 Project Photographs



Dt. 07.03.2020 Slab concrete work in progress at ch 300+725



Dt. 07.03.2020 CH-307+170 VOP A2 ,RHS, pile no-36 Lateral pile load test in progress

Annexure 09 Project Photographs



Dt. 08.03.2020 CH-300+725 pup slab rhs complete



Dt. 08.03.2020 Ch-321+673 rhs lvup top slab curing (w.p)



Dt. 08.03.2020 Ch-322+510 to -322+530 rhs retaining wall footing work in progress



Dt. 09.03.2020 Ch 293+875 slab concrete complete



Annexure 09 Project Photographs



Dt. 09.03.2020 CH-314+850 pup RHS top slab pouring complete.



Dt. 10.03.2020 PQC curing work in progress at CH-305+400 LHS



Dt. 11.03.2020 Concrete pouring in progress girder G1 RHS mjb CH-318+870




Dt. 12.03.2020 Shuttering for PUP slab (RHS) in process at ch-306+820

Annexure 09 Project Photographs



Dt. 12.03.2020 Chainage no 313+055 pup RHS raft.



Dt. 12.03.2020 Ch-322+550 lhs pup fart casting (w.p)

Annexure 09 Project Photographs



Dt. 13.02.2020 Pier cap concrete done at ch 293+014



Dt. 13.03.2020 C&G done for small trucks parking at 292+030 to 292+320 lhs

Annexure 09 Project Photographs

.Girder no 2,3,4. Grouing w.i.p.



Dt. 17.03.2020 PUP slab( RHS) reinforcement in progress at ch 306+820



Dt. 21.03.2020 321+253.mjb.lha.a1-p1.G-1 psc girder concrete in progress.

Annexure 10		Monthly monitoring of ongoing works for CGM(Tech.)	
Sr. No.	Monthly Monitoring Points	Status	Remarks
1	Monitoring of approved construction Programme viz-a-viz the actual progress.	PVKEPL Submitted Work program as per approved Schedule G vide Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, Reviewed & Commented by IE vide our letter no - 1591 Dated 12.03.2020.	
2	Monitoring of the deployed resources (man, Machinery, material) viz-a-viz required for completion of work as per the original/extended period.	We have submitted machinery deployment schedule along with above work Programme, Letter No PVKEPL/HO/VKP3/IE/004/2020 Dt.02.01.2020, which is Reviewed & Commented by IE vide our letter no - 1591 Dated 12.03.2020.	
3	Intimation of authority's losses like toll loss, accidents loss, contractual damages etc. in case the delays, from original Programme is due to default of the agency, along with quantifications of losses.	No losses to Authority as on date.	
4	Review of the woks included in the schedules based on the ground conditions over the land handed over to the agency for the earliest issue of COS notice/approval.	No COS as on date	
5	Requirement/ quantifications of the work as per the design/drawings of the agency on the sections / stretches not handed over by the authority.	Only 0.865 Km is remains to be handed over	
6	Review and recommendations of the claim of the agency (direct/indirect, losses/ damages as per contract and actual in reimbursable basis) intimated by the agency to the authority for its default till date.	No Claim as on date	
7	Status of any hindrance, obstructing any scope of work included under Schedules.	Hindered work front is 4.512 Km, comprising of 0.685 km Land acquisition and 3.827 km affected due to utility shifting.	