



NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

MONTHLY PROGRESS REPORT 04 FOR THE MONTH OF JUNE-2019



Client	: NATIONAL HIGHWAYS AUTHORITY OF INDIA.
Concessionaire	: Patel Vadodara - Kim Expressway Private Limited.
Independent Engineer	: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
EPC Contractor	: Patel infrastructure Limited.

Table of Contents

Contents

1.0 EXECUTIVE SUMMARY.....	4
1.1 Construction progress in current month.....	4
1.2 Project Synopsis.....	5
1.3 Strip Plan (Summary).....	6
2.0 Project Overview.....	10
2.1 Salient Features of Project.....	10
2.2 Project Overview.....	11
2.3 Project Milestones.....	12
2.4 Critical Issues & Action Log.....	12
3.0 Physical Progress.....	12
3.0 A)Progress Details as per Schedule-B- Highway.....	13
3.0 B) Progress Details as per Schedule-B-Structures.....	14
3.1 Detailed Scope of Work & Physical Progress by Component.....	19
4.0 Land Acquisition and Clearance.....	39
4.1 LA Summary: A)Length Wise:.....	39
B)Area Wise:.....	45
4.2 Clearances Summary: -.....	46
4.3 Status of utility shifting: -.....	47
5.0 Change of Scope.....	48
6.0 Mobilization of Resources.....	49
7.0 Financial Progress Details.....	50
7.1 Pen Picture - Escrow.....	50
7.2 Escrow detail.....	50
8.0 QA/QC Report.....	51
8.1 Test conducted on site.....	51
8.2 Weather report.....	57
9.0 Safety Features.....	58
9. 1 Pen picture of safety features.....	58
9.2 Accident report.....	58
10.0 Review status of drawings/design reports.....	59
10.1 Structure drawing status.....	59

10.2 Highway drawing status..... 61

10.3 Review status of source approvals..... 63

Annexure-01 Correspondence details.....

Annexure-02 Organization Chart.....

Annexure-03 RFI summary.....

Annexure-04 S-Curve.....

Annexure-05 LA & Utility Status

Annexure-06 Highway Strip Chart.....

Annexure-07 Structure Strip chart.....

Annexure-08 LAB Equipment Calibration Status.....

Annexure-9 Project photographs.....

1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of June 2019. The Embankment work of the main carriageway is started and 18.6 Km of work is in progress. The overall Physical progress as on 30th June 2019 is assessed to be approximately 13.13%. The financial progress achieved 30th June 2019 is assessed to be 14.03 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	4.6%
Cumulative Physical Progress up to current month (%)	13.13 %
Physical Progress during current month (%)	5.46 %
Financial progress (%)	14.03 %
Cumulative Expenditure till date (Rs Cr)	216.82 Cr.
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.

Proposed alignment

Sr.No	Design Chainage		Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad	
2	321600	318+900	2.70	Suthodara	
3	318+900	317+200	1.70	Danda	
4	317+200	314+300	2.90	Dora	
5	314+300	310+900	3.40	Simartha	
6	310+900	307+750	3.15	Kurchan	
7	307+750	305+550	2.20	Karela	
8	305+550	301+200	4.35	Kelod	
9	301+200	300+500	0.70	Tralsa	
10	300+500	297+550	2.95	Dayadara	
11	297+550	296+050	1.50	Tralsi	
12	296+050	293+850	2.20	Derol	
13	293+850	292+700	1.15	Tham	
14	292+700	292+000	0.70	Manubar	
		Total	31	Km	


1.3 Strip Plan (Summary)

1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)			3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)	% Total Length		Length (km)	% Total Length
Total Length	31.000	100%	Total Length	31.00	100%	Total Length	-	-
Total Work front Unavailable(A= B+C)	5.515	17.79%	Total Length Completed (Till PQC)	-	-	Total Length Completed (Till DBM)	-	-
Pending Land Acquisition(B)	1.075	3.47%	PQC	-	-	BC	-	-
			DLC	-	-	DBM	-	-
Pending Clearances Encumbrances(Utilities like electrical,water, tree cutting)(C)	4.444	14.34%	GSB	-	-	WMM	-	-
			Sub-Grade	-	-	GSB	-	-
			Embankment (WIP)	22.40	72.25%	Sub-Grade	-	-
			C&G	22.65	73.06%	C&G	-	-

Figure1 Location MAP




STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850



Starting Chainage:

STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000



End Chainage:

LEGENT:

	Major Bridge (MJB)		Under Pass (PUP/CUP)
	Minor Bridge (MNB)		Flyover
	Grade Separated Structure (VUP/LVUP)		Toll Plaza
	Railway Over Bridge (ROB)		Rigid Pavement

Salient Features of Project:

Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	31.000
2.	Length of Connecting Road	Km	1.495
3.	Length of Cross Road at VOP	Km	0.930
4.	Culverts		
i.	Box Culvert for Cross drainage	Nos.	21
ii.	Box Culvert For Interchange	Nos.	04
5.	Minor Bridge (over stream)	Nos.	07
6.	MNB over GAS Pipeline	Nos.	04
7.	Major Bridge	Nos.	03
8.	VOP/PUP/CUP	Nos.	31
9.	Flyover	Nos.	01
10.	Major Intersection	Nos.	01
11.	Toll Plaza	Nos.	01

Drawing Title

Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH. -292.000 to CH. -323.000

Date.	Project No.
14-02-2019	

2.0 Project Overview

2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	Project	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)”
2	Name of the Employer	National Highways Authority of India
3	Name of Concessionaire	Patel Vadodara Kim Expressway Pvt. Ltd.
4	Name of EPC Contractor	Patel Infrastructure Ltd.
5	Independent Engineer	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	Design Consultant	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	Project Length (In Km)	31.00 Km
8	Date of Concession Agreement	11th May, 2018
9	Appointed Date	08th March 2019
10	Scheduled Date of Completion	07th March 2021
11	Total Project Bid Cost as per CA	1712.00 Cr.
12	Project Cost (60 % of Bid Cost as per article 42)	1027.20 Cr.
13	Construction Period	2 Years (730 days)
14	Maintenance Period	15 Years
15	Total Concession Period	17 Years

2.2 Project Overview

2.2.1 Structures

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Vehicular Overpasses	01 No.
8	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
9	Toll Plaza	1 No.
10	Truck Parking Facility	02 Nos.
11	Toilet Facility	03 Nos.

2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km

2.2.3 PROJECT LOCATION

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

2.2.4 PROJECT DESCRIPTION

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometrics and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 Th DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 Th DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 Th DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 Th DAY	100%	07/03/2021	1712.0

2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 17					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 18					

3.0 Physical Progress

Component	% Weightage	Physical Progress (During Current Month)	Physical Progress (Cumulative Up to Current Month)
Road Work	64.52 %	2.13%	8.26%
Major Bridge Works	15.07 %	2.42%	3.96 %
Structures	2.25 %	-	-
Others	18.16%	0.91%	0.91 %
Total Physical Progress		5.46%	13.13 %

3.0 A) Progress Details as per Schedule-B- Highway

Main Expressway TCS (Appendix B-I (A))

Sr. No.	From	To	Side	Length	TCS Type	Embankment work in Progress
1	292+000	292+600	BHS	600.00	TCS 1	0
2	292+600	292+790	BHS	190.00	TCS 4	0
3	292+790	293+310	BHS	520.00	ROB/Structure	450
4	293+310	293+500	BHS	190.00	TCS 4	140
5	293+500	294+270	BHS	770.00	TCS 1	610
6	294+270	294+520	BHS	250.00	TCS 2	250
7	294+520	299+100	BHS	4580.00	TCS 1	2690
8	299+100	299+350	BHS	250.00	TCS 4/Structure	200
9	299+350	299+750	BHS	400.00	TCS 6/Structure	325
10	299+750	299+770	BHS	20.00	TCS 5	0
11	299+770	306+250	BHS	6480.00	TCS 1	5410
12	306+250	306+380	BHS	130.00	TCS 2	70
13	306+380	308+275	BHS	1895.00	TCS 1	825
14	308+275	308+550	BHS	275.00	TCS 2	50
15	308+550	311+550	BHS	3000.00	TCS 1	2650
16	311+550	311+750	BHS	200.00	TCS 2	200
17	311+750	314+350	BHS	2600.00	TCS 1	2320
18	314+350	314+510	BHS	160.00	TCS 3	160
19	314+510	318+900	BHS	4390.00	TCS 1	3190
20	318+900	318+980	BHS	80.00	TCS 2	80
21	318+980	322+450	BHS	3470.00	TCS 1	2330
22	322+450	323+000	BHS	550.00	TCS 5	70
Total				31000		22020

Connecting Road (Appendix B-III (A))

1	299+350	299+750	LHS	400.00	TCS-6	
2	314+350	314+510	LHS	160.00	TCS 3	
3	294+270	294+520	RHS	250.00	TCS 2	
4	306+250	306+380	RHS	130.00	TCS 2	
5	308+275	308+550	RHS	275.00	TCS 2	
6	311+550	311+750	RHS	200.00	TCS 2	
7	318+900	318+980	RHS	80.00	TCS 2	

Cross Road at VOP Locations (Appendix B-I (C))

1	000+000	000+075		75.00	TCS 8	
2	000+075	000+825		750.00	TCS 9	
3	000+825	000+930		105.00	TCS 8	

3.0 B) STRUCTURE WORKS:-

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	3	0	3	0
3	Minor Bridges	11	2	0	2	9
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	0	0	0	3
6	Light Vehicular Underpass	7	1	0	1	6
7	Cattle Underpass	30	9	0	9	21
8	Vehicular Overpass	1	0	0	0	1
9	Box Culverts	27	6	3	3	21
10	Pipe Culverts	35	27	20.5	6.5	8

All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier		Remark
			Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	
ROB	293+050	2 x(25.525+25+25.525) + 27.9 + (8 to 28.1)varies + 1 x 38+44.0+(6.00 to26.1)+ 3x(25.525 + 25 + 25.525)	42	22	42	1	42		42		14		182		34		2097		
MJB	302+732	37.847+38.045+37.847	8	8	8	8	8		8				42		6		455		
MJB	318+875	2x32.2+1x15.85	6	-	6	-	8		8		14		28		6		321		
MJB	321+280	2x37.658	8	6	8	6	8		8				28		4		301	0	
FLYOVER	299+375	16.859+33.201+16.859	8	2	8	-	16		8		28		14		6		268		
VUP	295+575	1x12	-	-	1	-	2		-		-				1		24		
VUP	303+830	1x12	-	-	1	-	2		-		-				1		24		
VUP	312+720	1x12	-	-	1	-	2		-		-				1		24		
VOP	307+193	1x2	3	0	3	-	3		3		-		8		2		24		
MNB	294+105	1x12.880	-	-	2	-	4		-		-		-		2		26		
MNB	296+450	1x27.846	-	-	4	-	4		4		14		-		2		111		
MNB	297+500	1x17.688	-	-	4	-	4		-		-		-		2		35		
MNB	297+580	1x37.341	4	3	4	-	4		4		-		14		2		149		
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91		
MNB	307+754	1x36.54	4	3	4	-	4		4				14		2		146		
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181		
MNB	309+873	1x23.688	-	-	4	-	4		4		14		-		2		95		
MNB	310+752	1x21.35	-	-	4	-	4		4		-		44		2		85		
MNB	313+835	1x24.347	-	-	4	-	4		4		14				2		97		
MNB	314+340	1x19.103	-	-	4	-	4		-				-		2		38		

Status of LVUP & PUP

Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	Not yet Started
2	LVUP	294+550	1x10.5	BHS	
3	LVUP	301+240	1x10.5	BHS	
4	LVUP	308+550	1x10.5	BHS	
5	LVUP	311+047	1x10.5	BHS	Excavation Done
6	LVUP	316+563	1x10.5	BHS	Not yet Started
7	LVUP	321+700	1x10.5	BHS	
1	PUP	292+099	1x7.0	BHS	Not yet Started
2	PUP	295+170	1x7.0	BHS	
3	PUP	296+230	1x7.0	BHS	
4	PUP	297+150	1x7.0	BHS	
5	PUP	297+900	1x7.0	BHS	Foundation Completed, Wall work in progress
6	PUP	298+380	1x7.0	BHS	Foundation Completed, Wall work in progress
7	PUP	299+100	1x7.0	BHS	Not yet Started
8	PUP	300+725	1x7.0	BHS	
9	PUP	301+790	1x7.0	BHS	
10	PUP	302+350	1x7.0	BHS	
11	PUP	303+220	1x7.0	BHS	Excavation Done
12	PUP	304+170	1x7.0	BHS	Slab Completed
13	PUP	305+058	1x7.0	BHS	Foundation Completed, Wall work in progress
14	PUP	305+850	1x7.0	BHS	BHS PCC Done , RHS Raft Completed
15	PUP	306+250	1x7.0	BHS	Not yet Started
16	PUP	306+900	1x7.0	BHS	
17	PUP	309+550	1x7.0	BHS	BHS PCC Done , RHS Raft Completed
18	PUP	310+480	1x7.0	BHS	Not yet Started
19	PUP	311+650	1x7.0	BHS	BHS PCC Done , RHS Raft Completed
20	PUP	312+280	1x7.0	BHS	Excavation Done
21	PUP	313+095	1x7.0	BHS	Not yet Started
22	PUP	314+850	1x7.0	BHS	
23	PUP	315+870	1x7.0	BHS	
24	PUP	317+100	1x7.0	BHS	
25	PUP	317+650	1x7.0	BHS	
26	PUP	318+245	1x7.0	BHS	
27	PUP	319+650	1x7.0	BHS	
28	PUP	320+330	1x7.0	BHS	
29	PUP	320+825	1x7.0	BHS	
30	PUP	322+550	1x7.0	BHS	

Status of Box Culverts					
Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 30.06.2019
BC	292.450	1	2.00	2.0	Work yet to start
BC	294.750	2	4.00	4.0	
BC	295.007	1	2.00	2.00	
BC	295.585	1	2.00	2.00	
BC	296.376	1	3.00	3.00	
BC	299.770	1	3.00	3.00	
BC	300.148	1	3.00	3.00	BHS Wall Completed Slab Work in Progress
BC	301.247	1	2.00	2.00	Work yet to start
BC	303.403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	305.437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307.709	1	2.00	2.00	Work yet to start
BC	307.789	1	2.00	2.00	
BC	309.030	1	3.00	3.00	
BC	309.840	1	3.00	3.00	
BC	309.892	1	3.00	3.00	
BC	314.148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315.247	1	5.00	3.00	Work yet to start
BC	316.427	1	2.00	2.00	RHS PCC Done
BC	316.582	1	2.00	2.00	Work yet to start
BC	318.612	1	3.00	3.00	
BC	322.750	1	2.00	2.00	BHS Excavation Done, Ground improvement in Progress
BC	323.087	1	2.00	2.0	Work yet to start
BC	269.883	1	2.00	2.0	
BC	270.373	1	2.00	2.0	
BC	270.731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

Status of Hume Pipe Culverts				
Type of Culvert	Design Chainage	TCS Type	Required Length of PC	Status as on 30.06.2019
HPC	293.620	TCS-5	69.79	Work yet to start
HPC	294.420	TCS-1	59.78	LHS Excavation Done
HPC	295.870	TCS-2	71.84	BHS Pipe Laying Done
HPC	296.720	TCS-2	59.99	BHS Pipe Laying Done
HPC	298.120	TCS-2	66.67	BHS Pipe Laying Done
HPC	298.819	TCS-2	59.13	BHS Pipe Laying Done
HPC	300.445	TCS-5	57.67	BHS Pipe Laying Done
HPC	300.970	TCS-5	57.42	Work yet to start
HPC	301.520	TCS-5	60.65	BHS Excavation Done
HPC	302.270	TCS-5	59.29	BHS Pipe Laying Done
HPC	302.578	TCS-5	66.16	BHS Pipe Laying Done
HPC	303.608	TCS-5	64.08	BHS Pipe Laying Done
HPC	304.069	TCS-5	63.84	BHS Pipe Laying Done
HPC	304.649	TCS-5	58.06	BHS Pipe Laying Done
HPC	307.419	TCS-2	58.07	Work yet to start
HPC	307.969	TCS-2	63.95	BHS PCC Done
HPC	308.320	TCS-1	59.52	BHS PCC Done
HPC	308.794	TCS-2	61.18	BHS Pipe Laying Done
HPC	309.368	TCS-2	62.50	BHS Pipe Laying Done
HPC	310.119	TCS-2	64.71	BHS Pipe Laying Done
HPC	311.329	TCS-2	61.82	BHS Pipe Laying Done
HPC	311.969	TCS-2	57.85	BHS Pipe Laying Done
HPC	312.679	TCS-2	71.77	Work yet to start
HPC	313.369	TCS-2	62.98	BHS Pipe Laying Done
HPC	313.812	TCS-2	69.96	Work yet to start
HPC	314.669	TCS-3	61.19	BHS Pipe Laying Done
HPC	315.719	TCS-3	60.70	BHS Excavation Done
HPC	316.069	TCS-3	60.01	BHS PCC Done
HPC	316.819	TCS-3	60.90	BHS Pipe Laying Done
HPC	317.470	TCS-3	60.35	Work yet to start
HPC	319.268	TCS-2	70.91	
HPC	319.969	TCS-2	55.87	
HPC	320.719	TCS-2	63.10	
HPC	322.294	TCS-2	60.35	BHS Excavation Done,Ground improvement in Progress
HPC	322.778	TCS-1	78.50	BHS Excavation Done,Ground improvement in Progress

3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5			7
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of Existing road			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder)						
	GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	Km	29.371	23.61%	0	7.26%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km	29.371	2.82%	0		
	(3) Shoulders	Km	29.371	0.79%			
(4) Bituminous work	Km						
(5) Rigid Pavement							

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks	
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	(a) DLC	Km	29.371	3.14%	0			
	(b) PQC	Km	29.371	19.19%	0			
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:							
	(1) Culverts (Pipe & Box)	No.	62	1.20%	31.5	0.30%		
	(2) Minor bridges							
	(a) Foundation	No.	42	1.81%	5.6	0.27%		
	(b) Sub-Structure	No.	44	1.07%				
	(c) Super- Structure (including crash barrier etc. complete)	No.	22	2.17%				
	(3) Cattle/Pedestrian underpasses							
	(a) Foundation	No.	30	2.73%	3	0.29%		
	(b) Sub-Structure	No.	60	1.19%	1	0.02%		
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.84%	0.5	0.02%		

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	(4) Pedestrian overpasses			Not in Scope			
	(a) Foundation	No.	0				
	(b) Sub-Structure	No.	0				
	(c) Super- Structure (including crash barrier etc. complete)	No.	0				
	(5) Grade separated structures						
	(a) Underpasses (VUP, LVUP)						
	(a) Foundation	No.	10	0.71%	0		
	(b) Sub-Structure	No.	20	0.43%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.50%			
	(b) Overpass (VOP)						
	(a) Foundation	No.	3	0.11%			
	(b) Sub-Structure	No.	3	0.01%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.11%			
	(c) Flyover						
	(a) Foundation	No.	8	0.62%	1.4	0.10%	
	(b) Sub-Structure	No.	8	0.12%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.36%			
	(d) Foot Over Bridge				Not in Scope		

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
Major Bridge works and ROB/RUB	A - Widening and repairs of Major Bridges			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.					
	(b) Pile Foundation/Well Foundation	No.					
	(b) Sub-Structure	No.					
	(c) Super- Structure (including crash barrier etc. complete)	No.					
	B - Widening and repairs of			Not in Scope			
	a) ROB						
	(a) Foundation						
	(a) Open Foundation	No.					
	(b) Pile Foundation/Well Foundation	No.					
	(b) Sub-Structure	No.					
	(c) Super- Structure (including crash barrier etc. complete)	No.					
	b) RUB						
	(a) Foundation	No.					
	(b) Sub-Structure	No.					
	(c) Super- Structure (including crash barrier etc. complete)	No.					

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
Major Bridge works and ROB/RUB	C- New Major Bridges						
	(a) Foundation	No.					
	(a) Open Foundation	No.	0				
	(b) Pile Foundation/ Well Foundation	No.	22	4.03%	14.00	2.56%	
	(b) Sub-Structure	No.	22	0.54%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.87%			
	D- New rail-road bridges						
	(a) ROB						
	(a) Foundation	No.	42	4.01%	15.4	1.39%	
	(b) Sub-Structure	No.	42	0.96%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	40	3.66%			
	(b) RUB				Not in Scope		
	(a) Foundation	No.	0				
	(b) Sub-Structure	No.	0				
	(c) Super- Structure (including crash barrier etc. complete)	No.	0				

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
Structures (elevated sections, reinforced earth, Interchange)	Interchange						
	(a) Foundation	No.	0	0.00%			
	(b) Sub-Structure	No.	0	0.00%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	0.00%			
	Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	2.25%			
Other works	(i) Service roads/ Slip Roads / Connecting Road	km	2.425	0.47%			
	(ii) Toll Plaza	No.	2	0.92%			
	(iii) Road side drains	Km	29.371	3.27%			
	(iv) Road signs, markings, km stones, safety devices,						
	(a) Road signs, markings, km stones, ...	Km	31.000	1.05%			
	(b) Thrie Beam Crash Barrier	Km	29.371	1.07%			
	(v) Project facilities						
	(a) Bus Bays	No.	0				
	(b) Truck Lay-byes	No.	2	1.00%			
	(b) Rest areas	No.	3	1.49%			
	(d) Operation & Maintenance Centre	No.	1	0.25%			
	(e) Lighting	Km	31.000	0.91%			
	(f) ATMS	Km	31.000	0.62%			
(g) Noise Barrier	Km	10.500	0.37%				

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks	
Other works	(h) Rain Water Harvesting arrangement	No.	62	0.03%				
	(i) Fencing Work	Km	29.371	1.54%				
	(j) Utilities	No.	50	0.22%	22.00	0.06%		
	(vi) Repaire to Bridges/Structures			Not in Scope				
	(vii) Land Scaping and Tree plantation	Km	29.371	0.26%				
	(viii) Protection works							
	(a) Boulder pitchin on slopes	Km	29.371	0.45%				
	(b) Toe/Retaining wall	Km	1.890	2.85%	0.11	0.17%		
	(ix) Tunnel			Not in Scope				
	(a) Excavation	Meter	0					
	(b) Construction of support system including Rock Bolting, lining etc.	Meter	0					
	(c.) On Complete completion of tunnel	Meter	0					
	(x) Miscellaneous							
	(a) Overhead Signs	Km	31.000	0.18%				
	(b) Traffic Aid Booth	No.	1	0.02%				
	(c) Medical Aid Booth	No.	1	0.02%				
	(e) others (wearing coat, kerb, ROW Establishment)	Km	31.000	1.17%	17.9	0.68%		
			Total		100%		13.13%	

3.1.1 : Details breakup of physical progress

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
1	Earth Work up to Top of Subgrade					
1.1	Clearing and grubbing of -MCW	Km.	29.37	0.040%	22.650	0.031%
1.2	Carrying out Jungle Cutting/ removal of debris / dismantling of Concrete Structure / Dismantling of existing road / Removal of any Physical item	Km.	29.37	2.159%	22.650	1.665%
1.3	Earth work in excavation necessary	Km.	29.37	0.012%	22.050	0.009%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Km.	29.37	5.738%	17.437	3.407%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Km.	29.37	4.782%	9.000	1.465%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Km.	29.37	3.825%	4.437	0.578%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Km.	29.37	2.869%	0.650	0.063%
1.8	Construction of embankment - MCW Embankment Top	Km.	29.37	1.913%	0.650	0.042%
1.9	Construction of Sub grade - MCW	Km.	29.37	2.274%		0.000%
1	Total EarthWork upto Top of Subgrade					
2	Grannular Sub Base Courses and Base Courses					
2.1	Constructing Grannular Sub-base	Km.	29.37	2.816%		
2	Grannular Sub Base Courses and Base Courses					
3	Shoulders					
3.1	Earthwork in filling of median / island area	Km.	29.37	0.132%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
3.2	Construction of modified Earthen / un paved shoulders	Km.	29.37	0.019%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	Km.	29.37	0.637%		
3	Total Shoulders					
4	Rigid Pavement					
4.01	Providing xxx mm thick DLC (M15) for CW	Km.	29.37	3.139%		
4.02	Providing xxx mm thick PQC for CW	Km.	29.37	19.188%		
4	Total Rigid Pavement					
5	Pipe Culverts					
5.01	Culvert Excavation	No.	35.00	0.003%	28.5	0.002%
5.02	Culvert PCC M15 grade	No.	35.00	0.046%	28.5	0.038%
5.03	Providing , laying and jointing NP4 (as per IS:458) Hume pipes for culverts, - Dia 1200 mm (Internal)	No.	35.00	0.257%	20.5	0.151%
5a	Total Pipe Culverts					
5a	Box Culverts					
5.01a	Culvert Excavation	No.	27.00	0.009%	4.5	0.002%
5.02a	Culvert PCC M15 grade	No.	27.00	0.074%	4.5	0.012%
5.03a	Foundation RCC M 30 - Culvert	No.	27.00	0.171%	4	0.025%
5.04a	HYSB bar in Foundation-Culvert	No.	27.00	0.205%	4	0.030%
5.05a	Substructure RCC M 30 - Culvert	No.	27.00	0.125%	3	0.014%
5.06a	HYSB bar in Substructure-Culvert	No.	27.00	0.114%	3	0.013%
5.07a	Super Structure RCC M 30 - Culvert	No.	27.00	0.065%	3	0.007%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
5.08a	HYSD bar in Super Structure-Culvert	No.	27.00	0.055%	3	0.006%
5.09a	Finishing Work (10% cost of overall work)	No.	27.00	0.082%		0.000%
5b	Total Box Culverts					
6A	6A Minor Bridges					
6A,01	Structure excavation Ordinary and soft Soils - MNBR	No.	42.00	0.042%	8	0.008%
6A,02	MNBR - PCC M15 grade	No.	42.00	0.090%		
6A,03	MNBR - RCC M35 - Foundation	No.	34.00	0.673%		
6A,04	HYSD bar reinforcement - Foundation	No.	34.00	0.795%	5	0.117%
6A,05	MNBR - RCC M35 Pile Cap	No.	8.00	0.068%		
6A,06	MNBR - RCC M35 1.2m dia piles	No.	8.00	0.142%	8	0.142%
6A,07	MNBR - RCC M35- Substructure Abutment	No.	44.00	0.407%		
6A,08	HYSD bar reinforcement - substructure Abutment	No.	44.00	0.410%		
6A,09	MNBR - RCC M35 - Abutment Cap	No.	44.00	0.117%		
6A,10	HYSD bar reinforcement - Abutment cap	No.	44.00	0.133%		
6A,11	RCC M35 - RCC Girder	No.	10.00	0.138%		
6A,12	PSC M45/M50 - PSC Girder	No.	8.00	0.261%		
6A,13	HYSD bar reinforcement - Super structure Girder	No.	18.00	0.646%		
6A,14	HT Steel for PSC Girder	No.	8.00	0.356%		
6A,15	RCC M35 - SLAB	No.	22.00	0.327%		
6A,16	HYSD bar reinforcement - SLAB	No.	22.00	0.439%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6A.17	Finishing Work (10% cost of overall work)	No.	11.00	0.000%		
6A	Total Bill No: 6A Minor Bridges					
6B	6B : PUP					
6B,01	Structure excavation Ordinary and soft Soils - PUP	No.	30.00	0.023%	6.5	0.005%
6B,02	PUP - PCC M15 grade Levelling course	No.	30.00	0.161%	6.5	0.035%
6B,03	PUP - RCC M35 Raft	No.	30.00	1.107%	3	0.111%
6B,04	HYSD bar reinforcement - RAFT	No.	30.00	1.437%	3	0.144%
6B,05	PUP RCC M35 Wall	No.	60.00	0.618%	1	0.010%
6B,06	HYSD bar reinforcement - Wall	No.	60.00	0.574%	1	0.010%
6B,07	PUP - RCC M35 - TOP Slab	No.	30.00	0.662%	0.5	0.011%
6B,08	HYSD bar reinforcement - TOP Slab	No.	30.00	0.650%	0.5	0.011%
6B,09	Finishing Work (10% cost of overall work)	No.	30.00	0.523%		
6B	TOTAL Bill No. 6B : PUP					
6C	6C : VUP					
6C,01	Structure excavation Ordinary and soft Soils - VUP	No.	3.00	0.003%		
6C,02	VUP - PCC M15 grade - Levelling course	No.	3.00	0.012%		
6C,03	VUP - RCC M35 - Raft	No.	3.00	0.088%		
6C,04	HYSD bar reinforcement - Raft	No.	3.00	0.114%		

Item No	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6C,05	VUP - RCC M35 - WALL	No.	6.00	0.079%		
6C,06	HYSD bar reinforcement - WALL	No.	6.00	0.073%		
6C,07	RCC M35 - TOP SLAB	No.	3.00	0.094%		
6C,08	HYSD bar reinforcement - TOP Slab	No.	3.00	0.076%		
6C,09	Finishing Work (10% cost of overall work)	No.	3.00	0.000%		
6C	TOTAL TOTAL Bill No. 6C : VUP					
6D	6D : LVUP					
6D,01	Structure excavation Ordinary and soft Soils - LVUP	No.	7.00	0.005%		
6D,02	LVUP - PCC M15 grade levelling course	No.	7.00	0.029%		
6D,03	LVUP - RCC M35 Raft	No.	7.00	0.200%		
6D,04	HYSD bar reinforcement - Raft	No.	7.00	0.260%		
6D,05	LVUP - RCC M35 - Wall	No.	14.00	0.142%		
6D,06	HYSD bar reinforcement - WALL	No.	14.00	0.132%		
6D,07	LVUP - RCC M35 - Top Slab	No.	7.00	0.184%		
6D,08	HYSD bar reinforcement - TOP Slab	No.	7.00	0.148%		
6D,09	Finishing Work (10% cost of overall work)	No.	7.00	0.000%		
6D	TOTAL Bill No. 6D : LVUP					
6E	6E : VOP					
6E,01	Structure Excavation for foundation of VOP	No.	3.00	0.000%		
6E,02	Foundation PCC M15 grade for levelling course	No.	3.00	0.001%		
6E,04	HYSD bar reinforcement - Foundation	No.	3.00	0.049%		
6E,05	RCC M35 Pile Cap	No.	3.00	0.011%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6E,06	RCC M35 1.2m dia piles	No.	3.00	0.045%		
6E,07	RCC M35 - ABUTMENT/Return Wall	No.	2.00	0.002%		
6E,08	HYSD bar reinforcement - ABUTMENT/Return Wall	No.	2.00	0.002%		
6E,09	RCC M35 - ABUTMENT CAP	No.	2.00	0.002%		
6E,10	HYSD bar reinforcement - ABUTMENT CAP	No.	2.00	0.003%		
6E,11	RCC M35 - PIER	No.	1.00	0.001%		
6E,12	HYSD bar reinforcement - PIER	No.	1.00	0.001%		
6E,13	RCC M35 - PIER CAP	No.	1.00	0.001%		
6E,14	HYSD bar reinforcement -PIER CAP	No.	1.00	0.002%		
6E,15	HYSD bar reinforcement - Super structure Girder	No.	2.00	0.050%		
6E,16	HT Steel for PSC - Girder	No.	2.00	0.031%		
6E,17	PSC M50 - Box Girder/PSC Girder	No.	2.00	0.019%		
6E,18	M-35 for SLAB super structure	No.	2.00	0.015%		
6E,18	Finishing Work (10% cost of overall work)	No.	2.00	0.000%		
6E	Total Bill No. 6E : VOP					
6F	6F Flyover					
6F,01	Structure excavation Ordinary and soft Soils - Flyover	No.	8.00	0.002%	2	0.000%
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	No.	8.00	0.003%	0	
6F,03	HYSD bar reinforcement - Foundation	No.	8.00	0.323%	1	0.040%
6F,04	RCC M35 Pile Cap	No.	8.00	0.063%	0	
6F,05	RCC M35 1.2m dia piles	No.	8.00	0.231%	2	0.058%
6F,06	RCC M35 - ABUTMENT	No.	4.00	0.013%	0	

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6F,07	HYSD bar reinforcement - ABUTMENT	No.	4.00	0.015%	0	
6F,08	RCC M35 - ABUTMENT CAP	No.	4.00	0.008%		
6F,09	HYSD bar reinforcement - Abutment cap	No.	4.00	0.014%		
6F,10	RCC M35 - Pier Substructure	No.	4.00	0.010%		
6F,11	HYSD bar reinforcement - Pier Substructure	No.	4.00	0.015%		
6F,12	RCC M35 - Pier CAP	No.	4.00	0.017%		
6F,13	HYSD bar reinforcement - Pier CAP	No.	4.00	0.030%		
6F,14	RCC M35 - RCC Girder	No.	4.00	0.017%		
6F,15	PSC M45/M50 - Girder	No.	2.00	0.022%		
6F,16	HYSD bar reinforcement - Girder	No.	6.00	0.073%		
6F,17	HT Steel for PSC - Girder	No.	2.00	0.036%		
6F,18	RCC M35 - SLAB	No.	6.00	0.045%		
6F,19	HYSD bar reinforcement - SLAB	No.	6.00	0.064%		
6F,20	Finishing Work (10% cost of overall work)	No.	6.00	0.100%		
6F	Total Bill No: 6F Flyover					
6G	6G Major Bridges					
6G,01	Structure excavation Ordinary and soft Soils - MJB	No.	22.00	0.011%	14	0.007%
6G,02	Major Bridge PCC M15 grade - Levelling course	No.	22.00	0.020%	14	0.013%
6G,03	HYSD bar reinforcement - Foundation	No.	22.00	2.154%	14	1.371%
6G,04	RCC M35 Pile Cap	No.	22.00	0.549%	14	0.349%
6G,05	RCC M35 1.2m dia piles	No.	22.00	1.295%	14	0.824%
6G,06	RCC M35 - Abutment substructure	No.	12.00	0.091%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6G,07	HYSD bar reinforcement - Abutment Substructure	No.	12.00	0.092%		
6G,08	RCC M35 - ABUTMENT CAP	No.	12.00	0.030%		
6G,09	HYSD bar reinforcement - ABUTMENT CAP	No.	12.00	0.034%		
6G,10	RCC M35 - Pier Substructure	No.	10.00	0.033%		
6G,11	HYSD bar reinforcement - Pier Substructure	No.	10.00	0.052%		
6G,12	RCC M35 - Pier CAP	No.	10.00	0.082%		
6G,13	HYSD bar reinforcement - Pier CAP	No.	10.00	0.126%		
6G,14	PSC M45/M50 - Girder	No.	16.00	0.232%		
6G,15	HYSD bar reinforcement -Girder	No.	16.00	0.318%		
6G,16	HT Steel for PSC -Girder	No.	16.00	0.316%		
6G,17	RCC M35 - SLAB	No.	16.00	0.176%		
6G,18	HYSD bar reinforcement - SLAB	No.	16.00	0.246%		
6G,19	Finishing Work (10% cost of overall work)	No.	16.00	0.585%		
6G	Total Bill No: 6G Major Bridges					
6H	6H : ROB					
6H,01	Structural Excavation in ROB foundation	No.	42.00	0.010%	22	0.005%
6H,02	ROB - Foundation PCC M15 grade Levelling course	No.	42.00	0.019%	0	0.000%
6H,03	HYSD bar reinforcement - Foundation	No.	42.00	1.959%	11.5	0.536%
6H,04	RCC M35 Pile Cap	No.	42.00	0.421%	1	0.010%
6H,05	RCC M35 1.2m dia piles	No.	42.00	1.602%	22	0.839%
6H,06	RCC M35 - ABUTMENT/Return Wall	No.	4.00	0.017%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6H,07	HYSD bar reinforcement - ABUTMENT/Return Wall	No.	4.00	0.021%		
6H,08	RCC M35 - ABUTMENT CAP	No.	4.00	0.011%		
6H,09	HYSD bar reinforcement - ABUTMENT CAP	No.	4.00	0.018%		
6H,10	RCC M35 - PIER	No.	38.00	0.178%		
6H,11	HYSD bar reinforcement - PIER	No.	38.00	0.275%		
6H,12	RCC M35 - PIER CAP	No.	38.00	0.163%		
6H,13	HYSD bar reinforcement - Pier CAP	No.	38.00	0.277%		
6G,14	PSC M45/M50 - Girder	No.	40.00	0.278%		
6G,15	HYSD bar reinforcement -Girder	No.	40.00	0.372%		
6G,16	HT Steel for PSC -Girder	No.	40.00	0.393%		
6H,14	RCC M35 - SLAB	No.	40.00	0.328%		
6H,15	HYSD bar reinforcement - SLAB	No.	40.00	0.452%		
6H,16	Providing and Fixing Steel Girder for Superstructure as per Technical Specification	No.	4.00	1.158%		
6H,17	Finishing Work (10% cost of overall work)	No.	40.00	0.679%		
6H	Total Bill No. 6H : ROB					
7	Reinforced Earth Wall					
7.01	PCC For RE Wall Foundation	Sqm.	26446.00	0.017%		
7.02	Providing RCC Facia Panel / Block	Sqm.	26446.00	0.920%		
7.03	Filter media behind RE walls	Sqm.	26446.00	0.216%		
7.04	Construction of embankment with Reinforced Earth	Sqm.	26446.00	0.576%		
7.05	RCC crash barrier with friction slab M 40	Sqm.	4228.00	0.519%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
7	Total Amount Reinforced Earth Wall					
8	Service roads/ Slip Roads					
8.01	Construction of Subgrade	Km.	2.43	0.054%		
8.02	Construction of GSB	Km.	2.43	0.111%		
8.03	Constructing Wet Mix Macadam base	Km.	2.43	0.144%		
8.04	Primer coat - Connecting road	Km.	2.43	0.009%		
8.05	Tack coat -1 - Connecting road	Km.	2.43	0.003%		
8.07	Dense Bituminous Macadam course- Connecting road	Km.	2.43	0.045%		
8.08	Bituminous Concrete - Connecting Road	Km.	2.43	0.102%		
8	Total Service roads/ Slip Roads					
9	Toll Plaza					
9.01	Clearing and grubbing - Toll Plaza	No.	2.00	0.000%		
9.02	Construction of embankment - Toll Plaza	No.	2.00	0.096%		
9.03	Construction of Subgrade - Toll Plaza	No.	2.00	0.021%		
9.04	Constructing Grannular Sub-base - Toll Plaza	No.	2.00	0.025%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	No.	2.00	0.036%		
9.06	Providing xxx mm thick PQC for Toll plaza	No.	2.00	0.241%		
9.07	Providing and fixing of Tool booth	No.	2.00	0.018%		
9.08	Roof over Toll plaza	No.	2.00	0.046%		
9.09	Operation & Office building at toll plaza	No.	1.00	0.127%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
9.11	Toll plaza sign boards	No.	2.00	0.100%		
9.12	Toll Plaza Facilities	No.	2.00	0.207%		
9	Total Toll Plaza					
9.10	Providing operational and maintenance Center	No.	1.00	0.249%		
9.11	Traffic Aid Booth	No.	1.00	0.016%		
9.12	Medical Aid Booth	No.	1.00	0.016%		
10.00	DRAINAGE					
10.01	Drain Excavation	Km.	29.37	0.154%		
10.02	Drain Lining	Km.	29.37	1.076%		
10.03	RCC M 20 Grade Dain	Km.	29.37	0.634%		
10.04	HYSB bar reinforcement	Km.	29.37	0.279%		
10.05	Construction of chute lined drain in shoulder	Km.	29.37	0.968%		
10.06	Construction of energy dissipation basin and sumps	Km.	29.37	0.159%		
10	Total : DRAINAGE					
11.00	Traffic signs, Road markings and other road appurtunences					
11.01a	Providing Kerb M-20 grade	Km.	29.37	0.213%		
11.01b	Painting on Kerbs	Km.	29.37	0.013%		
11.02a	Supplying & Fixing Sign Boards	Km.	31.00	0.555%		
11.03a	Pavement marking	Km.	31.00	0.268%		
11	Traffic signs, Road markings and other road appurtunences					
11.05a	Providing lighting including all	Km.	31.00	0.908%		
11.06	Overhead Signs	Km.	31.00	0.178%		
b)	W-Beam Crash Barrier in Road work					

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
11.06b	Providing and erecting " W " metal beam crash barrier	Km.	29.37	1.069%		
12	Wayside Amenities/Rest Area					
12.01	Truck Parking service area	No.	2.00	0.995%		
12.02	Smaller Parking service area	No.	3.00	1.493%		
12	Wayside Amenities/Rest Area					
13	Road Side Plantation					
	Land Scaping and Tree plantation	Km.	29.37	0.258%		
13	Environmental Plan					
14	PROTECTION WORKS					
I	Boulder pitchin on slopes					
A	Providing and laying stone pitching on embankment slopes	Km.	29.37	0.320%		
B	Providing and laying filter media underneath stone pitching	Km.	29.37	0.133%		
II	Toe/Retaining wall					
A	Excavation of Retaining Wall + Toe Wall	Km.	1.89	0.028%	0.15	0.002%
B	M-15 PCC Retaining Wall + Toe Wall	Km.	1.89	0.077%	0.15	0.006%
C	M-25 Retaining Wall + Toe Wall	Km.	1.89	1.482%	0.11	0.086%
D	HYS - Retaining Wall + Toe Wall	Km.	1.89	1.264%	0.11	0.074%
14	Total : PROTECTION WORKS					
15	MISCELLANEOUS WORKS					
III	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.542%		
B	Providing & Placing Noise Barrier	Km.	9.30	0.366%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
15.01	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.617%		
15.02	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.216%	15	0.065%
15.03	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.068%		
	Others					
15.04	Wearing courses	Km.	31.00	0.241%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining puation of ROW.....	Km.	31.00	0.925%	22.650	0.676%
15	Total Bill No.15 : MISCELLANEOUS WORKS					
	Total Physical Progress					13.13%

4.0 Land Acquisition and Clearance

4.1 LA Summary: - A)Length Wise:

Land Acquisition Status									Annexure- G	
Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	SIDE	REMARKS
	FROM	TO								
1	292+000	293+410	1.410				1.410			
2	293+410	293+510	0.100	Tham	231	Huriben wd/o Vali bagas and others	0.100		LHS	
3	293+510	296+350	2.840				2.840			
4	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others		0.100	BHS	
5	296+450	297+380	0.930				0.930			
6	297+380	297+455	0.075	Dayadra	504	Ismailbhai Ahamdbhai Isabhai and others	0.075		LHS	
7	297+455	297+600	0.145				0.145			
8	297+600	297+630	0.030	Dayadra	481	Musabhai Ahmadbhai Mala	0.030		RHS	
9	297+630	297+660	0.030				0.030			
10	297+660	297+705	0.045	Dayadra	462,463,465,466,467,468	Umarajibhai Ahamad Valibhai and others,Salim Yusuf Ibrahimbhai Mahanmadbhai and others	0.045		BHS	
11	297+705	297+805	0.100				0.100			
12	297+805	297+875	0.070	Dayadra	469	Ikbai Ahmad Isa	0.070		RHS	
13	297+875	298+070	0.195				0.195			
14	298+070	298+135	0.065	Dayadra	435	Ahmadbhai Amajibhai Mithabhai	0.065		RHS	
15	298+135	298+520	0.385				0.385			
16	298+520	298+540	0.020	Dayadra	540	Ismail Aadam Vali and others	0.020		RHS	
17	298+540	298+710	0.170				0.170			
18	298+710	298+750	0.040	Dayadra	356	Gulambhai Ahmadbhai Mahanmadbhai and others	0.040		LHS	
19	298+750	298+875	0.125				0.125			
20	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Aamanjibhai		0.125	BHS	
21	299+000	299+360	0.360				0.360			
22	299+360	299+505	0.145	Dayadra	563,565/A	Usmanbhai Sulemanbhai Adambhai and others,Bibiben Wd/o Valibhai Isabhai and others	0.145		BHS	
23	299+505	299+650	0.145				0.145			
24	299+650	299+680	0.030	Dayadra	567/B	Valibhai Yusufbhai Isabhai and others	0.030		RHS	

Land Acquisition Status

Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	Annexure- G	
	FROM	TO							SIDE	REMARKS
25	299+680	299+710	0.030				0.030			
26	299+710	299+820	0.110	Dayadra	569/A, 569/B	Zubedaben Wd/o Mahmadbhai Valibhai and others	0.110		BHS	
27	299+820	300+915	1.095				1.095			
28	300+915	301+000	0.085	Tralsa		Haji Ibrahim Ismail Kothivala and others	0.085		BHS	
29	301+000	301+110	0.110				0.110			
30	301+110	301+150	0.040	Tralsa		Haji Ibrahim Ismail Kothivala and others	0.040		BHS	
31	301+150	301+640	0.490				0.490			
32	301+640	301+850	0.210	Kelod	253/A	Mahmad Musabhai Vali Kalabhai and others		0.210	BHS	
33	301+850	305+000	3.150				3.150			
34	305+000	305+080	0.080	Pipaliya	213	Rashid Musa Ali and others	0.080		RHS	
35	305+080	305+155	0.075				0.075			
36	305+155	305+210	0.055	Pipaliya	215	Rashid Musa Ali and others	0.055		RHS	
37	305+210	306+050	0.840				0.840			
38	306+050	306+155	0.105	Karela	120	Thakorbhai Lalubhai and others	0.105		LHS	
39	306+155	306+480	0.325				0.325			
40	306+480	306+530	0.050	Karela	61	Rameshbhai Falubhai Patel	0.050		LHS	
41	306+530	309+640	3.110				3.110			
42	309+640	309+690	0.050	Kurchan	574	Vali Mahmud Abhram Vali	0.050		LHS	
43	309+690	309+880	0.190				0.190			
44	309+880	310+030	0.150	Kurchan	529/1,524/ 1,523/1,52 2,527	Yusuf Ibrahim Umarji and others, Ismail Ibrahim Vali, Aadam Vali and others		0.150	BHS	
45	310+030	310+040	0.010				0.010			
46	310+040	310+120	0.080	Kurchan	495	Ismail Mahnmud Aku	0.080		RHS	
47	310+120	312+300	2.180				2.180			
48	312+300	312+570	0.270	Simaltha	42	Administrator of Kamnath Mahadev	0.270		BHS	
49	312+570	313+630	1.060				1.060			
50	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava		0.105	RHS	
51	313+735	316+780	3.045				3.045			

Land Acquisition Status

Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	Annexure- G	
	FROM	TO							SIDE	REMARKS
52	316+780	316+875	0.095	Dora	733	Old Govt. Land		0.095	BHS	
53	316+875	317+600	0.725				0.725			
54	317+600	317+710	0.110	Dora	620171	Administrator of Brahmanpanch	0.110		BHS	
55	317+710	319+800	2.090				2.090			
56	319+800	319+890	0.090	Danda	605	Jayantibhai Lalubhai		0.090	BHS	
57	319+890	320+230	0.340				0.340			
58	320+230	320+290	0.060	Telod	385	Administrator of Telod Kabripanth, Ambalal Ganeshbhai.	0.060		RHS	
59	320+290	320+340	0.050				0.050			
60	320+340	320+410	0.070	Telod	393	Administrator of Telod Kabripanth, Ambalal Ganeshbhai.	0.070		RHS	
61	320+410	321+220	0.810				0.810			
62	321+220	321+250	0.030	Suthodra	97	Mohansang Chhatrasang Deputy and others		0.030	RHS	
63	321+250	321+330	0.080				0.080			
64	321+330	321+410	0.080	Suthodra	108	Harisinh Jitsinh	0.080		LHS	
65	321+410	321+520	0.110				0.110			
66	321+520	321+700	0.180	Suthodra	106	Rukshanaben Jashubha Bhaibava and others	0.180		BHS	
67	321+700	321+850	0.150				0.150			
68	321+850	321+905	0.055	Suthodra	118	Rajendrasinh Udesinh		0.055	RHS	
69	321+905	322+130	0.225				0.225			
70	322+130	322+245	0.115	Matar Talpad	468,467	Jaydevprasad Ramanlal, Shree Bhikhabhai Laljibhai		0.115	BHS	
71	322+245	323+000	0.755				0.755			
Length % of Project			31.000				29.925	1.075		
			100%				96.53%	3.47%		

B)Area Wise:

Package - 3 (Sampa to Manubar)(Km 323.000 to Km 292.00)							
Sl. No.	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.7199	10.02	16.7231	8.43	85%
2	Vanta Matar		1.6709	1.64	0.6865	1.37	41%
3	Sunthodara		13.0293	1.77	13.0293	1.62	100%
4	Telod		3.4501	1.24	2.8330	1.15	82%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.0178	22.58	37.0607	22.17	97%
7	Simlatha		21.2190	42.05	19.6934	38.39	93%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1489	3.21	17.0847	3.00	94%
10	Padariya	Tal. & Dist.-Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.1435	20.70	40.8154	20.09	97%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	24.4512	23.46	96%
14	Taralsa		16.5034	11.56	15.5425	10.88	94%
15	Dayadara		20.9353	8.48	17.1477	7.64	82%
16	Derol		35.3771	35.89	34.6392	35.12	98%
17	Tham		8.1923	4.22	7.9318	4.00	97%
18	Kanthariya		8.6506	11.01	6.6815	9.97	77%
TOTAL AWARD PKG #3			320.2168	224.94	301.25	213.27	94%

4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHAI PIU SURAT (Expressway)/FR-02/2019/1717				

4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of super-vision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	Estimate is under progress	80 M	-	-		-	-	-	-	-	-
	SSNNL	SSNNL asking authority to get into agreement and rent.	730 M									
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2640 M	-	-	#72,73 &74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.2019 2) Amod on 23.05.2019 3) Bharuch (Rural) Pending-	-	-	-	Issue of Supervision charges of 2.5% (as per NHAI) & 15% as demanded by DGVCL is to be resolved
	GETCO	3/6 is submitted and rest are under progress	265 M			#342 on 01.05.2019						
Gas Pipe Lines	GAIL		315 M					Supervision Charges Paid by NHAI without GST				
Others	Trees	Charges Paid to DFO	900 M	#PVKEPL/V KE3/NHAI/100/2019 on 28.02.2019	#548-51/18-19 on 16.03.2019		-	NHAI/PIU Surat/2019/P-3-5/3195 On 17.05.2019	-	-	-	-

5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Tentative Planning	Deployed Machinery Month of June-19
1	Excavator	Nos	30	28
2	Motor Grader	Nos	20	16
3	Vibratory Roller	Nos	25	21
4	Wet Mix/ DLC Paver	Nos	1	-
5	Wet Mix Plant	Nos	1	1
6	PQC Paver	Nos	1	1
7	Pneumatic Tyre Roller	Nos	0	-
8	Dumpers/Tippers	Nos	100	81
9	FE Loaders/JCB	Nos	10	9
10	Water Tanker	Nos	30	21
11	Batching Plant CP60	Nos	2	2
12	Batching Plant CP 120	Nos	2	1
13	Transit Mixers	Nos	20	14
14	Concrete Pump	Nos	1	1
15	Kerb Mechine	Nos	1	0

7.0 Financial Progress Details

7.1 Pen Picture - Escrow



Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Cumulative inflow to Escrow till previous month (Cr)	Cumulative outflow from Escrow till previous month (Cr)	Inflow to Escrow During the month (Cr)	Outflow from Escrow during the month (Cr)
1712.00	1027.2 Cr.	56.12	53.21	130.14	101.85

7.2 Escrow detail

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Escrow Plan till date-Debt (HAM)(Cr)	Escrow Plan till date-Equity (HAM)(Cr)	Escrow Plan till date- VGF (HAM)(Cr)	Escrow Actual till date-Debt (HAM)(Cr)	Escrow Actual till date- Equity (HAM)(Cr)	Escrow Actual till date- YGF (HAM)(Cr)
1712.00	1027.2 Cr.	165.57	102.72	265.36	0	103.18	0

8.0 QA/QC Report.

8.1 Test conducted on site.

 NATIONAL HIGHWAY AUTHORITY OF INDIA 														
Project		: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)												
Client		: National Highways Authority Of India												
Independent Engineer		:Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.												
CONCESSIONAIRE		: Patel Vadodara Kim Expressway Private Limited												
EPC CONTRACTOR		: Patel Infrastructure Limited												
MONTHLY PROGRESS REPORT														
MONTH OF JUNE- 2019														
Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
OGL & Cutting soil														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	10	0	10	0	0	0	10	0	10	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	0	0	0	0	0	0	0	0	0	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	LL= Not>50 %,PI =Not> 25 %	10	0	10	0	0	0	10	0	10	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc	0	0	0	0	0	0	0	0	0	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m ²	90-95 % of lab MDD	7	4	11	67	3	70	74	7	81	
7	Moisture Cont.	IS 2720 Part 2	2 test per 3000 m ³	-2% to +1 % OMC	0	0	0	0	0	0	0	0	0	
Borrow Area (Embankment & Subgrade)														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	165	0	165	216	0	216	381	0	381	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	165	0	165	216	0	216	381	0	381	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	LL= Not>50 %,PI =Not> 25 %	165	0	165	216	0	216	381	0	381	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	165	0	165	216	0	216	381	0	381	
5	CBR	IS 2720 Part 16	1 test per 3000 m ³	Min. 8 % as per design	5	0	5	108	0	108	113	0	113	
Flyash														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max			0	0	0	0	0	0	0	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-			0	0	0	0	0	0	0	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	LL.>50 %,PI => 25 %			0	0	0	0	0	0	0	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc			0	0	0	0	0	0	0	

EPC Contractor's Representative

Concessionaire's Representative

Authority Engineer's Representative

MONTHLY PROGRESS REPORT

MONTH OF JUNE- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
5	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m ²	95% of Lab MDD			0	0	0	0	0	0	0	
6	Moisture Cont.	IS 2720 Part 2	2 test per 3000 m ³	-2% to +1 % OMC			0	0	0	0	0	0	0	
Earthwork Field test														
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m ²	95% of Lab MDD	915	82	997	1025	34	1059	1940	116	2056	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m ²	97% of Lab MDD	0	0	0	0	0	0	0	0	0	
GSB														
1	Sieve Analysis		1 Test /400M ³	As per MORT&H Table 400-1	4	0	4	10	0	10	14	0	14	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M ³	LL=Not>25% PI=Not>6%	3	0	3	10	0	10	13	0	13	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		2	0	2	10	0	10	12	0	12	
4	CBR	IS 2720 Part 16	As Required	30% Min.	0	0	0	5	0	5	5	0	5	
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	2	0	2	1	0	1	3	0	3	
6	AIV	IS 2386 (P-4) & IS 2386 PART 4	As Required	40% Max	4	0	4	3	0	3	7	0	7	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M ³	98% of Lab MDD	7	0	7	25	0	25	32	0	32	
WMM														
1	Sieve Analysis	IS 2386 PART 1	1 Test /200M ³	As per table no 400-13	0	0	0	0	0	0	0	0	0	
2	Plasticity Index	IS 2720 Part 5	1 Test /200M ³	6% max.	0	0	0	0	0	0	0	0	0	
3	Aggregate Impact Value	IS 2386 PART 4	1 Test /1000M ³	30% max	0	0	0	0	0	0	0	0	0	
4	Combined F.I & E.I.	IS 2386 PART 1	1 Test /500M ³	35% max	0	0	0	0	0	0	0	0	0	
5	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 Set of 3 Tests/ 1000M ²	98% of Lab MDD	0	0	0	0	0	0	0	0	0	
7	Water Absorption	IS 2386 Part 3	As Required	2% Max.	0	0	0	0	0	0	0	0	0	
8	Soundness Test	IS 2386 Part 5	As Required	As per MORT&H Table 406-2.1.1	0	0	0	0	0	0	0	0	0	
DBM														
1	Aggregate Impact Value	IS 2386 PART 4	1Test /350M ³	27% max.	0	0	0	0	0	0	0	0	0	
2	Flakiness & Elongation	IS 2386 PART 1	1Test /350M ³	35% max.	0	0	0	0	0	0	0	0	0	
3	Mix Grading	IS 2386 PART 1	1 Test/400 MT or 2 test per day	As per Approved Design JMF Limit	0	0	0	0	0	0	0	0	0	
4	Individual Grading	IS 2386 PART 1	1 Test/400 MT or 2 test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	

EPC Contractor's Representative

Concessionaire's Representative

Authority Engineer's Representative

MONTHLY PROGRESS REPORT

MONTH OF JUNE- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks	
					Up To Previous Month			This Month			Total Upto Date				
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test		
5	Stability of Mix	ASTM D 1559	1 Test/400 MT or 2 test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	0	
6	Binder Content & Grading Mix	ASTM D 2172	1 Test/400 MT or 2 test per day	± 0.3 % of OBC	0	0	0	0	0	0	0	0	0	0	
7	Density of Compacted layer	ASTM D 2950	1 Test /700M2	92% of Gmm.	0	0	0	0	0	0	0	0	0	0	
8	Gmm Test	ASTM D 2041	1 Test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	0	
BC															
1	Aggregate Impact Value	IS 2386 PART 4	1Test /350M ³	24% max.	0	0	0	0	0	0	0	0	0	0	
2	Flakiness & Elongation	IS 2386 PART 1	1Test /350M ³	35% max.	0	0	0	0	0	0	0	0	0	0	
3	Mix Grading	IS 2386 PART 1	1 Test/400 MT or 2 test per day	As per Approved Design JMF Limit	0	0	0	0	0	0	0	0	0	0	
4	Individual Grading	IS 2386 PART 1	1 Test/400 MT or 2 test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	0	
5	Stability of Mix	ASTM D 1559	1 Test/400 MT or 2 test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	0	
6	Binder Content & Grading Mix	ASTM D 2172	1 Test/400 MT or 2 test per day	± 0.3 % of OBC	0	0	0	0	0	0	0	0	0	0	
7	Density of Compacted layer	ASTM D 2950	1 Test /700M2	92% of Gmm.	0	0	0	0	0	0	0	0	0	0	
8	Gmm Test	ASTM D 2041	1 Test per day	As per Approved Design Mix	0	0	0	0	0	0	0	0	0	0	
Bitumen															
1	Softening Point	IS 1205	1 Test/Lot	47°C Minimum	0	0	0	0	0	0	0	0	0	0	
2	Ductility	IS 1208	1 Test/Lot	40cm Minimum	0	0	0	0	0	0	0	0	0	0	
3	Penetration	IS 1203	1 Test/Lot	50-70 mm Minimum	0	0	0	0	0	0	0	0	0	0	
4	Viscosity	IS 1206	As Required	2400 Poise Minimum	0	0	0	0	0	0	0	0	0	0	
Prime Coat															
1	Quality Of Binder (Viscosity)	ASTM D 2390	1 Test/Lot	As per MoRT&H Table 500-1	0	0	0	0	0	0	0	0	0	0	
2	Rate of Spray of Binder	MORT& H 502	3 Test per day	As per MoRT&H Table 500-1	0	0	0	0	0	0	0	0	0	0	
Tack Coat															
1	Quality Of Binder	IS 8887	1 Test/Lot		0	0	0	0	0	0	0	0	0	0	
2	Rate of Spray of Binder	MORT& H 503	3 Test per day	As per MoRT&H Table 500-2	0	0	0	0	0	0	0	0	0	0	
PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE															
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	60	0	60	30	0	30	90	0	90		
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	30	0	30	30	0	30	60	0	60		

EPC Contractor's Representative

Concessionaire's Representative

Authority Engineer's Representative

MONTHLY PROGRESS REPORT

MONTH OF JUNE- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks			
					Up To Previous Month			This Month			Total Upto Date						
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test				
3	Aggregate Impact Value	IS 2386 Part 4	1 Test/Concreting Day	As per IS 383	30	0	30	30	0	30	60	0	60				
4	Flakiness Index	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	30	0	30	30	0	30	60	0	60				
5	Silt Content	IS 383	As Required		30	0	30	30	0	30	60	0	60				
6	Specific Gravity & W A	IS 2386 PART 3	1 Test/Month		2	0	2	1	0	1	3	0	3				
Concrete Mix Design (cube sets)																	
1	M15 7 Days	IS-516	18 Cubes	As per MoRT&H	0	0	0	0	0	0	0	0	0				
	28 Days				0	0	0	0	0	0	0	0	0	0			
2	M20 Kerb 7 Days				As per MoRT&H	0	0	0	0	0	0	0	0	0	0		
	28 Days					0	0	0	0	0	0	0	0	0	0		
3	M20 7 Days					As per MoRT&H	0	0	0	0	0	0	0	0	0	0	
	28 Days						0	0	0	0	0	0	0	0	0	0	
4	M25 PCC 7 Days			As per MoRT&H			0	0	0	4	0	4	4	0	4		
	28 Days						0	0	0	12	0	12	12	0	12		
6	M30 7 Days				As per MoRT&H		2	0	0	4	0	4	6	0	4		
	28 Days						0	0	0	12	0	12	12	0	12		
7	M35 7 Days					As per MoRT&H	2	0	0	12	0	12	14	0	12		
	28 Days						0	0	0	36	0	36	36	0	36		
8	M35 Pile 7 Days	As per MoRT&H	2	0			0	7	0	7	9	0	7				
	28 Days		0	0			0	21	0	21	21	0	21				
9	M35 RE block 7 Days		As per MoRT&H	0	0		0	0	0	0	0	0	0				
	28 Days			0	0		0	0	0	0	0	0	0				
10	M40 7 Days			As per MoRT&H	0	0	0	1	0	1	1	0	1				
	28 Days				0	0	0	3	0	3	3	0	3				
11	M45 7 Days	As per MoRT&H			0	0	0	1	0	1	1	0	1				
	28 Days				0	0	0	3	0	3	3	0	3				
12	M50 7 Days		As per MoRT&H		0	0	0	0	0	0	0	0	0				
	28 Days				0	0	0	0	0	0	0	0	0				

EPC Contractor's Representative

Concessionaire's Representative

Authority Engineer's Representative

MONTHLY PROGRESS REPORT

MONTH OF JUNE- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
13	M40 PQC 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
14	M40 PQC Fl. Strength 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
15	DLC 7 Days	IS-516	10 cubes	As per MoRT&H	0	0	0	0	0	0	0	0	0	
Field Concrete (cube sets)														
1	M15 7 Days	IS-516	1 test - 0-5 M3 2test - 6-15 m3 3test - 16-30 m3 4 test - 31- 50 m3 +1 test for every 50m3 concrete	As per MoRT&H	22	0	22	0	0	0	22	0	22	
	28 Days				85	0	85	0	0	0	85	0	85	
2	M20 Kerb 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				2	0	2	0	0	0	2	0	2	
3	M25 PCC 7 Days				29	0	29	93	0	93	122	0	122	
	28 Days				21	0	21	99	0	99	120	0	120	
4	M30 7 Days				24	0	24	28	0	28	52	0	52	
	28 Days				64	0	64	71	0	71	135	0	135	
5	M35 7 Days				20	0	20	18	0	18	38	0	38	
	28 Days				22	0	22	57	0	57	79	0	79	
6	M35 Pile 7 Days	176	0	176	7	0	7	183	0	183				
	28 Days	577	0	577	29	0	29	606	0	606				
7	M35 RE block 7 Days	0	0	0	0	0	0	0	0	0				
	28 Days	0	0	0	0	0	0	0	0	0				
8	M40 7 Days	0	0	0	1	0	1	1	0	1				
	28 Days	0	0	0	3	0	3	3	0	3				
9	M45 7 Days	0	0	0	0	0	0	0	0	0				
	28 Days	0	0	0	0	0	0	0	0	0				
10	M50 7 Days	0	0	0	0	0	0	0	0	0				
	28 Days	0	0	0	0	0	0	0	0	0				

EPC Contractor's Representative

Concessionaire's Representative

Authority Engineer's Representative

MONTHLY PROGRESS REPORT

MONTH OF JUNE- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
11	M40 PQC 7 Days	IS-516	1 test of 2 cubes & 2beams for 150 m3 or Min. 6 cubes & 6 beams for the day	As per MoRT&H	0	0	0	0	0	0	0	0	0	
	0				0	0	0	0	0	0	0	0		
12	M40 PQC F.S				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
13	DLC 7 Days	IS-516	1set of 3cubes for 1000 m2	Asper MoRT&H	0	0	0	0	0	0	0	0	0	
14	DLC FDD	IS 2720 Part 28	1 Test /2000M ²	98% of Ref. Density	0	0	0	0	0	0	0	0	0	
Cement														
1	Fineness	IS 4031	1 Test/Week		5	0	5	11	0	11	16	0	16	
2	Consistency	IS 4031	1 Test/Week		5	0	5	11	0	11	16	0	16	
3	Setting Time	IS 4031	1 Test/Week		5	0	5	11	0	11	16	0	16	
4	Soundness	IS 4031	1 Test/Week		2	0	2	0	0	0	2	0	2	
5	Compressive Strength	IS 4031	1 Test/Week											
	a) 3 Days		01 set = 3 Cube		5	0	5	11	0	11	16	0	16	
	b) 7 Days		01 set = 3 Cube		5	0	5	9	0	9	14	0	14	
	c) 28 Days		01 set = 3 Cube		4	0	4	10	0	10	14	0	14	
DLC														
1	Density of Comp.Layer	IS 2720 Part 28	One set per 2000 m ²	98% of Lab MDD	0	0	0	0	0	0	0	0	0	
2	Compressive Strength	IS 516	3 sample/1000 m ²	As per MoRT&H	0	0	0	0	0	0	0	0	0	
Prestress Grouting														
1	a) 7 Days	1 test of 3 cubes	As per MoRT&H		0	0	0	0	0	0	0	0	0	
	b) 28 Days				0	0	0	0	0	0	0	0	0	

EPC Contractor's Representative

Concessionaire's Representative


Authority Engineer's Representative

8.2 Weather report

Construction of Eight lane Vadodara Kim Expressway from Km. 292.00 to km. 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package-III)

WEATHER REPORT (Month of June - 2019)

Sl. No.	Date	Temperature C		Humidity %		Rainfall (mm)	Remarks
		Min. Temp. (°C)	Max. Temp. (°C)	Min.	Max.		
1	01-06-19	29.0	39.0	31.9	60.5	0.0	Cloudy/Sun
2	02-06-19	30.5	34.0	32.5	61.4	0.0	Sun
3	03-06-19	29.5	33.0	31.5	60.9	0.0	Cloudy/Sun
4	04-06-19	30.2	34.0	30.9	60.5	0.0	Sun
5	05-06-19	31.5	35.0	31.5	61.2	0.0	Sun
6	06-06-19	30.5	35.0	30.9	61.0	0.0	Sun
7	07-06-19	30.0	35.0	31.5	61.5	0.0	Cloudy/Sun
8	08-06-19	30.5	35.0	31.6	60.9	0.0	Sun
9	09-06-19	31.0	35.0	43.0	72.0	0.0	Sun
10	10-06-19	30.6	33.0	33.0	76.5	0.0	Sun
11	11-06-19	29.0	34.0	67.0	70.0	0.0	Cloudy/Sun
12	12-06-19	30.0	34.0	67.0	68.1	0.0	Cloudy/Sun
13	13-06-19	27.0	32.0	45.0	78.6	0.0	Cloudy
14	14-06-19	28.2	33.0	36.3	62.3	0.0	Cloudy/Sun
15	15-06-19	27.9	33.0	44.3	76.3	0.0	Cloudy/Sun
16	16-06-19	28.1	33.0	45.4	77.0	0.0	Cloudy/Sun
17	17-06-19	27.8	32.0	44.0	78.5	0.0	Cloudy/Sun
18	18-06-19	25.0	31.0	43.5	62.3	0.0	Cloudy/Sun
19	19-06-19	29.6	32.0	47.0	87.0	0.0	Cloudy
20	20-06-19	27.0	33.0	59.0	85.0	0.0	Cloudy
21	21-06-19	29.0	33.0	72.0	87.0	0.0	Cloudy
22	22-06-19	29.0	34.0	64.0	79.4	0.0	Sun
23	23-06-19	29.0	33.0	70.0	94.0	0.0	Cloudy/Sun
24	24-06-19	29.0	33.0	74.0	87.0	0.0	Cloudy
25	25-06-19	28.3	32.0	43.0	87.0	10.0	Cloudy
26	26-06-19	29.0	33.0	43.0	81.0	0.0	Cloudy
27	27-06-19	28.0	34.0	67.0	87.0	0.0	Cloudy/Sun
28	28-06-19	27.0	31.0	43.0	84.0	12.0	Cloudy
29	29-06-19	27.0	33.0	43.0	92.0	9.0	Cloudy
30	30-06-19	27.0	32.0	44.0	83.0	0.0	Cloudy/Sun



9.0 Safety Features

9.1 Pen picture of safety features

Location of Black spot	Suggested Remedial Measures with in provisions of Concession Agreement	Additional Remedial Measures (if any)	Financial implications of additional Remedial Measures for Authority
NIL			

9.2 Accident report : NIL

10.0 Review status of drawings/design reports

10.1 Structure drawing status

Design Status of Manubar- Sanpa Project [As on 30.06.2019]								
Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Pipe Culvert	35	35	-	-	Submitted via direct mail from SES to IE dated 15.05.2019 at 2:36 PM	Found in order as per MoM dt. 17.05.2019	-
2	Box Culvert	27	21	-	-	Submitted via letter no. 050 dated 17.04.2019, also via direct mail from SES on 26.05.2019 at 5:44pm for BC 315+225, also 12 submitted via letter no. 089 dt. 27.05.2019, 316+420 submitted via letter no. 128 dt 27.06.2019	-	Under review with IE
3	Flyover	1	1	-	299+375	Submitted via letter no. 071 dated 09.05.2019	-	Under review with IE
4	Major Bridge	3	3	-	302+732	Submitted via letter no. 029 dated 28.03.2019	Comments received via letter No. 383 dated 11.05.2019	In Process with Concessionaire
					318+875	Submitted via letter no. 039 dated 10.04.2019	Comments received via letter No. 338 dated 01.05.2019	In Process with Concessionaire
					321+280	Submitted via letter no. 030 dated 28.03.2019	Comments received via letter No. 387 dated 11.05.2019	In Process with Concessionaire
5	Minor Bridge	11	10	-	294+085	Directly by SES to Aarvee via mail dt. 25.05.2019 at 6:20 pm	-	Under review with IE
					296+432	Direct mail from SES to IE dated 01.06.2019 at 10:19 AM	-	Under review with IE
					297+472	Submitted via letter no. 017 dated 28.02.2019, also Directly by SES to Aarvee via mail dt. 24.05.2019 at 6:22 pm	Comments received via letter No. 531 dated 21.06.2019	Under review with IE
					297+562	Submitted via direct mail from SES to IE dated 29.05.2019 at 6:41 PM	-	Under review with IE
					304+450	Directly by SES to Aarvee via mail dt. 31.05.2019 at 4:45 pm	-	Under review with IE
					307+731	Submitted via direct mail from SES to IE dated 29.05.2019 at 7:00 PM	-	Under review with IE
					309+100	Submitted via letter no. 135 dated 05.04.2019	Comments received via letter No. 355 dated 06.05.2019	In Process with Concessionaire
					309+840	Submitted via letter no. 014 dated 21.02.2019, also Directly submitted by SES to Aarvee via mail dt. 23.05.2019 at 6:41 pm	-	Under review with IE
					310+752	-	-	Yet to Submit
					313+835	Submitted via direct mail from SES to IE dated 29.05.2019 at 4:52 PM	-	Under review with IE
314+314	Directly by SES to Aarvee via mail dt. 25.05.2019 at 6:19 pm	-	Under review with IE					

Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
6	PUP	30	30	-	-	-29 Nos via letter No. 21 dated 22.10.2018 - 1 No via letter No. 37 dated 12.12.2018 -Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by SES to Aarvee via mail dt. 23.05.2019 at 6:41 pm R3-PVKEPL/HO/VKP3/IE/093/2019 dt. 28.05.2019 - Further revised 12 Nos submitted via 049 on 17.04.2019 -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm	comments received via letter no. AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/357 dated 06.05.2019 and AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/442 dated 28.05.2019 on Geotech reports 3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019 18 Approved vide AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW/473 Dt. 03.06.2019	In Process with Concessionaire
7	VUP	3	3	-	295+575	Directly by SES to Aarvee via mail dt. 24.05.2019 at 6:22 pm	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.2019	Approved by IE
					303+830	Submitted via direct mail from SES to IE dated 30.05.2019 at 8:00 PM	-	Under review with IE
					312+720	Submitted via letter no. 024 dated 22.10.2018	Comments received via letter No. 053 dated 02.02.2019	In Process with Concessionaire
8	VOP	1	-	-	307+193	-	-	Yet to Submit
9	LVUP	7	7	-		Submitted via letter no. 021 dated 22.10.2019, also 4 submitted Directly by SES to Aarvee via mail dt. 26.05.2019 at 4:55 pm, 311+047 submitted via direct mail from SES on 28.05.2019 at 8:20 pm -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm	311+047 approved by AA/VKE/PVKEPL/0119/19-20/DESIGN REVIEW/485 Dt. 06.06.2019	1 approved 6 under review with IE
10	ROB	1	1	-	293+014	Submitted via letter no. 046 dated 26.04.2019	Comments received via IE letter no. 526 dt. 17.06.2019	In Process with Concessionaire

10.2 Highway drawing status

Plan And Profile				
Sr. no	Description	Concessionaire Submission Letter No. and Date	IE's Comment Letter No. and Date	Remark
1	MCW	# 35 on 08.04.2019		
2	Connecting Road	# 35 on 08.04.2019		
3	VOP Approaches	# 35 on 08.04.2019		

Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark	
Main Carriage Way	connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
				30 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
				30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
				30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
				40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
				40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10 % effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB+ 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019	

PLANT & APPROVAL STATUS

CRUSHER:-

300 TPH @ Rajpardi for Aggregates – Functional

Batching Plant:-

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

10.3 Review status of source approvals

Course Aggregates:-

1. Rajpardi Quarry Approved vide letter no. 85 dated 15th FEB 2019

Fine Aggregates:-

- Bodeli Source Approved vide letter no. 86 dated 16th FEB 2019
Nareshwar Source Approved vide letter no. 86 dated 16th FEB 2019

Cement:-

- M/s Birla Corporation Ltd., Chanderiya, Rajasthan vide 048 dated 02th Feb 2019
M/s Ultra Tech Cement Ltd., Mumbai vide 048 dated 02th Feb 2019
M/s Udaipur Cement works lid. Vide 048 dated 02th Feb 2019
M/s Sanghi Industries Ltd., Kutch District, Gujarat. Vide 048 dated 02th Feb 2019
M/s JK Lakshmi Cement Ltd., Sirohi, Rajasthan vide 048 dated 02th Feb 2019
M/s JK Sixer Cement vide 116 dated 25th Feb 2019
M/s Gujarat Sidhee cement vide 281 dated 11th March 2019
M/s Hathi Cement vide 289 dated 13th March 2019
M/s Nuvoko Cement vide 546 dated 24th June 2019
-

Chemical Admixture:-

M/S BASF India Limited Approved vide letter no. 062 dated 12th Feb 2019

M/S Kunal Conchem Pvt Ltd Approved vide letter no. 062 dated 12th Feb 2019

Reinforcement Steel:-

M/s Essar Steel Limited, Mumbai

M/s Electrosteel Steel Limited, Kolkatta

Steel Authority of India Limited (SAIL)

Tata Iron and Steel company Limited (TISCO)

Rashtriya Ispat Nigam Limited (RINL)

Jindal Steel & Power Limited (JSPL)

NP4 Hume Pipe:-

M/s Giriraj Hume Pipes Industries, Bodeli Approved vide letter no. 066 dated 12th Feb 2019

Approved Quantity of 1200 Dia NP4 Pipes – 700 Nos.

Concrete Mix Design:-

1) M-15 PCC, M-20 PCC, M-25 RCC, M-30 RCC, M-35 RCC, M-35 Pile, M-40 RCC

With Ultratech OPC 53 Grade cement, Timba Quarry Aggregates, Bodeli and Nareshwar Sand and Kunal Con Plast Admixture. Approved
vide letter no. 131 dated 25th Feb 2019.

2) M-15 PCC, M-20 PCC, M-25 RCC, M-30 RCC, M-35 RCC, M-35 Pile, M-40 RCC

With Ultratech OPC 53 Grade cement, Timba Quarry Aggregates, Bodeli and Nareshwar Sand and BASF Admixture. Approved vide letter no.
132 dated 25th Feb 2019.

Borrow Area:-

Status	Number of Borrow areas	Qty(Cum)
Approved	28	1055517
Compliance Req	14	508350
Compliance Done	1	14700
submitted -Under Review with IE	2	98400
Req. to submit	10	301295
Total		1662267

Independent Laboratory :-

Mukesh A Patel, Ahmedabad Approved vide letter no. 065 dated 12th Feb 2019

NCR:-

NCR.01:- Embankment construction is carried out on review stretches without ground improvement. By Letter no. 209 on 22.03.2019 and complied Vide letter 56 on dated 19.04.2019.IE reviewed and commented vide letter mo 451 on dated 30.05.2019.

NCR.02:- Embankment construction is carried out on review stretches without ground improvement. By Letter no. 253 on 08.04.2019 and complied Vide letter 56 on dated 19.04.2019.IE reviewed and commented vide letter mo 466 on dated 31.05.2019.

NCR.03:- Construction of Raft is carried out 500mm below the OGL at interface of PUP at Ch. 304+170 on LHS.Rectification Done.

NCR.04:- PCC Construction is carried out at Foundation level over un-compacted earth fill of 900mm thick for the construction of PUP at Km. 305+058 and Km. 309+550. Rectification work in progress.

NCR.05:- Construction of back fill is carried out in a single layer with embankment of 1.5m depth around the HPC at ch.303+408. Rectification work in progress.

DETAILS OF CORRESPONDENCE IN JUNE 2019 Between Client & PIL

Sr. No.	Letter No.	Date	Letter from Client Reg.	Status	Remark
1	NHAI/PIU-Surat (Expressway)/P-3-F/2019/3444	01.06.2019	Submission of Amendment to 1st Mobilization advance Bank Guarantee		
2	NHAI/PIU Surat (Expressway)/ P-3-S/2019/3454	01.06.2019	Regarding Increasing height of structure across M/s. SSNNL Canal in Project Highway		
3	Executive Engineer (Const), GETCO Bharuch Letter No. 1700	04.06.2019	(i) Approval of estimate for Shifting of 220kv Haldarwa - IPCL line between loc No. 59 to 64 for M/s. NHAI under Option - II (ii) Approval of estimate for Shifting of 220kv Haldarwa - Dahej Ine between loc No. 63 to 67 for M/s. NHAI under Option - II (iii) Approval of estimate for Shifting of 400kv GPEC - Kasor line between loc No. 213 to 217 for M/s. NHAI under Option - II		
4	NHAI/PIU SURat (Expressway)/P3-Utility /P4 - Utility/P5-Utility/2019/3593	11.06.2019	Approval of Estimate for Shifting of 66kv Palod - Vadoli line & 66Kv Palod - GNL Line between loc no. for M/s. NHAI under option - II		
5	NHAI/PIU-Surat (Expressway)/51-Utility/P3-Utility/2019/3604	11.06.2019	Ambiguity regarding Supervision Chargees		
6	Mail from IIT (BHU) - Prof. Veerendra Kumar	11.06.2019 @ 6:17 PM	Comments on Super Structure of ROB 293+014 & Comments in LP9 and RP 9 (ROB at Ch.293+014)		
7	Mail from IIT (BHU) - Prof. Veerendra Kumar	11.06.2019 @ 6:21PM	Comments on LP8 and RP8 (ROB at Ch. 293+014)		
8	NHAI/PIU-SURat(Expressway)//P-3-P/P-3-LA/2019/3624	12.06.2019	Regarding Certification of 90% land available in length based on 3H Notification		
9	NHAI/PIU-Surat (Expressway) /P-3-MPR/2019/3633	12.06.2019	Monthly Inspection Report		
10	NHAI/PIU-Surat (Expressway)/P-3-P/MOM-+49/2019/3654	12.06.2019	Minutes of Meeting of Progress Review Chaired by CGM(T) & RO, Gandhinagar, held at PIU-Surat on 21.05.2019		
11	11013/Env/NGT/2018/635	13.06.2019	Office Memorandum - NGT Order		
12	NHAI/PIU-Surat (Expressway)/P-3/2019/P-3-CA/3689	14.06.2019	Land Acquisition - Reg. hindrances (Plan & Profile)		
13	NHAI/PIU-Surat (Expressway)/P-3 - F/2019/3749	17.06.2019	Submission of Evidence of Contractor's All Risks Insurance Policy		
14	NHAI/PIU-Surat (Expressway)/MOM-49/2019/3754	17.06.2019	Minutes of Meeting for Monthly Monitoring of ongoing works held at PIU - Surat onn 04.06.2019 for Package -1 to 5 for Vadodara - Mumbai Expressway		
15	NHAI/PIU Surat (Expressway)/C-40/P-3 -S/P-4-S/2019/3760	17.06.2019	Approval of GADs for Canal Crossing falling under N.P. Canal Planning & Design Division, Five (5) bridge at VME Ch. 290+065, 291+375, 307+734, 309+853 & 313+815 & Fifteen (15) RCC Box /Hume Pipe		
16	Krishna Serenity Letter No. -	22.06.2019	Execution of Earthwork Construction at Structure Locations		
17	NHAI/PIU Surat (Expressway)/P-1/P-2/P-3/P-4/P-5-P/2019/3964	26.06.2019	Grievance in regards to Vadodara Kim Expressway Phase - IA (Grievance of Shri Saket Agrawal mail dtd. 21.05.2019)		
18	NHAI/PIU/Surat (Expressway)/P-1/P-2/P-3/P-4/P-5/2019/4013	28.06.2019	Approval for construction material of different brands		

Details of Correspondance in May- 2019 between Aarvee Associates & PIL


Sr. No.	Letter No.	Date	Letter from Aarvee Associates
1	AA/VKE/PVKEPL/117/19-20/Q & M/469	01.06.2019	Status of action reprot on the matter of CChange of Scope / Variation - Reg.
2	AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472	03.06.2019	Revised Desing & Drawings of 3 nos. of PUP /CUPs - Reg.
3	AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW / 473	03.06.2019	Revised Design & Drawings of 18 nos. of PUP/CUPs - Reg.
4	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474	03.06.2019	Submission of design and drawing of VUP at Km 295+575 - Reg.
5	AA/VKE/PVKEPL/0117/19-20/DESIGN REVIEW/476	04.06.2019	Compliance to the observations on submitted Plan & Profile - Reg.
6	AA/VKE/PVKEPL/0119/19-20/DESIGNREVIEW/485	06.06.2019	Submission of desing and drawing of LVUP at Km 311+073 - Reg.
7	AA/VKE/NHAI/PVKEPL/088/19-20/CPW/488	08.06.2019	Contract Pricie Weightages as per Annexure - I of Schedule G of Concession Agreement - Reg.
8	AA/VKE/NHAI & PVKEPL/003/19-20/MIR/498	11.06.2019	Programme of Inspection on the Project Highway for he month of May - 2019- Reg.
9	AA/VKE/PVKEPL/120/19-20/Q & M/507	12.06.2019	Request to provide Site Investigation Report enclosed under letter no. 451 dated 30.05.2019- Reg.
10	AA/VKE/PVKEPL/121/19-20/Q & M/510	14.06.2019	Monthly Progress Reprot of the Concessionaire - Reg.
11	AA/VKE/PVKEPL/122/19-20/PROGRESS/513	14.06.2019	Likely Delay in the Progress of Works for achievement of Milestone - land Issuance of Slow Progress Notice - Reg
12	AA/VKE/PVKEPL/123/19-20/MOM/515	14.06.2019	Minutes of Progress Review meeting held at PIU - Surat (Expressway), Surat on 21.05.2019- reg.
13	AA/VKE/PVKEPL/123/19-20/DESIGN REVIEW/526	17.06.2019	Submission of design and drawing of ROB at Km 293+014 - Reg.
14	AA/VKE/PVKEPL/124/19-20/DESIGN REVIEW/531	21.06.2019	Review of Desing and drawings of Minor Bridge over nalla at Km 297+472
15	AA/VKE/CONCESSIONAIRE/014/19-20/MOM/533	21.06.2019	Minutes of Meeting for Monthly Monitoring of ongoing works held at PIU-Surat on 04.06.2019 for Package - I to 3 of Vadodara - Mumbai Expressway
16	AA/VKE/PVKEPL/125/19-20/Q&M/546	24.06.2019	Submissionof Company Profile of Nuvoco Vistas Corporation Ltd. (Formerly Lafage India Ltd.) for procurement of Cement fo Source Approval - Reg.
17	AA/VKE/PVKEPL/126/19-20/Q&M/547	24.06.2019	Submission of Company Profile & Credentials for the T & G Precast Industires for 600mm dia NP4 Hume Pipe - Reg.
18	AA/VKE/PVKEPL/127/19-20/Q&M/548	24.06.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
19	AA/VKE/PVKEPL/128/19-20/Q&M/555	25.06.2019	Relocation of CUP due to coinciding with project facilities in project Expressway - Reg.
20	AA/VKE/PVKEPL/129/19-20/Q&M/556	25.06.2019	Initial Pile Load Test -Reg.
21	AA/VKE/PVKEPL/130/19-20/Q&M/557	25.06.2019	Submission of Method Statement for Construction of SUBgrade and top 500mm portion of Embankment with mixing/Improved / Modified soil -Reg.
22	AA/VKE/PVKEPL/131/19-20/DESIGN REVIEW/559	25.06.2019	Proposal for nitial Pile Test on the structure of the Project Highway - Reg.
23	AA/VKE/PVKEPL/132/19-20/Q&M/562	26.06.2019	Provision of Separation Layer between Granular Sub Base (GSB) and Sub grade - Reg.
24	AA/VKE/PVKEPL/133/19-20/SAFETY/563	26.06.2019	Safety during Construction - Reg.
25	AA/VKE/NHAI/PVKEPL/098/19-20/MIR/567	26.06.2019	Monthly Inspection Reports - Reg.
26	AA/VKE/CONCESSIONAIRE/015/19-20/FLY ASH/571	28.06.2019	REcommendation of the Exprert Committee for effctive utilization of Fly Ash in NHAI Projects - Reminder Reg.

DETAILS OF CORRESPONDENCE IN May-2019 BY PIL

Sr. No.	Letter No.	Date	Letter from PIL Reg.	Remark
1	PIL/HO/VKP3/408/2019	01.06.2019	Execution of Earthwork Construction at Structure locations	
2	PIL/HO/VKP3/409/2019	01.06.2019	Execution of Earthwork Construction at Structure locations	
3	PIL/HO/VKP3/410/2019	01.06.2019	Execution of Earthwork Construction at Structure locations	
4	PIL/HO/VKP3/411/2019	01.06.2019	Execution of Earthwork Construction at Structure locations	
5	PIL/HO/VKP3/412/2019	01.06.2019	Execution of Earthwork Construction at Structure locations	
6	PVKEPL/HO/VKP3/PIU/096/2019	03.06.2019	IE Fees Payment for te month of April -2019 - Reg.	
7	PVKEPL/HO/VKP3/IE/097/2019	03.06.2019	Submission of Design and Drawing of POT/PTFE Bearing for Major Bridge at Ch. 318+870 and 321+253	
8	PVKEPL/HO/VKP3/PIU/98/2019	03.06.2019	Request for Certification of 90% land available in length based on 3H notification	
9	PIL/HO/VKP2&3/IIT-BHU/413/2019	03.06.2019	Fee transaction for Proof Checking of Structure Railway Over Bridge (ROB) for the above cited Highway Project	
10	PVKEPL/HO/VKE3/IE/099/2019	05.06.2019	Submission of Method Statement for Separation Layer Works - Reg.	
11	PVKEPL/HO/VKE3/IE/100/2019	05.06.2019	Request to Provide the Site Investigation Report Enclosed under letter no. 451 dated 30.05.2019	
12	PVKEPL/HO/VKE3/IE/101/2019	06.06.2019	Submission of Monthly Progress Report for the Month of May - 2019- Reg.	
13	PVKEPL/HO/VKE3/IE/102/2019	11.06.2019	Relocation of CUPs due to coinciding with Project facilities in Project Highway - Reg.	
14	PVKEPL/HO/VKE3/IE/103/2019	11.06.2019	Submission of Method Statement for Construction of Subgrade and top 500mm portion of Embankment with Mixing /Improved / Modified Soil - Reg.	
15	PVKEPL/HO/VKE3/IE/104/2019	14.06.2019	Source of Earth to be obtained from Borrow Area for use in Embankment	
16	PVKEPL/HO/VKE3/Lab/105/2019	14.06.2019	Reg. Carbonation test on Concrete	
17	PVKEPL/HO/VKE3/Lab/106/2019	14.06.2019	To Conduct Required Test on Soil from original Ground Level - Reg.	
18	PVKEPL/HO/VKE3/IE/107/2019	14.06.2019	Submission of OGL Soil Test reprot - Reg.	
19	PVKEPL/HO/VKE3/NHAI/108/2019	15.06.2019	Utility Shifting Work	
20	PVKEPL/HO/VKE3/IE/109/2019	15.06.2019	Slight Modification in Span arrangement and .or structure Type - Reg.	
21	PVKEPL/HO/VKE3/IE/110/2019	17.06.2019	Submission of design of Filter media and bacfill Material	
22	PVKEPL/HO/VKP3/SSNNL/111/2019	18.06.2019	Regarding Construction work of Box Culvert across M/s. SSNNL canal in Project Highway	
23	PVKEL/HO/VKP3/PIU/112/2019	19.06.2019	Submission of Power of Attorney for the Captione Subject	
24	PVKEPL/HO/VKP3/IE/113/2019	19.06.2019	Submissionof Company Profile and Credentials of Strata Geosystems (I) Pvt. Ltd. for Construction of Bridges by way of Design and Constructin of Reinforced Soil Walls for Source approval - Regarding	
25	PVKEPL/HO/VKP3/IE/114/2019	19.06.2019	Fulfillment of Obligations prior to commencement of Works	
26	PVKEPL/HO/VKE3/NHAI/115/2019	20.06.2019	Submission of Hindrance P&P for Land Acquisition - Reg.	
27	PVKEPL/HO/VKP3/IE/116/2019	21.06.2019	Regarding Submission of detailed Design & Drawing for MNB at Ch. 294+085	
28	PVKEPL/HO/VKP3/IE/117/2019	21.06.2019	Regarding Submission of detailed Design & Drawing for MNB at Ch. 296+432	
29	PVKEPLHO/VKP3/IE/118/2019	21.06.2019	Regarding Submission of Detailed Desing & Drawing for MNB at Ch. 297+472	
30	Letter No.119 to 123 -Cancelled			
31	PVKEPL/HO/VKP3/PIU/124/2019	24.06.2019	Construction of Minor Bridge across gas pipe line (GAIL) along Vadodara Mumbai Expressway	
32	PVKEPL/HO/VKP3/IE/125/2019	24.06.2019	Regarding Submission of detailed Design & Drawing for MNB at Ch. 297+562, 304+454, 307+733, 309+840 and 313+809	
33	PVKEPL/HO/VKE3/126/2019	24.06.2019	Submission of Evidence of Contractor's All Risk Insurance Policy - Reg.	
34	PVKEPL/HO/VKP3/IE/127/2019	25.06.2019	Regarding Submission of detailed Desing & Drawing for 6 nos. of LVUPs at Ch. 293+875, 294+520,301+214, 308+550, 316+536 & 321+673	
35	PVKEPL/GO/VKP3/IE/128/2019	27.06.2019	Submission of revised design and drawings of Box Culvert at Ch. 316+420	

#

Project Organization Chart



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks		
					From	To									
71	VKE-3/PIL/HW/2139	6:15 PM	2-Jun-19	EMB 7th. Layer F.D.D	314+690	314+800	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
72	VKE-3/PIL/HW/2140	6:30 PM	2-Jun-19	EMB 3rd. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M					
73	VKE-3/PIL/HW/2141	3:30 PM	2-Jun-19	EMB 5th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M					
74	VKE-3/PIL/HW/2142	4:30 PM	2-Jun-19	EMB 6th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M					
75	VKE-3/PIL/HW/2143	4:30 PM	2-Jun-19	EMB 6th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
76	VKE-3/PIL/HW/2144	5:00 PM	2-Jun-19	EMB 1st. Layer F.D.D	320+000	320+100	RHS	MCW	CA	M					
77	VKE-3/PIL/HW/2145	5:30 PM	2-Jun-19	EMB 1st. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M					
78	VKE-3/PIL/HW/2146	4:30 PM	2-Jun-19	EMB 3rd. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M					
79	VKE-3/PIL/HW/2147	5:00 PM	2-Jun-19	EMB 3rd. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
80	VKE-3/PIL/HW/2148	5:30 PM	2-Jun-19	EMB 18th. Layer F.D.D	321+720	321+900	RHS	MCW	CA	M					
81	VKE-3/PIL/HW/2149	6:00 PM	2-Jun-19	EMB 10th. Layer F.D.D	318+200	318+300	LHS	MCW	CA	M					
82	VKE-3/PIL/HW/2150	11:30 AM	3-Jun-19	Sand Filling in 1st & 2nd Layer	300+445		BHS	MCW	CA	M					A1 of HPC
83	VKE-3/PIL/HW/2151	3:00 PM	3-Jun-19	Sand Filling in 1st & 2nd Layer	300+445		BHS	MCW	CA	M					A2 of HPC
84	VKE-3/PIL/HW/2152	4:00 PM	3-Jun-19	Sand Filling in 1st & 2nd Layer	302+270		BHS	MCW	CA	M					A1 of HPC
85	VKE-3/PIL/HW/2153	4:00 PM	3-Jun-19	Sand Filling in 1st & 2nd Layer	302+270		BHS	MCW	CA	M			A2 of HPC		
86	VKE-3/PIL/HW/2154	4:30 PM	3-Jun-19	Sand Filling in 1st & 2nd Layer	302+578		BHS	MCW	CA	M			A1 of HPC		
87	VKE-3/PIL/HW/2155	4:30 PM	3-Jun-19	Sand Filling in 1st & 2nd Layer	302+578		BHS	MCW	CA	M			A2 of HPC		
88	VKE-3/PIL/HW/2156	5:30 PM	3-Jun-19	FDD checking for	303+608		BHS	MCW	CA	M			A1 of HPC		
89	VKE-3/PIL/HW/2157	5:30 PM	3-Jun-19	FDD checking for	303+608		BHS	MCW	CA	M			A2 of HPC		
90	VKE-3/PIL/HW/2158	2:30 PM	3-Jun-19	EMB 7th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M					
91	VKE-3/PIL/HW/2159	3:00 PM	3-Jun-19	EMB 7th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
92	VKE-3/PIL/HW/2160	4:30 PM	3-Jun-19	EMB 10th. Layer F.D.D	306+050	306+200	LHS	MCW	CA	M					
93	VKE-3/PIL/HW/2161	2:30 PM	3-Jun-19	EMB 5th. Layer F.D.D	305+250	305+300	RHS	MCW	CA	M					
94	VKE-3/PIL/HW/2162	3:00 PM	3-Jun-19	EMB 6th. Layer F.D.D	305+300	305+430	RHS	MCW	CA	M					
95	VKE-3/PIL/HW/2163	3:45 PM	3-Jun-19	EMB 4th. Layer F.D.D	305+950	306+050	RHS	MCW	CA	M					
96	VKE-3/PIL/HW/2164	4:00 PM	3-Jun-19	EMB 3rd. Layer F.D.D	304+680	304+870	RHS	MCW	CA	M					
97	VKE-3/PIL/HW/2165	4:00 PM	3-Jun-19	EMB 4th. Layer F.D.D	294+100	294+400	RHS	MCW	CA	M					
98	VKE-3/PIL/HW/2166	4:30 PM	3-Jun-19	EMB 6th. Layer F.D.D	296+000	296+140	LHS	MCW	CA	M					
99	VKE-3/PIL/HW/2167	5:00 PM	3-Jun-19	EMB 5th. Layer F.D.D	296+100	296+230	RHS	MCW	CA	M					
100	VKE-3/PIL/HW/2168	5:30 PM	3-Jun-19	EMB 10th. Layer F.D.D	297+100	297+210	RHS	MCW	CA	M					
101	VKE-3/PIL/HW/2169	6:00 PM	3-Jun-19	EMB 9th. Layer F.D.D	297+230	297+360	LHS	MCW	CA	M					
102	VKE-3/PIL/HW/2170	2:30 PM	3-Jun-19	EMB 12th. Layer F.D.D	302+100	302+150	RHS	MCW	CA	M					
103	VKE-3/PIL/HW/2171	3:00 PM	3-Jun-19	EMB 10th. Layer F.D.D	297+100	297+210	LHS	MCW	CA	M					
104	VKE-3/PIL/HW/2172	11:30 AM	3-Jun-19	EMB 10th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M					
105	VKE-3/PIL/HW/2173	2:30 PM	3-Jun-19	EMB 10th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M					
106	VKE-3/PIL/HW/2174	3:00 PM	3-Jun-19	EMB 16th. Layer F.D.D	311+070	311+330	RHS	MCW	CA	M					
107	VKE-3/PIL/HW/2175	4:00 PM	3-Jun-19	EMB 7th. Layer F.D.D	314+690	314+800	RHS	MCW	CA	M					
108	VKE-3/PIL/HW/2176	4:00 PM	3-Jun-19	EMB 7th. Layer F.D.D	314+350	314+690	RHS	MCW	CA	M					
109	VKE-3/PIL/HW/2177	4:30 PM	3-Jun-19	FDD of C&G and OGL Layer	316+580	317+000	LHS	MCW	CA	M					
110	VKE-3/PIL/HW/2178	5:00 PM	3-Jun-19	FDD of C&G and OGL Layer	316+580	317+000	RHS	MCW	CA	M					
111	VKE-3/PIL/HW/2179	5:30 PM	3-Jun-19	EMB 8th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M					
112	VKE-3/PIL/HW/2180	6:00 PM	3-Jun-19	EMB 9th. Layer F.D.D	317+120	314+480	LHS	MCW	CA	M					
113	VKE-3/PIL/HW/2181	2:30 PM	3-Jun-19	EMB 6th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
114	VKE-3/PIL/HW/2182	3:00 PM	3-Jun-19	EMB 5th. Layer F.D.D	314+400	317+500	LHS	MCW	CA	M					
115	VKE-3/PIL/HW/2183	4:30 PM	3-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	LHS	MCW	CA	M					
116	VKE-3/PIL/HW/2184	5:00 PM	3-Jun-19	EMB 13th. Layer F.D.D	322+300	322+400	LHS	MCW	CA	M					
117	VKE-3/PIL/HW/2185	5:30 PM	3-Jun-19	EMB 4th. Layer F.D.D	321+500	321+660	LHS	MCW	CA	M					
118	VKE-3/PIL/HW/2186	6:30 PM	3-Jun-19	EMB 3rd. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M					
119	VKE-3/PIL/HW/2187	5:00 PM	3-Jun-19	EMB 1st. Layer F.D.D	320+000	320+100	RHS	MCW	CA	M					
120	VKE-3/PIL/HW/2188	5:30 PM	3-Jun-19	EMB 1st. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M					
121	VKE-3/PIL/HW/2189	4:30 PM	3-Jun-19	EMB 3rd. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M					
122	VKE-3/PIL/HW/2190	5:00 PM	3-Jun-19	EMB 3rd. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
123	VKE-3/PIL/HW/2191	4:00 PM	4-Jun-19	Sand Filling in 3rd Layer of A1	302+270		BHS	MCW	CA	M			A1 of HPC		
124	VKE-3/PIL/HW/2192	4:00 PM	4-Jun-19	Sand Filling in 3rd Layer of A2	302+270		BHS	MCW	CA	M			A2 of HPC		
125	VKE-3/PIL/HW/2193	2:30 PM	4-Jun-19	EMB 4th. Layer F.D.D	294+100	294+400	RHS	MCW	CA	M					
126	VKE-3/PIL/HW/2194	3:00 PM	4-Jun-19	EMB 7th. Layer F.D.D	296+160	296+300	RHS	MCW	CA	M					
127	VKE-3/PIL/HW/2195	4:30 PM	4-Jun-19	EMB 10th. Layer F.D.D	297+100	297+210	RHS	MCW	CA	M					
128	VKE-3/PIL/HW/2196	2:30 PM	4-Jun-19	EMB 11th. Layer F.D.D	297+230	297+360	LHS	MCW	CA	M					
129	VKE-3/PIL/HW/2197	3:00 PM	4-Jun-19	EMB 8th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M					
130	VKE-3/PIL/HW/2198	3:45 PM	4-Jun-19	EMB 8th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
131	VKE-3/PIL/HW/2199	4:00 PM	4-Jun-19	EMB 3rd. Layer F.D.D	301+500	301+630	LHS	MCW	CA	M					
132	VKE-3/PIL/HW/2200	4:00 PM	4-Jun-19	EMB 3rd. Layer F.D.D	301+500	301+630	RHS	MCW	CA	M					
133	VKE-3/PIL/HW/2201	4:30 PM	4-Jun-19	FDD of C&G and OGL Layer	301+340	301+500	RHS	MCW	CA	M					
134	VKE-3/PIL/HW/2202	5:00 PM	4-Jun-19	EMB 3rd. Layer F.D.D	304+680	304+870	RHS	MCW	CA	M					
135	VKE-3/PIL/HW/2203	5:30 PM	4-Jun-19	EMB 4th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M					
136	VKE-3/PIL/HW/2204	6:00 PM	4-Jun-19	EMB 6th. Layer F.D.D	306+900	307+000	LHS	MCW	CA	M					
137	VKE-3/PIL/HW/2205	2:30 PM	4-Jun-19	EMB 7th. Layer F.D.D	306+050	306+330	RHS	MCW	CA	M					
138	VKE-3/PIL/HW/2206	11:30 AM	4-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	LHS	MCW	CA	M					
139	VKE-3/PIL/HW/2207	2:30 PM	4-Jun-19	EMB 13th. Layer F.D.D	322+300	322+400	LHS	MCW	CA	M					
140	VKE-3/PIL/HW/2208	3:00 PM	4-Jun-19	EMB 4th. Layer F.D.D	321+500	321+660	LHS	MCW	CA	M					
141	VKE-3/PIL/HW/2209	4:00 PM	4-Jun-19	EMB 9th. Layer F.D.D	313+100	313+350	RHS	MCW	CA	M					
142	VKE-3/PIL/HW/2210	4:00 PM	4-Jun-19	EMB 7th. Layer F.D.D	314+350	314+690	RHS	MCW	CA	M					
143	VKE-3/PIL/HW/2211	4:30 PM	4-Jun-19	EMB 5th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M					
144	VKE-3/PIL/HW/2212	5:00 PM	4-Jun-19	EMB 8th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks			
					From	To										
145	VKE-3/PIL/HW/2213	5:30 PM	4-Jun-19	EMB 7th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989				
146	VKE-3/PIL/HW/2214	2:00 PM	4-Jun-19	EMB 11th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M						
147	VKE-3/PIL/HW/2215	2:30 PM	4-Jun-19	EMB 11th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M						
148	VKE-3/PIL/HW/2216	3:00 PM	4-Jun-19	EMB 17th. Layer F.D.D	311+070	311+280	RHS	MCW	CA	M						
149	VKE-3/PIL/HW/2217	4:30 PM	4-Jun-19	FDD of C&G and OGL Layer	316+580	317+000	LHS	MCW	CA	M						
150	VKE-3/PIL/HW/2218	5:00 PM	4-Jun-19	FDD of C&G and OGL Layer	316+580	317+000	RHS	MCW	CA	M						
151	VKE-3/PIL/HW/2219	3:00 PM	4-Jun-19	EMB 5th. Layer F.D.D	314+400	317+500	LHS	MCW	CA	M						
152	VKE-3/PIL/HW/2220	6:30 PM	4-Jun-19	EMB 3rd. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M						
153	VKE-3/PIL/HW/2221	5:30 PM	4-Jun-19	EMB 1st. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M						
154	VKE-3/PIL/HW/2222	4:30 PM	4-Jun-19	EMB 3rd. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M						
155	VKE-3/PIL/HW/2223	5:00 PM	4-Jun-19	EMB 3rd. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M						
156	VKE-3/PIL/HW/2224	11:30 AM	3-Jun-19	Back Filling in 3rd Layer of A1 & A2	300+445		BHS	MCW	CA	M			Mr. Kamdev Jena	7787080273	HPC	
157	VKE-3/PIL/HW/2225	3:00 PM	3-Jun-19	Back Filling in 4th Layer of A1 & A2	300+445		BHS	MCW	CA	M						
158	VKE-3/PIL/HW/2226	4:00 PM	3-Jun-19	Back Filling in 4th Layer of A1 & A2	302+270		BHS	MCW	CA	M						
159	VKE-3/PIL/HW/2227	4:30 PM	3-Jun-19	Back Filling in 3rd Layer of A1 & A2	302+578		BHS	MCW	CA	M						
160	VKE-3/PIL/HW/2228	4:30 PM	3-Jun-19	Back Filling in 4th Layer of A1 & A2	302+578		BHS	MCW	CA	M						
161	VKE-3/PIL/HW/2229	3:45 PM	5-Jun-19	EMB 11th. Layer F.D.D	297+230	297+360	LHS	MCW	CA	M						
162	VKE-3/PIL/HW/2230	4:00 PM	5-Jun-19	EMB 9th. Layer F.D.D	297+230	297+360	RHS	MCW	CA	M						
163	VKE-3/PIL/HW/2231	4:00 PM	5-Jun-19	EMB 12th. Layer F.D.D	297+100	297+210	LHS	MCW	CA	M						
164	VKE-3/PIL/HW/2232	4:30 PM	5-Jun-19	FDD of OGL Layer	301+340	301+500	RHS	MCW	CA	M						
165	VKE-3/PIL/HW/2233	5:00 PM	5-Jun-19	EMB 8th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M						
166	VKE-3/PIL/HW/2234	5:00 PM	5-Jun-19	EMB 8th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M						
167	VKE-3/PIL/HW/2235	5:30 PM	5-Jun-19	EMB 4th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M						
168	VKE-3/PIL/HW/2236	6:00 PM	5-Jun-19	EMB 6th. Layer F.D.D	306+960	307+000	LHS	MCW	CA	M						
169	VKE-3/PIL/HW/2237	2:30 PM	5-Jun-19	EMB 11th. Layer F.D.D	306+200	306+310	LHS	MCW	CA	M						
170	VKE-3/PIL/HW/2238	11:30 AM	5-Jun-19	EMB 12th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M						
171	VKE-3/PIL/HW/2239	11:30 AM	5-Jun-19	EMB 12th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M						
172	VKE-3/PIL/HW/2240	2:30 PM	5-Jun-19	EMB 18th. Layer F.D.D	311+070	311+280	RHS	MCW	CA	M						
173	VKE-3/PIL/HW/2241	3:00 PM	5-Jun-19	EMB 16th. Layer F.D.D	310+700	311+020	LHS	MCW	CA	M						
174	VKE-3/PIL/HW/2242	4:00 PM	5-Jun-19	EMB 16th. Layer F.D.D	310+800	311+020	RHS	MCW	CA	M						
175	VKE-3/PIL/HW/2243	4:00 PM	5-Jun-19	EMB 8th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M						
176	VKE-3/PIL/HW/2244	4:30 PM	5-Jun-19	EMB 9th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M						
177	VKE-3/PIL/HW/2245	5:00 PM	5-Jun-19	EMB 10th. Layer F.D.D	317+120	317+480	LHS	MCW	CA	M						
178	VKE-3/PIL/HW/2246	5:30 PM	5-Jun-19	EMB 7th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M						
179	VKE-3/PIL/HW/2247	2:00 PM	5-Jun-19	EMB 1st. Layer F.D.D	316+580	316+750	LHS	MCW	CA	M						
180	VKE-3/PIL/HW/2248	2:30 PM	5-Jun-19	EMB 1st. Layer F.D.D	316+580	316+750	RHS	MCW	CA	M						
181	VKE-3/PIL/HW/2249	3:00 PM	5-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	LHS	MCW	CA	M						
182	VKE-3/PIL/HW/2250	3:30 PM	5-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M						
183	VKE-3/PIL/HW/2251	4:00 PM	5-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M						
184	VKE-3/PIL/HW/2252	4:30 PM	5-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	RHS	MCW	CA	M						
185	VKE-3/PIL/HW/2253	5:00 PM	5-Jun-19	FDD of OGL Layer	309+880	310+110	LHS	MCW	CA	M						
186	VKE-3/PIL/HW/2254	5:00 PM	5-Jun-19	FDD of OGL Layer	309+880	310+110	RHS	MCW	CA	M						
187	VKE-3/PIL/HW/2255	2:00 PM	5-Jun-19	FDD of C&G, OGL Layer and Level	307+800	307+960	LHS	MCW	CA	M						
188	VKE-3/PIL/HW/2256	2:00 PM	5-Jun-19	FDD of C&G, OGL Layer and Level	307+800	307+960	RHS	MCW	CA	M						
189	VKE-3/PIL/HW/2257	3:45 PM	6-Jun-19	EMB 1st. Layer F.D.D	301+340	301+500	RHS	MCW	CA	M						
190	VKE-3/PIL/HW/2258	4:00 PM	6-Jun-19	EMB 3rd. Layer F.D.D	301+500	301+630	LHS	MCW	CA	M						
191	VKE-3/PIL/HW/2259	4:00 PM	6-Jun-19	EMB 3rd. Layer F.D.D	301+500	301+630	RHS	MCW	CA	M						
192	VKE-3/PIL/HW/2260	4:30 PM	6-Jun-19	EMB 5th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M						
193	VKE-3/PIL/HW/2261	5:00 PM	6-Jun-19	EMB 7th. Layer F.D.D	305+440	305+550	LHS	MCW	CA	M						
194	VKE-3/PIL/HW/2262	5:30 PM	6-Jun-19	EMB 8th. Layer F.D.D	305+550	305+700	LHS	MCW	CA	M						
195	VKE-3/PIL/HW/2263	6:00 PM	6-Jun-19	EMB 10th. Layer F.D.D	297+230	297+360	RHS	MCW	CA	M						
196	VKE-3/PIL/HW/2264	6:00 PM	6-Jun-19	EMB 7th. Layer F.D.D	306+900	307+000	LHS	MCW	CA	M						
197	VKE-3/PIL/HW/2265	3:45 PM	6-Jun-19	EMB 11th. Layer F.D.D	297+230	297+360	LHS	MCW	CA	M						
198	VKE-3/PIL/HW/2266	2:30 PM	6-Jun-19	EMB 11th. Layer F.D.D	306+200	306+310	LHS	MCW	CA	M						
199	VKE-3/PIL/HW/2267	10:00 AM	6-Jun-19	EMB 5th. Layer F.D.D of A1 & A2	302+270		BHS									
200	VKE-3/PIL/HW/2268	2:00 PM	6-Jun-19	EMB 6th. Layer F.D.D of A1 & A2	302+270		BHS					HPC				
201	VKE-3/PIL/HW/2269	10:30 AM	6-Jun-19	EMB 5th. Layer F.D.D of A1 & A2	302+578		BHS									
202	VKE-3/PIL/HW/2270	2:30 PM	6-Jun-19	EMB 6th. Layer F.D.D of A1 & A2	302+578		BHS					HPC				
203	VKE-3/PIL/HW/2271	2:00 PM	6-Jun-19	EMB 13th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M						
204	VKE-3/PIL/HW/2272	2:00 PM	6-Jun-19	EMB 13th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M						
205	VKE-3/PIL/HW/2273	2:00 PM	6-Jun-19	EMB 18th. Layer F.D.D	311+070	311+280	RHS	MCW	CA	M						
206	VKE-3/PIL/HW/2274	2:30 PM	6-Jun-19	EMB 16th. Layer F.D.D	310+700	311+020	LHS	MCW	CA	M						
207	VKE-3/PIL/HW/2275	3:00 PM	6-Jun-19	EMB 16th. Layer F.D.D	310+800	311+020	RHS	MCW	CA	M						
208	VKE-3/PIL/HW/2276	3:30 PM	6-Jun-19	EMB 1st. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M						
209	VKE-3/PIL/HW/2277	4:00 PM	6-Jun-19	EMB 1st. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M						
210	VKE-3/PIL/HW/2278	11:30 AM	6-Jun-19	EMB 11th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M						
211	VKE-3/PIL/HW/2279	11:30 AM	6-Jun-19	EMB 1st. Layer F.D.D	316+580	316+750	LHS	MCW	CA	M						
212	VKE-3/PIL/HW/2280	2:30 PM	6-Jun-19	EMB 1st. Layer F.D.D	316+580	316+750	RHS	MCW	CA	M						
213	VKE-3/PIL/HW/2281	3:00 PM	6-Jun-19	EMB 8th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M						
214	VKE-3/PIL/HW/2282	4:00 PM	6-Jun-19	EMB 8th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M						
215	VKE-3/PIL/HW/2283	4:00 PM	6-Jun-19	EMB 8th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M						
216	VKE-3/PIL/HW/2284	4:30 PM	6-Jun-19	EMB 8th. Layer F.D.D	314+150	314+280	RHS	MCW	CA	M						
217	VKE-3/PIL/HW/2285	5:00 PM	6-Jun-19	EMB 8th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M						
218	VKE-3/PIL/HW/2286	5:30 PM	6-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	RHS	MCW	CA	M						
219	VKE-3/PIL/HW/2287	2:00 PM	6-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M						

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks	
					From	To								
220	VKE-3/PIL/HW/2288	2:00 PM	6-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273		
221	VKE-3/PIL/HW/2289	2:30 PM	6-Jun-19	EMB 15th. Layer F.D.D	322+300	322+400	RHS	MCW	CA	M				
222	VKE-3/PIL/HW/2290	3:00 PM	6-Jun-19	EMB 5th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M				
223	VKE-3/PIL/HW/2291	5:00 PM	6-Jun-19	EMB 10th. Layer F.D.D	317+120	317+480	LHS	MCW	CA	M				
224	VKE-3/PIL/HW/2292	3:00 PM	6-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	LHS	MCW	CA	M				
225	VKE-3/PIL/HW/2293	3:45 PM	7-Jun-19	EMB 8th. Layer F.D.D	306+050	306+330	RHS	MCW	CA	M				
226	VKE-3/PIL/HW/2294	4:00 PM	7-Jun-19	EMB 4th. Layer F.D.D	304+680	304+850	RHS	MCW	CA	M				
227	VKE-3/PIL/HW/2295	4:00 PM	7-Jun-19	EMB 4th. Layer F.D.D	304+080	304+240	RHS	MCW	CA	M				
228	VKE-3/PIL/HW/2296	4:30 PM	7-Jun-19	EMB 5th. Layer F.D.D	305+880	306+050	RHS	MCW	CA	M				
229	VKE-3/PIL/HW/2297	5:00 PM	7-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M				
230	VKE-3/PIL/HW/2298	5:30 PM	7-Jun-19	EMB 4th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M				
231	VKE-3/PIL/HW/2299	6:00 PM	7-Jun-19	EMB 11th. Layer F.D.D	297+100	297+210	RHS	MCW	CA	M				
232	VKE-3/PIL/HW/2300	6:00 PM	7-Jun-19	EMB 12th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M				
233	VKE-3/PIL/HW/2301	3:45 PM	7-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M				
234	VKE-3/PIL/HW/2302	2:30 PM	7-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	RHS	MCW	CA	M				
235	VKE-3/PIL/HW/2303	10:00 AM	7-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M				
236	VKE-3/PIL/HW/2304	2:00 PM	7-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M				
237	VKE-3/PIL/HW/2305	10:30 AM	7-Jun-19	EMB 7th. Layer F.D.D	305+440	305+550	LHS	MCW	CA	M				
238	VKE-3/PIL/HW/2306	2:30 PM	7-Jun-19	EMB 8th. Layer F.D.D	305+550	305+700	LHS	MCW	CA	M				
239	VKE-3/PIL/HW/2307	2:00 PM	7-Jun-19	EMB 5th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M				
240	VKE-3/PIL/HW/2308	2:30 PM	7-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M				
241	VKE-3/PIL/HW/2309	3:00 PM	7-Jun-19	EMB 6th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M				
242	VKE-3/PIL/HW/2310	3:30 PM	7-Jun-19	EMB 14th. Layer F.D.D	322+300	322+400	LHS	MCW	CA	M				
243	VKE-3/PIL/HW/2311	4:00 PM	7-Jun-19	EMB 13th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M				
244	VKE-3/PIL/HW/2312	11:30 AM	7-Jun-19	EMB 13th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M				
245	VKE-3/PIL/HW/2313	11:30 AM	7-Jun-19	EMB 2nd. Layer F.D.D	309+880	310+110	LHS	MCW	CA	M				
246	VKE-3/PIL/HW/2314	2:30 PM	7-Jun-19	EMB 2nd. Layer F.D.D	309+880	310+110	RHS	MCW	CA	M				
247	VKE-3/PIL/HW/2315	3:00 PM	7-Jun-19	EMB 18th. Layer F.D.D	311+070	311+280	RHS	MCW	CA	M				
248	VKE-3/PIL/HW/2316	4:00 PM	7-Jun-19	EMB 1st. Layer F.D.D	316+580	317+000	LHS	MCW	CA	M				
249	VKE-3/PIL/HW/2317	4:00 PM	7-Jun-19	EMB 1st. Layer F.D.D	316+580	317+000	RHS	MCW	CA	M				
250	VKE-3/PIL/HW/2318	4:30 PM	7-Jun-19	EMB 16th. Layer F.D.D	310+700	311+020	LHS	MCW	CA	M				
251	VKE-3/PIL/HW/2319	5:00 PM	7-Jun-19	EMB 16th. Layer F.D.D	310+800	311+020	RHS	MCW	CA	M				
252	VKE-3/PIL/HW/2320	5:30 PM	7-Jun-19	EMB 7th. Layer F.D.D	314+350	314+690	RHS	MCW	CA	M				
253	VKE-3/PIL/HW/2321	2:00 PM	7-Jun-19	EMB 19th. Layer F.D.D	321+720	321+900	LHS	MCW	CA	M				
254	VKE-3/PIL/HW/2322	2:30 PM	8-Jun-19	EMB 4th. Layer F.D.D	293+900	294+060	RHS	MCW	CA	M				
255	VKE-3/PIL/HW/2323	3:00 PM	8-Jun-19	EMB 4th. Layer F.D.D	294+100	294+300	RHS	MCW	CA	M				
256	VKE-3/PIL/HW/2324	4:00 PM	8-Jun-19	EMB 5th. Layer F.D.D	296+040	296+140	RHS	MCW	CA	M				
257	VKE-3/PIL/HW/2325	4:00 PM	8-Jun-19	EMB 12th. Layer F.D.D	297+140	297+200	LHS	MCW	CA	M				
258	VKE-3/PIL/HW/2326	4:30 PM	8-Jun-19	EMB 12th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M				
259	VKE-3/PIL/HW/2327	5:00 PM	8-Jun-19	EMB 10th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M				
260	VKE-3/PIL/HW/2328	5:30 PM	8-Jun-19	EMB 7th. Layer F.D.D	296+300	296+340	RHS	MCW	CA	M				
261	VKE-3/PIL/HW/2329	10:00 AM	8-Jun-19	EMB 1st. Layer F.D.D	301+350	301+500	RHS	MCW	CA	M				
262	VKE-3/PIL/HW/2330	6:00 PM	8-Jun-19	EMB 2nd. Layer F.D.D	301+350	301+500	RHS	MCW	CA	M				
263	VKE-3/PIL/HW/2331	4:00 PM	8-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M				
264	VKE-3/PIL/HW/2332	4:30 PM	8-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	RHS	MCW	CA	M				
265	VKE-3/PIL/HW/2333	5:00 PM	8-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M				
266	VKE-3/PIL/HW/2334	5:30 PM	8-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M				
267	VKE-3/PIL/HW/2335	6:00 PM	8-Jun-19	EMB 6th. Layer F.D.D	305+250	305+430	LHS	MCW	CA	M				
268	VKE-3/PIL/HW/2336	6:00 PM	8-Jun-19	EMB 7th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M				
269	VKE-3/PIL/HW/2337	3:45 PM	8-Jun-19	EMB 8th. Layer F.D.D	306+050	306+330	RHS	MCW	CA	M				
270	VKE-3/PIL/HW/2338	10:00 AM	8-Jun-19	Trench Filling in 1st	302+980	303+020	BHS	MCW	CA	M				
271	VKE-3/PIL/HW/2339	2:30 PM	8-Jun-19	Trench Filling in 2nd	302+980	303+020	BHS	MCW	CA	M				
272	VKE-3/PIL/HW/2340	5:00 PM	8-Jun-19	Trench Filling in 3rd	302+980	303+020	BHS	MCW	CA	M				
273	VKE-3/PIL/HW/2341	2:00 PM	8-Jun-19	EMB 3rd. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M				
274	VKE-3/PIL/HW/2342	2:30 PM	8-Jun-19	EMB 3rd. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M				
275	VKE-3/PIL/HW/2343	3:00 PM	8-Jun-19	EMB 6th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M				
276	VKE-3/PIL/HW/2344	3:30 PM	8-Jun-19	EMB 8th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M				
277	VKE-3/PIL/HW/2345	4:00 PM	8-Jun-19	EMB 9th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M				
278	VKE-3/PIL/HW/2346	11:30 AM	8-Jun-19	EMB 1st. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M				
279	VKE-3/PIL/HW/2347	11:30 AM	8-Jun-19	EMB 3rd. Layer F.D.D	320+500	320+600	RHS	MCW	CA	M				
280	VKE-3/PIL/HW/2348	2:30 PM	8-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M				
281	VKE-3/PIL/HW/2349	3:00 PM	8-Jun-19	EMB 13th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M				
282	VKE-3/PIL/HW/2350	4:00 PM	8-Jun-19	EMB 2nd. Layer F.D.D	309+880	310+110	LHS	MCW	CA	M				
283	VKE-3/PIL/HW/2351	4:00 PM	8-Jun-19	EMB 3rd. Layer F.D.D	309+880	310+110	RHS	MCW	CA	M				
284	VKE-3/PIL/HW/2352	4:30 PM	8-Jun-19	EMB 16th. Layer F.D.D	310+750	311+020	LHS	MCW	CA	M				
285	VKE-3/PIL/HW/2353	5:00 PM	8-Jun-19	EMB 16th. Layer F.D.D	310+850	311+020	RHS	MCW	CA	M				
286	VKE-3/PIL/HW/2354	5:30 PM	8-Jun-19	EMB 18th. Layer F.D.D	311+070	311+280	RHS	MCW	CA	M				
287	VKE-3/PIL/HW/2355	2:00 PM	8-Jun-19	EMB 20th. Layer F.D.D	321+720	321+880	RHS	MCW	CA	M				
288	VKE-3/PIL/HW/2356	2:30 PM	8-Jun-19	EMB 6th. Layer F.D.D	312+475	321+650	RHS	MCW	CA	M				
289	VKE-3/PIL/HW/2357	3:00 PM	8-Jun-19	EMB 14th. Layer F.D.D	322+300	322+400	LHS	MCW	CA	M				
290	VKE-3/PIL/HW/2358	3:30 PM	8-Jun-19	EMB 9th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M				
291	VKE-3/PIL/HW/2359	4:00 PM	8-Jun-19	EMB 8th. Layer F.D.D	314+690	314+800	RHS	MCW	CA	M				
292	VKE-3/PIL/HW/2360	4:30 PM	8-Jun-19	EMB 3rd. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M				
293	VKE-3/PIL/HW/2361	10:00 AM	9-Jun-19	Back Filling in 1st Layer of A1 & A2	305+250		BHS	MCW	CA	M				
294	VKE-3/PIL/HW/2362	2:30 PM	9-Jun-19	Back Filling in 2nd Layer of A1 & A2	305+250		BHS	MCW	CA	M				
295	VKE-3/PIL/HW/2363	5:30 PM	9-Jun-19	Back Filling in 3rd Layer of A1 & A2	305+250		BHS	MCW	CA	M				
296	VKE-3/PIL/HW/2364	9:30 AM	9-Jun-19	Back Filling in 1st Layer of A1 & A2	306+050		BHS	MCW	CA	M				
297	VKE-3/PIL/HW/2365	3:00 PM	9-Jun-19	Back Filling in 2nd Layer of A1 & A2	306+050		BHS	MCW	CA	M				
298	VKE-3/PIL/HW/2366	5:00 PM	9-Jun-19	Back Filling in 3rd Layer of A1 & A2	306+050		BHS	MCW	CA	M				
299	VKE-3/PIL/HW/2367	10:00 AM	9-Jun-19	Trench Filling in 3rd	302+980	303+020	BHS	MCW	CA	M				

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks		
					From	To									
300	VKE-3/PIL/HW/2368	1:30 PM	9-Jun-19	Trench Filling in 4th	302+980	303+020	BHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
301	VKE-3/PIL/HW/2369	4:30 PM	9-Jun-19	Trench Filling in 5th	302+980	303+020	BHS	MCW	CA	M					
302	VKE-3/PIL/HW/2370	2:30 PM	9-Jun-19	EMB 4th. Layer F.D.D	293+750	293+850	RHS	MCW	CA	M					
303	VKE-3/PIL/HW/2371	3:00 PM	9-Jun-19	EMB 7th. Layer F.D.D	296+175	296+340	LHS	MCW	CA	M					
304	VKE-3/PIL/HW/2372	3:30 PM	9-Jun-19	EMB 11th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M					
305	VKE-3/PIL/HW/2373	4:00 PM	9-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M					
306	VKE-3/PIL/HW/2374	4:30 PM	9-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
307	VKE-3/PIL/HW/2375	5:00 PM	9-Jun-19	EMB 2nd. Layer F.D.D	304+180	304+400	RHS	MCW	CA	M					
308	VKE-3/PIL/HW/2376	5:30 PM	9-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
309	VKE-3/PIL/HW/2377	11:00 AM	9-Jun-19	Back Filling of Top Layer of HPC	302+270		BHS	MCW	CA	M					
310	VKE-3/PIL/HW/2378	12:00 PM	9-Jun-19	Back Filling of Top Layer of HPC	302+578		BHS	MCW	CA	M					
311	VKE-3/PIL/HW/2379	2:30 PM	9-Jun-19	EMB 4th. Layer F.D.D	293+900	294+060	RHS	MCW	CA	M					
312	VKE-3/PIL/HW/2380	5:00 PM	9-Jun-19	EMB 10th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M					
313	VKE-3/PIL/HW/2381	6:00 PM	9-Jun-19	EMB 2nd. Layer F.D.D	301+350	301+500	RHS	MCW	CA	M					
314	VKE-3/PIL/HW/2382	4:00 PM	9-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M					
315	VKE-3/PIL/HW/2383	5:00 PM	9-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M					
316	VKE-3/PIL/HW/2384	5:30 PM	9-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
317	VKE-3/PIL/HW/2385	6:00 PM	9-Jun-19	EMB 7th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M					
318	VKE-3/PIL/HW/2386	2:00 PM	9-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M					
319	VKE-3/PIL/HW/2387	2:30 PM	9-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M					
320	VKE-3/PIL/HW/2388	3:00 PM	9-Jun-19	EMB 3rd. Layer F.D.D	309+880	310+110	LHS	MCW	CA	M					
321	VKE-3/PIL/HW/2389	3:30 PM	9-Jun-19	EMB 4th. Layer F.D.D	309+880	310+110	RHS	MCW	CA	M					
322	VKE-3/PIL/HW/2390	4:00 PM	9-Jun-19	EMB 16th. Layer F.D.D	310+850	311+020	RHS	MCW	CA	M					
323	VKE-3/PIL/HW/2391	11:30 AM	9-Jun-19	EMB 9th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M					
324	VKE-3/PIL/HW/2392	11:30 AM	9-Jun-19	EMB 10th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M					
325	VKE-3/PIL/HW/2393	1:30 PM	9-Jun-19	EMB 11th. Layer F.D.D	317+120	317+400	LHS	MCW	CA	M					
326	VKE-3/PIL/HW/2394	3:00 PM	9-Jun-19	EMB 7th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
327	VKE-3/PIL/HW/2395	3:30 PM	9-Jun-19	EMB 3rd. Layer F.D.D	320+300	320+400	RHS	MCW	CA	M					
328	VKE-3/PIL/HW/2396	4:00 PM	9-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+500	RHS	MCW	CA	M					
329	VKE-3/PIL/HW/2397	4:30 PM	9-Jun-19	EMB 20th. Layer F.D.D	321+720	321+880	LHS	MCW	CA	M					
330	VKE-3/PIL/HW/2398	5:00 PM	9-Jun-19	EMB 6th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M					
331	VKE-3/PIL/HW/2399	5:30 PM	9-Jun-19	EMB 16th. Layer F.D.D	322+300	322+400	RHS	MCW	CA	M					
332	VKE-3/PIL/HW/2400	6:00 PM	9-Jun-19	EMB 16th. Layer F.D.D	312+400	312+670	RHS	MCW	CA	M					
333	VKE-3/PIL/HW/2401	1:00 AM	9-Jun-19	EMB 16th. Layer F.D.D	312+500	312+670	LHS	MCW	CA	M					
334	VKE-3/PIL/HW/2402	1:30 PM	9-Jun-19	EMB 15th. Layer F.D.D	311+330	311+650	RHS	MCW	CA	M					
335	VKE-3/PIL/HW/2403	2:30 PM	10-Jun-19	EMB 4th. Layer F.D.D	293+750	293+850	RHS	MCW	CA	M					
336	VKE-3/PIL/HW/2404	3:00 PM	10-Jun-19	EMB 4th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M					
337	VKE-3/PIL/HW/2405	3:30 PM	10-Jun-19	EMB 13th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M					
338	VKE-3/PIL/HW/2406	4:00 PM	10-Jun-19	EMB 12th. Layer F.D.D	297+140	297+200	RHS	MCW	CA	M					
339	VKE-3/PIL/HW/2407	4:30 PM	10-Jun-19	EMB 10th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M					
340	VKE-3/PIL/HW/2408	5:00 PM	10-Jun-19	EMB 8th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
341	VKE-3/PIL/HW/2409	5:30 PM	10-Jun-19	EMB Top Layer F.D.D	303+420	303+590	LHS	MCW	CA	M					
342	VKE-3/PIL/HW/2410	11:00 AM	10-Jun-19	EMB 2nd. Layer F.D.D	304+000	304+070	RHS	MCW	CA	M					
343	VKE-3/PIL/HW/2411	12:00 PM	10-Jun-19	EMB 4th. Layer F.D.D	304+850	305+040	RHS	MCW	CA	M					
344	VKE-3/PIL/HW/2412	2:30 PM	10-Jun-19	EMB 4th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M					
345	VKE-3/PIL/HW/2413	5:00 PM	10-Jun-19	EMB 8th. Layer F.D.D	305+550	305+840	LHS	MCW	CA	M					
346	VKE-3/PIL/HW/2414	2:00 PM	10-Jun-19	FDD of C&G and OGL Layer	297+760	297+880	LHS	MCW	CA	M					
347	VKE-3/PIL/HW/2415	3:00 PM	10-Jun-19	FDD of C&G and OGL Layer	297+760	297+880	RHS	MCW	CA	M					
348	VKE-3/PIL/HW/2416	4:00 PM	10-Jun-19	FDD of C&G and OGL Layer	297+920	298+000	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
349	VKE-3/PIL/HW/2417	5:00 PM	10-Jun-19	FDD of C&G and OGL Layer	297+920	298+000	RHS	MCW	CA	M					
350	VKE-3/PIL/HW/2418	6:00 PM	10-Jun-19	EMB 4th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M					
351	VKE-3/PIL/HW/2419	10:00 AM	10-Jun-19	Trench Filling in 3rd	302+980	303+020	BHS	MCW	CA	M					
352	VKE-3/PIL/HW/2420	1:30 PM	10-Jun-19	Trench Filling in 4th	302+980	303+020	BHS	MCW	CA	M					
353	VKE-3/PIL/HW/2421	4:30 PM	10-Jun-19	Trench Filling in 5th	302+980	303+020	BHS	MCW	CA	M					
354	VKE-3/PIL/HW/2422	2:30 PM	10-Jun-19	EMB 4th. Layer F.D.D	293+750	293+850	RHS	MCW	CA	M					
355	VKE-3/PIL/HW/2423	3:30 PM	10-Jun-19	EMB 11th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M					
356	VKE-3/PIL/HW/2424	4:00 PM	10-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M					
357	VKE-3/PIL/HW/2425	4:30 PM	10-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M					
358	VKE-3/PIL/HW/2426	5:00 PM	10-Jun-19	EMB 2nd. Layer F.D.D	304+180	304+400	RHS	MCW	CA	M					
359	VKE-3/PIL/HW/2427	5:30 PM	10-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
360	VKE-3/PIL/HW/2428	2:30 PM	10-Jun-19	EMB 4th. Layer F.D.D	293+900	294+060	RHS	MCW	CA	M					
361	VKE-3/PIL/HW/2429	5:00 PM	10-Jun-19	EMB 10th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M					
362	VKE-3/PIL/HW/2430	2:00 PM	10-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M					
363	VKE-3/PIL/HW/2431	2:30 PM	10-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M					
364	VKE-3/PIL/HW/2432	3:00 PM	10-Jun-19	EMB 2nd. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M					
365	VKE-3/PIL/HW/2433	3:30 PM	10-Jun-19	EMB 2nd. Layer F.D.D	316+580	316+810	RHS	MCW	CA	M					
366	VKE-3/PIL/HW/2434	4:00 PM	10-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M					
367	VKE-3/PIL/HW/2435	11:30 AM	10-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	RHS	MCW	CA	M					
368	VKE-3/PIL/HW/2436	11:30 AM	10-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+500	RHS	MCW	CA	M					
369	VKE-3/PIL/HW/2437	1:30 PM	10-Jun-19	EMB 3rd. Layer F.D.D	320+500	320+600	RHS	MCW	CA	M					
370	VKE-3/PIL/HW/2438	3:00 PM	10-Jun-19	EMB 4th. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M					
371	VKE-3/PIL/HW/2439	3:30 PM	10-Jun-19	EMB 7th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M					
372	VKE-3/PIL/HW/2440	4:00 PM	10-Jun-19	EMB 5th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M					
373	VKE-3/PIL/HW/2441	4:30 PM	10-Jun-19	EMB 5th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M					
374	VKE-3/PIL/HW/2442	5:00 PM	10-Jun-19	EMB 7th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M					
375	VKE-3/PIL/HW/2443	5:30 PM	10-Jun-19	EMB 7th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M					
376	VKE-3/PIL/HW/2444	6:00 PM	10-Jun-19	EMB 5th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M					
377	VKE-3/PIL/HW/2445	1:00 AM	10-Jun-19	EMB 4th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M					
378	VKE-3/PIL/HW/2446	1:30 PM	10-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M					
379	VKE-3/PIL/HW/2447	1:30 PM	10-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks				
					From	To											
380	VKE-3/PIL/HW/2448	2:00 PM	11-Jun-19	FDD of OGL Layer	297+760	297+880	BHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
381	VKE-3/PIL/HW/2449	4:00 PM	11-Jun-19	FDD of OGL Layer	297+920	298+000	BHS	MCW	CA	M							
382	VKE-3/PIL/HW/2450	1:00 PM	11-Jun-19	EMB 4th. Layer F.D.D	293+650	293+750	RHS	MCW	CA	M							
383	VKE-3/PIL/HW/2451	2:00 PM	11-Jun-19	EMB 7th. Layer F.D.D	296+000	296+125	LHS	MCW	CA	M							
384	VKE-3/PIL/HW/2452	3:00 PM	11-Jun-19	EMB 13th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M							
385	VKE-3/PIL/HW/2453	4:00 PM	11-Jun-19	EMB 13th. Layer F.D.D	297+140	297+200	LHS	MCW	CA	M							
386	VKE-3/PIL/HW/2454	5:30 PM	11-Jun-19	EMB 15th. Layer F.D.D	303+225	303+400	RHS	MCW	CA	M							
387	VKE-3/PIL/HW/2455	6:00 PM	11-Jun-19	EMB 7th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M							
388	VKE-3/PIL/HW/2456	5:00 PM	11-Jun-19	EMB 2nd. Layer F.D.D	304+180	304+280	RHS	MCW	CA	M							
389	VKE-3/PIL/HW/2457	4:00 PM	11-Jun-19	EMB 4th. Layer F.D.D	304+680	304+850	RHS	MCW	CA	M							
390	VKE-3/PIL/HW/2458	4:30 PM	11-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	LHS	MCW	CA	M							
391	VKE-3/PIL/HW/2459	5:00 PM	11-Jun-19	EMB 9th. Layer F.D.D	301+820	301+940	RHS	MCW	CA	M							
392	VKE-3/PIL/HW/2460	1:00 PM	11-Jun-19	Trench Filling in 6th	302+980	303+020	BHS	MCW	CA	M							
393	VKE-3/PIL/HW/2461	4:30 PM	11-Jun-19	Trench Filling in 7th	302+980	303+020	BHS	MCW	CA	M							
394	VKE-3/PIL/HW/2462	2:00 PM	11-Jun-19	Back filling of 4th Layer of A1 & A2 side	305+270		BHS	MCW	CA	M							
395	VKE-3/PIL/HW/2463	2:30 PM	11-Jun-19	Back filling of 5th Layer	305+270		BHS	MCW	CA	M							
396	VKE-3/PIL/HW/2464	3:00 PM	11-Jun-19	Back filling of 4th Layer of A1 & A2 side	306+050		BHS	MCW	CA	M							
397	VKE-3/PIL/HW/2465	3:30 PM	11-Jun-19	Back filling of 5th Layer	306+050		BHS	MCW	CA	M							
398	VKE-3/PIL/HW/2466	2:00 PM	11-Jun-19	EMB 6th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			Mr. Shailendra Singh	9463989989			
399	VKE-3/PIL/HW/2467	2:30 PM	11-Jun-19	EMB 5th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M							
400	VKE-3/PIL/HW/2468	3:00 PM	11-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	LHS	MCW	CA	M							
401	VKE-3/PIL/HW/2469	3:30 PM	11-Jun-19	EMB 14th. Layer F.D.D	310+120	310+350	RHS	MCW	CA	M							
402	VKE-3/PIL/HW/2470	4:00 PM	11-Jun-19	EMB 2nd. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M							
403	VKE-3/PIL/HW/2471	11:30 AM	11-Jun-19	EMB 2nd. Layer F.D.D	316+580	316+810	RHS	MCW	CA	M							
404	VKE-3/PIL/HW/2472	11:30 AM	11-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M							
405	VKE-3/PIL/HW/2473	1:30 PM	11-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	RHS	MCW	CA	M							
406	VKE-3/PIL/HW/2474	3:00 PM	11-Jun-19	EMB 7th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M							
407	VKE-3/PIL/HW/2475	3:30 PM	11-Jun-19	EMB 7th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M							
408	VKE-3/PIL/HW/2476	3:30 PM	11-Jun-19	EMB 7th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M							
409	VKE-3/PIL/HW/2477	4:00 PM	11-Jun-19	EMB 12th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M							
410	VKE-3/PIL/HW/2478	4:30 PM	11-Jun-19	EMB 9th. Layer F.D.D	313+100	313+350	RHS	MCW	CA	M							
411	VKE-3/PIL/HW/2479	5:30 PM	11-Jun-19	EMB 1st. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M							
412	VKE-3/PIL/HW/2480	5:00 PM	11-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+500	RHS	MCW	CA	M							
413	VKE-3/PIL/HW/2481	5:30 PM	11-Jun-19	EMB 3rd. Layer F.D.D	320+500	320+600	RHS	MCW	CA	M							
414	VKE-3/PIL/HW/2482	1:00 PM	12-Jun-19	EMB 16th. Layer F.D.D	303+225	303+400	RHS	MCW	CA	M							
415	VKE-3/PIL/HW/2483	2:00 PM	12-Jun-19	EMB 4th. Layer F.D.D	293+500	293+700	RHS	MCW	CA	M					Mr. Kamdev Jena	7787080273	
416	VKE-3/PIL/HW/2484	3:00 PM	12-Jun-19	EMB 6th. Layer F.D.D	296+040	296+125	RHS	MCW	CA	M							
417	VKE-3/PIL/HW/2485	4:00 PM	12-Jun-19	EMB 13th. Layer F.D.D	297+140	297+200	LHS	MCW	CA	M							
418	VKE-3/PIL/HW/2486	4:30 PM	12-Jun-19	EMB 13th. Layer F.D.D	297+140	297+200	RHS	MCW	CA	M							
419	VKE-3/PIL/HW/2487	5:30 PM	12-Jun-19	EMB 12th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M							
420	VKE-3/PIL/HW/2488	6:00 PM	12-Jun-19	EMB 2nd. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M							
421	VKE-3/PIL/HW/2489	5:00 PM	12-Jun-19	EMB 4th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M							
422	VKE-3/PIL/HW/2490	1:00 PM	12-Jun-19	Trench Filling in 8th	302+980	303+020	BHS	MCW	CA	M							
423	VKE-3/PIL/HW/2491	4:30 PM	12-Jun-19	Trench Filling in 9th	302+980	303+020	BHS	MCW	CA	M							
424	VKE-3/PIL/HW/2492	1:00 PM	12-Jun-19	EMB 6th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M							
425	VKE-3/PIL/HW/2493	1:30 PM	12-Jun-19	EMB 6th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M							
426	VKE-3/PIL/HW/2494	2:00 PM	12-Jun-19	EMB 15th. Layer F.D.D	310+250	310+350	LHS	MCW	CA	M							
427	VKE-3/PIL/HW/2495	2:30 PM	12-Jun-19	EMB 15th. Layer F.D.D	310+250	310+350	RHS	MCW	CA	M							
428	VKE-3/PIL/HW/2496	3:00 PM	12-Jun-19	EMB 12th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M							
429	VKE-3/PIL/HW/2497	3:30 PM	12-Jun-19	EMB 6th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M							
430	VKE-3/PIL/HW/2498	4:00 PM	12-Jun-19	EMB 6th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M							
431	VKE-3/PIL/HW/2499	4:30 PM	12-Jun-19	EMB 8th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M							
432	VKE-3/PIL/HW/2500	5:00 PM	12-Jun-19	EMB 9th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M							
433	VKE-3/PIL/HW/2501	5:30 PM	12-Jun-19	EMB 7th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M							
434	VKE-3/PIL/HW/2502	6:00 PM	12-Jun-19	EMB 9th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989					
435	VKE-3/PIL/HW/2503	2:00 PM	12-Jun-19	Back filling of 1st Layer of A1 & A2 side	310+120		BHS	MCW	CA	M							
436	VKE-3/PIL/HW/2504	3:00 PM	12-Jun-19	Back filling of 2nd Layer of A1 & A2 side	310+120		BHS	MCW	CA	M							
437	VKE-3/PIL/HW/2505	4:00 PM	12-Jun-19	Back filling of 3rd Layer of A1 & A2 side	310+120		BHS	MCW	CA	M							
438	VKE-3/PIL/HW/2506	9:00 AM	12-Jun-19	EMB 6th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M							
439	VKE-3/PIL/HW/2507	5:00 PM	12-Jun-19	EMB 7th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M							
440	VKE-3/PIL/HW/2508	5:30 PM	12-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+500	RHS	MCW	CA	M							
441	VKE-3/PIL/HW/2509	6:00 PM	12-Jun-19	EMB 3rd. Layer F.D.D	320+500	320+600	RHS	MCW	CA	M							
442	VKE-3/PIL/HW/2510	4:00 PM	12-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M							
443	VKE-3/PIL/HW/2511	4:30 PM	12-Jun-19	EMB 2nd. Layer F.D.D	316+820	317+000	RHS	MCW	CA	M							
444	VKE-3/PIL/HW/2512	1:00 PM	14-Jun-19	FDD of OGL Layer	297+260	297+880	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
445	VKE-3/PIL/HW/2513	1:00 PM	14-Jun-19	FDD of OGL Layer	297+260	297+880	RHS	MCW	CA	M							
446	VKE-3/PIL/HW/2514	2:00 PM	14-Jun-19	FDD of OGL Layer	297+920	298+000	LHS	MCW	CA	M							
447	VKE-3/PIL/HW/2515	2:00 PM	14-Jun-19	FDD of OGL Layer	297+920	298+000	RHS	MCW	CA	M							
448	VKE-3/PIL/HW/2516	3:00 PM	14-Jun-19	EMB 4th. Layer F.D.D	293+500	293+700	RHS	MCW	CA	M							
449	VKE-3/PIL/HW/2517	4:00 PM	14-Jun-19	EMB 4th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M							
450	VKE-3/PIL/HW/2518	4:30 PM	14-Jun-19	EMB 8th. Layer F.D.D	296+175	296+340	LHS	MCW	CA	M							
451	VKE-3/PIL/HW/2519	5:30 PM	14-Jun-19	EMB 10th. Layer F.D.D	296+500	296+570	LHS	MCW	CA	M							
452	VKE-3/PIL/HW/2520	6:00 PM	14-Jun-19	EMB 12th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M							
453	VKE-3/PIL/HW/2521	2:00 PM	14-Jun-19	EMB 2nd. Layer F.D.D	304+000	304+070	RHS	MCW	CA	M							
454	VKE-3/PIL/HW/2522	2:00 PM	14-Jun-19	EMB 3rd. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M							
455	VKE-3/PIL/HW/2523	3:00 PM	14-Jun-19	EMB 4th. Layer F.D.D	304+680	305+040	RHS	MCW	CA	M							
456	VKE-3/PIL/HW/2524	4:00 PM	14-Jun-19	EMB 5th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M							
457	VKE-3/PIL/HW/2525	4:30 PM	14-Jun-19	EMB 11th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M							
458	VKE-3/PIL/HW/2526	3:00 PM	14-Jun-19	EMB 2nd. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M							
459	VKE-3/PIL/HW/2527	1:00 PM	14-Jun-19	EMB 7th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M							

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
460	VKE-3/PIL/HW/2528	1:30 PM	14-Jun-19	EMB 7th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989	
461	VKE-3/PIL/HW/2529	2:00 PM	14-Jun-19	EMB 7th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M			
462	VKE-3/PIL/HW/2530	2:30 PM	14-Jun-19	EMB 18th. Layer F.D.D	321+900	322+100	LHS	MCW	CA	M			
463	VKE-3/PIL/HW/2531	3:00 PM	14-Jun-19	EMB 6th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
464	VKE-3/PIL/HW/2532	3:30 PM	14-Jun-19	EMB 10th. Layer F.D.D	314+350	314+690	RHS	MCW	CA	M			
465	VKE-3/PIL/HW/2533	4:00 PM	14-Jun-19	EMB 12th. Layer F.D.D	314+350	314+690	LHS	MCW	CA	M			
466	VKE-3/PIL/HW/2534	4:30 PM	14-Jun-19	EMB 9th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M			
467	VKE-3/PIL/HW/2535	5:00 PM	14-Jun-19	EMB 9th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M			
468	VKE-3/PIL/HW/2536	5:30 PM	14-Jun-19	EMB 8th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M			
469	VKE-3/PIL/HW/2537	6:00 PM	14-Jun-19	EMB 7th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
470	VKE-3/PIL/HW/2538	2:00 PM	15-Jun-19	FDD of OGL Layer	297+920	298+000	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273	
471	VKE-3/PIL/HW/2539	2:00 PM	15-Jun-19	FDD of OGL Layer	297+920	298+000	RHS	MCW	CA	M			
472	VKE-3/PIL/HW/2540	3:00 PM	15-Jun-19	EMB 4th. Layer F.D.D	293+500	293+700	RHS	MCW	CA	M			
473	VKE-3/PIL/HW/2541	4:00 PM	15-Jun-19	EMB 4th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M			
474	VKE-3/PIL/HW/2542	4:30 PM	15-Jun-19	EMB 8th. Layer F.D.D	296+175	296+340	LHS	MCW	CA	M			
475	VKE-3/PIL/HW/2543	5:30 PM	15-Jun-19	EMB 10th. Layer F.D.D	296+500	296+570	LHS	MCW	CA	M			
476	VKE-3/PIL/HW/2544	2:00 PM	15-Jun-19	EMB 2nd. Layer F.D.D	304+000	304+070	RHS	MCW	CA	M			
477	VKE-3/PIL/HW/2545	4:30 PM	15-Jun-19	EMB 11th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M			
478	VKE-3/PIL/HW/2546	3:00 PM	15-Jun-19	EMB 2nd. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M			
479	VKE-3/PIL/HW/2547	3:30 PM	15-Jun-19	EMB 9th. Layer F.D.D	305+550	305+840	LHS	MCW	CA	M			
480	VKE-3/PIL/HW/2548	5:00 PM	15-Jun-19	EMB 5th. Layer F.D.D	306+400	306+600	RHS	MCW	CA	M			
481	VKE-3/PIL/HW/2549	5:30 PM	15-Jun-19	EMB 14th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989	
482	VKE-3/PIL/HW/2550	1:00 PM	15-Jun-19	EMB 8th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M			
483	VKE-3/PIL/HW/2551	1:30 PM	15-Jun-19	EMB 8th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
484	VKE-3/PIL/HW/2552	2:00 PM	15-Jun-19	EMB 8th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
485	VKE-3/PIL/HW/2553	2:30 PM	15-Jun-19	EMB 10th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M			
486	VKE-3/PIL/HW/2554	3:00 PM	15-Jun-19	FDD of OGL Layer	314+820	315+030	LHS	MCW	CA	M			
487	VKE-3/PIL/HW/2555	3:30 PM	15-Jun-19	FDD of OGL Layer	314+820	315+030	RHS	MCW	CA	M			
488	VKE-3/PIL/HW/2556	4:00 PM	15-Jun-19	EMB 9th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M			
489	VKE-3/PIL/HW/2557	4:30 PM	15-Jun-19	EMB 8th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M			
490	VKE-3/PIL/HW/2558	5:00 PM	15-Jun-19	EMB 8th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M			
491	VKE-3/PIL/HW/2559	5:30 PM	15-Jun-19	EMB 3rd. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M			
492	VKE-3/PIL/HW/2560	6:00 PM	15-Jun-19	EMB 3rd. Layer F.D.D	316+580	316+810	RHS	MCW	CA	M			
493	VKE-3/PIL/HW/2561	2:00 PM	15-Jun-19	EMB 7th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M			
494	VKE-3/PIL/HW/2562	5:00 PM	15-Jun-19	EMB 9th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M			
495	VKE-3/PIL/HW/2563	2:00 PM	16-Jun-19	EMB 5th. Layer F.D.D	304+680	305+040	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273	
496	VKE-3/PIL/HW/2564	2:00 PM	16-Jun-19	EMB 5th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M			
497	VKE-3/PIL/HW/2565	3:00 PM	16-Jun-19	EMB 8th. Layer F.D.D	293+900	294+050	LHS	MCW	CA	M			
498	VKE-3/PIL/HW/2566	4:00 PM	16-Jun-19	EMB 5th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M			
499	VKE-3/PIL/HW/2567	4:30 PM	16-Jun-19	EMB 8th. Layer F.D.D	296+000	296+125	LHS	MCW	CA	M			
500	VKE-3/PIL/HW/2568	5:30 PM	16-Jun-19	EMB 7th. Layer F.D.D	296+040	296+125	RHS	MCW	CA	M			
501	VKE-3/PIL/HW/2569	2:00 PM	16-Jun-19	EMB 14th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M			
502	VKE-3/PIL/HW/2570	4:30 PM	16-Jun-19	EMB 13th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M			
503	VKE-3/PIL/HW/2571	3:00 PM	16-Jun-19	EMB 5th. Layer F.D.D	305+250	305+300	RHS	MCW	CA	M			
504	VKE-3/PIL/HW/2572	3:30 PM	16-Jun-19	EMB 6th. Layer F.D.D	305+300	305+430	RHS	MCW	CA	M			
505	VKE-3/PIL/HW/2573	4:00 PM	16-Jun-19	EMB 4th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M			
506	VKE-3/PIL/HW/2574	1:00 PM	16-Jun-19	EMB 10th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M			
507	VKE-3/PIL/HW/2575	1:30 PM	16-Jun-19	EMB 4th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M			
508	VKE-3/PIL/HW/2576	2:00 PM	16-Jun-19	EMB 5th. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M			
509	VKE-3/PIL/HW/2577	2:30 PM	16-Jun-19	EMB 2nd. Layer F.D.D	320+000	320+100	RHS	MCW	CA	M			
510	VKE-3/PIL/HW/2578	3:00 PM	16-Jun-19	EMB 10th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M			
511	VKE-3/PIL/HW/2579	3:30 PM	16-Jun-19	EMB 3rd. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M			
512	VKE-3/PIL/HW/2580	4:00 PM	16-Jun-19	EMB 3rd. Layer F.D.D	316+820	317+000	RHS	MCW	CA	M			
513	VKE-3/PIL/HW/2581	4:30 PM	16-Jun-19	EMB 9th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
514	VKE-3/PIL/HW/2582	5:00 PM	16-Jun-19	EMB 9th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
515	VKE-3/PIL/HW/2583	5:30 PM	16-Jun-19	EMB 16th. Layer F.D.D	312+400	312+670	RHS	MCW	CA	M			
516	VKE-3/PIL/HW/2584	2:00 PM	16-Jun-19	EMB 16th. Layer F.D.D	312+500	312+670	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989	
517	VKE-3/PIL/HW/2585	2:30 PM	16-Jun-19	EMB 8th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M			
518	VKE-3/PIL/HW/2586	3:00 PM	16-Jun-19	EMB 9th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M			
519	VKE-3/PIL/HW/2587	3:30 PM	16-Jun-19	EMB Top Layer F.D.D	321+900	322+100	LHS	MCW	CA	M			
520	VKE-3/PIL/HW/2588	4:00 PM	16-Jun-19	EMB 2nd. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M			
521	VKE-3/PIL/HW/2589	8:00 AM	16-Jun-19	Back filling of 4th. Layer of A1 & A2 side	310+110	310+120	BHS	MCW	CA	M			
522	VKE-3/PIL/HW/2590	12:00 PM	16-Jun-19	Back filling of 5th. Layer of A1 & A2 side	310+110	310+120	BHS	MCW	CA	M			
523	VKE-3/PIL/HW/2591	4:00 PM	16-Jun-19	Back filling of 6th. Layer of A1 & A2 side	310+110	310+120	BHS	MCW	CA	M			
524	VKE-3/PIL/HW/2592	4:30 PM	16-Jun-19	EMB 8th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M			
525	VKE-3/PIL/HW/2593	5:00 PM	16-Jun-19	EMB 9th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M			
526	VKE-3/PIL/HW/2594	2:00 PM	17-Jun-19	EMB 8th. Layer F.D.D	296+175	296+340	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273	
527	VKE-3/PIL/HW/2595	2:00 PM	17-Jun-19	EMB 7th. Layer F.D.D	296+175	296+340	RHS	MCW	CA	M			
528	VKE-3/PIL/HW/2596	3:00 PM	17-Jun-19	EMB 10th. Layer F.D.D	296+500	296+700	LHS	MCW	CA	M			
529	VKE-3/PIL/HW/2597	4:00 PM	17-Jun-19	EMB 10th. Layer F.D.D	296+500	296+700	RHS	MCW	CA	M			
530	VKE-3/PIL/HW/2598	4:30 PM	17-Jun-19	EMB 13th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M			
531	VKE-3/PIL/HW/2599	5:30 PM	17-Jun-19	EMB 8th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M			
532	VKE-3/PIL/HW/2600	2:00 PM	17-Jun-19	EMB 5th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M			
533	VKE-3/PIL/HW/2601	4:30 PM	17-Jun-19	EMB 5th. Layer F.D.D	306+600	306+800	RHS	MCW	CA	M			
534	VKE-3/PIL/HW/2602	3:00 PM	17-Jun-19	EMB 6th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M			
535	VKE-3/PIL/HW/2603	4:00 PM	17-Jun-19	EMB 4th. Layer F.D.D	293+700	293+850	RHS	MCW	CA	M			
536	VKE-3/PIL/HW/2604	1:00 PM	17-Jun-19	EMB 10th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
537	VKE-3/PIL/HW/2605	1:30 PM	17-Jun-19	EMB 10th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
538	VKE-3/PIL/HW/2606	2:00 PM	17-Jun-19	EMB 6th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
539	VKE-3/PIL/HW/2607	2:30 PM	17-Jun-19	EMB 6th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989	
540	VKE-3/PIL/HW/2608	3:00 PM	17-Jun-19	EMB 7th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			
541	VKE-3/PIL/HW/2609	3:30 PM	17-Jun-19	EMB 7th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M			
542	VKE-3/PIL/HW/2610	4:00 PM	17-Jun-19	EMB 3rd. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M			
543	VKE-3/PIL/HW/2611	4:30 PM	17-Jun-19	EMB 4th. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M			
544	VKE-3/PIL/HW/2612	5:00 PM	17-Jun-19	EMB 1st. Layer F.D.D	314+820	315+030	RHS	MCW	CA	M			
545	VKE-3/PIL/HW/2613	5:30 PM	17-Jun-19	EMB 2nd. Layer F.D.D	313+400	313+600	RHS	MCW	CA	M			
546	VKE-3/PIL/HW/2614	1:00 PM	17-Jun-19	EMB 7th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M			
547	VKE-3/PIL/HW/2615	2:00 PM	18-Jun-19	EMB 8th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273	
548	VKE-3/PIL/HW/2616	2:00 PM	18-Jun-19	EMB 9th. Layer F.D.D	294+400	294+500	LHS	MCW	CA	M			
549	VKE-3/PIL/HW/2617	3:00 PM	18-Jun-19	EMB 15th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M			
550	VKE-3/PIL/HW/2618	4:00 PM	18-Jun-19	EMB 5th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M			
551	VKE-3/PIL/HW/2619	4:30 PM	18-Jun-19	EMB 5th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M			
552	VKE-3/PIL/HW/2620	5:30 PM	18-Jun-19	EMB 6th. Layer F.D.D	306+400	306+600	LHS	MCW	CA	M			
553	VKE-3/PIL/HW/2621	2:00 PM	18-Jun-19	EMB 12th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M			
554	VKE-3/PIL/HW/2622	4:30 PM	18-Jun-19	EMB 15th. Layer F.D.D	303+400	303+600	RHS	MCW	CA	M			
555	VKE-3/PIL/HW/2623	5:00 PM	18-Jun-19	EMB 16th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M			
556	VKE-3/PIL/HW/2624	5:30 PM	18-Jun-19	EMB 15th. Layer F.D.D	303+400	303+600	RHS	MCW	CA	M			
557	VKE-3/PIL/HW/2625	1:00 PM	18-Jun-19	EMB 5th. Layer F.D.D	320+000	320+100	RHS	MCW	CA	M			
558	VKE-3/PIL/HW/2626	1:30 PM	18-Jun-19	EMB 11th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
559	VKE-3/PIL/HW/2627	2:00 PM	18-Jun-19	EMB 11th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
560	VKE-3/PIL/HW/2628	2:30 PM	18-Jun-19	EMB 8th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			
561	VKE-3/PIL/HW/2629	3:00 PM	18-Jun-19	EMB 8th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M			
562	VKE-3/PIL/HW/2630	3:30 PM	18-Jun-19	EMB 9th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			
563	VKE-3/PIL/HW/2631	4:00 PM	18-Jun-19	EMB 9th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M			
564	VKE-3/PIL/HW/2632	4:30 PM	18-Jun-19	EMB 4th. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M			
565	VKE-3/PIL/HW/2633	5:00 PM	18-Jun-19	EMB 4th. Layer F.D.D	316+580	316+810	RHS	MCW	CA	M			
566	VKE-3/PIL/HW/2634	5:30 PM	18-Jun-19	EMB 1st. Layer F.D.D	314+820	315+030	LHS	MCW	CA	M			
567	VKE-3/PIL/HW/2635	6:00 PM	18-Jun-19	EMB 1st. Layer F.D.D	314+820	315+030	RHS	MCW	CA	M			
568	VKE-3/PIL/HW/2636	2:00 PM	18-Jun-19	EMB 7th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M			
569	VKE-3/PIL/HW/2637	2:30 PM	18-Jun-19	EMB 7th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M			
570	VKE-3/PIL/HW/2638	3:00 PM	18-Jun-19	EMB 9th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M			
571	VKE-3/PIL/HW/2639	3:30 PM	18-Jun-19	EMB 10th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M			
572	VKE-3/PIL/HW/2640	4:00 PM	18-Jun-19	EMB 12th. Layer F.D.D	314+360	314+650	LHS	MCW	CA	M			
573	VKE-3/PIL/HW/2641	2:00 PM	18-Jun-19	EMB 11th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M			
574	VKE-3/PIL/HW/2642	9:00 AM	18-Jun-19	EMB 8th. Layer F.D.D	313+050	313+080	RHS	MCW	CA	M			
575	VKE-3/PIL/HW/2643	4:00 PM	18-Jun-19	EMB 9th. Layer F.D.D	313+050	313+080	RHS	MCW	CA	M			
576	VKE-3/PIL/HW/2644	3:30 PM	18-Jun-19	EMB 3rd. Layer F.D.D	313+400	313+580	RHS	MCW	CA	M			
577	VKE-3/PIL/HW/2645	10:00 AM	18-Jun-19	EMB 11th. Layer F.D.D	318+200	318+560	LHS	MCW	CA	M			
578	VKE-3/PIL/HW/2646	5:00 PM	18-Jun-19	EMB 9th. Layer F.D.D	318+200	318+560	RHS	MCW	CA	M			
579	VKE-3/PIL/HW/2647	2:00 PM	19-Jun-19	EMB 9th. Layer F.D.D	293+900	294+050	LHS	MCW	CA	M			
580	VKE-3/PIL/HW/2648	2:30 PM	19-Jun-19	EMB 4th. Layer F.D.D	295+570	295+900	RHS	MCW	CA	M			
581	VKE-3/PIL/HW/2649	3:00 PM	19-Jun-19	EMB 10th. Layer F.D.D	296+500	296+700	RHS	MCW	CA	M			
582	VKE-3/PIL/HW/2650	3:30 PM	19-Jun-19	EMB 15th. Layer F.D.D	297+250	297+360	LHS	MCW	CA	M			
583	VKE-3/PIL/HW/2651	4:00 PM	19-Jun-19	EMB 13th. Layer F.D.D	297+250	297+360	RHS	MCW	CA	M			
584	VKE-3/PIL/HW/2652	4:30 PM	19-Jun-19	EMB 6th. Layer F.D.D	304+680	305+040	RHS	MCW	CA	M			
585	VKE-3/PIL/HW/2653	5:00 PM	19-Jun-19	EMB 5th. Layer F.D.D	305+200	305+240	LHS	MCW	CA	M			
586	VKE-3/PIL/HW/2654	5:30 PM	19-Jun-19	EMB 8th. Layer F.D.D	305+880	306+050	LHS	MCW	CA	M			
587	VKE-3/PIL/HW/2655	6:00 PM	19-Jun-19	EMB 10th. Layer F.D.D	305+700	305+840	LHS	MCW	CA	M			
588	VKE-3/PIL/HW/2656	8:00 AM	19-Jun-19	EMB 10th. Layer F.D.D	302+985	303+020	LHS	MCW	CA	M			
589	VKE-3/PIL/HW/2657	8:30 AM	19-Jun-19	EMB 10th. Layer F.D.D	302+985	303+020	RHS	MCW	CA	M			
590	VKE-3/PIL/HW/2658	5:00 PM	19-Jun-19	EMB 11th. Layer F.D.D	302+985	303+020	LHS	MCW	CA	M			
591	VKE-3/PIL/HW/2659	5:30 PM	19-Jun-19	EMB 11th. Layer F.D.D	302+985	303+020	RHS	MCW	CA	M			
592	VKE-3/PIL/HW/2660	3:30 PM	19-Jun-19	EMB 6th. Layer F.D.D	306+400	306+600	LHS	MCW	CA	M			
593	VKE-3/PIL/HW/2661	12:00 PM	19-Jun-19	EMB 4th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M			
594	VKE-3/PIL/HW/2662	1:00 PM	19-Jun-19	EMB 6th. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M			
595	VKE-3/PIL/HW/2663	1:30 PM	19-Jun-19	EMB 12th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M			
596	VKE-3/PIL/HW/2664	2:00 PM	19-Jun-19	EMB 1st. Layer F.D.D	314+820	315+030	LHS	MCW	CA	M			
597	VKE-3/PIL/HW/2665	2:30 PM	19-Jun-19	EMB of OGL Layer	315+050	315+220	BHS	MCW	CA	M			
598	VKE-3/PIL/HW/2666	3:00 PM	19-Jun-19	EMB 4th. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M			
599	VKE-3/PIL/HW/2667	3:30 PM	19-Jun-19	EMB 4th. Layer F.D.D	316+820	317+000	RHS	MCW	CA	M			
600	VKE-3/PIL/HW/2668	4:00 PM	19-Jun-19	EMB 5th. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M			
601	VKE-3/PIL/HW/2669	4:30 PM	19-Jun-19	EMB 12th. Layer F.D.D	309+900	310+110	LHS	MCW	CA	M			
602	VKE-3/PIL/HW/2670	5:00 PM	19-Jun-19	EMB 12th. Layer F.D.D	309+900	310+110	RHS	MCW	CA	M			
603	VKE-3/PIL/HW/2671	8:00 AM	19-Jun-19	EMB 10th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			
604	VKE-3/PIL/HW/2672	9:00 AM	19-Jun-19	EMB 10th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M			
605	VKE-3/PIL/HW/2673	5:00 PM	19-Jun-19	EMB 11th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M			
606	VKE-3/PIL/HW/2674	6:00 PM	19-Jun-19	EMB 11th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M			
607	VKE-3/PIL/HW/2675	3:00 PM	19-Jun-19	EMB 10th. Layer F.D.D	313+100	313+350	RHS	MCW	CA	M			
608	VKE-3/PIL/HW/2676	3:30 PM	19-Jun-19	EMB 4th. Layer F.D.D	313+400	313+580	RHS	MCW	CA	M			
609	VKE-3/PIL/HW/2677	4:00 PM	19-Jun-19	EMB 10th. Layer F.D.D	317+700	318+200	LHS	MCW	CA	M			
610	VKE-3/PIL/HW/2678	4:30 PM	19-Jun-19	EMB 9th. Layer F.D.D	317+700	318+200	RHS	MCW	CA	M			
611	VKE-3/PIL/HW/2679	4:00 PM	19-Jun-19	EMB 9th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M			
612	VKE-3/PIL/HW/2680	4:30 PM	19-Jun-19	EMB 9th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M			
613	VKE-3/PIL/HW/2681	3:30 PM	19-Jun-19	EMB 11th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M			
614	VKE-3/PIL/HW/2682	10:00 AM	19-Jun-19	EMB 8th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M			
615	VKE-3/PIL/HW/2683	10:30 AM	19-Jun-19	EMB 8th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M			
616	VKE-3/PIL/HW/2684	2:00 PM	20-Jun-19	EMB 8th. Layer F.D.D	294+500	294+650	LHS	MCW	CA	M			
617	VKE-3/PIL/HW/2685	2:30 PM	20-Jun-19	EMB 9th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M			
618	VKE-3/PIL/HW/2686	3:00 PM	20-Jun-19	EMB 9th. Layer F.D.D	296+000	296+125	LHS	MCW	CA	M			
619	VKE-3/PIL/HW/2687	3:30 PM	20-Jun-19	EMB 8th. Layer F.D.D	296+070	296+125	RHS	MCW	CA	M			
620	VKE-3/PIL/HW/2688	4:00 PM	20-Jun-19	EMB 10th. Layer F.D.D	296+800	296+900	LHS	MCW	CA	M			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks		
					From	To									
621	VKE-3/PIL/HW/2689	4:30 PM	20-Jun-19	EMB 8th. Layer F.D.D	306+600	306+750	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
622	VKE-3/PIL/HW/2690	5:00 PM	20-Jun-19	EMB 7th. Layer F.D.D	305+240	305+430	LHS	MCW	CA	M					
623	VKE-3/PIL/HW/2691	5:30 PM	20-Jun-19	EMB 7th. Layer F.D.D	305+080	305+250	RHS	MCW	CA	M					
624	VKE-3/PIL/HW/2692	5:30 PM	20-Jun-19	EMB 12th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M					
625	VKE-3/PIL/HW/2693	6:00 PM	20-Jun-19	EMB 4th. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M					
626	VKE-3/PIL/HW/2694	8:00 AM	20-Jun-19	EMB 5th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M					
627	VKE-3/PIL/HW/2695	8:30 AM	20-Jun-19	EMB 6th. Layer F.D.D	305+880	305+950	LHS	MCW	CA	M					
628	VKE-3/PIL/HW/2696	5:00 PM	20-Jun-19	EMB 15th. Layer F.D.D	303+400	303+600	RHS	MCW	CA	M					
629	VKE-3/PIL/HW/2697	5:30 PM	20-Jun-19	EMB 17th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M					
630	VKE-3/PIL/HW/2698	3:30 PM	20-Jun-19	EMB 6th. Layer F.D.D	304+680	304+840	RHS	MCW	CA	M					
631	VKE-3/PIL/HW/2699	9:00 AM	20-Jun-19	EMB 10th. Layer F.D.D	302+985	303+020	LHS	MCW	CA	M					
632	VKE-3/PIL/HW/2700	5:00 PM	20-Jun-19	EMB 11th. Layer F.D.D	302+985	303+020	LHS	MCW	CA	M					
633	VKE-3/PIL/HW/2701	4:00 PM	20-Jun-19	EMB 5th. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
634	VKE-3/PIL/HW/2702	1:00 PM	20-Jun-19	EMB 12th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M					
635	VKE-3/PIL/HW/2703	1:30 PM	20-Jun-19	EMB of OGL Layer	315+050	315+220	BHS	MCW	CA	M					
636	VKE-3/PIL/HW/2704	2:00 PM	20-Jun-19	EMB 4th. Layer F.D.D	316+820	317+000	LHS	MCW	CA	M					
637	VKE-3/PIL/HW/2705	2:30 PM	20-Jun-19	EMB 13th. Layer F.D.D	309+900	309+980	LHS	MCW	CA	M					
638	VKE-3/PIL/HW/2706	3:00 PM	20-Jun-19	EMB 13th. Layer F.D.D	309+900	309+980	RHS	MCW	CA	M					
639	VKE-3/PIL/HW/2707	3:30 PM	20-Jun-19	EMB 13th. Layer F.D.D	310+010	310+110	LHS	MCW	CA	M					
640	VKE-3/PIL/HW/2708	4:00 PM	20-Jun-19	EMB 13th. Layer F.D.D	310+010	310+110	RHS	MCW	CA	M					
641	VKE-3/PIL/HW/2709	4:30 PM	20-Jun-19	EMB 13th. Layer F.D.D	310+110	310+120	LHS	MCW	CA	M					
642	VKE-3/PIL/HW/2710	5:00 PM	20-Jun-19	EMB 13th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M					
643	VKE-3/PIL/HW/2711	2:00 PM	21-Jun-19	EMB 9th. Layer F.D.D	293+900	294+050	LHS	MCW	CA	M			Mr. Kamdev Jena	7787080273	
644	VKE-3/PIL/HW/2712	2:30 PM	21-Jun-19	EMB 9th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M					
645	VKE-3/PIL/HW/2713	3:00 PM	21-Jun-19	EMB 10th. Layer F.D.D	296+800	296+900	RHS	MCW	CA	M					
646	VKE-3/PIL/HW/2714	3:30 PM	21-Jun-19	EMB 10th. Layer F.D.D	296+900	297+000	LHS	MCW	CA	M					
647	VKE-3/PIL/HW/2715	4:00 PM	21-Jun-19	EMB 11th. Layer F.D.D	304+680	304+800	LHS	MCW	CA	M					
648	VKE-3/PIL/HW/2716	4:30 PM	21-Jun-19	EMB 11th. Layer F.D.D	304+800	305+040	LHS	MCW	CA	M					
649	VKE-3/PIL/HW/2717	5:00 PM	21-Jun-19	EMB 3rd. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M					
650	VKE-3/PIL/HW/2718	5:30 PM	21-Jun-19	EMB 16th. Layer F.D.D	303+400	303+600	RHS	MCW	CA	M					
651	VKE-3/PIL/HW/2719	5:30 PM	21-Jun-19	EMB 14th. Layer F.D.D	303+020	303+210	RHS	MCW	CA	M					
652	VKE-3/PIL/HW/2720	6:00 PM	21-Jun-19	EMB 8th. Layer F.D.D	296+900	297+000	RHS	MCW	CA	M					
653	VKE-3/PIL/HW/2721	4:00 PM	21-Jun-19	EMB 14th. Layer F.D.D	309+900	309+980	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
654	VKE-3/PIL/HW/2722	1:00 PM	21-Jun-19	EMB 14th. Layer F.D.D	309+900	309+980	RHS	MCW	CA	M					
655	VKE-3/PIL/HW/2723	1:30 PM	21-Jun-19	EMB 14th. Layer F.D.D	310+010	310+110	LHS	MCW	CA	M					
656	VKE-3/PIL/HW/2724	2:00 PM	21-Jun-19	EMB 14th. Layer F.D.D	310+110	310+120	RHS	MCW	CA	M					
657	VKE-3/PIL/HW/2725	2:30 PM	21-Jun-19	EMB 5th. Layer F.D.D	316+580	316+810	LHS	MCW	CA	M					
658	VKE-3/PIL/HW/2726	3:00 PM	21-Jun-19	EMB 5th. Layer F.D.D	313+450	313+580	RHS	MCW	CA	M					
659	VKE-3/PIL/HW/2727	3:30 PM	21-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M					
660	VKE-3/PIL/HW/2728	4:00 PM	21-Jun-19	EMB 10th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M					
661	VKE-3/PIL/HW/2729	4:30 PM	21-Jun-19	EMB 9th. Layer F.D.D	321+400	321+465	LHS	MCW	CA	M					
662	VKE-3/PIL/HW/2730	5:00 PM	21-Jun-19	EMB 9th. Layer F.D.D	321+400	321+465	RHS	MCW	CA	M					
663	VKE-3/PIL/HW/2731	5:30 PM	21-Jun-19	EMB Top Layer F.D.D	321+700	321+900	LHS	MCW	CA	M			Mr. Kamdev Jena	7787080273	
664	VKE-3/PIL/HW/2732	6:00 PM	21-Jun-19	EMB 11th. Layer F.D.D	314+360	314+650	RHS	MCW	CA	M					
665	VKE-3/PIL/HW/2733	1:00 PM	21-Jun-19	EMB 9th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M					
666	VKE-3/PIL/HW/2734	1:30 PM	21-Jun-19	EMB 10th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M					
667	VKE-3/PIL/HW/2735	2:00 PM	21-Jun-19	EMB 10th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M					
668	VKE-3/PIL/HW/2736	2:30 PM	21-Jun-19	EMB 11th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M					
669	VKE-3/PIL/HW/2737	3:00 PM	21-Jun-19	EMB 12th. Layer F.D.D	317+120	317+400	LHS	MCW	CA	M					
670	VKE-3/PIL/HW/2738	3:30 PM	21-Jun-19	EMB 10th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M					
671	VKE-3/PIL/HW/2739	4:00 PM	21-Jun-19	EMB 8th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
672	VKE-3/PIL/HW/2740	4:30 PM	21-Jun-19	EMB 12th. Layer F.D.D	318+200	318+560	LHS	MCW	CA	M					
673	VKE-3/PIL/HW/2741	5:00 PM	21-Jun-19	EMB 10th. Layer F.D.D	318+200	318+560	RHS	MCW	CA	M					
674	VKE-3/PIL/HW/2742	5:30 PM	21-Jun-19	EMB 14th. Layer F.D.D	312+720	313+080	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
675	VKE-3/PIL/HW/2743	6:00 PM	21-Jun-19	EMB 11th. Layer F.D.D	313+110	313+350	RHS	MCW	CA	M					
676	VKE-3/PIL/HW/2744	6:00 PM	21-Jun-19	EMB 13th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M					
677	VKE-3/PIL/HW/2745	2:00 PM	22-Jun-19	EMB 9th. Layer F.D.D	306+050	306+330	RHS	MCW	CA	M					
678	VKE-3/PIL/HW/2746	2:30 PM	22-Jun-19	EMB 9th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M					
679	VKE-3/PIL/HW/2747	3:00 PM	22-Jun-19	EMB 9th. Layer F.D.D	295+600	296+700	LHS	MCW	CA	M					
680	VKE-3/PIL/HW/2748	3:30 PM	22-Jun-19	EMB 9th. Layer F.D.D	296+000	296+125	LHS	MCW	CA	M					
681	VKE-3/PIL/HW/2749	4:00 PM	22-Jun-19	EMB 8th. Layer F.D.D	296+070	296+125	RHS	MCW	CA	M					
682	VKE-3/PIL/HW/2750	4:30 PM	22-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	LHS	MCW	CA	M			Mr. Kamdev Jena	7787080273	
683	VKE-3/PIL/HW/2751	5:00 PM	22-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	RHS	MCW	CA	M					
684	VKE-3/PIL/HW/2752	5:30 PM	22-Jun-19	EMB 10th. Layer F.D.D	296+900	297+000	LHS	MCW	CA	M					
685	VKE-3/PIL/HW/2753	5:30 PM	22-Jun-19	EMB 18th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M					
686	VKE-3/PIL/HW/2754	6:00 PM	22-Jun-19	EMB 15th. Layer F.D.D	303+020	303+210	RHS	MCW	CA	M					
687	VKE-3/PIL/HW/2755	6:30 PM	22-Jun-19	EMB 9th. Layer F.D.D	296+900	297+000	RHS	MCW	CA	M					
688	VKE-3/PIL/HW/2756	5:00 PM	22-Jun-19	EMB 3rd. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M					
689	VKE-3/PIL/HW/2757	4:00 PM	22-Jun-19	EMB 4th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
690	VKE-3/PIL/HW/2758	1:00 PM	22-Jun-19	EMB 15th. Layer F.D.D	309+900	309+980	LHS	MCW	CA	M					
691	VKE-3/PIL/HW/2759	1:30 PM	22-Jun-19	EMB 15th. Layer F.D.D	309+900	309+980	RHS	MCW	CA	M					
692	VKE-3/PIL/HW/2760	2:00 PM	22-Jun-19	EMB 13th. Layer F.D.D	318+200	318+560	LHS	MCW	CA	M					
693	VKE-3/PIL/HW/2761	2:30 PM	22-Jun-19	EMB 11th. Layer F.D.D	318+200	318+560	RHS	MCW	CA	M					
694	VKE-3/PIL/HW/2762	3:00 PM	22-Jun-19	EMB 5th. Layer F.D.D	313+400	313+580	RHS	MCW	CA	M					
695	VKE-3/PIL/HW/2763	3:30 PM	22-Jun-19	EMB 14th. Layer F.D.D	313+860	314+150	RHS	MCW	CA	M					
696	VKE-3/PIL/HW/2764	4:00 PM	22-Jun-19	EMB 10th. Layer F.D.D	317+700	318+200	RHS	MCW	CA	M					
697	VKE-3/PIL/HW/2765	4:30 PM	22-Jun-19	EMB 11th. Layer F.D.D	317+700	318+200	LHS	MCW	CA	M					
698	VKE-3/PIL/HW/2766	5:00 PM	22-Jun-19	EMB 10th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M					
699	VKE-3/PIL/HW/2767	5:30 PM	22-Jun-19	EMB 11th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M					
700	VKE-3/PIL/HW/2768	5:30 PM	22-Jun-19	EMB 11th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M			75		
701	VKE-3/PIL/HW/2769	6:00 PM	22-Jun-19	EMB 10th. Layer F.D.D	322+400	322+450	LHS	MCW	CA	M					
702	VKE-3/PIL/HW/2770	6:30 PM	22-Jun-19	EMB 10th. Layer F.D.D	322+400	322+450	RHS	MCW	CA	M					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks		
					From	To									
703	VKE-3/PIL/HW/2771	3:30 PM	22-Jun-19	EMB 3rd. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
704	VKE-3/PIL/HW/2772	2:00 PM	23-Jun-19	EMB 10th. Layer F.D.D	293+900	294+050	LHS	MCW	CA	M					
705	VKE-3/PIL/HW/2773	2:30 PM	23-Jun-19	EMB 8th. Layer F.D.D	294+500	294+650	LHS	MCW	CA	M					
706	VKE-3/PIL/HW/2774	3:00 PM	23-Jun-19	EMB 5th. Layer F.D.D	295+570	295+900	RHS	MCW	CA	M					
707	VKE-3/PIL/HW/2775	3:30 PM	23-Jun-19	EMB 9th. Layer F.D.D	295+900	296+000	LHS	MCW	CA	M					
708	VKE-3/PIL/HW/2776	4:00 PM	23-Jun-19	EMB 10th. Layer F.D.D	296+900	297+000	RHS	MCW	CA	M					
709	VKE-3/PIL/HW/2777	4:30 PM	23-Jun-19	EMB 1st. Layer F.D.D	297+760	297+880	LHS	MCW	CA	M					
710	VKE-3/PIL/HW/2778	5:00 PM	23-Jun-19	EMB 1st. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M					
711	VKE-3/PIL/HW/2779	5:30 PM	23-Jun-19	EMB of OGL Layer	297+920	298+000	BHS	MCW	CA	M					
712	VKE-3/PIL/HW/2780	5:30 PM	23-Jun-19	EMB 4th. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M					
713	VKE-3/PIL/HW/2781	6:00 PM	23-Jun-19	EMB 7th. Layer F.D.D	304+900	305+040	RHS	MCW	CA	M					
714	VKE-3/PIL/HW/2782	6:30 PM	23-Jun-19	EMB 11th. Layer F.D.D	306+050	306+200	LHS	MCW	CA	M					
715	VKE-3/PIL/HW/2783	2:00 PM	23-Jun-19	EMB 9th. Layer F.D.D	304+180	304+360	LHS	MCW	CA	M					
716	VKE-3/PIL/HW/2784	2:30 PM	23-Jun-19	EMB 4th. Layer F.D.D	294+900	295+050	RHS	MCW	CA	M					
717	VKE-3/PIL/HW/2785	3:00 PM	23-Jun-19	EMB 10th. Layer F.D.D mix with Copper Slag	297+000	297+100	LHS	MCW	CA	M					
718	VKE-3/PIL/HW/2786	3:30 PM	23-Jun-19	EMB 10th. Layer F.D.D mix with Copper Slag	297+000	297+100	RHS	MCW	CA	M					
719	VKE-3/PIL/HW/2787	4:00 PM	23-Jun-19	EMB 18th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M					
720	VKE-3/PIL/HW/2788	4:30 PM	23-Jun-19	Filter Media Laying 1st Layer on A1 & A2 side	303+403		BHS	MCW	CA	M					
721	VKE-3/PIL/HW/2789	5:00 PM	23-Jun-19	Filter Media Laying 2nd Layer on A1 & A2 side	303+403		BHS	MCW	CA	M					
722	VKE-3/PIL/HW/2790	5:30 PM	23-Jun-19	Filter Media Laying 3rd Layer on A1 & A2 side	303+403		BHS	MCW	CA	M					
723	VKE-3/PIL/HW/2791	6:00 PM	23-Jun-19	Filter Media Laying 4th Layer on A1 & A2 side	303+403		BHS	MCW	CA	M					
724	VKE-3/PIL/HW/2792	6:30 PM	23-Jun-19	Filter Media Laying 5th Layer on A1 & A2 side	303+403		BHS	MCW	CA	M					
725	VKE-3/PIL/HW/2793	2:00 PM	23-Jun-19	EMB 4th. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M					
726	VKE-3/PIL/HW/2794	2:30 PM	23-Jun-19	EMB 9th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M					
727	VKE-3/PIL/HW/2795	3:00 PM	23-Jun-19	EMB 8th. Layer F.D.D	296+070	296+125	RHS	MCW	CA	M					
728	VKE-3/PIL/HW/2796	3:30 PM	23-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	LHS	MCW	CA	M					
729	VKE-3/PIL/HW/2797	4:00 PM	23-Jun-19	EMB 6th. Layer F.D.D	304+680	304+850	RHS	MCW	CA	M					
730	VKE-3/PIL/HW/2798	4:00 PM	23-Jun-19	EMB 16th. Layer F.D.D	309+900	309+980	LHS	MCW	CA	M					
731	VKE-3/PIL/HW/2799	1:00 PM	23-Jun-19	EMB 16th. Layer F.D.D	312+400	312+670	RHS	MCW	CA	M					
732	VKE-3/PIL/HW/2800	1:30 PM	23-Jun-19	EMB 16th. Layer F.D.D	312+500	312+670	LHS	MCW	CA	M					
733	VKE-3/PIL/HW/2801	2:00 PM	23-Jun-19	EMB 4th. Layer F.D.D	320+000	320+200	RHS	MCW	CA	M					
734	VKE-3/PIL/HW/2802	2:30 PM	23-Jun-19	EMB 5th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
735	VKE-3/PIL/HW/2803	3:00 PM	23-Jun-19	EMB 4th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M					
736	VKE-3/PIL/HW/2804	5:00 PM	23-Jun-19	EMB Top Layer F.D.D	321+740	321+900	LHS	MCW	CA	M					
737	VKE-3/PIL/HW/2805	5:30 PM	23-Jun-19	EMB Top Layer F.D.D	321+740	321+900	RHS	MCW	CA	M					
738	VKE-3/PIL/HW/2806	4:30 PM	23-Jun-19	EMB 12th. Layer F.D.D	313+110	313+380	RHS	MCW	CA	M					
739	VKE-3/PIL/HW/2807	5:00 PM	23-Jun-19	EMB 11th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M					
740	VKE-3/PIL/HW/2808	5:30 PM	23-Jun-19	EMB 12th. Layer F.D.D	317+120	317+480	RHS	MCW	CA	M					
741	VKE-3/PIL/HW/2809	5:30 PM	23-Jun-19	EMB 12th. Layer F.D.D	317+500	317+630	RHS	MCW	CA	M					
742	VKE-3/PIL/HW/2810	6:00 PM	23-Jun-19	EMB 12th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M					
743	VKE-3/PIL/HW/2811	6:30 PM	23-Jun-19	EMB 13th. Layer F.D.D	317+120	317+400	LHS	MCW	CA	M					
744	VKE-3/PIL/HW/2812	3:30 PM	23-Jun-19	EMB 11th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M					
745	VKE-3/PIL/HW/2813	4:00 PM	23-Jun-19	EMB 9th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
746	VKE-3/PIL/HW/2814	2:00 PM	24-Jun-19	EMB 11th. Layer F.D.D	304+800	305+040	LHS	MCW	CA	M					
747	VKE-3/PIL/HW/2815	2:30 PM	24-Jun-19	EMB 8th. Layer F.D.D	294+650	294+725	LHS	MCW	CA	M					
748	VKE-3/PIL/HW/2816	3:00 PM	24-Jun-19	EMB 9th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M					
749	VKE-3/PIL/HW/2817	3:30 PM	24-Jun-19	EMB 9th. Layer F.D.D	295+900	296+000	LHS	MCW	CA	M					
750	VKE-3/PIL/HW/2818	4:00 PM	24-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	LHS	MCW	CA	M					
751	VKE-3/PIL/HW/2819	4:30 PM	24-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	RHS	MCW	CA	M					
752	VKE-3/PIL/HW/2820	5:00 PM	24-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+000	297+100	LHS	MCW	CA	M					
753	VKE-3/PIL/HW/2821	5:30 PM	24-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+000	297+100	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273			
754	VKE-3/PIL/HW/2822	5:30 PM	24-Jun-19	EMB 4th. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M					
755	VKE-3/PIL/HW/2823	6:00 PM	24-Jun-19	EMB 7th. Layer F.D.D	304+680	304+900	RHS	MCW	CA	M					
756	VKE-3/PIL/HW/2824	6:30 PM	24-Jun-19	EMB 19th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M					
757	VKE-3/PIL/HW/2825	6:30 PM	24-Jun-19	EMB 3rd. Layer F.D.D	304+180	304+280	RHS	MCW	CA	M					
758	VKE-3/PIL/HW/2826	2:00 PM	24-Jun-19	EMB 8th. Layer F.D.D	305+200	305+250	LHS	MCW	CA	M					
759	VKE-3/PIL/HW/2827	2:30 PM	24-Jun-19	EMB 8th. Layer F.D.D	305+200	305+250	RHS	MCW	CA	M					
760	VKE-3/PIL/HW/2828	3:00 PM	24-Jun-19	EMB 17th. Layer F.D.D	303+600	303+750	LHS	MCW	CA	M					
761	VKE-3/PIL/HW/2829	5:00 PM	24-Jun-19	EMB 9th. Layer F.D.D	296+175	296+250	RHS	MCW	CA	M					
762	VKE-3/PIL/HW/2830	2:00 PM	24-Jun-19	EMB 13th. Layer F.D.D	317+000	317+080	LHS	MCW	CA	M					
763	VKE-3/PIL/HW/2831	2:30 PM	24-Jun-19	EMB 14th. Layer F.D.D	317+120	317+400	LHS	MCW	CA	M					
764	VKE-3/PIL/HW/2832	3:00 PM	24-Jun-19	EMB 12th. Layer F.D.D	317+400	317+480	LHS	MCW	CA	M					
765	VKE-3/PIL/HW/2833	5:00 PM	24-Jun-19	EMB 10th. Layer F.D.D	317+500	317+630	LHS	MCW	CA	M					
766	VKE-3/PIL/HW/2834	5:30 PM	24-Jun-19	EMB 12th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M					
767	VKE-3/PIL/HW/2835	4:30 PM	24-Jun-19	EMB 11th. Layer F.D.D	321+480	321+650	LHS	MCW	CA	M					
768	VKE-3/PIL/HW/2836	5:00 PM	24-Jun-19	EMB 12th. Layer F.D.D	314+360	314+650	RHS	MCW	CA	M					
769	VKE-3/PIL/HW/2837	5:30 PM	24-Jun-19	EMB 15th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M					
770	VKE-3/PIL/HW/2838	5:30 PM	24-Jun-19	EMB 11th. Layer F.D.D	317+700	318+200	RHS	MCW	CA	M					
771	VKE-3/PIL/HW/2839	6:00 PM	24-Jun-19	EMB 12th. Layer F.D.D	317+700	318+200	LHS	MCW	CA	M					
772	VKE-3/PIL/HW/2840	6:30 PM	24-Jun-19	EMB 4th. Layer F.D.D	320+100	320+200	RHS	MCW	CA	M					
773	VKE-3/PIL/HW/2841	3:30 PM	24-Jun-19	EMB 5th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M					
774	VKE-3/PIL/HW/2842	2:00 PM	25-Jun-19	EMB 11th. Layer F.D.D	306+050	306+200	LHS	MCW	CA	M					
775	VKE-3/PIL/HW/2843	2:30 PM	25-Jun-19	EMB 13th. Layer F.D.D	306+200	306+310	LHS	MCW	CA	M					
776	VKE-3/PIL/HW/2844	3:00 PM	25-Jun-19	EMB 6th. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks				
					From	To											
777	VKE-3/PIL/HW/2845	3:30 PM	25-Jun-19	EMB 6th. Layer F.D.D	305+250	305+300	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
778	VKE-3/PIL/HW/2846	4:00 PM	25-Jun-19	EMB 7th. Layer F.D.D	305+300	305+430	RHS	MCW	CA	M							
779	VKE-3/PIL/HW/2847	4:30 PM	25-Jun-19	EMB 10th. Layer F.D.D	293+250	293+400	LHS	MCW	CA	M							
780	VKE-3/PIL/HW/2848	5:00 PM	25-Jun-19	EMB 9th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M							
781	VKE-3/PIL/HW/2849	5:30 PM	25-Jun-19	EMB 9th. Layer F.D.D	295+900	296+000	LHS	MCW	CA	M							
782	VKE-3/PIL/HW/2850	5:30 PM	25-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	LHS	MCW	CA	M							
783	VKE-3/PIL/HW/2851	6:00 PM	25-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	RHS	MCW	CA	M							
784	VKE-3/PIL/HW/2852	6:30 PM	25-Jun-19	EMB 2nd. Layer F.D.D	297+760	297+880	RHS	MCW	CA	M							
785	VKE-3/PIL/HW/2853	6:30 PM	25-Jun-19	EMB 18th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M							
786	VKE-3/PIL/HW/2854	2:00 PM	25-Jun-19	EMB 8th. Layer F.D.D	294+400	294+650	LHS	MCW	CA	M							
787	VKE-3/PIL/HW/2855	2:30 PM	25-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+000	297+100	LHS	MCW	CA	M							
788	VKE-3/PIL/HW/2856	2:00 PM	25-Jun-19	EMB 5th. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M			Mr. Shailendra Singh	9463989989			
789	VKE-3/PIL/HW/2857	2:30 PM	25-Jun-19	EMB 13th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M							
790	VKE-3/PIL/HW/2858	3:00 PM	25-Jun-19	EMB Top Layer F.D.D	321+740	321+900	RHS	MCW	CA	M							
791	VKE-3/PIL/HW/2859	5:00 PM	25-Jun-19	EMB 15th. Layer F.D.D	312+720	313+040	RHS	MCW	CA	M							
792	VKE-3/PIL/HW/2860	5:30 PM	25-Jun-19	EMB 16th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M							
793	VKE-3/PIL/HW/2861	4:30 PM	25-Jun-19	EMB 12th. Layer F.D.D	317+700	318+200	RHS	MCW	CA	M							
794	VKE-3/PIL/HW/2862	5:00 PM	25-Jun-19	EMB 14th. Layer F.D.D	318+200	318+560	LHS	MCW	CA	M							
795	VKE-3/PIL/HW/2863	5:30 PM	25-Jun-19	EMB 12th. Layer F.D.D	318+200	318+560	RHS	MCW	CA	M							
796	VKE-3/PIL/HW/2864	5:30 PM	25-Jun-19	EMB Top Layer F.D.D	321+740	321+900	RHS	MCW	CA	M							
797	VKE-3/PIL/HW/2865	6:00 PM	25-Jun-19	EMB 5th. Layer F.D.D	319+800	319+900	RHS	MCW	CA	M							
798	VKE-3/PIL/HW/2866	2:00 PM	26-Jun-19	EMB 11th. Layer F.D.D	306+050	306+200	LHS	MCW	CA	M							
799	VKE-3/PIL/HW/2867	4:00 PM	26-Jun-19	EMB 7th. Layer F.D.D	305+300	305+430	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
800	VKE-3/PIL/HW/2868	5:00 PM	26-Jun-19	EMB 9th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M							
801	VKE-3/PIL/HW/2869	5:30 PM	26-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	LHS	MCW	CA	M							
802	VKE-3/PIL/HW/2870	5:30 PM	26-Jun-19	EMB Top Layer F.D.D	321+740	321+900	RHS	MCW	CA	M	Mr. Shailendra	9463989989					
803	VKE-3/PIL/HW/2871	1:00 PM	27-Jun-19	EMB 11th. Layer F.D.D	306+050	306+200	LHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
804	VKE-3/PIL/HW/2872	1:30 PM	27-Jun-19	EMB 13th. Layer F.D.D	306+200	306+310	LHS	MCW	CA	M							
805	VKE-3/PIL/HW/2873	2:00 PM	27-Jun-19	EMB 6th. Layer F.D.D	304+280	304+400	RHS	MCW	CA	M							
806	VKE-3/PIL/HW/2874	2:30 PM	27-Jun-19	EMB 7th. Layer F.D.D	304+680	304+900	RHS	MCW	CA	M							
807	VKE-3/PIL/HW/2875	3:00 PM	27-Jun-19	EMB 18th. Layer F.D.D	303+600	303+780	LHS	MCW	CA	M							
808	VKE-3/PIL/HW/2876	3:30 PM	27-Jun-19	EMB 16th. Layer F.D.D	302+820	302+980	LHS	MCW	CA	M							
809	VKE-3/PIL/HW/2877	4:00 PM	27-Jun-19	EMB 8th. Layer F.D.D	294+650	294+725	LHS	MCW	CA	M							
810	VKE-3/PIL/HW/2878	4:30 PM	27-Jun-19	EMB 10th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M							
811	VKE-3/PIL/HW/2879	5:00 PM	27-Jun-19	EMB 6th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M							
812	VKE-3/PIL/HW/2880	5:30 PM	27-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	LHS	MCW	CA	M							
813	VKE-3/PIL/HW/2881	2:30 PM	27-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	RHS	MCW	CA	M							
814	VKE-3/PIL/HW/2882	3:00 PM	27-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+250	297+360	LHS	MCW	CA	M							
815	VKE-3/PIL/HW/2883	3:30 PM	27-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+250	297+360	RHS	MCW	CA	M			Mr. Shailendra Singh	9463989989			
816	VKE-3/PIL/HW/2884	4:00 PM	27-Jun-19	EMB 11th. Layer F.D.D	321+475	321+650	LHS	MCW	CA	M							
817	VKE-3/PIL/HW/2885	4:30 PM	27-Jun-19	EMB Top Layer F.D.D	321+760	322+020	RHS	MCW	CA	M							
818	VKE-3/PIL/HW/2886	5:00 PM	27-Jun-19	EMB of OGL Layer	319+100	319+800	RHS	MCW	CA	M							
819	VKE-3/PIL/HW/2887	5:30 PM	27-Jun-19	EMB 5th. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M							
820	VKE-3/PIL/HW/2888	1:00 PM	28-Jun-19	EMB 7th. Layer F.D.D	304+680	304+900	RHS	MCW	CA	M	Mr. Kamdev Jena	7787080273					
821	VKE-3/PIL/HW/2889	1:30 PM	28-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	LHS	MCW	CA	M							
822	VKE-3/PIL/HW/2890	2:00 PM	28-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+100	297+200	RHS	MCW	CA	M							
823	VKE-3/PIL/HW/2891	2:30 PM	28-Jun-19	EMB 6th. Layer F.D.D	293+900	294+050	RHS	MCW	CA	M							
824	VKE-3/PIL/HW/2892	3:00 PM	28-Jun-19	EMB 5th. Layer F.D.D	295+000	295+150	RHS	MCW	CA	M							
825	VKE-3/PIL/HW/2893	3:30 PM	28-Jun-19	EMB 9th. Layer F.D.D	295+600	295+700	LHS	MCW	CA	M							
826	VKE-3/PIL/HW/2894	4:00 PM	28-Jun-19	EMB 9th. Layer F.D.D	295+900	296+000	LHS	MCW	CA	M							
827	VKE-3/PIL/HW/2895	4:30 PM	28-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+250	297+360	LHS	MCW	CA	M							
828	VKE-3/PIL/HW/2896	5:00 PM	28-Jun-19	EMB 1st. Layer F.D.D with Copper Slag	297+250	297+360	RHS	MCW	CA	M							
829	VKE-3/PIL/HW/2897	5:30 PM	28-Jun-19	EMB 20th. Layer F.D.D	303+600	303+780	RHS	MCW	CA	M							
830	VKE-3/PIL/HW/2898	2:30 PM	28-Jun-19	EMB 14th. Layer F.D.D	302+400	302+600	RHS	MCW	CA	M							
831	VKE-3/PIL/HW/2899	3:00 PM	28-Jun-19	EMB 4th. Layer F.D.D	304+440	304+680	RHS	MCW	CA	M							
832	VKE-3/PIL/HW/2900	3:30 PM	28-Jun-19	EMB 7th. Layer F.D.D	304+900	305+040	RHS	MCW	CA	M							
833	VKE-3/PIL/HW/2901	4:00 PM	28-Jun-19	EMB 4th. Layer F.D.D	304+180	304+280	RHS	MCW	CA	M							
834	VKE-3/PIL/HW/2902	4:30 PM	28-Jun-19	EMB 2nd. Layer F.D.D	304+070	304+150	RHS	MCW	CA	M							
835	VKE-3/PIL/HW/2903	5:00 PM	28-Jun-19	EMB 13th. Layer F.D.D	306+200	306+310	LHS	MCW	CA	M							
836	VKE-3/PIL/HW/2904	5:30 PM	28-Jun-19	EMB 7th. Layer F.D.D	304+680	304+900	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989					
837	VKE-3/PIL/HW/2905	1:00 PM	28-Jun-19	EMB Top Layer F.D.D	321+760	322+020	RHS	MCW	CA	M							
838	VKE-3/PIL/HW/2906	1:30 PM	28-Jun-19	EMB of OGL Layer	319+100	319+800	RHS	MCW	CA	M							
839	VKE-3/PIL/HW/2907	2:00 PM	28-Jun-19	EMB 13th. Layer F.D.D	313+110	313+350	RHS	MCW	CA	M							
840	VKE-3/PIL/HW/2908	2:30 PM	28-Jun-19	EMB 12th. Layer F.D.D	317+000	317+080	RHS	MCW	CA	M							
841	VKE-3/PIL/HW/2909	3:00 PM	28-Jun-19	EMB 13th. Layer F.D.D	317+120	317+400	RHS	MCW	CA	M							
842	VKE-3/PIL/HW/2910	3:30 PM	28-Jun-19	EMB 12th. Layer F.D.D	318+200	318+560	RHS	MCW	CA	M							
843	VKE-3/PIL/HW/2911	4:00 PM	28-Jun-19	EMB 1st. Layer F.D.D	321+740	322+100	LHS	MCW	CA	M							
844	VKE-3/PIL/HW/2912	4:30 PM	28-Jun-19	EMB Top Layer F.D.D	322+160	322+280	RHS	MCW	CA	M							
845	VKE-3/PIL/HW/2913	5:00 PM	28-Jun-19	EMB 13th. Layer F.D.D	321+475	321+650	RHS	MCW	CA	M							

RFI Summary



Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"							
Authority		National Highways Authority of India							
Concessionaire		Patel Vadodara - Kim Expressway Private Limited							
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt. Ltd							
EPC Contractor		Patel Infrastructure Ltd.							
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
1	VKE-3/PIL/STR/1995	12:30 PM	1-Jun-19	Testing of RCC Hume pipe for 1200mm dia pipe NP-4	Giriraj pipe Factory, Boldeli		Mr. Joshi	8827215489	HPC
2	VKE-3/PIL/STR/1996	1:00 PM	1-Jun-19	Testing of RCC Hume pipe for 600mm dia pipe NP-4					
3	VKE-3/PIL/STR/1997	11:00 AM	1-Jun-19	Checking of Reinforcement & Shuttering for Top Slab	303+403	RHS	Mr. Ishan	9904068001	BC
4	VKE-3/PIL/STR/1998	4:00 PM	1-Jun-19	Pouring M30 grade of Concrete for Top Slab	303+403	RHS			
5	VKE-3/PIL/STR/1999	4:30 PM	1-Jun-19	Pouring M30 grade of Concrete for Top Haunch & Slab	314+148	RHS	Mr. Jamin	9586010295	BC
6	VKE-3/PIL/STR/2000	3:30 PM	1-Jun-19	Checking of Reinforcement & Shuttering of Pile cap of P1	302+713	LHS	Mr. Rahul	9149042843	MJB
7	VKE-3/PIL/STR/2001	3:45 PM	1-Jun-19	Pouring M35 grade of Concrete for Pile cap of P1	302+713	LHS			
8	VKE-3/PIL/STR/2002	10:00 AM	1-Jun-19	Laying of M25 grade of PCC for Utility Pipe	298+000	RHS	Mr. Amar	7896768746	Utility Pipe
9	VKE-3/PIL/STR/2003	9:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			Pile No.03 of MNB
10	VKE-3/PIL/STR/2004	3:00 PM	1-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			Pile No.26 of MNB
11	VKE-3/PIL/STR/2005	10:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.39 of MNB
12	VKE-3/PIL/STR/2006	4:00 PM	1-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			Pile No.46 of MNB
13	VKE-3/PIL/STR/2007	11:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			Pile No.48 of MNB
14	VKE-3/PIL/STR/2008	5:00 PM	1-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			Pile No.41 of ROB
15	VKE-3/PIL/STR/2009	12:00 PM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.83 of ROB
16	VKE-3/PIL/STR/2010	6:00 PM	1-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			Pile No.86 of ROB
17	VKE-3/PIL/STR/2011	10:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.87 of ROB
18	VKE-3/PIL/STR/2012	4:00 PM	1-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS	Mr. Gurdeep	9529227700	Pile No.88 of ROB
19	VKE-3/PIL/STR/2013	8:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.309 of ROB
20	VKE-3/PIL/STR/2014	2:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			Pile No.313 of ROB
21	VKE-3/PIL/STR/2015	9:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.350 of ROB
22	VKE-3/PIL/STR/2016	3:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			Pile No.03 of MNB
23	VKE-3/PIL/STR/2017	10:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.26 of MNB
24	VKE-3/PIL/STR/2018	4:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			Pile No.39 of MNB
25	VKE-3/PIL/STR/2019	11:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.48 of MNB
26	VKE-3/PIL/STR/2020	5:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			Pile No.03 of MNB
27	VKE-3/PIL/STR/2021	12:00 PM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.26 of MNB
28	VKE-3/PIL/STR/2022	6:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS	Pile No.39 of MNB		
29	VKE-3/PIL/STR/2023	9:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	LHS	Mr. Amar	7896768746	Pile No.48 of MNB
30	VKE-3/PIL/STR/2024	3:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P12	293+014	LHS			Pile No.03 of MNB
31	VKE-3/PIL/STR/2025	10:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			Pile No.26 of MNB
32	VKE-3/PIL/STR/2026	4:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			Pile No.39 of MNB
33	VKE-3/PIL/STR/2027	11:00 AM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.48 of MNB
34	VKE-3/PIL/STR/2028	5:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			Pile No.03 of MNB
35	VKE-3/PIL/STR/2029	12:00 PM	1-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.26 of MNB
36	VKE-3/PIL/STR/2030	6:00 PM	1-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			Pile No.39 of MNB
37	VKE-3/PIL/STR/2031	9:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			Pile No.48 of MNB
38	VKE-3/PIL/STR/2032	3:00 PM	2-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			Pile No.03 of MNB
39	VKE-3/PIL/STR/2033	10:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Pile No.26 of MNB		
40	VKE-3/PIL/STR/2034	4:00 PM	2-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS	Pile No.39 of MNB		
41	VKE-3/PIL/STR/2035	11:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS	Pile No.48 of MNB		
42	VKE-3/PIL/STR/2036	5:00 PM	2-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS	Pile No.03 of MNB		
43	VKE-3/PIL/STR/2037	12:00 PM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS	Pile No.26 of MNB		
44	VKE-3/PIL/STR/2038	6:00 PM	2-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS	Pile No.39 of MNB		
45	VKE-3/PIL/STR/2039	10:00 AM	2-Jun-19	Laying of M25 grade of PCC for Utility Pipe	298+000	BHS	Pile No.48 of MNB		
46	VKE-3/PIL/STR/2040	9:00 AM	2-Jun-19	Laying of 600mm dia pipe	298+600	BHS	Utility Pipe		
47	VKE-3/PIL/STR/2041	3:00 PM	2-Jun-19	Laying of M25 grade of Cradle concrete	298+600	BHS	Utility Pipe		
48	VKE-3/PIL/STR/2042	3:00 PM	2-Jun-19	Level checking and Laying of PCC for Utility Pipe	315+040	BHS	Mr. Jamin	9586010295	Utility Pipe
49	VKE-3/PIL/STR/2043	10:00 AM	2-Jun-19	Pouring M30 grade of Concrete for Top Slab	303+403	RHS	Mr. Ishan	9904068001	BC
50	VKE-3/PIL/STR/2044	11:00 AM	2-Jun-19	Checking of Reinforcement, Shuttering & Concreting for 3rd Wall Lift	304+170	RHS			PUP
51	VKE-3/PIL/STR/2045	8:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Mr. Amar	7896768746	Pile No.41 of ROB
52	VKE-3/PIL/STR/2046	2:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			Pile No.83 of ROB
53	VKE-3/PIL/STR/2047	9:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.86 of ROB
54	VKE-3/PIL/STR/2048	3:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			Pile No.87 of ROB
55	VKE-3/PIL/STR/2049	10:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.87 of ROB
56	VKE-3/PIL/STR/2050	4:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			Pile No.87 of ROB
57	VKE-3/PIL/STR/2051	11:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.87 of ROB

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
58	VKE-3/PIL/STR/2052	5:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS	Mr. Gurdeep	9529227700	
59	VKE-3/PIL/STR/2053	12:00 PM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
60	VKE-3/PIL/STR/2054	6:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
61	VKE-3/PIL/STR/2055	9:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	LHS			
62	VKE-3/PIL/STR/2056	3:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P12	293+014	LHS			
63	VKE-3/PIL/STR/2057	10:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			
64	VKE-3/PIL/STR/2058	4:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
65	VKE-3/PIL/STR/2059	11:00 AM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			
66	VKE-3/PIL/STR/2060	5:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
67	VKE-3/PIL/STR/2061	12:00 PM	2-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS	Mr. Rahul	9149042843	Pile No.88 of ROB
68	VKE-3/PIL/STR/2062	6:00 PM	2-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
69	VKE-3/PIL/STR/2063	3:00 PM	2-Jun-19	Pouring M35 grade of Concrete for Pile cap of P1	302+713	LHS			
70	VKE-3/PIL/STR/2064	9:00 AM	3-Jun-19	Checking of Layout and Excavation of Pile cap of A2	302+713	LHS			
71	VKE-3/PIL/STR/2065	3:00 PM	3-Jun-19	Pouring M25 grade of PCC for Pile cap of A2	302+713	LHS			
72	VKE-3/PIL/STR/2066	9:00 AM	3-Jun-19	Checking of Layout and Excavation of Pile cap of P2	302+713	RHS			
73	VKE-3/PIL/STR/2067	3:00 PM	3-Jun-19	Pouring M25 grade of PCC for Pile cap of P2	302+713	RHS			
74	VKE-3/PIL/STR/2068	11:00 AM	3-Jun-19	Pouring M35 grade of Concrete for Pile cap of P1	302+713	LHS			
75	VKE-3/PIL/STR/2069	10:00 AM	3-Jun-19	Laying of PCC for Utility Pipe	315+040	BHS			
76	VKE-3/PIL/STR/2070	3:30 PM	3-Jun-19	Checking of Reinforcement & Shuttering for Retaining Raft Wall of A1	314+148	LHS			
77	VKE-3/PIL/STR/2071	4:00 PM	3-Jun-19	Pouring M30 grade of Concrete for Retaining Raft Wall of A1	314+148	LHS			
78	VKE-3/PIL/STR/2072	10:00 AM	3-Jun-19	Checking of Layout and Excavation of Utility Pipe	295+700	BHS			
79	VKE-3/PIL/STR/2073	4:00 PM	3-Jun-19	Laying of PCC	305+850	BHS			
80	VKE-3/PIL/STR/2074	5:00 PM	3-Jun-19	Checking of Reinforcement, Shuttering & Concreting for 3rd Wall Lift of A1	304+170	RHS			
81	VKE-3/PIL/STR/2075	9:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			
82	VKE-3/PIL/STR/2076	3:00 PM	3-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
83	VKE-3/PIL/STR/2077	10:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Mr. Amar	7896768746	Pile No.313 of ROB
84	VKE-3/PIL/STR/2078	4:00 PM	3-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
85	VKE-3/PIL/STR/2079	11:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			
86	VKE-3/PIL/STR/2080	5:00 PM	3-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
87	VKE-3/PIL/STR/2081	12:00 PM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			
88	VKE-3/PIL/STR/2082	6:00 PM	3-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS			
89	VKE-3/PIL/STR/2083	2:30 PM	3-Jun-19	Laying of M25 grade of Cradle concrete	298+600	BHS			
90	VKE-3/PIL/STR/2084	9:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
91	VKE-3/PIL/STR/2085	3:00 PM	3-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
92	VKE-3/PIL/STR/2086	9:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			
93	VKE-3/PIL/STR/2087	3:00 PM	3-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
94	VKE-3/PIL/STR/2088	10:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			
95	VKE-3/PIL/STR/2089	4:00 PM	3-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
96	VKE-3/PIL/STR/2090	11:00 AM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			
97	VKE-3/PIL/STR/2091	5:00 PM	3-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
98	VKE-3/PIL/STR/2092	12:00 PM	3-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			
99	VKE-3/PIL/STR/2093	6:00 PM	3-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS	Mr. Ishan	9904068001	Pile No.363 of ROB
100	VKE-3/PIL/STR/2094	11:00 AM	4-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Retaining Raft Wall on A1 & A2 side	303+403	LHS			
101	VKE-3/PIL/STR/2095	11:00 AM	4-Jun-19	Checking of Layout and Excavation of BC	316+380	BHS			
102	VKE-3/PIL/STR/2096	5:00 PM	4-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 3rd Lift of A1 side	304+170	RHS			
103	VKE-3/PIL/STR/2097	10:00 AM	4-Jun-19	Laying of PCC	308+320	BHS			
104	VKE-3/PIL/STR/2098	11:00 AM	4-Jun-19	Checking of Excavation and Sand Filling for Ground Improvement	307+969	BHS			
105	VKE-3/PIL/STR/2099	12:00 PM	4-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Retaining Wall 1st Lift on A1 & A2 side	314+148	LHS			
106	VKE-3/PIL/STR/2100	9:00 AM	4-Jun-19	Checking of Layout and Excavation of Pile cap of P2	302+713	RHS			
107	VKE-3/PIL/STR/2101	3:00 PM	4-Jun-19	Pouring M25 grade of PCC for Pile cap of P2	302+713	RHS			
108	VKE-3/PIL/STR/2102	9:00 AM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			
109	VKE-3/PIL/STR/2103	3:00 PM	4-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
110	VKE-3/PIL/STR/2104	10:00 AM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			
111	VKE-3/PIL/STR/2105	4:00 PM	4-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
112	VKE-3/PIL/STR/2106	11:00 AM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			
113	VKE-3/PIL/STR/2107	5:00 PM	4-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS			
114	VKE-3/PIL/STR/2108	12:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			
115	VKE-3/PIL/STR/2109	6:00 PM	4-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS	Mr. Rahul	9149042843	Pile No.07 of MNB
116	VKE-3/PIL/STR/2110	2:00 PM	4-Jun-19	Checking of Initial Load Test on Test Pile	293+014	RHS			
117	VKE-3/PIL/STR/2111	12:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
118	VKE-3/PIL/STR/2112	2:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
119	VKE-3/PIL/STR/2113	2:30 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
120	VKE-3/PIL/STR/2114	4:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
121	VKE-3/PIL/STR/2115	4:30 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P11	293+014	RHS			
122	VKE-3/PIL/STR/2116	6:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P11	293+014	RHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
123	VKE-3/PIL/STR/2117	1:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P11	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.299 of ROB
124	VKE-3/PIL/STR/2118	3:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P11	293+014	RHS			Pile No.308 of ROB
125	VKE-3/PIL/STR/2119	1:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	LHS			Pile No.316 of ROB
126	VKE-3/PIL/STR/2120	3:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P12	293+014	LHS			Pile No.317 of ROB
127	VKE-3/PIL/STR/2121	5:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			Pile No.326 of ROB
128	VKE-3/PIL/STR/2122	6:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			Pile No.371 of ROB
129	VKE-3/PIL/STR/2123	12:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			
130	VKE-3/PIL/STR/2124	1:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
131	VKE-3/PIL/STR/2125	2:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			
132	VKE-3/PIL/STR/2126	3:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
133	VKE-3/PIL/STR/2127	4:00 PM	4-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			
134	VKE-3/PIL/STR/2128	5:00 PM	4-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
135	VKE-3/PIL/STR/2129	2:00 PM	5-Jun-19	Checking of Initial Load Test on Test Pile	293+014	RHS			
136	VKE-3/PIL/STR/2130	12:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
137	VKE-3/PIL/STR/2131	2:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
138	VKE-3/PIL/STR/2132	2:30 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
139	VKE-3/PIL/STR/2133	4:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
140	VKE-3/PIL/STR/2134	4:30 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			
141	VKE-3/PIL/STR/2135	6:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
142	VKE-3/PIL/STR/2136	1:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P11	293+014	LHS			
143	VKE-3/PIL/STR/2137	3:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P11	293+014	LHS			
144	VKE-3/PIL/STR/2138	1:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	LHS			
145	VKE-3/PIL/STR/2139	3:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P12	293+014	LHS			
146	VKE-3/PIL/STR/2140	12:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			
147	VKE-3/PIL/STR/2141	1:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
148	VKE-3/PIL/STR/2142	2:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			
149	VKE-3/PIL/STR/2143	3:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
150	VKE-3/PIL/STR/2144	4:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			
151	VKE-3/PIL/STR/2145	5:00 PM	5-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
152	VKE-3/PIL/STR/2146	2:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			
153	VKE-3/PIL/STR/2147	2:30 PM	5-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
154	VKE-3/PIL/STR/2148	4:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			
155	VKE-3/PIL/STR/2149	4:30 PM	5-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
156	VKE-3/PIL/STR/2150	6:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			
157	VKE-3/PIL/STR/2151	1:00 PM	5-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
158	VKE-3/PIL/STR/2152	3:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			
159	VKE-3/PIL/STR/2153	1:00 PM	5-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS			
160	VKE-3/PIL/STR/2154	3:00 PM	5-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			
161	VKE-3/PIL/STR/2155	12:00 PM	5-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
162	VKE-3/PIL/STR/2156	10:00 AM	5-Jun-19	Laying of PCC for Utility pipe	316+000	BHS			
163	VKE-3/PIL/STR/2157	10:00 AM	5-Jun-19	Laying of PCC for HPC	308+320	BHS			
164	VKE-3/PIL/STR/2158	11:00 AM	5-Jun-19	Level Checking and Excavation for Retaining Wall	314+148	RHS			
165	VKE-3/PIL/STR/2159	12:00 PM	5-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Retaining Wall 2nd Lift on A1 & A2 side	314+148	LHS			
166	VKE-3/PIL/STR/2160	10:00 AM	5-Jun-19	Factory Visit at TNG Precast Industries	Naugama				
167	VKE-3/PIL/STR/2161	10:00 AM	6-Jun-19	Factory Visit at T&G Precast Industries	Naugama				
168	VKE-3/PIL/STR/2162	12:00 PM	6-Jun-19	Layout and Level checking for LVUP	311+047				
169	VKE-3/PIL/STR/2163	1:00 PM	6-Jun-19	Level checking and PCC laying for HPC Pipe bed	296+720	BHS			
170	VKE-3/PIL/STR/2164	4:00 PM	6-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Haunch Wall on A1 side	305+058	LHS			
171	VKE-3/PIL/STR/2165	11:00 AM	6-Jun-19	Laying of PCC for Utility pipe	316+000	BHS			
172	VKE-3/PIL/STR/2166	2:00 PM	6-Jun-19	Level Checking, Excavation and PCC laying for Retaining Wall on A1 & A2 side	314+148	RHS			
173	VKE-3/PIL/STR/2167	5:00 PM	6-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Retaining Wall 3rd Lift on A1 & A2 side	314+148	LHS			
174	VKE-3/PIL/STR/2168	1:00 PM	6-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 1st Lift on A1 & A2 side	303+403	LHS			
175	VKE-3/PIL/STR/2169	3:00 PM	6-Jun-19	Pouring of M25 grade of concrete for Retaining Wall 1st Lift on A1 & A2 side	303+403	LHS			
176	VKE-3/PIL/STR/2170	9:00 AM	6-Jun-19	Pouring of Pile Cap M25 grade PCC on P2	302+713	RHS			
177	VKE-3/PIL/STR/2171	3:00 PM	6-Jun-19	Pouring of Pile Cap M35 grade Concrete on P1	302+713	LHS			
178	VKE-3/PIL/STR/2172	2:00 PM	6-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS			
179	VKE-3/PIL/STR/2173	2:30 PM	6-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
180	VKE-3/PIL/STR/2174	4:00 PM	6-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			
181	VKE-3/PIL/STR/2175	4:30 PM	6-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
182	VKE-3/PIL/STR/2176	6:00 PM	6-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			
183	VKE-3/PIL/STR/2177	1:00 PM	6-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS			
184	VKE-3/PIL/STR/2178	3:00 PM	6-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			
185	VKE-3/PIL/STR/2179	1:00 PM	6-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
186	VKE-3/PIL/STR/2180	10:00 AM	6-Jun-19	Laying of M25 grade of Cradle concrete	298+600	BHS			
187	VKE-3/PIL/STR/2181	11:00 AM	6-Jun-19	Level checking and PCC laying for HPC Pipe bed	296+790	BHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks			
188	VKE-3/PIL/STR/2182	2:00 PM	7-Jun-19	Checking of Excavation and Layout of Pile Cap of P10	293+014	RHS	Mr. Gurdeep	9529227700	ROB			
189	VKE-3/PIL/STR/2183	3:00 PM	7-Jun-19	Pouring M25 grade of PCC for Pile Cap of P10	293+014	RHS						
190	VKE-3/PIL/STR/2184	12:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS				Pile No.81 of ROB		
191	VKE-3/PIL/STR/2185	2:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS						
192	VKE-3/PIL/STR/2186	2:30 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS				Pile No.82 of ROB		
193	VKE-3/PIL/STR/2187	4:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS						
194	VKE-3/PIL/STR/2188	4:30 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS				Pile No.85 of ROB		
195	VKE-3/PIL/STR/2189	6:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS						
196	VKE-3/PIL/STR/2190	2:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P11	293+014	LHS				Pile No.287 of ROB		
197	VKE-3/PIL/STR/2191	3:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P11	293+014	LHS						
198	VKE-3/PIL/STR/2192	1:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	LHS				Pile No.307 of ROB		
199	VKE-3/PIL/STR/2193	3:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P12	293+014	LHS						
200	VKE-3/PIL/STR/2194	12:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS				Pile No.321 of ROB		
201	VKE-3/PIL/STR/2195	1:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS						
202	VKE-3/PIL/STR/2196	2:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS				Pile No.325 of ROB		
203	VKE-3/PIL/STR/2197	3:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS						
204	VKE-3/PIL/STR/2198	4:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS				Pile No.354 of ROB		
205	VKE-3/PIL/STR/2199	5:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS						
206	VKE-3/PIL/STR/2200	5:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS				Pile No.370 of ROB		
207	VKE-3/PIL/STR/2201	6:00 PM	7-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS						
208	VKE-3/PIL/STR/2202	11:00 AM	7-Jun-19	Laying of PCC for Utility pipe	316+000	BHS			Mr. Jamin	9586010295	Utility Pipe	
209	VKE-3/PIL/STR/2203	11:00 AM	7-Jun-19	Excavation Level Checking and PCC laying for Retaining Wall on A1 & A2 side	314+148	RHS						BC
210	VKE-3/PIL/STR/2204	10:00 AM	7-Jun-19	Checking of Reinforcement, Shuttering & Concreting for Retaining Wall 3rd Lift on A1 & A2 side	314+148	LHS						
211	VKE-3/PIL/STR/2205	2:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS						Pile No.07 of MNB
212	VKE-3/PIL/STR/2206	2:30 PM	7-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			Mr. Amar	7896768746		
213	VKE-3/PIL/STR/2207	4:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS						Pile No.15 of MNB
214	VKE-3/PIL/STR/2208	4:30 PM	7-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
215	VKE-3/PIL/STR/2209	6:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS						Pile No.36 of MNB
216	VKE-3/PIL/STR/2210	1:00 PM	7-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS						
217	VKE-3/PIL/STR/2211	3:00 PM	7-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS		Pile No.53 of MNB				
218	VKE-3/PIL/STR/2212	1:00 PM	7-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS						
219	VKE-3/PIL/STR/2213	10:00 AM	7-Jun-19	Laying of M25 grade of Cradle concrete	298+600	BHS		Utility Pipe				
220	VKE-3/PIL/STR/2214	4:00 PM	7-Jun-19	Laying of Utility pipe & M25 grade of Cradle concrete	298+950	LHS		Utility Pipe				
221	VKE-3/PIL/STR/2215	1:00 PM	7-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 1st Lift on A1 & A2 side	303+403	LHS	Mr. Rahul	9149042843				
222	VKE-3/PIL/STR/2216	3:00 PM	7-Jun-19	Pouring of M25 grade of concrete for Retaining Wall 1st Lift on A1 & A2 side	303+403	LHS				BC		
223	VKE-3/PIL/STR/2217	9:00 AM	7-Jun-19	Factory Visit at T&G Precast Industries	Naugama		Mr. Ishan	9904068001				
224	VKE-3/PIL/STR/2218	10:00 AM	7-Jun-19	Layout and Excavation for Utility Pipe	295+700	BHS				Utility Pipe		
225	VKE-3/PIL/STR/2219	9:00 AM	8-Jun-19	Factory Visit and 1200mm Dia NP-4 Hume Pipe Testing at Gurukripa Hume Pipe Factory	Boldeli							
226	VKE-3/PIL/STR/2220	5:00 PM	8-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap P1	302+713	RHS	Mr. Subhashish	9777784634	MJB			
227	VKE-3/PIL/STR/2221	10:00 AM	8-Jun-19	Checking of Reinforcement & Shuttering for Raft	298+380	LHS	Mr. Ishan	9904068001				
228	VKE-3/PIL/STR/2222	4:00 PM	8-Jun-19	Pouring M35 grade of Concrete for Raft	298+380	LHS				PUP		
229	VKE-3/PIL/STR/2223	2:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS	Mr. Amar	7896768746				
230	VKE-3/PIL/STR/2224	2:30 PM	8-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS				Pile No.09 of MNB		
231	VKE-3/PIL/STR/2225	4:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS				Pile No.17 of MNB		
232	VKE-3/PIL/STR/2226	4:30 PM	8-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
233	VKE-3/PIL/STR/2227	6:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS				Pile No.38 of MNB		
234	VKE-3/PIL/STR/2228	1:00 PM	8-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS						
235	VKE-3/PIL/STR/2229	3:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS				Pile No.52 of MNB		
236	VKE-3/PIL/STR/2230	1:00 PM	8-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS						
237	VKE-3/PIL/STR/2231	10:00 AM	8-Jun-19	Layout and Excavation for Utility Pipe	294+250	BHS				Utility Pipe		
238	VKE-3/PIL/STR/2232	12:00 PM	8-Jun-19	Layout and Excavation for HPC	294+420	BHS				HPC		
239	VKE-3/PIL/STR/2233	12:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS	Mr. Gurdeep	9529227700				
240	VKE-3/PIL/STR/2234	2:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS				Pile No.77 of ROB		
241	VKE-3/PIL/STR/2235	2:30 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS				Pile No.78 of ROB		
242	VKE-3/PIL/STR/2236	4:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS						
243	VKE-3/PIL/STR/2237	4:30 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS				Pile No.79 of ROB		
244	VKE-3/PIL/STR/2238	6:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS						
245	VKE-3/PIL/STR/2239	2:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P11	293+014	LHS				Pile No.286 of ROB		
246	VKE-3/PIL/STR/2240	3:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P11	293+014	LHS						
247	VKE-3/PIL/STR/2241	1:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS				Pile No.320 of ROB		
248	VKE-3/PIL/STR/2242	3:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS						

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
249	VKE-3/PIL/STR/2243	12:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.330 of ROB
250	VKE-3/PIL/STR/2244	1:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
251	VKE-3/PIL/STR/2245	2:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			
252	VKE-3/PIL/STR/2246	3:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			
253	VKE-3/PIL/STR/2247	4:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.353 of ROB
254	VKE-3/PIL/STR/2248	5:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
255	VKE-3/PIL/STR/2249	5:00 PM	8-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			
256	VKE-3/PIL/STR/2250	6:00 PM	8-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
257	VKE-3/PIL/STR/2251	11:00 AM	8-Jun-19	Laying of PCC for Utility pipe	316+000	BHS	Mr. Jamin	9586010295	Utility Pipe
258	VKE-3/PIL/STR/2252	12:00 PM	8-Jun-19	OGI, Layout and Excavation for Pipe Culvert	312+200	BHS	Mr. Gurdeep	9529227700	Utility Pipe
259	VKE-3/PIL/STR/2253	12:00 PM	9-Jun-19	Checking of Pile Center Coordinates of P15	293+014	BHS			ROB
260	VKE-3/PIL/STR/2254	2:00 PM	9-Jun-19	Checking of Pile Center Coordinates of A2	293+014	BHS			
261	VKE-3/PIL/STR/2255	2:30 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.42 of ROB
262	VKE-3/PIL/STR/2256	4:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
263	VKE-3/PIL/STR/2257	4:30 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.43 of ROB
264	VKE-3/PIL/STR/2258	6:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
265	VKE-3/PIL/STR/2259	2:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.44 of ROB
266	VKE-3/PIL/STR/2260	3:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
267	VKE-3/PIL/STR/2261	1:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	RHS			Pile No.79 of ROB
268	VKE-3/PIL/STR/2262	3:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P3	293+014	RHS			
269	VKE-3/PIL/STR/2263	12:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			Pile No.320 of ROB
270	VKE-3/PIL/STR/2264	1:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
271	VKE-3/PIL/STR/2265	2:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.329 of ROB
272	VKE-3/PIL/STR/2266	3:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
273	VKE-3/PIL/STR/2267	4:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS	Pile No.339 of ROB		
274	VKE-3/PIL/STR/2268	5:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			
275	VKE-3/PIL/STR/2269	5:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS	Pile No.353 of ROB		
276	VKE-3/PIL/STR/2270	6:00 PM	9-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
277	VKE-3/PIL/STR/2271	2:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS	Mr. Amar	7896768746	Pile No.11 of MNB
278	VKE-3/PIL/STR/2272	2:30 PM	9-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
279	VKE-3/PIL/STR/2273	4:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.19 of MNB
280	VKE-3/PIL/STR/2274	4:30 PM	9-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
281	VKE-3/PIL/STR/2275	6:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	LHS			Pile No.40 of MNB
282	VKE-3/PIL/STR/2276	1:00 PM	9-Jun-19	Pouring M35 grade of Concrete on A2	297+562	LHS			
283	VKE-3/PIL/STR/2277	3:00 PM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.52 of MNB
284	VKE-3/PIL/STR/2278	1:00 PM	9-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
285	VKE-3/PIL/STR/2279	10:00 AM	9-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.55 of MNB
286	VKE-3/PIL/STR/2280	12:00 PM	9-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
287	VKE-3/PIL/STR/2281	10:00 AM	9-Jun-19	Laying of PCC for Utility pipe	317+000	BHS	Mr. Jamin	9586010295	Utility Pipe
288	VKE-3/PIL/STR/2282	1:00 PM	9-Jun-19	Checking fo shuttering for Cradle concrete of HPC	309+368	BHS		HPC	
289	VKE-3/PIL/STR/2283	4:00 PM	9-Jun-19	Laying, Leveling and Jointing of Pipe for HPC	308+794	BHS		HPC	
290	VKE-3/PIL/STR/2284	9:00 AM	9-Jun-19	Laying of PCC for Utility pipe	295+700	BHS	Mr. Ishan	9904068001	Utility Pipe
291	VKE-3/PIL/STR/2285	10:00 AM	9-Jun-19	Layout and Excavation	294+420	BHS		HPC	
292	VKE-3/PIL/STR/2286	9:00 AM	9-Jun-19	Layout and Excavation	294+285	BHS	Mr. Jha	7488229109	Utility Pipe
293	VKE-3/PIL/STR/2287	2:00 PM	9-Jun-19	Pouring M35 grade of Pile Cap Concrete	302+713	RHS	Mr. Rahul	9149042843	MJB
294	VKE-3/PIL/STR/2288	11:00 AM	10-Jun-19	Checking for Reinforcement and Shuttering of Top Slab	304+170	RHS	Mr. Ishan	9904068001	PUP
295	VKE-3/PIL/STR/2289	2:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS	Mr. Amar	7896768746	Pile No.13 of MNB
296	VKE-3/PIL/STR/2290	2:30 PM	10-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
297	VKE-3/PIL/STR/2291	4:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.17 of MNB
298	VKE-3/PIL/STR/2292	4:30 PM	10-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
299	VKE-3/PIL/STR/2293	5:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.27 of MNB
300	VKE-3/PIL/STR/2294	6:00 PM	10-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
301	VKE-3/PIL/STR/2295	1:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.54 of MNB
302	VKE-3/PIL/STR/2296	2:00 PM	10-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			
303	VKE-3/PIL/STR/2297	12:00 PM	10-Jun-19	Checking of Excavation and Layout of Pile Cap of A1	293+014	RHS	Mr. Gurdeep	9529227700	ROB
304	VKE-3/PIL/STR/2298	2:00 PM	10-Jun-19	Pouring M25 grade of PCC for Pile Cap of A1	293+014	RHS			
305	VKE-3/PIL/STR/2299	2:30 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.42 of ROB
306	VKE-3/PIL/STR/2300	4:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
307	VKE-3/PIL/STR/2301	4:30 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.43 of ROB
308	VKE-3/PIL/STR/2302	6:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
309	VKE-3/PIL/STR/2303	2:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.44 of ROB
310	VKE-3/PIL/STR/2304	3:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
311	VKE-3/PIL/STR/2305	12:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			Pile No.319 of ROB
312	VKE-3/PIL/STR/2306	1:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
313	VKE-3/PIL/STR/2307	2:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.328 of ROB
314	VKE-3/PIL/STR/2308	3:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
315	VKE-3/PIL/STR/2309	4:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.368 of ROB
316	VKE-3/PIL/STR/2310	5:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
317	VKE-3/PIL/STR/2311	5:00 PM	10-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.375 of ROB
318	VKE-3/PIL/STR/2312	6:00 PM	10-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
319	VKE-3/PIL/STR/2313	9:00 AM	10-Jun-19	Checking for Reinforcement and Shuttering of Retaining Wall Raft A1 & A2	314+148	RHS	Mr. Jamin	9586010295	Retaining Wall
320	VKE-3/PIL/STR/2314	9:30 AM	10-Jun-19	Pouring M30 grade of Concrete for Retaining Wall Raft A1 & A2	314+148	RHS			
321	VKE-3/PIL/STR/2315	1:00 PM	10-Jun-19	Laying PCC of M25 grade	316+819	RHS			
322	VKE-3/PIL/STR/2316	3:00 PM	10-Jun-19	Level Checking and Laying of M15 grade of PCC	295+870	BHS	Mr. Jha	7488229109	HPC
323	VKE-3/PIL/STR/2317	11:00 AM	10-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 2nd Lift on A1 & A2 side	303+403	LHS	Mr. Rahul	9149042843	BC
324	VKE-3/PIL/STR/2318	12:00 PM	10-Jun-19	Pouring of M25 grade of concrete for Retaining Wall 2nd Lift on A1 & A2 side	303+403	LHS			
325	VKE-3/PIL/STR/2319	11:00 AM	10-Jun-19	Checking of Layout and Leveling	316+420	RHS	Mr. Subhashish	9777784634	BC
326	VKE-3/PIL/STR/2320	12:00 PM	10-Jun-19	Level Checking after Excavation	316+420	RHS			
327	VKE-3/PIL/STR/2321	10:00 AM	11-Jun-19	Level Checking and Laying of M25 grade of PCC	295+870	BHS	Mr. Jha	7488229109	HPC
328	VKE-3/PIL/STR/2322	10:30 AM	11-Jun-19	SBC Checking on HPC Bed after Ground Improvement	307+969	BHS	Mr. Joshi	8827215489	HPC
329	VKE-3/PIL/STR/2323	8:00 AM	11-Jun-19	Checking for Shuttering and Concreting of deck Slab including Wall and Haunch	304+170	RHS			PUP/CUP
330	VKE-3/PIL/STR/2324	9:30 AM	11-Jun-19	Laying PCC of M25 grade	316+069	BHS	Mr. Jamin	9586010295	HPC
331	VKE-3/PIL/STR/2325	1:00 PM	11-Jun-19	Laying PCC of M25 grade for Utility Duct	316+000	BHS			Utility Pipe
332	VKE-3/PIL/STR/2326	2:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS	Mr. Amar	7896768746	Pile No.13 of MNB
333	VKE-3/PIL/STR/2327	2:30 PM	11-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS			
334	VKE-3/PIL/STR/2328	3:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.21 of MNB
335	VKE-3/PIL/STR/2329	3:30 PM	11-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			Pile No.23 of MNB
336	VKE-3/PIL/STR/2330	4:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.25 of MNB
337	VKE-3/PIL/STR/2331	4:30 PM	11-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			Pile No.25 of MNB
338	VKE-3/PIL/STR/2332	5:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Pile No.25 of MNB
339	VKE-3/PIL/STR/2333	6:00 PM	11-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			Pile No.56 of MNB
340	VKE-3/PIL/STR/2334	1:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS			Pile No.56 of MNB
341	VKE-3/PIL/STR/2335	2:00 PM	11-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS			Pile No.45 of ROB
342	VKE-3/PIL/STR/2336	12:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Mr. Gurdeep
343	VKE-3/PIL/STR/2337	12:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS			
344	VKE-3/PIL/STR/2338	1:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Pile No.46 of ROB		
345	VKE-3/PIL/STR/2339	1:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS	Pile No.51 of ROB		
346	VKE-3/PIL/STR/2340	2:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Pile No.52 of ROB		
347	VKE-3/PIL/STR/2341	2:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS	Pile No.324 of ROB		
348	VKE-3/PIL/STR/2342	3:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Pile No.333 of ROB		
349	VKE-3/PIL/STR/2343	3:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS	Pile No.338 of ROB		
350	VKE-3/PIL/STR/2344	4:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS	Pile No.352 of ROB		
351	VKE-3/PIL/STR/2345	4:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS	Pile No.352 of ROB		
352	VKE-3/PIL/STR/2346	5:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS	Pile No.367 of ROB		
353	VKE-3/PIL/STR/2347	5:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS	Pile No.374 of ROB		
354	VKE-3/PIL/STR/2348	1:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS	Pile No.374 of ROB		
355	VKE-3/PIL/STR/2349	1:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS	Pile No.374 of ROB		
356	VKE-3/PIL/STR/2350	2:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS	Pile No.374 of ROB		
357	VKE-3/PIL/STR/2351	2:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS	Pile No.374 of ROB		
358	VKE-3/PIL/STR/2352	3:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS	Pile No.374 of ROB		
359	VKE-3/PIL/STR/2353	3:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS	Pile No.374 of ROB		
360	VKE-3/PIL/STR/2354	4:00 PM	11-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS	Pile No.374 of ROB		
361	VKE-3/PIL/STR/2355	4:30 PM	11-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS	Pile No.374 of ROB		
362	VKE-3/PIL/STR/2356	11:00 AM	12-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 3rd Lift on A1 & A2 side	303+403	LHS	Mr. Rahul	9149042843	BC
363	VKE-3/PIL/STR/2357	12:00 PM	12-Jun-19	Pouring of M30 grade of concrete for Retaining Wall 3rd Lift on A1 & A2 side	303+403	LHS			MJB
364	VKE-3/PIL/STR/2358	4:00 PM	12-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of P2	302+713	LHS			Utility Pipe
365	VKE-3/PIL/STR/2359	9:00 AM	12-Jun-19	Layout & Excavation of Utility pipe	296+265	BHS	Mr. Jha	7488229109	HPC
366	VKE-3/PIL/STR/2360	10:00 AM	12-Jun-19	Level Checking and Laying of M25 grade of PCC	295+870	BHS			HPC
367	VKE-3/PIL/STR/2361	10:30 AM	12-Jun-19	SBC Checking on HPC Bed after Ground Improvement	307+969	BHS	Mr. Ishan	9904065001	HPC
368	VKE-3/PIL/STR/2362	10:00 AM	12-Jun-19	Laying of 1200mm dia HPC Pipe	304+649	BHS			HPC
369	VKE-3/PIL/STR/2363	11:30 AM	12-Jun-19	Laying of Cradle Concrete	304+649	BHS			Utility Pipe
370	VKE-3/PIL/STR/2364	10:30 AM	12-Jun-19	Laying, Leveling & Jointing of 600mm dia Pipe	314+805	BHS	Mr. Jamin	9586010295	Utility Pipe
371	VKE-3/PIL/STR/2365	1:00 PM	12-Jun-19	Laying, Leveling & Jointing of 600mm dia Pipe	315+040	BHS			Utility Pipe
372	VKE-3/PIL/STR/2366	12:30 PM	12-Jun-19	Laying PCC of M25 grade	316+819	BHS			HPC
373	VKE-3/PIL/STR/2367	10:00 AM	12-Jun-19	Laying PCC of M25 grade for Utility Duct	316+000	BHS			Utility Pipe
374	VKE-3/PIL/STR/2368	12:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS			Pile No.45 of ROB
375	VKE-3/PIL/STR/2369	12:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS	Pile No.45 of ROB		

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks			
376	VKE-3/PIL/STR/2370	1:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.46 of ROB			
377	VKE-3/PIL/STR/2371	1:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
378	VKE-3/PIL/STR/2372	2:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS						
379	VKE-3/PIL/STR/2373	2:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
380	VKE-3/PIL/STR/2374	3:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS						
381	VKE-3/PIL/STR/2375	3:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
382	VKE-3/PIL/STR/2376	4:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS						
383	VKE-3/PIL/STR/2377	4:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS						
384	VKE-3/PIL/STR/2378	5:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS						
385	VKE-3/PIL/STR/2379	5:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS						
386	VKE-3/PIL/STR/2380	1:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS						
387	VKE-3/PIL/STR/2381	1:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS						
388	VKE-3/PIL/STR/2382	2:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS						
389	VKE-3/PIL/STR/2383	2:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS						
390	VKE-3/PIL/STR/2384	3:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS						
391	VKE-3/PIL/STR/2385	3:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS						
392	VKE-3/PIL/STR/2386	4:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS						
393	VKE-3/PIL/STR/2387	4:30 PM	12-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS						
394	VKE-3/PIL/STR/2388	2:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	LHS				Mr. Amar	7896768746	Pile No.13 of MNB
395	VKE-3/PIL/STR/2389	2:30 PM	12-Jun-19	Pouring M35 grade of Concrete on A1	297+562	LHS						
396	VKE-3/PIL/STR/2390	4:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS						
397	VKE-3/PIL/STR/2391	4:30 PM	12-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
398	VKE-3/PIL/STR/2392	5:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS						
399	VKE-3/PIL/STR/2393	6:00 PM	12-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
400	VKE-3/PIL/STR/2394	1:00 PM	12-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	297+562	RHS						
401	VKE-3/PIL/STR/2395	2:00 PM	12-Jun-19	Pouring M35 grade of Concrete on A2	297+562	RHS						
402	VKE-3/PIL/STR/2396	4:00 PM	12-Jun-19	Checking of Reinforcement & Shuttering for Wall 1st Lift on A1 side	298+380	RHS	Mr. Rahaman	9775411433	PUP			
403	VKE-3/PIL/STR/2397	5:00 PM	12-Jun-19	Pouring of M35 grade of concrete for Wall 1st Lift on A1 side	298+380	RHS						
404	VKE-3/PIL/STR/2398	10:00 AM	13-Jun-19	Laying and jointing of HPC Pipe	304+069	BHS	Mr. Rahul	9149042843	HPC			
405	VKE-3/PIL/STR/2399	11:00 AM	13-Jun-19	Checking of Reinforcement & Shuttering for Retaining Wall 3rd Lift on A1 & A2 side	303+403	LHS						
406	VKE-3/PIL/STR/2400	12:00 PM	13-Jun-19	Pouring of M30 grade of concrete for Retaining Wall 3rd Lift on A1 & A2 side	303+403	LHS	Mr. Amar	7896768746	BC			
407	VKE-3/PIL/STR/2401	4:00 PM	13-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of P2	302+713	LHS						
408	VKE-3/PIL/STR/2402	2:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Mr. Amar	7896768746	MJB			
409	VKE-3/PIL/STR/2403	2:30 PM	13-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
410	VKE-3/PIL/STR/2404	4:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Mr. Gurdeep	9529227700	Pile No.21 of MNB			
411	VKE-3/PIL/STR/2405	4:30 PM	13-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS						
412	VKE-3/PIL/STR/2406	4:00 PM	13-Jun-19	Checking of Reinforcement & Shuttering for Wall 1st Lift on A1 side	298+380	RHS	Mr. Gurdeep	9529227700	PUP			
413	VKE-3/PIL/STR/2407	5:00 PM	13-Jun-19	Pouring of M35 grade of concrete for Wall 1st Lift on A1 side	298+380	RHS						
414	VKE-3/PIL/STR/2408	12:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.46 of ROB			
415	VKE-3/PIL/STR/2409	12:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
416	VKE-3/PIL/STR/2410	1:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS						
417	VKE-3/PIL/STR/2411	1:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
418	VKE-3/PIL/STR/2412	2:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS						
419	VKE-3/PIL/STR/2413	2:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
420	VKE-3/PIL/STR/2414	3:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	293+014	LHS						
421	VKE-3/PIL/STR/2415	3:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P2	293+014	LHS						
422	VKE-3/PIL/STR/2416	1:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS						
423	VKE-3/PIL/STR/2417	1:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS						
424	VKE-3/PIL/STR/2418	2:00 PM	13-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS						
425	VKE-3/PIL/STR/2419	2:30 PM	13-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS						
426	VKE-3/PIL/STR/2420	3:00 PM	13-Jun-19	Dynamic Routine Load Test on A1	293+014	LHS						
427	VKE-3/PIL/STR/2421	4:00 PM	13-Jun-19	Dynamic Routine Load Test on P1	293+014	RHS						
428	VKE-3/PIL/STR/2422	5:00 PM	13-Jun-19	Dynamic Routine Load Test on P10	293+014	RHS						
429	VKE-3/PIL/STR/2423	9:00 AM	13-Jun-19	Laying, Leveling & Jointing of HPC Pipe	308+320	BHS	Mr. Jamin	9586010295	HPC			
430	VKE-3/PIL/STR/2424	10:00 AM	13-Jun-19	Laying PCC of M25 grade	316+819	BHS						
431	VKE-3/PIL/STR/2425	11:00 AM	13-Jun-19	OGL Checking, Layout and Excavation for utility pipe	308+780	BHS						
432	VKE-3/PIL/STR/2426	12:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.65 of ROB			
433	VKE-3/PIL/STR/2427	12:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
434	VKE-3/PIL/STR/2428	1:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
435	VKE-3/PIL/STR/2429	1:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
436	VKE-3/PIL/STR/2430	2:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
437	VKE-3/PIL/STR/2431	2:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
438	VKE-3/PIL/STR/2432	3:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.323 of ROB
439	VKE-3/PIL/STR/2433	3:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
440	VKE-3/PIL/STR/2434	4:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.332 of ROB
441	VKE-3/PIL/STR/2435	4:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
442	VKE-3/PIL/STR/2436	5:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			Pile No.337 of ROB
443	VKE-3/PIL/STR/2437	5:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			
444	VKE-3/PIL/STR/2438	2:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.357 of ROB
445	VKE-3/PIL/STR/2439	2:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
446	VKE-3/PIL/STR/2440	3:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.366 of ROB
447	VKE-3/PIL/STR/2441	3:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
448	VKE-3/PIL/STR/2442	4:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.373 of ROB
449	VKE-3/PIL/STR/2443	4:30 PM	14-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
450	VKE-3/PIL/STR/2444	5:00 PM	14-Jun-19	Checking of excavation and layout of Pile Cap	293+014	LHS			Pile No.10 of ROB
451	VKE-3/PIL/STR/2445	5:30 PM	14-Jun-19	Pouring M25 grade of Concrete for Pile Cap	293+014	LHS			
452	VKE-3/PIL/STR/2446	2:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS			Mr. Amar
453	VKE-3/PIL/STR/2447	2:30 PM	14-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
454	VKE-3/PIL/STR/2448	4:00 PM	14-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Pile No.25 of MNB		
455	VKE-3/PIL/STR/2449	4:30 PM	14-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
456	VKE-3/PIL/STR/2450	4:00 PM	14-Jun-19	Checking of Reinforcement fro Raft	305+058	RHS	Mr. Vijay	9816259032	PUP
457	VKE-3/PIL/STR/2451	5:00 PM	14-Jun-19	Checking of Reinforcement & Shuttering for Raft	300+148	BHS	Mr. Ishan	9904068001	BC
458	VKE-3/PIL/STR/2452	3:00 PM	14-Jun-19	Checking of Reinforcement & Shuttering for bottom Haunch	298+380	RHS			PUP
459	VKE-3/PIL/STR/2453	3:30 PM	14-Jun-19	Pouring of M35 grade of concrete for bottom Haunch	298+380	RHS	Mr. Jamin	9586010295	Utility Pipe
460	VKE-3/PIL/STR/2454	9:00 AM	14-Jun-19	Checking of shuttering and and pouring M25 Grade of Cradle Concrete	314+805	BHS			
461	VKE-3/PIL/STR/2455	9:00 AM	15-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of P2	302+713	LHS	Mr. Rahul	9149042843	MJB
462	VKE-3/PIL/STR/2456	10:00 AM	15-Jun-19	Pouring of M35 grade of concrete for Pile Cap of P2	302+713	LHS			
463	VKE-3/PIL/STR/2457	11:00 AM	15-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of A1	302+713	RHS	Mr. Joyjit	8961199323	LVUP
464	VKE-3/PIL/STR/2458	9:00 AM	15-Jun-19	Checking of Layout and excavation	311+073	BHS			
465	VKE-3/PIL/STR/2459	5:00 PM	15-Jun-19	Checking of Reinforcement & Shuttering for Raft	300+148	RHS	Mr. Ishan	9904068001	BC
466	VKE-3/PIL/STR/2460	11:00 AM	15-Jun-19	Checking of Reinforcement, Shuttering & concreting of Raft	305+058	RHS	Mr. Vijay	9816259032	PUP
467	VKE-3/PIL/STR/2461	10:00 AM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	297+562	RHS	Mr. Amar	7896768746	Pile No.25 of MNB
468	VKE-3/PIL/STR/2462	10:30 AM	15-Jun-19	Pouring M35 grade of Concrete on A1	297+562	RHS			
469	VKE-3/PIL/STR/2463	9:00 AM	15-Jun-19	Checking of shuttering and and pouring M25 Grade of Cradle Concrete	315+040	BHS	Mr. Jamin	9586010295	Utility Pipe
470	VKE-3/PIL/STR/2464	10:00 AM	15-Jun-19	Checking of Pipe laying, leveling & jointing	316+819	BHS			HPC
471	VKE-3/PIL/STR/2465	2:00 PM	15-Jun-19	Checking of excavation level and laying of PCC	311+780	BHS			Utility Pipe
472	VKE-3/PIL/STR/2466	1:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.68 of ROB
473	VKE-3/PIL/STR/2467	1:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS			
474	VKE-3/PIL/STR/2468	2:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS			Pile No.69 of ROB
475	VKE-3/PIL/STR/2469	2:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS			
476	VKE-3/PIL/STR/2470	3:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS			Pile No.322 of ROB
477	VKE-3/PIL/STR/2471	3:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS			
478	VKE-3/PIL/STR/2472	4:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.331 of ROB
479	VKE-3/PIL/STR/2473	4:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS			
480	VKE-3/PIL/STR/2474	5:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.357 of ROB
481	VKE-3/PIL/STR/2475	5:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
482	VKE-3/PIL/STR/2476	2:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.365 of ROB
483	VKE-3/PIL/STR/2477	2:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			
484	VKE-3/PIL/STR/2478	3:00 PM	15-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.378 of ROB
485	VKE-3/PIL/STR/2479	3:30 PM	15-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
486	VKE-3/PIL/STR/2480	4:00 PM	15-Jun-19	Lateral Load Test on routine pile no.2 of A1	293+014	LHS			Pile No.2 of ROB
487	VKE-3/PIL/STR/2481	4:30 PM	15-Jun-19	Lateral Load Test on routine pile no.18 of P1	293+014	LHS	Pile No.18 of ROB		
488	VKE-3/PIL/STR/2482	10:00 AM	16-Jun-19	Laying of 1200mm dia pipe	304+069	BHS	Mr. Ishan	9904068001	HPC
489	VKE-3/PIL/STR/2483	2:00 PM	16-Jun-19	Pouring of cradle concrete	304+069	BHS			
490	VKE-3/PIL/STR/2484	9:00 AM	16-Jun-19	Pouring M35 grade of Concrete for raft	300+148	RHS	BC		
491	VKE-3/PIL/STR/2485	9:30 AM	16-Jun-19	Checking of Reinforcement & Shuttering for Raft	300+148	LHS			
492	VKE-3/PIL/STR/2486	10:00 AM	16-Jun-19	Pouring M35 grade of Concrete for raft	300+148	LHS	PUP		
493	VKE-3/PIL/STR/2487	11:00 AM	16-Jun-19	Checking of Reinforcement, Shuttering & concreting of wall 2nd lift on A2	304+170	LHS			
494	VKE-3/PIL/STR/2488	11:00 AM	16-Jun-19	Pouring of M35 grade of concrete for Pile Cap of P2	302+713	LHS	Mr. Rahul	9149042843	MJB
495	VKE-3/PIL/STR/2489	11:30 AM	16-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of A1	302+713	RHS			
496	VKE-3/PIL/STR/2490	8:00 AM	16-Jun-19	Checking of shuttering and pouring M25 Grade of Cradle Concrete	315+040	BHS	Mr. Jamin	9586010295	Utility Pipe
497	VKE-3/PIL/STR/2491	2:00 PM	16-Jun-19	Checking of excavation level and laying of PCC	311+780	BHS			Utility Pipe
498	VKE-3/PIL/STR/2492	1:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Pile No.70 of ROB		
499	VKE-3/PIL/STR/2493	1:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS			
500	VKE-3/PIL/STR/2494	2:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Pile No.71 of ROB		
501	VKE-3/PIL/STR/2495	2:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS			
502	VKE-3/PIL/STR/2496	3:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Pile No.72 of ROB		
503	VKE-3/PIL/STR/2497	3:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks		
504	VKE-3/PIL/STR/2498	4:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P12	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.322 of ROB		
505	VKE-3/PIL/STR/2499	4:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P12	293+014	RHS					
506	VKE-3/PIL/STR/2500	5:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS			Pile No.336 of ROB		
507	VKE-3/PIL/STR/2501	5:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS					
508	VKE-3/PIL/STR/2502	3:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.356 of ROB		
509	VKE-3/PIL/STR/2503	3:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS					
510	VKE-3/PIL/STR/2504	4:00 PM	16-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.377 of ROB		
511	VKE-3/PIL/STR/2505	4:30 PM	16-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS					
512	VKE-3/PIL/STR/2506	10:00 AM	16-Jun-19	Checking of Reinforcement, Shuttering & concreting for bottom haunch A1 & A2	298+380	LHS	Mr. Amar	7896768746	PUP		
513	VKE-3/PIL/STR/2507	8:30 AM	17-Jun-19	Checking of Reinforcement, Shuttering & concreting for Retaining Raft Wall on A1 & A2 side	305+437	LHS	Mr. Ishan	9904068001	BC		
514	VKE-3/PIL/STR/2508	9:00 AM	17-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd lift on A2 side	304+170	LHS			PUP		
515	VKE-3/PIL/STR/2509	11:00 AM	17-Jun-19	Pouring M35 grade of Concrete on Wall 2nd lift on A2 side	304+170	LHS					
516	VKE-3/PIL/STR/2510	12:00 PM	17-Jun-19	Checking of SBC by plate load test on OGL at founding level of LVUP	311+047	BHS	Mr. Joyjit	8961199323	LVUP		
517	VKE-3/PIL/STR/2511	10:00 AM	17-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of A1	302+713	RHS	Mr. Rahul	9149042843	MJB		
518	VKE-3/PIL/STR/2512	11:00 AM	17-Jun-19	Pouring M35 grade of Concrete on Pile Cap of A1	302+713	RHS					
519	VKE-3/PIL/STR/2513	10:00 AM	17-Jun-19	Checking of pipe laying, leveling and jointing	316+000	BHS	Mr. Jamin	9586010295	Utility Duct		
520	VKE-3/PIL/STR/2514	1:00 PM	17-Jun-19	Checking of shuttering and pouring M25 Grade of Cradle Concrete	314+805	BHS					
521	VKE-3/PIL/STR/2515	10:00 AM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS	Mr. Amar	7896768746	Pile No.50 of FO		
522	VKE-3/PIL/STR/2516	10:30 AM	17-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS			Pile No.52 of FO		
523	VKE-3/PIL/STR/2517	11:00 AM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS					
524	VKE-3/PIL/STR/2518	11:30 AM	17-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS			PUP		
525	VKE-3/PIL/STR/2519	1:00 PM	17-Jun-19	Checking of Reinforcement & Shuttering of Wall 1st lift on A2 side	297+900	RHS					
526	VKE-3/PIL/STR/2520	1:30 PM	17-Jun-19	Pouring M35 grade of Concrete on Wall 1st lift on A2 side	297+900	RHS			Mr. Gurdeep	9529227700	Pile No.72 of ROB
527	VKE-3/PIL/STR/2521	1:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS					Pile No.73 of ROB
528	VKE-3/PIL/STR/2522	1:30 PM	17-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS					
529	VKE-3/PIL/STR/2523	2:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Pile No.74 of ROB				
530	VKE-3/PIL/STR/2524	2:30 PM	17-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS					
531	VKE-3/PIL/STR/2525	3:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Pile No.335 of ROB				
532	VKE-3/PIL/STR/2526	3:30 PM	17-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS					
533	VKE-3/PIL/STR/2527	4:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS	Pile No.342 of ROB				
534	VKE-3/PIL/STR/2528	4:30 PM	17-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS					
535	VKE-3/PIL/STR/2529	5:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS	Pile No.355 of ROB				
536	VKE-3/PIL/STR/2530	5:30 PM	17-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS					
537	VKE-3/PIL/STR/2531	6:00 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.364 of ROB		
538	VKE-3/PIL/STR/2532	3:00 PM	17-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS					
539	VKE-3/PIL/STR/2533	3:30 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.376 of ROB		
540	VKE-3/PIL/STR/2534	4:00 PM	17-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS					
541	VKE-3/PIL/STR/2535	4:30 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.396 of ROB		
542	VKE-3/PIL/STR/2536	5:00 PM	17-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS					
543	VKE-3/PIL/STR/2537	5:30 PM	17-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			ROB		
544	VKE-3/PIL/STR/2538	6:00 PM	17-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS					
545	VKE-3/PIL/STR/2539	4:00 PM	17-Jun-19	Checking of Excavation and layout of pile cap on A1	293+014	LHS	Mr. Joyjit	8961199323	LVUP		
546	VKE-3/PIL/STR/2540	4:30 PM	17-Jun-19	Pouring M25 grade of PCC on pile cap on A1	293+014	LHS			Utility Duct		
547	VKE-3/PIL/STR/2541	3:00 PM	18-Jun-19	Checking of SBC by plate load test on OGL at founding level of LVUP	311+047	BHS	Mr. Jamin	9586010295	PUP		
548	VKE-3/PIL/STR/2542	2:00 PM	18-Jun-19	Laying of PCC for utility duct	314+200	BHS					
549	VKE-3/PIL/STR/2543	4:00 PM	18-Jun-19	Checking of Reinforcement & shuttering of Raft	311+650	RHS	Mr. Ishan	9904068001	FO		
550	VKE-3/PIL/STR/2544	10:00 AM	18-Jun-19	Layout for Pile Coordinates of A1	299+352	BHS					
551	VKE-3/PIL/STR/2545	10:30 AM	18-Jun-19	Layout for Pile Coordinates of A2	299+352	BHS					
552	VKE-3/PIL/STR/2546	11:00 AM	18-Jun-19	Layout for Pile Coordinates of P2	299+352	BHS	Mr. Vijay	9816259032	PUP		
553	VKE-3/PIL/STR/2547	10:00 AM	18-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd lift on A1 side	304+170	LHS					
554	VKE-3/PIL/STR/2548	10:30 AM	18-Jun-19	Pouring M35 grade of Concrete on Wall 2nd lift on A1 side	304+170	LHS			PUP		
555	VKE-3/PIL/STR/2549	11:00 AM	18-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd lift on A2 side	304+170	LHS					
556	VKE-3/PIL/STR/2550	11:30 AM	18-Jun-19	Pouring M35 grade of Concrete on Wall 2nd lift on A2 side	304+170	LHS	Mr. Amar	7896768746	Pile No.5 of FO		
557	VKE-3/PIL/STR/2551	8:00 AM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS			Pile No.7 of FO		
558	VKE-3/PIL/STR/2552	8:30 AM	18-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS					
559	VKE-3/PIL/STR/2553	9:00 AM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			Pile No.50 of FO		
560	VKE-3/PIL/STR/2554	9:30 AM	18-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS					
561	VKE-3/PIL/STR/2555	10:00 AM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS			Pile No.52 of FO		
562	VKE-3/PIL/STR/2556	10:30 AM	18-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS					
563	VKE-3/PIL/STR/2557	11:00 AM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks			
564	VKE-3/PIL/STR/2558	11:30 AM	18-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS	Mr. Gurdeep	9529227700				
565	VKE-3/PIL/STR/2559	1:00 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
566	VKE-3/PIL/STR/2560	1:30 PM	18-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
567	VKE-3/PIL/STR/2561	2:00 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
568	VKE-3/PIL/STR/2562	2:30 PM	18-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
569	VKE-3/PIL/STR/2563	3:00 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
570	VKE-3/PIL/STR/2564	3:30 PM	18-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
571	VKE-3/PIL/STR/2565	4:00 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS						
572	VKE-3/PIL/STR/2566	4:30 PM	18-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS						
573	VKE-3/PIL/STR/2567	5:00 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS						
574	VKE-3/PIL/STR/2568	5:30 PM	18-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS						
575	VKE-3/PIL/STR/2569	3:30 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS						
576	VKE-3/PIL/STR/2570	4:00 PM	18-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS						
577	VKE-3/PIL/STR/2571	4:30 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS						
578	VKE-3/PIL/STR/2572	5:00 PM	18-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS						
579	VKE-3/PIL/STR/2573	5:30 PM	18-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS						
580	VKE-3/PIL/STR/2574	6:00 PM	18-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS						
581	VKE-3/PIL/STR/2575	4:00 PM	18-Jun-19	Checking of Center Coordinates of Pile P4	293+014	BHS						
582	VKE-3/PIL/STR/2576	10:00 AM	19-Jun-19	Checking of Reinforcement, Shuttering & Concreting for bottom haunch on A1 and A2 side	300+148	BHS				Mr. Ishan	9904068001	BC
583	VKE-3/PIL/STR/2577	9:00 AM	19-Jun-19	Checking of Reinforcement & shuttering of Raft	311+650	RHS						PUP
584	VKE-3/PIL/STR/2578	10:00 AM	19-Jun-19	Pouring M35 grade of Concrete on Raft	311+650	RHS	Mr. Vijay	9816259032	PUP			
585	VKE-3/PIL/STR/2579	10:30 AM	19-Jun-19	Checking of Reinforcement, Shuttering & Concreting of Haunch Wall both sides	305+058	LHS						
586	VKE-3/PIL/STR/2580	3:00 PM	19-Jun-19	Checking of Reinforcement, Shuttering & Concreting of Pile Cap P2	302+713	RHS	Mr. Joyjit	8961199323	MJB			
587	VKE-3/PIL/STR/2581	3:30 PM	19-Jun-19	Layout of Shaft of A1	302+713	LHS						
588	VKE-3/PIL/STR/2582	8:00 AM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.5 of FO			
589	VKE-3/PIL/STR/2583	8:30 AM	19-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS						
590	VKE-3/PIL/STR/2584	9:00 AM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS						
591	VKE-3/PIL/STR/2585	9:30 AM	19-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS						
592	VKE-3/PIL/STR/2586	10:00 AM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS						
593	VKE-3/PIL/STR/2587	10:30 AM	19-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS						
594	VKE-3/PIL/STR/2588	11:00 AM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS						
595	VKE-3/PIL/STR/2589	11:30 AM	19-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS						
596	VKE-3/PIL/STR/2590	12:00 PM	19-Jun-19	Laying of Pipe, leveling and jointing for utility duct	295+700	BHS						
597	VKE-3/PIL/STR/2591	3:00 PM	19-Jun-19	Checking of Shuttering & pouring M25 grade of concrete for cradle	295+700	BHS						
598	VKE-3/PIL/STR/2592	10:00 AM	19-Jun-19	Checking of Reinforcement & Shuttering of Raft Retaining Wall	314+148	RHS	Mr. Jamin	9586010295	A1 of BC			
599	VKE-3/PIL/STR/2593	11:00 AM	19-Jun-19	Pouring M30 grade of Concrete on Raft Retaining Wall	314+148	RHS						
600	VKE-3/PIL/STR/2594	2:00 PM	19-Jun-19	Laying of PCC for utility duct	317+520	BHS						
601	VKE-3/PIL/STR/2595	11:30 AM	19-Jun-19	Checking of Reinforcement & Shuttering of Raft	311+650	RHS						
602	VKE-3/PIL/STR/2596	2:30 PM	19-Jun-19	Pouring M35 grade of Concrete on Raft	311+650	RHS						
603	VKE-3/PIL/STR/2597	2:00 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.75 of ROB			
604	VKE-3/PIL/STR/2598	2:30 PM	19-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
605	VKE-3/PIL/STR/2599	3:00 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P3	293+014	LHS						
606	VKE-3/PIL/STR/2600	3:30 PM	19-Jun-19	Pouring M35 grade of Concrete on P3	293+014	LHS						
607	VKE-3/PIL/STR/2601	4:00 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	LHS						
608	VKE-3/PIL/STR/2602	4:30 PM	19-Jun-19	Pouring M35 grade of Concrete on P13	293+014	LHS						
609	VKE-3/PIL/STR/2603	5:00 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS						
610	VKE-3/PIL/STR/2604	5:30 PM	19-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS						
611	VKE-3/PIL/STR/2605	5:30 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS						
612	VKE-3/PIL/STR/2606	6:00 PM	19-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS						
613	VKE-3/PIL/STR/2607	3:30 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS						
614	VKE-3/PIL/STR/2608	4:00 PM	19-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS						
615	VKE-3/PIL/STR/2609	4:30 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS						
616	VKE-3/PIL/STR/2610	5:00 PM	19-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS						
617	VKE-3/PIL/STR/2611	5:30 PM	19-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS						
618	VKE-3/PIL/STR/2612	6:00 PM	19-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS						
619	VKE-3/PIL/STR/2613	4:00 PM	19-Jun-19	Checking of Excavation and Layout of Pile cap of A1	293+014	LHS						
620	VKE-3/PIL/STR/2614	4:30 PM	19-Jun-19	Pouring M25 grade of PCC for Pile cap of A1	293+014	LHS						
621	VKE-3/PIL/STR/2615	8:00 AM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.5 of FO			
622	VKE-3/PIL/STR/2616	8:30 AM	20-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS						
623	VKE-3/PIL/STR/2617	9:00 AM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS						
624	VKE-3/PIL/STR/2618	9:30 AM	20-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS						
625	VKE-3/PIL/STR/2619	10:00 AM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS						
626	VKE-3/PIL/STR/2620	10:30 AM	20-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS						
											Pile No.46 of FO	

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks		
627	VKE-3/PIL/STR/2621	11:00 AM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS			Pile No.56 of FO		
628	VKE-3/PIL/STR/2622	11:30 AM	20-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS					
629	VKE-3/PIL/STR/2623	10:00 AM	20-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd Lift	298+380	RHS			A1 & A2 of PUP		
630	VKE-3/PIL/STR/2624	10:30 AM	20-Jun-19	Pouring M35 grade of Concrete on Wall 2nd Lift	298+380	RHS					
631	VKE-3/PIL/STR/2625	11:00 AM	20-Jun-19	Checking of Reinforcement & Shuttering on Wall 1st Lift	305+058	LHS	Mr. Vijay	9816259032	A1 of PUP		
632	VKE-3/PIL/STR/2626	11:30 AM	20-Jun-19	Pouring M35 grade of Concrete on Wall 1st Lift	305+058	LHS					
633	VKE-3/PIL/STR/2627	9:00 AM	20-Jun-19	Layout and Excavation of Utility	294+670	BHS	Mr. Jha	7488229109	Utility Duct		
634	VKE-3/PIL/STR/2628	9:00 AM	20-Jun-19	Laying of pipe	295+870	BHS			HPC		
635	VKE-3/PIL/STR/2629	11:00 AM	20-Jun-19	Pouring of Cradle concrete	295+870	BHS					
636	VKE-3/PIL/STR/2630	9:00 AM	20-Jun-19	Checking of Sand Filling for Ground improvement	316+420	RHS	Mr. Jamin	9586010295	BC		
637	VKE-3/PIL/STR/2631	3:00 PM	20-Jun-19	Laying of PCC	316+420	RHS					
638	VKE-3/PIL/STR/2632	2:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.89 of ROB		
639	VKE-3/PIL/STR/2633	2:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.92 of ROB		
640	VKE-3/PIL/STR/2634	3:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			Pile No.93 of ROB		
641	VKE-3/PIL/STR/2635	3:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.95 of ROB		
642	VKE-3/PIL/STR/2636	4:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			Pile No.96 of ROB		
643	VKE-3/PIL/STR/2637	4:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.341 of ROB		
644	VKE-3/PIL/STR/2638	5:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			Pile No.359 of ROB		
645	VKE-3/PIL/STR/2639	5:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.362 of ROB		
646	VKE-3/PIL/STR/2640	5:30 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			Pile No.379 of ROB		
647	VKE-3/PIL/STR/2641	6:00 PM	20-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.394 of ROB		
648	VKE-3/PIL/STR/2642	4:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			Pile No.398 of ROB		
649	VKE-3/PIL/STR/2643	4:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			Pile No.89 of ROB		
650	VKE-3/PIL/STR/2644	5:00 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			Pile No.92 of ROB		
651	VKE-3/PIL/STR/2645	5:30 PM	20-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			Pile No.93 of ROB		
652	VKE-3/PIL/STR/2646	5:30 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			Pile No.95 of ROB		
653	VKE-3/PIL/STR/2647	6:00 PM	20-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			Pile No.96 of ROB		
654	VKE-3/PIL/STR/2648	3:30 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			Pile No.341 of ROB		
655	VKE-3/PIL/STR/2649	4:00 PM	20-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			Pile No.359 of ROB		
656	VKE-3/PIL/STR/2650	4:30 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			Pile No.362 of ROB		
657	VKE-3/PIL/STR/2651	5:00 PM	20-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			Pile No.379 of ROB		
658	VKE-3/PIL/STR/2652	5:30 PM	20-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			Pile No.394 of ROB		
659	VKE-3/PIL/STR/2653	6:00 PM	20-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			Pile No.398 of ROB		
660	VKE-3/PIL/STR/2654	2:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			Mr. Gurdeep	9529227700	Pile No.89 of ROB
661	VKE-3/PIL/STR/2655	2:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS					Pile No.92 of ROB
662	VKE-3/PIL/STR/2656	3:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS					Pile No.93 of ROB
663	VKE-3/PIL/STR/2657	3:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS					Pile No.95 of ROB
664	VKE-3/PIL/STR/2658	4:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS					Pile No.96 of ROB
665	VKE-3/PIL/STR/2659	4:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS					Pile No.341 of ROB
666	VKE-3/PIL/STR/2660	5:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS					Pile No.359 of ROB
667	VKE-3/PIL/STR/2661	5:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS					Pile No.362 of ROB
668	VKE-3/PIL/STR/2662	5:30 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS					Pile No.379 of ROB
669	VKE-3/PIL/STR/2663	6:00 PM	21-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS					Pile No.394 of ROB
670	VKE-3/PIL/STR/2664	4:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS					Pile No.398 of ROB
671	VKE-3/PIL/STR/2665	4:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS	Pile No.89 of FO				
672	VKE-3/PIL/STR/2666	5:00 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS	Pile No.7 of FO				
673	VKE-3/PIL/STR/2667	5:30 PM	21-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS	Pile No.49 of FO				
674	VKE-3/PIL/STR/2668	5:30 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS	Mr. Amar	7896768746			Pile No.51 of FO
675	VKE-3/PIL/STR/2669	6:00 PM	21-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS					
676	VKE-3/PIL/STR/2670	3:30 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS	Mr. Amar	7896768746			A1 & A2 of PUP
677	VKE-3/PIL/STR/2671	4:00 PM	21-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS					
678	VKE-3/PIL/STR/2672	4:30 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS					
679	VKE-3/PIL/STR/2673	5:00 PM	21-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS					
680	VKE-3/PIL/STR/2674	5:30 PM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS					A1 & A2 of PUP
681	VKE-3/PIL/STR/2675	6:00 PM	21-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS					
682	VKE-3/PIL/STR/2676	8:00 AM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746			Pile No.5 of FO
683	VKE-3/PIL/STR/2677	8:30 AM	21-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS					Pile No.7 of FO
684	VKE-3/PIL/STR/2678	9:00 AM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS					Pile No.49 of FO
685	VKE-3/PIL/STR/2679	9:30 AM	21-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS					Pile No.51 of FO
686	VKE-3/PIL/STR/2680	10:00 AM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS					
687	VKE-3/PIL/STR/2681	10:30 AM	21-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS					Pile No.51 of FO
688	VKE-3/PIL/STR/2682	11:00 AM	21-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS					
689	VKE-3/PIL/STR/2683	11:30 AM	21-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS					
690	VKE-3/PIL/STR/2684	10:00 AM	21-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd Lift	298+380	RHS					

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
691	VKE-3/PIL/STR/2685	10:30 AM	21-Jun-19	Pouring M35 grade of Concrete on Wall 2nd Lift	298+380	RHS			
692	VKE-3/PIL/STR/2686	11:00 AM	21-Jun-19	Checking of Reinforcement & Shuttering of Wall 1st Lift	297+900	RHS			A2 of PUP
693	VKE-3/PIL/STR/2687	11:30 AM	21-Jun-19	Pouring M35 grade of Concrete on Wall 1st Lift	297+900	RHS			
694	VKE-3/PIL/STR/2688	9:00 AM	21-Jun-19	Checking of shuttering and pouring M25 grade of cradle concrete	316+000	BHS	Mr. Jamin	9586010295	Utility Duct
695	VKE-3/PIL/STR/2689	5:00 PM	21-Jun-19	Laying of PCC	316+420	RHS			BC
696	VKE-3/PIL/STR/2690	10:00 AM	21-Jun-19	Laying of PCC	311+780	BHS			Utility Duct
697	VKE-3/PIL/STR/2691	10:00 AM	21-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 1st Lift	314+148	RHS			A1 & A2 of BC
698	VKE-3/PIL/STR/2692	11:30 AM	21-Jun-19	Pouring M30 grade of Concrete on Retaining Wall 1st Lift	314+148	RHS			
699	VKE-3/PIL/STR/2693	1:00 PM	21-Jun-19	Checking of Reinforcement & Shuttering of Abutment Pile Cap	302+713	LHS			Mr. Joshi
700	VKE-3/PIL/STR/2694	1:30 PM	21-Jun-19	Pouring M35 grade of Concrete on Abutment Pile Cap	302+713	LHS			
701	VKE-3/PIL/STR/2695	11:00 AM	21-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall Final Lift	303+403	LHS	Mr. Ishan	9904068001	A1 & A2 of BC
702	VKE-3/PIL/STR/2696	11:00 AM	21-Jun-19	Pouring M30 grade of Concrete on Retaining Wall Final Lift	303+403	LHS			
703	VKE-3/PIL/STR/2697	10:00 AM	21-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 1st Lift	305+058	LHS			PUP
704	VKE-3/PIL/STR/2698	10:00 AM	21-Jun-19	Pouring M35 grade of Concrete on Retaining Wall 1st Lift	305+058	LHS			
705	VKE-3/PIL/STR/2699	12:00 PM	22-Jun-19	Checking of Reinforcement & Shuttering of Abutment Pile Cap	302+713	LHS	Mr. Joyjit	8961199323	A1 of MJB
706	VKE-3/PIL/STR/2700	12:30 PM	22-Jun-19	Pouring M35 grade of Concrete on Abutment Pile Cap	302+713	LHS			
707	VKE-3/PIL/STR/2701	3:00 PM	22-Jun-19	Checking of Reinforcement & Shuttering of Raft	305+850	LHS	Mr. Vijay	9816259032	PUP
708	VKE-3/PIL/STR/2702	3:30 PM	22-Jun-19	Checking of Reinforcement & Shuttering of Wall 1st Lift	305+058	LHS			A2 of PUP
709	VKE-3/PIL/STR/2703	4:00 PM	22-Jun-19	Pouring M35 grade of Concrete on Wall 1st lift	305+058	LHS	Mr. Jha	7488229109	Utility Pipe
710	VKE-3/PIL/STR/2704	9:00 AM	22-Jun-19	Laying of Pipe	295+700	BHS			HPC
711	VKE-3/PIL/STR/2705	11:00 AM	22-Jun-19	Laying of Cradle Concrete	295+700	BHS			
712	VKE-3/PIL/STR/2706	11:30 AM	22-Jun-19	Laying of Pipe	296+720	BHS	Mr. Ishan	9904068001	PUP
713	VKE-3/PIL/STR/2707	9:00 AM	22-Jun-19	Checking of Reinforcement & Shuttering of Raft	297+900	LHS			
714	VKE-3/PIL/STR/2708	11:00 AM	22-Jun-19	Pouring M35 grade of Concrete on Raft	297+900	LHS	Mr. Gurdeep	9529227700	Pile No.98 of ROB
715	VKE-3/PIL/STR/2709	2:00 PM	22-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			
716	VKE-3/PIL/STR/2710	2:30 PM	22-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.359 of ROB
717	VKE-3/PIL/STR/2711	3:00 PM	22-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			
718	VKE-3/PIL/STR/2712	3:30 PM	22-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			P1 of ROB
719	VKE-3/PIL/STR/2713	4:00 PM	22-Jun-19	Checking of Excavation and Layout of Pile Cap	293+014	LHS			
720	VKE-3/PIL/STR/2714	4:30 PM	22-Jun-19	Pouring M25 grade of PCC on Pile Cap	293+014	LHS			
721	VKE-3/PIL/STR/2715	9:00 AM	22-Jun-19	Checking of OGL, Layout and Excavation of Utility Duct	318+225	BHS			Mr. Jamin
722	VKE-3/PIL/STR/2716	2:00 PM	22-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 2nd Lift	314+148	RHS	A1 & A2 of BC		
723	VKE-3/PIL/STR/2717	3:00 PM	22-Jun-19	Pouring M30 grade of Concrete on Retaining Wall 2nd Lift	314+148	RHS			
724	VKE-3/PIL/STR/2718	2:00 PM	22-Jun-19	Checking of Reinforcement & Shuttering of Raft	309+550	RHS	PUP		
725	VKE-3/PIL/STR/2719	2:00 PM	22-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.3 of FO
726	VKE-3/PIL/STR/2720	2:30 PM	22-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			Pile No.47 of FO
727	VKE-3/PIL/STR/2721	3:00 PM	22-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS			Pile No.53 of FO
728	VKE-3/PIL/STR/2722	3:30 PM	22-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS			
729	VKE-3/PIL/STR/2723	4:00 PM	22-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS			
730	VKE-3/PIL/STR/2724	4:30 PM	22-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS			
731	VKE-3/PIL/STR/2725	2:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.99 of ROB
732	VKE-3/PIL/STR/2726	2:30 PM	23-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			Pile No.340 of ROB
733	VKE-3/PIL/STR/2727	3:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			
734	VKE-3/PIL/STR/2728	3:30 PM	23-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			Pile No.358 of ROB
735	VKE-3/PIL/STR/2729	4:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			
736	VKE-3/PIL/STR/2730	4:30 PM	23-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			Pile No.361 of ROB
737	VKE-3/PIL/STR/2731	5:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	RHS			
738	VKE-3/PIL/STR/2732	5:30 PM	23-Jun-19	Pouring M35 grade of Concrete on P14	293+014	RHS			Pile No.384 of ROB
739	VKE-3/PIL/STR/2733	6:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			
740	VKE-3/PIL/STR/2734	3:00 PM	23-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			Pile No.393 of ROB
741	VKE-3/PIL/STR/2735	3:30 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			
742	VKE-3/PIL/STR/2736	4:00 PM	23-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			Pile No.400 of ROB
743	VKE-3/PIL/STR/2737	4:30 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
744	VKE-3/PIL/STR/2738	5:00 PM	23-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
745	VKE-3/PIL/STR/2739	2:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.3 of FO
746	VKE-3/PIL/STR/2740	2:30 PM	23-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			Pile No.9 of FO
747	VKE-3/PIL/STR/2741	3:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			
748	VKE-3/PIL/STR/2742	3:30 PM	23-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			Pile No.11 of FO
749	VKE-3/PIL/STR/2743	4:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			
750	VKE-3/PIL/STR/2744	4:30 PM	23-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			
751	VKE-3/PIL/STR/2745	5:00 PM	23-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS			Pile No.53 of FO
752	VKE-3/PIL/STR/2746	5:30 PM	23-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
753	VKE-3/PIL/STR/2747	9:00 AM	23-Jun-19	Laying of Pipe	298+950	RHS			Utility Pipe
754	VKE-3/PIL/STR/2748	11:00 AM	23-Jun-19	Laying M25 Grade of Cradle Concrete	298+950	RHS			HPC
755	VKE-3/PIL/STR/2749	8:00 AM	23-Jun-19	Laying of PCC	307+969	BHS			A1 & A2 of BC
756	VKE-3/PIL/STR/2750	2:00 PM	23-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 2nd Lift	314+148	RHS	Mr. Jamin	9586010295	
757	VKE-3/PIL/STR/2751	3:00 PM	23-Jun-19	Pouring M30 grade of Concrete on Retaining Wall 2nd Lift	314+148	RHS			PUP
758	VKE-3/PIL/STR/2752	9:00 AM	23-Jun-19	Checking of Reinforcement & Shuttering of Raft	305+850	LHS			A1 of PUP
759	VKE-3/PIL/STR/2753	6:00 PM	23-Jun-19	Pouring M35 grade of Concrete on Raft	305+850	LHS	Mr. Vijay	9816259032	A2 of PUP
760	VKE-3/PIL/STR/2754	2:00 PM	23-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd Lift	305+058	LHS			PUP
761	VKE-3/PIL/STR/2755	2:30 PM	23-Jun-19	Pouring M35 grade of Concrete on Wall 2nd lift	305+058	LHS			Utility Pipe
762	VKE-3/PIL/STR/2756	3:00 PM	23-Jun-19	Checking of Reinforcement & Shuttering of Wall 1st Lift	305+058	LHS			PUP
763	VKE-3/PIL/STR/2757	3:30 PM	23-Jun-19	Pouring M35 grade of Concrete on Wall 1st lift	305+058	LHS	Mr. Ishan	9904068001	Utility Pipe
764	VKE-3/PIL/STR/2758	8:00 AM	23-Jun-19	Pouring M35 grade of Concrete on Raft	309+550	RHS			PUP
765	VKE-3/PIL/STR/2759	9:00 AM	24-Jun-19	Checking of Layout and Excavation	303+220	BHS	Mr. Joyjit	8961199323	Utility Pipe
766	VKE-3/PIL/STR/2760	10:00 AM	24-Jun-19	Level Checking after Excavation	303+220	BHS			PUP
767	VKE-3/PIL/STR/2761	4:00 PM	24-Jun-19	Checking of Ground Improvement of GSB 1st Layer	303+220	BHS			Utility Pipe
768	VKE-3/PIL/STR/2762	8:00 AM	24-Jun-19	Checking of Layout and Excavation	302+970	BHS			PUP
769	VKE-3/PIL/STR/2763	9:00 AM	24-Jun-19	Laying of PCC	302+970	BHS	Mr. Ishan	9904068001	Utility Pipe
770	VKE-3/PIL/STR/2764	8:00 AM	24-Jun-19	Checking of Reinforcement & Shuttering of Raft	305+850	LHS			A1 & A2 of BC
771	VKE-3/PIL/STR/2765	9:00 AM	24-Jun-19	Pouring M35 grade of Concrete on Raft	305+850	LHS			Pile No.3 of FO
772	VKE-3/PIL/STR/2766	8:00 AM	24-Jun-19	Pouring of Cradle Concrete	296+790	BHS			Pile No.11 of FO
773	VKE-3/PIL/STR/2767	5:00 PM	24-Jun-19	Checking of Reinforcement & Shuttering of Wall 1st Lift	300+148	LHS			Pile No.47 of FO
774	VKE-3/PIL/STR/2768	2:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.55 of FO
775	VKE-3/PIL/STR/2769	2:30 PM	24-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			Pile No.99 of ROB
776	VKE-3/PIL/STR/2770	3:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			Pile No.358 of ROB
777	VKE-3/PIL/STR/2771	3:30 PM	24-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			Pile No.383 of ROB
778	VKE-3/PIL/STR/2772	4:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS			Pile No.393 of ROB
779	VKE-3/PIL/STR/2773	4:30 PM	24-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS			Pile No.400 of ROB
780	VKE-3/PIL/STR/2774	5:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	RHS	Mr. Gurdeep	9529227700	P2 of ROB
781	VKE-3/PIL/STR/2775	5:30 PM	24-Jun-19	Pouring M35 grade of Concrete on A2	299+354	RHS			
782	VKE-3/PIL/STR/2776	2:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	LHS			
783	VKE-3/PIL/STR/2777	2:30 PM	24-Jun-19	Pouring M35 grade of Concrete on P4	293+014	LHS			
784	VKE-3/PIL/STR/2778	4:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on P14	293+014	LHS			
785	VKE-3/PIL/STR/2779	4:30 PM	24-Jun-19	Pouring M35 grade of Concrete on P14	293+014	LHS			
786	VKE-3/PIL/STR/2780	6:00 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			
787	VKE-3/PIL/STR/2781	3:00 PM	24-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
788	VKE-3/PIL/STR/2782	3:30 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			
789	VKE-3/PIL/STR/2783	4:00 PM	24-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			
790	VKE-3/PIL/STR/2784	4:30 PM	24-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
791	VKE-3/PIL/STR/2785	5:00 PM	24-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
792	VKE-3/PIL/STR/2786	5:30 PM	24-Jun-19	Checking of Excavation and Layout of Pile Cap	293+014	RHS			
793	VKE-3/PIL/STR/2787	6:00 PM	24-Jun-19	Pouring M25 grade of PCC on Pile Cap	293+014	RHS			
794	VKE-3/PIL/STR/2788	9:00 AM	25-Jun-19	Level Checking after Excavation	303+220	LHS	Mr. Joyjit	8961199323	
795	VKE-3/PIL/STR/2789	10:00 AM	25-Jun-19	Checking of Ground Improvement of GSB 1st Layer	303+220	LHS			
796	VKE-3/PIL/STR/2790	4:00 PM	25-Jun-19	Checking of Ground Improvement of GSB 2nd Layer	303+220	BHS			
797	VKE-3/PIL/STR/2791	9:00 AM	25-Jun-19	Laying of Pipe	296+790	BHS	Mr. Jha	7488229109	
798	VKE-3/PIL/STR/2792	11:30 AM	25-Jun-19	Pouring of Cradle Concrete	296+790	BHS			
799	VKE-3/PIL/STR/2793	8:00 AM	25-Jun-19	Checking of Reinforcement & Shuttering of Raft	305+850	LHS	Mr. Ishan	9904068001	
800	VKE-3/PIL/STR/2794	9:00 AM	25-Jun-19	Pouring M35 grade of Concrete on Raft	305+850	LHS			
801	VKE-3/PIL/STR/2795	8:00 AM	25-Jun-19	Laying of PCC	316+420	RHS			
802	VKE-3/PIL/STR/2796	2:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	
803	VKE-3/PIL/STR/2797	2:30 PM	25-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			
804	VKE-3/PIL/STR/2798	3:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			
805	VKE-3/PIL/STR/2799	3:30 PM	25-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			
806	VKE-3/PIL/STR/2800	4:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	RHS			
807	VKE-3/PIL/STR/2801	4:30 PM	25-Jun-19	Pouring M35 grade of Concrete on P2	299+354	RHS			
808	VKE-3/PIL/STR/2802	5:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS			
809	VKE-3/PIL/STR/2803	5:30 PM	25-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS			
810	VKE-3/PIL/STR/2804	10:00 AM	25-Jun-19	Checking of Reinforcement & Shuttering of Bottom Haunch and Wall	297+900	LHS			
811	VKE-3/PIL/STR/2805	10:30 AM	25-Jun-19	Pouring M35 grade of Concrete on Bottom Haunch and Wall	297+900	LHS			
812	VKE-3/PIL/STR/2806	9:00 AM	25-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of A2	302+713	LHS	Mr. Rahul	9149042843	
813	VKE-3/PIL/STR/2807	9:30 AM	25-Jun-19	Pouring M35 grade of Concrete on Pile Cap of A2	302+713	LHS			
814	VKE-3/PIL/STR/2808	1:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			
815	VKE-3/PIL/STR/2809	1:30 PM	25-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			
816	VKE-3/PIL/STR/2810	2:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			
817	VKE-3/PIL/STR/2811	2:30 PM	25-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			
818	VKE-3/PIL/STR/2812	4:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			
819	VKE-3/PIL/STR/2813	4:30 PM	25-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			
820	VKE-3/PIL/STR/2814	5:00 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			
821	VKE-3/PIL/STR/2815	3:00 PM	25-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
822	VKE-3/PIL/STR/2816	3:30 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS	Mr. Gurdeep	9529227700	Pile No.382 of ROB
823	VKE-3/PIL/STR/2817	4:00 PM	25-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
824	VKE-3/PIL/STR/2818	4:30 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			
825	VKE-3/PIL/STR/2819	5:00 PM	25-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			
826	VKE-3/PIL/STR/2820	5:30 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
827	VKE-3/PIL/STR/2821	3:00 PM	25-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
828	VKE-3/PIL/STR/2822	3:30 PM	25-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
829	VKE-3/PIL/STR/2823	4:00 PM	25-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
830	VKE-3/PIL/STR/2824	2:00 PM	25-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap of A1	293+014	RHS			
831	VKE-3/PIL/STR/2825	2:30 PM	25-Jun-19	Pouring M35 grade of Concrete on Pile Cap of A1	293+014	RHS			
832	VKE-3/PIL/STR/2826	5:30 PM	25-Jun-19	Checking of Excavation and Layout of Pile Cap of P1	293+014	RHS			
833	VKE-3/PIL/STR/2827	6:00 PM	25-Jun-19	Pouring M25 grade of PCC on Pile Cap of P1	293+014	RHS			
834	VKE-3/PIL/STR/2828	9:00 AM	25-Jun-19	Checking of Pile Center Coordinate of P-9A	293+014	RHS			
835	VKE-3/PIL/STR/2829	8:00 AM	25-Jun-19	Checking of Reinforcement & Shuttering of Parapet Wall	314+148	BHS			
836	VKE-3/PIL/STR/2830	9:00 AM	25-Jun-19	Pouring M40 grade of Concrete of Parapet Wall	314+148	BHS			
837	VKE-3/PIL/STR/2831	3:00 PM	25-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall	314+148	BHS			
838	VKE-3/PIL/STR/2832	3:30 PM	25-Jun-19	Pouring M30 grade of Concrete of Retaining Wall	314+148	BHS			
839	VKE-3/PIL/STR/2833	11:00 AM	25-Jun-19	Checking of OGL, Layout and Excavation of Utility Duct	319+100	BHS			
840	VKE-3/PIL/STR/2834	9:00 AM	26-Jun-19	Laying of PCC	311+780	BHS	Mr. Ishan	9904068001	Utility Pipe
841	VKE-3/PIL/STR/2835	9:00 AM	26-Jun-19	Layout and Excavation	303+220	LHS			PUP
842	VKE-3/PIL/STR/2836	4:00 PM	26-Jun-19	Level Checking before Ground Improvement	303+220	LHS			A2 of PUP
843	VKE-3/PIL/STR/2837	10:00 AM	26-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 1st Lift	305+058	LHS			
844	VKE-3/PIL/STR/2838	4:00 PM	26-Jun-19	Pouring M35 grade of Concrete on Retaining Wall 1st Lift	305+058	LHS	Mr. Jaymin	9586010295	BC
845	VKE-3/PIL/STR/2839	8:00 AM	26-Jun-19	Checking of Reinforcement & Shuttering of Retaining Wall 3rd Lift	314+148	BHS			
846	VKE-3/PIL/STR/2840	3:00 PM	26-Jun-19	Pouring M30 grade of Concrete of Retaining Wall 3rd Lift	314+148	BHS			
847	VKE-3/PIL/STR/2841	4:00 PM	26-Jun-19	Laying, Leveling and Jointing of pipe	317+000	BHS	Mr. Joyjit	8961199323	Utility Pipe
848	VKE-3/PIL/STR/2842	4:00 PM	26-Jun-19	Checking of Ground Improvement of GSB 2nd Layer	303+220	BHS			PUP
849	VKE-3/PIL/STR/2843	2:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.1 of FO
850	VKE-3/PIL/STR/2844	2:30 PM	26-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			
851	VKE-3/PIL/STR/2845	3:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			
852	VKE-3/PIL/STR/2846	3:30 PM	26-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			
853	VKE-3/PIL/STR/2847	4:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	RHS			
854	VKE-3/PIL/STR/2848	4:30 PM	26-Jun-19	Pouring M35 grade of Concrete on P2	299+354	RHS			
855	VKE-3/PIL/STR/2849	5:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	299+354	LHS			
856	VKE-3/PIL/STR/2850	5:30 PM	26-Jun-19	Pouring M35 grade of Concrete on A2	299+354	LHS			
857	VKE-3/PIL/STR/2851	10:00 AM	26-Jun-19	Checking of Reinforcement & Shuttering of Bottom Haunch and Wall	297+900	LHS			
858	VKE-3/PIL/STR/2852	10:30 AM	26-Jun-19	Pouring M35 grade of Concrete on Bottom Haunch and Wall	297+900	LHS			
859	VKE-3/PIL/STR/2853	1:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.110 of ROB
860	VKE-3/PIL/STR/2854	1:30 PM	26-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			
861	VKE-3/PIL/STR/2855	2:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			
862	VKE-3/PIL/STR/2856	2:30 PM	26-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			
863	VKE-3/PIL/STR/2857	4:00 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			
864	VKE-3/PIL/STR/2858	3:00 PM	26-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			
865	VKE-3/PIL/STR/2859	3:30 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	LHS			
866	VKE-3/PIL/STR/2860	4:00 PM	26-Jun-19	Pouring M35 grade of Concrete on P15	293+014	LHS			
867	VKE-3/PIL/STR/2861	4:30 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			
868	VKE-3/PIL/STR/2862	5:00 PM	26-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			
869	VKE-3/PIL/STR/2863	5:30 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
870	VKE-3/PIL/STR/2864	3:00 PM	26-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
871	VKE-3/PIL/STR/2865	3:30 PM	26-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
872	VKE-3/PIL/STR/2866	4:00 PM	26-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
873	VKE-3/PIL/STR/2867	9:00 AM	26-Jun-19	Pouring M35 grade of Concrete on Pile Cap of A1	293+014	RHS	Mr. Joyjit	8961199323	PUP
874	VKE-3/PIL/STR/2868	9:00 AM	27-Jun-19	Level Checking after Excavation	303+220	LHS			
875	VKE-3/PIL/STR/2869	10:00 AM	27-Jun-19	Checking of Ground Improvement of GSB 1st Layer	303+220	LHS			
876	VKE-3/PIL/STR/2870	2:00 PM	27-Jun-19	Checking of Ground Improvement of GSB 2nd Layer	303+220	LHS			
877	VKE-3/PIL/STR/2871	4:00 PM	27-Jun-19	Checking of Ground Improvement of GSB 3rd Layer	303+220	LHS			
878	VKE-3/PIL/STR/2872	4:00 PM	27-Jun-19	Checking of Ground Improvement of GSB 3rd Layer	303+220	RHS			
879	VKE-3/PIL/STR/2873	5:00 PM	27-Jun-19	Laying of PCC	303+220	LHS			
880	VKE-3/PIL/STR/2874	5:00 PM	27-Jun-19	Laying of PCC	303+220	RHS			
881	VKE-3/PIL/STR/2875	9:00 AM	27-Jun-19	Laying of Pipe	296+720	BHS			
882	VKE-3/PIL/STR/2876	11:30 AM	27-Jun-19	Pouring of Cradle Concrete	296+720	BHS			
883	VKE-3/PIL/STR/2877	10:00 AM	27-Jun-19	Checking of Reinforcement & Shuttering of Box Wall 3rd Lift	314+148	LHS	Mr. Jaymin	9586010295	BC
884	VKE-3/PIL/STR/2878	10:00 AM	27-Jun-19	Checking of Reinforcement & Shuttering of Box Wall 3rd Lift	314+148	RHS			
885	VKE-3/PIL/STR/2879	4:00 PM	27-Jun-19	Pouring M35 grade of Concrete of Box Wall 3rd Lift	314+148	LHS			
886	VKE-3/PIL/STR/2880	4:00 PM	27-Jun-19	Pouring M35 grade of Concrete of Box Wall 3rd Lift	314+148	RHS			
887	VKE-3/PIL/STR/2881	11:00 AM	27-Jun-19	Checking of OGL, Layout and Excavation of Utility Duct	319+100	BHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
888	VKE-3/PIL/STR/2882	1:00 PM	27-Jun-19	Pouring & Checking of M25 grade of PCC on Retaining Wall	322+490	LHS	Mr. Subhashish	9777784634	Retaining Wall
889	VKE-3/PIL/STR/2883	2:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.6 of FO
890	VKE-3/PIL/STR/2884	2:30 PM	27-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			Pile No.10 of FO
891	VKE-3/PIL/STR/2885	3:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			Pile No.35 of FO
892	VKE-3/PIL/STR/2886	3:30 PM	27-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			Pile No.37 of FO
893	VKE-3/PIL/STR/2887	4:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	LHS			
894	VKE-3/PIL/STR/2888	4:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P2	299+354	LHS			
895	VKE-3/PIL/STR/2889	5:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	RHS			
896	VKE-3/PIL/STR/2890	5:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P2	299+354	RHS			
897	VKE-3/PIL/STR/2891	1:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.104 of ROB
898	VKE-3/PIL/STR/2892	1:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.107 of ROB
899	VKE-3/PIL/STR/2893	2:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			Pile No.108 of ROB
900	VKE-3/PIL/STR/2894	2:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.109 of ROB
901	VKE-3/PIL/STR/2895	3:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			Pile No.345 of ROB
902	VKE-3/PIL/STR/2896	3:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.391 of ROB
903	VKE-3/PIL/STR/2897	4:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			Pile No.402 of ROB
904	VKE-3/PIL/STR/2898	4:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.406 of ROB
905	VKE-3/PIL/STR/2899	5:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P13	293+014	RHS			Pile No.412 of ROB
906	VKE-3/PIL/STR/2900	5:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P13	293+014	RHS			ROB
907	VKE-3/PIL/STR/2901	2:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			
908	VKE-3/PIL/STR/2902	2:30 PM	27-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			
909	VKE-3/PIL/STR/2903	3:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
910	VKE-3/PIL/STR/2904	3:30 PM	27-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
911	VKE-3/PIL/STR/2905	4:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
912	VKE-3/PIL/STR/2906	4:30 PM	27-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
913	VKE-3/PIL/STR/2907	5:00 PM	27-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
914	VKE-3/PIL/STR/2908	5:30 PM	27-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
915	VKE-3/PIL/STR/2909	9:00 AM	27-Jun-19	Checking of Pile Center Coordinate of P-9A	293+014	RHS			
916	VKE-3/PIL/STR/2910	3:00 PM	28-Jun-19	Checking of Reinforcement & Shuttering of Wall 2nd Lift	305+058	LHS	Mr. Vijay	9816259032	A1 & A2 of PUP
917	VKE-3/PIL/STR/2911	3:30 PM	28-Jun-19	Pouring M35 grade of Concrete on Wall 2nd lift	305+058	LHS			PUP
918	VKE-3/PIL/STR/2912	3:00 PM	28-Jun-19	Checking of Reinforcement & Shuttering of Bottom Haunch	305+058	RHS			
919	VKE-3/PIL/STR/2913	3:30 PM	28-Jun-19	Pouring M35 grade of Concrete on Bottom Haunch	305+058	RHS			
920	VKE-3/PIL/STR/2914	1:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS	Mr. Gurdeep	9529227700	Pile No.104 of ROB
921	VKE-3/PIL/STR/2915	1:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.105 of ROB
922	VKE-3/PIL/STR/2916	2:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			Pile No.106 of ROB
923	VKE-3/PIL/STR/2917	2:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.256 of ROB
924	VKE-3/PIL/STR/2918	3:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P4	293+014	RHS			Pile No.390 of ROB
925	VKE-3/PIL/STR/2919	3:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P4	293+014	RHS			Pile No.401 of ROB
926	VKE-3/PIL/STR/2920	4:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P9a	293+014	RHS			Pile No.405 of ROB
927	VKE-3/PIL/STR/2921	4:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P9a	293+014	RHS			Pile No.411 of ROB
928	VKE-3/PIL/STR/2922	5:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P15	293+014	RHS			A1 of ROB
929	VKE-3/PIL/STR/2923	5:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P15	293+014	RHS			P10 of ROB
930	VKE-3/PIL/STR/2924	2:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	LHS			
931	VKE-3/PIL/STR/2925	2:30 PM	28-Jun-19	Pouring M35 grade of Concrete on A2	293+014	LHS			
932	VKE-3/PIL/STR/2926	3:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
933	VKE-3/PIL/STR/2927	3:30 PM	28-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
934	VKE-3/PIL/STR/2928	4:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on A2	293+014	RHS			
935	VKE-3/PIL/STR/2929	4:30 PM	28-Jun-19	Pouring M35 grade of Concrete on A2	293+014	RHS			
936	VKE-3/PIL/STR/2930	5:00 PM	28-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap	293+014	LHS			
937	VKE-3/PIL/STR/2931	5:30 PM	28-Jun-19	Pouring M35 grade of Concrete on Pile Cap	293+014	LHS			
938	VKE-3/PIL/STR/2932	6:00 PM	28-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap	293+014	RHS			
939	VKE-3/PIL/STR/2933	6:30 PM	28-Jun-19	Pouring M35 grade of Concrete on Pile Cap	293+014	RHS			
940	VKE-3/PIL/STR/2934	2:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	LHS	Mr. Amar	7896768746	Pile No.4 of FO
941	VKE-3/PIL/STR/2935	2:30 PM	28-Jun-19	Pouring M35 grade of Concrete on A1	299+354	LHS			Pile No.12 of FO
942	VKE-3/PIL/STR/2936	3:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on A1	299+354	RHS			Pile No.34 of FO
943	VKE-3/PIL/STR/2937	3:30 PM	28-Jun-19	Pouring M35 grade of Concrete on A1	299+354	RHS			Pile No.39 of FO
944	VKE-3/PIL/STR/2938	4:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	LHS			
945	VKE-3/PIL/STR/2939	4:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P2	299+354	LHS			
946	VKE-3/PIL/STR/2940	5:00 PM	28-Jun-19	Checking of bore depth for Pile along with Reinforcement on P2	299+354	RHS			
947	VKE-3/PIL/STR/2941	5:30 PM	28-Jun-19	Pouring M35 grade of Concrete on P2	299+354	RHS			
948	VKE-3/PIL/STR/2942	5:00 PM	28-Jun-19	Laying of PCC	303+220	LHS	Mr. Joyjit	8961199323	PUP
949	VKE-3/PIL/STR/2943	5:00 PM	28-Jun-19	Laying of PCC	303+220	RHS			
950	VKE-3/PIL/STR/2944	3:00 PM	29-Jun-19	Checking of Reinforcement & Shuttering of Pile Cap	293+014	LHS	Mr. Gurdeep	9529227700	A1 of ROB
951	VKE-3/PIL/STR/2945	3:30 PM	29-Jun-19	Pouring M35 grade of Concrete on Pile Cap	293+014	LHS			

RFI Summary

Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"													
Authority		National Highways Authority of India													
Concessionaire		Patel Vadodara - Kim Expressway Private Limited													
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt..Ltd													
EPC Contractor		Patel Infrastructure Ltd.													
Contractor															
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/CR	CA/COS	Unit	Contact Person	Contact Number	Remarks		
					From	To									
1	VKE-3/PIL/LAB/122	11:00 AM	3-Jun-19	Review of M25 Concrete Mix Design	QC Lab						Mr. Anil	7742243082			
2	VKE-3/PIL/LAB/123	11:00 AM	4-Jun-19	Review of M30 Concrete Mix Design with Fairmate admixture	QC Lab						Mr. Anil	7742243082			
3	VKE-3/PIL/LAB/124	11:00 AM	6-Jun-19	Review of M35 RCC Mix Design with Fairmate admixture	QC Lab						Mr. Anil	7742243082			
4	VKE-3/PIL/LAB/125	8:00 AM	7-Jun-19	Sampling of Borrow Area No. 34	303+800		RHS				Mr. Anil	7742243082			
5	VKE-3/PIL/LAB/126	11:00 AM	7-Jun-19	Review of M35 RCC Mix Design with Fairmate admixture	QC Lab										
6	VKE-3/PIL/LAB/127	11:00 AM	8-Jun-19	Review of M35 RCC Mix Design of Pile with Fairmate admixture	QC Lab						Mr. Jagdish	9877206850			
7	VKE-3/PIL/LAB/128	10:00 AM	8-Jun-19	Sampling of Borrow Area No. 35	293+300		RHS								
8	VKE-3/PIL/LAB/129	9:00 AM	10-Jun-19	Review of M25 PCC Mix Design with Fairmate admixture	QC Lab						Mr. Rajesh	8809579106			
9	VKE-3/PIL/LAB/130	10:00 AM	10-Jun-19	Sampling of Borrow Area No. 32-A	297+300		RHS								
10	VKE-3/PIL/LAB/131	11:00 AM	10-Jun-19	Sampling of Cement	QC Lab										
11	VKE-3/PIL/LAB/132	12:00 PM	10-Jun-19	Sampling of Steel											
12	VKE-3/PIL/LAB/133	1:00 PM	10-Jun-19	Sampling of OGL Undistributed Soil											
13	VKE-3/PIL/LAB/134	9:30 AM	11-Jun-19	OGL Soil Sampling and Field Density checking at natural state and natural moisture content at every kilometer	310+000	323+000	BHS	MCW	CA	M	Mr. Rajesh	8809579106			
14	VKE-3/PIL/LAB/135	10:00 AM	11-Jun-19	Sampling of Borrow Area No. 31-A	309+300		LHS	MCW	CA	M					
15	VKE-3/PIL/LAB/136	9:30 AM	12-Jun-19	OGL Soil Sampling and Field Density checking at natural state and natural moisture content at every kilometer	292+000	310+000	BHS				Mr. Rajesh	8809579106			
16	VKE-3/PIL/LAB/137	10:00 AM	12-Jun-19	Review of Concrete Mix Design of M45 grade with Fairmate admixture	QC Lab										
17	VKE-3/PIL/LAB/138	10:30 AM	14-Jun-19	Review of Concrete Mix Design of M30 grade with BSF admixture	QC Lab						Mr. Rajesh	8809579106			
18	VKE-3/PIL/LAB/139	11:00 AM	14-Jun-19	Review of Concrete Mix Design of M35 grade with BSF admixture	QC Lab										
19	VKE-3/PIL/LAB/140	11:00 AM	15-Jun-19	Hume Pipe testing of 600mm dia NP-4 Pipe	T&G pipe factory						Mr. Rajesh	8809579106			
20	VKE-3/PIL/LAB/141	12:00 PM	15-Jun-19	Sampling of new borrow area	293+900		LHS								
21	VKE-3/PIL/LAB/142	10:00 AM	16-Jun-19	CBR Casting for GSB Mix Design	QC Lab						Mr. Rajesh	8809579106			
22	VKE-3/PIL/LAB/143	11:00 AM	16-Jun-19	CBR Casting of 25%Copper Slag and 75%Borrow Area Soil	QC Lab									B.A. No.- 28A	
23	VKE-3/PIL/LAB/144	12:00 PM	16-Jun-19	CBR Casting of 25%Copper Slag and 75%Borrow Area Soil	QC Lab									B.A. No.- 33	
24	VKE-3/PIL/LAB/145	3:00 PM	17-Jun-19	Sampling of Cement provided by Sidhi Cement	QC Lab						Mr. Rajesh	8809579106			
25	VKE-3/PIL/LAB/146	3:30 PM	17-Jun-19	Sampling of Cement provided by Saurashtra Cement Pvt Ltd	QC Lab										
26	VKE-3/PIL/LAB/147	11:00 AM	18-Jun-19	Hume Pipe testing of 600mm dia NP-4 Pipe	T&G pipe factory						Mr. Rajesh	8809579106			
27	VKE-3/PIL/LAB/148	12:00 PM	18-Jun-19	CBR Casting of 25%Copper Slag and 75%Borrow Area Soil	QC Lab										
28	VKE-3/PIL/LAB/149	11:00 AM	19-Jun-19	Sampling of Borrow Area No. 20A	297+300		LHS				Mr. Rajesh	8809579106			
29	VKE-3/PIL/LAB/150	10:00 AM	20-Jun-19	Review of Concrete Mix Design of M35 RCC	QC Lab						Mr. Rajesh	8809579106			


Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks	
					From	To								
30	VKE-3/PIL/LAB/151	10:00 AM	21-Jun-19	Review of Concrete Mix Design of M35 RCC Pile with Ultratech Cement and Kunal Admixture	QC Lab						Mr. Rajesh	8809579106		
31	VKE-3/PIL/LAB/152	12:00 PM	21-Jun-19	Review of Concrete Mix Design of M35 RCC with Siddhe Cement and Kunal Admixture	QC Lab									
32	VKE-3/PIL/LAB/153	10:00 AM	21-Jun-19	Cement Testing (Ultratech OPC 53 grade)	QC Lab									
33	VKE-3/PIL/LAB/154	11:00 AM	21-Jun-19	Site Sampling of Blended material of Copper Slag mixed with soil for CBR Test and all physical tests	297+300		RHS							
34	VKE-3/PIL/LAB/155	12:00 PM	21-Jun-19	Resampling of Borrow Area 1C	297+300		LHS							
35	VKE-3/PIL/LAB/156	10:00 AM	23-Jun-19	Sampling of Essar Steel	Stock Yard, PIL camp						Mr. Rajesh	8809579106		
36	VKE-3/PIL/LAB/157	10:00 AM	24-Jun-19	Review of Concrete Mix Design of M30 RCC with Siddhe Cement and Kunal Admixture	QC Lab						Mr. Rajesh	8809579106		
37	VKE-3/PIL/LAB/158	11:00 AM	24-Jun-19	Review of Concrete Mix Design of M30 RCC with Ultratech Cement and Kunal Admixture	QC Lab									
38	VKE-3/PIL/LAB/159	10:00 AM	24-Jun-19	Site Sampling of Blended material of Copper Slag mixed with soil for CBR Test and all physical tests	303+700									
39	VKE-3/PIL/LAB/160	12:00 PM	24-Jun-19	Execution of trail stretch of soil & copper slag mixed with embankment construction.	297+100	297+200	BHS							
40	VKE-3/PIL/LAB/161	11:00 AM	25-Jun-19	Review of Concrete Mix Design of M30 RCC with Ultratech Cement and Kunaplast Admixture	QC Lab						Mr. Rajesh	8809579106		
41	VKE-3/PIL/LAB/162	12:00 PM	25-Jun-19	Resampling of Borrow Area No. 5-A	318+850		LHS							
42	VKE-3/PIL/LAB/163	1:00 PM	25-Jun-19	Resampling of Borrow Area No. 25-B	317+300		LHS							
43	VKE-3/PIL/LAB/164	10:00 AM	26-Jun-19	Review of Concrete Mix Design of M40 RCC with Ultratech Cement and Kunaplast Admixture	QC Lab						Mr. Rajesh	8809579106		
44	VKE-3/PIL/LAB/165	11:00 AM	26-Jun-19	Review of Concrete Mix Design of M30 RCC with Siddhe Cement and Kunaplast Admixture	QC Lab									
45	VKE-3/PIL/LAB/166	12:00 PM	26-Jun-19	Review of Concrete Mix Design of M25 PCC with Ultratech Cement, Siddhe Cement and Kunaplast Admixture	QC Lab									
46	VKE-3/PIL/LAB/167	11:00 AM	27-Jun-19	Sampling of 50gm Kunaplast admixture at PIL Batching Plant	QC Lab									
47	VKE-3/PIL/LAB/168	10:00 AM	27-Jun-19	Resampling of Borrow Area No. 5-A	318+850		LHS				Mr. Rajesh	8809579106		
48	VKE-3/PIL/LAB/169	10:30 AM	27-Jun-19	Resampling of Borrow Area No. 25-B	317+300		LHS							
49	VKE-3/PIL/LAB/170	10:00 AM	27-Jun-19	Review of Concrete Mix Design of M35 RCC with Ultratech Cement and Faremate Admixture	QC Lab									
50	VKE-3/PIL/LAB/171	10:30 AM	27-Jun-19	Review of Concrete Mix Design of M35 RCC with Siddhe Cement and Faremate Admixture	QC Lab									
51	VKE-3/PIL/LAB/172	11:00 AM	27-Jun-19	Sampling of Aggregates for DLC gradation	PIL stock yard									
52	VKE-3/PIL/LAB/173	10:00 AM	28-Jun-19	Review of Concrete Mix Design of M35 RCC with Siddhe Cement and Kunaplast Admixture	QC Lab						Mr. Rajesh	8809579106		
53	VKE-3/PIL/LAB/174	10:15 AM	28-Jun-19	Review of Concrete Mix Design of M35 RCC with Ultratech Cement and Kunaplast Admixture	QC Lab									
54	VKE-3/PIL/LAB/175	10:30 AM	28-Jun-19	Review of Concrete Mix Design of M35 RCC with Saurashtra Cement and Kunaplast Admixture	QC Lab									
55	VKE-3/PIL/LAB/176	11:00 AM	28-Jun-19	Hume Pipe testing of 600mm & 1200mm Dia NP-4 Pipe	Giriraj pipe factory									
56	VKE-3/PIL/LAB/177	11:00 AM	28-Jun-19	Grading and Fixing of JMF for DLC mix design	QC Lab									
57	VKE-3/PIL/LAB/178	10:00 AM	29-Jun-19	Review of Concrete Mix Design of M35 Pile with Siddhe Cement and Kunaplast Admixture	QC Lab						Mr. Rajesh	8809579106		
58	VKE-3/PIL/LAB/179	10:15 AM	29-Jun-19	Review of Concrete Mix Design of M35 Pile with Ultratech Cement and Kunaplast Admixture	QC Lab									

Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase 1A- Package III)

Concessionaire: - PATEL Vadodara-Kim Expressway Pvt. Ltd.

EPC Contractor: - PATEL Infrastructure Ltd.

S - Curve



Development Per-	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
Cum. Amount (Cr.) - Planned	21.46	48.4	133.85	219.03	304.01	334.45	364.99	403.00	449.73	496.01	542.41	619.53	751.17	906.00	1,061.0	1,208.5	1,270.1	1,316.2	1,354.8	1,393.9	1,424.6	1,468.7	1,498.9	1,529.7	1,545.0
Cum. Amount (Cr.) - Achieved	43.46	117.4	144.8	202.75																					

Months	Develop- ment Period	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
Total Amount (Cr.) - Planned	-	21.5	26.90	85.49	85.18	84.99	30.43	30.55	38.01	46.72	46.28	46.41	77.12	131.64	154.83	155.00	147.50	61.61	46.07	38.60	39.12	30.71	44.05	30.23	30.78	15.33
Cum. Amount (Cr.) - Planned	-	21.5	48.36	133.85	219.03	304.01	334.45	364.99	403.00	449.73	496.01	542.41	619.53	751.17	906.0	1,061.0	1,208.5	1,270.1	1,316.2	1,354.8	1,393.9	1,424.6	1,468.7	1,498.9	1,529.7	1,545
Percentage	-	1.39%	3.13%	8.66%	14.18%	19.68%	21.65%	23.62%	26.08%	29.11%	32.10%	35.11%	40.10%	48.62%	58.64%	68.67%	78.22%	82.21%	85.19%	87.69%	90.22%	92.21%	95.06%	97.02%	99.01%	100.00%
Total Amount (Cr.) - Achieved	22.51	89.7	89.73	27.45	57.93	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Cum. Amount (Cr.) - Achieved	22.51	43.5	117.4	144.82	202.75																					
Percentage	-	2.81%	7.60%	9.37%	13.13%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%

Details of Electrical Utilities

A) Electric Pole and Transformer

SR. NO.	CHAINAGE		TYPE	AFFECTED LENGTH	REMARKS
	From	To			
1	292+880	292+910	2/11 KV	30	Electric Pole and Line Crossing
2	292+885	292+975	6/11 KV	90	Electric Pole and Line Crossing
3	294+775	294+805	2/11 KV	30	Electric Pole and Line Crossing
4	294+760	295+000	6/11 KV	240	Electric Pole and Line Crossing
5	295+202	295+362	3/11 KV	160	Electric Pole and Line Crossing
6	295+475	295+545	4/11 KV	70	Electric Pole and Line Crossing
7	295+930	296+050	5/11 KV	120	Electric Pole and Line Crossing
8	300+365	300+675	6/11 KV		Electric Pole and Line Crossing
9	300+900	300+920	2/11 KV	20	Electric Pole and Line Crossing
10	301+285	301+375	2/11 KV	90	Electric Pole and Line Crossing
11	301+385	301+415	1/11 KV	30	Electric Line Crossing & transformer
12	301+930	301+950	2/11 KV	20	Electric Pole and Line Crossing
13	303+760	303+800	2/11 KV	40	Electric Pole and Line Crossing
14	304+015	304+085	2/11 KV	70	Electric Pole and Line Crossing
15	307+150	307+180	3/11 KV	30	Electric Pole and Line Crossing
16	307+178	307+208	2/11 KV	30	Electric Pole and Line Crossing
17	309+950	310+050	3/11 KV		Electric Pole and Line Crossing. Lenth Overlapping LA
18	311+450	311+630	2/11 KV	180	Electric Pole and Line Crossing
19	312+065	312+115	1/11 KV	50	Electric Pole and Line Crossing
20	312+665	312+725	3/11 KV	60	Electric Pole and Line Crossing
21	313+275	313+405	2/11 KV	130	Electric Pole and Line Crossing
22	313+335	313+405	1/11 KV	70	Electric Pole and Line Crossing
23	315+670	315+770	4/11 KV	100	Electric Pole and Line Crossing
24	315+895	316+005	1/11 KV	110	Electric Pole and Line Crossing
25	316+510	316+530	2/11 KV	20	Electric Pole and Line Crossing
26	318+500	318+600	3/11 KV	100	Electric Pole and Line Crossing
27	318+780	318+820	4/11 KV	40	Electric Pole and Line Crossing
28	318+825	318+855	2/11 KV	30	Electric Pole and Line Crossing
29	318+845	318+875	2/11 KV	30	Electric Pole and Line Crossing
30	318+985	319+015	2/11 KV	30	Electric Pole and Line Crossing
31	320+670	320+700	11 KV	30	Electric Pole and Line Crossing
32	320+665	320+715	11 KV	50	Electric Pole and Line Crossing
33	322+600	322+700	3/11 KV	100	Electric Pole and Line Crossing
34	322+865	322+895	11 KV	30	Electric Line Crossing & transformer
			Total	2230	

B) GETCO High Tension Line

35	296+375	296+455	1/66 KV		Getco HT line Crossing. Lenth Overlapping LA
36	300+070	300+120	220 KV	50	Getco HT line Crossing
37	300+350	300+365	1/220 KV	15	Getco HT line Crossing
38	308+160	308+240	2/66 KV	80	Getco HT line Crossing
39	308+460	308+580	1/66 KV	120	Getco HT line Crossing
40	312+120	312+420	1/400 KV		Getco HT line Crossing Lenth Overlapping LA
			Total	265	
			Total Electric Hindrance	2495	

Details of Gas Pipe Lines							
SR. NO.	Chainage			SIDE	Length	TYPE	REMARKS
	C/L	From	To				
1	296+450	296+420	296+480	BHS	60	GAIL Gas Pipe line	
2	304+450	304+420	304+480	BHS	60	GAIL Gas Pipe line	
3	309+090	309+000	309+180	BHS	180	GAIL Gas Pipe line	
4	310+752			BHS	15	GSPL Gas Pipe line	
				Total	315		

Details of SSNNL Canal

SR. NO.	Chainage			Length	TYPE	REMARKS
	C/L	From	To			
1	307+734	307+699	307+769	70	MNB over luwara branch canal	
2	309+853	309+828	309+878	50	MNB over Tancha Disty. canal	
3	313+815	313+790	313+840	50	MNB over Simartha minor & Ghamnad canal	
4	318+858	318+803	318+913	110	MJB over Achhod Dis. & Danda minor canal	
5	294+750	294+735	294+765	30	BOX Structure	
6	295+007	294+992	295+022	30	BOX Structure	
7	300+148	300+133	300+163	30	BOX Structure	
8	301+247	301+232	301+262	30	BOX Structure	
9	301+500	301+485	301+515	30	BOX Structure	
10	306+230	306+215	306+245	30	BOX Structure	
11	307+709	307+694	307+724	30	BOX Structure	
12	307+789	307+774	307+804	30	BOX Structure	
13	309+030	309+015	309+045	30	BOX Structure	
14	309+840	309+825	309+855	30	BOX Structure	
15	309+892	309+877	309+907	30	BOX Structure	
16	313+075	313+060	313+090	30	BOX Structure	
17	315+247	315+232	315+262	30	BOX Structure	
18	316+582	316+567	316+597	30	BOX Structure	
19	318+612	318+597	318+627	30	BOX Structure	
			Total	730		

LHS	PQC																				
LHS	DLC																				
LHS	GSB																				
LHS	SUBGRADE																				
LHS	EMB																				
LHS	C&G																				
	CHAINAGE	322.000	322.100	322.200	322.300	322.400															
		PUP (322+550)																			
RHS	C&G																				
RHS	EMB																				
RHS	SUBGRADE																				
RHS	GSB																				
RHS	DLC																				
RHS	PQC																				

Flyover	
MJB	
VUP	
LVUP	
MNB	

ROB	
PUP	
VOP	
Completed	
WIP (EMB)	

**VADODARA-KIM EXPRESSWAYPROJECT
FROM CHAINAGE 292+000 TO 323+000
SERVICE ROAD STRIP CHART**

LHS	BC																																																																		
LHS	DBM																																																																		
LHS	WMM																																																																		
LHS	GSB																																																																		
LHS	SUBGRADE																																																																		
LHS	EMB																																																																		
	CHAINAGE	294.270	294.370	294.470	294.520							299.350	299.450	299.550	299.650	299.750							306.250	306.350	306.380							308.270	308.370	308.470	308.550							311.550	311.650	311.750							314.350	314.450	314.510							318.900	318.980						
RHS	EMB																																																																		
RHS	SUBGRADE																																																																		
RHS	GSB																																																																		
RHS	WMM																																																																		
RHS	DBM																																																																		
RHS	BC																																																																		




Progress During Month



Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor: Patel Infrastructure Ltd.

Progress Chart

Legend : Completed 
WIP 
Progress during Month 




Major Structures

		292+010	293+050	293+895	294+105	294+550	295+170	295+575	296+150	296+450	297+220	297+500	297+580	297+900	298+380	299+100	299+375	300+725	301+240	301+790	302+350	302+732	303+245	
LHS	Deck Slab																							
	Girder/Pedestal																							
	Abut't / Pier Cap																							
	Abut't / Pier/Wall													1	1									
	Footing/Pile Cap													1	1								1	
	Foundation PCC/Pile work													1	1								1	
	Excavation													1	1								1	1
	Layout													1	1								1	1
Chainage																								
Type of Structure		PUP	ROB	LVUP	MNB	LVUP	PUP	VUP	PUP	MNB	PUP	MNB	MNB	PUP	PUP	PUP	FLYOVER	PUP	LVUP	PUP	PUP	MJB	PUP	
RHS	Layout													1	1								1	1
	Excavation													1	1								1	1
	Foundation PCC/Pile work													1	1								1	
	Footing/Pile Cap													1	1								1	
	Abut't / Pier/Wall													1	1									
	Abut't / Pier Cap																							
	Girder/Pedestal																							
	Deck Slab																							

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor: Patel Infrastructure Ltd.

Progress Chart

Legend : Completed 
WIP 
Progress during Month 




Major Structures

		303+830	304+170	304+450	305+058	305+850	306+250	306+850	307+193	307+754	308+550	309+090	309+550	309+873	310+480	310+752	311+073	311+650	312+280	312+720	313+075	313+835	314+340	
LHS	Deck Slab		1																					
	Girder/Pedestal		1																					
	Abut't / Pier Cap		1																					
	Abut't / Pier/Wall		1		1																			
	Footing/Pile Cap		1		1	1							1					1						
	Foundation PCC/Pile work		1		1	1					1		1					1						
	Excavation		1		1	1					1		1				1	1	1					
	Layout		1		1	1					1		1				1	1	1					
Chainage																								
Type of Structure		VUP	PUP	MNB	PUP	PUP	PUP	PUP	VOP	MNB	LVUP	MNB	PUP	MNB	PUP	MNB	LVUP	PUP	PUP	VUP	PUP	MNB	MNB	
RHS	Layout		1		1	1				1			1				1	1	1					
	Excavation		1		1	1				1			1				1	1	1					
	Foundation PCC/Pile work		1		1	1				1			1					1						
	Footing/Pile Cap		1		1	1							1					1						
	Abut't / Pier/Wall		1		1								1											
	Abu't / Pier Cap		1																					
	Girder/Pedestal		1																					
	Deck Slab		1																					

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor: Patel Infrastructure Ltd.


Progress Chart

Legend : Completed 
WIP 
Progress during Month 

Major Structures


LHS	Deck Slab																
	Dirt Wall																
	Girder/Pedestal																
	Abut't / Pier Cap																
	Abut't / Pier/Wall																
	Footing/Pile Cap												1				
	Foundation PCC/Pile work												1				
	Excavation												1				
	Layout												1				
Chainage		314+850	315+870	316+563	317+100	317+650	318+275	318+875	319+580	320+330	320+825	321+280	321+700	322+550			
Type of Structure		PUP	PUP	LVUP	PUP	PUP	PUP	MJB	PUP	PUP	PUP	MJB	LVUP	PUP			
RHS	Layout												1				
	Excavation												1				
	Foundation PCC/Pile work												1				
	Footing/Pile Cap												1				
	Abut't / Pier/Wall																
	Abu't / Pier Cap																
	Girder/Pedestal																
	Dirt Wall																
Deck Slab																	

293+620 HPC/BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

294+420 HPC / LHS




296+720 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

295+870 HPC / BHS




298+120 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

298+819 HPC / BHS




300+445 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

300+970 HPC / BHS




301+520 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

302+270 HPC / BHS




302+578 HPC / BHS




Cradle
Pipe Laying
Pcc
Excavation

303+608 HPC / BHS




304+069 HPC /






 Cradle
 Pipe Laying
 Pcc
 Excavation

304+649 HPC / BHS




307+419 HPC / BHS







 Cradle
 Pipe Laying
 Pcc
 Excavation

307+969 HPC / BHS




308+320 HPC / BHS






 Cradle
 Pipe Laying
 Pcc
 Excavation

308+794 HPC / BHS




309+368 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

310+119 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

311+329 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

311+969 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation

312+684 HPC / BHS 17*





 Cradle
 Pipe Laying
 Pcc
 Excavation

313+369 HPC / BHS




313+790 HPC / BHS 36*





 Cradle
 Pipe Laying
 Pcc
 Excavation


314+669 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation


315+719 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation


316+069 HPC / BHS





 Cradle
 Pipe Laying
 Pcc
 Excavation


316+819 HPC / BHS






 Cradle
 Pipe Laying
 Pcc
 Excavation

317+470 HPC / BHS




319+268 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

320+719 HPC/BHS




322+294 HPC/BHS




Cradle
Pipe Laying
Pcc
Excavation

322+778 HPC/BHS




BOX CULVERT' - CH: 314+148 (RHS)

BOX CULVERT' - CH: 314+148 (LHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started




BOX CULVERT' - CH: 303+403 (RHS)


BOX CULVERT' - CH: 303+403 (LHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started



BOX CULVERT' - CH: 305+437 (RHS)




BOX CULVERT' - CH:305+437 (LHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started

BOX CULVERT' - CH: 300+148 (RHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started

BOX CULVERT' - CH:300+148 (LHS)




BOX CULVERT' - CH: 316+427 (RHS)




	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started

BOX CULVERT' - CH: 316+427 (LHS)




BOX CULVERT' - CH: 322+750 (RHS)



02/05/19


BOX CULVERT' - CH: 322+750 (LHS)




02/05/19

	Slab
	Lift-3
	Lift-2
	Lift-1
	Hunch
	Raft
	PCC
	Excavation
	Work not started


PUP CH. 297+900 LHS.




PUP CH. 297+900 RHS.




PUP CH. 298+380 LHS.




PUP CH. 298+380 RHS.




PUP CH. 304+170 LHS.




PUP CH. 304+170 RHS.



PUP CH. 305+085 LHS.




PUP CH. 305+085 RHS.



PUP CH. 305+850 LHS.

A1

A2




Completed

PUP CH. 305+850 RHS.

A1

A2




Completed

PUP CH. 309+550 LHS.

A1

A2




Completed



PUP CH. 309+550 RHS.

A1

A2




Completed



PUP CH. 311+650 LHS.

A1

A2




Completed

PUP CH. 311+650 RHS.


A1

A2




Completed


MNB.CH.297+580 A1 LHS.




MNB.CH.297+580 A1 RHS.




MNB.CH.297+580 A2 LHS.




MNB.CH.297+580 A2 RHS.




MNR.CH.307+754 A1 RHS.




MNR.CH.307+754 A2 RHS.



MNR.CH.307+754 A1 LHS.




MNR.CH.307+754 A2 LHS.




Median

Outer




Median

Outer




Median

Outer




Median

Outer




Median

Outer




Median

Outer




Median



Outer





Median


Outer









Median Outer












Median Outer













Median Outer



Median Outer





Construction of Eight lane Vadodara Mumbai Expressway from km 292.00 to km 323.00 (Manubar to Sapna Section of Vadodara Mumbai Expressway) in the state of Gujrat under NHDP Phase -VI on Hybrid annuity Mode (Phase IA- Package-III)

CLIENT	: National highway authority of India		
CONCESSIONAIRE	: Patel Vadodara - Kim Expressway Private Limited		
INDEPENDENT ENGINEER	: Aarvee Associates Architects & Consultant Pvt Ltd.		
EPC CONTRACTOR	: Patel infrastructure Limited		

STATUS OF LABORATORY EQUIPMENTS AND PLANTS CALIBRATION

SR NO.	ITEM NAME	CAPACITY	Qty. in Nos.	MAKE	Date of Calibration	DUE Date of Calibration	REMARK
1	PROCTOR MOULD	2250 CC	3	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
2	PROCTOR MOULD	1000 CC	2	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
3	PROCTOR RAMMER	4.89 Kg.	2	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
4	PROCTOR RAMMER	2.6 Kg	3	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
5	MOISTURE CONTAINER	A SIZE	111	EIE	24.03.19	23.06.19	Not in use
6	ELCTRONIC BALANCE	150 Kg	1	GLOBE	12.03.19	12.06.2019	
7	ELCTRONIC BALANCE	50 Kg.	2	Swisser	12.03.19	12.06.2019	
8	ELCTRONIC BALANCE	30 Kg	2	GLOBE	12.03.19	12.06.2019	
9	ELCTRONIC BALANCE	20 Kg	1	GLOBE	12.03.19	12.06.2019	
10	ELCTRONIC BALANCE	10 Kg	1	Swisser	02.04.2019	02.10.2019	For every 6 Months or As & when required
11	ELCTRONIC BALANCE	600 Gram	2	R.K. Enterprise	12.03.19	12.09.2019	For every 6 Months or As & when required
12	OVEN (BIG)	900X600X600 MM	1	EIE	02.02.19	02.08.2019	For every 6 Months or As & when required
13	C. B. R MOULD	2250 CC	22	EIE	09.04.2019	10.10.2019	For every 6 Months or As & when required
14	PROVING RING	25 KN	1	ASAHI	07.02.2019	06.02.2020	For every 12 Months or As & when required
15	PROVING RING	30 KN	2	MERCER	07.02.2019	06.02.2020	For every 12 Months or As & when required
16	POURING CYLINDER (SMALL) FDD SET	100 MM	2	EIE	26.06.2019	27.07.2019	For every 1 Months or As & when required
17	POURING CYLINDER (MEDIUM) FDD SET	150 MM	1	EIE	26.06.2019	27.07.2019	For every 1 Months or As & when required
18	POURING CYLINDER (BIG) FDD SET	200 mm	3	EIE	10.06.2019	11.07.2019	For every 1 Months or As & when required
19	POURING CYLINDER TRAY (SMALL) FDD	100 MM	2	EIE			Not in use
20	POURING CYLINDER TRAY (MEDIUM) FDD	150 MM	1	EIE			Not in use
21	POURING CYLINDER TRAY (BIG) FDD	200 mm	3	EIE			Not in use
22	RMM		3	EIE	30.06.2019	29.09.2019	For every 3 Months or As & when required
23	Cylinder for bulk Density of Aggregate	30 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
24	Cylinder for bulk Density of Aggregate	10 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
25	Cylinder for bulk Density of Aggregate	3 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
26	CONCRETE CUBE MOULD	15X15X15CM	80	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
27	BEAM MOULD	70X15X15CM	85	EIE			Not in use
28	COMPRESSIVE STRENGTH TEST (CTM)	2000 KN	2	Continental Sales Syndicate	02.02.2019	01.02.2020	For every 12 Months or As & when required
29	FLEXUTURAL STRENGTH TESTING MACHINE (FTM)		1	EIE	18.02.2019	17.02.2020	For every 12 Months or As & when required
30	GROUTING CUBE MOULD	10X10X10CM	12	EIE			Not in use
31	CEMENT MORTAR CUBE MOULD		18	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
32	SLUMP CONE WITH RODS		4	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
33	AIV APP.		1	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
34	FI & EI GUAGE APP.		2	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
35	SIEVE SIZE (450 MM) WITH PAN & LID	125 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
36	SIEVE SIZE (450 MM) WITH PAN & LID	90 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
37	SIEVE SIZE (450 MM) WITH PAN & LID	75 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required

SR NO.	ITEM NAME	CAPACITY	Qty. in Nos.	MAKE	Date of Calibration	DUE Date of Calibration	REMARK
38	SIEVE SIZE (450 MM) WITH PAN & LID	63 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
39	SIEVE SIZE (450 MM) WITH PAN & LID	53 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
40	SIEVE SIZE (450 MM) WITH PAN & LID	50 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
41	SIEVE SIZE (450 MM) WITH PAN & LID	45 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
42	SIEVE SIZE (450 MM) WITH PAN & LID	40 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
43	SIEVE SIZE (450 MM) WITH PAN & LID	37.5 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
44	SIEVE SIZE (450 MM) WITH PAN & LID	31.5 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
45	SIEVE SIZE (450 MM) WITH PAN & LID	26.5 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
46	SIEVE SIZE (450 MM) WITH PAN & LID	25 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
47	SIEVE SIZE (450 MM) WITH PAN & LID	22.4 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
48	SIEVE SIZE (450 MM) WITH PAN & LID	20 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
49	SIEVE SIZE (450 MM) WITH PAN & LID	19 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
50	SIEVE SIZE (450 MM) WITH PAN & LID	16 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
51	SIEVE SIZE (450 MM) WITH PAN & LID	14 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
52	SIEVE SIZE (450 MM) WITH PAN & LID	13.2 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
53	SIEVE SIZE (450 MM) WITH PAN & LID	12.5 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
54	SIEVE SIZE (450 MM) WITH PAN & LID	11.2 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
55	SIEVE SIZE (450 MM) WITH PAN & LID	10 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
56	SIEVE SIZE (450 MM) WITH PAN & LID	9.5 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
57	SIEVE SIZE (450 MM) WITH PAN & LID	6.3 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
58	SIEVE SIZE (450 MM) WITH PAN & LID	5.6 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
59	SIEVE SIZE (450 MM) WITH PAN & LID	4.75 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
60	SIEVE SIZE (450 MM) WITH PAN & LID	4.00 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
61	SIEVE SIZE (450 MM) WITH PAN & LID	2.36 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
62	SIEVE SIZE (200 MM) WITH PAN & LID	4.75 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
63	SIEVE SIZE (200 MM) WITH PAN & LID	2.8 MM	1	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
64	SIEVE SIZE (200 MM) WITH PAN & LID	2.36 MM	2	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
65	CEMENT MORTAR CUBE MOULD	100X100X100	12	EIE	22. 12. 2018	21. 12. 2019	For every 12 Months or As & when required
66	SBC by plate load Test Equipments	300 KN	1	EIE			For every 12 Months or As & when required
67	Concrete Batching Plant	120 Cum/Hour	1	Swing Stetter	22. 02. 2019	22. 08. 2019	For every 6 Months or As & when required
68	Concrete Batching Plant	60 Cum/Hour	1	Swing Stetter	27. 02. 2019	27. 08. 2019	For every 6 Months or As & when required
69	Concrete Batching Plant	60 Cum/Hour	1	Swing Stetter	27. 02. 2019	27. 08. 2019	For every 6 Months or As & when required



Base Camp- Fire Safety Training



Base Camp- Fire Safety Training



CH.305+850 PUP PCC Laying (RHS)



CH.305+058 PUP Raft Concreting



CH.300+148 Box Culvert Raft Concreting



CH.305+058 PUP Wall Concreting



CH.305+058 Raft Curing




TL Site Visit



CH.294+000 Rolling In Progress



CH.294+200 Grading In Progress



CH.297+900 PUP Raft Concreting



CH.296+720 Pipe Laying



I



Water Logging





Water Logging



■ ROB Piling Work