

PVKEPL/HO/VKP3/IE/178/2019

Date:- 09.12.2019

To,  
The Team Leader,  
M/s. Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.,  
House No.2, Auroville,  
Opp. C.M Patel Farm,  
Behind DPS School, Kalali,  
Vadodara-390012, Gujarat.

Project:- Construction of Eight Lane Vadodara Kim Expressway from Km. 323+000 to Km. 292+000 (Sanpa to Manubar section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Subject :- Reg - Submission of Monthly Progress Report for the Month of November 2019 - Reg.

Ref.: 1. IE office letter no. AA/VKE/PVKEPL/209/19-20/MPR/1032 dated 18.11.2019  
2. Concessionaire letter no. PVKEPL/HO/VKP3/IE/169/2019 dated 08.11.2019

Dear Sir,

With reference to above subject matter and in accordance with provision provided under clause 13.1 of the Concession Agreement, we are herewith submitting the Monthly Progress Report for the month of November 2019 for the captioned project work.

Further, the communicated comments vide your office letter No.1032 on the Monthly Progress Report for the Month of October 2019 is incorporated in our submission and the detail of this compliance are as detailed under Annexure - 1 attached herewith.

This is for your information and record please.

Thanking you,  
Yours faithfully,  
For, Patel Vadodara- Kim Expressway Pvt. Ltd.



Pankaj Sachan  
General Manager (Technical)  
Authorized Signatory.

Encl. As above.

Copy to: - GM (Tech) & Project Director, National Highway Authority of India, PIU – BHARUCH ,  
AA1 - 8, Rangkrishna Avenue Society, Near Zadeshwar Chowkdi, Sukalirth Road, Bharuch  
(Gujarat) - 392011 - For your information please.

Encl.: - As Above.

## Patel Vadodara-Kim Expressway Private Limited

### Regd. Office

"PATEL HOUSE", Beside Prakruti Resort, Chhani Road, Chhani, NH 8, Vadodara - 390 024, Gujarat, India

Ph.: +91 265 277 6678, 277 7778 | Fax: +91 265 277 7878 | Email: ho@patelinfra.com | Website : www.patelinfra.com

CIN : U45309GJ2018PTC101801

Sr. No.	Comments by Independent Engineer	Compliance / Clarification by the Concessionaire
1	Page No - 04 - Cumulative physical progress up to current month has not been shown as per Annexure - 1 of Schedule-G on the Executive Summary. Also S-Curve required to be shown based on Annexure - 1 of Schedule -G.	As Decided Progressive Progress is Taken.
2	Page No - 06 - 1.3 strip plan (Summary) wherein completed length have been shown for Sub grade - 0.55 km and Embankment top 1.04 Km against actual completed length only for embankment top in 0.170 Km. Also incorrect length (Summation of 0.55+1.04+22.40) = 23.99 Km have been shown against 23.17 Km carried out total for C&G.	Above work was completed at site but some rectification work was suggested by IE later on which was Done later. Embankment Top 1.04 Completed is inclusive of SG Top 0.55 km .We can not add all activity in cumulative length because length includes already in Embankment Tp & Subgrade Top both.
3	Page No - 13 - Please refer - 3.0(A) Progress details as per schedule-B for Highway - Incorrect completed length have been shown for Emb. Top and also for Sub-grade Top.	
	Page No - 14 - 3.0(B) Structure works:- Total 28 Nos. of Structures tackled for pipe culverts have been shown against 26 Nos .	Noted. Please refer Page no. 15 .
	Page No - 15- All Structure works as per CA- Scope Vs progress :- All components have been shown for ROB needs rectification either for pile group, pile cap, pier shaft , Abutment/ pier cap and PSC Girder also.	
4	Page-44- 4.2( A ) Status of permission and approvals :- Copies of applicable permits are required to be enclosed for their valid statement effectiveness as shown against Sl. No. (a ) to (i).	Concessionaire has already submitted copies of all permission and approvals as shown against SL.No (a) to (i) to your good office vide our Letter no. PVKEPL/HO/NHA/004/2019 Dt. 29.01.2019. Also please find copy again.
5	Page No -47 - 4.3 (A) Utility Shifting /	Please note that, the affected length of





Sr. No.	Comments by Independent Engineer	Compliance / Clarification by the Concessionaire
	Tree cutting progress status length wise :- There has been shown 900m affected length due to tree and cleared length also indicated 900m during October which is completely incorrect .This can be seen from the MOU copy Jointly Signed on 30/01/2019. All standing trees were removed from the entire stretch of Project Highway prior to MOU. Similarly, the total no. of structures falling within ROW have been shown 7 nos. which is also incorrect.	900m is due to availability of trees at Ch. 318+380 i.e Flyover Approaches which were removed in-between period of ending of Sept-19 & Starting of Oct-19.  The copy of photographs showing removal of trees are attached herewith for your Reference.
6	Page No - 51 - 6.0 Mobilization of Resources :- The no. of equipment's deployed during the month of Oct-2019 are inaccurate against the Highways works. Actually, there was no progress in Highways works during the whole month due to content excess moisture in Borrow Areas, only few equipment were deployed for rectification of rain cut. Borrow area material was not accessible during the whole month of October - 19.	Resources were Mobilized for Project work only however, most of equipment's were Idle in Subcontractor's Camp during said period as work couldn't be taken up due to excess Moisture in Borrow Areas.
7	Page No - 61 - 9.0 Safety Features :- Location of black spot are required to be indicated as highlighted during the last Monthly Inspection carried out by the Team Leader of IE.	Noted. Incorporated in this MPR please refer Page No - 61 - 9.0 Safety Features .
8	Page No - 71 - NCR : - Reference letter of IE required to be indicated against NCR 04 and 05.	Noted.  NCR No 04 Closed Vide IE Letter No. AA/VKE/PVKEPL/196/19-20/NCR/970 Dt.23.10.2019.  NCR No 05 Closed Vide IE Letter No. AA/VKE/PVKEPL/077/19-20/NCR/300 Dt.23.10.2019.



Sr. No.	Comments by Independent Engineer	Compliance / Clarification by the Concessionaire
9	Page No- 111 - MCW Strip chart :- There are some of stretches where the status of embankment and Sub -grade top have been shown completed but needs rectification.	Above work was completed at site but some rectification work was suggested by IE later on which was Done later.
10	Page No - 114 - to 118 - Progress Chart for Structures : - The number marked against each of components are required to be eliminated. Only colour is necessitated against all items of under progress / completed.	Noted. Changes Incorporated in this MPR

This is for your information and record please.









## NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 ( Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

### MONTHLY PROGRESS REPORT 09 FOR THE MONTH OF NOVEMBER-2019



<b>Client</b>	: NATIONAL HIGHWAYS AUTHORITY OF INDIA.
<b>Concessionaire</b>	: Patel Vadodara - Kim Expressway Private Limited.
<b>Independent Engineer</b>	: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
<b>EPC Contractor</b>	: Patel infrastructure Limited.

## **Table of Contents**

### Contents

1.0 EXECUTIVE SUMMARY.....	4
1.1 Construction progress in current month.....	4
1.2 Project Synopsis.....	5
1.3 Strip Plan (Summary).....	6
Project Location Map.....	8
2.0 Project Overview.....	9
2.1 Salient Features of Project.....	9
2.2 Project Overview.....	10
2.3 Project Milestones.....	12
2.4 Critical Issues & Action Log.....	12
3.0 Physical Progress.....	12
3.0 A)Progress Details as per Schedule-B- Highway.....	13
3.0 B) Progress Details as per Schedule-B-Structures.....	14
3.1 Detailed Scope of Work & Physical Progress by Component.....	19
4.0 Land Acquisition and Clearance.....	37
4.1 LA Summary:	
A)Length Wise:.....	37
B)Area Wise:.....	40
4.2 Clearances Summary: -.....	41
A) Status of Permissions & Approvals:-.....	41
4.3 Status of utility shifting: -.....	42
A) Utility shifting/ Tree Cutting Progress Status.-Length.....	43
B) Utility shifting/ Tree Cutting Progress Status-Nos.....	44
5.0 Change of Scope.....	45
6.0 Mobilization of Resources.....	46
7.0 Financial Progress Details.....	47
7.1 Pen Picture - Escrow.....	47
7.2 Escrow detail.....	47

---



8.0 QA/QC Report.....	48
8.1 Test conducted on site.....	48
8.2 Weather report.....	54
9.0 Safety Features.....	56
9.1 Pen picture of safety features.....	56
9.2 Accident report.....	56
10.0 Review status of drawings/design reports.....	57
10.1 Structure drawing status.....	57
10.2 Highway drawing status.....	62
10.3 Review status of source approvals.....	64
Borrow Area Location Map.....	67
Annexure-01 Correspondence details.....	
Annexure-02 Organization Chart.....	
Annexure-03 RFI summary.....	
Annexure-04 S-Curve.....	
Annexure-05 Utility Status.....	
Annexure-06 Highway Strip Chart.....	
Annexure-07 Structure Strip chart.....	
Annexure-08 LAB Equipment Calibration Status.....	
Annexure-9 Project photographs.....	
Annexure-10 A Safety at Site.....	
Annexure-10 B Environmental Mitigation Measures.....	
Annexure-11 Monthly monitoring of ongoing works.....	

## 1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of November 2019. The Embankment work of the main carriageway is started and 22.4 Km of work is in progress and Embankment top in 1.04 Km has been completed and Sub grade top has been completed in 0.55 Km. The overall Physical progress as on 30th November 2019 is assessed to be approximately 22.76%. The financial progress achieved 30th November 2019 is assessed to be 23.26 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

### 1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	23.65 %
Cumulative Physical Progress up to current month (%)	22.76%
Physical Progress targeted during current month (%)	3.27%
Physical Progress Achieved during current month (%)	2.38%
Financial progress (%)	23.26%
Cumulative Expenditure till date (Rs Cr)	378.36 Cr.
Tests passed as % of total tests witnessed by IE	
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

## 1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.

### Proposed alignment

Sr.No	Design Chainage		Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad	
2	321600	318+900	2.70	Suthodara	
3	318+900	317+200	1.70	Danda	
4	317+200	314+300	2.90	Dora	
5	314+300	310+900	3.40	Simartha	
6	310+900	307+750	3.15	Kurchan	
7	307+750	305+550	2.20	Karela	
8	305+550	301+200	4.35	Kelod	
9	301+200	300+500	0.70	Tralsa	
10	300+500	297+550	2.95	Dayadara	
11	297+550	296+050	1.50	Tralsi	
12	296+050	293+850	2.20	Derol	
13	293+850	292+700	1.15	Tham	
14	292+700	292+000	0.70	Manubar	
		<b>Total</b>	<b>31</b>	<b>Km</b>	




### 1.3 Strip Plan (Summary)


1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)			3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)	% Total Length		Length (km)	% Total Length
<b>Total Length</b>	31.00	100%	<b>Total Length</b>	31.00	100%	<b>Total Length</b>	-	-
<b>Pending Land Acquisition(A)</b>	0.865	2.79%	<b>Total Length Completed (Till PQC)</b>	-	-	<b>Total Length Completed (Till DBM)</b>	-	-
<b>Pending Clearances Encumbrances( Utilities like electrical,water, tree cutting)(B)</b>	4.217	13.60%	<b>PQC</b>	-	-	<b>BC</b>	-	-
			<b>DLC</b>	-	-	<b>DBM</b>	-	-
<b>Total Work front Unavailable (C=A+B)</b>	5.082	16.39%	<b>GSB</b>	-	-	<b>WMM</b>	-	-
			<b>Sub-Grade</b>	0.55	1.77%	<b>GSB</b>	-	-
			<b>Embankment Top</b>	1.36	4.39%	<b>Embankment Top</b>	-	-
			<b>Embankment (In Progress)</b>	21.04	72.25%	<b>Sub-Grade</b>	-	-
			<b>C&amp;G</b>	23.17	74.74%	<b>C&amp;G</b>	-	-

**Land Acquisition- 0.865 km**  
**DGVCL- 2.303 Km**  
**GETCO- 0.884 Km**  
**SSNNL- 0.730 Km**  
**Gas Pipe line 0.300 Km**  
**Total Hindered Length- 5.082 km**

**STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850**



**STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000**



**LEGEND:**

- Under Pass (PUP/CUP)
- Flyover
- Toll Plaza
- Rigid Pavement
- Railway Over Bridge (ROB)
- | Major Bridge(MJB)
- | Minor Bridge(MNB)
- | Grade Separated Structure (VUP/LVUP)

**Salient Features of Project:**

Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	31.000
2.	Length of Contracting Road	Km	1.400
3.	Length of Green Road @ 200	Km	0.330
4.	Curbs	Nos.	03
5.	Box Culvert (in Cross Drainage)	Nos.	01
6.	Box Culvert For Interchange	Nos.	01

Sl No	Description	Unit	Scope
1.	Home Pipe Culvert	Nos.	25
2.	Minor Bridge (Over stream)	Nos.	07
3.	MNB over GAS Pipeline	Nos.	04
4.	Major Bridge	Nos.	03
5.	VOP/RUP/CUP	Nos.	31
6.	SOE	Nos.	01


Sl No	Description	Unit	Scope
7.	Flyover	Nos.	01
8.	Major Interchange	Nos.	01
9.	Toll Plaza	Nos.	02

**Drawing Title**

Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH-292.000 to CH-323.000

Date:	14-02-2019
Project No.	

Figure1 Location MAP





## 2.0 Project Overview

### 2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	<b>Project</b>	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)”
2	<b>Name of the Employer</b>	National Highways Authority of India
3	<b>Name of Concessionaire</b>	Patel Vadodara Kim Expressway Pvt. Ltd.
4	<b>Name of EPC Contractor</b>	Patel Infrastructure Ltd.
5	<b>Independent Engineer</b>	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	<b>Design Consultant</b>	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	<b>Project Length (In Km)</b>	31.00 Km
8	<b>Date of Concession Agreement</b>	11th May, 2018
9	<b>Appointed Date</b>	08th March 2019
10	<b>Scheduled Date of Completion</b>	07th March 2021
11	<b>Total Project Bid Cost as per CA</b>	1712.00 Cr.
12	<b>Project Cost (60 % of Bid Cost as per article 42)</b>	1027.20 Cr.
13	<b>Construction Period</b>	2 Years (730 days)
14	<b>Maintenance Period</b>	15 Years
15	<b>Total Concession Period</b>	17 Years

## 2.2 Project Overview

### 2.2.1 Structures & Other Works

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Pedestrian Underpass	30 Nos.
8	Vehicular Overpasses	01 No.
9	Toe Wall/Retaining Wall	1.89 Km
10	RE Wall	26446 Sqm.
11	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
12	Toll Plaza	2 Nos.
13	Truck Parking Facility	02 Nos.
14	Rest Area/Toilet Facility	03 Nos.
15	Helipad	01 No.
16	Emergency Cross Over	06 nos.
17	Noise Barrier	10.5 km
18	Rain Water Harvesting Structures	62 nos.

### 2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km
6	Service Road/Slip Roads	02.430 Km

### **2.2.3 PROJECT LOCATION**

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

### **2.2.4 PROJECT DESCRIPTION**

The road passes through plain and rolling terrain. Land use is mostly agricultural land. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.



## 2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 <sup>th</sup> DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 <sup>th</sup> DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 <sup>th</sup> DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 <sup>th</sup> DAY	100%	07/03/2021	1712.0

## 2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 36					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 42					

## 3.0 Physical Progress

Component	% Weightage	Physical Progress (Cumulative Up to Current Month)
Road Work	69.024%	12.61%
Major Bridge Works	17.368 %	9.86%
Structures	0.84 %	-
Others	12.768 %	0.28%
<b>Total Physical Progress</b>		<b>22.76%</b>

### 3.0 A)Progress Details as per Schedule-B- Highway

#### Main Expressway TCS (Appendix B-I (A))

Sr. No.	From	To	Side	Length	TCS Type	Emb. work in Progress	Emb. Top	Subgrade work
1	292+000	292+600	BHS	600.00	TCS 1	0		
2	292+600	292+790	BHS	190.00	TCS 4	0		
3	292+790	293+310	BHS	520.00	ROB/Structure	450		
4	293+310	293+500	BHS	190.00	TCS 4	140		
5	293+500	294+270	BHS	770.00	TCS 1	760		
6	294+270	294+520	BHS	250.00	TCS 2	350		
7	294+520	299+100	BHS	4580.00	TCS 1	2690	120	
8	299+100	299+350	BHS	250.00	TCS 4/Structure	200		
9	299+350	299+750	BHS	400.00	TCS 6/Structure	325		
10	299+750	299+770	BHS	20.00	TCS 5	0		
11	299+770	306+250	BHS	6480.00	TCS 1	5410	655	345
12	306+250	306+380	BHS	130.00	TCS 2	70		
13	306+380	308+275	BHS	1895.00	TCS 1	1225		
14	308+275	308+550	BHS	275.00	TCS 2	50		
15	308+550	311+550	BHS	3000.00	TCS 1	2650	185	
16	311+550	311+750	BHS	200.00	TCS 2	200		
17	311+750	314+350	BHS	2600.00	TCS 1	2320		
18	314+350	314+510	BHS	160.00	TCS 3	160		
19	314+510	318+900	BHS	4390.00	TCS 1	3190		
20	318+900	318+980	BHS	80.00	TCS 2	80		
21	318+980	322+450	BHS	3470.00	TCS 1	2830	383	200
22	322+450	323+000	BHS	550.00	TCS 5	70	20	
	Total			31000		23170	1363	545

Sr. No.	From	To	Side	Length	TCS Type	Emb. work in Progress	Emb. Top	Subgrade work
<b>Connecting Road (Appendix B-III (A))</b>								
1	299+350	299+750	LHS	400.00	TCS-6			
2	314+350	314+510	LHS	160.00	TCS 3			
3	294+270	294+520	RHS	250.00	TCS 2			
4	306+250	306+380	RHS	130.00	TCS 2			
5	308+275	308+550	RHS	275.00	TCS 2			
6	311+550	311+750	RHS	200.00	TCS 2			
7	318+900	318+980	RHS	80.00	TCS 2			
<b>Cross Road at VOP Locations (Appendix B-I (C))</b>								
1	000+000	000+075		75.00	TCS 8			
2	000+075	000+825		750.00	TCS 9			
3	000+825	000+930		105.00	TCS 8			

### 3.0 B) STRUCTURE WORKS: -

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	3	0	3	0
3	Minor Bridges	11	3	0	3	8
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	3	0	3	0
6	Light Vehicular Underpass	7	6	1	5	1
7	Cattle Underpass	30	25	3	22	5
8	Vehicular Overpass	1	0	0	0	1
9	Box Culverts	27	7	3	4	20
10	Pipe Culverts	35	28	20	8	7



All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raft		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
ROB	293+050	$2 \times (25.525 + 25 + 25.52) + 27.9 + (8 \text{ to } 28.1) \text{ varies} + 1 \times 38 + 44 + (6.00 \text{ to } 26.1) + 3 \times (25.52 + 25 + 25.52)$	36	31.97	36	23	36	7	36				182		34		2097	
MJB	302+732	$37.847 + 38.045 + 37.847$	8	8	8	8	8	3	8				42		6		455	
MJB	318+875	$2 \times 32.2 + 1 \times 15.85$	4	4	8	4	8		8		14		28		6		321	
MJB	321+280	$2 \times 37.658$	6	6	6	6	6	6	6				28		4		301	0
FLYOVER	299+375	$16.859 + 33.201 + 16.859$	8	6	8	6	16		8		28		14		6		268	
VUP	295+575	1x12	-	-	1	1	2		-		-				1		24	
VUP	303+830	1x12	-	-	1	1	2	0.5	-		-				1		24	
VUP	312+720	1x12	-	-	1	-	2		-		-				1		24	
VOP	307+193	1x2	3	0	3	-	3		3		-		8		2		24	
MNB	294+105	1x12.880	-	-	2	-	4		-		-		-		2		26	
MNB	296+450	1x27.846	-	-	4	-	4		4		14		-		2		111	
MNB	297+500	1x17.688	-	-	4	-	4		-		-		-		2		35	
MNB	297+580	1x37.341	4	4	4	2	4		4		-		14		2		149	

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/ Raff		Pier. Shaft/ Abutment /Wall		Pier/Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier	
			Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp	Scope	Comp
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91	
MNB	307+754	1x36.54	4	4	4	4	4	4	4			14		2		146		
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181	
MNB	309+873	1x23.688	-	-	4	-	4		4		14		-		2		95	
MNB	310+752	1x21.35	-	-	4	-	4		4		-		44		2		85	
MNB	313+835	1x24.347	-	-	4	-	4		4		14				2		97	
MNB	314+340	1x19.103	-	-	4	-	4		-				-		2		38	

**Status of LVUP & PUP**

Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	BHS raft completed
2	LVUP	294+550	1x10.5	BHS	BHS Raft completed
3	LVUP	301+240	1x10.5	BHS	Not Started
4	LVUP	308+550	1x10.5	BHS	BHS PCC Done
5	LVUP	311+047	1x10.5	BHS	BHS Slab Completed
6	LVUP	316+563	1x10.5	BHS	BHS Raft Completed
7	LVUP	321+700	1x10.5	BHS	BHS PCC Completed, RHS Raft Completed
1	PUP	292+099	1x7.0	BHS	Not yet Started
2	PUP	295+170	1x7.0	BHS	BHS Raft Completed, LHS Slab Done.
3	PUP	295+990	1x7.0	BHS	BHS Raft Completed
4	PUP	297+150	1x7.0	BHS	BHS PCC Completed
5	PUP	297+900	1x7.0	BHS	BHS Raft Completed, RHS Wall Done.
6	PUP	298+380	1x7.0	BHS	BHS Slab Completed
7	PUP	299+100	1x7.0	BHS	BHS Excavation Done
8	PUP	300+725	1x7.0	BHS	BHS PCC Completed
9	PUP	301+790	1x7.0	BHS	Not yet Started
10	PUP	302+350	1x7.0	BHS	BHS PCC Completed
11	PUP	303+220	1x7.0	BHS	BHS Raft Completed
12	PUP	304+170	1x7.0	BHS	BHS Slab Completed
13	PUP	305+058	1x7.0	BHS	BHS Wall Completed, LHS Slab Done.
14	PUP	305+850	1x7.0	BHS	RHS Wall Completed
15	PUP	306+250	1x7.0	BHS	BHS Raft Completed
16	PUP	306+900	1x7.0	BHS	Not yet Started
17	PUP	309+550	1x7.0	BHS	BHS Raft Completed

Sr.No.	Type of Structure	Chainage	Span	Side	Status
18.	PUP	310+480	1x7.0	BHS	RHS Raft Completed
19	PUP	311+650	1x7.0	BHS	BHS Raft Completed, wall work in progress
20	PUP	312+280	1x7.0	BHS	Excavation Done
21	PUP	313+095	1x7.0	BHS	Not yet Started
22	PUP	314+850	1x7.0	BHS	BHS PCC Done.
23	PUP	315+870	1x7.0	BHS	LHS Raft Completed
24	PUP	316+960	1x7.0	BHS	RHS Raft Completed
25	PUP	317+650	1x7.0	BHS	BHS PCC Done
26	PUP	318+245	1x7.0	BHS	BHS PCC Done
27	PUP	319+650	1x7.0	BHS	BHS Raft Completed
28	PUP	320+330	1x7.0	BHS	BHS Raft Completed
29	PUP	320+825	1x7.0	BHS	BHS Raft Completed
30	PUP	322+550	1x7.0	BHS	Not yet Started

#### Status of Box Culverts

Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 30.11.2019
BC	292+450	1	2.00	2.0	Work yet to start
BC	294+750	2	4.00	4.0	
BC	295+007	1	2.00	2.00	
BC	295+585	1	2.00	2.00	BHS Slab Completed
BC	296+376	1	3.00	3.00	Work yet to start
BC	299+770	1	3.00	3.00	
BC	300+148	1	3.00	3.00	BHS Wall Work in Progress
BC	301+247	1	2.00	2.00	Work yet to start
BC	303+403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress



Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 30.11.2019
BC	305+437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307+709	1	2.00	2.00	Work yet to start
BC	307+789	1	2.00	2.00	
BC	309+030	1	3.00	3.00	
BC	309+840	1	3.00	3.00	
BC	309+892	1	3.00	3.00	
BC	314+148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315+247	1	5.00	3.00	Work yet to start
BC	316+427	1	2.00	2.00	BHS PCC Done, RHS Raft Done.
BC	316+582	1	2.00	2.00	Work yet to start
BC	318+612	1	3.00	3.00	
BC	322+750	1	2.00	2.00	BHS Excavation Done, Ground improvement in Progress
BC	323+087	1	2.00	2.0	Work yet to start
BC	269+883	1	2.00	2.0	
BC	270+373	1	2.00	2.0	
BC	270+731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

**Status of Hume Pipe Culverts**

<b>Type of Culvert</b>	<b>Design Chainage</b>	<b>Status as on 30.11.2019</b>
HPC	293+620	Work yet to start
HPC	294+420	BHS Excavation Done
HPC	295+870	BHS Pipe Laying Done
HPC	296+720	BHS Pipe Laying Done
HPC	298+120	BHS Pipe Laying Done
HPC	298+819	BHS Pipe Laying Done
HPC	300+445	BHS Pipe Laying Done
HPC	300+970	Work yet to start
HPC	301+520	Work yet to start
HPC	302+270	BHS Pipe Laying Done
HPC	302+578	BHS Pipe Laying Done
HPC	303+608	BHS Pipe Laying Done
HPC	304+069	BHS Pipe Laying Done
HPC	304+649	BHS Pipe Laying Done
HPC	307+419	Work yet to start
HPC	307+969	BHS PCC Done
HPC	308+320	BHS PCC Done
HPC	308+794	BHS Pipe Laying Done
HPC	309+368	BHS Pipe Laying Done
HPC	310+119	BHS Pipe Laying Done
HPC	311+329	BHS Pipe Laying Done
HPC	311+969	BHS Pipe Laying Done
HPC	312+679	BHS Pipe Laying Done

Type of Culvert	Design Chainage	Status as on 30.11.2019
HPC	313+369	BHS Pipe Laying Done
HPC	313+812	Work yet to start
HPC	314+669	BHS Pipe Laying Done
HPC	315+719	BHS Excavation Done
HPC	316+069	BHS PCC Done
HPC	316+819	BHS Pipe Laying Done
HPC	317+470	BHS Excavation Done
HPC	319+268	Work yet to start
HPC	319+969	
HPC	320+719	
HPC	322+294	BHS Excavation Done, Ground improvement in Progress
HPC	322+778	BHS Excavation Done, Ground improvement in Progress

### 3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads / Connecting road)	<b>A- Widening and strengthening of Existing road</b>			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder) GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	<b>B- New realignment/bypass</b>						
	(1) Earthwork up to top of the sub-grade	KM	29.371	19.42%	0.55	8.12%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB	KM	29.371	3.46%			
	(3) Shoulders	KM	29.371	0.97%			
	(4) Bituminous work						
	(5) Rigid Pavement						
	(a) DLC	KM	29.371	4.640%			
	(b) PQC	KM	29.371	22.972%			
	<b>C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:</b>						
(1) Culverts (Pipe & Box)	No.	62	2.32%	23.5	0.59%		
(2) Minor bridges							
(a) Foundation	No.	42	2.38%	6	0.50%		
(b) Sub-Structure	No.	44	1.16%	0	0.08%		



Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(c) Super- Structure (including crash barrier etc. complete)	No.	22	1.94%			
	<b>(3) Cattle/Pedestrian underpasses</b>						
	(a) Foundation	No.	30	2.98%	15	1.55%	
	(b) Sub-Structure	No.	60	1.30%	8	0.17%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.38%	3	0.14%	
	<b>(4) Pedestrian overpasses</b>			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>(5) Grade separated structures</b>						
	<b>(a) Underpasses (VUP &amp; LVUP)</b>						
	(a) Foundation	No.	10	0.77%	3.5	0.52%	
	(b) Sub-Structure	No.	20	0.46%	2.5	0.06%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.52%	1	0.05%	
	<b>(b) Overpass (VOP)</b>						
	(a) Foundation	No.	3	0.12%			
	(b) Sub-Structure	No.	3	0.02%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.12%			
	<b>(c) Flyover</b>						
	(a) Foundation	No.	8	1.11%	6	0.83%	
	(b) Sub-Structure	No.	8	0.46%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.51%			
	<b>(d) Foot Over Bridge</b>			Not in Scope			
<b>Major Bridge works and ROB/RUB</b>	<b>A - Widening and repairs of Major Bridges</b>			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	Foundation						
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>B - Widening and repairs of</b>						
	a) ROB			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	<b>C- New Major Bridges</b>						
	(a) Foundation	No.			18.00	4.22%	
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/ Well Foundation	No.	22	5.16%			
	(b) Sub-Structure	No.	22	0.59%	0	0.13%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.39%			
	<b>D- New rail-road bridges</b>						
	(a) ROB						
	(a) Foundation	No.	38	6.77%	23	5.41%	
	(b) Sub-Structure	No.	38	1.05%	0	0.10%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	34	2.42%			
	(b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
Structures (elevated sections, reinforced earth, Interchange)	<b>Interchange</b>			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(d) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	0.84%			
Other works	<b>(i) Service roads/ Slip Roads / Connecting Road</b>	KM	2.425	0.66%			
	<b>(ii) Toll Plaza</b>	No.	2	0.63%			
	<b>(iii) Road side drains</b>	KM	29.371	1.38%			
	<b>(iv) Road signs, markings, km stones, safety devices, ....</b>						
Other works	(a) Road signs, markings, km stones, Road Delineators, Reflective Pavement Markers & Solar Studs, Traffic Impact Attenuators, Road Boundary Stone, Kilometer and Hectometer Stones.	KM	31.000	0.81%			
	(b) Concrete Crash Barrier / W- Beam Crash Barrier / Thrie Beam Steel Barriers in road works	KM	29.371	1.16%			
	<b>(v) Project facilities</b>						
	(a) Bus Bays	No.	0	-			
	(b) Truck Lay-byes	No.	2	1.08%			
	(c) Smaller Parking service area	No.	3	0.648%			
	(d) Operation & Maintainance Centre	No.	1	0.27%			
	(e) Lighting	KM	31.000	0.044%			
	(f) ATMS	KM	31.000	0.456%			
	(g) Noise Barrier	KM	10.500	0.397%			
(h) Rain Water Harvesting	No.	62	0.074%				

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	Structure						
	(i) Fencing	KM	29.371	1.094%			
	(j) Utilities ( future ducts )	No.	62	0.234%	22.00	0.1%	
<b>Other works</b>	<b>(vi)Repairs to bridges/structures</b>			Not in Scope			
	<b>(vii) Land Scaping and Tree plantation</b>	KM	29.371	0.176%			
	<b>(viii) Protection works</b>						
	(a) Boulder Pitching/Turfing /other protection measures on slopes	KM	29.371	0.29%			
	(b) Toe/Retaining wall	KM	1.890	3.12%	0.11	0.18%	
	<b>(ix) Tunnel</b>			Not in Scope			
	(a) Excavation	Meter	0	-			
	(b) Construction of support system including Rock bolting, lining etc.	Meter	0	-			
	(c) On Complete completion of Tunnel	Meter	0	-			
	<b>(x) Miscellaneous</b>						
	(a) Overhead Signs	KM	31.000	0.001%			
	(b) Traffic Aid Booth	No.	1	0.017%			
	(c) Medical Aid Booth	No.	1	0.017%			
	(d) Emergengy Cross Over	No.	6	0.018%			
	(d) Helipad	No.	1	0.017%			
	(e) Wearing Course	KM	31.00	0.173%			
	<b>Total</b>			<b>100.00%</b>		<b>22.76%</b>	



### 3.1.1 : Details breakup of physical progress

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
1	2	3	7	9		
1	<b>Earth Work upto Top of Subgrade</b>					
1.1	Clearing and grubbing of -MCW	Hec	29.37	0.044%	23.17	0.03%
1.2	Carrying out Jungle Cutting/ removal of debris / dismantling of Concrete Structure / Dismantling of existing road / Removal of any Physical item	M2	29.37	0.000%	0	
1.3	Earth work in excavation necessary	Cu.m.	29.37	0.013%	22.05	0.01%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Cu.m.	29.37	5.183%	21.98	3.88%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Cu.m.	29.37	4.319%	15.6	2.29%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Cu.m.	29.37	3.456%	12.12	1.43%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Cu.m.	29.37	2.592%	4.1	0.36%
1.8	Construction of embankment - MCW Embankment Top	Cu.m.	29.37	1.728%	1.36	0.08%
1.9	Construction of Sub grade - MCW	Cu.m.	29.37	2.086%	0.55	0.04%
2	<b>Grannular Sub Base Courses and Base Courses</b>					
2.1	Constructing Grannular Sub-	Cu.m.	29.37	3.46%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
	base					
<b>3</b>	<b>Shoulders</b>					
3.1	Earthwork in filling of median / island area	Cu.m.	29.37	0.245%		
3.2	Construction of modified Earthen / un paved shoulders	Cu.m.	29.37	0.036%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	LM	29.37	0.691%		
<b>4</b>	<b>Rigid Pavement</b>					
4.01	Providing xxx mm thick DLC (M15) for CW	Cum	29.37	4.640%		
4.02	Providing xxx mm thick PQC for CW	Cum	29.37	22.972%		
<b>5</b>	<b>Pipe Culverts</b>					
5.01	Culvert Excavation	Cum	35.00	0.006%	28.50	0.01%
5.02	Culvert PCC M15 grade	Cum	35.00	0.114%	28.50	0.09%
5.03	Providing , laying and jointing NP4 (as per IS458) Hume pipes for culverts, - Dia 1200 mm (Internal)	LM	35.00	0.232%	20.50	0.14%
<b>5a</b>	<b>Box Culverts</b>					
5.01a	Culvert Excavation	Cum	27.00	0.022%	7	0.01%
5.02a	Culvert PCC M15 grade	Cum	27.00	0.209%	5.5	0.04%
5.03a	Foundation RCC M 30 - Culvert	Cum	27.00	0.405%	5.5	0.08%
5.04a	HYSB bar in Foundation-Culvert	MT	27.00	0.480%	5.5	0.10%
5.05a	Substructure RCC M 30 - Culvert	Cum	27.00	0.304%	4	0.05%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
5.06a	HYSD bar in Substructure-Culvert	MT	27.00	0.267%	4	0.04%
5.07a	Super Structure RCC M 30 - Culvert	Cum	27.00	0.153%	4	0.02%
5.08a	HYSD bar in Super Structure-Culvert	MT	27.00	0.127%	4	0.02%
5.09a	Finishing Work (10% cost of overall work)	Nos.	27.00	0.000%		
6A	Bill No: 6A Minor Bridges					
6A,01	Structure excavation Ordinary and soft Soils- MNBR	Cum	42.00	0.056%	8	0.01%
6A,02	MNBR- PCC M15 grade	Cum	42.00	0.124%	8	0.02%
6A,03	MNBR- RCC M35 - Foundation	Cum	34.00	0.887%	0	0.00%
6A,04	HYSD bar reinforcement - Foundation	Mt	34.00	1.034%	7	0.21%
6A,05	MNBR- RCC M35 File Cap	Cum	8.00	0.090%	6	0.07%
6A,06	MNBR- RCC M35 1.2m dia piles	Rm	8.00	0.186%	8	0.19%
6A,07	MNBR- RCC M35- Substructure Abutment	Cum	44.00	0.447%	4	0.04%
6A,08	HYSD bar reinforcement - substructure Abutment	Mt	44.00	0.445%	4	0.04%
6A,09	MNBR- RCC M35 - Abutment Cap	Cum	44.00	0.128%	-	
6A,10	HYSD bar reinforcement - Abutment cap	Mt	44.00	0.144%	-	
6A,11	RCC M35 - RCC Girder	Cum	10.00	0.118%	-	
6A,12	PSC M45 - PSC Girder	Cum	8.00	0.239%	-	

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6A,13	HYSB bar reinforcement - Super structure Girder	Mt	18.00	0.586%	-	
6A,14	HT Steel for PSC Girder	Mt	8.00	0.323%	-	
6A,15	RCC M35 - SLAB	Cum	22.00	0.278%	-	
6A,16	HYSB bar reinforcement - SLAB	Mt	22.00	0.398%	-	
6B	Bill No. 6B : PUP					
6B,01	Structure excavation Ordinary and soft Soils - PUP	Cum	30.00	0.025%	24	0.02%
6B,02	PUP - FCC M15 grade Levelling course	Cum	30.00	0.184%	23	0.14%
6B,03	PUP - RCC M35 Raft	Cum	30.00	1.216%	15	0.61%
6B,04	HYSB bar reinforcement - RAFT	Mt	30.00	1.560%	15	0.78%
6B,05	PUP RCC M35 Wall	Cum	60.00	0.677%	8	0.09%
6B,06	HYSB bar reinforcement - Wall	Mt	60.00	0.623%	8	0.08%
6B,07	PUP - RCC M35 - TOP Slab	Cum	30.00	0.674%	3	0.07%
6B,08	HYSB bar reinforcement - TOP Slab	Mt	30.00	0.706%	3	0.07%
6B,09	Finishing Work (10% cost of overall work)	Nos	30.00	0.000%		
6C	Bill No. 6C : VUP					
6C,01	Structure excavation Ordinary and soft Soils - VUP	Cum	3.00	0.003%	3	0.00%
6C,02	VUP - FCC M15 grade - Levelling course	Cum	3.00	0.013%	3	0.01%
6C,03	VUP - RCC M35 - Raft	Cum	3.00	0.096%	2	0.06%
6C,04	HYSB bar reinforcement - Raft	Mt	3.00	0.123%	2	0.08%
6C,05	VUP - RCC M35 - WALL	Cum	6.00	0.086%	0.5	0.01%



Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6C,06	HYSD bar reinforcement - WALL	Mt	6.00	0.079%	0.5	0.01%
6C,07	RCC M35 - TOP SLAB	Cum	3.00	0.096%	-	
6C,08	HYSD bar reinforcement - TOP Slab	Mt	3.00	0.082%	-	
6D	Bill No. 6D : LVUP					
6D,01	Structure excavation Ordinary and soft Soils- LVUP	Cum	7.00	0.005%	6	0.00%
6D,02	LVUP - PCC M15 grade levelling course	Cum	7.00	0.033%	6	0.03%
6D,03	LVUP - RCC M35 Raft	Cum	7.00	0.220%	4.5	0.14%
6D,04	HYSD bar reinforcement - Raft	Mt	7.00	0.282%	4.5	0.18%
6D,05	LVUP - RCC M35 - Wall	Cum	14.00	0.155%	2	0.02%
6D,06	HYSD bar reinforcement - WALL	Mt	14.00	0.143%	2	0.02%
6D,07	LVUP - RCC M35 - Top Slab	Cum	7.00	0.187%	1	0.03%
6D,08	HYSD bar reinforcement - TOP Slab	Mt	7.00	0.159%	1	0.02%
6E	Bill No. 6E: VOP					
6E,01	Structure Excavation for foundation of VOP	Cum	3.00	0.000%		
6E,02	Foundation PCC M15 grade for levelling course	Cum	3.00	0.001%		
6E,04	HYSD bar reinforcement - Foundation	Mt	3.00	0.054%		
6E,05	RCC M35 File Cap	Cum	3.00	0.012%		
6E,06	RCC M35 1.2m dia piles	Rm	3.00	0.049%		
6E,07	RCC M35 - ABUTMENT/Return Wall	Cum	2.00	0.002%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6E,08	HYSD bar reinforcement - ABUTMENT/Return Wall	Mt	2.00	0.002%		
6E,09	RCC M35 - ABUTMENT CAP	Cum	2.00	0.002%		
6E,10	HYSD bar reinforcement - ABUTMENT CAP	Mt	2.00	0.004%		
6E,11	RCC M35 - FIER	Cum	1.00	0.001%		
6E,12	HYSD bar reinforcement - FIER	Mt	1.00	0.001%		
6E,13	RCC M35 - FIER CAP	Cum	1.00	0.001%		
6E,14	HYSD bar reinforcement -FIER CAP	Mt	1.00	0.002%		
6E,15	HYSD bar reinforcement - Super structure Girder	Mt	2.00	0.050%		
6E,16	HT Steel for PSC - Girder	Mt	2.00	0.033%		
6E,17	PSC M45 - Box Girder/PSC Girder	Cum	2.00	0.025%		
6E,18	M-35 for SLAB super structure	Cum	2.00	0.015%		
6F	Bill No: 6F Flyover					
6F,01	Structure excavation Ordinary and soft Soils- Flyover	Cum	8.00	0.003%	6	0.00%
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	Cum	8.00	0.005%	6	0.00%
6F,03	HYSD bar reinforcement - Foundation	Mt	8.00	0.575%	6	0.43%
6F,04	RCC M35 Pile Cap	Cum	8.00	0.114%	6	0.09%
6F,05	RCC M35 1.2m dia piles	Rm	8.00	0.414%	6	0.31%
6F,06	RCC M35 - ABUTMENT	Cum	4.00	0.047%	-	0.0000%
6F,07	HYSD bar reinforcement - ABUTMENT	Mt	4.00	0.058%	-	0.0000%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6F,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.031%	-	0.0000%
6F,09	HYSD bar reinforcement - Abutment cap	Mt	4.00	0.053%	-	0.0000%
6F,10	RCC M35 - Pier Substructure	Cum	4.00	0.037%	-	0.0000%
6F,11	HYSD bar reinforcement - Pier Substructure	Mt	4.00	0.057%	-	0.0000%
6F,12	RCC M35 - Pier CAP	Cum	4.00	0.065%	-	0.0000%
6F,13	HYSD bar reinforcement - Pier CAP	Mt	4.00	0.110%	-	0.0000%
6F,14	RCC M35 - RCC Girder	Cum	4.00	0.032%	-	0.0000%
6F,15	PSC M45 - Girder	Cum	2.00	0.053%	-	0.0000%
6F,16	HYSD bar reinforcement - Girder	Mt	6.00	0.144%	-	0.0000%
6F,17	HT Steel for PSC - Girder	Mt	2.00	0.072%	-	0.0000%
6F,18	RCC M35 - SLAB	Cum	6.00	0.084%	-	0.0000%
6F,19	HYSD bar reinforcement - SLAB	Mt	6.00	0.126%	-	0.0000%
6F,20	Finishing Work (10% cost of overall work)	Nos	6.00	0.000%	-	0.0000%
6G	Bill No: 6G Major Bridges					
6G,01	Structure excavation Ordinary and soft Soils - MJB	Cum	22.00	0.014%	20	0.01%
6G,02	Major Bridge PCC M15 grade - Levelling course	Cum	22.00	0.026%	20	0.02%
6G,03	HYSD bar reinforcement - Foundation	Mt	22.00	2.746%	18	2.25%
6G,04	RCC M35 File Cap	Cum	22.00	0.708%	18	0.58%
6G,05	RCC M35 1.2m dia piles	Rm	22.00	1.661%	18	1.36%

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6G,06	RCC M35 - Abutment substructure	Cum	12.00	0.100%	6	0.05%
6G,07	HYSD bar reinforcement - Abutment Substructure	Mt	12.00	0.099%	6	0.05%
6G,08	RCC M35 - ABUTMENT CAP	Cum	12.00	0.032%	0	0.00%
6G,09	HYSD bar reinforcement - ABUTMENT CAP	Mt	12.00	0.036%	0	0.00%
6G,10	RCC M35 - Fier Substructure	Cum	10.00	0.037%	3	0.01%
6G,11	HYSD bar reinforcement - Fier Substructure	Mt	10.00	0.056%	3	0.02%
6G,12	RCC M35 - Fier CAP	Cum	10.00	0.089%		
6G,13	HYSD bar reinforcement - Fier CAP	Mt	10.00	0.137%		
6G,14	PSC M45 - Girder	Cum	16.00	0.261%		
6G,15	HYSD bar reinforcement -Girder	Mt	16.00	0.343%		
6G,16	HT Steel for PSC -Girder	Mt	16.00	0.340%		
6G,17	RCC M35 - SLAB	Cum	16.00	0.178%		
6G,18	HYSD bar reinforcement - SLAB	Mt	16.00	0.265%		
6G,19	Finishing Work (10% cost of overall work)	Nos.	16.00	0.000%		
6H	Bill No. 6H : ROB					
6H,01	Structural Excavation in ROB foundation	Cum	36.00	0.017%	28.39	0.01%
6H,02	ROB - Foundation PCC M15 grade Levelling course	Cum	36.00	0.034%	17	0.02%
6H,03	HYSD bar reinforcement - Foundation	Mt	36.00	3.292%	21.20	1.94%
6H,04	RCC M35 File Cap	Cum	36.00	0.715%	14	0.28%



Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
6H,05	RCC M35 1.2m dia piles	Rm	36.00	2.710%	28.39	2.14%
6H,06	RCC M35 - ABUTMENT/Return Wall	Cum	4.00	0.019%		0.00%
6H,07	HYSB bar reinforcement - ABUTMENT/Return Wall	Mt	4.00	0.023%		0.00%
6H,08	RCC M35 - ABUTMENT CAP	Cum	4.00	0.012%		0.00%
6H,09	HYSB bar reinforcement - ABUTMENT CAP	Mt	4.00	0.020%		0.00%
6H,10	RCC M35 - FIER	Cum	32.00	0.195%	2	0.02%
6H,11	HYSB bar reinforcement - FIER	Mt	32.00	0.299%	2	0.03%
6H,12	RCC M35 - FIER CAP	Cum	32.00	0.179%		
6H,13	HYSB bar reinforcement - Fier CAP	Mt	32.00	0.301%		
6G,14	PSC M45 - Girder	Cum	30.00	0.246%		
6G,15	HYSB bar reinforcement -Girder	Mt	30.00	0.314%		
6G,16	HT Steel for PSC -Girder	Mt	30.00	0.332%		
6H,14	RCC M35 - SLAB	Cum	30.00	0.260%		
6H,15	HYSB bar reinforcement - SLAB	Mt	30.00	0.382%		
6H,16	Providing and Fixing Steel Girder for Superstructure as per Technical Specification	Mt	4.00	0.889%		
7	Reinforced Earth Wall					
7.01	PCC For REWall Foundation	Cum	26,446.00	0.018%		
7.02	Providing RCC Facia Panel / Block	Sqm	26,446.00	0.261%		
7.03	Filter media behind RE walls	Cum	26,446.00	0.094%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
7.04	Construction of embankment with Reinforced Earth	Cum	26,446.00	0.225%		
7.05	RCC crash barrier with friction slab M 40	Rmt	3,952.02	0.246%		
8	Service roads/ Slip Roads					
8.01	Construction of Subgrade	Cum	2.43	0.050%		
8.02	Construction of GSB	Cum	2.43	0.136%		
8.03	Constructing Wet Mix Macadam base	Cu.m.	2.43	0.157%		
8.04	Primer coat - Connecting road	Sqm	2.43	0.010%		
8.05	Tack coat - 1 - Connecting road	Sqm	2.43	0.004%		
8.07	Dense Bituminous Macadam course- Connecting road	Cu.m.	2.43	0.172%		
8.08	Bituminous Concrete - Connecting Road	Cu.m.	2.43	0.132%		
9	Bill No.9: Toll Plaza					
9.01	Clearing and grubbing - Toll Plaza	Hec	2.00	0.000%		
9.02	Construction of embankment - Toll Plaza	Cum	2.00	0.087%		
9.03	Construction of Subgrade - Toll Plaza	cum	2.00	0.019%		
9.04	Constructing Grannular Sub-base - Toll Plaza	Cu.m.	2.00	0.031%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	cum	2.00	0.052%		
9.06	Providing xxx mm thick PQC for Toll plaza	cum	2.00	0.288%		
9.07	Providing and fixing of Tool	Nos.	2.00	0.009%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
	booth					
9.08	Roof over Toll plaza	Sq.m	2.00	0.050%		
9.09	Operation & Office building at toll plaza	Sq.m	1.00	0.022%		
9.11	Toll plaza sign boards	LS	2.00	0.032%		
9.12	Toll Plaza Facilities	LS	2.00	0.043%		
10	<b>DRAINAGE</b>					
10.01	Drain Excavation	Cu.m.	29.37	0.066%		
10.02	Drain Lining	cum	29.37	0.479%		
10.03	RCC M 20 Grade Dain	Cum	29.37	0.241%		
10.04	HYSO bar reinforcement	Mt	29.37	0.117%		
10.05	Construction of chute lined drain in shoulder	LM.	29.37	0.408%		
10.06	Construction of energy dissipation basin and sumps	Nos.	29.37	0.067%		
11	<b>Bill No. 11: Traffic signs, Road markings and other road appurtunences</b>					
11.01a	Providing Kerb M-20 grade	LM.	29.37	0.116%		
11.01b	Painting on Kerbs	Sq.m	29.37	0.014%		
11.02a	Supplying & Fixing Sign Boards	KM	31.00	0.402%		
11.03a	Pavement marking	Sq.m	31.00	0.278%		
b)	W-Beam Crash Barrier in Road work					
11.06b	Providing and erecting " W " metal beam crash barrier	LM.	29.37	1.160%		
12	<b>Wayside Amenities/ Rest Area</b>					

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
12.01	Truck Parking service area	LS	2.00	1.08%		
12.02	Smaller Parking service area	LS	3.00	0.65%		
12.03	Providing operational and maintenance Center	No.	1.00	0.27%		
12.04	Providing & Flacing Noise Barrier	Km.	9.30	0.40%		
12.05	Providing lighting including all	Km.	31.00	0.04%		
12.06	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.46%		
12.07	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.23%		
12.08	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.07%		
II	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.09%		
13	Road Side Plantation					
	Land Scaping and Tree plantation	LS	29.37	0.176%		
14	PROTECTION WORKS					
I	Boulder pitchin on slopes					
A	Providing and laying stone pitching on embankment slopes	cum	29.37	0.213%		



Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date (30.11.2019)	
					Quantity	Percentage Progress
B	Providing and laying filter media underneath stone pitching	cum	29.37	0.077%		
II	Toe/Retaining wall					
A	Excavation of Retaining Wall + Toe Wall	Cu.m.	1.89	0.031%	0.15	0.00%
B	M-15 PCC Retaining Wall + Toe Wall	Cu.m.	1.89	0.089%	0.15	0.01%
C	M-25 Retaining Wall + Toe Wall	Cum	1.89	1.626%	0.11	0.09%
D	HYSD - Retaining Wall + Toe Wall	MT	1.89	1.371%	0.11	0.08%
15	<b>MISCELLANEOUSWORKS</b>					
15.01	Overhead Signs	Km.	31.00	0.001%		
15.02	Traffic Aid Booth	No.	1.00	0.017%		
15.03	Medical Aid Booth	No.	1.00	0.017%		
15.04	Wearing courses	Km.	31.00	0.173%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining pusion of ROW.....	Km.	31.00	0.000%		
15.06	Emergency Cross Over	Nos.	6.00	0.018%		
15.07	Helipad	Nos.	1.00	0.017%		
	Total Amount					20.38%

## 4.0 Land Acquisition and Clearance

### 4.1 LA Summary: - A)Length Wise:

Sr. No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	Unclear Length	SIDE	REMARKS
	FROM	TO							
1	296+ 350	296+ 450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others	0.100	BHS	
2	298+ 875	299+ 000	0.125	Dayadra	547	Aadambhai Musebhai Aamanjibhai	0.125	BHS	
3	310+ 350	310+ 500	0.150	Kurchan	529/1,524/1,523/1,522,527	Yusuf Ibrahim Umarji and others, Ismail Ibrahim Vali, Aadam Vali and others	0.150	BHS	
4	313+ 630	313+ 735	0.105	Simaltha	303	Maheshbhai Vasava	0.105	RHS	
5	316+ 780	316+ 875	0.095	Dora	733	Old Govt. Land	0.095	BHS	
7	319+ 800	319+ 890	0.090	Danda	605	Jayantibhai Lallubhai	0.090	BHS	
8	321+ 220	321+ 250	0.030	Suthodra	97	Mohansang Chhatrasang Deputy and others	0.030	RHS	
9	321+ 850	321+ 905	0.055	Suthodra	118	Rajendrasinh Udesinh	0.055	RHS	
10	322+ 130	322+ 245	0.115	Matar Talpad	468,467	Jaydevprasad Ramanlal, Shree Bhikhabhai Laljibhai	0.115	BHS	
Length % of Project			31.000				0.865		
			100.0%				2.79%		

**B)Area Wise:**

Package - 3 (Sampa to Manubar)(Km 323.000 to Km 292.00)							
Sl. No.	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.7199	10.02	16.7231	8.43	85%
2	Vanta Matar		1.6709	1.64	0.6865	1.37	41%
3	Sunthodara		13.0293	1.77	13.0293	1.62	100%
4	Telod		3.4501	1.24	2.8330	1.15	82%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.0178	22.58	37.0607	22.17	97%
7	Simlatha		21.2190	42.05	19.6934	38.39	93%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1489	3.21	17.0847	3.00	94%
10	Padariya	Tal. & Dist.-Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.1435	20.70	40.8154	20.09	97%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	24.4512	23.46	96%
14	Taralsa		16.5034	11.56	15.5425	10.88	94%
15	Dayadara		20.9353	8.48	17.1477	7.64	82%
16	Derol		35.3771	35.89	34.6392	35.12	98%
17	Tham		8.1923	4.22	7.9318	4.00	97%
18	Kanthariya		8.6506	11.01	6.6815	9.97	77%
<b>TOTAL AWARD PKG #3</b>			<b>320.2168</b>	<b>224.94</b>	<b>301.25</b>	<b>213.27</b>	<b>94%</b>

#### 4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHAI PIU SURAT (Expressway)/FR-02/2019/1717				

#### 4.2 A) STATUS OF PERMISSION AND APPROVALS

Sr No	Approvals as in Schedule -E	
a	Permission of the state Government for extraction of boulder from quarry	The company has given a subcontract to Mauni Minerals for supply of Aggregate and GSB material. They have already procured permission from State Government for extraction of boulders. Valid till 14.07.2025
b	Permission of Village panchayat and Pollution control board for installation of crusher.	Obtained. Valid till 14.07.2025
c	License for use of explosives	Work Agreement with Mauni Minerals (Agency) to Sub-agency (Sukhdev Enterprise) for quarrying of boulder is enclosed with its use, storage & transportation of explosives. Valid till 31.03.2023
d	Permission from State government for drawing water from river/reservoir.	NA (For use of water, as per guideline of Ministry of water resource letter dated 26/10/2012, it is exempted from obtaining NOC if ground water used up to 100 cum/day i.e. 1 Lac liter/day in any Infrastructure Project., as our consumption is under the limit.)
e	License from Inspector of factories or competent authorities for setting up Batching Plant	Obtained. Valid till 17.09.2025.



Sr No	Approvals as in Schedule -E	
f	Clearance from Pollution control board for Setting up Batching Plant	Obtained. Valid till 17.09.2025.
g	Permission of Village Panchayat and Pollution control board for Asphalt Plant	N.A.
h	Permission of Village Panchayat and State Government for Borrow earth.	Some Village Panchayats Obtained. Others in progress
i	Permission of State Government for Cutting trees	Obtained Forest trees cutting permission received vid letter no. NHAI/PIU Surat (Expressway)/FR-02/2019/1717 on dated 25.03.2019
j	Consent to establish issued by the Sate Pollution Control Board for the Project;	Obtained

#### 4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of supervision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	All Estimates submitted	80 M	-	-		-	-	-	-	-	Waiting for Approval of Estimate from Authority
	SSNNL	Revised Drawing already submitted to All three Divisions of SSNL	730 M									
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2640 M	-	-	#72,73 & 74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.19 2) Amod on 23.05.19 3) Bharuch	-	-	-	Issue of Supervision charges of 2.5% ( as per NHA) & 15% as demanded by DGVCL is to be resolved
	GETCO	All Required Estimates are submitted in PIU.	710 M			#342 on 01.05.2019						
Gas Pipe Lines	GAIL	In the meeting held on 25 <sup>th</sup> Nov-19 with the P.M. & DGM GAIL, Correction in GAD asked for, which will be submitted duly corrected for PD's Sign and onward dispatch to GAIL authority.	300 M					Supervision Charges Paid by NHA without GST				

#### 4.3 A) Utility shifting/ Tree Cutting Progress Status-Length Wise

Utility Category	Name/ Department	Length affected (M)	Length Cleared (M)	Balance Affected Length (M)
Water	GWSSB	80	-	80
	SSNNL	730	-	730
Electricity	DGVCL	2640	-	2640
	GETCO	710	-	710
Gas Pipe Lines	GAIL	300	-	300
Tree	Tree Cutting	900	900	0

### 4.3 B) Utility shifting/ Tree Cutting Progress Status-Nos

Sr. No.	Particular	Total	Progress till Last Month	Current Month	Cumulative Progress till Nov- 2019	Balance to Completed	Remarks
<b>1</b>	<b>Electric Pole</b>						
	Bharuch Section						
	Bharuch division						
	i) Bharuch Subdivision	41				41	
	ii) Palej Subdivision	5				5	
	iii) Amod Subdivision	5				5	
	<b>Total</b>	51				51	
<b>2</b>	<b>Structures (Nos.)</b>						
	Bharuch Section	7	7	-	7	0	
	<b>Total</b>	7	7	-	7	0	
<b>3</b>	<b>Religious Str. (Nos.)</b>						
	Bharuch Section	0	0	0	0	0	
	Total	0	0	0	0	0	
<b>4</b>	<b>H.T. Line crossing</b>						
	<b>Bharuch Section</b>	6				6	
	<b>Total</b>	6				6	
<b>5.</b>	<b>Water Utilities</b>						
	Bharuch Section						
	i) Bharuch Subdivision						
	ii) Jambusar Sub-division						
	<b>Total</b>	64				64	



### Tree Cutting Progress Status-Nos

Sr. No.	District	Category		Total Nos.	Status of Cutting Permission	No. of Cutting Permission	No. of Cutting up to this Month	Balance	Remark
1	Bharuch	Govt. Trees	All	164	Tree Cutting Permission is received vide letter No. NHAI/PIU Surat (Expressway)/PR- 02/2019/1717 Date: 25.03.2019	164	164	-	-
		Pvt. Trees		0					

### 5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

## 6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Tentative Planning	Deployed Machinery Month of Nov-19
1	Excavator	Nos	30	21
2	Motor Grader	Nos	20	12
3	Vibratory Roller	Nos	25	18
4	Wet Mix/ DLC Paver	Nos	1	-
5	Wet Mix Plant	Nos	1	1
6	PQC Paver	Nos	1	1
7	Pneumatic Tyre Roller	Nos	0	-
8	Dumpers/Tippers	Nos	100	51
9	FE Loaders/JCB	Nos	10	7
10	Water Tanker	Nos	30	20
11	Batching Plant CP60	Nos	2	2
12	Batching Plant CP 120	Nos	2	1
13	Batching Plant 300 TPH (DLC)	Nos	1	1
14	Transit Mixers	Nos	20	18
15	Boom Placer	Nos	1	1
16	Concrete Pump	Nos	1	1
17	Kerb Machine	Nos	1	0

## 7.0 Financial Progress Details

### 7.1 Pen Picture - Escrow

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Cumulative inflow to Escrow till previous month (Cr)	Cumulative outflow from Escrow till previous month (Cr)	Inflow to Escrow During the month (Cr)	Outflow from Escrow during the month (Cr)
1712.00	1027.2 Cr.	284.83	282.00	0.60	0.60

### 7.2 Escrow detail

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Escrow Plan till date-Debt (HAM)(Cr)	Escrow Plan till date-Equity (HAM)(Cr)	Escrow Plan till date- VGF (HAM)(Cr)	Escrow Actual till date-Debt (HAM)(Cr)	Escrow Actual till date- Equity (HAM)(Cr)	Escrow Actual till date- YGF (HAM)(Cr)
1712.00	1027.2 Cr.	279.71	102.72	265.36	0.00	117.29	0.00

## 8.0 QA/QC Report.

### 8.1 Test conducted on site.

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
<b>OGI &amp; Cutting soil</b>														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m <sup>3</sup>	50 % Max	148	0	148	0	0	0	148	0	148	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m <sup>3</sup>	-	148	0	148	0	0	0	148	0	148	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m <sup>3</sup>	L.L.= Not>50 %,PI =Not> 25 %	148	0	148	0	0	0	148	0	148	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m <sup>3</sup>	Up to 3m 1.52 gm./cc	148	0	148	0	0	0	148	0	148	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m <sup>2</sup>	90-95 % of lab MDD	5364	72	5436	21	0	21	5385	72	5457	
<b>Borrow Area (Embankment &amp; Subgrade)</b>														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m <sup>3</sup>	50 % Max	1835	0	1835	169	0	169	2004	0	2004	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m <sup>3</sup>	-	1835	0	1835	169	0	169	2004	0	2004	



Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m <sup>3</sup>	L.L.= Not>50 %,PI =Not> 25 %	1835	0	1835	169	0	169	2004	0	2004	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m <sup>3</sup>	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	1835	0	1835	169	0	169	2004	0	2004	
5	CBR	IS 2720 Part 16	1 test per 3000 m <sup>3</sup>	Min. 8 % as per design	54	0	54	30	0	30	84	0	84	
<b>Earthwork Field test</b>														
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m <sup>2</sup>	95% of Lab MDD	35870	561	36431	789	20	809	36659	581	37240	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m <sup>2</sup>	97% of Lab MDD	104	0	104	21	0	21	125	0	125	
<b>GSB</b>														
1	Sieve Analysis		1 Test /400M <sup>3</sup>	As per MORT&H Table 400-1	23	0	23	26	0	26	49	0	49	

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M <sup>3</sup>	LL=Not>25% PI=Not>6%	23	0	23	26	0	26	49	0	49	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		1	0	1	0	0	0	1	0	1	
4	CBR	IS 2720 Part 16	As Required	30% Min.	1	0	1	0	0	0	1	0	1	
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	1	0	1	0	0	0	1	0	1	
6	AIV	IS 2386 (P-4) & IS 5640	As Required	40% Max	1	0	1	0	0	0	1	0	1	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M <sup>2</sup>	98% of Lab MDD	57	3	60	26	8	34	83	11	94	
<b>PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE</b>														
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	360	0	360	60	0	60	420	0	420	
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	360	0	360	60	0	60	420	0	420	
3	Aggregate Impact	IS 2386 Part 4	1 Test/Concreting	As per IS 383	360	0	360	60	0	60	420	0	420	

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark		
					Up To Previous Month			This Month			Total Upto Date					
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test			
	Value		Day													
4	Flakiness Index	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	360	0	360	60	0	60	420	0	420			
5	Silt Content	IS 383	As Required		190	0	190	60	0	60	250	0	250			
6	Specific Gravity & W/A	IS 2386 PART 3	1 Test/Month		6	0	6	0	0	0	6	0	6			
<b>Concrete Mix Design (cube sets)</b>																
1	M15 7 Days	IS-516	18 Cubes	As per MoRT&H	3	0	3	0	0	0	3	0	3			
	28 Days				9	0	9	0	0	0	9	0	9			
2	M20Kerb- 7 Days				0	0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	0	
3	M20 7 Days				3	0	3	0	0	0	3	0	3	0	3	
	28 Days				9	0	9	0	0	0	9	0	9	0	9	
4	M25PCC 7 Days				36	0	36	5	0	5	41	0	41			

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
			28 Days		71	0	71	39	0	39	110	0	110	
5	M30		7 Days		67	0	67	4	0	4	71	0	71	
			28 Days		88	0	88	12	12	24	100	12	112	
6	M35		7 Days		126	0	126	7	0	7	133	0	133	
			28 Days		246	0	246	27	15	42	273	15	288	
7	M35 Pile		7 Days		76	0	76	6	0	6	82	0	82	
			28 Days		148	0	148	15	9	24	163	9	172	
8	M35 RE block		7 Days		0	0	0	0	0	0	0	0	0	
			28 Days		0	0	0	0	0	0	0	0	0	
9	M40		7 Days		43	0	43	4	0	4	47	0	47	
			28 Days		78	0	78	6	15	21	84	15	99	
10	M45		7 Days		3	0	3	4	0	4	7	0	7	



Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks	
					Up To Previous Month			This Month			Total Upto Date				
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test		
11	28 Days	M50	7 Days		6	0	6	6	9	15	12	9	21		
	7				0	7	11	0	11	18	0	18			
	0				0	0	12	0	12	12	0	12			
12	M40PQC 7 Days	IS-516	36 cubes & 30 beams	As per MoRT&H	0	0	0	0	0	0	0	0	0		
	28 Days				0	0	0	0	0	0	0	0	0		
13	M40 PQC Fl. Strength 7 Days				0	0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	0	
14	DLC 7 Days	IS-516	10 cubes	Asper MoRT&H	97	29	126	0	0	0	97	29	126		
<b>Compressive Strength of Concrete Cubes (Field)</b>															
1	M15 7 Days	IS-516	1 test - 0-5 M3 2test - 6-15 m3 3test - 16-30 m3 4 test - 31-50 m3	As per MoRT&H	0	0	0	0	0	0	0	0	0		
	28 Days				0	0	0	0	0	0	0	0	0	0	
2	M20Kerb 7 Days				0	0	0	0	0	0	0	0	0		

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
3	28 Days		+1 test for every 50m3 concrete		0	0	0	0	0	0	0	0	0	
	M25 PCC 7 Days				279	0	279	29	0	29	308	0	308	
28 Days	488				0	488	92	0	92	580	0	580		
4	M30 7 Days				74	0	74	5	0	5	79	0	79	
	28 Days				176	0	176	15	0	15	191	0	191	
5	M35 7 Days				233	0	233	108	0	108	341	0	341	
	28 Days				426	0	426	273	0	273	699	0	699	
6	M35 Pile 7 Days				706	0	706	28	0	28	734	0	734	
	28 Days				2048	0	2048	90	0	90	2138	0	2138	
7	M35 RE block 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
8	M40 7 Days				1	0	1	2	0	2	3	0	3	

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remarks			
					Up To Previous Month			This Month			Total Upto Date						
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test				
9	M45		28 Days			1	0	1	0	0	0	1	0	1			
			7 Days			0	0	0	0	0	0	0	0	0			
			28 Days			0	0	0	0	0	0	0	0	0			
10	M50		7 Days			0	0	0	0	0	0	0	0	0			
			28 Days			0	0	0	0	0	0	0	0	0			
11	M40PQC		7 Days	IS-516	1 test of 2 cubes & 2beams for 150 m3 or Min. 6 cubes & 6 beams for the day	As per MoRT&H	0	0	0	0	0	0	0	0	0		
			28 Days				0	0	0	0	0	0	0	0	0		
12	M40 PQC F.S		7 Days				0	0	0	0	0	0	0	0	0	0	
			28 Days				0	0	0	0	0	0	0	0	0	0	
13	DLC		7 Days	IS-516	1set of 3cubes for 1000 m2	Asper MoRT&H	0	0	0	0	0	0	0	0			
14	DLC FDD		IS 2720 Part 28	1 Test /2000M <sup>2</sup>	98% of Ref. Density		0	0	0	0	0	0	0	0			
<b>Cement</b>																	

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted									Remark
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
1	Fineness	IS 4031	1 Test/Week		58	0	58	6	0	6	64	0	64	
2	Consistency	IS 4031	1 Test/Week		58	0	58	6	0	6	64	0	64	
3	Setting Time	IS 4031	1 Test/Week		58	0	58	6	0	6	64	0	64	
4	Soundness	IS 4031	1 Test/Week		58	0	58	0	0	0	58	0	58	
5	Compressive Strength	IS 4031	1 Test/Week											
	a) 3 Days		01 set = 3 Cube		58	0	58	6	0	6	64	0	64	
	b) 7 Days		01 set = 3 Cube		56	0	56	4	0	4	60	0	60	
	c) 28 Days		01 set = 3 Cube		51	0	51	8	0	8	59	0	59	



## 8.2 Weather report

Sl. No.	Date	Temperature 0C.		Humidity %		Rainfall (mm)	Cum.Rainfall (mm)	Remarks
		Min. Temp.	Max. Temp.	Min.	Max.			
1	1-Nov-19	25.6	34.0	64.0	88.0	0.0	0.0	
2	2-Nov-19	25.4	33.9	68.0	88.0	5.0	5.0	
3	3-Nov-19	26.0	34.0	68.0	84.0	0.0	5.0	
4	4-Nov-19	25.2	34.0	67.0	88.0	0.0	5.0	
5	5-Nov-19	25.6	34.0	62.0	86.0	0.0	5.0	
6	6-Nov-19	24.8	34.0	64.0	88.0	0.0	5.0	
7	7-Nov-19	23.5	32.1	60.0	85.0	3.0	8.0	
8	8-Nov-19	23.2	34.0	74.0	88.0	0.0	8.0	
9	9-Nov-19	23.6	34.5	67.0	88.0	4.0	12.0	
10	10-Nov-19	23.4	34.2	65.0	87.0	0.0	12.0	
11	11-Nov-19	23.7	34.6	64.0	88.0	0.0	12.0	
12	12-Nov-19	23.5	34.0	65.0	87.0	0.0	12.0	
13	13-Nov-19	23.6	34.5	67.0	88.0	0.0	12.0	
14	14-Nov-19	22.9	34.5	57.0	88.0	0.0	12.0	
15	15-Nov-19	22.5	35.0	51.0	87.0	0.0	12.0	
16	16-Nov-19	23.1	34.8	52.0	88.0	0.0	12.0	
17	17-Nov-19	21.9	35.0	59.0	80.0	0.0	12.0	
18	18-Nov-19	21.8	35.8	59.0	87.0	0.0	12.0	
19	19-Nov-19	20.5	33.5	64.0	85.0	0.0	12.0	
20	20-Nov-19	20.8	33.5	48.0	75.0	0.0	12.0	
21	21-Nov-19	22.4	34.6	44.0	78.0	0.0	12.0	
22	22-Nov-19	21.4	34.2	48.0	76.0	0.0	12.0	
23	23-Nov-19	22.2	34.4	49.0	79.0	0.0	12.0	

24	24-Nov-19	21.9	34.2	48.0	80.0	0.0	12.0	
25	25-Nov-19	21.8	34.4	48.0	74.0	0.0	12.0	
26	26-Nov-19	22.2	34.5	47.0	75.0	0.0	12.0	
27	27-Nov-19	22.3	34.0	50.0	76.0	0.0	12.0	
28	28-Nov-19	22.1	34.2	48.0	78.0	0.0	12.0	
29	29-Nov-19	21.8	33.5	49.0	78.0	0.0	12.0	
30	30-Nov-19	21.7	34.0	48.0	77.0	0.0	<b>12.0</b>	
	<b>Average</b>	<b>23.0</b>	<b>34.2</b>	<b>57.5</b>	<b>83.1</b>			

## 9.0 Safety Features

### 9.1 Pen picture of safety features

Location of Black spot	Suggested Remedial Measures with in provisions of Concession Agreement	Additional Remedial Measures (if any)	Financial implications of additional Remedial Measures for Authority
312. 20	Barricade Working Zone Properly	Provide Concrete Jersey Barrier	
	Provide Advance Warning Boards		

### 9.2 Accident report : NIL

## 10.0 Review status of drawings/design reports

### 10.1 Structure drawing status

S. No	Type of Structure	Total scope (Nos)	Submitted to IE	Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Ripe Culvert	35	35	35	-	Submitted via direct mail from Designer to IE dated 15.05.2019 at 2:36 PM	Found in order as per MoM dt. 17.05.2019	Approved
2	Box Culvert	27	21	13	-	21 Nos Submitted via letter no. 050 dt.17.04.19, also BC at Ch. 315+ 225 submitted via direct mail from Designer on 26.05.19, also 12 submitted via letter no. 089 dt. 27.05.19, 316+ 420 submitted via letter no. 128 dt 27.06.19	12 Nos are found in order (less than 20*) in MOM 316+ 420 approval received via letter no. 632 dt. 16.07.19	13 Nos Approved
3	Flyover	1	1	-	299+ 375	Submitted via letter no. 257 dt 19.10.19	Comments received via letter No. 989 dated 04.11.2019	Pending with concessionaire
4	Major Bridge	3	3	1	302+ 732	Submitted via letter no. 029 dt 28.03.19	-Comments received via letter No. 383 dt 11.05.19 -Comments received on Hyd. Report via letter No. 905 dt 27.09.19	Pending with concessionaire
					318+ 875	Submitted via letter no. 239 dt 04.10.19	Approved via mail dt. 22.10.19	Approved
					321+ 280	Submitted via letter no.179 dt 28.03.19	-	Approved in MOM dt. 30.08.2019

Sr. No	Type of Structure	Total scope (Nos)	Submitted to IE	Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
5	Minor Bridge	11	11	6	294+ 085	Submitted via letter no. 116 dt 21.06.19 Submitted via letter no. 162 dt 24.10.19	Comments received via letter No. 1067 dated 26.11.2019	Pending with concessionaire
					296+ 432	Submitted via letter no. 184 dt 06.08.19	-	Approved in MOM dt. 30.08.2019
					297+ 472	Compliance submitted via letter no. PVKEPL/WKP3/IE/178/2019 dt. 23.07.19	-Comments received on Hyd. Report via letter No. 688 dated 01.08.2019	Pending with concessionaire
					297+ 562	Submitted via letter no. 185 dated 06.08.2019	-Comments received on Hyd. Report via letter No. 905 dated 27.09.2019	Approved in MOM dt. 30.08.2019
					304+ 450	Submitted via letter no. 145 dated 17.08.2019	-	Approved in MOM dt. 30.08.2019
					307+ 731	GFC drawing has been submitted to site for onward submission.	-	Approved in MOM dt. 30.08.2019
					309+ 100	Submitted via letter no. 254 dated 17.10.2019	Comments received via mail dated 06.11.2019	Under review with IE
					309+ 840	Submitted via letter no. 125 dt 24.06.19 Submitted via letter no. 167 dt 08.11.19	Approved via mail dt. 25.11.2019	Approved
310+ 752	Submitted via letter no. 132 dt. 12.07.2019	Comments received via letter No. 913 dated 30.09.2019	Pending with concessionaire					



Sr. No	Type of Structure	Total scope (Nos)	Submitted to IE	Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					313+ 835	Submitted via letter no. 145 dated 17.08.2019	-	Approved in MOM dt. 30.08.2019
					314+ 314	Directly by Designer to Aarvee via mail dt. 25.05.2019 at 6:19 pm and via letter no. PVKEPL/VKE3/IE/177/2019 dt. 23.07.2019	-Comments received on Hyd. Report via letter No. 688 dated 01.08.19 Comments received via letter No. 918 dated 03.10.19	Pending with concessionaire
6	FUP	30	30	21	-	-29 Nos via letter No. 21 dt 22.10.18 - 1 No via letter No. 37 dated 12.12.2018 -Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by Designer to Aarvee via mail dt. 23.05.2019 at 6:41 pm R3- PVKEPL/HO/VKP3/IE/093/2019 dt. 28.05.19 - Further revised 12 Nos submitted via 049 on 17.04.2019 -Directly by Designer to Aarvee via mail dt. 30.05.2019	Comments received via letter no. AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/357 dated 06.05.2019 and AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/442 dated 28.05.19 on Geotech reports 3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019 18 Approved vide AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW/473 Dt. 03.06.2019	Balance drawing Under review with IE
7	MUP	3	3	1	295+ 575	Directly by Designer to Aarvee via mail dt. 24.05.2019 at 6:22 pm	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.19	Approved by IE via ltr. 474 dt. 03.06.19

Sr. No	Type of Structure	Total scope (Nos)	Submitted to IE	Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
					303+ 830	Submitted via direct mail from Designer to IE dated 30.05.2019 at 8:00 PM		Under review with IE
					312+ 720	Submitted via letter no. 024 dated 22.10.2018	Comments received via letter No. 053 dated 02.02.2019	Pending with concessionaire
8	VOP	1	1	-	307+ 193	Submitted via P/KEPL/HO/VKP3/IE/129/2019 dt. 09.07.2019	Comments received via letter No. 826 dated 16.09.2019	Pending with concessionaire
9	LVUP	7	7	7		Submitted via letter no. 021 dt 22.10.19, also 4 submitted Directly by Designer to Aarvee via mail dt. 26.05.19 at 4:55 pm, 311+ 047 submitted via direct mail from Designer on 28.05.19 at 8:20 pm 6 submitted via letter no. 127 dt. 25.06.19	311+ 047 approved by AA/VKE/P/KEPL/0119/19-20/DESIGN REVIEW/485 Dt. 06.06.19.comments on 6 LVUP received via letter no. 590 Dt. 04.07.19	
10	ROB	1	1	-	293+ 014	Submitted via letter no. 046 dt 26.04.19 Submitted via letter no. 272 dt 09.11.19	Comments received via IE letter no. 526 dt. 17.06.2019	Under review with IE

## 10.2 Highway drawing status

Plan and Profile				
Sr No.	Description	Concessionaire Submission Letter No. and Date	IE's comment Letter No. and Date	Remark
1	MCW	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	
2	Connecting road	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	
3	VOP Approaches	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	

### Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement			Pavement Composition	Status	Remark
connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM + 250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM + 250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM + 100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM + 100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

### PLANT STATUS

**CRUSHER:-** 300 TPH @ Rajpardi for Aggregates – Functional

#### **Batching Plant:-**

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

### 10.3 Review status of source approvals & Mix Design

Sr No	Description	Date of Approval	Approval Letter No.
<b>1</b>	<b>Cement</b>		
i	Ultra Tech Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
ii	Gujrat Siddhi Cement Ltd	11.04.19	AA/VKE/PVKEPL/070/19-20/Q & M /281
iii	Saurarashtra Cement Ltd (Hathi Cement)	13.04.19	AA/VKE/PVKEPL/074/19-20/Q & M /289
iv	JK Lakshmi Cement Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
v	Sanghi Industries Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vi	Birla Corporation Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
vii	Udaipur Cement works Ltd	02.02.19	AA/VKE/PVKEPL/011/18-19/Q & M /048
viii	Nuvoco Vistas Corporation Ltd	24.06.19	AA/VKE/PVKEPL/125/18-19/Q & M /546
ix	Ambuja Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1046
x	Wonder Cement Ltd	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1048
<b>2</b>	<b>Reinforcement Steel</b>		
i	Jindal Steel & Power (JSPL)	13.05.19	AA/VKE/PVKEPL/100/19-20/Q & M /393
ii	Electro Steel Pvt. Ltd	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
iii	ESSAR	09.07.19	AA/VKE/PVKEPL/144/19-20/Q & M /609
<b>3</b>	<b>Aggregates</b>		
i	Rajpahardi (Coarse Agg)	15.02.19	AA/VKE/PVKEPL/028/18-19/Q & M /085
ii	Nadeshwar (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
iii	Bodeli (Fine Agg)	15.02.19	AA/VKE/PVKEPL/029/18-19/Q & M /086
<b>4</b>	<b>Chemical Admixture</b>		
i	Kunal	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
ii	BASF	12.02.19	AA/VKE/PVKEPL/018/18-19/Q & M /062
iii	STP Limited	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
iv	Yahska	31.08.19	AA/VKE/PVKEPL/167/19-20/Q & M /784

Sr No	Description	Date of Approval	Approval Letter No.
v	Sika India Pvt Ltd	04.10.19	AA/VKE/PVKEPL/192/19-20/Q & M /925
vi	CAC Pvt.Limited	21.11.19	AA/VKE/PVKEPL/192/19-20/Q & M /1051
<b>5</b>	<b>Fly Ash</b>		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
<b>a)</b>	<b>Micro Silica/ GGBS/ Micro Fine</b>		
i	Suyog Element India Pvt. Ltd	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
ii	Microfine/GGBS	04.10.19	AA/VKE/PVKEPL/193/19-20/Q & M /926
<b>6</b>	<b>Water</b>		
i	Bore well at Camp Ch-299+300 RHS	28.03.19	AA/VKE/PVKEPL/041/18-19/Q & M /223
<b>7</b>	<b>Hume Pipe - NP4</b>		
i	Giriraj Hump pipe Industries	12.02.19	AA/VKE/PVKEPL/022/18-19/Q & M /066
ii	T & G Precast Industries	24.06.19	AA/VKE/PVKEPL/126/19-20/Q & M /547
<b>8</b>	<b>Independent Laboratory</b>		
i	Mukesh A Patel	12.02.19	AA/VKE/PVKEPL/021/18-19/Q & M /065
ii	Geo Designs & Research Pvt. Ltd	11.04.19	AA/VKE/PVKEPL/072/19-20/Q & M /283
<b>9</b>	<b>Curing Compound and Sealeant</b>		
ii	STP	24.09.19	AA/VKE/PVKEPL/184/19-20/Q & M /882
<b>13</b>	<b>DLC Mix Design</b>		
i	DLC Mix design with Sidhee OPC53 & Suyog Flyash	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1052
ii	DLC Mix design with Sidhee OPC53 cement	21.11.19	AA/VKE/PVKEPL/211/19-20/Q & M /1049
<b>14</b>	<b>Concrete Mix Design</b>		
1	M30 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
2	M30 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
3	M35 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753



Sr No	Description	Date of Approval	Approval Letter No.
4	M35 PILE (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
5	M40 RCC (Sidhee opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
6	M25 PCC(Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
7	M30 RCC (Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
8	M35 RCC (Ultratech opc53+ Kunal admixture)	20.08.19	AA/VKE/PVKEPL/163/18-19/Q & M /753
9	M35 PILE (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
10	M40 RCC (Ultratech opc 53+ Kunal admixture)	24.09.19	AA/VKE/PVKEPL/178/18-19/Q & M /876
11	M30 RCC (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
12	M35 Pile (Sidhee opc 53+ BASF-Master Polyheed-8324 admixture)	04.10.19	AA/VKE/PVKEPL/191/18-19/Q & M /924
13	M30 RCC (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
14	M35 Pile (Sidhee opc 53+ Yahska PT-90 admixture)	08.11.19	AA/VKE/PVKEPL/204/18-19/Q & M /998
15	M35 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997
16	M40 RCC (Sidhee opc 53+ BASF-8324 admixture)	08.11.19	AA/VKE/PVKEPL/203/18-19/Q & M /997


#### Borrow Area:-

Status	Number of Borrow areas	Qty(Cum)
Approved	78	2793982
Submitted	23	1031337
<b>Total</b>	<b>101</b>	<b>3825319</b>

NCR Status :-

Sr. No.	NCPN NO	ISSUED DATE	DESCRIPTION OF NON-CONFORMANCE	DESCRIPTION OF REMEDIAL ACTION	REMEDIAL ACTION		CLOSED OUT DATE	REMARK
					YES	NO		
1	IE/NCR/PKG-III/001	22.03.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
2	IE/NCR/PKG-III/002	08.04.19	Embankment construction is carried out without treatment of OGL soil	Prooved OGL is Suitable	Yes		13.11.19	NCR Closed
3	IE/NCR/PKG-III/003	12.04.19	Depressed PUP raft at ch-304+170	Raft Level raised	Yes		13.11.19	NCR Closed
4	IE/NCR/PKG-III/004	12.04.19	Depressed PUP raft at ch-305+058 and ch-309+550 pcc done without ground improvement	Ground Improvement done	Yes		23.10.19	NCR Closed
5	IE/NCR/PKG-III/005	16.04.19	Back filling below the hume pipe not done properly at ch-303+408	Done properly	Yes		23.10.19	NCR Closed

Borrow Area Location Map



## Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE IN Nov- 2019 Between Client & PVKEPL			
Sr. No.	Letter No.	Date	Letter from Client Reg.
1	NHAI/PU-Bharuch/P-3-F/2019/671	05.11.2019	Submission of IPC No. 01 as per Clause 23.4 of Concession Agreement - Reg.
2	NHAI/PU-Bharuch/P-3-U/2019/682	08.11.2019	Revised proposal for approval of estimates from GETCO - Reg.
3	NPCFP&DDn./PB-3/Express-Way/NHAI/2655	15.11.2019	Construction work of Bridge ove Luwara Branch Canal at Ch. 32470 m.
4	NHAI/PU-Bharuch/VME-IE/14/2019/757	26.11.2019	Reimbursement of Consultancy service charges paid to Independent Engineer for Phase - IA of Package I, II & III for October - 2019 (Invoice No. 13) - Reg.
5	NHAI/PU-Bharuch/VME-IE/14/2019/758	26.11.2019	Reimbursement of Consultancy service charges paid to Independent Engineer for Phase - IA of Package I, II & III for July, August & Septemebr - 2019 (Invoice No. 10, 11 & 12) - Reg.
6	NHAI/PU Surat(Expressway)/50-3-1/2019/7060	27.11.2019	Supreme Court matter Civil Appeal No. (S) 1132/2019 of 2019, GujaratKhedut Samaj & Ors. Vs The Secretary MoRTH
7	NHAI/PU-Bharuch/P-3-U/VME-XP/2019/784	29.11.2019	Permission for Laying OVerhead 220 KV D/C tower line with Panther conductor from 220 kv Wagra S/S to Bharuch TSS (NHSRCL) Crosssing proposed Expressway between Km. 295/0 to 295/100 at chainge 0.03 near village : Derol, Tal. : Bharuch, Dist. : Bharuch - Reg.



## Annexure-01 Correspondence details

Details of Correspondance in Nov- 2019 between Aarvee Associates & PKCEP			
Sr. No.	Letter No.	Date	Letter from Aarvee Associates Reg.
1	AA/VKE/PKCEP/198/19-20/DESIGN REVIEW/983	01.11.2019	Submission of detailed Drawing, Design Report & Hydrology report for Minor Bridge at CH> 294+085 - Reg.
2	AA/VKE/NHAI/PKCEP/198/19-20/USW-DGVCL/986	02.11.2019	Approval of the Utility Shifting work estimate of DGVCL in Bharuch, Palej & Amod Sub Division under Bharuch Rural Division - Reg.
3	AA/VKE/PKCEP/199/19-20/NCR/989	04.11.2019	Design Review and comments of IE on Design & Drawings of Flyover @299+375 - Reg.
4	AA/VKE/PKCEP/200/19-20/NCR/992	06.11.2019	Non Conference Report (NCR) - Reg.
5	AA/VKE/PKCEP/201/19-20/Q &M/995	08.11.2019	Submission of Credentials & Company Profile of M/s Fosroc (India) Pvt. Ltd. as one of the source for Chemical Material i.e. Admixtures" - Reg.
6	AA/VKE/PKCEP/202/19-20/Q &M/996	08.11.2019	Submission of Credentials & Company Profile of (1) M/s. Meecaferri Environmental Solutions Pvt. Ltd. and (2) Tech Fab India Industries Ltd. for Source Approval of Geo-textile material - Reg.
7	AA/VKE/PKCEP/203/19-20/Q &M/997	08.11.2019	Submission of Concrete Mix Design - Reg.
8	AA/VKE/PKCEP/204/19-20/Q &M/998	08.11.2019	Submission of Concrete Mix Design - Reg.
9	AA/VKE/PKCEP/205/19-20/DESIGN REVIEW/1003	08.11.2019	Submission of Detailed Drawing & Design Report for Minor Bridge Over Gas Pipeline at Ch. 309+082 - Reg.
10	AA/VKE/PKCEP/206/19-20/DESIGN REVIEW/1006	08.11.2019	Approval to the Design and Drawing for MNB at Km 307+733 - Reg.
11	AA/VKE/NHAI/NHAI/PKCEP/202/19-20/USW-GETCO/1010	08.11.2019	Revised Proposal for Approval of estimates from Getco - Reg.
12	AA/VKE/NHAI/NHAI & PKCEP/009/19-20/MIR/1013	13.11.2019	Programmed of Inspection on the Project Highway for the month of October - 2019 - Reg.
13	AA/VKE/PKCEP/207/19-20/NCR/1016	13.11.2019	Non Conformance Report (NCR) - Reg.
14	AA/VKE/PKCEP/208/19-20/NCR/1017	13.11.2019	Non Conformance Report (NCR) - Reg.
15	AA/VKE/NHAI/205/19-20/MSP/1018	14.11.2019	Independent Engineer's Report and Certification for release of Payment on achievement of 1 <sup>st</sup> (First) Payment Milestone on achievement of 10% physical progress in pursuance of Clause 23.4 of Concession Agreement - Reg.
16	AA/VKE/PKCEP/209/19-20/MFR/1032	18.11.2019	Monthly Progress Report of the Concessionaire - Reg.
17	AA/VKE/PKCEP/210/19-20/Q &M/1045	21.11.2019	Submission of Company Profile & Credentials of M/s. Nilkanth Concast Pvt. Ltd. for procurement of TMT bars for source approval - Reg.
18	AA/VKE/PKCEP/211/19-20/Q &M/1046	21.11.2019	Submission of Company Profile of of Ambuja Cement Ltd for procurement of Cement for Source Approval - Reg.
19	AA/VKE/PKCEP/212/19-20/Q &M/1047	21.11.2019	Approval of Earth Source to be obtained from Borrow Area for use in Embankment - reg.
20	AA/VKE/PKCEP/213/19-20/Q &M/1048	21.11.2019	Submission of Company Profile of Wonder Cement Ltd. for procurement of Cement for Source Approval - Reg.
21	AA/VKE/PKCEP/214/19-20/Q &M/1049	21.11.2019	Submission of Dry Lean Cement Concrete (DLC) Mix Design without Fly Ash as per IRC SP 49:2014 - reg.
22	AA/VKE/PKCEP/215/19-20/Q &M/1050	21.11.2019	Submission of Company profile & Credentials of M.s Redwop Chemicals Private Ltd. as a source of sealant and Admixture for Concrete / PQC Work - Reg.
23	AA/VKE/PKCEP/215/19-20/Q &M/1051	21.11.2019	Submission of Credentials & Company Profile of Concrete Additive & Chemicals Pvt. Ltd. as a one of the source for Chemical Material i.e. Admixtures - Reg.
24	AA/VKE/PKCEP/217/19-20/Q &M/1052		Submission of Dry Lean Cement Concrete (DLC) Mix Design with Cement and Fly Ash as per IRC SP 49:2014 - reg.
25	AA/VKE/NHAI/PKCEP/213/19-20/MIR/1055	23.11.2019	Monthly Progress Reports - Reg.
26	AA/VKE/PKCEP/218/19-20/MILESTONE/1062	25.11.2019	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concession Agreement - Reg.
27	AA/VKE/NHAI/217/19-20/LEAVE/1066	26.11.2019	Leave of absence Sub Key staff in the Project - Reg.
28	AA/VKE/PKCEP/219/19-20/DESIGN REVIEW/1067	26.11.2019	Submission of Detailed Drawing, Design and Hydrology Report for Minor Bridge at Ch. 294+085 - Reg.
29	AA/VKE/PKCEP/220/19-20/Q &M/1068	26.11.2019	Submission of Method Statement for Construction of Subgrade and top 500mm portion of Embankment with mixing/Improved / Modified soil -Reg.




## Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
1	PVKEPL/HO/VKP3/IE/164/2019	02.11.2019	Achievement of Project Milestone - I in pursuant to Schedule - G of the Concessio Agreement - Reg.
2	PVKEPL/HO/VKP3/PU/165/2019	05.11.2019	Submission of Power of Attorney for the captioned Project - Mr. Pankaj Sachan (GM)
3	PVKEPL/CKE3/IE/268/2019	05.11.2019	Submission of List of TBM Project Highway - Reg.
4	PVKEPL/VKE3/270/2019	05.11.2019	Submission of Proposal / Sketch diagram for overlaying / raising the invert level of depressed PUP at Km 304+ 170 to Closing of NCR no. 003 - Reg.
5	PVKEPL/VKE3/IE/271/2019	05.11.2019	Submission of CBR results of Borrow area soil with required Total surcharge weight - Reg.
6	PVKEPL/HO/VKP3/IE/166/2019	07.11.2019	Regarding Submission of drawing of Chain Link Fencing
7	PVKEPL/HO/VKP3/IE/167/2019	08.11.2019	Regarding Submission of design and drawing for MNB at Ch. 309+ 840
8	PVKEPL/HO/VKE3/IE/169/2019	08.11.2019	Submission of Monthly Progress Report for the Month of October 2019 - Reg.
9	PVKEPL/VKE3/IE/272/2019	09.11.2019	Submission of design and drawings for ROB at Ch. 293+ 014
10	PVKEPL/VKE3/IE/273/2019	09.11.2019	Submission of Company Profile and Credentials of M/s. Ambuja Cement Limited for Procurement of Cement for source approval - Reg.
11	PVKEPL/VKE3/IE/274/2019	11.11.2019	Submission of Mix Design for DLC with Cement of Sidhee OPC53 Grade & Flyash - Reg.
12	PVKEPL/VKE3/IE/275/2019	11.11.2019	Submission of Mix Design for DLC with Cement of Sidhee OPC53 Grade - Reg.
13	PVKEPL/VKE3/IE/276/2019	11.11.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
14	PVKEPL/VKE3/IE/277/2019	12.11.2019	Request for Closure of NCR No. 1 & 2 - Reg.
15	PVKEPL/VKE3/IE/278/2019	12.11.2019	Request for Closure of NCR No. 3 - Reg.
16	PVKEPL/VKE3/IE/281/2019	17.11.2019	Submission of Company Profile, Credential & Product Specification of KANTAFLEX (INDIA) PVT. LTD. - Source / Material approval - Reg.
17	PVKEPL/VKE3/IE/282/2019	17.11.2019	Submission of Company Profile, Credential & Product Specification of SANFIELD (INDIA) LIMITED (MAURER) - Source / Material approval - Reg.
18	PVKEPL/VKE3/IE/283/2019	17.11.2019	Source of Earth to be obtained from Borrow Area for use in the Embankment - reg.
19	PVKEPL/VKE3/IE/284/2019	19.11.2019	Source of Earth to be obtained from Borrow Area for use in the Embankment - Reg.
20	PVKEPL/VKE3/IE/286/2019	19.11.2019	Submission of Initial Vertical File Load Test Result for ROB at CH 293+ 050
21	PVKEPL/VKE3/IE/287/2019	19.11.2019	Submission of Company Profile, credential, Product Specification and Test Reports of INIZ Plastomech Pvt. Ltd. - Source / Material approval - Reg.
22	PVKEPL/VKE3/IE/288/2019	21.11.2019	Submission of Company Profile and Credentials of National TMT manufactured by M/s Shreeyamm Power & Steel Industries Limited for procurement of Reinforced steel of material for source / material approval - reg.


## Annexure-01 Correspondence details

DETAILS OF CORRESPONDENCE BY PVKEPL			
Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
23	PIL/HO/VKP3/SES/707/2019	20.11.2019	Intimation for expediting preparation and submission of Design and Drawing for the allocated project Highway Work
24	PVKEPL/VKE3/IE/289/2019	23.11.2019	Request for the factory visit of Geotextile company of M/S Terre Armee and National TMT - Reg.
25	PVKEPL/VKE3/IE/291/2019	26.11.2019	Source of Earth to be obtained from Borrow Area for use in Embankment - Reg.
26	PVKEPL/HO/VKP3/NHAI/170/19	27.11.2019	Submission of proposed Plan & Profile drawings for Ch. 302+ 650 to Ch. 304+ 300 pertaining to DFCC line crossing
27	PVKEPL/HO/VKP3/NHAI/171/19	28.11.2019	Submission of Extended Guarantee Bond for Performance Bank Guarantee
28	PVKEPL/VKE3/IE/294/2019	29.11.2019	Testing of Materials

## Project Organization Chart-Concessionaire



## Project Organization Chart- EPC Contractor





## Annexure-02 Organization Chart

PATEL INFRASTRUCTURE LIMITED			
Department wist staff List		<b>PATEL®</b>	
Sr.No.	Name	Designation	Contact No.
<b>Annexure - 1-Planning &amp; Billing</b>			
1	Prabhakar Jha	Engineer(QS)	7909005886
2	Milan Viradiya	GET	7874565155
3	Gurpreet Singh	Asst.Engineer (Billing)	9861114146
4	Gaurav Trivedi	Asst.Engineer (Billing)	8866762484
5	Suraj Choudhary	Jr.Engineer(Road)	7698819859
6	Saurabh Kumar	Asst.Engineer Billing & Planning	8437873208
<b>Annexure - 2-Surveyor</b>			
1	Manahar Prajapati	Sr.Surveyor	9327945702
2	Anirban Bera	Surveyor	8967290192
3	Sunil Kumar Singh	Surveyor(T.S.)	9955954219
4	Sukha ram	Surveyor	8958511793
5	Raj Kumar	Helper(Survey)	8937837423
6	Kanaiyalal Vasava	Helper(Survey)	8140384335
7	Mantu Yadav	Helper(Survey)	9955563236
8	Hareram Singh	Helper(Survey)	7464061349
9	Pramod Kumar	Helper(Survey)	6206436308
10	Yogesh Kumar	Helper(Survey)	9568079549
<b>Annexure - 3 - QA/QC TEAM</b>			
1	K.Sridhar	Dy.Project Manager(QA/QC)	9962540891
2	Mahendra Chaurasiya	Dy.Project Manager(QA/QC)	7500247026
3	Chandra Kanta Giri	Sr.Engineer(QA/QC)	8018503554
4	Rajeshkumar	Asst.Engineer	9643589615
5	Sumit Tyagi	Asst.Engineer (QC)	9116809294
6	Dheeraj Verma	Asst.Engineer (QC)	8858582036
7	Mohammad Dilshad	Asst.Engineer (QC)	7972603504
8	Devendra Shukla	Asst.Engineer (Lab)	7888780172
9	SK Fayzal Hossian	Jr.Engineer	8240007054
10	Rahul Ja'iswal	Jr.Engineer(QC)	8574160602
11	Rahul Yadav	Jr.Engineer(QC)	9131386243
12	Jagdish Ahari	Sr.Lab Technician	9983048196
13	Rakesh Patel	Sr.Lab Technician	9558472078
14	Vishal Kumar	Lab Technician	9399871405
15	Shivendra Pratap singh	Lab Technician	7398313547
16	Dharmendra Mishra	Lab Technician	7020441754
17	Rakesh Kumar Rana	Lab Technician	7008707089
18	Md. Sadibul Hoque	Jr. Lab Technician	9382234899
19	Jaypal Chauhan	DET(QC)	9435834116
20	Dhruv Shah	DET(QC)	9265282746
21	Mayur Maurya	DET(QC)	7990135710
22	Md. Murselim	Helper Lab	7478442625
23	Ayush Raj	Helper Lab	-
24	Ramesh Baniara	Helper Lab	8448702054
25	Pappu Baniara	Helper Lab	7878375703
26	Sandeep Kumar	Helper Lab	6391847902
27	Amod Kumar Mandal	Helper Lab	7091344535
28	Ramesh Baniara	Helper Lab	8690477016
29	Md Israfil	Helper Lab	6297083517
30	Selim aktar	Helper Lab	9609896350
31	Samit Kumar	Helper Lab	8542042700
<b>Annexure - 4 - PLANT &amp; MACHINERY TEAM</b>			



## Annexure-02 Organization Chart

1	Tanweer Khan	Manager (Mech)	9801654760
2	Dennis kumar Barik	Engineer(Mech)	8765811398
3	Lavjee Pandey	Diploma Engineer(Mech)	7007156771
4	Prashant Chauhan	Engineer(Mech)	7055928747
5	Shingadiya Abhishek	GET (Mech)	7802927557
6	Nitesh Dwived	Executive (Mech)	9752944977
<b>Annexure - 5 PERSONNEL &amp; ADMIN. TEAM</b>			
1	Keshubahi Vadaliya	Works Manager	9825304715
2	Yogesh Jadav	Admin Executive	9979134220
3	Nil patel	Jr. executive Hr/admin	8128901481
4	Kirtisinh Rathod	Cook	9624914989
5	Ram Dutt	Officer(S&V)	6353216950
6	Rambabu	Sr.Excutive (IT)	9955184876
7	Zahirabbas	Excutive (IT)	7984027257
8	Dharmvir Singh	Supervisor (camp)	8510863727
9	Raman Kumar	Hr Asst.	6297663880
10	Ketan Jadav	Office Asst.	7405342002
11	Sunil singh	Accountant	9881979322
12	Satendra Rawat	Accountant	
<b>Annexure - 6-SAFETY &amp; HSE TEAM</b>			
1	Avinash Kumar	Sr.Officer(Safety)	9105555014
2	Saurav Kumar	Jr.Executive(Safety)	7992449005
3	Shashibhushan	Jr.Executive(Safety)	9372484758
<b>Annexure - 7 - Store &amp; Purchase</b>			
1	Dineshbhai Patel	Store manager	7567613231
2	Harkesh Kumar	Sr.Executive (Store)	9099944089
3	Ramdular	Sr. Excutive (Store)	9925458591
4	Raj Chandra	Excutive (Store)	8307672354
5	Saurabh Kumar	Excutive (Store)	7259225175
6	Punjabhai Ahir	Excutive (Store)	9429559208
7	Sonu Singh	Jr.Executive (Store)	9792706029
8	Lovejee Paswan	Jr. Executive(Wight Bridge)	9598481925
9	Ajay Kumar	Jr. Executive(Wight Bridge)	
10	Narendra Kumar	Jr. Executive(Wight Bridge)	9904652752
11	Singh Raj Singh	Jr. Executive (Stroe)	9528095708
12	Heera Singh	Jr. Executive (Stroe)	-
13	Suresh Chand	Jr. Executive (Stroe)	9720112174
14	Patel Vishalkumar	Jr. Executive (Stroe)	9664966338
15	Ashok kumar	Supervisor (Store)	7764924325
16	Monu Yadav	Supervisor (Store)	8889307582
17	Santosh Kumar	Helper(Store)	8872817584
18	Haresh Joshi	Sr.Supervisor	7877329332
19	Ratan Parmar	Sr.Supervisor	9727470811
20	Rajvir Singh	Supervisor(Crusher)	9079165326
21	Anurag Kumar	Asst.Executive (Purchase)	8360776495
<b>Annexure - 8 - Highway Team</b>			
1	Mayur Pavagadhi	Dy.Project Manager(Highway)	9662916254
2	Shailesndra Kumar	Sr.Engineer (Highway)	8518033148
3	Anand Kumar Dubey	Sr.Engineer (Highway)	9935350474
4	Kamdev Jena	Sr.Engineer (Highway)	7787080273
5	Raghib Anjum	Asst.Engineer (Highway)	7282048820
6	Sujeet Kumar	Jr.Engineer(Highway)	9876190047

## Annexure-02 Organization Chart

7	Manas Biranchi	Jr.Engineer(Highway)	0
8	Amrendra Kumar	Jr.engineer (Highway)	8507481490
9	Rajgourav Singh	Jr.engineer (Highway)	7565984170
10	Jayesh Parmar	Jr.engineer (Highway)	7359354583
11	Hitendra Pranami	Jr.engineer (Highway)	8141854314
12	Sanjay Dubey	Supervisor (Civil)	7327973510
13	Mukesh Kumar	Supervisor (Road)	9009822703
14	Yogesh Kumar Khant	Supervisor (Highway)	-
15	Subhash	Jr. Supervisor	8873243252
<b>Annexure - 9 - Structure Team</b>			
1	Vijay kumar Joshi	Dy.Project Manager(Structure)	8827215489
2	Ishan Marfatiya	Sr.Engineer (Structure)	9904068001
3	Jaymin Kumar	Engineer (Structure)	9586010295
4	Amar Bera	Engineer (Structure)	7896768476
5	Rahul Kumar Dogra	Asst.Engineer(Structure)	9816839095
6	Subhasish Panigrahi	Asst.Engineer(Structure)	9777784634
7	Gurdeep Singh	Asst.Engineer(Structure)	9554355552
8	Yallaling	Asst.Engineer(Structure)	8861503420
9	Asidur Rahaman	Asst.Engineer(Structure)	6297952869
10	Amit Kumar	Jr.engineer (Structure)	
11	Shankar manna	Jr.engineer (Structure)	8348074649
12	Bramanand Jha	Site Supervisor	8298545602
13	Trapasiya Nitin Chaturbhai	GET (Structure)	8469524644
14	Vijay Krishna	Supervisor	9816259032
<b>Liasion Dept.</b>			
1	Ajay Patel	AGM(Liasion)	9825837364
2	V. K. Parikh	Sr. Project Manager	9879516342
3	Bipin Patel	Dy.Manager(Liasion)	9099984011
4	Jaldeep Pathak	Sr.Executive(Liasion)	8866439316
5	Hairsh Singh	Sr.Executive(Liasion)	9958655637



## HIGHWAY RFI Summary

PACKAGE 3

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW CR	CA/ CO'S	Unit	Contact Person	Contact Number	Remarks	
					From	To								
1	VKE-3/PIL/HW/3095	9:00 AM	2-Nov-19	FDD Checking and Level Recording of OGL	319+100	319+500	RHS	MCW	CA	M	Mr. Kamdev	7787080273		
2	VKE-3/PIL/HW/3096	10:30 AM	2-Nov-19	Rechecking of EMB 14th Layer F.D.D	312+720	313+080	LHS	MCW	CA	M				
3	VKE-3/PIL/HW/3097	11:30 AM	2-Nov-19	Rechecking of EMB 12th Layer F.D.D	313+100	313+350	RHS	MCW	CA	M				
4	VKE-3/PIL/HW/3098	9:00 AM	4-Nov-19	FDD checking of Emb 7th layer	304+880	305+040	RHS	MCW	CA	M	Mr. Jena	7787080273		
5	VKE-3/PIL/HW/3099	4:00 PM	4-Nov-19	FDD checking of Emb 4th layer	304+440	304+840	RHS	MCW	CA	M				
6	VKE-3/PIL/HW/3100	2:00 PM	4-Nov-19	FDD checking of Emb 15th layer	312+720	313+050	RHS	MCW	CA	M				
7	VKE-3/PIL/HW/3101	10:30 AM	5-Nov-19	Rechecking of EMB 11th Layer F.D.D	304+880	305+000	LHS	MCW	CA	M	Mr. Jena	7787080273		
8	VKE-3/PIL/HW/3102	11:00 AM	5-Nov-19	Rechecking of EMB 8th Layer F.D.D	304+480	304+840	LHS	MCW	CA	M				
9	VKE-3/PIL/HW/3103	4:00 PM	5-Nov-19	Rechecking of EMB 13th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M				
10	VKE-3/PIL/HW/3104	8:00 AM	6-Nov-19	Rechecking of EMB 9th Layer F.D.D	304+200	304+360	LHS	MCW	CA	M	Mr. Jena	7787080273		
11	VKE-3/PIL/HW/3105	2:00 PM	6-Nov-19	EMB 22nd Layer F.D.D	303+600	303+700	RHS	MCW	CA	M				
12	VKE-3/PIL/HW/3106	10:30 AM	6-Nov-19	Rechecking of EMB 3rd Layer F.D.D	304+200	304+440	RHS	MCW	CA	M				
13	VKE-3/PIL/HW/3107	3:00 PM	6-Nov-19	EMB 4th Layer F.D.D	304+200	304+440	RHS	MCW	CA	M	Mr. Jena	7787080273		
14	VKE-3/PIL/HW/3108	9:30 AM	6-Nov-19	Rechecking of EMB 13th Layer F.D.D	313+450	313+790	LHS	MCW	CA	M				
15	VKE-3/PIL/HW/3109	10:30 AM	6-Nov-19	Rechecking of EMB 15th Layer F.D.D	313+860	314+140	LHS	MCW	CA	M				
16	VKE-3/PIL/HW/3110	4:00 PM	6-Nov-19	EMB 15th Layer F.D.D	312+720	313+050	LHS	MCW	CA	M	Mr. Jena	7787080273		
17	VKE-3/PIL/HW/3111	11:00 AM	6-Nov-19	Rechecking of EMB 8th Layer F.D.D	304+360	304+440	LHS	MCW	CA	M				
18	VKE-3/PIL/HW/3112	9:00 AM	7-Nov-19	Rechecking of EMB 12th Layer F.D.D	314+350	314+660	LHS	MCW	CA	M				
19	VKE-3/PIL/HW/3113	2:00 PM	7-Nov-19	EMB 10th Layer F.D.D	304+200	304+300	RHS	MCW	CA	M	Mr. Jena	7787080273		
20	VKE-3/PIL/HW/3114	3:00 PM	7-Nov-19	EMB 5th Layer F.D.D	304+200	304+400	LHS	MCW	CA	M				
21	VKE-3/PIL/HW/3115	10:30 AM	7-Nov-19	Rechecking of EMB 15th Layer F.D.D	302+820	302+980	RHS	MCW	CA	M				
22	VKE-3/PIL/HW/3116	4:00 PM	7-Nov-19	EMB 21st Layer F.D.D	303+800	303+770	LHS	MCW	CA	M	Mr. Jena	7787080273		
23	VKE-3/PIL/HW/3117	11:30 AM	7-Nov-19	Rechecking of EMB 9th Layer F.D.D	314+870	314+790	LHS	MCW	CA	M				
24	VKE-3/PIL/HW/3118	5:00 PM	7-Nov-19	EMB 14th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M				
25	VKE-3/PIL/HW/3119	9:00 AM	8-Nov-19	Rechecking of EMB 12th Layer F.D.D	314+360	314+650	RHS	MCW	CA	M	Mr. Jena	7787080273		
26	VKE-3/PIL/HW/3120	10:30 AM	8-Nov-19	Rechecking of EMB 8th Layer F.D.D	314+870	314+790	RHS	MCW	CA	M				
27	VKE-3/PIL/HW/3121	3:00 PM	8-Nov-19	Rechecking of EMB 1st Layer F.D.D	314+820	315+030	RHS	MCW	CA	M				
28	VKE-3/PIL/HW/3122	11:00 AM	8-Nov-19	Rechecking of EMB 8th Layer F.D.D	304+360	304+420	LHS	MCW	CA	M	Mr. Jena	7787080273		
29	VKE-3/PIL/HW/3123	12:00 PM	8-Nov-19	EMB 9th Layer F.D.D	304+360	304+420	LHS	MCW	CA	M				
30	VKE-3/PIL/HW/3124	10:30 AM	8-Nov-19	EMB 11th Layer F.D.D	304+200	304+300	LHS	MCW	CA	M				
31	VKE-3/PIL/HW/3125	10:30 AM	9-Nov-19	EMB 14th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M	Mr. Mayur	6353217163		
32	VKE-3/PIL/HW/3126	11:00 AM	9-Nov-19	EMB 13th Layer F.D.D	314+360	314+660	RHS	MCW	CA	M				
33	VKE-3/PIL/HW/3127	5:00 PM	9-Nov-19	EMB 9th Layer F.D.D	314+870	314+790	RHS	MCW	CA	M				
34	VKE-3/PIL/HW/3128	4:00 PM	9-Nov-19	EMB 1st Layer F.D.D	319+100	319+200	RHS	MCW	CA	M	Mr. Mayur	6353217163		
35	VKE-3/PIL/HW/3129	9:00 AM	9-Nov-19	EMB 5th Layer F.D.D	304+200	304+440	RHS	MCW	CA	M				
36	VKE-3/PIL/HW/3130	2:00 PM	10-Nov-19	EMB 1st Layer F.D.D	319+200	319+300	RHS	MCW	CA	M				
37	VKE-3/PIL/HW/3131	11:30 AM	10-Nov-19	EMB 1st Layer F.D.D	319+300	319+400	RHS	MCW	CA	M	Mr. Mayur	6353217163		
38	VKE-3/PIL/HW/3132	4:00 PM	10-Nov-19	EMB 9th Layer F.D.D	304+200	304+440	RHS	MCW	CA	M				
39	VKE-3/PIL/HW/3133	9:00 AM	10-Nov-19	EMB 11th Layer F.D.D	304+300	304+360	LHS	MCW	CA	M				
40	VKE-3/PIL/HW/3134	1:00 PM	10-Nov-19	EMB 12th Layer F.D.D	304+200	304+360	LHS	MCW	CA	M	Mr. Mayur	6353217163		
41	VKE-3/PIL/HW/3135	3:00 PM	10-Nov-19	EMB 10th Layer F.D.D	304+360	304+440	LHS	MCW	CA	M				
42	VKE-3/PIL/HW/3136	8:00 PM	10-Nov-19	EMB 13th Layer F.D.D	304+200	304+360	LHS	MCW	CA	M				
43	VKE-3/PIL/HW/3137	10:30 AM	10-Nov-19	Rechecking of EMB 16th Layer F.D.D	313+860	314+120	RHS	MCW	CA	M	Mr. Mayur	6353217163		
44	VKE-3/PIL/HW/3138	11:00 AM	10-Nov-19	Rechecking of EMB 12th Layer F.D.D	314+360	314+660	RHS	MCW	CA	M				
45	VKE-3/PIL/HW/3139	10:30 AM	10-Nov-19	EMB 14th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M				
46	VKE-3/PIL/HW/3140	5:00 PM	10-Nov-19	EMB 9th Layer F.D.D	314+870	314+790	RHS	MCW	CA	M	Mr. Mayur	6353217163		
47	VKE-3/PIL/HW/3141	11:30 AM	10-Nov-19	EMB 8th Layer F.D.D	304+880	305+020	RHS	MCW	CA	M				
48	VKE-3/PIL/HW/3142	2:30 PM	11-Nov-19	EMB 5th Layer F.D.D	304+480	304+850	RHS	MCW	CA	M				
49	VKE-3/PIL/HW/3143	5:00 PM	11-Nov-19	EMB Top Layer F.D.D	304+200	304+440	LHS	MCW	CA	M	Mr. Mayur	6353217163		
50	VKE-3/PIL/HW/3144	4:00 PM	11-Nov-19	EMB 14th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M				
51	VKE-3/PIL/HW/3145	9:00 AM	11-Nov-19	Rechecking of EMB 13th Layer F.D.D	313+480	313+790	LHS	MCW	CA	M				
52	VKE-3/PIL/HW/3146	3:30 PM	11-Nov-19	EMB 1st Layer F.D.D	319+300	319+400	RHS	MCW	CA	M	Mr. Mayur	6353217163		
53	VKE-3/PIL/HW/3147	4:30 PM	11-Nov-19	EMB 5th Layer F.D.D	319+400	319+500	RHS	MCW	CA	M				
54	VKE-3/PIL/HW/3148	9:00 AM	12-Nov-19	Rechecking of EMB 8th Layer F.D.D	300+180	300+420	LHS	MCW	CA	M				
55	VKE-3/PIL/HW/3149	10:30 AM	12-Nov-19	Rechecking of EMB 9th Layer F.D.D	300+480	300+530	LHS	MCW	CA	M	Mr. Mayur	6353217163		
56	VKE-3/PIL/HW/3150	11:00 AM	12-Nov-19	Rechecking of EMB 10th Layer F.D.D	300+530	300+800	LHS	MCW	CA	M				
57	VKE-3/PIL/HW/3151	12:00 PM	12-Nov-19	EMB 7th Layer F.D.D	304+200	304+440	RHS	MCW	CA	M				
58	VKE-3/PIL/HW/3152	2:30 PM	12-Nov-19	EMB Top Layer F.D.D	304+200	304+440	LHS	MCW	CA	M	Mr. Mayur	6353217163		
59	VKE-3/PIL/HW/3153	3:30 PM	12-Nov-19	EMB 5th Layer F.D.D	304+440	304+840	RHS	MCW	CA	M				
60	VKE-3/PIL/HW/3154	4:30 PM	12-Nov-19	EMB 14th Layer F.D.D	313+100	313+350	LHS	MCW	CA	M				
61	VKE-3/PIL/HW/3155	5:30 PM	12-Nov-19	EMB 14th Layer F.D.D	313+480	313+790	LHS	MCW	CA	M	Mr. Mayur	6353217163		
62	VKE-3/PIL/HW/3156	5:00 PM	12-Nov-19	EMB 9th Layer F.D.D	300+180	300+420	LHS	MCW	CA	M				
63	VKE-3/PIL/HW/3157	5:30 PM	12-Nov-19	EMB 10th Layer F.D.D	300+480	300+530	LHS	MCW	CA	M				
64	VKE-3/PIL/HW/3158	6:00 PM	12-Nov-19	EMB 11th Layer F.D.D	300+530	300+800	LHS	MCW	CA	M	Mr. Mayur	6353217163		
65	VKE-3/PIL/HW/3159	5:30 PM	13-Nov-19	EMB 7th Layer F.D.D	304+200	304+440	RHS	MCW	CA	M				
66	VKE-3/PIL/HW/3160	4:00 PM	13-Nov-19	EMB Top Layer F.D.D	304+200	304+440	LHS	MCW	CA	M				
67	VKE-3/PIL/HW/3161	12:00 PM	13-Nov-19	EMB 8th Layer F.D.D	304+480	304+880	RHS	MCW	CA	M				



68	VKE-3/PIL/HW/3162	9:00 AM	13-Nov-19	Rechecking of EMB 7th. Layer F.D.D	305+080	305+440	RHS	MCW	CA	M	Mr. Mayur	8353217183			
69	VKE-3/PIL/HW/3163	4:30 PM	13-Nov-19	EMB 12th. Layer F.D.D	304+680	305+040	LHS	MCW	CA	M					
70	VKE-3/PIL/HW/3164	3:00 PM	13-Nov-19	EMB 22nd. Layer F.D.D	303+800	303+770	LHS	MCW	CA	M					
71	VKE-3/PIL/HW/3165	9:00 AM	13-Nov-19	Checking of C&G	315+020	315+220	BHS	MCW	CA	M					
72	VKE-3/PIL/HW/3166	10:00 AM	13-Nov-19	FDD and Level Checking of OGL	315+020	315+220	BHS	MCW	CA	M					
73	VKE-3/PIL/HW/3167	2:30 PM	13-Nov-19	EMB 16th. Layer F.D.D	313+860	314+150	LHS	MCW	CA	M					
74	VKE-3/PIL/HW/3168	11:30 AM	13-Nov-19	EMB 1st. Layer F.D.D	319+300	319+500	RHS	MCW	CA	M					
75	VKE-3/PIL/HW/3169	5:00 PM	13-Nov-19	EMB 8th. Layer F.D.D	305+080	305+440	RHS	MCW	CA	M					
76	VKE-3/PIL/HW/3170	9:30 AM	13-Nov-19	Rechecking of EMB 4th. Layer F.D.D	299+900	300+080	RHS	MCW	CA	M					
77	VKE-3/PIL/HW/3171	10:30 AM	13-Nov-19	Rechecking of EMB 8th. Layer F.D.D	300+000	300+100	LHS	MCW	CA	M					
78	VKE-3/PIL/HW/3172	11:30 AM	13-Nov-19	Rechecking of EMB 3rd. Layer F.D.D	300+080	300+140	RHS	MCW	CA	M					
79	VKE-3/PIL/HW/3173	4:45 PM	13-Nov-19	EMB 4th. Layer F.D.D	300+080	300+140	RHS	MCW	CA	M					
80	VKE-3/PIL/HW/3174	11:00 AM	14-Nov-19	Rechecking of EMB 4th. Layer F.D.D	295+800	295+880	RHS	MCW	CA	M					
81	VKE-3/PIL/HW/3175	9:00 AM	14-Nov-19	Rechecking of EMB 3rd. Layer F.D.D	300+180	300+440	RHS	MCW	CA	M					
82	VKE-3/PIL/HW/3176	12:00 PM	14-Nov-19	EMB 11th. Layer F.D.D	300+540	300+800	LHS	MCW	CA	M					
83	VKE-3/PIL/HW/3177	10:00 AM	14-Nov-19	Rechecking of EMB 3rd. Layer F.D.D	319+600	319+700	LHS	MCW	CA	M					
84	VKE-3/PIL/HW/3178	10:30 AM	14-Nov-19	Rechecking of EMB 2nd. Layer F.D.D	319+700	319+800	LHS	MCW	CA	M					
85	VKE-3/PIL/HW/3179	2:00 PM	14-Nov-19	EMB 1st. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M					
86	VKE-3/PIL/HW/3180	11:30 AM	14-Nov-19	Rechecking of EMB 12th. Layer F.D.D	314+350	314+660	LHS	MCW	CA	M					
87	VKE-3/PIL/HW/3181	3:00 PM	14-Nov-19	EMB 14th. Layer F.D.D	313+100	313+350	RHS	MCW	CA	M					
88	VKE-3/PIL/HW/3182	4:00 PM	14-Nov-19	EMB 12th. Layer F.D.D	304+680	305+040	LHS	MCW	CA	M					
89	VKE-3/PIL/HW/3183	5:00 PM	14-Nov-19	Checking of C&G	315+050	315+200	RHS	MCW	CA	M					
90	VKE-3/PIL/HW/3184	5:00 PM	14-Nov-19	FDD and Level Checking of OGL	315+050	315+200	RHS	MCW	CA	M					
91	VKE-3/PIL/HW/3185	1:30 PM	15-Nov-19	EMB 9th. Layer F.D.D	304+460	304+680	RHS	MCW	CA	M					
92	VKE-3/PIL/HW/3186	2:30 PM	15-Nov-19	EMB 9th. Layer F.D.D	304+480	304+640	LHS	MCW	CA	M					
93	VKE-3/PIL/HW/3187	3:30 PM	15-Nov-19	EMB 9th. Layer F.D.D	304+680	304+880	RHS	MCW	CA	M					
94	VKE-3/PIL/HW/3188	4:30 PM	15-Nov-19	EMB 9th. Layer F.D.D	304+880	305+020	RHS	MCW	CA	M					
95	VKE-3/PIL/HW/3189	5:00 PM	15-Nov-19	EMB 3rd. Layer F.D.D	319+200	319+500	LHS	MCW	CA	M					
96	VKE-3/PIL/HW/3190	9:00 AM	15-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	302+200	302+300	LHS	MCW	CA	M					
97	VKE-3/PIL/HW/3191	2:00 PM	15-Nov-19	EMB 2nd. Layer F.D.D	302+100	302+150	LHS	MCW	CA	M					
98	VKE-3/PIL/HW/3192	10:00 AM	15-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M					
99	VKE-3/PIL/HW/3193	3:00 PM	15-Nov-19	EMB 2nd. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M					
100	VKE-3/PIL/HW/3194	3:30 PM	15-Nov-19	EMB 2nd. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M					
101	VKE-3/PIL/HW/3195	4:00 PM	15-Nov-19	EMB 14th. Layer F.D.D	313+100	313+350	RHS	MCW	CA	M					
102	VKE-3/PIL/HW/3196	9:00 AM	15-Nov-19	Rectification of rain cuts & Rechecking of EMB 14th. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M					
103	VKE-3/PIL/HW/3197	10:00 AM	15-Nov-19	Rectification of rain cuts & Rechecking of EMB 1st. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M					
104	VKE-3/PIL/HW/3198	11:30 AM	15-Nov-19	Rectification of rain cuts & Rechecking of EMB 1st. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M					
105	VKE-3/PIL/HW/3199	9:00 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	319+300	304+500	LHS	MCW	CA	M					
106	VKE-3/PIL/HW/3200	9:00 AM	16-Nov-19	EMB 9th. Layer F.D.D	304+480	304+640	LHS	MCW	CA	M					
107	VKE-3/PIL/HW/3201	12:00 PM	16-Nov-19	Subgrade 1st Layer F.D.D & level checking	304+200	304+420	LHS	MCW	CA	M					
108	VKE-3/PIL/HW/3202	3:00 PM	16-Nov-19	EMB 12th. Layer F.D.D	304+680	304+800	LHS	MCW	CA	M					
109	VKE-3/PIL/HW/3203	4:00 PM	16-Nov-19	EMB 12th. Layer F.D.D	304+680	305+040	LHS	MCW	CA	M					
110	VKE-3/PIL/HW/3204	9:30 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 14th. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M					
111	VKE-3/PIL/HW/3205	10:00 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 13th. Layer F.D.D	302+270	302+570	RHS	MCW	CA	M					
112	VKE-3/PIL/HW/3206	10:30 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	295+700	295+880	LHS	MCW	CA	M					
113	VKE-3/PIL/HW/3207	2:30 PM	16-Nov-19	EMB 3rd. Layer F.D.D	319+700	319+800	LHS	MCW	CA	M					
114	VKE-3/PIL/HW/3208	3:30 PM	16-Nov-19	EMB 4th. Layer F.D.D	319+800	319+800	LHS	MCW	CA	M					
115	VKE-3/PIL/HW/3209	11:00 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	302+150	302+270	RHS	MCW	CA	M					
116	VKE-3/PIL/HW/3210	11:30 AM	16-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	313+400	313+580	RHS	MCW	CA	M					
117	VKE-3/PIL/HW/3211	1:00 PM	16-Nov-19	EMB 2nd. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M					
118	VKE-3/PIL/HW/3212	2:00 PM	16-Nov-19	EMB 1st. Layer F.D.D	315+050	315+200	LHS	MCW	CA	M					
119	VKE-3/PIL/HW/3213	3:00 PM	16-Nov-19	EMB 1st. Layer F.D.D	315+050	315+200	RHS	MCW	CA	M					
120	VKE-3/PIL/HW/3214	4:00 PM	16-Nov-19	FDD and Level Checking of OGL	315+250	315+500	BHS	MCW	CA	M					
121	VKE-3/PIL/HW/3215	9:00 AM	17-Nov-19	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	293+500	293+850	LHS	MCW	CA	M					
122	VKE-3/PIL/HW/3216	10:00 AM	17-Nov-19	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	293+500	293+850	RHS	MCW	CA	M					
123	VKE-3/PIL/HW/3217	12:00 PM	17-Nov-19	EMB 9th. Layer F.D.D	304+880	305+020	RHS	MCW	CA	M					
124	VKE-3/PIL/HW/3218	5:30 PM	17-Nov-19	EMB 11th. Layer F.D.D	304+480	304+640	LHS	MCW	CA	M					
125	VKE-3/PIL/HW/3219	5:00 PM	17-Nov-19	EMB 7th. Layer F.D.D	304+460	304+680	RHS	MCW	CA	M					
126	VKE-3/PIL/HW/3220	3:00 PM	17-Nov-19	EMB 3rd. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M					
127	VKE-3/PIL/HW/3221	4:00 PM	17-Nov-19	EMB 16th. Layer F.D.D	312+760	313+040	RHS	MCW	CA	M					
128	VKE-3/PIL/HW/3222	4:30 PM	17-Nov-19	Checking of C&G	315+250	315+500	BHS	MCW	CA	M					
129	VKE-3/PIL/HW/3223	5:00 PM	17-Nov-19	FDD and Level Checking of OGL	315+250	315+500	BHS	MCW	CA	M					
130	VKE-3/PIL/HW/3224	8:00 AM	18-Nov-19	DBM Laying	321+685	Diversion		MCW	CA	M					
131	VKE-3/PIL/HW/3225	9:00 AM	18-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	316+600	316+800	LHS	MCW	CA	M					

132	VKE-3/PIL/HW/3226	10:00 AM	18-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	316+600	316+800	RHS	MCW	CA	M	Mr. Mayur	8353217183			
133	VKE-3/PIL/HW/3227	1:00 PM	18-Nov-19	EMB 2nd. Layer F.D.D	319+100	319+200	RHS	MCW	CA	M					
134	VKE-3/PIL/HW/3228	2:00 PM	18-Nov-19	EMB 3rd. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M					
135	VKE-3/PIL/HW/3229	3:00 PM	18-Nov-19	EMB 10th. Layer F.D.D	304+880	304+850	RHS	MCW	CA	M					
136	VKE-3/PIL/HW/3230	4:00 PM	18-Nov-19	EMB 10th. Layer F.D.D	304+850	305+020	RHS	MCW	CA	M					
137	VKE-3/PIL/HW/3231	5:00 PM	18-Nov-19	EMB Top Layer F.D.D	304+460	304+880	LHS	MCW	CA	M					
138	VKE-3/PIL/HW/3232	10:00 AM	18-Nov-19	Rectification of rain cuts & Rechecking of EMB 12th. Layer F.D.D	305+080	305+440	LHS	MCW	CA	M					
139	VKE-3/PIL/HW/3233	11:00 AM	18-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	293+800	294+050	RHS	MCW	CA	M					
140	VKE-3/PIL/HW/3234	8:30 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	294+100	294+250	LHS	MCW	CA	M					
141	VKE-3/PIL/HW/3235	9:00 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M					
142	VKE-3/PIL/HW/3236	9:30 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	294+730	294+980	RHS	MCW	CA	M					
143	VKE-3/PIL/HW/3237	1:00 PM	19-Nov-19	EMB 2nd. Layer F.D.D	319+200	319+300	RHS	MCW	CA	M					
144	VKE-3/PIL/HW/3238	10:00 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M					
145	VKE-3/PIL/HW/3239	2:00 PM	19-Nov-19	Checking of C&G	315+450	315+720	BHS	MCW	CA	M	Mr. Mayur	8353217183			
146	VKE-3/PIL/HW/3240	3:00 PM	19-Nov-19	FDD and Level Checking of OGL	315+450	315+720	BHS	MCW	CA	M					
147	VKE-3/PIL/HW/3241	4:00 PM	19-Nov-19	EMB 9th. Layer F.D.D	314+890	314+790	BHS	MCW	CA	M					
148	VKE-3/PIL/HW/3242	5:00 PM	19-Nov-19	EMB 8th. Layer F.D.D	304+460	304+880	RHS	MCW	CA	M					
149	VKE-3/PIL/HW/3243	2:30 PM	19-Nov-19	EMB 13th. Layer F.D.D	304+880	304+850	LHS	MCW	CA	M					
150	VKE-3/PIL/HW/3244	3:30 PM	19-Nov-19	EMB 13th. Layer F.D.D	304+850	305+040	LHS	MCW	CA	M					
151	VKE-3/PIL/HW/3245	4:30 PM	19-Nov-19	EMB 10th. Layer F.D.D	304+850	305+020	RHS	MCW	CA	M					
152	VKE-3/PIL/HW/3246	10:30 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	320+300	320+400	RHS	MCW	CA	M					
153	VKE-3/PIL/HW/3247	11:00 AM	19-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	314+890	314+790	BHS	MCW	CA	M					
154	VKE-3/PIL/HW/3248	8:00 AM	19-Nov-19	DBM Laying	311+040	Diversion		MCW	CA	M			SPOT RFI		
155	VKE-3/PIL/HW/3249	9:00 AM	20-Nov-19	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	305+450	305+550	LHS	MCW	CA	M					
156	VKE-3/PIL/HW/3250	10:00 AM	20-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	305+550	305+700	LHS	MCW	CA	M					
157	VKE-3/PIL/HW/3251	11:00 AM	20-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	305+700	305+800	LHS	MCW	CA	M					
158	VKE-3/PIL/HW/3252	9:30 AM	20-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	294+730	294+980	LHS	MCW	CA	M					
159	VKE-3/PIL/HW/3253	10:30 AM	20-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	294+730	294+980	RHS	MCW	CA	M					
160	VKE-3/PIL/HW/3254	9:00 AM	20-Nov-19	EMB Top Layer F.D.D	304+880	305+020	LHS	MCW	CA	M					
161	VKE-3/PIL/HW/3255	5:30 PM	20-Nov-19	Subgrade 1st. Layer F.D.D	304+490	304+800	LHS	MCW	CA	M					
162	VKE-3/PIL/HW/3256	1:00 PM	20-Nov-19	EMB 11th. Layer F.D.D	304+880	305+020	RHS	MCW	CA	M	Mr. Mayur	8353217183			
163	VKE-3/PIL/HW/3257	1:30 PM	20-Nov-19	EMB 9th. Layer F.D.D	304+460	304+880	RHS	MCW	CA	M					
164	VKE-3/PIL/HW/3258	2:00 PM	20-Nov-19	EMB 8th. Layer F.D.D	305+080	305+240	RHS	MCW	CA	M					
165	VKE-3/PIL/HW/3259	2:30 PM	20-Nov-19	EMB 12th. Layer F.D.D	296+500	296+700	LHS	MCW	CA	M					
166	VKE-3/PIL/HW/3260	3:00 PM	20-Nov-19	EMB 11th. Layer F.D.D	296+500	296+700	RHS	MCW	CA	M					
167	VKE-3/PIL/HW/3261	3:30 PM	20-Nov-19	EMB 2nd. Layer F.D.D	319+300	319+400	RHS	MCW	CA	M					
168	VKE-3/PIL/HW/3262	4:00 PM	20-Nov-19	EMB 2nd. Layer F.D.D	319+100	319+200	RHS	MCW	CA	M					
169	VKE-3/PIL/HW/3263	4:30 PM	20-Nov-19	EMB 9th. Layer F.D.D	305+300	305+430	RHS	MCW	CA	M					
170	VKE-3/PIL/HW/3264	5:00 PM	20-Nov-19	EMB 2nd. Layer F.D.D	315+050	315+200	LHS	MCW	CA	M					
171	VKE-3/PIL/HW/3265	1:00 PM	20-Nov-19	EMB 2nd. Layer F.D.D	315+050	315+200	RHS	MCW	CA	M					
172	VKE-3/PIL/HW/3266	2:00 PM	20-Nov-19	EMB 17th. Layer F.D.D	313+860	314+120	RHS	MCW	CA	M					
173	VKE-3/PIL/HW/3267	3:00 PM	20-Nov-19	EMB 10th. Layer F.D.D	300+460	300+530	LHS	MCW	CA	M					
174	VKE-3/PIL/HW/3268	4:00 PM	20-Nov-19	EMB 3rd. Layer F.D.D	302+100	302+150	LHS	MCW	CA	M					
175	VKE-3/PIL/HW/3269	5:00 PM	20-Nov-19	EMB 10th. Layer F.D.D	302+200	302+300	LHS	MCW	CA	M					
176	VKE-3/PIL/HW/3270	9:00 AM	21-Nov-19	Rectification of rain cuts & Rechecking of EMB 6th. Layer F.D.D	294+100	294+250	RHS	MCW	CA	M					
177	VKE-3/PIL/HW/3271	10:00 AM	21-Nov-19	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	294+880	294+710	RHS	MCW	CA	M					
178	VKE-3/PIL/HW/3272	11:00 AM	21-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	294+880	294+710	LHS	MCW	CA	M					
179	VKE-3/PIL/HW/3273	9:30 AM	21-Nov-19	Checking of C&G	315+730	315+820	BHS	MCW	CA	M					
180	VKE-3/PIL/HW/3274	10:30 AM	21-Nov-19	FDD and Level Checking of OGL	315+730	315+820	BHS	MCW	CA	M					
181	VKE-3/PIL/HW/3275	11:30 AM	21-Nov-19	EMB 3rd. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M					
182	VKE-3/PIL/HW/3276	4:00 PM	21-Nov-19	EMB 10th. Layer F.D.D	302+200	302+300	LHS	MCW	CA	M	Mr. Mayur	8353217183			
183	VKE-3/PIL/HW/3277	4:30 PM	21-Nov-19	EMB 15th. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M					
184	VKE-3/PIL/HW/3278	4:20 PM	21-Nov-19	EMB 2nd. Layer F.D.D	319+400	319+500	RHS	MCW	CA	M					
185	VKE-3/PIL/HW/3279	4:00 PM	21-Nov-19	EMB 10th. Layer F.D.D	304+460	304+880	RHS	MCW	CA	M					
186	VKE-3/PIL/HW/3280	6:00 PM	21-Nov-19	Subgrade 1st. Layer F.D.D	304+800	305+020	LHS	MCW	CA	M					
187	VKE-3/PIL/HW/3281	4:15 PM	21-Nov-19	EMB 8th. Layer F.D.D	305+080	305+430	RHS	MCW	CA	M					
188	VKE-3/PIL/HW/3282	5:45 PM	21-Nov-19	EMB 12th. Layer F.D.D	304+880	305+020	RHS	MCW	CA	M					
189	VKE-3/PIL/HW/3283	6:00 PM	21-Nov-19	EMB 7th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M					
190	VKE-3/PIL/HW/3284	11:00 AM	21-Nov-19	EMB 9th. Layer F.D.D	305+240	305+300	RHS	MCW	CA	M					
191	VKE-3/PIL/HW/3285	1:00 PM	21-Nov-19	EMB 7th. Layer F.D.D	305+240	305+300	RHS	MCW	CA	M					
192	VKE-3/PIL/HW/3286	9:00 AM	22-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	296+800	296+900	RHS	MCW	CA	M					
193	VKE-3/PIL/HW/3287	10:00 AM	22-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M					



194	VKE-3/PIL/HW/3288	11:00 AM	22-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	302+670	302+800	LHS	MCW	CA	M	Mr. Mayur	8353217183
195	VKE-3/PIL/HW/3289	3:00 PM	22-Nov-19	EMB 4th. Layer F.D.D	302+100	302+150	LHS	MCW	CA	M		
196	VKE-3/PIL/HW/3290	3:30 PM	22-Nov-19	EMB 15th. Layer F.D.D	302+300	302+670	LHS	MCW	CA	M		
197	VKE-3/PIL/HW/3291	4:00 PM	22-Nov-19	EMB 8th. Layer F.D.D	305+080	305+430	RHS	MCW	CA	M		
198	VKE-3/PIL/HW/3292	5:30 PM	22-Nov-19	Subgrade Top Layer F.D.D	304+480	304+700	LHS	MCW	CA	M		
199	VKE-3/PIL/HW/3293	6:00 PM	22-Nov-19	EMB Top Layer F.D.D	304+480	304+700	RHS	MCW	CA	M		
200	VKE-3/PIL/HW/3294	4:30 PM	22-Nov-19	EMB 5th. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M		
201	VKE-3/PIL/HW/3295	5:00 PM	22-Nov-19	EMB 11th. Layer F.D.D	302+670	302+800	LHS	MCW	CA	M		
202	VKE-3/PIL/HW/3296	5:00 PM	22-Nov-19	Subgrade 1st. Layer F.D.D	304+800	305+020	LHS	MCW	CA	M		
203	VKE-3/PIL/HW/3297	3:00 PM	22-Nov-19	EMB 15th. Layer F.D.D	313+480	313+790	LHS	MCW	CA	M		
204	VKE-3/PIL/HW/3298	4:00 PM	22-Nov-19	EMB 4th. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M		
205	VKE-3/PIL/HW/3299	12:00 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	305+650	305+700	LHS	MCW	CA	M	Mr. Mayur	8353217183
206	VKE-3/PIL/HW/3300	12:30 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	305+440	305+550	LHS	MCW	CA	M		
207	VKE-3/PIL/HW/3301	2:00 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	305+700	305+840	LHS	MCW	CA	M		
208	VKE-3/PIL/HW/3302	2:30 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	305+440	305+550	RHS	MCW	CA	M		
209	VKE-3/PIL/HW/3303	3:00 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 8th. Layer F.D.D	305+550	305+840	RHS	MCW	CA	M		
210	VKE-3/PIL/HW/3304	3:30 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M		
211	VKE-3/PIL/HW/3305	4:00 PM	23-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	296+800	296+900	RHS	MCW	CA	M		
212	VKE-3/PIL/HW/3306	4:30 PM	23-Nov-19	EMB 6th. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M		
213	VKE-3/PIL/HW/3307	4:00 PM	23-Nov-19	EMB 14th. Layer F.D.D	302+270	302+400	RHS	MCW	CA	M		
214	VKE-3/PIL/HW/3308	4:15 PM	23-Nov-19	EMB 11th. Layer F.D.D	302+150	302+270	RHS	MCW	CA	M		
215	VKE-3/PIL/HW/3309	4:30 PM	23-Nov-19	EMB 8th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M		
216	VKE-3/PIL/HW/3310	5:00 PM	23-Nov-19	Subgrade 1st. Layer F.D.D	304+470	304+700	RHS	MCW	CA	M		
217	VKE-3/PIL/HW/3311	5:30 PM	23-Nov-19	EMB 13th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M		
218	VKE-3/PIL/HW/3312	10:00 AM	23-Nov-19	EMB 13th. Layer F.D.D	304+700	305+020	RHS	MCW	CA	M		
219	VKE-3/PIL/HW/3313	8:00 PM	23-Nov-19	EMB Top Layer F.D.D	304+700	305+090	RHS	MCW	CA	M		
220	VKE-3/PIL/HW/3314	5:30 PM	23-Nov-19	EMB 5th. Layer F.D.D	305+200	305+250	LHS	MCW	CA	M		
221	VKE-3/PIL/HW/3315	6:00 PM	23-Nov-19	EMB 6th. Layer F.D.D	305+200	305+250	LHS	MCW	CA	M		
222	VKE-3/PIL/HW/3316	6:30 PM	23-Nov-19	EMB 8th. Layer F.D.D	305+250	305+440	LHS	MCW	CA	M		
223	VKE-3/PIL/HW/3317	5:00 PM	23-Nov-19	EMB 1st. Layer F.D.D	315+250	315+440	RHS	MCW	CA	M		
224	VKE-3/PIL/HW/3318	5:30 PM	23-Nov-19	EMB 1st. Layer F.D.D	315+250	315+440	LHS	MCW	CA	M		
225	VKE-3/PIL/HW/3319	4:00 PM	24-Nov-19	EMB 14th. Layer F.D.D	302+400	302+670	RHS	MCW	CA	M		
226	VKE-3/PIL/HW/3320	4:30 PM	24-Nov-19	FDD and Level Checking of OGL	315+820	315+990	BHS	MCW	CA	M		
227	VKE-3/PIL/HW/3321	5:00 PM	24-Nov-19	EMB 16th. Layer F.D.D	312+780	313+050	LHS	MCW	CA	M		
228	VKE-3/PIL/HW/3322	5:30 PM	24-Nov-19	EMB 4th. Layer F.D.D	314+850	315+030	LHS	MCW	CA	M		
229	VKE-3/PIL/HW/3323	5:30 PM	24-Nov-19	EMB 9th. Layer F.D.D	305+100	305+430	RHS	MCW	CA	M		
230	VKE-3/PIL/HW/3324	5:00 PM	24-Nov-19	EMB 14th. Layer F.D.D	304+700	305+020	RHS	MCW	CA	M		
231	VKE-3/PIL/HW/3325	8:00 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 1st. Layer F.D.D	317+830	317+700	BHS	MCW	CA	M	Mr. Mayur	8353217183
232	VKE-3/PIL/HW/3326	8:30 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	317+080	317+120	BHS	MCW	CA	M		
233	VKE-3/PIL/HW/3327	9:00 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	316+580	316+800	BHS	MCW	CA	M		
234	VKE-3/PIL/HW/3328	9:30 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 1st. Layer F.D.D	307+880	307+980	RHS	MCW	CA	M		
235	VKE-3/PIL/HW/3329	10:00 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	294+250	294+400	LHS	MCW	CA	M		
236	VKE-3/PIL/HW/3330	10:30 AM	25-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	300+180	300+250	RHS	MCW	CA	M		
237	VKE-3/PIL/HW/3331	9:00 AM	25-Nov-19	EMB 7th. Layer F.D.D	305+200	305+250	LHS	MCW	CA	M		
238	VKE-3/PIL/HW/3332	11:00 AM	25-Nov-19	EMB 8th. Layer F.D.D	305+200	305+250	LHS	MCW	CA	M		
239	VKE-3/PIL/HW/3333	2:00 PM	25-Nov-19	EMB 16th. Layer F.D.D	313+480	313+790	LHS	MCW	CA	M		
240	VKE-3/PIL/HW/3334	2:30 PM	25-Nov-19	EMB 17th. Layer F.D.D	313+880	314+140	LHS	MCW	CA	M		
241	VKE-3/PIL/HW/3335	3:00 PM	25-Nov-19	EMB 8th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M		
242	VKE-3/PIL/HW/3336	3:30 PM	25-Nov-19	EMB 9th. Layer F.D.D	305+100	305+430	RHS	MCW	CA	M		
243	VKE-3/PIL/HW/3337	4:00 PM	25-Nov-19	EMB 14th. Layer F.D.D	305+080	305+200	LHS	MCW	CA	M		
244	VKE-3/PIL/HW/3338	4:30 PM	25-Nov-19	EMB 9th. Layer F.D.D	305+200	305+430	LHS	MCW	CA	M		
245	VKE-3/PIL/HW/3339	5:00 PM	25-Nov-19	EMB 6th. Layer F.D.D	305+450	305+550	RHS	MCW	CA	M		
246	VKE-3/PIL/HW/3340	9:00 AM	26-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	317+830	317+890	BHS	MCW	CA	M	Mr. Mayur	8353217183
247	VKE-3/PIL/HW/3341	10:00 AM	26-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	315+050	315+200	BHS	MCW	CA	M		
248	VKE-3/PIL/HW/3342	12:00 PM	26-Nov-19	EMB 12th. Layer F.D.D	302+670	302+800	LHS	MCW	CA	M		
249	VKE-3/PIL/HW/3343	2:00 PM	26-Nov-19	EMB 7th. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M		
250	VKE-3/PIL/HW/3344	2:30 PM	26-Nov-19	EMB 11th. Layer F.D.D	302+200	302+300	LHS	MCW	CA	M		
251	VKE-3/PIL/HW/3345	11:00 AM	26-Nov-19	EMB 10th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M		
252	VKE-3/PIL/HW/3346	6:00 PM	26-Nov-19	EMB 11th. Layer F.D.D	298+700	297+000	RHS	MCW	CA	M		
253	VKE-3/PIL/HW/3347	2:00 PM	26-Nov-19	EMB 3rd. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M		
254	VKE-3/PIL/HW/3348	2:30 PM	26-Nov-19	EMB 3rd. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M		
255	VKE-3/PIL/HW/3349	3:00 PM	26-Nov-19	EMB 4th. Layer F.D.D	314+850	315+030	RHS	MCW	CA	M		
256	VKE-3/PIL/HW/3350	3:30 PM	26-Nov-19	EMB 2nd. Layer F.D.D	307+880	307+980	RHS	MCW	CA	M		
257	VKE-3/PIL/HW/3351	4:00 PM	26-Nov-19	EMB 15th. Layer F.D.D	304+700	305+020	RHS	MCW	CA	M		

258	VKE-3/PIL/HW/3352	4:30 PM	26-Nov-19	EMB 9th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M			
259	VKE-3/PIL/HW/3353	5:00 PM	26-Nov-19	EMB 4th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M			
260	VKE-3/PIL/HW/3354	8:00 AM	27-Nov-19	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	294+500	294+650	LHS	MCW	CA	M			
261	VKE-3/PIL/HW/3355	9:00 AM	27-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	300+460	300+560	RHS	MCW	CA	M			
262	VKE-3/PIL/HW/3356	8:00 AM	27-Nov-19	EMB 1st. Layer F.D.D	307+800	307+860	RHS	MCW	CA	M			
263	VKE-3/PIL/HW/3357	5:00 PM	27-Nov-19	EMB 2nd. Layer F.D.D	307+800	307+860	RHS	MCW	CA	M			
264	VKE-3/PIL/HW/3358	10:00 AM	27-Nov-19	EMB 4th. Layer F.D.D	300+360	300+450	RHS	MCW	CA	M			
265	VKE-3/PIL/HW/3359	9:30 AM	27-Nov-19	EMB 4th. Layer F.D.D	300+180	300+380	RHS	MCW	CA	M			
266	VKE-3/PIL/HW/3360	3:00 PM	27-Nov-19	EMB 3rd. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M			
267	VKE-3/PIL/HW/3361	3:30 PM	27-Nov-19	EMB 3rd. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M			
268	VKE-3/PIL/HW/3362	4:00 PM	27-Nov-19	EMB 3rd. Layer F.D.D	317+630	317+890	LHS	MCW	CA	M			
269	VKE-3/PIL/HW/3363	4:30 PM	27-Nov-19	EMB 3rd. Layer F.D.D	317+630	317+890	RHS	MCW	CA	M	Mr. Mayur	8353217163	
270	VKE-3/PIL/HW/3364	8:00 AM	27-Nov-19	EMB 1st. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
271	VKE-3/PIL/HW/3365	5:00 PM	27-Nov-19	EMB 2nd. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
272	VKE-3/PIL/HW/3366	4:00 PM	27-Nov-19	EMB 9th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M			
273	VKE-3/PIL/HW/3367	4:30 PM	27-Nov-19	EMB 3rd. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M			
274	VKE-3/PIL/HW/3368	5:00 PM	27-Nov-19	EMB 10th. Layer F.D.D	305+100	305+300	RHS	MCW	CA	M			
275	VKE-3/PIL/HW/3369	5:30 PM	27-Nov-19	EMB 8th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M			
276	VKE-3/PIL/HW/3370	3:00 PM	27-Nov-19	EMB 10th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M			
277	VKE-3/PIL/HW/3371	3:30 PM	27-Nov-19	EMB 10th. Layer F.D.D	302+300	302+570	LHS	MCW	CA	M			
278	VKE-3/PIL/HW/3372	4:00 PM	27-Nov-19	EMB 11th. Layer F.D.D	302+570	302+800	LHS	MCW	CA	M			
279	VKE-3/PIL/HW/3373	5:00 PM	27-Nov-19	EMB 6th. Layer F.D.D	319+600	319+800	LHS	MCW	CA	M			
280	VKE-3/PIL/HW/3374	9:00 AM	28-Nov-19	Rectification of rain cuts & Rechecking of EMB 2nd. Layer F.D.D	301+350	301+500	RHS	MCW	CA	M			
281	VKE-3/PIL/HW/3375	10:00 AM	28-Nov-19	Rectification of rain cuts & Rechecking of EMB 3rd. Layer F.D.D	301+500	301+630	BHS	MCW	CA	M			
282	VKE-3/PIL/HW/3376	11:00 AM	28-Nov-19	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	294+530	294+670	RHS	MCW	CA	M			
283	VKE-3/PIL/HW/3377	12:00 PM	28-Nov-19	EMB 12th. Layer F.D.D	302+100	302+270	RHS	MCW	CA	M			
284	VKE-3/PIL/HW/3378	2:00 PM	28-Nov-19	EMB 15th. Layer F.D.D	302+270	302+570	RHS	MCW	CA	M			
285	VKE-3/PIL/HW/3379	2:30 PM	28-Nov-19	EMB 8th. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M			
286	VKE-3/PIL/HW/3380	3:00 PM	28-Nov-19	EMB 4th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M			
287	VKE-3/PIL/HW/3381	3:30 PM	28-Nov-19	EMB 4th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M			
288	VKE-3/PIL/HW/3382	4:00 PM	28-Nov-19	EMB 3rd. Layer F.D.D	317+630	317+890	LHS	MCW	CA	M	Mr. Mayur	8353217163	
289	VKE-3/PIL/HW/3383	4:30 PM	28-Nov-19	EMB 3rd. Layer F.D.D	317+630	317+890	RHS	MCW	CA	M			
290	VKE-3/PIL/HW/3384	5:00 PM	28-Nov-19	EMB 8th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M			
291	VKE-3/PIL/HW/3385	5:30 PM	28-Nov-19	EMB 10th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M			
292	VKE-3/PIL/HW/3386	2:00 PM	28-Nov-19	EMB 17th. Layer F.D.D	312+760	313+040	RHS	MCW	CA	M			
293	VKE-3/PIL/HW/3387	2:30 PM	28-Nov-19	EMB 1st. Layer F.D.D	315+450	315+710	LHS	MCW	CA	M			
294	VKE-3/PIL/HW/3388	3:00 PM	28-Nov-19	EMB 1st. Layer F.D.D	315+450	315+710	RHS	MCW	CA	M			
295	VKE-3/PIL/HW/3389	3:30 PM	28-Nov-19	EMB 7th. Layer F.D.D	305+440	305+550	RHS	MCW	CA	M			
296	VKE-3/PIL/HW/3390	4:00 PM	28-Nov-19	EMB 9th. Layer F.D.D	305+550	305+840	RHS	MCW	CA	M			
297	VKE-3/PIL/HW/3391	4:30 PM	28-Nov-19	EMB 3rd. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
298	VKE-3/PIL/HW/3392	5:00 PM	28-Nov-19	Subgrade Top Layer F.D.D	304+500	304+800	LHS	MCW	CA	M			
299	VKE-3/PIL/HW/3393	5:30 PM	28-Nov-19	EMB 4th. Layer F.D.D	300+450	300+550	RHS	MCW	CA	M			
300	VKE-3/PIL/HW/3394	8:00 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 4th. Layer F.D.D	294+250	294+400	RHS	MCW	CA	M			
301	VKE-3/PIL/HW/3395	8:30 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	301+820	302+940	BHS	MCW	CA	M			
302	VKE-3/PIL/HW/3396	9:00 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 9th. Layer F.D.D	302+570	302+800	RHS	MCW	CA	M			
303	VKE-3/PIL/HW/3397	9:30 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 10th. Layer F.D.D	302+570	302+800	RHS	MCW	CA	M			
304	VKE-3/PIL/HW/3398	10:00 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 7th. Layer F.D.D	305+450	305+550	LHS	MCW	CA	M			
305	VKE-3/PIL/HW/3399	10:30 AM	29-Nov-19	Rectification of rain cuts & Rechecking of EMB 5th. Layer F.D.D	316+580	316+800	BHS	MCW	CA	M			
306	VKE-3/PIL/HW/3400	11:00 AM	29-Nov-19	EMB 11th. Layer F.D.D	296+700	296+800	RHS	MCW	CA	M	Mr. Mayur	8353217163	
307	VKE-3/PIL/HW/3401	11:30 AM	29-Nov-19	EMB 8th. Layer F.D.D	294+550	294+650	LHS	MCW	CA	M			
308	VKE-3/PIL/HW/3402	12:00 PM	29-Nov-19	EMB 4th. Layer F.D.D	300+450	300+550	RHS	MCW	CA	M			
309	VKE-3/PIL/HW/3403	2:00 PM	29-Nov-19	EMB 11th. Layer F.D.D	302+570	302+800	LHS	MCW	CA	M			
310	VKE-3/PIL/HW/3404	2:30 PM	29-Nov-19	EMB 10th. Layer F.D.D	305+550	305+840	RHS	MCW	CA	M			
311	VKE-3/PIL/HW/3405	3:00 PM	29-Nov-19	EMB 8th. Layer F.D.D	319+600	319+800	LHS	MCW	CA	M			
312	VKE-3/PIL/HW/3406	3:30 PM	29-Nov-19	EMB 4th. Layer F.D.D	307+800	307+960	RHS	MCW	CA	M			
313	VKE-3/PIL/HW/3407	4:00 PM	29-Nov-19	EMB 10th. Layer F.D.D	305+100	305+300	RHS	MCW	CA	M			
314	VKE-3/PIL/HW/3408	4:30 PM	29-Nov-19	EMB 10th. Layer F.D.D	305+200	305+300	LHS	MCW	CA	M			
315	VKE-3/PIL/HW/3409	5:00 PM	29-Nov-19	EMB 10th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M			
316	VKE-3/PIL/HW/3410	5:30 PM	29-Nov-19	EMB 13th. Layer F.D.D	314+350	314+660	RHS	MCW	CA	M			
317	VKE-3/PIL/HW/3411	4:30 PM	29-Nov-19	EMB 13th. Layer F.D.D	301+940	302+100	BHS	MCW	CA	M			
318	VKE-3/PIL/HW/3412	5:00 PM	29-Nov-19	EMB 9th. Layer F.D.D	305+550	305+700	LHS	MCW	CA	M			
319	VKE-3/PIL/HW/3413	5:30 PM	29-Nov-19	EMB 10th. Layer F.D.D	305+700	305+840	LHS	MCW	CA	M			
320	VKE-3/PIL/HW/3414	5:00 PM	30-Nov-19	EMB 5th. Layer F.D.D	300+160	300+320	RHS	MCW	CA	M			
321	VKE-3/PIL/HW/3415	6:00 PM	30-Nov-19	EMB 10th. Layer F.D.D	304+200	304+440	RHS	MCW	CA	M			
322	VKE-3/PIL/HW/3416	5:30 PM	30-Nov-19	EMB 10th. Layer F.D.D	305+100	305+300	RHS	MCW	CA	M	Mr. Mayur	8353217163	
323	VKE-3/PIL/HW/3417	2:00 PM	30-Nov-19	EMB 9th. Layer F.D.D	305+550	305+840	RHS	MCW	CA	M			
324	VKE-3/PIL/HW/3418	5:00 PM	30-Nov-19	EMB 3rd. Layer F.D.D	307+800	307+960	LHS	MCW	CA	M			
325	VKE-3/PIL/HW/3419	4:30 PM	30-Nov-19	EMB 13th. Layer F.D.D	314+350	314+660	RHS	MCW	CA	M			
326	VKE-3/PIL/HW/3420	8:00 AM	30-Nov-19	Backfilling of Embankment 1st Layer at A1 & A2	314+669		BHS	MCW	CA	M			
327	VKE-3/PIL/HW/3421	10:00 AM	30-Nov-19	Backfilling of Embankment 2nd Layer at A1 & A2	314+669		BHS	MCW	CA	M			
328	VKE-3/PIL/HW/3422	12:00 PM	30-Nov-19	Backfilling of Embankment 3rd Layer at A1 & A2	314+669		BHS	MCW	CA	M			

329	VKE-3/PIL/HW/3423	2:00 PM	30-Nov-19	Backfilling of Embankment 4th Layer at A1 & A2	314+669		BHS	MCW	CA	M	Mr. Suresh	7874751709		
330	VKE-3/PIL/HW/3424	4:00 PM	30-Nov-19	Backfilling of Embankment 5th Layer at A1 & A2	314+669		BHS	MCW	CA	M				
331	VKE-3/PIL/HW/3425	6:00 PM	30-Nov-19	Backfilling of Embankment 6th Layer at A1 & A2	314+669		BHS	MCW	CA	M				
332	VKE-3/PIL/HW/3426	9:30 AM	30-Nov-19	EMB 5th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M				
333	VKE-3/PIL/HW/3427	10:00 AM	30-Nov-19	EMB 5th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M				
334	VKE-3/PIL/HW/3428	5:30 PM	30-Nov-19	EMB 6th. Layer F.D.D	317+080	317+120	LHS	MCW	CA	M				
335	VKE-3/PIL/HW/3429	6:00 PM	30-Nov-19	EMB 6th. Layer F.D.D	317+080	317+120	RHS	MCW	CA	M				
336	VKE-3/PIL/HW/3430	4:30 PM	30-Nov-19	EMB 4th. Layer F.D.D	317+630	317+690	LHS	MCW	CA	M				
337	VKE-3/PIL/HW/3431	5:00 PM	30-Nov-19	EMB 4th. Layer F.D.D	317+630	317+690	RHS	MCW	CA	M				
338	VKE-3/PIL/HW/3432	3:00 PM	30-Nov-19	EMB 4th. Layer F.D.D	301+520	301+630	LHS	MCW	CA	M				
339	VKE-3/PIL/HW/3433	4:00 PM	30-Nov-19	EMB 4th. Layer F.D.D	301+520	301+630	RHS	MCW	CA	M	Mr. Mayur	6353217163	SPOT RFI	
340	VKE-3/PIL/HW/3434	5:00 PM	30-Nov-19	EMB 9th. Layer F.D.D	302+100	302+200	LHS	MCW	CA	M				
341	VKE-3/PIL/HW/3435	6:00 PM	30-Nov-19	EMB 3rd. Layer F.D.D	301+350	301+500	RHS	MCW	CA	M				



## STRUCTURE RFI Summary

PACKAGE

3

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
					From				
1	VKE-3/PIL/STR/4037	8:00 AM	1-Nov-19	Checking of Reinforcement and Formwork for A1 Shaft 1st Lift	307+733	RHS	Mr. Amar	8159010888	A1 MNB
2	VKE-3/PIL/STR/4038	9:00 AM	1-Nov-19	Pouring M35 grade of Concrete for A1 Shaft 1st Lift	307+733	RHS			
3	VKE-3/PIL/STR/4039	9:00 AM	1-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	295+151	RHS			
4	VKE-3/PIL/STR/4040	11:00 AM	1-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	295+151	RHS			
5	VKE-3/PIL/STR/4041	8:30 AM	1-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 97	293+014	LHS			
6	VKE-3/PIL/STR/4042	9:30 AM	1-Nov-19	Pouring M35 grade of Concrete for Pile no 97	293+014	LHS			
7	VKE-3/PIL/STR/4043	10:00 AM	1-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014	LHS			
8	VKE-3/PIL/STR/4044	11:30 AM	1-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014	LHS			
9	VKE-3/PIL/STR/4045	11:00 AM	1-Nov-19	Pouring M35 grade of Concrete for Raft	295+990	RHS			
10	VKE-3/PIL/STR/4046	10:00 AM	1-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	321+253	LHS	Mr. Asidur	9775411433	MJB
11	VKE-3/PIL/STR/4047	11:00 AM	1-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	321+253	LHS			
12	VKE-3/PIL/STR/4048	2:00 PM	1-Nov-19	Laying of PCC	320+330	LHS			
13	VKE-3/PIL/STR/4049	11:00 AM	1-Nov-19	Laying of PCC for P1	318+870	RHS			
14	VKE-3/PIL/STR/4050	8:00 AM	2-Nov-19	Checking of Reinforcement and Formwork for Raft	310+480	RHS	Mr. Ishan	9904088001	PUP
15	VKE-3/PIL/STR/4051	9:00 AM	2-Nov-19	Pouring M35 grade of Concrete for Raft	310+480	RHS			
16	VKE-3/PIL/STR/4052	8:00 AM	2-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 94	293+014	LHS	Mr. Amar	8159010888	P4 ROB
17	VKE-3/PIL/STR/4053	9:00 AM	2-Nov-19	Pouring M35 grade of Concrete for Pile no 94	293+014	LHS			
18	VKE-3/PIL/STR/4054	9:00 AM	2-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014	RHS			
19	VKE-3/PIL/STR/4055	11:00 AM	2-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014	RHS			
20	VKE-3/PIL/STR/4056	8:30 AM	2-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014	LHS			
21	VKE-3/PIL/STR/4057	9:30 AM	2-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014	LHS			
22	VKE-3/PIL/STR/4058	10:00 AM	2-Nov-19	Layout & Excavation for Pile cap	293+014	LHS			
23	VKE-3/PIL/STR/4059	11:30 AM	2-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014	LHS			
24	VKE-3/PIL/STR/4060	9:00 AM	2-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+151	RHS			
25	VKE-3/PIL/STR/4061	11:00 AM	2-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+151	RHS	Mr. Vijay	9816259032	A1 VUP
26	VKE-3/PIL/STR/4062	9:00 AM	2-Nov-19	Checking of Reinforcement and Formwork for A1 Wall & Haunch	303+808	LHS			
27	VKE-3/PIL/STR/4063	10:00 AM	2-Nov-19	Pouring M35 grade of Concrete for A1 Wall & Haunch	303+808	LHS			
28	VKE-3/PIL/STR/4064	10:00 AM	2-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	321+253	LHS			
29	VKE-3/PIL/STR/4065	11:00 AM	2-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	321+253	LHS			
30	VKE-3/PIL/STR/4066	9:00 AM	3-Nov-19	Checking of Reinforcement and Formwork for Top Slab	295+585	LHS			
31	VKE-3/PIL/STR/4067	11:00 AM	3-Nov-19	Pouring M30 grade of Concrete for Top Slab	295+585	LHS			
32	VKE-3/PIL/STR/4068	9:00 AM	3-Nov-19	Checking of Reinforcement and Formwork for A1 Wall & Haunch	303+808	RHS			
33	VKE-3/PIL/STR/4069	10:00 AM	3-Nov-19	Pouring M35 grade of Concrete for A1 Wall & Haunch	303+808	RHS			
34	VKE-3/PIL/STR/4070	8:00 AM	3-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 94	293+014	LHS	Mr. Amar	8159010888	P4 ROB
35	VKE-3/PIL/STR/4071	9:00 AM	3-Nov-19	Pouring M35 grade of Concrete for Pile no 94	293+014	LHS			
36	VKE-3/PIL/STR/4072	9:00 AM	3-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014	RHS			
37	VKE-3/PIL/STR/4073	11:00 AM	3-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014	RHS			
38	VKE-3/PIL/STR/4074	8:30 AM	3-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014	LHS			
39	VKE-3/PIL/STR/4075	9:30 AM	3-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014	LHS			
40	VKE-3/PIL/STR/4076	10:00 AM	3-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014	LHS			
41	VKE-3/PIL/STR/4077	9:00 AM	3-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+151	RHS			
42	VKE-3/PIL/STR/4078	11:00 AM	3-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+151	RHS			
43	VKE-3/PIL/STR/4079	10:00 AM	3-Nov-19	Checking of Reinforcement and Formwork for Bottom Haunch	295+990	LHS	Mr. Jaymin	9588010295	MNB
44	VKE-3/PIL/STR/4080	11:00 AM	3-Nov-19	Pouring M35 grade of Concrete for Bottom Haunch	295+990	LHS			
45	VKE-3/PIL/STR/4081	9:00 AM	4-Nov-19	Laying of PCC	293+875	RHS	Mr. Ishan	9904088001	LVUP
46	VKE-3/PIL/STR/4082	9:00 AM	4-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall Final Lift	307+733	LHS			
47	VKE-3/PIL/STR/4083	10:00 AM	4-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall Final Lift	307+733	LHS	Mr. Jaymin	9588010295	MNB
48	VKE-3/PIL/STR/4084	11:00 AM	4-Nov-19	Checking of Layout & Excavation	317+480	BHS			
49	VKE-3/PIL/STR/4085	8:00 AM	4-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 94	293+014	LHS	Mr. Amar	8159010888	P4 ROB
50	VKE-3/PIL/STR/4086	9:00 AM	4-Nov-19	Pouring M35 grade of Concrete for Pile no 94	293+014	LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
51	VKE-3/PIL/STR/4087	9:30 AM	4-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 100	203+014		LHS	Mr. Vijay	9816259032	P4 ROB
52	VKE-3/PIL/STR/4088	10:30 AM	4-Nov-19	Pouring M35 grade of Concrete for Pile no 100	293+014		LHS			
53	VKE-3/PIL/STR/4089	9:00 AM	4-Nov-19	Checking of Ground Improvement 2nd layer	306+080		LHS	Mr. Asidur	9775411433	PUP
54	VKE-3/PIL/STR/4090	10:00 AM	4-Nov-19	Laying of PCC	306+080		LHS			
55	VKE-3/PIL/STR/4091	2:00 PM	4-Nov-19	Checking of Ground Improvement Final layer	310+480		LHS	Mr. Ishan	9904068001	A1 MNB
56	VKE-3/PIL/STR/4092	5:00 PM	4-Nov-19	Level checking & Laying M25 grade of PCC	310+480		LHS			
57	VKE-3/PIL/STR/4093	9:00 AM	5-Nov-19	Checking of Layout & Excavation	297+220		BHS	Mr. Amar	8159010988	P2 ROB
58	VKE-3/PIL/STR/4094	3:00 PM	5-Nov-19	Checking of Ground Improvement 1st layer	297+220		BHS			
59	VKE-3/PIL/STR/4095	4:00 PM	5-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	307+733		RHS	Mr. Jaymin	9586010295	A1 PUP
60	VKE-3/PIL/STR/4096	5:00 PM	5-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	307+733		RHS			
61	VKE-3/PIL/STR/4097	8:00 AM	5-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 94	293+014		LHS	Mr. Joshi	8827215489	PUP
62	VKE-3/PIL/STR/4098	9:00 AM	5-Nov-19	Pouring M35 grade of Concrete for Pile no 94	293+014		LHS			
63	VKE-3/PIL/STR/4099	9:30 AM	5-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 100	293+014		LHS	Mr. Shankar	8945938534	A2 PUP
64	VKE-3/PIL/STR/4100	10:30 AM	5-Nov-19	Pouring M35 grade of Concrete for Pile no 100	293+014		LHS			
65	VKE-3/PIL/STR/4101	10:30 AM	5-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		LHS	Mr. Ishan	9904068001	PUP
66	VKE-3/PIL/STR/4102	11:30 AM	5-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		LHS			
67	VKE-3/PIL/STR/4103	2:00 PM	5-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		RHS	Mr. Amar	8159010988	P7 ROB
68	VKE-3/PIL/STR/4104	3:00 PM	5-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		RHS			
69	VKE-3/PIL/STR/4105	3:00 PM	5-Nov-19	Checking of Reinforcement and Formwork for A1 wall	295+585		RHS	Mr. Jaymin	9586010295	A1 BC
70	VKE-3/PIL/STR/4106	4:00 PM	5-Nov-19	Pouring M30 grade of Concrete for A1 wall	295+585		RHS			
71	VKE-3/PIL/STR/4107	1:00 PM	5-Nov-19	Checking of Reinforcement and Formwork for bottom Haunch	319+580		LHS	Mr. Joshi	8827215489	PUP
72	VKE-3/PIL/STR/4108	2:00 PM	5-Nov-19	Pouring M35 grade of Concrete for bottom Haunch	319+580		LHS			
73	VKE-3/PIL/STR/4109	10:00 AM	5-Nov-19	Raising of bottom raft level by M35 grade of concrete	304+170		LHS	Mr. Shankar	8945938534	A2 PUP
74	VKE-3/PIL/STR/4110	11:00 AM	5-Nov-19	Checking of Ground Improvement Final layer	310+480		LHS			
75	VKE-3/PIL/STR/4111	3:00 PM	5-Nov-19	Laying M25 grade of PCC	310+480		LHS	Mr. Ishan	9904068001	PUP
76	VKE-3/PIL/STR/4112	9:00 AM	5-Nov-19	Checking of Reinforcement and Formwork for bottom Haunch	310+480		RHS			
77	VKE-3/PIL/STR/4113	11:00 AM	5-Nov-19	Pouring M35 grade of Concrete for bottom Haunch	310+480		RHS	Mr. Amar	8159010988	P7 ROB
78	VKE-3/PIL/STR/4114	10:00 AM	6-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	307+733		RHS			
79	VKE-3/PIL/STR/4115	11:00 AM	6-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	307+733		RHS	Mr. Jaymin	9586010295	A1 MNB
80	VKE-3/PIL/STR/4116	3:00 PM	6-Nov-19	Checking of Reinforcement and Formwork for Raft	293+875		LHS			
81	VKE-3/PIL/STR/4117	4:00 PM	6-Nov-19	Pouring M35 grade of Concrete for Raft	293+875		LHS	Mr. Amar	8159010988	P2 ROB
82	VKE-3/PIL/STR/4118	10:00 AM	6-Nov-19	Raising of bottom raft level with M40 grade of concrete	304+170		LHS			
83	VKE-3/PIL/STR/4119	8:00 AM	6-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 174	293+014		RHS	Mr. Shankar	8945938534	A2 PUP
84	VKE-3/PIL/STR/4120	9:00 AM	6-Nov-19	Pouring M35 grade of Concrete for Pile no 174	293+014		RHS			
85	VKE-3/PIL/STR/4121	9:30 AM	6-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 176	293+014		RHS	Mr. Ishan	9904068001	PUP
86	VKE-3/PIL/STR/4122	10:30 AM	6-Nov-19	Pouring M35 grade of Concrete for Pile no 176	293+014		RHS			
87	VKE-3/PIL/STR/4123	11:00 AM	6-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 180	293+014		RHS	Mr. Amar	8159010988	P5 ROB
88	VKE-3/PIL/STR/4124	12:00 PM	6-Nov-19	Pouring M35 grade of Concrete for Pile no 180	293+014		RHS			
89	VKE-3/PIL/STR/4125	10:00 AM	6-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		LHS	Mr. Jaymin	9586010295	A1 & A2 PUP
90	VKE-3/PIL/STR/4126	11:00 AM	6-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	293+014		LHS			
91	VKE-3/PIL/STR/4127	2:00 PM	6-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		LHS	Mr. Ishan	9904068001	A2 BC
92	VKE-3/PIL/STR/4128	3:00 PM	6-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			
93	VKE-3/PIL/STR/4129	3:30 PM	6-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		RHS	Mr. Asidur	9775411433	PUP
94	VKE-3/PIL/STR/4130	4:30 PM	6-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		RHS			
95	VKE-3/PIL/STR/4131	9:00 AM	6-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	305+058		LHS	Mr. Vijay	9816259032	A1 & A2 PUP
96	VKE-3/PIL/STR/4132	2:00 PM	6-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	305+058		LHS			
97	VKE-3/PIL/STR/4133	2:00 PM	6-Nov-19	Checking of Ground Improvement 1st layer	317+460		BHS	Mr. Ishan	9904068001	VUP
98	VKE-3/PIL/STR/4134	8:00 AM	7-Nov-19	Checking of Reinforcement and Formwork for Raft	295+554		LHS			
99	VKE-3/PIL/STR/4135	9:00 AM	7-Nov-19	Pouring M35 grade of Concrete for Raft	295+554		LHS	Mr. Amar	8159010988	P7 ROB
100	VKE-3/PIL/STR/4136	5:00 PM	7-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	295+585		RHS			
101	VKE-3/PIL/STR/4137	6:00 PM	7-Nov-19	Pouring M30 grade of Concrete for A2 wall 1st Lift	295+585		RHS	Mr. Jaymin	9586010295	A1 PUP
102	VKE-3/PIL/STR/4138	10:00 AM	7-Nov-19	Raising of bottom raft level with M40 grade of concrete	304+170		LHS			
103	VKE-3/PIL/STR/4139	10:00 AM	7-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+220		LHS	Mr. Vijay	9816259032	A1 & A2 PUP
104	VKE-3/PIL/STR/4140	12:00 PM	7-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	303+220		LHS			
105	VKE-3/PIL/STR/4141	10:00 AM	7-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	305+850		LHS	Mr. Asidur	9775411433	PUP
106	VKE-3/PIL/STR/4142	12:00 PM	7-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	305+850		LHS			
107	VKE-3/PIL/STR/4143	9:00 AM	7-Nov-19	Checking of Ground Improvement 1st layer	317+460		BHS	Mr. Asidur	9775411433	PUP
108	VKE-3/PIL/STR/4144	3:00 PM	7-Nov-19	Checking of Ground Improvement Final layer	317+460		BHS			



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
109	VKE-3/PIL/STR/4145	9:30 AM	7-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 176	293+014		RHS	Mr. Amar	8159010988	P7 ROB
110	VKE-3/PIL/STR/4146	10:30 AM	7-Nov-19	Pouring M35 grade of Concrete for Pile no 176	293+014		RHS			
111	VKE-3/PIL/STR/4147	11:00 AM	7-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 180	293+014		RHS			
112	VKE-3/PIL/STR/4148	12:00 PM	7-Nov-19	Pouring M35 grade of Concrete for Pile no 180	293+014		RHS			
113	VKE-3/PIL/STR/4149	2:00 PM	7-Nov-19	Checking of Reinforcement and Formwork for for Pile Cap	293+014		LHS			
114	VKE-3/PIL/STR/4150	3:00 PM	7-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS			
115	VKE-3/PIL/STR/4151	4:30 PM	7-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		RHS	Mr. Shankar	8945938534	P5 ROB
116	VKE-3/PIL/STR/4152	9:00 AM	7-Nov-19	Checking of Reinforcement and Formwork for A1 wall Bottom Haunch	311+850		LHS			
117	VKE-3/PIL/STR/4153	11:00 AM	7-Nov-19	Pouring M35 grade of Concrete for A1 wall Bottom Haunch	311+850		LHS	Mr. Ishan	9904068001	A1 PUP
118	VKE-3/PIL/STR/4154	11:00 AM	8-Nov-19	Pile Integrity Test of Pile No. 53	297+562		RHS			
119	VKE-3/PIL/STR/4155	11:00 AM	8-Nov-19	Routine Pile Load Test of Pile No. 35	297+562		LHS			
120	VKE-3/PIL/STR/4156	2:00 PM	8-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	307+733		RHS			
121	VKE-3/PIL/STR/4157	3:00 PM	8-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	307+733		RHS			
122	VKE-3/PIL/STR/4158	2:00 PM	8-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	307+733		RHS			
123	VKE-3/PIL/STR/4159	3:00 PM	8-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	307+733		RHS			
124	VKE-3/PIL/STR/4160	8:00 AM	8-Nov-19	Checking of Layout & Excavation	297+220		BHS			
125	VKE-3/PIL/STR/4161	9:00 AM	8-Nov-19	Checking of Ground Improvement 1st layer	297+220		BHS			
126	VKE-3/PIL/STR/4162	5:00 PM	8-Nov-19	Checking of Ground Improvement 2nd layer	297+220		BHS			
127	VKE-3/PIL/STR/4163	10:00 AM	8-Nov-19	Raising of bottom raft level with M40 grade of concrete	304+170		LHS			
128	VKE-3/PIL/STR/4164	1:00 PM	8-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	321+253		LHS			Mr. Jaymin
129	VKE-3/PIL/STR/4165	2:00 PM	8-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	321+253		LHS			
130	VKE-3/PIL/STR/4166	4:30 PM	8-Nov-19	Checking of Reinforcement and Formwork for Raft	315+850		LHS			
131	VKE-3/PIL/STR/4167	9:00 AM	8-Nov-19	Checking of Reinforcement and Formwork for A1 wall Bottom Haunch	311+850		LHS	Mr. Shankar	8945938534	A1 PUP
132	VKE-3/PIL/STR/4168	11:00 AM	8-Nov-19	Pouring M35 grade of Concrete for A1 wall Bottom Haunch	311+850		LHS			
133	VKE-3/PIL/STR/4169	9:00 AM	8-Nov-19	Checking of Layout & Excavation	308+550		BHS			
134	VKE-3/PIL/STR/4170	11:00 AM	8-Nov-19	Checking of Ground Improvement 1st layer of GSB	308+550		BHS			
135	VKE-3/PIL/STR/4171	3:00 PM	8-Nov-19	Checking of Ground Improvement Final layer of GSB	308+550		BHS			
136	VKE-3/PIL/STR/4172	9:00 AM	8-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	305+058		LHS	Mr. Vijay	9816259032	A1 & A2 PUP
137	VKE-3/PIL/STR/4173	2:00 PM	8-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	305+058		LHS			
138	VKE-3/PIL/STR/4174	10:00 AM	8-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	305+850		LHS			
139	VKE-3/PIL/STR/4175	12:00 PM	8-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	305+850		LHS			
140	VKE-3/PIL/STR/4176	9:30 AM	8-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 174	293+014		RHS	Mr. Amar	8159010988	P7 ROB
141	VKE-3/PIL/STR/4177	10:30 AM	8-Nov-19	Pouring M35 grade of Concrete for Pile no 174	293+014		RHS			
142	VKE-3/PIL/STR/4178	11:00 AM	8-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 175	293+014		RHS			
143	VKE-3/PIL/STR/4179	12:00 PM	8-Nov-19	Pouring M35 grade of Concrete for Pile no 175	293+014		RHS			
144	VKE-3/PIL/STR/4180	2:00 PM	8-Nov-19	Checking of Reinforcement and Formwork for Pier shaft 3rd lift	293+014		LHS			
145	VKE-3/PIL/STR/4181	3:00 PM	8-Nov-19	Pouring M35 grade of Concrete for Pier shaft 3rd lift	293+014		LHS	Mr. Asidur	9775411433	P2 ROB
146	VKE-3/PIL/STR/4182	4:30 PM	8-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			
147	VKE-3/PIL/STR/4183	2:00 PM	8-Nov-19	Checking of Ground Improvement Final layer	317+480		BHS	Mr. Ishan	9904068001	P11 ROB
148	VKE-3/PIL/STR/4184	11:00 AM	9-Nov-19	Pile Integrity Test of Pile No. 53	297+562		RHS			
149	VKE-3/PIL/STR/4185	11:00 AM	9-Nov-19	Routine Pile Load Test of Pile No. 35	297+562		LHS	Mr. Jaymin	9586010295	A2 MNB
150	VKE-3/PIL/STR/4186	11:00 AM	9-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	305+850		RHS			
151	VKE-3/PIL/STR/4187	12:00 PM	9-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	305+850		RHS	Mr. Yallalini	8861503420	A1 & A2 PUP
152	VKE-3/PIL/STR/4188	10:00 AM	9-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	321+253		LHS			
153	VKE-3/PIL/STR/4189	11:00 AM	9-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	321+253		LHS	Mr. Amar	8159010988	A1 MJB
154	VKE-3/PIL/STR/4190	9:00 AM	9-Nov-19	Checking of Reinforcement and Formwork for Raft	315+850		LHS			
155	VKE-3/PIL/STR/4191	10:00 AM	9-Nov-19	Pouring M35 grade of Concrete for Raft	315+850		LHS			
156	VKE-3/PIL/STR/4192	9:30 AM	9-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 170	293+014		RHS			
157	VKE-3/PIL/STR/4193	10:30 AM	9-Nov-19	Pouring M35 grade of Concrete for Pile no 170	293+014		RHS			
158	VKE-3/PIL/STR/4194	11:00 AM	9-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 172	293+014		RHS			
159	VKE-3/PIL/STR/4195	12:00 PM	9-Nov-19	Pouring M35 grade of Concrete for Pile no 172	293+014		RHS			
160	VKE-3/PIL/STR/4196	2:00 PM	9-Nov-19	Checking of Reinforcement and Formwork for Pier shaft 3rd lift	293+014		LHS			
161	VKE-3/PIL/STR/4197	3:00 PM	9-Nov-19	Pouring M35 grade of Concrete for Pier shaft 3rd lift	293+014		LHS			
162	VKE-3/PIL/STR/4198	4:30 PM	9-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
163	VKE-3/PIL/STR/4199	11:00 AM	9-Nov-19	Checking of Ground Improvement Final layer of GSB	308+550		BHS	Mr. Shankar	8945938534	LVUP
164	VKE-3/PIL/STR/4200	3:00 PM	9-Nov-19	Laying M25 grade of PCC	308+550		BHS			
165	VKE-3/PIL/STR/4201	9:00 AM	10-Nov-19	Raising of bottom raft level with M40 grade of concrete	304+170		RHS	Mr. Joshi	8827215489	PUP
166	VKE-3/PIL/STR/4202	8:00 AM	10-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	295+554		LHS	Mr. Gurdeep	9529227700	A1 & A2 VUP
167	VKE-3/PIL/STR/4203	9:00 AM	10-Nov-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	295+554		LHS			
168	VKE-3/PIL/STR/4204	9:30 AM	10-Nov-19	Pouring M25 grade for PCC	297+220		BHS			PUP
169	VKE-3/PIL/STR/4205	8:30 AM	10-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	297+582		RHS			A2 MNB
170	VKE-3/PIL/STR/4206	9:30 AM	10-Nov-19	Pouring M35 grade of Concrete for Pile Cap	297+582		RHS	Mr. Amar	8159010988	P4 ROB
171	VKE-3/PIL/STR/4207	9:30 AM	10-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 91	293+014		LHS			
172	VKE-3/PIL/STR/4208	10:30 AM	10-Nov-19	Pouring M35 grade of Concrete for Pile no 91	293+014		LHS			
173	VKE-3/PIL/STR/4209	11:00 AM	10-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 169	293+014		RHS			P7 ROB
174	VKE-3/PIL/STR/4210	12:00 PM	10-Nov-19	Pouring M35 grade of Concrete for Pile no 169	293+014		RHS			
175	VKE-3/PIL/STR/4211	1:00 PM	10-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 171	293+014		RHS			P7 ROB
176	VKE-3/PIL/STR/4212	2:00 PM	10-Nov-19	Pouring M35 grade of Concrete for Pile no 171	293+014		RHS			
177	VKE-3/PIL/STR/4213	2:00 PM	10-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		LHS			P13 ROB
178	VKE-3/PIL/STR/4214	3:00 PM	10-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS			
179	VKE-3/PIL/STR/4215	4:30 PM	10-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			P11 ROB
180	VKE-3/PIL/STR/4216	10:00 AM	10-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	303+220		RHS	Mr. Rahul	9149042843	A2 PUP
181	VKE-3/PIL/STR/4217	11:00 AM	10-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	303+220		RHS			
182	VKE-3/PIL/STR/4218	2:00 PM	10-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	303+808		RHS			A2 VUP
183	VKE-3/PIL/STR/4219	3:00 PM	10-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	303+808		RHS			
184	VKE-3/PIL/STR/4220	2:00 PM	10-Nov-19	Laying M25 grade of PCC	317+480		LHS	Mr. Jaymin	9586010295	PUP
185	VKE-3/PIL/STR/4221	9:00 AM	10-Nov-19	Checking of Layout & Excavation	314+850		BHS			PUP
186	VKE-3/PIL/STR/4222	10:00 AM	10-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	321+253		LHS			A1 MJB
187	VKE-3/PIL/STR/4223	11:00 AM	10-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	321+253		LHS			
188	VKE-3/PIL/STR/4224	3:00 PM	10-Nov-19	Checking of Reinforcement and Formwork for Raft	318+870		RHS	Mr. Shankar	8945938534	P1 MJB
189	VKE-3/PIL/STR/4225	4:00 PM	10-Nov-19	Pouring M35 grade of Concrete for Raft	318+870		RHS			
190	VKE-3/PIL/STR/4226	9:00 AM	10-Nov-19	Laying M25 grade of PCC	308+550		BHS	Mr. Shankar	8945938534	LVUP
191	VKE-3/PIL/STR/4227	2:00 PM	10-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	307+733		RHS			
192	VKE-3/PIL/STR/4228	3:00 PM	10-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	307+733		RHS	Mr. Rahul	9149042843	A2 MNB SPOT RFI
193	VKE-3/PIL/STR/4229	8:00 AM	11-Nov-19	Checking of Layout & Excavation	294+085		BHS			
194	VKE-3/PIL/STR/4230	9:00 AM	11-Nov-19	Checking of Ground Improvement 1st Layer	294+085		BHS	Mr. Gurdeep	9529227700	MNB
195	VKE-3/PIL/STR/4231	11:00 AM	11-Nov-19	Checking of Ground Improvement 2nd Layer	294+085		BHS			
196	VKE-3/PIL/STR/4232	8:00 AM	11-Nov-19	Laying M25 grade of PCC	297+220		BHS			PUP
197	VKE-3/PIL/STR/4233	8:30 AM	11-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	297+582		RHS			A2 MNB
198	VKE-3/PIL/STR/4234	9:30 AM	11-Nov-19	Pouring M35 grade of Concrete for Pile Cap	297+582		RHS			
199	VKE-3/PIL/STR/4235	8:00 AM	11-Nov-19	Checking of Layout & Excavation for Pile Cap	297+582		LHS			A2
200	VKE-3/PIL/STR/4236	2:00 PM	11-Nov-19	Pouring M25 grade of PCC for Pile Cap	297+582		LHS			MNB
201	VKE-3/PIL/STR/4237	2:00 PM	11-Nov-19	Checking of Reinforcement and Formwork for Slab	305+058		LHS			Mr. Vijay
202	VKE-3/PIL/STR/4238	4:00 PM	11-Nov-19	Pouring M35 grade of Concrete for Slab	305+058		LHS			
203	VKE-3/PIL/STR/4239	10:00 AM	11-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	303+808		RHS	Mr. Asidur	9775411433	A2 VUP
204	VKE-3/PIL/STR/4240	11:00 AM	11-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	303+808		RHS			
205	VKE-3/PIL/STR/4241	2:00 PM	11-Nov-19	Laying M25 grade of PCC	317+480		BHS			PUP
206	VKE-3/PIL/STR/4242	9:30 AM	11-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 167	293+014		RHS			P7 ROB
207	VKE-3/PIL/STR/4243	10:30 AM	11-Nov-19	Pouring M35 grade of Concrete for Pile no 167	293+014		RHS	Mr. Amar	8159010988	P7 ROB
208	VKE-3/PIL/STR/4244	11:00 AM	11-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 169	293+014		RHS			
209	VKE-3/PIL/STR/4245	12:00 PM	11-Nov-19	Pouring M35 grade of Concrete for Pile no 169	293+014		RHS			
210	VKE-3/PIL/STR/4246	1:00 PM	11-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	293+014		LHS			P2 ROB
211	VKE-3/PIL/STR/4247	2:00 PM	11-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	293+014		LHS			
212	VKE-3/PIL/STR/4248	2:00 PM	11-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		LHS			P12 ROB
213	VKE-3/PIL/STR/4249	3:00 PM	11-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			
214	VKE-3/PIL/STR/4250	4:30 PM	11-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			P11 ROB
215	VKE-3/PIL/STR/4251	9:00 AM	11-Nov-19	Checking of Reinforcement and Formwork for A2 Bottom Haunch	309+550		RHS	Mr. Shankar	8945938534	A2 PUP
216	VKE-3/PIL/STR/4252	11:00 AM	11-Nov-19	Pouring M35 grade of Concrete for A2 Bottom Haunch	309+550		RHS			
217	VKE-3/PIL/STR/4253	3:00 PM	11-Nov-19	Checking of Reinforcement and Formwork for Raft	318+870		RHS	Mr. Jaymin	9586010295	P1 MJB
218	VKE-3/PIL/STR/4254	4:00 PM	11-Nov-19	Pouring M35 grade of Concrete for Raft	318+870		RHS			
219	VKE-3/PIL/STR/4255	10:00 AM	11-Nov-19	Checking of Reinforcement and Formwork for Raft	294+520		RHS	Mr. Joshi	8827215489	LVUP
220	VKE-3/PIL/STR/4256	11:00 AM	11-Nov-19	Pouring M35 grade of Concrete for Raft	294+520		RHS			
221	VKE-3/PIL/STR/4257	9:30 AM	12-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 170	293+014		RHS	P7 ROB		
222	VKE-3/PIL/STR/4258	10:30 AM	12-Nov-19	Pouring M35 grade of Concrete for Pile no 170	293+014		RHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
223	VKE-3/PIL/STR/4259	1:00 PM	12-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 4th Lift	203+014		LHS	Mr. Amar	8159010988	P2 ROB
224	VKE-3/PIL/STR/4260	2:00 PM	12-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 4th Lift	203+014		LHS			
225	VKE-3/PIL/STR/4261	4:30 PM	12-Nov-19	Pouring M25 grade of PCC for Pile Cap	203+014		LHS			P12 ROB
226	VKE-3/PIL/STR/4262	11:00 AM	12-Nov-19	Checking of Reinforcement and Formwork for Raft	204+520		RHS	Mr. Gurdeep	9529227700	LVUP
227	VKE-3/PIL/STR/4263	12:00 PM	12-Nov-19	Pouring M35 grade of Concrete for Raft	204+520		RHS			
228	VKE-3/PIL/STR/4264	9:00 AM	12-Nov-19	Pouring M25 grade of PCC for Pile Cap	207+562		LHS			
229	VKE-3/PIL/STR/4265	9:00 AM	12-Nov-19	Checking of Ground Improvement 1st Layer	314+850		BHS	Mr. Yallaling	8861503420	PUP
230	VKE-3/PIL/STR/4266	4:00 PM	12-Nov-19	Checking of Ground Improvement Final Layer	314+850		BHS			
231	VKE-3/PIL/STR/4267	9:00 AM	12-Nov-19	Checking of Layout & Excavation for A1 & A2 Retaining Wall	295+585		LHS	Mr. Ishan	9904068001	BC
232	VKE-3/PIL/STR/4268	2:00 PM	12-Nov-19	Pouring M25 grade of PCC for A1 & A2 Retaining Wall	295+585		LHS			
233	VKE-3/PIL/STR/4269	3:00 PM	12-Nov-19	Checking of Layout & Excavation for Open Foundation	318+870		LHS	Mr. Jaymin	9586010295	P2 MJB
234	VKE-3/PIL/STR/4270	4:00 PM	12-Nov-19	Checking of Ground Improvement 1st Layer GSB filling	318+870		LHS			
235	VKE-3/PIL/STR/4271	2:00 PM	12-Nov-19	Checking of Reinforcement and Formwork for Raft	318+536		RHS			
236	VKE-3/PIL/STR/4272	3:00 PM	12-Nov-19	Pouring M35 grade of Concrete for Raft	318+536		RHS			
237	VKE-3/PIL/STR/4273	10:00 AM	12-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	303+220		LHS	Mr. Subhashish	8088440266	A2 PUP
238	VKE-3/PIL/STR/4274	11:00 AM	12-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	303+220		LHS			
239	VKE-3/PIL/STR/4275	9:00 AM	12-Nov-19	Checking of Reinforcement and Formwork for A2 Bottom Haunch	309+550		RHS	Mr. Shankar	8945938534	A2 PUP
240	VKE-3/PIL/STR/4276	11:00 AM	12-Nov-19	Pouring M35 grade of Concrete for A2 Bottom Haunch	309+550		RHS			
241	VKE-3/PIL/STR/4277	3:00 PM	12-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	311+850		LHS			
242	VKE-3/PIL/STR/4278	4:00 PM	12-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	311+850		LHS			
243	VKE-3/PIL/STR/4279	3:00 PM	12-Nov-19	Checking of Layout & Excavation for Foundation Level	312+895		BHS			
244	VKE-3/PIL/STR/4280	4:00 PM	12-Nov-19	Checking of Ground Improvement 1st Layer	312+895		BHS			
245	VKE-3/PIL/STR/4281	6:00 PM	12-Nov-19	Checking of Reinforcement and Formwork for Raft	318+870		RHS	Mr. Jaymin	9586010295	P1 MJB SPOT RFI
246	VKE-3/PIL/STR/4282	6:30 PM	12-Nov-19	Pouring M35 grade of Concrete for Raft	318+870		RHS			
247	VKE-3/PIL/STR/4283	8:00 AM	13-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	295+554		RHS	Mr. Gurdeep	9529227700	A2 VUP
248	VKE-3/PIL/STR/4284	9:00 AM	13-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	295+554		RHS			
249	VKE-3/PIL/STR/4285	9:00 AM	13-Nov-19	Checking of Reinforcement and Formwork for Raft	204+520		RHS			
250	VKE-3/PIL/STR/4286	10:00 AM	13-Nov-19	Pouring M35 grade of Concrete for Raft	204+520		RHS			
251	VKE-3/PIL/STR/4287	9:00 AM	13-Nov-19	Pouring M25 grade of PCC	204+085		BHS			MNB
252	VKE-3/PIL/STR/4288	10:00 AM	13-Nov-19	Checking of Ground Improvement Final Layer for Pier footing	318+870		LHS	Mr. Jaymin	9586010295	P2 MJB
253	VKE-3/PIL/STR/4289	2:00 PM	13-Nov-19	Laying of PCC for Pier footing	318+870		LHS			
254	VKE-3/PIL/STR/4290	3:00 PM	13-Nov-19	Checking of Layout & Excavation	318+400		BHS			
255	VKE-3/PIL/STR/4291	9:00 AM	13-Nov-19	Checking of Reinforcement and Formwork for Raft	318+536		RHS			
256	VKE-3/PIL/STR/4292	11:00 AM	13-Nov-19	Pouring M35 grade of Concrete for Raft	318+536		RHS			LVUP
257	VKE-3/PIL/STR/4293	3:00 PM	13-Nov-19	Pouring M25 grade of PCC	314+850		BHS	Mr. Yallaling	8861503420	PUP
258	VKE-3/PIL/STR/4294	3:00 PM	13-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	310+480		RHS	Mr. Shankar	8945938534	A2 PUP
259	VKE-3/PIL/STR/4295	4:00 PM	13-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	310+480		RHS			
260	VKE-3/PIL/STR/4296	4:00 PM	13-Nov-19	Checking of Ground Improvement 1st Layer	312+895		BHS			
261	VKE-3/PIL/STR/4297	9:30 AM	13-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 167	293+014		RHS	Mr. Amar	8159010988	P7 ROB
262	VKE-3/PIL/STR/4298	10:30 AM	13-Nov-19	Pouring M35 grade of Concrete for Pile no 167	293+014		RHS			
263	VKE-3/PIL/STR/4299	10:30 AM	13-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 170	293+014		RHS			
264	VKE-3/PIL/STR/4300	11:30 AM	13-Nov-19	Pouring M35 grade of Concrete for Pile no 170	293+014		RHS			
265	VKE-3/PIL/STR/4301	1:00 PM	13-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		LHS			A1 ROB
266	VKE-3/PIL/STR/4302	2:00 PM	13-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		LHS			
267	VKE-3/PIL/STR/4303	11:00 AM	13-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	305+850		RHS	Mr. Vijay	9816259032	A1 & A2 PUP
268	VKE-3/PIL/STR/4304	12:00 PM	13-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	305+850		RHS			
269	VKE-3/PIL/STR/4305	9:00 AM	13-Nov-19	Checking of Utility Layout & Excavation	317+500		BHS	Mr. Asidur	9775411433	Utility
270	VKE-3/PIL/STR/4306	11:00 AM	13-Nov-19	Laying of PCC	317+500		BHS			
271	VKE-3/PIL/STR/4307	9:30 AM	14-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 168	293+014		RHS	Mr. Amar	8159010988	P7 ROB
272	VKE-3/PIL/STR/4308	10:30 AM	14-Nov-19	Pouring M35 grade of Concrete for Pile no 168	293+014		RHS			
273	VKE-3/PIL/STR/4309	10:30 AM	14-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 184	293+014		LHS			
274	VKE-3/PIL/STR/4310	11:30 AM	14-Nov-19	Pouring M35 grade of Concrete for Pile no 184	293+014		LHS			
275	VKE-3/PIL/STR/4311	1:00 PM	14-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		LHS			A1 ROB
276	VKE-3/PIL/STR/4312	2:00 PM	14-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		LHS			
277	VKE-3/PIL/STR/4313	3:00 PM	14-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		LHS			P4 ROB
278	VKE-3/PIL/STR/4314	4:00 PM	14-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS			
279	VKE-3/PIL/STR/4315	4:30 PM	14-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		RHS			P11 ROB



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
260	VKE-3/PIL/STR/4316	5:30 PM	14-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		RHS			ROB
261	VKE-3/PIL/STR/4317	11:00 AM	14-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	305+850		RHS	Mr. Subhashish	8988440268	A1 & A2 PUP
262	VKE-3/PIL/STR/4318	12:00 PM	14-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	305+850		RHS			A1 & A2 PUP
263	VKE-3/PIL/STR/4319	11:00 AM	14-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+220		LHS	Mr. Ishan	8904068001	BC
264	VKE-3/PIL/STR/4320	5:00 PM	14-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+220		LHS			BC
265	VKE-3/PIL/STR/4321	2:00 PM	14-Nov-19	Pouring M25 grade of PCC for A1 & A2 Retaining Wall	295+585		LHS	Mr. Dodiya	9879575209	LVUP
266	VKE-3/PIL/STR/4322	9:30 AM	14-Nov-19	Checking of Reinforcement and Formwork for Bottom Haunch	293+875		LHS			LVUP
267	VKE-3/PIL/STR/4323	11:00 AM	14-Nov-19	Pouring M35 grade of Concrete for Bottom Haunch	293+875		LHS	Mr. Shankar	8945938534	VUP
268	VKE-3/PIL/STR/4324	11:00 AM	14-Nov-19	Checking of Ground Improvement Final Layer	312+695		BHS			VUP
269	VKE-3/PIL/STR/4325	3:00 PM	14-Nov-19	Laying of PCC	312+695		BHS	Mr. Yallainig	8881503420	PUP
290	VKE-3/PIL/STR/4326	3:00 PM	14-Nov-19	Pouring M25 grade of PCC	314+850		BHS			PUP
291	VKE-3/PIL/STR/4327	4:00 PM	14-Nov-19	Checking of Layout & Excavation	300+725		BHS	Mr. Gurdeep	9529227700	PUP
292	VKE-3/PIL/STR/4328	10:00 AM	14-Nov-19	Laying of PCC for Pier footing	318+870		LHS			P2 MJB
293	VKE-3/PIL/STR/4329	9:00 AM	14-Nov-19	Checking of Reinforcement and Formwork for Raft	321+873		RHS	Mr. Asidur	9775411433	LVUP
294	VKE-3/PIL/STR/4330	11:30 AM	14-Nov-19	Pouring M35 grade of Concrete for Raft	321+873		RHS			LVUP
295	VKE-3/PIL/STR/4331	9:00 AM	15-Nov-19	Checking of Layout and Excavation	310+705		BHS	Mr. Ishan	9904068001	A1 MNB
296	VKE-3/PIL/STR/4332	8:00 AM	15-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	295+554		RHS			A1 & A2 VUP
297	VKE-3/PIL/STR/4333	9:00 AM	15-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	295+554		RHS	Mr. Gurdeep	9529227700	A1 MNB
298	VKE-3/PIL/STR/4334	8:30 AM	15-Nov-19	Checking of Layout and Excavation of Pile Cap	297+562		BHS			A1 MNB
299	VKE-3/PIL/STR/4335	8:00 AM	15-Nov-19	Checking of Reinforcement and Formwork for Bottom Haunch	294+520		RHS	Mr. Gurdeep	9529227700	A1 & A2 LVUP
300	VKE-3/PIL/STR/4336	9:00 AM	15-Nov-19	Pouring M35 grade of Concrete for Bottom Haunch	294+520		RHS			A1 & A2 LVUP
301	VKE-3/PIL/STR/4337	11:00 AM	15-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+220		LHS	Mr. Subhashish	8988440268	A1 & A2 PUP
302	VKE-3/PIL/STR/4338	5:00 PM	15-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+220		LHS			A1 & A2 PUP
303	VKE-3/PIL/STR/4339	11:00 AM	15-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+808		RHS	Mr. Vjaya	9816259032	A1 VUP
304	VKE-3/PIL/STR/4340	2:00 PM	15-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	303+808		RHS			A1 VUP
305	VKE-3/PIL/STR/4341	2:00 PM	15-Nov-19	Checking of Layout for Pier Shaft Starter	302+713		LHS	Mr. Rahul	9149042843	A1 MJB
306	VKE-3/PIL/STR/4342	3:00 PM	15-Nov-19	Pouring M35 grade of Concrete for Pier Shaft Starter	302+713		LHS			A1 MJB
307	VKE-3/PIL/STR/4343	9:30 AM	15-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 193	293+014		LHS	Mr. Amar	8159010988	P7 ROB
308	VKE-3/PIL/STR/4344	10:30 AM	15-Nov-19	Pouring M35 grade of Concrete for Pile no 193	293+014		LHS			P7 ROB
309	VKE-3/PIL/STR/4345	10:30 AM	15-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 194	293+014		LHS	Mr. Amar	8159010988	P7 ROB
310	VKE-3/PIL/STR/4346	11:30 AM	15-Nov-19	Pouring M35 grade of Concrete for Pile no 194	293+014		LHS			P7 ROB
311	VKE-3/PIL/STR/4347	1:00 PM	15-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	293+014		LHS	Mr. Amar	8159010988	A1 ROB
312	VKE-3/PIL/STR/4348	2:00 PM	15-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	293+014		LHS			A1 ROB
313	VKE-3/PIL/STR/4349	4:00 PM	15-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		LHS	Mr. Amar	8159010988	P4 ROB
314	VKE-3/PIL/STR/4350	4:30 PM	15-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		RHS			P4 ROB
315	VKE-3/PIL/STR/4351	5:30 PM	15-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		RHS	Mr. Jaymin	9586010295	P11 ROB
316	VKE-3/PIL/STR/4352	11:30 AM	15-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	321+253		RHS			P11 ROB
317	VKE-3/PIL/STR/4353	1:00 PM	15-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	321+253		RHS	Mr. Jaymin	9586010295	A1 MJB
318	VKE-3/PIL/STR/4354	2:00 PM	15-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	321+253		LHS			A1 MJB
319	VKE-3/PIL/STR/4355	3:00 PM	15-Nov-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	321+253		LHS	Mr. Jaymin	9586010295	P1 MJB
320	VKE-3/PIL/STR/4356	10:00 AM	15-Nov-19	Laying of PCC for Pier footing	318+870		LHS			P1 MJB
321	VKE-3/PIL/STR/4357	9:00 AM	15-Nov-19	Checking of Reinforcement and Formwork for Raft	321+873		RHS	Mr. Jaymin	9586010295	LVUP
322	VKE-3/PIL/STR/4358	10:00 AM	15-Nov-19	Pouring M35 grade of Concrete for Raft	321+873		RHS			LVUP
323	VKE-3/PIL/STR/4359	10:00 AM	15-Nov-19	Laying of PCC	312+695		BHS	Mr. Shankar	8945938534	VUP
324	VKE-3/PIL/STR/4360	9:00 AM	15-Nov-19	Checking of Utility Layout & Excavation	318+225		BHS			VUP
325	VKE-3/PIL/STR/4361	2:00 PM	15-Nov-19	Laying of PCC	318+225		BHS	Mr. Asidur	9775411433	Utility
326	VKE-3/PIL/STR/4362	4:00 PM	16-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	295+151		LHS			Utility
327	VKE-3/PIL/STR/4363	5:00 PM	16-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	295+151		LHS	Mr. Gurdeep	9529227700	A1 & A2 PUP
328	VKE-3/PIL/STR/4364	3:00 PM	16-Nov-19	Checking of Utility Layout & Excavation	293+460		BHS			A1 & A2 PUP
329	VKE-3/PIL/STR/4365	2:00 PM	16-Nov-19	Pouring M25 grade of PCC for Pile Cap	297+562		RHS	Mr. Gurdeep	9529227700	A1 MNB
330	VKE-3/PIL/STR/4366	9:30 AM	16-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 192	293+014		LHS			A1 MNB
331	VKE-3/PIL/STR/4367	10:30 AM	16-Nov-19	Pouring M35 grade of Concrete for Pile no 192	293+014		LHS	Mr. Amar	8159010988	P7 ROB
332	VKE-3/PIL/STR/4368	10:30 AM	16-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 193	293+014		LHS			P7 ROB
333	VKE-3/PIL/STR/4369	11:30 AM	16-Nov-19	Pouring M35 grade of Concrete for Pile no 193	293+014		LHS	Mr. Amar	8159010988	P7 ROB
334	VKE-3/PIL/STR/4370	1:00 PM	16-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		RHS			P7 ROB
335	VKE-3/PIL/STR/4371	2:00 PM	16-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		RHS	Mr. Amar	8159010988	P5 ROB
336	VKE-3/PIL/STR/4372	4:30 PM	16-Nov-19	Checking of Layout & Excavation for Pile Cap	293+014		RHS			P5 ROB

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks	
					From	To					
337	VKE-3/PIL/STR/4373	5:30 PM	16-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		RHS			ROB	
338	VKE-3/PIL/STR/4374	11:00 AM	16-Nov-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	303+808		RHS	Mr. Rahul	9149042843	A2 VUP	
339	VKE-3/PIL/STR/4375	2:00 PM	16-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	303+808		RHS				
340	VKE-3/PIL/STR/4376	11:00 AM	16-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+220		LHS	Mr. Subhashish	8988440286	A1 & A2 PUP	
341	VKE-3/PIL/STR/4377	5:00 PM	16-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+220		LHS				
342	VKE-3/PIL/STR/4378	10:00 AM	16-Nov-19	Laying of PCC for Pier footing	318+870		LHS	Mr. Jaymin	9586010295	P2 MJB	
343	VKE-3/PIL/STR/4379	9:00 AM	16-Nov-19	Checking of Utility Layout & Excavation	318+225		BHS	Mr. Asidur	9775411433	Utility	
344	VKE-3/PIL/STR/4380	11:00 AM	16-Nov-19	Laying of PCC	318+225		BHS			PUP	
345	VKE-3/PIL/STR/4381	11:00 AM	16-Nov-19	Checking of Layout & Excavation	318+400		BHS				
346	VKE-3/PIL/STR/4382	10:00 AM	16-Nov-19	Checking of Laying of PCC	312+895		BHS	Mr. Shankar	8945938534	VUP	
347	VKE-3/PIL/STR/4383	11:00 AM	17-Nov-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	303+808		RHS	Mr. Rahul	9149042843	A2 VUP	
348	VKE-3/PIL/STR/4384	2:00 PM	17-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	303+808		RHS				
349	VKE-3/PIL/STR/4385	10:00 AM	17-Nov-19	Checking of Reinforcement and Formwork for Haunch & A1 wall 1st Lift	302+713		LHS			A1 MJB	
350	VKE-3/PIL/STR/4386	11:00 AM	17-Nov-19	Pouring M35 grade of Concrete for Haunch & A1 wall 1st Lift	302+713		LHS				
351	VKE-3/PIL/STR/4387	11:30 AM	17-Nov-19	Checking of Layout for Pier Shaft Starter	302+713		RHS				
352	VKE-3/PIL/STR/4388	2:00 PM	17-Nov-19	Pouring M35 grade of Concrete for Pier Shaft Starter	302+713		RHS		A1 MJB		
353	VKE-3/PIL/STR/4389	4:00 PM	17-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	295+151		LHS	Mr. Gurdeep	9529227700	A1 & A2 PUP	
354	VKE-3/PIL/STR/4390	5:00 PM	17-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	295+151		LHS				
355	VKE-3/PIL/STR/4391	3:00 PM	17-Nov-19	Checking of Layout & Excavation	293+620		BHS			HPC	
356	VKE-3/PIL/STR/4392	2:00 PM	17-Nov-19	Checking of Reinforcement and Formwork for Top Slab	295+585		RHS			BC	
357	VKE-3/PIL/STR/4393	3:00 PM	17-Nov-19	Pouring M30 grade of Concrete for Top Slab	295+585		RHS			VUP	
358	VKE-3/PIL/STR/4394	10:00 AM	17-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	295+554		RHS				
359	VKE-3/PIL/STR/4395	11:00 AM	17-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	295+554		RHS				
360	VKE-3/PIL/STR/4396	8:00 AM	17-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 Bottom Haunch	294+520		LHS				
361	VKE-3/PIL/STR/4397	9:00 AM	17-Nov-19	Pouring M35 grade of Concrete for A1 & A2 Bottom Haunch	294+520		LHS				LVUP
362	VKE-3/PIL/STR/4398	9:30 AM	17-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 191	293+014		LHS			Mr. Amar	8159010988
363	VKE-3/PIL/STR/4399	10:30 AM	17-Nov-19	Pouring M35 grade of Concrete for Pile no 191	293+014		LHS				
364	VKE-3/PIL/STR/4400	10:30 AM	17-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 189	293+014		LHS	P7 ROB			
365	VKE-3/PIL/STR/4401	11:30 AM	17-Nov-19	Pouring M35 grade of Concrete for Pile no 189	293+014		LHS				
366	VKE-3/PIL/STR/4402	1:00 PM	17-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st lift	293+014		LHS	A1 ROB			
367	VKE-3/PIL/STR/4403	2:00 PM	17-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st lift	293+014		LHS				
368	VKE-3/PIL/STR/4404	5:30 PM	17-Nov-19	Pouring M25 grade of PCC for Pile Cap	293+014		RHS		P12 ROB		
369	VKE-3/PIL/STR/4405	1:00 PM	17-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		LHS		P11 ROB		
370	VKE-3/PIL/STR/4406	2:00 PM	17-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS				
371	VKE-3/PIL/STR/4407	11:00 AM	17-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+220		LHS	Mr. Subhashish	8988440286		
372	VKE-3/PIL/STR/4408	5:00 PM	17-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+220		LHS				
373	VKE-3/PIL/STR/4409	11:00 AM	17-Nov-19	Laying of PCC	318+225		BHS	Mr. Yallaling	8881503420	Utility	
374	VKE-3/PIL/STR/4410	10:00 AM	17-Nov-19	Checking of Laying of PCC	312+895		BHS	Mr. Shankar	8945938534	VUP	
375	VKE-3/PIL/STR/4411	11:00 AM	18-Nov-19	Checking for Ground improvement	300+725		BHS	Mr. Ishan	9904088001	PUP	
376	VKE-3/PIL/STR/4412	2:00 PM	18-Nov-19	Checking of Laying of PCC	300+725		BHS			Utility	
377	VKE-3/PIL/STR/4413	4:00 PM	18-Nov-19	Checking of Layout & Excavation	309+990		BHS				
378	VKE-3/PIL/STR/4414	9:00 AM	18-Nov-19	Checking of Layout & Excavation	318+400		BHS	Mr. Asidur	9775411433	PUP	
379	VKE-3/PIL/STR/4415	9:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for Raft	320+330		RHS	Mr. Jaymin	9586010295	PUP	
380	VKE-3/PIL/STR/4416	10:00 AM	18-Nov-19	Pouring M35 grade of Concrete for Raft	320+330		RHS				
381	VKE-3/PIL/STR/4417	9:30 AM	18-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 185	293+014		LHS	Mr. Amar	8159010988	P7 ROB	
382	VKE-3/PIL/STR/4418	10:30 AM	18-Nov-19	Pouring M35 grade of Concrete for Pile no 185	293+014		LHS				
383	VKE-3/PIL/STR/4419	10:30 AM	18-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 187	293+014		LHS			P7 ROB	
384	VKE-3/PIL/STR/4420	11:30 AM	18-Nov-19	Pouring M35 grade of Concrete for Pile no 187	293+014		LHS				
385	VKE-3/PIL/STR/4421	1:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		LHS			P11 ROB	
386	VKE-3/PIL/STR/4422	2:00 PM	18-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS				
387	VKE-3/PIL/STR/4423	9:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+808		RHS	Mr. Rahul	9149042843	A1 & A2 VUP	
388	VKE-3/PIL/STR/4424	9:30 AM	18-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+808		RHS				
389	VKE-3/PIL/STR/4425	10:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	303+220		LHS			A1 & A2 PUP	
390	VKE-3/PIL/STR/4426	10:30 AM	18-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	303+220		LHS				



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
391	VKE-3/PIL/STR/4427	4:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	205+151		LHS	Mr. Gurdeep	9529227700	A1 & A2 PUP
392	VKE-3/PIL/STR/4428	5:00 PM	18-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	205+151		LHS			
393	VKE-3/PIL/STR/4429	2:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for Top Slab	205+585		RHS			
394	VKE-3/PIL/STR/4430	3:00 PM	18-Nov-19	Pouring M30 grade of Concrete for Top Slab	205+585		RHS			
395	VKE-3/PIL/STR/4431	10:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	205+554		RHS			
396	VKE-3/PIL/STR/4432	11:00 AM	18-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	205+554		RHS			
397	VKE-3/PIL/STR/4433	10:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for bottom haunch & A1 wall 1st Lift	302+713		RHS	Mr. Rahul	9149042843	A1 MJB
398	VKE-3/PIL/STR/4434	11:00 AM	18-Nov-19	Pouring M35 grade of Concrete for bottom haunch & A1 wall 1st Lift	302+713		RHS			
399	VKE-3/PIL/STR/4435	11:00 AM	18-Nov-19	Checking for Layout of Pier Shaft starter	302+713		RHS			
400	VKE-3/PIL/STR/4436	1:00 PM	18-Nov-19	Pouring M35 grade of Concrete for Pier Shaft starter	302+713		RHS			
401	VKE-3/PIL/STR/4437	2:00 PM	18-Nov-19	Checking for Layout of Abutment Shaft starter	302+713		LHS			
402	VKE-3/PIL/STR/4438	3:00 PM	18-Nov-19	Pouring M35 grade of Concrete for Abutment Shaft starter	302+713		LHS			
403	VKE-3/PIL/STR/4439	1:00 PM	18-Nov-19	Checking of Layout & Excavation	293+700		BHS	Mr. Gurdeep	9529227700	Utility
404	VKE-3/PIL/STR/4440	2:00 PM	18-Nov-19	Checking of Laying of PCC for Pile Cap	297+582		LHS			
405	VKE-3/PIL/STR/4441	11:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+220		RHS	Mr. Subhashish	8988440266	A1 PUP
406	VKE-3/PIL/STR/4442	5:00 PM	18-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	303+220		RHS			
407	VKE-3/PIL/STR/4443	9:30 AM	18-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 181	293+014		LHS	Mr. Amar	8159010988	P7 ROB
408	VKE-3/PIL/STR/4444	10:30 AM	18-Nov-19	Pouring M35 grade of Concrete for Pile no 181	293+014		LHS			
409	VKE-3/PIL/STR/4445	10:30 AM	18-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 183	293+014		LHS			
410	VKE-3/PIL/STR/4446	11:30 AM	18-Nov-19	Pouring M35 grade of Concrete for Pile no 183	293+014		LHS			
411	VKE-3/PIL/STR/4447	1:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for Pile Cap	293+014		LHS			
412	VKE-3/PIL/STR/4448	2:00 PM	18-Nov-19	Pouring M35 grade of Concrete for Pile Cap	293+014		LHS			
413	VKE-3/PIL/STR/4449	8:00 AM	18-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	315+850		LHS	Mr. Yallalin	8861503420	A2 PUP
414	VKE-3/PIL/STR/4450	9:00 AM	18-Nov-19	Pouring M35 grade of Concrete for bottom haunch	315+850		LHS			
415	VKE-3/PIL/STR/4451	11:00 AM	18-Nov-19	Checking of Layout & Excavation	300+850		BHS	Mr. Ishan	9904068001	Utility
416	VKE-3/PIL/STR/4452	8:30 AM	18-Nov-19	Pouring M35 grade of Concrete for Raft	320+330		RHS			
417	VKE-3/PIL/STR/4453	3:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for Raft	320+825		LHS	Mr. Jaymin	9586010295	PUP
418	VKE-3/PIL/STR/4454	5:00 PM	18-Nov-19	Pouring M35 grade of Concrete for Raft	320+825		LHS			
419	VKE-3/PIL/STR/4455	4:00 PM	18-Nov-19	Checking of Reinforcement and Formwork for Raft	319+580		RHS			
420	VKE-3/PIL/STR/4456	4:00 PM	18-Nov-19	Checking for Ground improvement 1st Layer	318+400		BHS	Mr. Asidur	9775411433	PUP
421	VKE-3/PIL/STR/4457	8:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	205+554		RHS	Mr. Gurdeep	9529227700	VUP
422	VKE-3/PIL/STR/4458	9:00 AM	20-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	205+554		RHS			
423	VKE-3/PIL/STR/4459	9:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for Raft	293+875		RHS			
424	VKE-3/PIL/STR/4460	10:00 AM	20-Nov-19	Pouring M35 grade of Concrete for Raft	293+875		RHS			
425	VKE-3/PIL/STR/4461	8:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	207+900		RHS			
426	VKE-3/PIL/STR/4462	9:00 AM	20-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	207+900		RHS			
427	VKE-3/PIL/STR/4463	8:00 AM	20-Nov-19	Checking of Laying of PCC	300+725		BHS	Mr. Subhashish	8988440266	PUP
428	VKE-3/PIL/STR/4464	11:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	303+220		RHS			
429	VKE-3/PIL/STR/4465	5:00 PM	20-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	303+220		RHS			
430	VKE-3/PIL/STR/4466	4:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for Raft	306+060		RHS			
431	VKE-3/PIL/STR/4467	3:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	305+437		BHS			
432	VKE-3/PIL/STR/4468	4:00 PM	20-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	305+437		BHS			
433	VKE-3/PIL/STR/4469	9:00 AM	20-Nov-19	Pouring M35 grade of Concrete for Raft	320+825		LHS	Mr. Jaymin	9586010295	PUP
434	VKE-3/PIL/STR/4470	4:00 PM	20-Nov-19	Pouring M35 grade of Concrete for Raft	319+580		RHS			
435	VKE-3/PIL/STR/4471	2:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	321+253		RHS			
436	VKE-3/PIL/STR/4472	3:00 PM	20-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	321+253		RHS			
437	VKE-3/PIL/STR/4473	2:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for A1 Wall Final Lift	321+253		RHS			
438	VKE-3/PIL/STR/4474	3:00 PM	20-Nov-19	Pouring M35 grade of Concrete for A1 Wall Final Lift	321+253		RHS			
439	VKE-3/PIL/STR/4475	3:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	318+870		RHS	Mr. Singh	8577018415	P1 MJB
440	VKE-3/PIL/STR/4476	4:00 PM	20-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	318+870		RHS			
441	VKE-3/PIL/STR/4477	9:30 AM	20-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 186	293+014		LHS			
442	VKE-3/PIL/STR/4478	10:30 AM	20-Nov-19	Pouring M35 grade of Concrete for Pile no 186	293+014		LHS			
443	VKE-3/PIL/STR/4479	10:30 AM	20-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 188	293+014		LHS			
444	VKE-3/PIL/STR/4480	11:30 AM	20-Nov-19	Pouring M35 grade of Concrete for Pile no 188	293+014		LHS			
445	VKE-3/PIL/STR/4481	1:00 PM	20-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 2nd Lift	293+014		LHS			A1

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
446	VKE-3/PIL/STR/4482	2:00 PM	20-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 2nd Lift	203+014		LHS			ROB
447	VKE-3/PIL/STR/4483	4:00 PM	20-Nov-19	Checking for Ground Improvement Final Layer	318+400		BHS	Mr. Asidur	9775411433	PUP
448	VKE-3/PIL/STR/4484	9:00 AM	20-Nov-19	Checking of Layout & Excavation for Foundation Level	310+720		RHS	Mr. Shankar	8945938534	A1 MNB
449	VKE-3/PIL/STR/4485	2:00 PM	20-Nov-19	Checking of Laying 1st Layer of GSB on Foundation Level	310+720		RHS			
450	VKE-3/PIL/STR/4486	10:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for bottom haunch, Return Wall & A2 wall 1st Lift	302+713		LHS	Mr. Rahul	9149042843	A2 MJB
451	VKE-3/PIL/STR/4487	11:00 AM	20-Nov-19	Pouring M35 grade of Concrete for bottom haunch, Return Wall & A2 wall 1st Lift	302+713		LHS			
452	VKE-3/PIL/STR/4488	10:00 AM	20-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	315+850		LHS	Mr. Yallalin g	8881503420	A1 & A2 PUP
453	VKE-3/PIL/STR/4489	11:00 AM	20-Nov-19	Pouring M35 grade of Concrete for bottom haunch	315+850		LHS			
454	VKE-3/PIL/STR/4490	9:30 AM	21-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 182	293+014		LHS	Mr. Singh	8577016415	P7 ROB
455	VKE-3/PIL/STR/4491	10:30 AM	21-Nov-19	Pouring M35 grade of Concrete for Pile no 182	293+014		LHS			
456	VKE-3/PIL/STR/4492	10:30 AM	21-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 184	293+014		LHS			
457	VKE-3/PIL/STR/4493	11:30 AM	21-Nov-19	Pouring M35 grade of Concrete for Pile no 184	293+014		LHS			
458	VKE-3/PIL/STR/4494	1:00 PM	21-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 190	293+014		LHS			
459	VKE-3/PIL/STR/4495	2:00 PM	21-Nov-19	Pouring M35 grade of Concrete for Pile no 190	293+014		LHS			
460	VKE-3/PIL/STR/4496	3:00 PM	21-Nov-19	Checking of Pier shaft starter	293+014		RHS			A1 ROB
461	VKE-3/PIL/STR/4497	10:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 1st Lift	302+713		RHS	Mr. Rahul	9149042843	P1 MJB
462	VKE-3/PIL/STR/4498	11:00 AM	21-Nov-19	Pouring M35 grade of Concrete for P1 Pier Shaft 1st Lift	302+713		RHS			
463	VKE-3/PIL/STR/4499	11:00 AM	21-Nov-19	Checking of Layout & Excavation for Utility	318+850		BHS	Mr. Yallalin g	8881503420	Utility
464	VKE-3/PIL/STR/4500	3:00 PM	21-Nov-19	Laying of PCC for Utility	318+850		BHS			
465	VKE-3/PIL/STR/4501	9:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	303+808		RHS	Mr. Vijay	9816259032	A1 & A2 VUP
466	VKE-3/PIL/STR/4502	9:30 AM	21-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	303+808		RHS			
467	VKE-3/PIL/STR/4503	2:00 PM	21-Nov-19	Checking of Reinforcement and Formwork for Raft	308+080		RHS			
468	VKE-3/PIL/STR/4504	5:00 PM	21-Nov-19	Pouring M35 grade of Concrete for Raft	308+080		RHS			
469	VKE-3/PIL/STR/4505	9:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for bottom haunch and Wall	305+850		LHS			
470	VKE-3/PIL/STR/4506	11:00 AM	21-Nov-19	Pouring M35 grade of Concrete for bottom haunch and Wall	305+850		LHS			
471	VKE-3/PIL/STR/4507	9:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	311+047		RHS	Mr. Shankar	8945938534	A1 & A2 LVUP
472	VKE-3/PIL/STR/4508	2:00 PM	21-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	311+047		RHS			
473	VKE-3/PIL/STR/4509	9:00 AM	21-Nov-19	Checking for Ground Improvement Final Layer	310+720		RHS			
474	VKE-3/PIL/STR/4510	2:00 PM	21-Nov-19	Laying of PCC	310+720		RHS			
475	VKE-3/PIL/STR/4511	9:00 AM	21-Nov-19	Checking of Layout & Excavation for Utility	315+700		BHS			
476	VKE-3/PIL/STR/4512	11:00 AM	21-Nov-19	Laying of PCC for Utility	315+700		BHS			
477	VKE-3/PIL/STR/4513	11:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	321+873		RHS	Mr. Jaymin	9588010295	A1 & A2 LVUP
478	VKE-3/PIL/STR/4514	2:00 PM	21-Nov-19	Pouring M35 grade of Concrete for bottom haunch	321+873		RHS			
479	VKE-3/PIL/STR/4515	11:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for A1 Wall Final Lift	321+253		RHS			
480	VKE-3/PIL/STR/4516	11:30 AM	21-Nov-19	Pouring M35 grade of Concrete for A1 Wall Final Lift	321+253		RHS			
481	VKE-3/PIL/STR/4517	10:00 AM	21-Nov-19	Checking of Layout & Excavation for Utility	319+100		BHS			
482	VKE-3/PIL/STR/4518	8:00 AM	21-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	295+554		RHS			Mr. Gurdeep
483	VKE-3/PIL/STR/4519	8:30 AM	21-Nov-19	Pouring M35 grade of Concrete for Raft	293+875		RHS			
484	VKE-3/PIL/STR/4520	9:00 AM	21-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	297+900		RHS			
485	VKE-3/PIL/STR/4521	8:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	297+582		RHS			
486	VKE-3/PIL/STR/4522	9:00 AM	21-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	297+582		RHS			
487	VKE-3/PIL/STR/4523	10:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for Top Slab	295+151		LHS			
488	VKE-3/PIL/STR/4524	11:00 AM	21-Nov-19	Pouring M35 grade of Concrete for Top Slab	295+151		LHS			PUP
489	VKE-3/PIL/STR/4525	11:00 AM	21-Nov-19	Checking of Reinforcement and Formwork for P12 Pile Cap	293+014		LHS	Mr. Singh	8577016415	P12 ROB SPOT RFI
490	VKE-3/PIL/STR/4526	11:30 AM	21-Nov-19	Pouring M35 grade of Concrete for P12 Pile Cap	293+014		LHS			
491	VKE-3/PIL/STR/4527	11:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	321+873		RHS	Mr. Asidur	9775411433	A1 & A2 LVUP
492	VKE-3/PIL/STR/4528	2:00 PM	22-Nov-19	Pouring M35 grade of Concrete for bottom haunch	321+873		RHS			
493	VKE-3/PIL/STR/4529	10:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 2nd Lift	318+870		RHS			
494	VKE-3/PIL/STR/4530	11:00 AM	22-Nov-19	Pouring M35 grade of Concrete for P1 Pier Shaft 2nd Lift	318+870		RHS			
495	VKE-3/PIL/STR/4531	9:00 AM	22-Nov-19	Pouring M35 grade of Concrete for Raft	319+580		RHS			
496	VKE-3/PIL/STR/4532	10:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	319+580		LHS			
497	VKE-3/PIL/STR/4533	1:00 PM	22-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	319+580		LHS			A2 PUP
498	VKE-3/PIL/STR/4534	8:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 1st Lift	204+520		LHS	Mr.	9529227700	A1 & A2 LVUP
499	VKE-3/PIL/STR/4535	9:00 AM	22-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	204+520		LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
500	VKE-3/PIL/STR/4536	10:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for Top Slab	205+151		LHS	Mr. Gurdeep		PUP
501	VKE-3/PIL/STR/4537	11:00 AM	22-Nov-19	Pouring M35 grade of Concrete for Top Slab	295+151		LHS			
502	VKE-3/PIL/STR/4538	9:00 AM	22-Nov-19	Checking of Layout & Excavation for Utility	313+435		BHS			Utility
503	VKE-3/PIL/STR/4539	11:00 AM	22-Nov-19	Laying of PCC for Utility	313+435		BHS			
504	VKE-3/PIL/STR/4540	9:00 AM	22-Nov-19	Checking for Ground improvement Final Layer	310+720		RHS			A1 MNB
505	VKE-3/PIL/STR/4541	2:00 PM	22-Nov-19	Laying of PCC	310+720		RHS			
506	VKE-3/PIL/STR/4542	9:00 AM	22-Nov-19	Checking of Layout & Excavation for Utility	315+700		BHS	Mr. Shankar	8945938534	Utility
507	VKE-3/PIL/STR/4543	11:00 AM	22-Nov-19	Laying of PCC for Utility	315+700		BHS			
508	VKE-3/PIL/STR/4544	9:00 AM	22-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 3rd Lift	311+047		RHS			A1 & A2 LVUP
509	VKE-3/PIL/STR/4545	11:00 AM	22-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 3rd Lift	311+047		RHS			
510	VKE-3/PIL/STR/4546	3:00 PM	22-Nov-19	Laying of PCC	318+400		BHS	Mr. Yallaling	8881503420	PUP
511	VKE-3/PIL/STR/4547	11:00 AM	22-Nov-19	Pouring M35 grade of Concrete for A1 & A2 bottom haunch	315+850		LHS			A1 & A2 PUP
512	VKE-3/PIL/STR/4548	10:00 AM	22-Nov-19	Checking of Layout & Excavation for Utility	294+250		BHS	Mr. Amit	8218198459	Utility
513	VKE-3/PIL/STR/4549	9:30 AM	22-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 147	293+014		RHS			P6 ROB
514	VKE-3/PIL/STR/4550	10:30 AM	22-Nov-19	Pouring M35 grade of Concrete for Pile no 147	293+014		RHS			
515	VKE-3/PIL/STR/4551	10:30 AM	22-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 148	293+014		RHS			P6 ROB
516	VKE-3/PIL/STR/4552	11:30 AM	22-Nov-19	Pouring M35 grade of Concrete for Pile no 148	293+014		RHS			
517	VKE-3/PIL/STR/4553	11:30 AM	22-Nov-19	Checking of Reinforcement and Formwork for P4 Pier Cap	293+014		LHS	Mr. Singh	8577018415	P4 ROB
518	VKE-3/PIL/STR/4554	12:00 PM	22-Nov-19	Pouring M35 grade of Concrete for P4 Pier Cap	293+014		LHS			
519	VKE-3/PIL/STR/4555	3:00 PM	22-Nov-19	Checking of Pier shaft starter	293+014		RHS			A1 ROB
520	VKE-3/PIL/STR/4556	4:00 PM	22-Nov-19	Checking of Reinforcement and Formwork for Pier shaft	293+014		LHS			A1 ROB
521	VKE-3/PIL/STR/4557	4:30 PM	22-Nov-19	Pouring M35 grade of Concrete for Pier shaft	293+014		LHS			
522	VKE-3/PIL/STR/4558	9:00 AM	22-Nov-19	Pouring M35 grade of Concrete for Raft	293+875		RHS	Mr. Dodiya	9879575209	LVUP
523	VKE-3/PIL/STR/4559	10:00 AM	22-Nov-19	Checking of Layout & Excavation	302+055		BHS	Mr. Rahul	9149042843	PUP SPOT RFI
524	VKE-3/PIL/STR/4560	11:00 AM	22-Nov-19	Checking for Ground improvement	302+055		BHS			
525	VKE-3/PIL/STR/4561	8:00 AM	23-Nov-19	Checking of Layout & Excavation of A1 & A2 retaining wall	295+585		RHS	Mr. Gurdeep	9529227700	A1 & A2 BC
526	VKE-3/PIL/STR/4562	9:00 AM	23-Nov-19	Laying of PCC	295+585		RHS			
527	VKE-3/PIL/STR/4563	9:00 AM	23-Nov-19	Checking of Reinforcement and Formwork for Top Slab	295+151		LHS			PUP
528	VKE-3/PIL/STR/4564	10:00 AM	23-Nov-19	Pouring M35 grade of Concrete for Top Slab	295+151		LHS			
529	VKE-3/PIL/STR/4565	9:00 AM	23-Nov-19	Checking of Layout & Excavation on foundation Level	302+055		BHS			PUP
530	VKE-3/PIL/STR/4566	10:00 AM	23-Nov-19	Laying of GSB 1st Layer on foundation Level	302+055		BHS			
531	VKE-3/PIL/STR/4567	2:00 PM	23-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	305+850		LHS	Mr. Rahul	9149042843	A2 PUP
532	VKE-3/PIL/STR/4568	3:00 PM	23-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	305+850		LHS			
533	VKE-3/PIL/STR/4569	9:00 AM	23-Nov-19	Checking of Reinforcement and Formwork for A1 wall haunch	305+850		LHS			A1 PUP
534	VKE-3/PIL/STR/4570	11:00 AM	23-Nov-19	Pouring M35 grade of Concrete for A1 wall haunch	305+850		LHS			
535	VKE-3/PIL/STR/4571	9:00 AM	23-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	321+873		RHS			A1 & A2 LVUP
536	VKE-3/PIL/STR/4572	10:00 AM	23-Nov-19	Pouring M35 grade of Concrete for bottom haunch	321+873		RHS			
537	VKE-3/PIL/STR/4573	9:00 AM	23-Nov-19	Pouring M35 grade of Concrete for Raft	319+580		RHS			PUP
538	VKE-3/PIL/STR/4574	10:00 AM	23-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	319+580		LHS	Mr. Jaymin	9586010295	A2 PUP
539	VKE-3/PIL/STR/4575	1:00 PM	23-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	319+580		LHS			
540	VKE-3/PIL/STR/4576	2:00 PM	23-Nov-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 2nd Lift	321+253		RHS			P1 MJB
541	VKE-3/PIL/STR/4577	3:00 PM	23-Nov-19	Pouring M35 grade of Concrete for P1 Pier Shaft 2nd Lift	321+253		RHS			
542	VKE-3/PIL/STR/4578	3:30 PM	23-Nov-19	Checking of Reinforcement and Formwork for P1 Pier Shaft 2nd Lift	318+870		RHS			P1 MJB
543	VKE-3/PIL/STR/4579	4:30 PM	23-Nov-19	Pouring M35 grade of Concrete for P1 Pier Shaft 2nd Lift	318+870		RHS			
544	VKE-3/PIL/STR/4580	9:00 AM	23-Nov-19	Checking for Ground improvement Final Layer	310+720		RHS	Mr. Shankar	8945938534	A1 MNB
545	VKE-3/PIL/STR/4581	2:00 PM	23-Nov-19	Laying of PCC	310+720		RHS			HPC
546	VKE-3/PIL/STR/4582	10:00 AM	23-Nov-19	Checking of Layout & Excavation for HPC	319+268		BHS	Mr. Asidur	9775411433	Utility
547	VKE-3/PIL/STR/4583	2:00 PM	23-Nov-19	Checking of Layout & Excavation for Utility	319+775		BHS			Utility
548	VKE-3/PIL/STR/4584	2:00 PM	23-Nov-19	Checking of Laying of PCC for Utility Duct	319+100		BHS			
549	VKE-3/PIL/STR/4585	9:30 AM	23-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 149	293+014		RHS			P6 ROB
550	VKE-3/PIL/STR/4586	10:30 AM	23-Nov-19	Pouring M35 grade of Concrete for Pile no 149	293+014		RHS			
551	VKE-3/PIL/STR/4587	10:30 AM	23-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 150	293+014		RHS			P6 ROB
552	VKE-3/PIL/STR/4588	11:30 AM	23-Nov-19	Pouring M35 grade of Concrete for Pile no 150	293+014		RHS	Mr. Singh	8577018415	
553	VKE-3/PIL/STR/4589	11:30 AM	23-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 151	293+014		LHS			P6 ROB
554	VKE-3/PIL/STR/4590	12:00 PM	23-Nov-19	Pouring M35 grade of Concrete for Pile no 151	293+014		LHS			
555	VKE-3/PIL/STR/4591	4:00 PM	23-Nov-19	Checking of Reinforcement and Formwork for Pier shaft 4th Lift	293+014		LHS			A1 ROB
556	VKE-3/PIL/STR/4592	4:30 PM	23-Nov-19	Pouring M35 grade of Concrete for Pier shaft 4th Lift	293+014		LHS			
557	VKE-3/PIL/STR/4593	2:00 PM	23-Nov-19	Laying of PCC	318+400		BHS	Mr. Yallaling	8881503420	PUP
558	VKE-3/PIL/STR/4594	10:00 AM	23-Nov-19	Checking for Ground improvement	293+820		BHS	Mr. Amit	8218198459	HPC
559	VKE-3/PIL/STR/4595	11:00 AM	23-Nov-19	Laying of M25 PCC	293+700		BHS			Utility
560	VKE-3/PIL/STR/4596	11:00 AM	23-Nov-19	Checking of SBC at A1	310+705		RHS	Mr. Ishan	9904088001	A1 MNB SPOT RFI



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
					From				
561	VKE-3/PIL/STR/4697	3:00 PM	24-Nov-19	Checking of Reinforcement and Formwork for Raft	308+080	LHS	Mr. Vijay	9816259032	PUP
562	VKE-3/PIL/STR/4698	5:00 PM	24-Nov-19	Pouring M35 grade of Concrete for Raft	308+080	LHS			
563	VKE-3/PIL/STR/4699	10:00 AM	24-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	305+850	LHS			
564	VKE-3/PIL/STR/4800	12:00 PM	24-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	305+850	LHS	Mr. Rahul	9149042843	A2 PUP
565	VKE-3/PIL/STR/4801	1:00 PM	24-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	302+713	RHS			
566	VKE-3/PIL/STR/4802	2:00 PM	24-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	302+713	RHS			
567	VKE-3/PIL/STR/4803	3:00 PM	24-Nov-19	Checking of Reinforcement and Formwork for P1 Pier shaft 2nd Lift	302+713	RHS	Mr. Sakil	9998076844	A1 MJB
568	VKE-3/PIL/STR/4804	4:00 PM	24-Nov-19	Pouring M35 grade of Concrete for P1 Pier shaft 2nd Lift	302+713	RHS			
569	VKE-3/PIL/STR/4805	9:00 AM	24-Nov-19	Laying of GSB 2nd Layer on foundation Level	302+055	BHS			
570	VKE-3/PIL/STR/4806	10:00 AM	24-Nov-19	Laying of PCC	302+055	BHS	Mr. Amit	8218198459	PUP
571	VKE-3/PIL/STR/4807	10:00 AM	24-Nov-19	Checking of Layout & Excavation for HPC	294+420	BHS			
572	VKE-3/PIL/STR/4808	11:00 AM	24-Nov-19	Checking of Layout & Excavation for Utility	294+870	BHS			
573	VKE-3/PIL/STR/4809	1:00 PM	24-Nov-19	Checking of Reinforcement and Formwork for A2 Pile Cap	297+582	LHS	Mr. Ishan	9904068001	HPC
574	VKE-3/PIL/STR/4810	2:00 PM	24-Nov-19	Pouring M35 grade of Concrete for A2 Pile Cap	297+582	LHS			
575	VKE-3/PIL/STR/4811	9:00 AM	24-Nov-19	Pouring M35 grade of Concrete for Raft	293+875	RHS			
576	VKE-3/PIL/STR/4812	9:30 AM	24-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 157	293+014	LHS	Mr. Bipin	8577016415	Utility
577	VKE-3/PIL/STR/4813	10:30 AM	24-Nov-19	Pouring M35 grade of Concrete for Pile no 157	293+014	LHS			
578	VKE-3/PIL/STR/4814	10:30 AM	24-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 158	293+014	LHS			
579	VKE-3/PIL/STR/4815	11:30 AM	24-Nov-19	Pouring M35 grade of Concrete for Pile no 158	293+014	LHS	Mr. Gurdeep	9529227700	P6a ROB
580	VKE-3/PIL/STR/4816	9:00 AM	24-Nov-19	Checking of Reinforcement and Formwork for Retaining Wall Raft	295+585	BHS			
581	VKE-3/PIL/STR/4817	10:00 AM	24-Nov-19	Pouring M30 grade of Concrete for Retaining Wall Raft	295+585	BHS			
582	VKE-3/PIL/STR/4818	10:00 AM	24-Nov-19	Checking of Utility Layout and Laying of PCC	318+850	BHS	Mr. Asidur	9775411433	BC
583	VKE-3/PIL/STR/4819	11:00 AM	24-Nov-19	Checking for Ground improvement	319+288	BHS			
584	VKE-3/PIL/STR/4820	9:00 AM	24-Nov-19	Pouring M35 grade of Concrete for Raft	319+580	RHS			
585	VKE-3/PIL/STR/4821	11:00 AM	24-Nov-19	Checking of Layout & Excavation for Utility Duct	321+485	BHS	Mr. Jaymin	9586010295	PUP
586	VKE-3/PIL/STR/4822	2:00 PM	24-Nov-19	Laying of PCC	318+400	BHS			
587	VKE-3/PIL/STR/4823	12:30 PM	24-Nov-19	Checking of Reinforcement and Formwork for P1 Pier shaft 2nd Lift	321+253	RHS			
588	VKE-3/PIL/STR/4824	2:00 PM	24-Nov-19	Pouring M35 grade of Concrete for P1 Pier shaft 2nd Lift	321+253	RHS	Mr. Shankar	8945938534	Utility
589	VKE-3/PIL/STR/4825	11:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	309+550	RHS			
590	VKE-3/PIL/STR/4826	12:00 PM	25-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	309+550	RHS			
591	VKE-3/PIL/STR/4827	11:00 AM	25-Nov-19	Checking of SBC	310+720	RHS	Mr. Vijay	9816259032	A1 MNB
592	VKE-3/PIL/STR/4828	3:00 PM	25-Nov-19	Laying of PCC	310+720	RHS			
593	VKE-3/PIL/STR/4829	12:00 PM	25-Nov-19	Checking of Reinforcement and Formwork for Top Slab	311+047	RHS			
594	VKE-3/PIL/STR/4830	4:00 PM	25-Nov-19	Pouring M35 grade of Concrete for Top Slab	311+047	RHS	Mr. Hardik	9285730194	LVUP
595	VKE-3/PIL/STR/4831	10:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for Raft	308+080	LHS			
596	VKE-3/PIL/STR/4832	2:00 PM	25-Nov-19	Pouring M35 grade of Concrete for Raft	308+080	LHS			
597	VKE-3/PIL/STR/4833	2:00 PM	25-Nov-19	Laying of PCC	302+055	BHS	Mr. Asidur	9775411433	PUP
598	VKE-3/PIL/STR/4834	10:00 AM	25-Nov-19	Checking for Ground improvement	300+970	BHS			
599	VKE-3/PIL/STR/4835	11:00 AM	25-Nov-19	Laying of M25 PCC	300+970	BHS			
600	VKE-3/PIL/STR/4836	11:00 AM	25-Nov-19	Laying of PCC for Utility duct	319+100	BHS	Mr. Bipin	8577016415	Utility duct
601	VKE-3/PIL/STR/4837	9:00 AM	25-Nov-19	Checking of Layout and Excavation for Retaining Wall	318+870	RHS			
602	VKE-3/PIL/STR/4838	11:00 AM	25-Nov-19	Laying of PCC	319+288	BHS			
603	VKE-3/PIL/STR/4839	10:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for Top Slab	297+900	RHS	Mr. Gurdeep	9529227700	MJB
604	VKE-3/PIL/STR/4840	11:00 AM	25-Nov-19	Pouring M35 grade of Concrete for Top Slab	297+900	RHS			
605	VKE-3/PIL/STR/4841	11:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for Top Slab	295+151	LHS			
606	VKE-3/PIL/STR/4842	12:00 PM	25-Nov-19	Pouring M35 grade of Concrete for Top Slab	295+151	LHS	Mr. Amit	8218198459	PUP
607	VKE-3/PIL/STR/4843	9:00 AM	25-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 159	293+014	LHS			
608	VKE-3/PIL/STR/4844	10:00 AM	25-Nov-19	Pouring M35 grade of Concrete for Pile no 159	293+014	LHS			
609	VKE-3/PIL/STR/4845	11:00 AM	25-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 160	293+014	LHS	Mr. Jaymin	9586010295	P6a ROB
610	VKE-3/PIL/STR/4846	12:00 PM	25-Nov-19	Pouring M35 grade of Concrete for Pile no 160	293+014	LHS			
611	VKE-3/PIL/STR/4847	10:00 AM	25-Nov-19	Checking for Ground improvement	294+420	BHS			
612	VKE-3/PIL/STR/4848	11:00 AM	25-Nov-19	Checking of Layout & Excavation for Utility	294+870	BHS	Mr. Bipin	8577016415	HPC
613	VKE-3/PIL/STR/4849	10:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	294+520	RHS			
614	VKE-3/PIL/STR/4850	11:00 AM	25-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	294+520	RHS			
615	VKE-3/PIL/STR/4851	11:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for Raft	318+536	LHS	Mr. Amit	8218198459	LVUP
616	VKE-3/PIL/STR/4852	12:00 PM	25-Nov-19	Pouring M35 grade of Concrete for Raft	318+536	LHS			
617	VKE-3/PIL/STR/4853	2:00 PM	25-Nov-19	Laying of PCC	318+400	BHS			
618	VKE-3/PIL/STR/4854	1:00 PM	25-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	318+870	RHS	Mr. Jaymin	9586010295	PUP
619	VKE-3/PIL/STR/4855	2:00 PM	25-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	318+870	RHS			
620	VKE-3/PIL/STR/4856	9:00 AM	25-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	319+580	LHS			
621	VKE-3/PIL/STR/4857	10:00 AM	25-Nov-19	Pouring M35 grade of Concrete for A1 wall 1st Lift	319+580	LHS	Mr. Bipin	8577016415	A2 MJB
622	VKE-3/PIL/STR/4858	3:00 PM	25-Nov-19	Checking of Reinforcement and Formwork for P12 Pile Cap	293+014	RHS			
623	VKE-3/PIL/STR/4859	4:00 PM	25-Nov-19	Pouring M35 grade of Concrete for P12 Pile Cap	293+014	RHS			



Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks		
					From	To						
624	VKE-3/PIL/STR/4660	10:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for Retaining wall 2nd Lift	305+437		BHS	Mr. Subhashish	8988440286	A1 & A2 BC		
625	VKE-3/PIL/STR/4661	11:00 AM	26-Nov-19	Pouring M30 grade of Concrete for Retaining wall 2nd Lift	305+437		BHS					
626	VKE-3/PIL/STR/4662	11:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	315+850		LHS	Mr. Yallaling	8861503420	A2 PUP		
627	VKE-3/PIL/STR/4663	12:00 PM	26-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	315+850		LHS					
628	VKE-3/PIL/STR/4664	9:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for P12 Pile Cap	293+014		RHS	Mr. Bipin	8577016415	P12 ROB		
629	VKE-3/PIL/STR/4665	10:00 AM	26-Nov-19	Pouring M35 grade of Concrete for P12 Pile Cap	293+014		RHS					
630	VKE-3/PIL/STR/4666	8:00 AM	26-Nov-19	Pouring M35 grade of Concrete for Raft	318+536		LHS	Mr. Jaymin	9586010295	LVUP		
631	VKE-3/PIL/STR/4667	9:00 AM	26-Nov-19	Laying of PCC	318+400		BHS			PUP		
632	VKE-3/PIL/STR/4668	1:00 PM	26-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	318+870		RHS			A2 MJB		
633	VKE-3/PIL/STR/4669	2:00 PM	26-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	318+870		RHS			Utility duct		
634	VKE-3/PIL/STR/4670	3:00 PM	26-Nov-19	Laying of PCC for Utility duct	319+100		BHS					
635	VKE-3/PIL/STR/4671	1:00 PM	26-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	321+253		RHS			P1 MJB		
636	VKE-3/PIL/STR/4672	2:00 PM	26-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	321+253		RHS					
637	VKE-3/PIL/STR/4673	10:00 AM	26-Nov-19	Laying of PCC for Utility duct	293+700		BHS			Utility duct		
638	VKE-3/PIL/STR/4674	9:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	294+520		RHS			Mr. Amit	8218198459	A2 LVUP
639	VKE-3/PIL/STR/4675	10:00 AM	26-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	294+520		RHS					
640	VKE-3/PIL/STR/4676	11:00 AM	26-Nov-19	Checking of SBC	310+720		RHS	Mr. Shankar	8945938534	A1 MNB		
641	VKE-3/PIL/STR/4677	4:00 PM	26-Nov-19	Laying of PCC	310+720		RHS					
642	VKE-3/PIL/STR/4678	12:00 PM	26-Nov-19	Checking of Reinforcement and Formwork for Top Slab	311+047		RHS					
643	VKE-3/PIL/STR/4679	4:00 PM	26-Nov-19	Pouring M35 grade of Concrete for Top Slab	311+047		RHS					
644	VKE-3/PIL/STR/4680	1:00 PM	26-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	302+713		RHS	Mr. Rahul	9149042843	A1 MJB		
645	VKE-3/PIL/STR/4681	2:00 PM	26-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	302+713		RHS					
646	VKE-3/PIL/STR/4682	3:00 PM	26-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft Final Lift	302+713		RHS					
647	VKE-3/PIL/STR/4683	4:00 PM	26-Nov-19	Pouring M35 grade of Concrete for Pier Shaft Final Lift	302+713		RHS					
648	VKE-3/PIL/STR/4684	10:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for Top Slab	297+900		RHS	Mr. Gurdeep	9529227700	PUP		
649	VKE-3/PIL/STR/4685	11:00 AM	26-Nov-19	Pouring M35 grade of Concrete for Top Slab	297+900		RHS					
650	VKE-3/PIL/STR/4686	9:00 AM	26-Nov-19	Checking of Reinforcement and Formwork for Retaining wall 1st Lift	295+585		BHS					
651	VKE-3/PIL/STR/4687	10:00 AM	26-Nov-19	Pouring M30 grade of Concrete for Retaining wall 1st Lift	295+585		BHS					
652	VKE-3/PIL/STR/4688	10:00 AM	27-Nov-19	Factory Visit for Hume Pipe of 1200mm & 800mm Dia	Bodeil			Mr. Ishan	9904088001	Hume Pipe		
653	VKE-3/PIL/STR/4689	10:00 AM	27-Nov-19	Checking of Reinforcement and Formwork for Retaining wall 2nd Lift	305+437		BHS	Mr. Subhashish	8988440286	A1 & A2 BC		
654	VKE-3/PIL/STR/4690	11:00 AM	27-Nov-19	Pouring M30 grade of Concrete for Retaining wall 2nd Lift	305+437		BHS					
655	VKE-3/PIL/STR/4691	2:00 PM	27-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	303+808		LHS					
656	VKE-3/PIL/STR/4692	3:00 PM	27-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	303+808		LHS					
657	VKE-3/PIL/STR/4693	3:30 PM	27-Nov-19	Checking of Reinforcement and Formwork for A1&A2 wall 3rd Lift	305+850		RHS	A1 & A2 PUP				
658	VKE-3/PIL/STR/4694	4:30 PM	27-Nov-19	Pouring M35 grade of Concrete for A1&A2 wall 3rd Lift	305+850		RHS					
659	VKE-3/PIL/STR/4695	11:00 AM	27-Nov-19	Laying of PCC	310+720		RHS	Mr. Shankar	8945938534	A1 MNB		
660	VKE-3/PIL/STR/4696	11:00 AM	27-Nov-19	Checking of Reinforcement and Formwork for Top Slab	311+047		RHS					
661	VKE-3/PIL/STR/4697	12:00 PM	27-Nov-19	Pouring M35 grade of Concrete for Top Slab	311+047		RHS	Mr. Amit	8218198459	LVUP		
662	VKE-3/PIL/STR/4698	10:00 AM	27-Nov-19	Checking of Reinforcement and Formwork for Top Slab	297+900		RHS					
663	VKE-3/PIL/STR/4699	11:00 AM	27-Nov-19	Pouring M35 grade of Concrete for Top Slab	297+900		RHS	Mr. Bipin	8577016415	PUP		
664	VKE-3/PIL/STR/4700	3:00 PM	27-Nov-19	Checking of Reinforcement and Formwork for Pier shaft 2nd Lift	293+014		RHS					
665	VKE-3/PIL/STR/4701	4:00 PM	27-Nov-19	Pouring M35 grade of Concrete for Pier shaft 2nd Lift	293+014		RHS					
666	VKE-3/PIL/STR/4702	2:00 PM	27-Nov-19	Laying M25 PCC for Pile Cap	293+014		RHS					
667	VKE-3/PIL/STR/4703	3:00 PM	27-Nov-19	Laying of PCC	318+400		BHS	Mr. Jaymin	9586010295	PUP		
668	VKE-3/PIL/STR/4704	1:00 PM	27-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 1	318+870		LHS					
669	VKE-3/PIL/STR/4705	1:30 PM	27-Nov-19	Pouring M35 grade of Concrete for Pile no 1	318+870		LHS					
670	VKE-3/PIL/STR/4706	2:00 PM	27-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 2	318+870		LHS					
671	VKE-3/PIL/STR/4707	2:30 PM	27-Nov-19	Pouring M35 grade of Concrete for Pile no 2	318+870		LHS					
672	VKE-3/PIL/STR/4708	3:00 PM	27-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 11	318+870		LHS					
673	VKE-3/PIL/STR/4709	3:30 PM	27-Nov-19	Pouring M35 grade of Concrete for Pile no 11	318+870		LHS					
674	VKE-3/PIL/STR/4710	2:00 PM	27-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	320+330		RHS					
675	VKE-3/PIL/STR/4711	3:00 PM	27-Nov-19	Pouring M35 grade of Concrete for bottom haunch	320+330		RHS					
676	VKE-3/PIL/STR/4712	1:00 PM	27-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 3rd Lift	321+253		RHS			A1 & A2 PUP		
677	VKE-3/PIL/STR/4713	2:00 PM	27-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 3rd Lift	321+253		RHS					
678	VKE-3/PIL/STR/4714	9:00 AM	27-Nov-19	Checking of Layout & Excavation for Retaining Wall	322+590		LHS	Mr. Asidur	9775411433	Re. Wall		
679	VKE-3/PIL/STR/4715	11:00 AM	27-Nov-19	Laying of PCC for Utility duct	321+465		BHS			Utility duct		

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
680	VKE-3/PIL/STR/4716	11:00 AM	27-Nov-19	Checking of Reinforcement and Formwork for haunch	318+420		RHS	Mr. Yallaling	8881503420	A1 BC
681	VKE-3/PIL/STR/4717	12:00 PM	27-Nov-19	Pouring M30 grade of Concrete for haunch	318+420		RHS			A2 PUP
682	VKE-3/PIL/STR/4718	12:00 PM	27-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	315+850		LHS			
683	VKE-3/PIL/STR/4719	9:00 AM	27-Nov-19	Checking of Layout & Excavation	299+079		BHS	Mr. Hardik	9265730194	PUP
684	VKE-3/PIL/STR/4720	2:00 PM	28-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	302+713		LHS	Mr. Rahul	9149042843	A1 MJB
685	VKE-3/PIL/STR/4721	3:00 PM	28-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	302+713		LHS			P1 MJB
686	VKE-3/PIL/STR/4722	4:00 PM	28-Nov-19	Checking of Layout for Pier Shaft starter	302+713		LHS			P1 MJB
687	VKE-3/PIL/STR/4723	5:00 PM	28-Nov-19	Pouring M35 grade of Concrete for Pier Shaft starter	302+713		LHS			
688	VKE-3/PIL/STR/4724	9:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for Pier Shaft 1st Lift	302+713		RHS			
689	VKE-3/PIL/STR/4725	10:00 AM	28-Nov-19	Pouring M35 grade of Concrete for Pier Shaft 1st Lift	302+713		RHS			Utility duct
690	VKE-3/PIL/STR/4726	9:00 AM	28-Nov-19	Checking of Layout & Excavation	301+370		BHS			
691	VKE-3/PIL/STR/4727	3:30 PM	28-Nov-19	Checking of Reinforcement and Formwork for A1&A2 wall 3rd Lift	305+850		RHS	Mr. Subhashish	8988440266	A1 & A2 PUP
692	VKE-3/PIL/STR/4728	4:30 PM	28-Nov-19	Pouring M35 grade of Concrete for A1&A2 wall 3rd Lift	305+850		RHS			
693	VKE-3/PIL/STR/4729	10:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	294+520		RHS	Mr. Amit	8218198459	A1 LVUP
694	VKE-3/PIL/STR/4730	11:00 AM	28-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	294+520		RHS			Utility duct
695	VKE-3/PIL/STR/4731	10:00 AM	28-Nov-19	Laying of PCC for Utility duct	293+700		BHS			
696	VKE-3/PIL/STR/4732	11:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for Top Slab	297+900		RHS	Mr. Gurdeep	9529227700	PUP
697	VKE-3/PIL/STR/4733	12:00 PM	28-Nov-19	Pouring M35 grade of Concrete for Top Slab	297+900		RHS			A2 MNB
698	VKE-3/PIL/STR/4734	10:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	297+582		RHS			
699	VKE-3/PIL/STR/4735	11:00 AM	28-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	297+582		RHS			
700	VKE-3/PIL/STR/4736	3:00 PM	28-Nov-19	Laying of PCC	318+400		BHS		PUP	
701	VKE-3/PIL/STR/4737	1:00 PM	28-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 1	318+870		LHS	Mr. Jaymin	9586010295	A1 MJB
702	VKE-3/PIL/STR/4738	1:30 PM	28-Nov-19	Pouring M35 grade of Concrete for Pile no 1	318+870		LHS			
703	VKE-3/PIL/STR/4739	2:00 PM	28-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 3	318+870		LHS			
704	VKE-3/PIL/STR/4740	2:30 PM	28-Nov-19	Pouring M35 grade of Concrete for Pile no 3	318+870		LHS			
705	VKE-3/PIL/STR/4741	3:00 PM	28-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 4	318+870		LHS			
706	VKE-3/PIL/STR/4742	3:30 PM	28-Nov-19	Pouring M35 grade of Concrete for Pile no 4	318+870		LHS			
707	VKE-3/PIL/STR/4743	11:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for bottom haunch	320+330		RHS			A1 & A2 PUP
708	VKE-3/PIL/STR/4744	12:00 PM	28-Nov-19	Pouring M35 grade of Concrete for bottom haunch	320+330		RHS			
709	VKE-3/PIL/STR/4745	2:00 PM	28-Nov-19	Laying of PCC for Utility duct	321+465		BHS			Utility duct
710	VKE-3/PIL/STR/4746	12:00 PM	28-Nov-19	Pouring M35 grade of Concrete for Top Slab	311+047		RHS	Mr. Shankar	8945938534	
711	VKE-3/PIL/STR/4747	11:00 AM	28-Nov-19	Laying of PCC for Utility duct	315+450		BHS	Mr. Asidur	9775411433	Utility duct
712	VKE-3/PIL/STR/4748	10:00 AM	28-Nov-19	Checking of Reinforcement and Formwork for haunch	318+420		RHS	Mr. Yallaling	8881503420	A1 BC
713	VKE-3/PIL/STR/4749	11:00 AM	28-Nov-19	Pouring M30 grade of Concrete for haunch	318+420		RHS			A2 PUP
714	VKE-3/PIL/STR/4750	12:00 PM	28-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	315+850		LHS			
715	VKE-3/PIL/STR/4751	10:00 AM	29-Nov-19	Checking of Reinforcement and Formwork for wall haunch	306+080		LHS	Mr. Vijay	9816259032	A1 PUP
716	VKE-3/PIL/STR/4752	2:00 PM	29-Nov-19	Pouring M35 grade of Concrete for wall haunch	306+080		LHS			
717	VKE-3/PIL/STR/4753	11:00 AM	29-Nov-19	Checking of Reinforcement and Formwork for Top Slab	297+900		RHS	Mr. Gurdeep	9529227700	PUP
718	VKE-3/PIL/STR/4754	12:00 PM	29-Nov-19	Pouring M35 grade of Concrete for Top Slab	297+900		RHS			
719	VKE-3/PIL/STR/4755	9:00 AM	29-Nov-19	Checking of Reinforcement and Formwork for Retaining wall 2nd Lift	295+585		BHS			BC
720	VKE-3/PIL/STR/4756	10:00 AM	29-Nov-19	Pouring M30 grade of Concrete for Retaining wall 2nd Lift	295+585		BHS		HPC	
721	VKE-3/PIL/STR/4757	10:00 AM	29-Nov-19	Laying of PCC for HPC	293+620		BHS	Mr. Amit	8218198459	Utility duct
722	VKE-3/PIL/STR/4758	11:00 AM	29-Nov-19	Checking of Excavation for Utility	296+265		BHS			
723	VKE-3/PIL/STR/4759	9:00 AM	29-Nov-19	Laying of PCC	310+720		RHS	Mr. Shankar	8945938534	A1 MNB
724	VKE-3/PIL/STR/4760	11:00 AM	29-Nov-19	Checking of Excavation on Foundation level	301+790		BHS	Mr. Rahul	9149042843	PUP
725	VKE-3/PIL/STR/4761	2:00 PM	29-Nov-19	Laying of GSB on Foundation level	301+790		BHS			A2 MJB
726	VKE-3/PIL/STR/4762	3:00 PM	29-Nov-19	Pouring M35 grade of Concrete on Abutment Shaft Starter	302+713		RHS			
727	VKE-3/PIL/STR/4763	10:00 AM	29-Nov-19	Checking of Reinforcement and Formwork for haunch	318+536		RHS	Mr. Yallaling	8881503420	A1 & A2 LVUP
728	VKE-3/PIL/STR/4764	11:00 AM	29-Nov-19	Pouring M35 grade of Concrete for haunch	318+536		RHS			A1 PUP
729	VKE-3/PIL/STR/4765	2:00 PM	29-Nov-19	Checking of Reinforcement and Formwork for A1 wall 1st Lift	315+850		LHS			A1&A2 PUP
730	VKE-3/PIL/STR/4766	4:00 PM	29-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	315+850		LHS			Utility duct
731	VKE-3/PIL/STR/4767	3:00 PM	29-Nov-19	Checking of Excavation for Utility	318+480		BHS			
732	VKE-3/PIL/STR/4768	4:00 PM	29-Nov-19	Laying of PCC for Utility	318+480		BHS			
733	VKE-3/PIL/STR/4769	2:00 PM	29-Nov-19	Checking of Reinforcement and Formwork for P1 Pier Final Lift	321+253		RHS			
734	VKE-3/PIL/STR/4770	3:00 PM	29-Nov-19	Pouring M35 grade of Concrete for P1 Pier Final Lift	321+253		RHS			
735	VKE-3/PIL/STR/4771	1:00 PM	29-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 3	318+870		LHS			
736	VKE-3/PIL/STR/4772	1:30 PM	29-Nov-19	Pouring M35 grade of Concrete for Pile no 3	318+870		LHS			

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
737	VKE-3/PIL/STR/4773	2:00 PM	29-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 4	318+870		LHS	Mr. Jaymin	9586010295	A1 MJB
738	VKE-3/PIL/STR/4774	2:30 PM	29-Nov-19	Pouring M35 grade of Concrete for Pile no 4	318+870		LHS			
739	VKE-3/PIL/STR/4775	3:00 PM	29-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 6	318+870		LHS			
740	VKE-3/PIL/STR/4776	3:30 PM	29-Nov-19	Pouring M35 grade of Concrete for Pile no 6	318+870		LHS			
741	VKE-3/PIL/STR/4777	4:00 PM	29-Nov-19	Checking of Reinforcement and Formwork for Pier Footing	318+870		LHS			P2 MJB
742	VKE-3/PIL/STR/4778	5:00 PM	29-Nov-19	Pouring M35 grade of Concrete for Pier Footing	318+870		LHS			
743	VKE-3/PIL/STR/4779	2:00 PM	29-Nov-19	Checking of Reinforcement and Formwork for Raft	320+825		RHS			PUP
744	VKE-3/PIL/STR/4780	2:30 PM	29-Nov-19	Pouring M35 grade of Concrete for Raft	320+825		RHS			
745	VKE-3/PIL/STR/4781	3:00 PM	29-Nov-19	Laying of PCC	318+400		RHS	PUP		
746	VKE-3/PIL/STR/4782	2:30 PM	29-Nov-19	Checking of Reinforcement and Formwork for A1 wall Final Lift	302+713		LHS			
747	VKE-3/PIL/STR/4783	3:00 PM	29-Nov-19	Pouring M35 grade of Concrete for A1 wall Final Lift	302+713		LHS	Mr. Rahul	9149042843	A1 MJB SPOT RFI
748	VKE-3/PIL/STR/4784	3:30 PM	29-Nov-19	Checking of Reinforcement and Formwork for P1 Pier shaft 2nd Lift	302+713		RHS			
749	VKE-3/PIL/STR/4785	4:30 PM	29-Nov-19	Pouring M35 grade of Concrete for P1 Pier shaft 2nd Lift	302+713		RHS			P1 MJB SPOT RFI
750	VKE-3/PIL/STR/4786	1:00 PM	30-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 5	318+870		LHS	Mr. Jaymin	9586010295	A1 MJB
751	VKE-3/PIL/STR/4787	1:30 PM	30-Nov-19	Pouring M35 grade of Concrete for Pile no 5	318+870		LHS			
752	VKE-3/PIL/STR/4788	2:00 PM	30-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 7	318+870		LHS			
753	VKE-3/PIL/STR/4789	2:30 PM	30-Nov-19	Pouring M35 grade of Concrete for Pile no 7	318+870		LHS			
754	VKE-3/PIL/STR/4790	3:00 PM	30-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 8	318+870		LHS			
755	VKE-3/PIL/STR/4791	3:30 PM	30-Nov-19	Pouring M35 grade of Concrete for Pile no 8	318+870		LHS			
756	VKE-3/PIL/STR/4792	10:00 AM	30-Nov-19	Pouring M35 grade of Concrete for Pier Footing	318+870		LHS			P2 MJB
757	VKE-3/PIL/STR/4793	11:00 AM	30-Nov-19	Pouring M35 grade of Concrete for Raft	320+825		RHS			
758	VKE-3/PIL/STR/4794	10:00 AM	30-Nov-19	Checking of Reinforcement and Formwork for A1 & A2 wall 2nd Lift	319+580		LHS			A1 & A2 PUP
759	VKE-3/PIL/STR/4795	11:00 AM	30-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 2nd Lift	319+580		LHS			
760	VKE-3/PIL/STR/4796	11:00 AM	30-Nov-19	Checking of SBC of Retaining wall	318+910		RHS	Re. Wall		
761	VKE-3/PIL/STR/4797	10:00 AM	30-Nov-19	Checking of Excavation for Utility	319+775		RHS	Utility duct		
762	VKE-3/PIL/STR/4798	11:00 AM	30-Nov-19	Checking of Reinforcement and Formwork for A1 wall 2nd Lift	310+480		RHS	Mr. Asidur	9775411433	A1 PUP
763	VKE-3/PIL/STR/4799	12:00 PM	30-Nov-19	Pouring M35 grade of Concrete for A1 wall 2nd Lift	310+480		RHS			
764	VKE-3/PIL/STR/4800	10:00 AM	30-Nov-19	Checking of Reinforcement and Formwork for A2 wall 2nd Lift	294+520		RHS	Mr. Gurdeep	9529227700	A2 LVUP
765	VKE-3/PIL/STR/4801	11:00 AM	30-Nov-19	Pouring M35 grade of Concrete for A2 wall 2nd Lift	294+520		RHS			
766	VKE-3/PIL/STR/4802	11:00 AM	30-Nov-19	Pouring M35 grade of Concrete for haunch	318+538		RHS	Mr. Yallalin g	8881503420	A1 & A2 LVUP
767	VKE-3/PIL/STR/4803	4:00 PM	30-Nov-19	Pouring M35 grade of Concrete for A1 & A2 wall 1st Lift	315+850		LHS			
768	VKE-3/PIL/STR/4804	11:00 AM	30-Nov-19	Checking of Excavation for Retaining wall	322+610		LHS	Mr. Raju	8827884117	Re. Wall
769	VKE-3/PIL/STR/4805	3:00 PM	30-Nov-19	Checking of Reinforcement and Formwork for Raft	309+550		LHS	Mr. Shankar	8945938534	PUP
770	VKE-3/PIL/STR/4806	4:00 PM	30-Nov-19	Pouring M35 grade of Concrete for Raft	309+550		LHS			
771	VKE-3/PIL/STR/4807	3:00 PM	30-Nov-19	Checking of Reinforcement and Formwork for A2 wall 1st Lift	309+550		RHS			A2 PUP
772	VKE-3/PIL/STR/4808	4:00 PM	30-Nov-19	Pouring M35 grade of Concrete for A2 wall 1st Lift	309+550		RHS			
773	VKE-3/PIL/STR/4809	3:30 PM	30-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 11	318+870		LHS	Mr. Jaymin	9586010295	A1 MJB SPOT RFI
774	VKE-3/PIL/STR/4810	4:00 PM	30-Nov-19	Pouring M35 grade of Concrete for Pile no 11	318+870		LHS			
775	VKE-3/PIL/STR/4811	4:30 PM	30-Nov-19	Checking the Bore Depth and Reinforcement for Pile no 12	318+870		LHS			
776	VKE-3/PIL/STR/4812	5:00 PM	30-Nov-19	Pouring M35 grade of Concrete for Pile no 12	318+870		LHS			



**LAB RFI Summary**

PACKAGE 3

Sr. NO.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
1	VKE-3/PIL/LAB/551	9:00 AM	1-Nov-19	M30 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with SIK A Admixture & Suyog flyash					
2	VKE-3/PIL/LAB/552	10:00 AM	1-Nov-19	M35 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with SIK A Admixture & Suyog flyash			Mr. Giri	8018503554	
3	VKE-3/PIL/LAB/553	11:00 AM	1-Nov-19	M25 PCC Concrete Mix Design with Sidhee Cement OPC-53 grade with SIK A Admixture & Suyog flyash					
4	VKE-3/PIL/LAB/554	10:00 AM	2-Nov-19	Sampling of Soil from Borrow Area 28	314+300	BHS			
5	VKE-3/PIL/LAB/555	10:00 AM	2-Nov-19	M40 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash			Mr. Giri	8018503554	
6	VKE-3/PIL/LAB/556	11:00 AM	2-Nov-19	M45 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
7	VKE-3/PIL/LAB/557	12:00 PM	2-Nov-19	M50 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
8	VKE-3/PIL/LAB/558	10:00 AM	4-Nov-19	M25 PCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with SIK A Admixture & Suyog flyash					
9	VKE-3/PIL/LAB/559	11:00 AM	4-Nov-19	M30 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with SIK A Admixture & Suyog flyash			Mr. Giri	8018503554	
10	VKE-3/PIL/LAB/560	12:00 PM	4-Nov-19	M35 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with SIK A Admixture & Suyog flyash					
11	VKE-3/PIL/LAB/561	9:00 AM	4-Nov-19	Sampling of Soil from Borrow Area 38	318+850	LHS			
12	VKE-3/PIL/LAB/562	10:00 AM	4-Nov-19	Sampling of Soil from Borrow Area 26-A	314+320	BHS			
13	VKE-3/PIL/LAB/563	10:00 AM	5-Nov-19	Sampling of Soil from Borrow Area 39	304+800	LHS			
14	VKE-3/PIL/LAB/564	10:00 AM	5-Nov-19	M35 PILE Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
15	VKE-3/PIL/LAB/565	11:00 AM	5-Nov-19	M40 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash			Mr. Giri	8018503554	
16	VKE-3/PIL/LAB/566	12:00 PM	5-Nov-19	M45 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
17	VKE-3/PIL/LAB/567	10:00 AM	6-Nov-19	M50 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
18	VKE-3/PIL/LAB/568	11:00 AM	6-Nov-19	M25 PCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash			Mr. Giri	8018503554	
19	VKE-3/PIL/LAB/569	12:00 PM	6-Nov-19	M30 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with SIK A Admixture & Suyog flyash					
20	VKE-3/PIL/LAB/570	10:00 AM	7-Nov-19	M35 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
21	VKE-3/PIL/LAB/571	11:00 AM	7-Nov-19	M35 PILE Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash			Mr. Giri	8018503554	
22	VKE-3/PIL/LAB/572	12:00 PM	7-Nov-19	M40 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
23	VKE-3/PIL/LAB/573	9:00 AM	8-Nov-19	M30 RCC Concrete Mix Design with Saurashtra Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
24	VKE-3/PIL/LAB/574	10:00 AM	8-Nov-19	M45 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash			Mr. Giri	8018503554	
25	VKE-3/PIL/LAB/575	11:00 AM	8-Nov-19	M50 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					



Sr. NO.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
26	VKE-3/PIL/LAB/576	12:00 PM	8-Nov-19	M25 PCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
27	VKE-3/PIL/LAB/577	9:00 AM	9-Nov-19	M30 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
28	VKE-3/PIL/LAB/578	10:00 AM	9-Nov-19	M35 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
29	VKE-3/PIL/LAB/579	11:00 AM	9-Nov-19	M35 PILE Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog flyash					
30	VKE-3/PIL/LAB/580	9:00 AM	11-Nov-19	M40 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog GGBS					
31	VKE-3/PIL/LAB/581	10:00 AM	11-Nov-19	M45 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog GGBS					
32	VKE-3/PIL/LAB/582	11:00 AM	11-Nov-19	M50 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with FOSROC Admixture & Suyog GGBS					
33	VKE-3/PIL/LAB/583	9:00 AM	12-Nov-19	M25 PCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
34	VKE-3/PIL/LAB/584	10:00 AM	12-Nov-19	M30 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
35	VKE-3/PIL/LAB/585	11:00 AM	12-Nov-19	M35 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
36	VKE-3/PIL/LAB/586	10:00 AM	12-Nov-19	M25 PCC Concrete Mix Design with Sidhee Cement OPC-53 grade with BASF Admixture					
37	VKE-3/PIL/LAB/587	11:00 AM	12-Nov-19	Sampling of Borrow Area No.40	300+700	RHS			
38	VKE-3/PIL/LAB/588	9:00 AM	13-Nov-19	M25 PCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
39	VKE-3/PIL/LAB/589	10:00 AM	13-Nov-19	M30 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
40	VKE-3/PIL/LAB/590	11:00 AM	13-Nov-19	M35 RCC Concrete Mix Design with Sanghi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
41	VKE-3/PIL/LAB/591	10:00 AM	13-Nov-19	M25 PCC Concrete Mix Design with Sidhee Cement OPC-53 grade with BASF Admixture					
42	VKE-3/PIL/LAB/592	11:00 AM	13-Nov-19	Sampling of Borrow Area No.40	300+700	RHS			
43	VKE-3/PIL/LAB/593	9:00 AM	14-Nov-19	M35 PILE Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
44	VKE-3/PIL/LAB/594	10:00 AM	14-Nov-19	M40 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
45	VKE-3/PIL/LAB/595	11:00 AM	14-Nov-19	M45 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
46	VKE-3/PIL/LAB/596	11:30 AM	14-Nov-19	Sampling of Electrosteel Reinforcement of 16mm dia					
47	VKE-3/PIL/LAB/597	10:00 AM	14-Nov-19	Sampling of Borrow Area No.41	302+500	RHS			
48	VKE-3/PIL/LAB/598	11:00 AM	14-Nov-19	Sampling of Borrow Area No.4F	313+800	LHS			
49	VKE-3/PIL/LAB/599	9:00 AM	15-Nov-19	M50 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
50	VKE-3/PIL/LAB/600	10:00 AM	15-Nov-19	M25 PCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
51	VKE-3/PIL/LAB/601	11:00 AM	15-Nov-19	M30 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
52	VKE-3/PIL/LAB/602	11:30 AM	15-Nov-19	Sampling of Reinforcement Steel of Electrosteel brand 25mm dia	PIL Stock Yard				

Sr. NO.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
53	VKE-3/PIL/LAB/603	9:00 AM	16-Nov-19	M35 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
54	VKE-3/PIL/LAB/604	10:00 AM	16-Nov-19	M35 PILE Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
55	VKE-3/PIL/LAB/605	11:00 AM	16-Nov-19	M40 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
56	VKE-3/PIL/LAB/606	9:00 AM	18-Nov-19	M45 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
57	VKE-3/PIL/LAB/607	10:00 AM	18-Nov-19	M50 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
58	VKE-3/PIL/LAB/608	11:00 AM	18-Nov-19	M25 PCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
59	VKE-3/PIL/LAB/609	10:30 AM	18-Nov-19	Sampling of Reinforcement Steel of Electrosteel brand 12mm, 20mm & 25mm dia	PIL Stock Yard				
60	VKE-3/PIL/LAB/610	9:00 AM	19-Nov-19	M30 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
61	VKE-3/PIL/LAB/611	10:00 AM	19-Nov-19	M35 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
62	VKE-3/PIL/LAB/612	11:00 AM	19-Nov-19	M35 PILE Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
63	VKE-3/PIL/LAB/613	10:30 AM	19-Nov-19	Sampling of Borrow Area No. 38A	318+850	LHS			
64	VKE-3/PIL/LAB/614	9:00 AM	20-Nov-19	M40 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
65	VKE-3/PIL/LAB/615	10:00 AM	20-Nov-19	M35 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
66	VKE-3/PIL/LAB/616	11:00 AM	20-Nov-19	M50 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
67	VKE-3/PIL/LAB/617	11:00 AM	20-Nov-19	Sampling of Borrow Area No. 1B	297+300	LHS			
68	VKE-3/PIL/LAB/618	10:00 AM	20-Nov-19	Sampling of Sikaplast admixture PR319	PIL Stock yard				
69	VKE-3/PIL/LAB/619	9:00 AM	21-Nov-19	M35 RCC Concrete Mix Design with Sidhee Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
70	VKE-3/PIL/LAB/620	10:00 AM	21-Nov-19	M25 PCC Concrete Mix Design with Sidhee Cement OPC-53 grade with SIKA Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
71	VKE-3/PIL/LAB/621	9:00 AM	22-Nov-19	M45 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
72	VKE-3/PIL/LAB/622	10:00 AM	22-Nov-19	M25 PCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
73	VKE-3/PIL/LAB/623	9:00 AM	23-Nov-19	M40 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash					
74	VKE-3/PIL/LAB/624	10:00 AM	23-Nov-19	M45 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with BASF Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
75	VKE-3/PIL/LAB/625	9:00 AM	25-Nov-19	M45 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash					
76	VKE-3/PIL/LAB/626	10:00 AM	25-Nov-19	M30 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with FOSROC Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	
77	VKE-3/PIL/LAB/627	9:00 AM	26-Nov-19	M30 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash					
78	VKE-3/PIL/LAB/628	10:00 AM	26-Nov-19	M35 RCC Concrete Mix Design with JK Lakshmi Cement OPC-53 grade with SIKA Admixture & Suyog Flyash	QC Lab		Mr. Giri	8018503554	


Sr. NO.	RFINO.	Inspection date	Inspection Time	Item Description	Chainage	Side	Contact Person	Contact Number	Remarks
79	VKE-3/PIL/LAB/629	9:00 AM	27-Nov-19	M35 RCC Concrete Mix Design with Nuvoc Cement OPC-53 grade with SIKA Admixture & Flyash	QC Lab		Mr. Giri	8018503554	
80	VKE-3/PIL/LAB/630	10:00 AM	27-Nov-19	M35 RCC Concrete Mix Design with Ambuja Cement OPC-53 grade with SIKA Admixture & Flyash					
81	VKE-3/PIL/LAB/631	10:00 AM	27-Nov-19	M35 RCC Concrete Mix Design with Wonder Cement OPC-53 grade with SIKA Admixture & Flyash					
82	VKE-3/PIL/LAB/632	10:00 AM	28-Nov-19	Sampling of Borrow Area No. 42	308+800	RHS	Mr. Giri	8018503554	
83	VKE-3/PIL/LAB/633	9:00 AM	29-Nov-19	M35 RCC Concrete Mix Design with Nuvoc Cement OPC-53 grade with BASF Admixture & Flyash	QC Lab		Mr. Giri	8018503554	
84	VKE-3/PIL/LAB/634	10:00 AM	29-Nov-19	M35 RCC Concrete Mix Design with Ambuja Cement OPC-53 grade with BASF Admixture & Flyash					
85	VKE-3/PIL/LAB/635	11:00 AM	29-Nov-19	M35 RCC Concrete Mix Design with Wonder Cement OPC-53 grade with BASF Admixture & Flyash					
86	VKE-3/PIL/LAB/636	9:30 AM	29-Nov-19	Sampling of Borrow Area No. 37 for third party testing	297+350	RHS			
87	VKE-3/PIL/LAB/637	10:30 AM	29-Nov-19	Sampling of Borrow Area No. 39 for third party testing	304+800	LHS			
88	VKE-3/PIL/LAB/638	11:30 AM	29-Nov-19	Sampling of Borrow Area No. 41 for third party testing	302+500	RHS			
89	VKE-3/PIL/LAB/639	9:00 AM	30-Nov-19	Sampling of Borrow Area No. 39-A	304+800	LHS			
90	VKE-3/PIL/LAB/640	10:00 AM	30-Nov-19	Sampling of Borrow Area No. 42	307+800	RHS	Mr. Giri	8018503554	
91	VKE-3/PIL/LAB/641	11:00 AM	30-Nov-19	Sampling of Borrow Area No. 43	321+700	RHS			

**SURVEY RFI Summary**


Sr. NO.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage		Side	Contact Person	Contact Number	Remarks
					From	To				
1	VKE-3/PIL/SUR/20	10:00 AM	29-Nov-19	Checking of Layout for Utility	296	265	BHS	Mr. Manhar	9327945702	Utility duct
2	VKE-3/PIL/SUR/21	10:30 AM	29-Nov-19	Checking of Layout of Foundation level	301	790	BHS			PUP
3	VKE-3/PIL/SUR/22	11:00 AM	29-Nov-19	Checking of Layout of Abutment Shaft Starter	302	713	RHS			A2 MJB
4	VKE-3/PIL/SUR/23	2:00 PM	29-Nov-19	Checking of Layout for Utility	316	480	BHS	Mr. Manhar	9327945702	Utility duct
5	VKE-3/PIL/SUR/24	9:00 AM	30-Nov-19	Checking of Layout for Utility	319	775	RHS			Utility duct
6	VKE-3/PIL/SUR/25	10:00 AM	30-Nov-19	Checking of Layout for Retaining wall	322	630	LHS			Re. Wall



Annexure 4 S-Curve



Vadodara Kim Expressway Project (Manubar to Sanpa) PKG-III From Km. 292+000 to 323+000 Linear Plan:- Hindrance









**Vadodara Kim Expressway Project (Manubar to Sanpa) PKG-III From Km. 292+000 to 323+000 Linear Plan:- Hindrance**

LHS						
RSH	292+000	293+000	294+000	295+000	296+000	297+000
			294+085	294+730	295+585	296+432
LHS				BE		
RSH	298+000	299+000	300+000	301+000	302+000	303+000
			300+148	301+224		
LHS						
RSH	304+000	305+000	306+000	307+000	308+000	309+000
	304+170			307+607 307+731 307+778		
LHS				CIP/PUP		
RSH	310+000	311+000	312+000	313+000	314+000	315+000
						315+223
LHS						
RSH	316+000	317+000	318+000	319+000	320+000	321+000
	316+558		318+588	318+850		
LHS						
RSH	322+000	323+000	323+000	End of Project		
	322+750					








 GETCO Line Crossing







**Expressway Outer & Inner site HT Line (GETCO) Details**





SR. NO	DIVISION OF GETCO	CHAINAGE	DETAILS OF HIGH EXTRA TENSION LINE						Unclear Length	VERTICAL CLEARANCE (MTR)	DISTANCE OF TOWER FROM C/L OF	REMARK	Pictures
			VOLTAGE (KV)	NAME OF LINE	TYPE OF LINE	LOCATION NO							
						From	To						
1	BHARUCH	296+415	66	Nandewar-Vagara La.no.56, 57 & 58 Pole	"H"	296+360	296+480	120	8.02	RHS 37.00	Nos.3 Poles		
2	BHARUCH	300+100	220	Haldarva-I.P.C-Line no.61 & 62	Tower	300+100	300+117	16.5	8.376	LHS 50.00	Nos.2 Poles		
3	BHARUCH	300+390	220	Haldarva-Dahej La.no. 64,65 & 66	Tower	300+369	300+405	36.2	13.358	LHS 21.00	Nos.3 Poles		
4	BHARUCH	308+200	66	Kurchan-Vagara Line La.no. 15	"H"	308+169	308+225	56.5	10.42	Wire	Nos.6 Pole		
			66	Kurchan-Vagara Line (H frame ) La.no. 16									
			66	Vagara-Kurchan Line La.no. 13									
			66	Palej-kurchan Line La.no. 94									
		308+130	66	Kurchan-Vagara Line La.no. 12	Tower					10.41			RHS 57.00
5	BHARUCH	308+440	66	Kurchan-Vagara Line La.no. 14	Tower	308+285	308+545	260	10.41	LHS 10.00			
6	BHARUCH	312+270	440	Kasor Line La.no. 215 & 216	Tower	312+085	312+480	395	13.199	Center	Nos.3 Pole		
<b>Total Length</b>								884.2					





**Expressway Outer & Inner site Poles(DGVCL) Details**






Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
1	292+890	292+900	10	Vhalu	206,207	1) 20m RHS 2) 26m LHS	
2	292+930	293+000	70	Tham	210	1) 21m RHS 2) 50m LHS 3) 40m RHS 4) 16m LHS 5) 2m LHS 6) 37m LHS	
3	294+785	294+790	5	Derol	84,85/A	1) 9m LHS 2) 40m LHS	
4	294+880	295+100	220	Derol	35/A/2	1) 44m LHS 2) 41m LHS 3) 43m LHS 4) 45m LHS 5) 44m LHS 6) 48m LHS	
5	295+282	295+420	138	Derol	35/A/2,36/B	1) 44m LHS 2) 22m RHS 3) 18m LHS	
6	295+510	295+560	50	Derol	44,46	1) 22m RHS 2) 24m LHS 3) 11m RHS 4) 47m RHS	
7	295+990	296+090	100	Derol	520,527	1) 40m LHS 2) 19m LHS 3) 2m LHS 4) 23m RHS 5) 44m RHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
8	300+520	300+810	290	Dayadra	455,457	1) 2m LHS 2) 25m RHS 3) 8m RHS 4) 24m LHS 5) 29m LHS 6) 37m LHS	
9	300+910	300+910	0	Dayadra	456,457	1) 10m LHS 2) 37m RHS	
10	301+330	301+400	70	Traisa	506/A,506 /B	1) 23m RHS 2) 7m RHS	
11	301+940	301+940	0	Kelod	255	1) 22m LHS 2) 26m RHS	
12	303+780	303+800	20	Kelod	134	1) 15m LHS 2) 19m RHS	
13	304+050	304+100	50	Kelod	127	1) 15m LHS 2) 35m RHS	







Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
14	307+165	307+175	10	Karela	3/A,2/A	1) 36m LHS 2) 1m RHS 3) 37m RHS	
15	310+000	310+080	80	Kurchan	522,526	1) 46m RHS 2) 14m RHS 3) 20m LHS	
	310+400	310+420	20	Kurchan	408,481	1) 46m RHS 2) 14m LHS	
16	311+540	311+700	160	Simarakha	60	1) 21m RHS 2) 31m LHS	
1	312+695	312+730	35	Simarakha	353,544	1) 41m LHS 2) 8m LHS 3) 24m RHS	
17	313+340	313+450	110	Simarakha	308,310	1) 27m LHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
18	313+370	313+420	50	Simarakha	308,310	1) 26m RHS 2) 31m LHS	
19	315+770	315+950	180	Dora	847,848	1) 23m RHS 2) 3m LHS 3) 3m LHS 4) 50m LHS	
20	315+950	316+040	90	Dora	849	1) 10m RHS	
21	316+530	316+550	20	Dora	1248	1) 36m LHS 2) 8m LHS	
22	318+600	318+775	175	Danda	51,52	1) 33m RHS 2) 7m RHS 3) 48m LHS	
23	318+800	318+815	15	Danda	51,52	1) 13m RHS 2) 37m LHS 3) 24m RHS 4) 37m LHS	











Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
24	318+840	318+850	10	Danda	Govt. Land	1) 45m RHS 2) 15m LHS	
25	318+860	318+865	5	Danda	Govt. Land	1) 42m RHS 2) 4m LHS	
26	320+690	320+720	30	Sukhodara	65	1) 5m LHS 2) 44m LHS	
27	322+700	322+880	180	Amod	594,595	1) 30m LHS 2) 3m LHS 3) 30m RHS	
28	322+880	322+990	110	Amod	595,593	1) 40m RHS 2) 15m LHS	
		Total Length	2303				







**Details of SSNNL Canal**

SR. NO.	Chainage	Length	TYPE	REMARKS
	C/L			
1	294+750	30	MNB over luwara branch canal	
2	295+007	30	MNB over Tancha Disty. canal	
3	300+148	30	NB over Simartha minor & Ghamnad car	
4	301+247	30	MJB over Achhod Dis. & Danda minor canal	
5	301+500	30	BOX Structure	
6	306+230	30	BOX Structure	
7	307+709	30	BOX Structure	
8	307+734	70	BOX Structure	
9	307+789	30	BOX Structure	

**Details of SSNNL Canal**








SR. NO.	Chainage	Length	TYPE	REMARKS
	C/L			
10	309+030	30	BOX Structure	
11	309+840	30	BOX Structure	
12	309+853	50	BOX Structure	
13	309+892	30	BOX Structure	
14	313+075	30	BOX Structure	
15	313+815	50	BOX Structure	
16	315+247	30	BOX Structure	
17	316+582	30	BOX Structure	
18	318+612	30	BOX Structure	
19	318+858	110	BOX Structure	
<b>Total Length</b>		<b>730</b>		







**Expressway Outer & Inner site HT Line (GETCO) Details**





SR. NO	DIVISION OF GETCO	CHAINAGE	DETAILS OF HIGH EXTRA TENSION LINE						Unclear Length	VERTICAL CLEARANCE (MTR)	DISTANCE OF TOWER FROM C/L OF	REMARK	Pictures
			VOLTAGE (KV)	NAME OF LINE	TYPE OF LINE	LOCATION NO							
						From	To						
1	BHARUCH	296+415	66	Nandewar-Vagara La.no.56, 57 & 58 Pole	"H"	296+360	296+480	120	8.02	RHS 37.00	Nos.3 Poles		
2	BHARUCH	300+100	220	Haldarva-I.P.C-Line no.61 & 62	Tower	300+100	300+117	16.5	8.376	LHS 50.00	Nos.2 Poles		
3	BHARUCH	300+390	220	Haldarva-Dahej La.no. 64,65 & 66	Tower	300+369	300+405	36.2	13.358	LHS 21.00	Nos.3 Poles		
4	BHARUCH	308+200	66	Kurchan-Vagara Line La.no. 15	"H"	308+169	308+225	56.5	10.42	Wire	Nos.6 Pole		
			66	Kurchan-Vagara Line (H frame ) La.no. 16									
			66	Vagara-Kurchan Line La.no. 13									
			66	Palej-kurchan Line La.no. 94									
		308+130	66	Kurchan-Vagara Line La.no. 12	Tower					10.41			RHS 57.00
5	BHARUCH	308+440	66	Kurchan-Vagara Line La.no. 14	Tower	308+285	308+545	260	10.41	LHS 10.00			
6	BHARUCH	312+270	440	Kasor Line La.no. 215 & 216	Tower	312+085	312+480	395	13.199	Center	Nos.3 Pole		
<b>Total Length</b>								884.2					




**Expressway Outer & Inner site Poles(DGVCL) Details**






Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
1	292+890	292+900	10	Vhalu	206,207	1) 20m RHS 2) 26m LHS	
2	292+930	293+000	70	Tham	210	1) 21m RHS 2) 50m LHS 3) 40m RHS 4) 16m LHS 5) 2m LHS 6) 37m LHS	
3	294+785	294+790	5	Derol	84,85/A	1) 9m LHS 2) 40m LHS	
4	294+880	295+100	220	Derol	35/A/2	1) 44m LHS 2) 41m LHS 3) 43m LHS 4) 45m LHS 5) 44m LHS 6) 48m LHS	
5	295+282	295+420	138	Derol	35/A/2,36/B	1) 44m LHS 2) 22m RHS 3) 18m LHS	
6	295+510	295+560	50	Derol	44,46	1) 22m RHS 2) 24m LHS 3) 11m RHS 4) 47m RHS	
7	295+990	296+090	100	Derol	520,527	1) 40m LHS 2) 19m LHS 3) 2m LHS 4) 23m RHS 5) 44m RHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
8	300+520	300+810	290	Dayadra	455,457	1) 2m LHS 2) 25m RHS 3) 8m RHS 4) 24m LHS 5) 29m LHS 6) 37m LHS	
9	300+910	300+910	0	Dayadra	456,457	1) 10m LHS 2) 37m RHS	
10	301+330	301+400	70	Traisa	506/A,506 /B	1) 23m RHS 2) 7m RHS	
11	301+940	301+940	0	Kelod	255	1) 22m LHS 2) 26m RHS	
12	303+780	303+800	20	Kelod	134	1) 15m LHS 2) 19m RHS	
13	304+050	304+100	50	Kelod	127	1) 15m LHS 2) 35m RHS	







Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
14	307+165	307+175	10	Karela	3/A,2/A	1) 36m LHS 2) 1m RHS 3) 37m RHS	
15	310+000	310+080	80	Kurchan	522,526	1) 46m RHS 2) 14m RHS 3) 20m LHS	
	310+400	310+420	20	Kurchan	408,481	1) 46m RHS 2) 14m LHS	
16	311+540	311+700	160	Simarakha	60	1) 21m RHS 2) 31m LHS	
1	312+695	312+730	35	Simarakha	353,544	1) 41m LHS 2) 8m LHS 3) 24m RHS	
17	313+340	313+450	110	Simarakha	308,310	1) 27m LHS	

Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
18	313+370	313+420	50	Simarakha	308,310	1) 26m RHS 2) 31m LHS	
19	315+770	315+950	180	Dora	847,848	1) 23m RHS 2) 3m LHS 3) 3m LHS 4) 50m LHS	
20	315+950	316+040	90	Dora	849	1) 10m RHS	
21	316+530	316+550	20	Dora	1248	1) 36m LHS 2) 8m LHS	
22	318+600	318+775	175	Danda	51,52	1) 33m RHS 2) 7m RHS 3) 48m LHS	
23	318+800	318+815	15	Danda	51,52	1) 13m RHS 2) 37m LHS 3) 24m RHS 4) 37m LHS	












Sr. No.	Chainage		Affected Length (m)	Village Name	Survey No.	Offset from CL	Photos
	From	To					
24	318+840	318+850	10	Danda	Govt. Land	1) 45m RHS 2) 15m LHS	
25	318+860	318+865	5	Danda	Govt. Land	1) 42m RHS 2) 4m LHS	
26	320+690	320+720	30	Sukhodara	65	1) 5m LHS 2) 44m LHS	
27	322+700	322+880	180	Amod	594,595	1) 30m LHS 2) 3m LHS 3) 30m RHS	
28	322+880	322+990	110	Amod	595,593	1) 40m RHS 2) 15m LHS	
		Total Length	2303				

**Details of SSNNL Canal**


SR. NO.	Chainage	Length	TYPE	REMARKS
	C/L			
1	294+750	30	MNB over luwara branch canal	
2	295+007	30	MNB over Tancha Disty. canal	
3	300+148	30	NB over Simartha minor & Ghamnad car	
4	301+247	30	MJB over Achhod Dis. & Danda minor canal	
5	301+500	30	BOX Structure	
6	306+230	30	BOX Structure	
7	307+709	30	BOX Structure	
8	307+734	70	BOX Structure	
9	307+789	30	BOX Structure	

**Details of SSNNL Canal**

SR. NO.	Chainage	Length	TYPE	REMARKS
	C/L			
10	309+030	30	BOX Structure	
11	309+840	30	BOX Structure	
12	309+853	50	BOX Structure	
13	309+892	30	BOX Structure	
14	313+075	30	BOX Structure	
15	313+815	50	BOX Structure	
16	315+247	30	BOX Structure	
17	316+582	30	BOX Structure	
18	318+612	30	BOX Structure	
19	318+858	110	BOX Structure	
<b>Total Length</b>		<b>730</b>		









Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) In the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor: Patel Infrastructure Ltd.

Progress Chart

Legend: Completed ■  
 WIP ■  
 Progress during Month ■

Major Structures

LHS	Chainage	Progress Chart																					
		292+010	293+050	293+895	294+105	294+550	295+170	295+575	296+150	296+450	297+220	297+500	297+580	297+900	298+380	299+100	299+375	300+725	301+240	301+790	302+350	302+732	303+245
Type of Structure		PUP	ROB	LVUP	MNB	LVUP	PUP	VUP	PUP	MNB	PUP	MNB	MNB	PUP	PUP	PUP	FLYOVER	PUP	LVUP	PUP	PUP	MJB	PUP
Deck Slab																							
Girder/Pedestal																							
Abut't / Pier Cap																							
Abut't / Pier/Wall																							
Footing/Pile Cap																							
Foundation PCC/Pile work																							
Excavation																							
Layout																							
RHS	Layout																						
	Excavation																						
	Foundation PCC/Pile work																						
	Footing/Pile Cap																						
	Abut't / Pier/Wall																						
	Abut't / Pier Cap																						
	Girder/Pedestal																						
	Deck Slab																						

Progress Chart

Legend : Completed ■  
 WIP ■  
 Progress during Month ■

Major Structures

		303+830	304+170	304+450	305+058	305+850	306+250	306+850	307+193	307+754	308+550	309+090	309+550	309+873	310+480	310+752	311+073	311+650	312+280	312+720	313+075	313+835	314+340
LHS	Deck Slab																						
	Girder/Pedestal																						
	Abut't / Pier Cap																						
	Abut't / Pier/Wall																						
	Footing/Pile Cap																						
	Foundation PCC/Pile work																						
	Excavation																						
Layout																							
Chainage		VUP	PUP	MNB	PUP	PUP	PUP	PUP	VOP	MNB	LVUP	MNB	PUP	MNB	PUP	MNB	LVUP	PUP	PUP	VUP	PUP	MNB	MNB
Type of Structure		VUP	PUP	MNB	PUP	PUP	PUP	PUP	VOP	MNB	LVUP	MNB	PUP	MNB	PUP	MNB	LVUP	PUP	PUP	VUP	PUP	MNB	MNB
RHS	Layout																						
	Excavation																						
	Foundation PCC/Pile work																						
	Footing/Pile Cap																						
	Abut't / Pier/Wall																						
	Abut't / Pier Cap																						
	Girder/Pedestal																						
Deck Slab																							



Progress Chart

Legend : Completed ■  
 WIP ■  
 Progress during Month ■

Major Structures


		314+850	315+850	316+563	317+100	317+650	318+275	318+875	319+580	320+330	320+825	321+280	321+700	322+550
LHS	Deck Slab													
	Dirt Wall													
	Girder/Pedestal													
	Abu't / Pier Cap													
	Abu't / Pier/Wall													
	Footing/Pile Cap													
	Foundation PCC/Pile work													
	Excavation													
Layout														
Chainage														
Type of Structure														
RHS	Layout													
	Excavation													
	Foundation PCC/Pile work													
	Footing/Pile Cap													
	Abu't / Pier/Wall													
	Abu't / Pier Cap													
	Girder/Pedestal													
	Dirt Wall													
Deck Slab														

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity

Name of EPC Contractor: Patel Infrastructure Ltd.

**Progress Chart**









**Legend :**



**Box Culvert**


	292+450	294+750	295+007	295+585	296+376	299+800	300+118	301+247	303+403	305+437	307+193	307+193	307+709	307+789	309+030	309+840	309+892	314+148	315+247	316+427	316+582	318+612	322+750	323+087	323+087	323+087	323+087
LHS																											
Crash Barrier																											
RE / Wing Wall																											
Deck Slab																											
Wall																											
Raft																											
Foundation PCC																											
Excavation																											
Layout																											
Chainage	292+450	294+750	295+007	295+585	296+376	299+800	300+118	301+247	303+403	305+437	307+193	307+193	307+709	307+789	309+030	309+840	309+892	314+148	315+247	316+427	316+582	318+612	322+750	323+087	323+087	323+087	323+087
RHS																											
Layout																											
Excavation																											
Foundation PCC																											
Raft																											
Wall																											
Deck Slab																											
RE / Wing Wall																											
Crash Barrier																											










300+445 HPC / BHS




300+970 HPC / BHS



301+520 HPC / BHS




302+270 HPC / BHS




302+578 HPC / BHS




303+608 HPC / BHS





**304+069 HPC /**




**304+639 HPC / BHS**





**307+419 HPC / BHS**




**307+969 HPC / BHS**




**308+320 HPC / BHS**




**308+794 HPC / BHS**




**309+368 HPC / BHS**




**310+119 HPC / BHS**





**311+329 HPC / BHS**




**311+969 HPC / BHS**




**312+679 HPC / BHS 17°**




**313+369 HPC / BHS**





**313-790 HPC / BHS 36°**




**314-669 HPC / BHS**




**315-719 HPC / BHS**




**316-069 HPC / BHS**



**316-819 HPC / BHS**





**317-470 HPC / BHS**








**319-268 HPC/BHS**




**319-969 HPC/BHS**





**322-778 HPC/BHS**





**320-719 HPC/BHS**




**322-294 HPC/BHS**











**PUP - CH: 304+170 (RHS)**




**PUP - CH: 304+170 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP - CH: 305+058 (RHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP - CH: 305+058 (LHS)**






**PUP - CH:309+550 (RHS)**




**PUP - CH:309+550 (LHS)**




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation

**PUP-297+900 (RHS)**




**PUP-297+900 (LHS)**




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation

**PUP-298+380 (RHS)**




**PUP-298+380 (LHS)**




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation



**PUP-311+650 (RHS)**





**PUP-311+650 (LHS)**



Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-303+220 (RHS)**




**PUP 303+220 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Dark Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-310+480 (RHS)**




**PUP 310+480 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Dark Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-295:990 (RHS)**




**PUP-295:990 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-316:960 (RHS)**




**PUP-316:960 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation



**PUP-319+580 (RHS)**




**PUP-319-580 (LHS)**




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation

**PUP-306+060 (RHS)**




**PUP-306-060 (LHS)**




Slab
Lift-3
Lift-2
Lift-1
Hunch
Raft
PCC
GI
Excavation

**PUP-297+220 (RHS)**




**PUP-297+220 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-300+725 (RHS)**




**PUP-300+725 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-301+790 (RHS)**




**PUP-301+790 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Haunch
Yellow-Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-302+055 (RHS)**




**PUP-302+055 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Haunch
Yellow-Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-314:850 (RHS)




PUP-314:850 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

PUP-315:850 (RHS)




PUP-315:850 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-317+460 (RHS)**




**PUP-317+460 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Yellow-Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-318+400 (RHS)**




**PUP-318+400 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Yellow-Green	Raft
Yellow	PCC
Orange	GI
White	Excavation



**PUP-320+330 (RHS)**




**PUP-320+330 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**PUP-320+825 (RHS)**




**PUP-320+825 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Cyan	Lift-1
Green	Haunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**LVUP - CH: 311+047 (RHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**LVUP - CH:311+047 (LHS)**




**LVUP-321+695 (RHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Lightest Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation


**LVUP-321+695 (LHS)**




**VVIP-295+554 (RHS)**




**VVIP-295+554 (LHS)**




**VVIP-294+520 (RHS)**




**VVIP-294+520 (LHS)**



**LVUP-316+536 (RHS)**




**LVUP-316+536 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**VUP-303+808 (RHS)**




**VUP-303+808 (LHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	GI
White	Excavation

**VUP-293+875 (RHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Dark Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

**VUP-293+875 (LHS)**




**VUP-308+550 (RHS)**




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Dark Blue	Lift-1
Green	Hunch
Light Green	Raft
Yellow	PCC
Orange	Excavation
White	Work not started

**VUP-308+550 (LHS)**






VUP-312+695 (RHS)




VUP-312+695 (LHS)




Dark Blue	Slab
Light Blue	Lift-3
Medium Blue	Lift-2
Light Blue	Lift-1
Green	Hunch
Yellow	Raft
Orange	PCC
White	Excavation
White	Work not started

MNB-294+085 (RHS)

MNB-294+085 (LHS)





MNB - CH:297+562 (LHS)



	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


LHS A1

LHS A2





MNB - CH: 297+562 (RHS)


Date:3/5/2019



	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started



MNB - CH:307+733 (LHS)





7 no. PSC Precast Girder  
(A1 & A2 side)

	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

LHS A1


LHS A2






MNB - CH: 307+733 (RHS)

Date:3/5/2019




	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started


RHS A1



RHS A2



MJB - CH: 302+713 (LHS)







	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-4
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

LHS A1


LHS P1

LHS P2

LHS A2



MJB - CH: 302+713 (RHS)








RHS A1


RHS P1

RHS P2

RHS A2













MJB - CH: 321+253 (LHS)




LHS A1

LHS P1


LHS A2



MJB - CH: 321+253 (RHS)



FO - CH: 299+354 (LHS)







	Slab
	PSC Girder
	RCC Girder
	Dirt Wall
	Pedestal
	Abutment Cap
	Final lift
	Lift-3
	Lift-2
	Lift-1
	Pile cap
	Pile Cap PCC
	Pile
	Excavation
	Work not started

LHS A1






LHS P1

LHS P2

















LHS A2




FO - CH: 299+354 (RHS)



ROB-293+014







**NATIONAL HIGHWAYS AUTHORITY OF INDIA  
(Ministry of Road Transport and Highways)**

PROJECT	: Construction of Eight lane Vadodara Mumbai Expressway from km 29 2.00 to km 323.00 (Manubar to Sapna Section of Vadodara Mumbai Expressway) in the state of Gujrat under NHDP Phase -VI on Hybrid annuity Mode (Phase IA- Package-III)
CLIENT	: National highway authority of India
CONCESSIONAIRE	: Patel Vadodara - Kim Expressway Private Limited
INDEPENDENT ENGINEER	: Aarvee Associates Architects & Consultant Pvt Ltd.
EPC CONTRACTOR	: Patel infrastructure Limited

**LAB. EQUIPMENTS CALIBRATION PLAN FOR THE MONTH OF NOVEMBER-2019**

SL No	ITEM NAME	CAPACITY / SIZE	MAKE	ID NO	Date of Calibration	Due Date of Calibration	REMARK
1	Compression Testing Machine (CTM)	2000 KN	Haridarshan	SL No-201818	01.07.2019	30.06.2020	
2	Flexural Testing Machine (FTM)	100 KN	EIE Instruments	SL No-1605180	18.02.2019	17.02.2020	
3	Proving Ring	30 KN	EIE Instruments	PR-30KN-01007	07.02.2019	06.02.2020	
4	Proving Ring	25 KN	EIE Instruments	PR-25KN-01884	07.02.2019	06.02.2020	
5	Proving Ring	2.5 KN	EIE Instruments	PR-2.5KN-470.2018	08.05.2019	07.05.2020	
6	CBR Penetration dial gauge	0.01-25 mm	BAKER	XFF397	08.05.2019	07.05.2020	
7	CBR Penetration dial gauge	0.01-25 mm	KANN	L1991	06.03.2019	05.03.2020	
8	Hot Air Oven	0 to 300 °C	EIE Instruments	SL No-160606	02.02.2019	01.02.2020	
9	Electronic Balance	100 Kg	Swisser	SL No-2190647	05.07.2019	04.07.2020	
10	Electronic Balance	50 Kg	Swisser	SL No-2190683	05.07.2019	04.07.2020	
11	Electronic Balance	50 Kg	Swisser	SL No-2190323	12.03.2019	11.03.2020	
12	Electronic Balance	30 Kg	Swisser	SL No-2190713	10.07.2019	07.07.2020	
13	Electronic Balance	30 Kg	Swisser	SL No-2190714	10.07.2019	07.07.2020	
14	Electronic Balance	20 Kg	Swisser	SL No-2190701	05.07.2019	04.07.2020	
15	Electronic Balance	10 Kg	Swisser	SL No-2190326	15.06.2019	14.06.2020	
16	Rapid Moisture Meter (RMM)	0-25 %	EIE Instruments		28.02.2019	27.02.2020	
17	Vicat Needle Apparatus		EIE Instruments		04.07.2019	03.07.2020	
18	CBR Mould	150 mm	EIE Instruments		13.06.2019	12.06.2020	
19	Proctor Rammer	4.89 Kg.	EIE Instruments		13.06.2019	12.06.2020	
20	Rain Gauge		EIE Instruments		02.07.2019	01.07.2020	
21	Nuclear Density Gauge	Model No-H5001E2	Humboldt	Sr. No-5458	09.09.2019	08.09.2020	

**IN-HOUSE CALIBRATION**

1	Concrete Batching Plant (Patel)	112 M <sup>3</sup>	Schwing Stetter	M-2.5 C	16.10.2019	15.01.2020	
2	Concrete Batching Plant (Patel)	60 M <sup>3</sup>	Schwing Stetter	M-1.0 C	05.10.2019	04.01.2020	
3	Concrete Batching Plant (Keya)	60 M <sup>3</sup>	Schwing Stetter	M-1.0 C	17.10.2019	16.01.2020	
4	Moisture Container (Big Size)	100x75 cm	EIE Instruments		16.09.2019	15.12.2019	
5	Moisture Container (Medium Size)	75x50 cm	EIE Instruments		16.09.2019	15.12.2019	
6	Moisture Container (Small Size)	50x50 cm	EIE Instruments		16.09.2019	15.12.2019	
7	Sand Pouring Cylinder	200 mm	EIE Instruments		21.11.2019	20.02.2020	
8	Sand Pouring Cylinder	150 mm	EIE Instruments		02.11.2019	01.02.2020	
9	Sand Pouring Cylinder	100 mm	EIE Instruments		21.11.2019	20.02.2020	
10	Rapid Moisture Meter(RMM)	0-25 %	EIE Instruments		08.07.2019	07.01.2020	
11	Proctor Mould	1000 cc	EIE Instruments		07.10.2019	06.04.2020	
12	CBR Mould	150 mm dia	EIE Instruments		07.10.2019	06.04.2020	
13	Concrete cube Mould	15x15x15 cm	EIE Instruments		28.02.2019	28.02.2020	
14	Cement Mortar Mould	7.06x7.06x7.06 cm	EIE Instruments		24.12.2018	23.12.2019	
15	Beam Mould	70x15x15 cm	EIE Instruments		14.07.2019	13.07.2020	
16	Slump Cone	30x20x10 cm	EIE Instruments		24.12.2018	23.12.2019	
17	Test sieve	450 mm dia	EIE Instruments		22.12.2018	21.12.2019	
18	Test sieve	200 mm dia	EIE Instruments		22.12.2018	21.12.2019	

Annexure-09 Progress Photographs



CH 293+014 ROB P10 LHS pile cap complete



CH 318+870 MJB LHS P2 RAFT Concreting



Pier Shaft Curing at ROB



Mjb CH 321+253 P1 BHS Pier Shaft



Annexure-09 Progress Photographs



At Chainage no 311+047 LVUP RHS top slab



Ch. 309+550 PUP LHS Raft top reinforcement binding .



Ch 302+055 pup Final layer rolling and grading work



Toe wall excavation from Ch. 308+420 to Ch. 308+540 .

Annexure-09 Progress Photographs



DBM laying in progress - Ch - 311+040 Diversion



DLC plant inauguration done



Chainage 304+500 to 304+660 RHS side Embankment TOP



Annexure-10 A Safety at Site



**Tool Box Talk for Labours at Site**



**Safety at Diversion Road**

**Environmental Mitigation**

**1) Regular Water Sprinkling at all the diversions is done to avoid air pollution due to Dust.**



<b>Annexure 11 Monthly monitoring of ongoing works for CGM(Tech.)</b>			
<b>Sr. No.</b>	<b>Monthly Monitoring Points</b>	<b>Status</b>	<b>Remarks</b>
1	Monitoring of approved construction programme viz-a-viz the actual progress.	PVKEPL Submitted Work program as per approved Schedule G vide Letter No PVKEPL/HO/VKP3/IE/114/2019 Dt.19.06.2016, which is reviewed and forwarded by IE vide Letter no 686 Dt 31.07.2019	
2	Monitoring of the deployed resources (man, Machinery, material) viz-a-viz required for completion of work as per the original/extended period.	We have submitted machinery deployment schedule along with above work programe,vide Letter No PVKEPL/HO/VKP3/IE/114/2019 Dt.19.06.2016, which is reviewed and forwarded by IE vide Letter no 686 Dt 31.07.2019	
3	Intimation of authority's losses like toll loss, accidents loss, contractual damages etc. in case the delays, from original programme is due to default of the agency, alongwith quantifications of losses.	No losses to Authority as on date.	
4	Review of the woks included in the schedules based on the ground conditions over the land handed over to the agency for the earliest issue of COS notice/approval.	No COS as on date	
5	Requirement/ quantifications of the work as per the design/drawings of the agency on the sections / stretches not handed over by the authority.	Only 0.865 Km is remains to be handed over	
6	Review and recommendations of the claim of the agency (direct/indirect, losses/ damages as per contract and actual in reimbursable basis) intimated by the agency to the authority for its default till date.	No Claim as on date	
7	Status of any hindrance, obstructing any scope of work included under Schedules.	Hindered work front is 5.082 Km,comprising of 0.865 km Land acquisition and 4.217 km affected due to utility shifting.	